

**BEFORE THE FLORIDA PUBLIC SERVICE COMMISSION**

RECEIVED-FPSC  
10 JUL 12 PM 2:08  
COMMISSION  
CLERK

IN RE: NUCLEAR POWER PLANT COST  
RECOVERY CLAUSE

Docket No. 100009-EI  
Submitted for Filing: July 12, 2010

**PROGRESS ENERGY FLORIDA'S THIRTEENTH REQUEST FOR CONFIDENTIAL CLASSIFICATION REGARDING AUDIT REPORT NO. PA 10-01-001**

Progress Energy Florida, Inc. ("PEF" or the "Company"), pursuant to Sections 366.093, Florida Statutes, and Rule 25-22.006(3), Florida Administrative Code, requests confidential classification of portions of the final audit report of the Florida Public Service Commission Staff ("Staff") Auditors, *Audit Control No. PA 10-01-001* (the "Audit Report"). The Audit Report contains confidential contractual information, the disclosure of which would impair PEF's competitive business interests and violate PEF's confidentiality agreements with third parties, information gleaned from internal audit controls and reports, and other information the disclosure of which would impair the Company's competitive business interests. Accordingly these portions of the Audit Report meet the definition of proprietary confidential business information per section 366.093(3), Florida Statutes. An unredacted copy of the Audit Report is being filed under seal with the Commission on a confidential basis to keep the competitive business information in those documents confidential.

**BASIS FOR CONFIDENTIAL CLASSIFICATION**

COM  
 APA A  
 ECR  
 GCL  
 RAD  
 SSC  
 ADM  
 OPC  
 CLK *pena*

Section 366.093(1), Florida Statutes, provides that "any records received by the Commission which are shown and found by the Commission to be proprietary confidential business information shall be kept confidential and shall be exempt from [the Public Records Act]." Proprietary confidential business information means information that is (i) intended to be

CLAIM OF CONFIDENTIALITY  
 NOTICE OF INTENT  
 REQUEST FOR CONFIDENTIALITY  
 FILED BY OPC

DOCUMENT NUMBER-DATE

05701 JUL 12 0

17112348.2

FOR DN 05702-10, WHICH IS IN LOCKED STORAGE. YOU MUST BE AUTHORIZED TO VIEW THIS DN. - CLK

PSC-COMMISSION CLERK

and is treated as private confidential information by the Company, (ii) because disclosure of the information would cause harm, (iii) either to the Company's ratepayers or the Company's business operation, and (iv) the information has not been voluntarily disclosed to the public. § 366.093(3), Fla. Stat. Specifically, "information concerning bids or other contractual data, the disclosure of which would impair the efforts of the public utility or its affiliates to contract for goods or services on favorable terms" is defined as proprietary confidential business information. § 366.093(3)(d), Fla. Stat. Additionally, that statute defines "[i]nternal auditing controls and reports of internal auditors," and "information relating to competitive interests, the disclosure of which would impair the competitive business of the provider of the information," as proprietary confidential business information. §§ 366.093(3)(b) & (e), Fla. Stat.

Portions of the Audit Report should be afforded confidential classification for the reasons set forth in the Affidavits of Jon Franke, John Elnitsky, Sue Hardison, and Raymond Phillips filed in support of PEF's Request for Confidential Classification, and for the following reasons. Specifically, portions of the Audit Report contain confidential contractual data, including pricing agreements and other confidential contractual terms, the release of which would impair PEF's competitive business interests, and would further be a violation of the PEF's confidentiality agreements. See Affidavits of Franke, ¶ 4; Elnitsky, ¶ 4; & Hardison, ¶ 4.

The Audit Report contains information related to work authorization contractual amendments and other contractual data that is subject to confidentiality agreements between PEF and the other contracting parties. PEF negotiates each of its contracts to obtain the most competitive terms available to benefit PEF and its ratepayers. In order to successfully obtain such contracts, however, PEF must be able to assure the other parties to the contracts that the sensitive business information contained therein, such as quantity and pricing terms, will remain

confidential. The public disclosure of this information would allow other parties to discover how the Company analyzes risk options, scheduling, and cost, and would impair PEF's ability to contract for such goods and services on competitive and favorable terms. Portions of the Audit Report reflect the Company's internal strategies for evaluating projects and meeting deadlines. If such information was disclosed to PEF's competitors and/or other potential suppliers, PEF's efforts to obtain competitive nuclear equipment and service options that provide economic value to both the Company and its customers could be compromised by the Company's competitors and/or suppliers changing their offers, consumption, or purchasing behavior within the relevant markets. PEF has kept confidential and has not publicly disclosed the proprietary terms and provisions at issue here. Absent such measures, PEF would run the risk that sensitive business information regarding what it is willing to pay for certain goods and services, as well as what the Company is willing to accept as payment for certain goods and/or services, would be made to available to the public and, as a result, other potential suppliers, vendors, and/or purchasers of such services could change their position in future negotiations with PEF. Without PEF's measures to maintain the confidentiality of sensitive terms in these contracts, the Company's efforts to obtain competitive contracts would be undermined. In addition, by the terms of these contracts, all parties, including PEF, have agreed to protect the proprietary and confidential information, defined to include pricing arrangements, from public disclosure. See Affidavits of Franke, ¶ 4; Elnitsky, ¶ 4; & Hardison, ¶ 4.

The Audit Report also includes information gleaned from the Company's internal audit procedures and reports, the release of which would harm PEF's ability to conduct internal audits. Public disclosure of the documents and information in question would compromise PEF's ability to effectively audit the Company's major projects. If the Company were to know that its internal

auditing controls and process were subject to public disclosure, it would compromise the level of cooperation needed with auditors to efficiently conduct audits. Affidavit of Phillips, ¶ 4.

Upon receipt of this confidential information, strict procedures are established and followed to maintain the confidentiality of the information provided, including restricting access to those persons who need the information to assist the Company. See Affidavits of Franke, ¶ 5-6; Elnitsky, ¶ 5; Hardison, ¶ 5; Phillips, ¶ 5. At no time since receiving the information in question has the Company publicly disclosed that information. See Affidavits of Franke, ¶ 5-6; Elnitsky, ¶ 5; Hardison, ¶ 5; Phillips, ¶ 5. The Company has treated and continues to treat the information at issue as confidential. See Affidavits of Franke, ¶ 5-6; Elnitsky, ¶ 5; Hardison, ¶ 5; Phillips, ¶ 5.

### CONCLUSION

The competitive, confidential information at issue in this request fits the statutory definition of proprietary confidential business information under Section 366.093, Florida Statutes, and Rule 25-22.006, Florida Administrative Code, and that information should be afforded confidential classification. In support of this motion, PEF has enclosed the following:


(1) A separate, sealed envelope containing one copy of the confidential Appendix A to PEF's Request for Confidential Classification for which PEF has requested confidential classification with the appropriate section, pages, or lines containing the confidential information highlighted. **This information should be accorded confidential treatment pending a decision on PEF's request by the Florida Public Service Commission;**

(2) Two copies of the document with the information for which PEF has requested confidential classification redacted by section, page or lines, where appropriate, as Appendix B; and,

(3) A justification matrix supporting PEF's Request for Confidential Classification of the highlighted information contained in confidential Appendix A, as Appendix C.

WHEREFORE, PEF respectfully requests that the redacted portions of the Audit Report be classified as confidential for the reasons set forth above.

Respectfully submitted this 12<sup>th</sup> day of July, 2010.




R. Alexander Glenn  
General Counsel  
John Burnett  
Associate General Counsel  
Dianne M. Triplett  
Associate General Counsel  
PROGRESS ENERGY SERVICE  
COMPANY, LLC  
Post Office Box 14042  
St. Petersburg, FL 33733-4042  
Telephone: (727) 820-5587  
Facsimile: (727) 820-5519

James Michael Walls  
Florida Bar No. 0706242  
Blaise N. Huhta  
Florida Bar No. 0027942  
Matthew R. Bernier  
Florida Bar No. 0059886  
CARLTON FIELDS, P.A.  
Post Office Box 3239  
Tampa, FL 33601-3239  
Telephone: (813) 223-7000  
Facsimile: (813) 229-4133

CERTIFICATE OF SERVICE

I HEREBY CERTIFY a true and correct copy of the foregoing has been furnished to counsel and parties of record as indicated below via electronic and U.S. Mail this 12<sup>th</sup> day of July, 2010.



Attorney

Anna Williams  
Lisa Bennett  
Keino Young  
Staff Attorney  
Florida Public Service Commission  
2540 Shumard Oak Blvd  
Tallahassee 32399  
Phone: (850) 413-6218  
Facsimile: (850) 413-6184  
Email: [anwillia@psc.state.fl.us](mailto:anwillia@psc.state.fl.us)  
[lbennett@psc.state.fl.us](mailto:lbennett@psc.state.fl.us)  
[kyoung@psc.state.fl.us](mailto:kyoung@psc.state.fl.us)

Charles Rehwinkel  
Associate Counsel  
Office of Public Counsel  
c/o The Florida Legislature  
111 West Madison Street  
Room 812  
Tallahassee, FL 32399-1400  
Phone: (850) 488-9330  
Email: [rehwinkel.charles@leg.state.fl.us](mailto:rehwinkel.charles@leg.state.fl.us)

Vicki G. Kaufman  
Jon C. Moyle, Jr.  
Keefe Law Firm  
118 North Gadsden Street  
Tallahassee, FL 32301  
Phone: (850) 681-3828  
Fax: (850) 681-8788  
Email: [vkaufman@kagmlaw.com](mailto:vkaufman@kagmlaw.com)  
[jmoyle@kagmlaw.com](mailto:jmoyle@kagmlaw.com)

Bryan S. Anderson  
Jessica Cano  
Florida Power & Light  
700 Universe Boulevard  
Juno Beach, FL 33408-0420  
Phone: (561) 691-7101  
Facsimile: (561) 691-7135  
Email: [bryan.anderson@fpl.com](mailto:bryan.anderson@fpl.com)  
[Jessica.cano@fpl.com](mailto:Jessica.cano@fpl.com)

John W. McWhirter  
McWhirter Law Firm  
400 North Tampa Street, Ste. 2450  
Tampa, FL 33602  
Phone: (813) 224-0866  
Facsimile: (813) 221-1854  
Email: [jmcwhirter@mac-law.com](mailto:jmcwhirter@mac-law.com)

James W. Brew  
Brickfield Burchette Ritts & Stone, PC  
1025 Thomas Jefferson St NW  
8th FL West Tower  
Washington, DC 20007-5201  
Phone: (202) 342-0800  
Fax: (202) 342-0807  
Email: [jbrew@bbrslaw.com](mailto:jbrew@bbrslaw.com)

Mr. Paul Lewis, Jr.  
Progress Energy Florida, Inc.  
106 East College Avenue, Ste. 800  
Tallahassee, FL 32301-7740  
Phone: (850) 222-8738  
Facsimile: (850) 222-9768  
Email: [paul.lewisjr@pgnmail.com](mailto:paul.lewisjr@pgnmail.com)

Captain Shayla L. McNeill  
Air Force Legal Operations Agency (AFLOA)  
Utility Litigation Field Support Center (ULFSC)  
139 Barnes Drive, Ste. 1  
Tyndall AFB, FL 32403-5319  
Phone: (850) 283-6663  
Facsimile: (850) 283-6219  
Email: [shayla.mcneill@tyndall.af.mil](mailto:shayla.mcneill@tyndall.af.mil)

Randy B. Miller  
White Springs Agricultural Chemicals, Inc.  
PO Box 300  
White Springs, FL 32096  
Email: [RMiller@pscphosphate.com](mailto:RMiller@pscphosphate.com)

Gary A. Davis  
James S. Whitlock  
Gary A. Davis & Associates  
61 North Andrews Avenue  
P.O. Box 649  
Hot Springs, NC 28743  
Phone: (828) 622-0044  
Facsimile: (828) 622-7619  
Email: [gdavis@enviroattorney.com](mailto:gdavis@enviroattorney.com)  
[jwhitlock@enviroattorney.com](mailto:jwhitlock@enviroattorney.com)

JULY 2010



REVIEW OF

Progress Energy Florida's  
Project Management  
Internal Controls

FOR

Nuclear Plant Uprate and  
Construction Projects

**REDACTED**

By Authority of  
The State of Florida  
Public Service Commission  
Office of Auditing and Performance Analysis



*Review of*  
**Progress Energy Florida's  
Project Management Internal Controls for  
Nuclear Plant Uprate and Construction Projects**

**William "Tripp" Coston  
Government Analyst II  
Project Manager**

**Kevin Carpenter  
Regulatory Analyst II**

**July 2010**

**By Authority of  
The State of Florida  
Public Service Commission  
Office of Auditing and Performance Analysis**

**PA-10-01-001**

# TABLE OF CONTENTS

<b>CHAPTER</b>	<b>Page</b>
<b>1.0 EXECUTIVE SUMMARY</b>	
1.1 Purpose and Objectives.....	1
1.2 Scope .....	1
1.3 Methodology .....	2
1.4 Observations .....	3
<b>2.0 LEVY NUCLEAR PROJECT</b>	
2.1 Levy Key Project Developments .....	7
2.2 Levy Project Controls and Oversight.....	16
2.3 Levy Contract Oversight and Management .....	27
<b>3.0 CRYSTAL RIVER 3 EXTENDED POWER UPRATE PROJECT</b>	
3.1 EPU Key Project Developments.....	37
3.2 EPU Project Controls and Oversight .....	44
3.3 EPU Contract Oversight and Management.....	54
<b>4.0 CONCLUSIONS</b>	
4.1 Levy Nuclear Project .....	57
4.2 Crystal River 3 Extended Power Uprate Project.....	58
<b>5.0 APPENDICES</b>	
5.1 Appendix A.....	61
5.2 Appendix B.....	62
5.3 Appendix C.....	63
5.4 Appendix D .....	64
5.5 Appendix E .....	65
5.6 Appendix F.....	66
5.7 Appendix G .....	66

## TABLE OF EXHIBITS

EXHIBIT	Page
1. PEF Levy EPC Long Lead Material Purchase Orders.....	10
2. PEF Levy Nuclear Project Timeline.....	13
3. PEF Estimated Levy Project Cost Over Time .....	13
4. PEF Estimated Levy Project Cost-Revised April 2010 .....	14
5. PEF Three-Year Estimated Expenditures for the Levy Project 2010-2012.....	14
6. PEF Planned Project Management Procedures for the Levy Nuclear Project.....	18
7. New or Revised Contractor Oversight and Management Procedures-Levy.....	19
8. Top-Tier Risks Identified—Levy Integrated Project Plan April 2010 .....	20
9. PEF Levy Internal Audits Completed during 2009 .....	23
10. PEF Levy Internal Audits Planned for 2010.....	25
11. PEF Levy Quality Assurance Audits Completed during 2009 .....	26
12. PEF Levy Quality Assurance Audits Planned for 2010.....	27
13. PEF Levy Nuclear Plant Generation Contracts Updated in 2009.....	28
14. PEF Levy EPC Contract Pricing Structure and Breakdown.....	32
15. PEF CR3 Low Pressure Turbine Replacement Options and the Resulting MWe Output.....	42
16. New or Revised CR3 Contract Oversight and Management Procedures .....	46
17. Created or Revised CR3 Nuclear Projects Guidance Documents 2009 .....	48
18. PEF Risk Matrix .....	50
19. PEF Internal Audits Completed during 2009 for the EPU Project.....	52
20. PEF s Internal Audits Planned for 2010 for the EPU Project.....	52

## TABLE OF EXHIBITS

<u>EXHIBIT</u>	<u>Page</u>
21. PEF Quality Assurance Reviews Completed by NOS in 2009 for the EPU Project .....	53
22. PEF Contracts Greater than \$1 million for the EPU Project as of December 31, 2009 ....	54

## 1.0 Executive Summary

### 1.1 Purpose and Objectives

At the request of the Florida Public Service Commission's (Commission or FPSC) Division of Economic Regulation, the Office of Auditing and Performance Analysis performed a review of the internal controls and management oversight of the nuclear projects underway at Progress Energy Florida (PEF or the company). This is the third year of a review in an ongoing FPSC oversight program to examine the adequacy of project management and internal controls employed in the company's Extended Power Upgrade of Unit 3 at the Crystal River Energy Complex and the construction of Levy Nuclear Plant Unit 1 and Unit 2.

The primary objective of this review was to document project key developments and the organization, management, internal controls, and oversight that PEF has in place or plans to employ for these projects since the last NCRC hearing. Additional historical project detail can be referenced in the two previous reviews completed by FPSC audit staff in 2008 and 2009, and filed as testimony in Docket No. 080009-EI and 090009-EI, respectively. The information provided in this report may be used by Division of Economic Regulation staff to assist in an assessment of the reasonableness of the company's cost-recovery requests for the projects.

### 1.2 Scope

The internal controls examined were those related to the following key areas of project activity:

- Planning
- Management and Organization
- Cost and Schedule Controls
- Contractor Selection and Management
- Auditing and Quality Assurance

Internal controls are the vital mechanisms used by the company to stay within budget and on schedule. According to the Institute of Internal Auditors' *Standards for the Professional Practice of Internal Auditing*, appropriate internal controls allow the organization to accomplish the following:

- Produce accurate and reliable data
- Comply with applicable laws and regulations
- Safeguard assets
- Employ resources efficiently
- Accomplish goals and objectives

Well-constructed internal controls assist with the challenges of risk management and decision-making. Risks must be identified and appropriate protections established to prevent or control them. Prudent decision-making results from orderly, well-defined processes that address known risks, needs, and capabilities. Adherence to written procedures, effective communication, vigilant internal and contractor oversight, and ongoing auditing and quality assurance are essential to ensure that project costs are incurred prudently.

Specifically, according to Internal Control Integrated Framework designed by the Committee of Sponsoring Organizations of the Treadway Commission, an internal control should consist of five interrelated components. The components are:

- Control environment
- Risk assessment
- Control activities
- Information and communication
- Monitoring

The synergy and linkage among these components forms an integrated system which reacts to changing conditions. The internal control system must be intertwined with the entity's operating activities. When looking at the effectiveness and efficiency of operations, the reliability of financial reporting and compliance with applicable laws and regulations all five components must be present and function effectively to conclude the internal controls over operations is effective. This report will document the existence of each of these five components for PEF project management.

## 1.3 Methodology

Planning and research and initial data collection for this review were performed in January and February 2010. Additional data collection, site visits, interviews, analysis and report writing were conducted between March and May 2010. The information compiled in this report was gathered via company responses to staff document requests, visits to the Crystal River Energy Complex and interviews with key project personnel. Staff also reviewed testimony, discovery and other filings in Docket No. 100009-EI.

A large volume of information was collected and analyzed by staff. Specific information collected from PEF included the following categories:

- Policies and procedures
- Organizational structures
- Contract request for proposals
- Contractor bids
- Bid evaluation analyses
- Contracts
- Project scope analysis studies by PEF and consultants
- Internal audit reports and quality assessment reviews

## 1.4 Observations

### 1.4.1 Levy Nuclear Plant

During 2009, the company evaluated the future of the Levy Nuclear Project and made a decision in 2010 to redirect the project focus from construction to regulatory approval. The company has delayed the project by a minimum of 60 months, pushing out the start of construction until at least 2015. The current focus is to obtain the Combined Operating License (COL) approval from the NRC and then re-evaluate the construction timeline. Because the company has an Engineering, Procurement, and Construction (EPC) contract with Westinghouse and Shaw, Stone & Webster (the Consortium) to start construction on the Levy project in 2012, the decision to shift the schedule required renegotiation of the terms of the contract.

During the company's reevaluation of the project schedule, it considered several scenarios ranging from a 24-month delay to full cancellation of the project. In the end, the company decided to shift the [REDACTED]. The company believes this will result in a shift in the in-service dates to 2021 and 2022 for the two units.

The company was successful in negotiating an amendment to its EPC contract with the Consortium incorporating this new schedule timeline. In doing so, PEF was able to [REDACTED]. The company will maintain [REDACTED]. In addition, the company was able to maintain the [REDACTED].

As a result of the schedule shift, the company has worked with the Consortium to address the outstanding contract purchase orders for its long-lead items. These purchase orders are for [REDACTED] major components at a total cost of approximately [REDACTED]. The company anticipates it will cost an additional [REDACTED] to finalize the disposition of these purchase orders. This cost is directly related to the shift in schedule.

PEF estimates that there will be an increase in total project costs as a result of the shift in schedule. In 2008, the company estimated the total project cost, excluding AFUDC, at [REDACTED]. The 2010 estimate, using the 2021/2022 in-service dates as its base, projects the total cost at [REDACTED]. This represents an approximate increase of [REDACTED].

Audit staff recognizes that several internal and external factors influenced the company's decision to shift its construction schedule for the Levy project. This was based on several key assumptions by PEF. First, the company's internal assessment that the project is still a viable and feasible option and that there is a standing determination of need issued by the Commission. Second, the delay in Westinghouse receiving NRC approval of its final design certification. Third, the economic downturn and recent lower capacity demand within the State. Last, the uncertainty in the proposed Federal carbon legislation.

**Given the uncertainties facing the company, audit staff recognizes that keeping the project progressing, without further substantial investment of cost, is a reasonable approach by PEF at this point in time.**

#### **1.4.2 Crystal River 3 Extended Power Uprate Project**

Overall, the company anticipates the total EPU project cost to be \$479.4 million (excluding AFUDC and joint owner commitments). This represents a 12 percent increase from the original \$426.6 million estimates. Through its Integrated Project Plan process, the company has documented the additional costs and received senior management approval to increase these expenditures over time. The company believes that this increase is within an acceptable range for a project of this size and complexity.

In 2009, PEF completed Phase II of the Extended Power Uprate project at the Crystal River Unit 3 during its scheduled refueling outage. The company states that all work was completed as scheduled and within the allotted budget. During the outage, the project team monitored the work performed for each major component and tracked variances and delays in the schedule. Audit staff reviewed these management reports and verified that the project remained on schedule with minor variances and no major issues were identified during the work.

During the same refueling outage, the company discovered a delamination within the wall of the unit's containment vessel. This was identified during the work to replace the unit's steam generators—a separate and independent project from the EPU. The delamination repair has extended the original outage through at least fall 2010. This extended outage will impact the EPU's Phase III schedule. Originally, the company planned to finish the EPU work scope during the next refueling outage, scheduled for fall 2011. However, PEF has shifted the outage to at least spring 2012.

**Audit staff recommends the Commission monitor the EPU project for potential cost impacts resulting from scheduling delays caused by the delamination issue.**

In mid-2009, PEF made the decision to defer the installation of its two low pressure turbines from Phase II to Phase III work scope. This decision required the company to spend [REDACTED] restructuring its Phase II work scope to accommodate this change. Two factors influenced this decision: the turbines failing a required quality assessment test and the ability to adequately insure this turbine model. The company is currently negotiating a resolution with Siemens, the turbine manufacturer, to resolve the outstanding issues. Also, the company is considering the following options for the turbine issue: continue operating CR3 with its current Alstom turbines, install the 18 square meter Siemens turbines during Phase I II as originally designed, install the 18 square meter Siemens turbines during Phase III with the L0 blades removed, or install smaller 13.9 square meter Siemens turbines in 2013.

**Audit staff recommends that the Commission monitor the results of the Siemens turbine negotiations to ensure that the company recovers all the appropriate costs, and excludes any costs resulting from a possible vendor error.**



Additionally, if the company chooses not to move forward with its current Siemens low pressure turbine selection, there will be a decrease in the final MWe output for the project. If this occurs, an evaluation may be necessary to assess the appropriate handling of the reduction in planned versus achieved MWe output. In effect, the uprate would then have cost more per additional MWe added, and cost recovery adjustments may be warranted. The low pressure turbine issue is discussed further in Chapter 3.1.

**Audit staff recommends that the Commission monitor this issue to determine if it may be necessary to assess the appropriate handling of the reduction in planned versus achieved MWe output resulting from any changes to the original turbine design option.**

Prior to the company implementing the EPU changes, PEF must receive approval from the NRC to operate at the higher MWe output. This is achieved through an amendment to the company's current operating license. The company initiated its License Amendment Request application in 2007. In June 2009 PEF commissioned an "Expert Panel" to review its *Final Draft-CR3 EPU Licensing Report*. The panel determined that the application would not receive NRC approval as written, requiring the company to expend resources to strengthen the submittal. The company's internal findings [REDACTED]

[REDACTED] In total, the company contracted with AREVA for an [REDACTED] to complete the required work. This is discussed in greater detail in section 3.1.1 and 3.1.2.

**Audit staff recommends that the Commission consider whether the [REDACTED] for the LAR rework and additional engineering scope by AREVA resulted from inadequate management oversight.**

## 2.0 Levy Nuclear Project

### 2.1 Levy Key Project Developments

Progress Energy Florida shifted its efforts on the Levy Nuclear project from both component construction planning and licensing approval to focus largely on licensing work. Specifically, the company made the decision to shift its construction schedule by a minimum of 60 months and delay all construction initiatives until the issuance of the Combined Operating License (COL) in late 2012 or early 2013. The company anticipates the new in-service dates for Units 1 and 2 to be 2021 and 2022, respectively. PEF states that there are several factors that influenced this decision, including delays in the COL application review process at the NRC, delays with the design certification for Westinghouse's AP1000, current economic conditions, and both federal and state regulatory uncertainties.

#### 2.1.1 Significant Events

##### EPC Contract

In April 2009, the company announced that there would be a minimum 20-month shift in the construction schedule for its Levy nuclear project. This resulted from NRC's decision concerning the company's limited work authorization application. As a result of this decision, the milestone dates established in the EPC contract signed in December 2008 were no longer feasible. The company spent most of 2009 and first-quarter 2010 assessing its long-term schedule options. As a result of the company's decision to delay the project, an amendment was added to the contract allowing for a shift in the project milestone dates.

##### Project Schedule Evaluation

On April 30, 2009, the company notified the Consortium that it was enacting the partial suspension clause of the EPC contract for a period of at least 20 months. This partial suspension covered the period originally intended to complete the pre-construction work as outlined in its Limited Work Authorization application. During this same period, PEF started evaluating the impact of this delay on the overall EPC contract schedule. The company requested that the Consortium evaluate the cost and schedule impact of six different schedule-shift scenarios. Three scenarios considered a 24-month shift in Unit 1 combined with an 18, 36, and 60 month shift in Unit 2. The other three considered a 36-month shift in Unit 1 with a similar 18, 36, and 60 month shift in Unit 2.

On August 13, 2009 the Consortium responded to PEF's request with a detailed analysis and assessment of each scenario. The Consortium determined that the two scenarios for a 60-month spread between Unit 1 and Unit 2 were not viable options. The 60-month spread would eliminate the cost and labor benefits of dual construction; essentially creating two separate build projects with separate resource deployments.

When considering the remaining four criteria, the Consortium took a "bookend" approach—analyzing the least-impact scenario and the greatest-impact scenario. With this

approach, the Consortium performed the requested cost and schedule impact analysis on two options: a 24 month shift in Unit 1 with an 18 month shift in Unit two and a 36 month shift in Unit 1 with a 36 month shift in Unit 2 option. PEF agreed with this approach, and the Consortium developed a cost range for the two proposed schedule shift options. The Consortium estimated a cost impact of [REDACTED]. This estimate is based on the original 2007 contract dollars and include only EPC related costs.

The company presented its assessment and the Consortium's analysis results to its Senior Management Committee on October 15, 2009. The committee expressed concern that these shift scenarios may not provide the best long-term option given the current economic conditions within the state. The project team was asked to reevaluate the schedule with additional longer-term suspension options. Specifically, the committee requested that the team evaluate the following options:

- Cancel the Levy Project;
- Cancel the existing EPC contract with the Consortium while continuing the COL application;
- Cancel the current EPC Purchase Orders, and suspend the EPC contract while maintaining all beneficial Terms and Conditions while the company continues to work to obtain the COL;
- Continue as planned with the 36/18 schedule shift.<sup>1</sup>

All the while, the company recognized that if cancellation were an option, [REDACTED]

On February 15, 2010, the project team presented the Senior Management Committee its assessment of the three options discussed in October, and recommended that the Levy project move forward under a long-term schedule-shift while preserving the Terms and Conditions of the EPC contract (bullet 3 above). With this shift, the focus of the project would become the COL approval. The Senior Management Committee approved this proposal and the company continued its negotiations with the Consortium to amend the EPC contract.

In March 2010, the company and Consortium agreed to [REDACTED] the company's Board of Directors meeting scheduled for March 17, 2010. At this meeting, the Chairman of Progress Energy presented to the company's Directors a plan to move forward with the long-term schedule shift option and amend the EPC to preserve its

<sup>1</sup> PEF Response to Staff Data Request 3.2.

current terms and conditions. On March 26, 2010 the parties signed Amendment 3 of the EPC contract to resolve the impact of the schedule shift.

Contract Extension

Amendment 3 to the EPC

Audit staff believes that the company was able to negotiate a favorable amendment with limited fee impact. The company maintained

Significantly, the company maintained the

PEF also renegotiated the

Specifically, the company can

The amendment placed the Therefore, further negotiations will be required between the company and the Consortium to re-establish the schedule. The company recognizes that this negotiation process will be

Management states it will initiate the

The amendment allowed the company to

Per the EPC contract,

for canceling the contract

The amendment maintains this through

Audit staff notes that while the company states it is committed to moving the project forward, this amendment allows the company

Long-Lead Material Purchase Orders

In addition to negotiating a viable amendment to the EPC contract, the company is also in negotiations to resolve the outstanding Purchase Orders for the project. After the signing of the Letter of Intent in March 2008 and later incorporated into the EPC contract in December 2008, the Consortium initiated Purchase Orders for necessary the long-lead materials and equipment. With the minimum 60-month shift in schedule, the company requested the Consortium to evaluate and propose disposition options for these purchase orders.

The company has long-lead Purchase Orders valued at Exhibit 1 lists the original purchase orders and their full contract amount. Management is considering several options for the disposition of these orders, including full cancellation of a purchase order,



### Schedule

In September 2009, the NRC notified PEF that its review process and the issuance of its Final Safety Evaluation Report (FSER) would take approximately two and a half months longer than originally scheduled. The NRC states that its original review schedule was established with the assumption that the company would respond to RAIs within 30 days of issuance. However, in a September 15, 2009 letter to PEF, the NRC states that:

our schedule assumes that RAI responses will be submitted within 30 days of receipt . . . Although some of [PEF's] responses to geotechnical and structural engineering RAIs have been received within 30 days, many responses have been submitted later than the assumed 30 day time period. The revised safety review schedule in this letter accounts for the actual submittal dates of [PEF's] RAI responses.<sup>2</sup>

The new schedule shifts the FSER issuance from estimated April 2011 to July 2011.

On January 20, 2010 the NRC notified PEF that the review process and issuance of its Final Environmental Impact Statement (FEIS) would be delayed by approximately nine months. The original review schedule projected the FEIS issuance in September 2010, while the new estimate is July 2011. The NRC referenced the complexity evaluating the groundwater modeling, floodplains compensation, and the Least Environmentally Damaging Practicable Alternative (LEDPA) summary. The company states the NRC submitted original and subsequent RAIs on the groundwater and LEDPA summary, requiring additional time for the company to collect, and the NRC to review, the necessary information. The company identified this risk in its Risk Matrix schedule, although it was not ranked as a significant risk.

### RAI Timelines

The NRC references the company's response time to its RAIs as one reason for extending the COLA review timeline. The company defends its response time, stating that given the complexity of the environmental and geotechnical aspects of the Levy site, the established 30-day turnaround was not achievable. The company states that the Joint Venture Team—the contractors responsible for the COLA submittal—did what was necessary to compile, analyze, and respond to each RAI in a timely manner.

PEF states that it received a total of 731 RAIs through March 2010. Of these, 148 involved environmental issues and 583 were safety-related issues. The company states that of the *environmental* RAIs having specified due dates, the company met the date 99 percent of the time. For the *safety-related* RAIs that included a specified response date, the company states it met the established due date 70 percent of the time.

In addition to the shift in the FEIS and FSER schedule, the Atomic Safety and Licensing Board granted two environmental contentions to the application. This decision will require a separate evidentiary hearing to be held in addition to the mandatory hearing required by the COLA approval process. Because the contentions involve environmental and safety issues, the FEIS

---

<sup>2</sup> PEF Response to Staff Data Request 4.10A, Bates 000012

and the FSER must be issued prior to the start of the contested hearing. The contested hearing and the mandatory hearing can occur in parallel, but this is not guaranteed. The combination of delays in the FEIS timeline and the contested hearing have moved the COL issuance to late 2012.

Along with the Levy-specific COLA delays, Westinghouse has experienced delays in its design certification of the AP1000. In September 2009, the NRC notified Westinghouse that it would require more information concerning its reactor shield design. This issue, along with the remaining design certification 16 and 17 issues, has extended the NRC's approval of the final AP1000 certification. The current schedule anticipates certification to occur prior to the Levy COL timeline, however, if additional delays occur in the design certification, the Levy COL issuance could be delayed past the late 2012 timeline.

### **Levy Transmission**

In conjunction with the overall project schedule shift, the company has suspended its efforts to design and develop the new Levy transmission corridors. Once the company implemented the long-term schedule shift, the transmission project team suspended its engineering and design work. The company will continue this work once a new project timeline is developed.

The company completed two Levy transmission projects during 2009. The project team determined that it was cost-effective to complete this work as planned, rather than delaying it to a future date. One project involved offsetting the cost to upgrade a section of poles being installed along the planned Levy transmission corridor. While these poles were being installed for distribution lines, the company used poles rated to support both distribution and transmission. This eliminated the need to install or replace poles at a future date.


The second project was the installation of three switches at the Crystal River Energy Complex's (CREC) switchyard. The Levy plant will connect to the company's existing transmission facilities at this site. To complete this connection, three new switches were required at the facility. During 2009, the company had a unique opportunity to complete this work with minimal impact to the operation of the units at the CREC. Both CREC Unit 3 and Unit 5 were offline concurrently during the fall of 2009, allowing this work to be performed with minimal interruption to generation.

### **2.1.2 Impact on Schedule and Cost**

PEF's decision to focus its efforts solely on regulatory approval will impact the overall project timeline and total cost. As of the 2009 NCRC hearing, the company anticipated at least a 20-month delay to its original in-service date of 2016. However, the company recognizes that the schedule shift will be far greater than the original estimate. PEF states that there are delays in the AP1000 design certification. There have been additional delays in the NRC COLA application process and the current depressed national and state economic conditions have not significantly improved. These factors influenced the company's decision to shift the project schedule into the early 2020s.

**Schedule**

The company's current timeline for a 2021 Unit 1 in-service date and 2022 for Unit 2 represents a minimum 60-month shift from its original 2016 and 2017 timeline. PEF notes that the 2021 timeline is only an estimate, as specific construction milestone dates will not be negotiated with the Consortium until the COLA is further along in the review process. **Exhibit 2** details the 2008 schedule established in the EPC and the company's most recent target timeline.




**EXHIBIT 2**

Source: PEF Response to Staff Data Request 3.1-282

**Cost**

PEF estimates that there will be an increase in project costs as a result of the shift in schedule. In 2008, the company estimated the total project cost, excluding AFUDC, at [REDACTED]. The 2010 estimate, using the 2021/2022 in-service date as its base, projects the cost at [REDACTED]. This represents an approximate [REDACTED]. **Exhibit 3** tracks the company's estimated total project costs for the years 2008-2010.



**EXHIBIT 3**

Source: PEF IPP—2008 & 2010



The company revised its *Integrated Project Plan* (IPP) in April 2010 and identified areas where increases are expected to occur. These include increases for both the transmission and generation projects. **Exhibit 4** details the areas of increase and estimated cost impact. As the exhibit shows, [REDACTED], projected at [REDACTED] comprises the majority of the increase.

PEF Estimated Levy Project Cost Revised April 2010 (in millions)	
Area of Increase	Estimated Increase in Project Cost
EPC Incremental Schedule Shift (Purchase Order disposition and incremental cost changes)	[REDACTED]
Design Change Proposals	[REDACTED]
Escalation Increases (Schedule shift and others)	[REDACTED]
Contingency: Re-assessment of Risk	[REDACTED]
Other Costs: PGN labor, Spare Parts, Insurance, Taxes, Temporary facilities, COLA, Construction Power, Emergency Preparedness, Environmental Protection, Other	[REDACTED]
<b>Total</b>	[REDACTED]

**EXHIBIT 4**

Source: PEF Response to Staff Data Request 4.3.

In the near-term, PEF notes that the schedule shift will delay the major construction costs, which will defer the cost impact on its rate base during this period of slow economic growth. The April 2010 IPP authorized approximately [REDACTED] in spending over the next three years for the Levy project. Specifically in 2010, the company anticipates expenditures of [REDACTED] for the disposition of the long-lead items outlined in the EPC contract. For 2011 and 2012, the company authorized [REDACTED], respectively. **Exhibit 5** details the breakdown of anticipated Levy costs for 2010 through 2012.

PEF Three-Year Estimated Expenditures for the Levy Project 2010 -2012 (in millions)				
Expenditures	2010	2011	2012	Three-Year Total Projections
EPC Payments	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]
LLM Payments & Westinghouse Support	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]
LLM PO Disposition (one-time cost)	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]
Transmission	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]
COLA	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]
Wetland Mitigation	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]
Other Cost	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]
<b>Total</b>	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]

**EXHIBIT 5**

Source: PEF Response to Staff Data Request 4.3

As noted, PEF evaluated the costs of canceling the project versus the long-term schedule shift. The company states that the estimated cost to cancel the project was [REDACTED] while the anticipated cost to extend the schedule and renegotiate the contract was [REDACTED].<sup>3</sup> If the company remains committed to completing the project, the cost differential is necessary.

### Project Organization

As a result of the schedule shift and the deferral of the construction schedule, the company is restructuring its nuclear organization in second quarter 2010. The new organization will incorporate the Nuclear Construction group, Non-nuclear Construction, and the Nuclear Operational Readiness group. The new organization will be titled New Generation Programs and Projects. The group will be managed by the current Vice President of Nuclear Construction. The new organization will be responsible for all major construction projects within Progress Energy. It will allocate resources to both nuclear and non-nuclear generation projects through the company.

In 2009, the company implemented an Operational Readiness group to plan and prepare for the operation of the Levy Nuclear facility. PEF management states that this organization was responsible for developing a program to hire and train the specialized work-force necessary to operate the plant. Also, this team is involved in the oversight of the required on-site training facility. PEF believed that given the complexity of its work scope, it was necessary to initiate this organization at the onset of project implementation.

The company states that when the Operational Readiness organization was formed in 2009, PEF believed that the schedule shift would be between 20 and 36 months. Management believed that with this medium-term shift in the overall project schedule, the Operational Readiness team was still necessary and timely. When the company made the decision to enact a long-term schedule shift, the role of the Operational Readiness group was seen as less time critical. As a result, the team will be incorporated into the newly formed New Generation Programs and Projects division, while the Vice President of Operational Readiness plans on retiring in 2010.

Audit staff recognizes the important role the Operational Readiness group will have in the successful implementation of the future Levy Nuclear plant. It will take time for the company to develop the necessary training regiment and recruit a qualified operating staff for the new plant. However, audit staff has concerns about the timing and resources placed on this group during 2009, given the schedule flux and the company's consideration to cancel the project.

Audit staff recognizes that 2009 represented a shift in the company's commitment to the Levy project. In prior years, the company placed significant resources and management support into ensuring a swift development and construction timeline. However, in 2009 the company was wavering in its commitment to the project. Cancellation was considered by senior management, and it appears that had the company not been able to negotiate the favorable outcome with the Consortium, senior management would not have moved forward with the current project. Audit staff also notes that the EPC Amendment 3 [REDACTED]

<sup>3</sup> April 30, 2010 Testimony of Mr. John Elnitsky, Docket 100009-EI.

██████████. During this period, the company ██████████. And it staff believes the company will continue to monitor and evaluate the factors that influenced its decision to implement a long-term schedule shift during the next few years, and if necessary, may reconsider the viability of the current project.

## 2.2 Levy Project Controls and Oversight

### 2.2.1 Project Controls, Risk and Management Oversight Changes

PEF requires that its management team develop and maintain an *Integrated Project Plan* (IPP) for each major project implemented by the company. This plan establishes the financial requirements necessary to complete the project along with the project scope, deliverables, and risks associated with the project. Senior management uses this document to assess the overall feasibility of the project and to track the overall financial commitment for the project.

#### Integrated Project Plan

In 2006, PEF's procedures regarding major capital projects (those in excess of \$5 million) required that the new plant be proposed via a *Business Analysis Package* (BAP). This document laid out the basic schedule, cost estimates, risk analyses, economic analyses, and scenario analyses for the COLA process only. The initial March 2006 BAP presented the option of pursuing COLAs for both the Levy project and separate units to serve Progress Energy - Carolina. A revised BAP in August 2007 reflected slightly later planned dates for COLA submission and approval by the NRC. It also reflected an increased project cost estimate due to higher land purchase costs. The revisions also reflected revised capacity need dates for the Carolina and Florida units. The Florida timeframe moved from 2015-2016 to 2016-2017. A second revision to the BAP was approved in April 2008 to approve the Letter of Intent with the Consortium. The Letter of Intent initiated the purchase order activity for the long lead materials.

During 2008, PEF migrated major projects towards its new *Integrated Project Plan* for approval and control. The IPP process still includes the identification and assessment of key risks and risk management approaches, but provides senior management with more frequent and continuing opportunities to endorse or redirect the project. Like the BAP, the IPP documents assumptions, constraints and decisions to be made, defines approval requirements for funding, and provides a baseline for the progress measurement and project control.<sup>4</sup>

The original Levy Nuclear Project IPP was initiated on September 5, 2008, updated on December 18, 2009 (Rev. 1), and further updated on April 28, 2010 (Rev. 2). The changes made in December 2009 (Rev. 1) allow for continued funding during the time that PEF and the Consortium were renegotiating an amendment to the EPC contract. This IPP revision authorized continued spending on the Levy project ██████████

<sup>4</sup> FPSC's August 2008 *Review of PEF's Project Management Internal Controls for Nuclear Plant Upstate and Construction Projects*, pages 29-30

The changes made in April, 2010 (Rev. 2) reflect management's continued approval of the project and allowed for 2010 annual spending for the Levy partial suspension and provides updates related to the decision to continue partial suspension.<sup>5</sup> The project team recommended a

[REDACTED] The 3-year total includes [REDACTED], which may arise as part of long-lead material purchase order disposition with Westinghouse. The Project Team will update the Senior Management Committee mid-2010 with LLM PO disposition costs for approval. The Project Team recommended annual updates on work progress and authorization for subsequent year funding during the partial suspension.

Staff recognizes that the company followed its process with regards to IPP revision. The company adequately updated the IPP to reflect changes in the Levy Nuclear Project scope and cost. Staff verified that senior management approved the revisions to the IPP.

### **Project Management Policies and Procedures**

PEF has in place procedures that direct the oversight and control of the Levy Nuclear Project. The company created or updated these procedures as the project progressed and developed over time. Additionally, the company developed (and is continuing to refine) standard procedures for project management, through its *Project Management Center of Excellence*. PEF recently revised forty-seven procedures for the Levy project. A list of the procedures and their revision dates are shown in **APPENDIX A**. These procedures cover areas including the development of procedures, the corrective action for adverse conditions, engineering, procurement and material controls, nuclear oversight, records and document control, organization and administration, industrial safety, nuclear generation group manuals, nuclear contract management, and non-nuclear contract management.<sup>6</sup>

PEF created thirty-one new procedures in 2009 for the Levy project. A list of the new procedures is shown in **APPENDIX B**. These new procedures cover the areas of interface agreements, nuclear plant development, project management, engineering, project assurance, program governance, and real estate governance.

The company is currently developing additional procedures that will provide oversight for the Levy project. These procedures are part of the further implementation of its *Project Management Center of Excellence*. Future planned procedures for the Levy project are shown in **EXHIBIT 6**.

The company does not plan to develop further EPC procedures at this time. It will resume development of procedures once the company moves forward with the project and specific events trigger the need. The company reviews policies, procedures, and controls; and issues new procedures when needed based on changing business conditions, organizational changes, project work schedules, etc.<sup>7</sup>

<sup>5</sup> PEF Response to Staff Data Request 4.3S1 BATES 000002

<sup>6</sup> PEF Response to Staff Data Request 1.12, BATES 0000028 - 0000030

<sup>7</sup> Ibid.

PEF Planned Project Management Procedures for the Levy Nuclear Project		
Procedure Title	Procedure Number	Procedure Number /(Date)
Project Integration Management	PJM-SUBS-00002	Rev 0 (TBD)
Project Management Responsibilities for All Projects with ITT Related Scope	PJM-SUBS-00018	Rev 0 (TBD)
Integrated Logistics Support Planning	PJM-SUBS-00020	Rev 0 (TBD)
Achieving Excellence in Program Management	PJM-SUBS-00030	Rev 0 (TBD)

**EXHIBIT 6**

*Source: PEF Response to Data Request 1.12*

Staff reviewed the new and revised policies and procedures. These appear to be in compliance with the company's standards for development of policies and procedures. Staff recognizes that the company will develop policies and procedures in the future, as needed to implement the terms of the EPC contract.

#### **Oversight and Management Policies and Procedures for Contractors**

With the schedule shift, there is limited field activity on the generation part of the Levy project. The Company meets regularly with the EPC Consortium, and there are currently, at minimum, bi-weekly phone calls with the Joint Venture Team (Sargent & Lundy, Worley Parsons, and CH2MHILL) to discuss work scopes supporting COLA and SCA projects.

To facilitate contractor oversight, large contracted scopes such as the COLA and SCA are divided into individual tasks which may be more closely managed and monitored by the project team. Monthly reports including production status and earned value are provided for each task. Earned value reports are generated and submitted monthly. At a minimum, the report will indicate the activity description, original budget quantities, original budgeted man-hours, current budgeted man-hours, planned man-hours, earned man-hours and percent complete for the entire scope of the contractor's work.<sup>8</sup>

Each quarter, the Joint Venture Team convenes with the Nuclear Plant Development management team in Raleigh for a face-to-face management review meeting. In addition to topics discussed each week, the monthly reports also provide information relative to scope, budget, invoicing, schedule performance, and cash flow projections. Audit staff reviewed these reports for the review period.

In addition, Progress Energy has a technical lead providing oversight and coordination with contractors required to be onsite for COLA field work or project planning activities. When contractor activities warrant, specific work plans describing contractor scope and Progress Energy oversight and engagement in areas such as Quality Assurance are developed. Examples of this include safety related field work such as the Grout Test and Offset Boring Program that

<sup>8</sup> PEF Response to Staff Data Request 1.12B BATES 000331.

was completed in 2009.<sup>9</sup> The Grout Testing and Offset Boring Program were necessary to respond to NRC RAIs, and consisted of geotechnical drilling, sampling and testing.<sup>10</sup>

Work on the Levy Transmission projects is also monitored regularly. The Levy Transmission Team communicates with contractors and monitors their work on a regular basis to ensure that the work is progressing as planned and that any issues are addressed timely. These communications generally include periodic meetings, conference calls, status updates, etc.<sup>11</sup>

The company's new or revised oversight and management procedures for contractors working on the Levy project are shown in **EXHIBIT 7**. Staff reviewed management reports for the period to verify these procedures were implemented in accordance with the company standards.

New or Revised Contractor Oversight and Management Procedures for the PEF Levy Nuclear Project		
Procedure Title	Procedure Number	Procedure Revision Number (Date)
Contract Management Compliance	CNT-SUBS-00007	Rev 4 (Nov-2009)
Contract Management Compliance Program Details	CNT-SUBS-00008	Rev 1 (Nov-2008)

**EXHIBIT 7**

Source: PEF Response to Data Request 1.33

### Controls Implemented in 2009 or Planned for 2010

The Progress Energy *Project Management Center of Excellence* (PMCoE) was chartered in May 2008 to establish enterprise wide project management standards. The roll out of each standard was accomplished through the creation of 15 procedures that became effective at various times throughout 2009. These procedures are shown in **APPENDIX C**

Along with each procedure, the PMCoE provided class room training for project managers (PM), webinars for a broader audience of non-PM project personnel, and tools, templates, reference materials and examples through the PMCoE Project Management intranet site. In addition, the PMCoE also engaged individual project teams through consultation on activities related to planning, execution and closing the project. In 2010, PMCoE will finalize a procedure in Project Integration Management and plans to establish standards for the following:

- Integrated Logistic Support Planning
- Earned Value Management System Implementation<sup>12</sup>

<sup>9</sup> PEF Response to Staff Data Request 1.1, BATES 000003. The Grout Test was performed to develop the optimum grout mix design, to determine grout pressure and grout hole configuration; confirm acceptable water cutoff to support dewatering of the excavation; and, confirm grouted limestone remains consistent with foundation design parameters.

<sup>10</sup> PEF Response to Staff Data Request 1.25, BATES 000327 - 000354

<sup>11</sup> PEF Response to Staff Data Request 1.33, BATES 0000060

<sup>12</sup> PEF Response to Staff Data Request 1.19, BATES 0000040 – 0000041.



<b>Top-Tier Risks Identified—Levy Integrated Project Plan April 2010</b>	
<b>Risk</b>	<b>Mitigation Actions</b>
Transmission and wetland mitigation land acquisition uncertainty	<ol style="list-style-type: none"> <li>1. Ensure close engagement with environmental agencies to determine diverse mitigation strategies for wetlands.</li> <li>2. Develop strategic land owner compensation approach and consistent negotiation approach.</li> <li>3. Conduct community outreach planning, land procurement strategy and permitting plan.</li> <li>4. Work with local officials to facilitate timely administrative hearings.</li> </ol>
Complex RAIs could result in FEIS, FSER and COL schedule delays	<ol style="list-style-type: none"> <li>1. Establish and track interim milestones for completion of each RAI response.</li> <li>2. Discuss with NRC promptly any RAI response which is anticipated to exceed the expected response time.</li> <li>3. Review RAI response development status at least weekly with assigned personnel.</li> <li>4. For complex RAIs, such as the recently received RAIs related to seismic/structural, develop a response plan and review with NRC to ensure information needs will be met.</li> </ol>
Material and labor are subject to cost escalation	<ol style="list-style-type: none"> <li>1. The Company entered into an EPC contract in which all the long-lead material is either fixed, subject to firm escalation.</li> <li>2. An independent third party provided a long-range forecast for the primary index included for other contracted items subject to indexed escalation.</li> <li>3. The estimate allows for adequate contingency for moderate changes in escalation.</li> <li>4. Additional terms in the EPC contract incorporate incentive/penalty mechanisms for minimizing craft labor rate volatility risk.</li> <li>5. Overall choice of passive reactor design (versus an active design) reduces risk associated with overall market escalation due to simpler design with fewer components.</li> </ol>
If contested and mandatory hearings are not completed as planned, COL approval schedule is impacted	<ol style="list-style-type: none"> <li>1. Complete and deploy effective communication plan for key milestone events.</li> <li>2. Develop focused outreach, communication with key stakeholders.</li> <li>3. Ensure communications are transparent and open with consistent messaging.</li> <li>4. Engage subject matter experts with legal representatives in preparing for contested and mandatory hearings.</li> <li>5. Work with ASLB, NRC staff and intervenors to establish efficient schedule for conduct of hearings.</li> </ol>
If Westinghouse fails to obtain AP1000 design certification, the overall plant schedule is jeopardized	<ol style="list-style-type: none"> <li>1. The Company has allowed adequate contingency in the schedule by initiating partial suspension with the EPC.</li> <li>2. Assign appropriate subject matter experts and collaborate with Nustart and AP1000 utilities to ensure appropriate action is taken.</li> <li>3. Actively support the AP1000 Licensing Finalization team and interface with NRC to develop efficient sequence to complete DCD and Reference COLA review and approval.</li> </ol>
The LEDPA analysis could impact the FEIS and 404 permits	<ol style="list-style-type: none"> <li>1. Develop response that incorporates USACE comments and clearly shows that Levy is the least environmentally damaging site.</li> <li>2. Meet with USACE prior to submitting the revised LEDPA analysis to ensure that the analysis/responses to RAIs are comprehensive and address the USACE concerns.</li> </ol>
The Long Lead Material (LLM) POs could adversely affect the project cost estimate and schedule	<ol style="list-style-type: none"> <li>1. Obtain necessary PO information from the Consortium and vendors required to support decision analysis.</li> <li>2. Utilize Quantitative and Qualitative analysis methodology to ensure the proper disposition of all LLM.</li> <li>3. Perform independent third party review of decision methodology and Progress Energy decisions to ensure reasonable and prudent disposition of all LLM.</li> </ol>

**EXHIBIT 8**

*Source: PEF Response to Data Request 4.3SI*

### **Risk Assessment and Mitigation**

During August 2009 through November 2009, NPD conducted risk review meetings to evaluate all applicable project risks. Based on the schedule shift, previously identified risks were re-evaluated to determine risk ranking and actions. Progress Energy maintains a Risk Management Plan for both the Levy Transmission Program and the Crystal River Switchyard project.<sup>13</sup> With the April 2010 revision of the IPP, management identified seven top-tier project risks and their mitigation actions. These are shown in **EXHIBIT 8**.

### **Feasibility**

A feasibility assessment is also included in the IPP. One aspect of the feasibility assessment is a life-cycle net present worth assessment (also known as cumulative present value of revenue requirements, or CPVRR) of the project. In anticipation of a possible FPS-C requirement in the 2010 NCRC proceeding, PEF updated the CPVRR assessment based on the company's current forecasts for submission in this year's filing. PEF states that the results of the updated CPVRR assessment indicate that the plan is favorable in more cases than not. This is one of many indicators that have been reviewed in considering the ongoing feasibility of the project. PEF believes that based on the CPVRR assessment and other qualitative factors set forth in their April 30, 2010 NCRC filing, the Levy Nuclear Project continues to be a viable generation option with the revised estimates.<sup>14</sup>

### **Transmission Risk**

The Land Acquisition Project was reevaluated, and with increased time to procure the necessary land associated with the transmission routes, the company deemed it prudent to move to a self-managed land acquisition approach versus utilizing the previously planned "turn-key" or Acquisition Program Manager Approach. The near term focus will be to acquire strategic land rights for plant and transmission needs.

Work Authorizations related to the Transmission Owner's Engineering firm, Patrick Energy Services, were terminated as of December 31, 2009. In light of the limited near-term work scope, transmission design packages currently underway were halted. The Levy Transmission Engineering work was packaged and archived for future use when Levy Transmission Engineering design resumes.

The Work Authorization for Commonwealth Associates Inc. was also terminated as of December 31, 2009. Commonwealth provided the final layout of the Crystal River Energy Complex switchyard upgrades required for the addition of the two Levy Nuclear plants. The Central Florida South Substation Project, which was originally planned to have costs shared between the Transmission Operations and Planning Department (TOPD), was suspended by the Levy Project. Project costs to-date were transferred to TOPD in December 2009.<sup>15</sup>

<sup>13</sup> PEF Response to Staff Data Request 1.7, BATES 0000015

<sup>14</sup> PEF Response to Staff Data Request 4.3, BATES 000015 - 000023

<sup>15</sup> PEF Response to Staff Data Request 1.8, BATES 0000016 – 0000017.



### Changes to Management Oversight

Nuclear Plant Development (NPD) made changes to its Organization Plan and Support Functions for the Levy project on December 1, 2009, and further changes are planned for 2010.<sup>16</sup> Many positions on their organization charts were suspended as a result of the Levy schedule shift. During the continued period of limited work scope on the Levy project, the company does not anticipate any increase to staffing during 2010. The company continues to evaluate the appropriate schedule for filling vacancies. Certain individuals who were providing support for the Levy baseload transmission work will be reassigned for a period of approximately 12-18 months during the limited work scope period. Other positions within NPD have been reassigned as well.<sup>17</sup>

Senior level managerial changes have occurred since May 2009. The Vice-President of Generation and Transmission Construction was named Vice-President of Nuclear Plant Development, and as of August 2009, reports directly to the Executive Vice-President of the Corporate Development Group. The former President of Progress Energy Florida was named the Executive Vice-President of the newly-formed Corporate Development Group for Progress Energy in August 2009. In this capacity, the Executive Vice-President of the Corporate Development Group continues to have primary oversight for the Levy Nuclear Project. Following this, a new President and CEO of Progress Energy Florida was selected from within the company.<sup>18</sup>

### 2.2.2 Internal Audits and Quality Assessments

Multiple groups have internal audit and quality assessment responsibility within Progress Energy Florida's organization. The company maintains an Audit Services Department that provides internal corporate audits. Additionally, the company has a Nuclear Oversight (NOS) Department charged with inspecting and monitoring the nuclear safety work performed at the within the company. Both groups performed audits and quality assurance reviews involving the Levy project during 2009.

#### Audit Services Department

Progress Energy's Audit Services Department (ASD) maintains an annual construction audit strategy that solicits input from management, ranks potential audits based on risks, and establishes an annual audit plan. In 2009, ASD used the following risk-based focus areas to rank the scope of its audits:

- Business & Regulatory Environment
- Scope & Change Control
- Schedule
- Cost Management
- Communications & Reporting
- Procurement & Contracts
- Accounting & Financial Reporting

<sup>16</sup> PEF Response to Staff Data Request 1.13, BATES 13000001 – 13000008.

<sup>17</sup> PEF Response to Staff Data Request 1.16, BATES 0000035.

<sup>18</sup> PEF Response to Staff Data Request 1.15, BATES 0000034.

The ASD completed three internal audits for the Levy project in 2009. These internal audits are shown in **EXHIBIT 9**, and are discussed in more detail below.

PEF Levy Nuclear Project Internal Audits Completed During 2009		
Audit Title	Project Number	Report Date
Engineering, Procurement & Construction (EPC) Contract	20013334 A913	August 3, 2009
Florida Nuclear Plant Cost Recovery Rule Compliance	20013334 A916	May 26, 2009
Levy Baseload Transmission Program	20013334 A919	December 9, 2009

**EXHIBIT 9**

*Source: PEF Response to Data Request 1.36*

**Engineering, Procurement & Construction (EPC) Contract Audit**

The scope of the Engineering, Procurement & Construction (EPC) Contract internal audit included the Levy EPC agreement, the Burns and Roe report, and PricewaterhouseCoopers (PWC) report. The objective of the audit was to review the key provisions of the EPC contract and to assess the sufficiency of internal policies and procedures that have been developed to support the administration of the EPC. The Audit Services Department also reviewed the Burns and Roe report and the PWC report as part of this audit.

The key focus areas of this internal audit consisted of:

- Evaluation of the adequacy of the procedures developed by Nuclear Plant Development (NPD) to support the EPC contract provisions including identification, assessment, and assignment of trigger points and key contract milestones.
- Review of the administration of the invoices.
- Evaluation of the status of the NPD actions in response to the Burns and Roe report and the PWC report.

The Audit Services Department concluded that [REDACTED] Overall, ASD thought the processes in place to support the administration of the [REDACTED] Observations and recommendations were presented to management by ASD with regards to areas needing improvement. These areas [REDACTED] The first recommendation was to [REDACTED] The second recommendation was to [REDACTED]

Management developed an Action Plan for each improvement area and assigned responsibility to complete by assigned completion dates. ASD made sure that all items were resolved and set the follow-up status for each to “closed”.<sup>19</sup>

#### Florida Nuclear Plant Cost Recovery Rule Compliance Audit

The objective and scope of the Florida Nuclear Plant Cost Recovery Rule Compliance internal audit was to review compliance with 25-6.0423, FAC for filings made in 2009 related to the CR3 Uprate Project and Levy Nuclear Plant.

The key focus areas of this internal audit consisted of:

- Reviewing planned regulatory filing reports for completeness and accuracy and adequacy of internal reviews.
- Testing a sample of actual costs included in the filings to ensure that supporting documentation is sufficient.
- Reviewing the process used to estimate projected costs for reasonableness.

The Audit Services Department concluded that overall compliance with the Florida Nuclear Plant Cost Recovery Rule [REDACTED] ASD tested a sample of invoices and supporting documentation which revealed that charges recorded to the project [REDACTED]. Overall, they found that the related controls [REDACTED].<sup>20</sup>

#### Levy Baseload Transmission Program Audit

The scope of the Levy Baseload Transmission Program audit included the areas of Self-Managed Land Acquisition Program, Central Florida South Substation Project, and Crystal River Energy Complex (CREC) Substation Expansion Phase I. The objective of the audit was to assess the project’s risk identification, key internal processes and procedures, and related controls to mitigate the various forms of project risk. The key focus areas of this internal audit consisted of:

- Evaluation of project management efforts.
- Assessment of controls and processes for key business and regulatory environment risks.
- Evaluation of key controls, processes, procedures, organizational structures, and specific plans relevant to the scope areas above.

The Audit Services Department concluded that the Levy Baseload Transmission Program [REDACTED]. The audit identified four observations in its report. These observations and ASD’s recommendations were presented to management.

The first recommendation was to update [REDACTED]

<sup>19</sup> PEF Response to Staff Data Request 1.36, BATES 000007 – 000011.

<sup>20</sup> PEF Response to Staff Data Request 1.36, BATES 000013.

The second recommendation [REDACTED]

The third recommendation [REDACTED]

The final recommendation [REDACTED]

Action Plans were developed and assignments were made to personnel with responsibility to complete by assigned completion dates. ASD verified that all items were resolved and set the follow-up status for each to “closed”.<sup>21</sup>

#### Planned 2010 Internal Audits

The Audit Services Department (ASD) has scheduled three audits for 2010. The company has not finalized the timeline for performing these audits. **EXHIBIT 10** lists the 2010 planned audits.

PEF Levy Nuclear Project Internal Audits Planned for 2010		
Audit Title	Project Number	Report Date
Florida Plant Cost Recovery	20010800 A1016	TBD
Levy Nuclear Plant (including Harris COLA)	20010800 A1009	TBD
Levy Nuclear Plant Transmission	20010800 A1010	TBD

#### **EXHIBIT 10**

*Source: PEF Response to Data Request 1.36*

#### **Quality Assurance Reviews and Audits**

The Levy project’s Nuclear Oversight (NOS) Department is charged with inspecting and monitoring the nuclear safety work performed at the Levy Nuclear Plant. NOS staff is assigned to the plant and specialize in nuclear-related issues. The work of the NOS staff is guided by the NOS-NGGC-0100 *Nuclear Oversight Assessment Process* procedure. This document establishes

<sup>21</sup> PEF Response to Staff Data Request 1.36, BATES 000015 – 000021.

the assessment process and provides direction on planning, preparation, performance, reporting and follow-up for Nuclear Oversight (NOS) Department performance-based assessments as described in the respective plant's Quality Assurance Program Description.

The quality assurance reviews and audits are accomplished through performance-based, real-time observations, technical reviews, and interviews with personnel. Findings, when identified, are based on best practices or minimum acceptable standards or requirements. Identification of a finding does not indicate unsatisfactory performance unless specifically stated.<sup>22</sup>

The Nuclear Oversight (NOS) Department performed eight audits in 2009. The quality assurance reviews and audits completed in 2009 are shown in **EXHIBIT 11**. FPSC Audit staff reviewed these audits and does not consider the findings to be of particular concern. In each case, the findings were satisfactorily resolved according to PEF.

The Nuclear Oversight (NOS) Department has planned four quality assurance assessments and audits for 2010. These assessments and audits include both internal PEF assessments and cooperative audits with the Nuclear Procurement Issues Committee—NUPIC—organization. The quality assurance assessments planned for 2010 are shown in **EXHIBIT 12**.

PEF Levy Quality Assurance Assessments Completed During 2009		
Description	Report Number	Completion Date
LNP Grout Test Post Stop Work Restart QA Surveillance Activities	NPD-QA-2009-001	February 11, 2009
PGN Supplier Audit of CH2MHILL	QAA/0274-09-01	April 2, 2009
QA Surveillance of Field Activities Associated with LNP Grout Test Program	NPD-QA-2009-002	April 9, 2009
NUPIC Supplier Audit of Shaw, Stone & Webster	2009-0012 NUPIC-20365	May 7, 2009
NUPIC Supplier Audit of Westinghouse Electric Company	TVA 2009V-20	July 31, 2009
Surveillance Number 1 Observations of LNP Offset Boring Program	NOS-2009-032	September 3, 2009
Surveillance Number 2 Observations of LNP Offset Boring Program	NOS-2009-033	September 24, 2009
Internal NOS Assessment of Nuclear Plant Development and Operational Readiness	N-NP-09-01	October 2, 2009

**EXHIBIT 11**

*Source: PEF Response to Staff Data Request 1.37*

<sup>22</sup> PEF Response to Staff Data Request 1.12A, BATES 001155 – 001196.

PEF Levy Quality Assurance Audits Planned for 2010		
Description	Report Number	Completion Date
Limited Scope Utility/NuStart Audit of Westinghouse Electric Company focusing on Criterion III and XVI	TBD March	2010
NUPIC Supplier Audit of Westinghouse Electric Company AP1000 Projects	TBD	3 <sup>rd</sup> Quarter 2010
NUPIC/Utility Audit of Shaw Stone and Webster – AP1000 Project Office – Charlotte	TBD TBD	
Internal NOS Assessment of Nuclear Plant Development and Operational Readiness	N-NP-10-01	September 2010

EXHIBIT 12

Source: PEF Response to Staff Data Request 1.37

## 2.3 Levy Contract Oversight and Management

### 2.3.1 Changes to Contracts and Contract Management

PEF modified twenty-eight procedures that deal with Contractor Selection and Management. These procedures cover the areas of contractor compliance, procurement and payment approvals, procurement and material controls, nuclear generation group support, records and document controls, and contractor safety.<sup>23</sup> A list of the Contractor Selection and Management Policies and Procedures that have been revised, and are applicable to the Levy project are shown in **APPENDIX D**.

#### Levy Nuclear Plant Generation Contracts

Contracts for the Levy project may be separated into those for Nuclear Plant Generation and those for Levy Transmission. PEF provided all RFPs issued and bid evaluations (both financial and technical) supporting Levy project contracts in excess of a \$100,000 bid since last provided in 2009. PEF provided the Nuclear Plant Generation contracts or contract addenda for materials and/or services valued greater than \$100,000 that have been updated since the last review. The majority of these contracts involve COL-related work. A list of these contracts is found in **EXHIBIT 13**.

<sup>23</sup> PEF Response to Staff Data Request 1.32, BATES 0000057 – 0000059.

PEF Levy Nuclear Plant Generation Contract Updates in 2009			
Company	Contract – Amend/ Work Auth.	Description	New Contract Activity in 2009 (\$000's)
Duncan Company	293651-2	Wetland Mitigation Planning – The acquisition of land for wetlands mitigation and an easement for the discharge pipeline ***	█
Enercon Services	372311-1/01	LNP Planning and Preconstruction Testing Support	█
Entrix	399960/19	LNP Wetland Mitigation Plan Production	█
GMK Architecture	435529	Levy Training Facility Conceptual & Full Civil Design ***	█
Joint Venture Team (JVT)	255934-6/02	COLA Development Florida Site (includes fieldwork 6 total contract amendments. Amendment 6 executed in 2009.) *	█
Joint Venture Team (JVT)	255934-3- 5/03	LNP – Site Certification Application Development support (4 total contract amendments. Amendments 3, 4 & 5 issued in 2009.) *	█
Joint Venture Team (JVT)	255934-1- 2/05	LNP COLA Phase II – RAI Support (2 total contract amendments. Both amendments executed in 2009.) *	█
Joint Venture Team (JVT)	255934-1/06	LNP Site Certification Application 2009 Follow On Activities	█
Joint Venture Team (JVT)	255934/07	LNP Offset Boring Program	█
Joint Venture Team (JVT)	357385-1/4	NPD Risk Management Program	█
KLD Associates	420400-1	COLA RAI Responses Related to Evacuation Time Estimate Study/Emergency Plan **	█
Murray & Trettel	4157-4	Environmental & Meteorological Monitoring Support (Levy portion)	█
Tetra Tech NUS	6589-34	Environmental Licensing Support – Staff Aug Extension*	█

\* Contract activity cost reflects only the amount executed in 2009.

\*\* Contract 420400 actual dollars to date based on Levy RAI request.

\*\*\* Contract 293651 Amendment 2 and Contract 435529 were initiated prior to May 2009, but not included in last years listing of contracts.

## EXHIBIT 13

Source: Data Request 1.24

### Planned for 2010

PEF states that at this time no new contract activities are planned for 2010, however, the following carryover contract activities are planned to continue work into next year.<sup>24</sup>

<sup>24</sup> PEF Response to Staff Data Request 1.24, BATES 000001 – 000002.

[REDACTED]

[REDACTED]

[REDACTED]

[REDACTED]

[REDACTED]

### Levy Transmission Contracts

PEF provided the completed or planned Transmission contracts or contract addenda for materials and/or services with values in excess of \$100,000 that were executed in 2009 or planned for 2010.<sup>25</sup>

#### Contracts Completed in 2009

The following contracts with values in excess of \$100,000 were completed in 2009 for transmission activities:

- Route Selection Study (Golder Associates, Inc. contract number 0080678-00129) – To conduct route selection studies to identify constructible and permitable transmission line routes within Owner’s proposed corridors. The final route study was completed on November 10, 2009.
- Owner’s Engineer (Patrick Energy Services, Inc. contract number 00409194) – All the following work authorizations were terminated as of December 1, 2009:
  - < WA 409194-00001 – (1) To provide engineering services to support the review, analysis and revisions as needed to all associated scopes, cost estimates, and schedules for Levy Program’s individual projects. (2) To provide assistance for Levy Program engineering quantitative and qualitative efforts to support Requests for Information or Requests for Proposals. (3) To attend community open houses, general Levy Program meetings and provide expert staff and testimony.

<sup>25</sup> PEF Response to Staff Data Request 1.24, BATES 0000048 – 0000049.



- < WA 409194-00002 – Develop complete engineering design including Bill of material for the North Admin Substation in 69kV Tap/Transmission line.
  - < WA 409194-00003 – Develop complete engineering design including Bill of material for the South Admin Substation in 69kV Tap/Transmission line.
  - < WA 409194-00004 – Develop complete engineering design (physical layout, civil, structural, P&C) including Bill of material for the North Admin Substation.
  - < WA 409194-00005 – Develop complete engineering design (physical layout, civil, structural, P&C) including Bill of material for the South Admin Substation.
  - < WA 409194-00006 – Develop engineering services in support of the Kathleen-Lake Tarpon 230kV line rebuild project.
  - < WA 409194-00008 – Develop preliminary design for the Central Florida South Substation.
- Crystal River Switchyard Expansion Design & Engineering (Commonwealth Associates, Inc. contract number 436914-00001) – To provide engineering services, design, coordination of engineering services for the Crystal River Phase 1 Switchyard Project. This work authorization was terminated as of December 16, 2009.
  - Crystal River Switchyard Expansion Construction (Elite Construction of Ocala contract number 221227-00030) – Installation/commissioning of three 500kV Double end Break Switches and the associated support structures, substation bus and foundations. This construction was completed on December 3, 2009.
  - Environmental Resource Consulting (Golder Associates, Inc. contract number 453352-00001) – To provide detailed field information regarding the transmission line rights of way (ROW) and substations to support the Conditions of Certification (COCs) and the Final Environmental Impact Statement (FEIS). This work is ongoing.
  - Procurement of switches (Southern States P.O #407759) – To purchase three 500kV switches for the Crystal River Phase 1 Switchyard Project. These materials were received on August 24, 2009.

### Contracts Planned for 2010

The following contracts with values in excess of \$100,000 are planned for execution and/or performance in 2010:

- Title & Closing (American Government Services) – To provide title work and closing services to support the proposed upgrade to the existing transmission system due to the proposed future Levy Nuclear Plant.
- Survey – To provide survey work to support the proposed upgrade to the existing transmission system due to the proposed future Levy Nuclear Plant.

### 2.3.2 Audit Staff Review of the Levy EPC contract

Audit staff reviewed the EPC contract and its current amendments to provide a summary of the EPC contract terms and conditions, its pricing structure, payment and schedule milestones, and the relative risk sharing between PEF and the Consortium. The initial contract was signed on December 31, 2008 ; with three amendments through March 2010 . The third amendment addressed the long-term schedule shift for the project.

#### Pricing Structure

The EPC contract is comprised of [REDACTED]

The contract value at inception was [REDACTED]

However, [REDACTED]

The contract defines the pricing options as:


- [REDACTED]
- [REDACTED]
- [REDACTED]
- [REDACTED]

Due to long-term pricing uncertainty, it may not be optimal for fixed and firm pricing to be used exclusively within an extended contract such as those inherent in building a nuclear unit. Although over time, the price certainty will increase as the project schedule moves closer to implementation and the actual costs become more apparent. A large portion of the total contract


<sup>26</sup> PEF Contract Number 414310. Document No. 2379-10, Docket 100009-EI., Bates 000333-000338.

cost is for labor, equipment, and commodities. Vendors may be reluctant to lock-in these costs so many years prior to the need. To obtain totally fixed pricing, one would expect the contractor to charge a premium to guard against the added price risk.

At its inception, the contract pricing structure included



As the chart shows,



PEF Levy EPC Contract Pricing Structure and Breakdown (in millions)		
Pricing Structure	Amount at Contract Inception	Type
[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]

**EXHIBIT 14**

Source: PEF Contract Number 414310--Document No. 2379-10, Docket 100009-EI



[REDACTED]

[REDACTED]

[REDACTED]

[REDACTED]

[REDACTED]

**Contract Terms**

The terms and conditions of the EPC contract were evaluated by PricewaterhouseCoopers prior to the company signing the contract in 2008. The audit determined that the EPC contract was [REDACTED] of this type. The [REDACTED]

[REDACTED]

[REDACTED]

<sup>27</sup> PEF Response to Staff Data Request 6.2.

<sup>28</sup> Amendment Three maintains [REDACTED]

PEF Contract Number 414310. Document No. 2379-10, Docket 100009-EI.

[REDACTED]

In addition to these major areas, the contract establishes detailed exhibits and matrices that address specific areas of the project. [REDACTED] exhibits include:

[REDACTED]

<sup>30</sup> PEF Contract Number 414310. Document No. 2379-10, Docket 100009-EI.

[REDACTED]

[REDACTED]

[REDACTED]

[REDACTED]

Audit staff notes that Progress Energy currently plans another AP1000 project at its Harris plant, which is part of its Carolina utility. Audit staff recommends the Commission monitor this project to ensure that the Carolina project, and its rate base, does not receive a cost reduction or cost exemption based on Progress Energy Florida's initial expenditure without adequate compensation.

**Amendments**

The company has amended the contract three times since its inception in December 2008. These amendments were all a result of the company decision to implement the long-term schedule shift. Amendment One and Two

[REDACTED]

Amendment 3, signed in March 2010,

[REDACTED]

the company will be required to re-negotiate all calendar-driven milestones prior to moving forward with the project. PEF management states that this will be a labor-intensive effort and anticipates that it



## 3.0 Crystal River 3 Extended Power Uprate Project

### 3.1 EPU Key Project Developments

Progress Energy Florida completed Phase II of its three-phase EPU project during the fall 2009 refueling outage. This work included the installation and modification of the major balance of plant components necessary to support the additional MWe output. The company anticipates obtaining an additional 180 MWe output from the EPU project.

In addition to the EPU project, the company performed a steam generator replacement for CR3 during the outage. The generator work was independent and separate from the EPU project and did not directly impact the EPU project or scope. During the steam generator replacement, a delamination occurred in the concrete of the unit's containment vessel wall. This event caused the outage to extend past the planned 85-day timeline. The containment vessel delamination issue was solely the result of the steam generation project and in no way connected to the EPU project or work. The unit is still off-line as a result of the delamination repairs.

The delamination did not hinder nor impact the work performed for the EPU. The company was able to maintain its original EPU work schedule and complete all work identified for Phase II. However, the extended outage prevented the project team from completing certain testing requirements that can only be performed during start-up. The project team will perform this work at the appropriate time.

#### 3.1.1 Significant Events

The EPU project team states that all work was completed as scheduled and within the allotted budget. During the outage, the project team monitored the work performed for each major component and tracked variances and delays in the schedule. The project team issued daily project updates that tracked the target and actual schedules for each component. The team used these reports to monitor its vendors and identify potential issues. Audit staff reviewed these management reports and verified that the project remained on schedule with minor variances and no major issues were identified during the work.

Once the delamination issue was identified and it became evident that the outage would extend past the planned timeline, the EPU project team made the decision to remain on its original schedule. The team determined that the resources to complete the work were in place and on schedule to finish in the allotted timeline.

The project team estimated a project cost range for the Phase II work and the team states that the costs for the Phase II work was within the range. However, the project team did exceed its original estimates for certain costs during Phase II. Specifically, the company made adjustments for additional resources, such as labor and scaffoldings. These expenditures were contracted through a time and materials contract and remained within the original estimated range.



During the Phase II implementation, PEF's project team monitored the labor and vendor invoices daily to verify that all costs were reasonable and in line with the work scope. Each manager was responsible for monitoring their work assignment to ensure resources were managed accordingly. The Project Controls group oversaw the total overall cost and schedule during the project timeline. This group was responsible for monitoring and booking the costs associated with the work performed by the vendors. Project Controls also ensured the costs were within the budgeted scope and verified all approvals for any changes in scope or costs.

The company has not experienced any problems it considers to have jeopardized the project or its viability. However, there are two areas where the project team has re-evaluated its approach—the License Amendment Request Application process and the Low Pressure Turbine replacement. These two issues could have schedule and cost impacts on the project and are discussed below.

### License Amendment Request Application

The company must receive approval from the NRC to operate the unit at the higher output rate achieved by the EPU project. To initiate this request, the company must submit a License Amendment Request (LAR) with the NRC asking for an amendment to its current operating license. According to the company, the NRC review process should take approximately 14 months. Once approved, the company will be authorized to run the unit at the higher generation output.

It was the company's intent to submit the LAR application in September 2009. This would have provided the NRC approximately 24 months to complete the LAR application review process prior to the planned November 2011 Phase III outage. The company contracted with AREVA, the current owner of the Babcock & Wilcox, to complete its LAR along with an internal team made up from within its corporate licensing division to prepare the application.

The company stated that it prepared for the LAR application process by reviewing and monitoring prior LAR applications, particularly the Ginna Nuclear Plant application from 2005.<sup>31</sup> Also, the company utilized the resources of the Nuclear Energy Institute taskforce for uprates, which provided insight from other utilities completing similar projects. The company notes that this is the first Babcock & Wilcox plant of this type to undergo an EPU project of this scope. PEF created a template, using previous applications as its models, as the framework for completing the initial 116 sections of the LAR application.

The company states that the LAR application process is continually evolving as additional requests are reviewed by the NRC. In mid-2008, the NRC rejected the application for the Monticello Nuclear Plant uprate, specifically related to the NRC's expectation and depth of detail expected in a LAR application. This action caused concern throughout the industry. In addition, PEF states that the NRC's review and RAIs for the Point Beach Nuclear Plant application (submitted to the NRC in April 2009) signaled another significant shift in the depth of detail required in the applications by the agency.

---

<sup>31</sup> Ginna was the most recent LAR approved by the NRC when the company initiated its licensing development.

### Expert Panel

In June 2009 with the LAR work heading to completion, the company convened an “Expert Panel” to review the June 15, 2009 *Final Draft-CR3 EPU Licensing Report* and assess the application from “an NRC acceptance review perspective” and to verify the application contains “sufficient detail to allow NRC to independently conclude acceptability”.<sup>32</sup> This panel consisted of both in-house nuclear operations staff and outside consultants versed in nuclear licensing. At the time of review, the company believed it was within three to four months of the LAR submittal. The company acknowledged that the draft “should have been of sufficient quality and content to support the scheduled submittal date of September 2009.”<sup>33</sup> At the time, the company had completed 77 of the anticipated 116 sections.

The expert panel presented its analysis and results to company management on July 14, 2009. The panel concluded that the EPU draft would not pass the NRC acceptance review and that the company could not meet its fall 2009 submittal timeline. Specific issues identified in the review include:

- “Many CR-3 LR sections lack sufficient data”;
- “Portions of many LR sections have been cut/paste from Ginna submittal without a thorough review”. Specifically, the application contained Ginna-specific text that was not applicable to the CR3 unit;
- RAIs and Safety Evaluation issues raised by the NRC within the Ginna EPU application “were not considered or addressed in the CR-3 LR” application;
- “Quality was an issue in sections prepared both by AREVA and CR-3”<sup>34</sup>

In response to the Expert Panel’s assessment, the company charged its Manager of Nuclear Regulation to conduct an Adverse Condition Investigation of the LAR process. The purpose of this investigation was to determine the root-cause of the issues identified by the Expert Panel. This investigation [REDACTED]

[REDACTED]

[REDACTED]

[REDACTED]

<sup>32</sup> PEF Response to Staff Data Request CR3 1.14, Bates-002043.

<sup>33</sup> PEF Response to Staff Data Request CR3 1.14, Bates 002076.

<sup>34</sup> PEF Response to Staff Data Request CR3 1.14, Bates 002041-002047.

[REDACTED]

The company implemented a corrective action plan to resolve the issues identified by the panel and to strengthen the content of the application. The company hired outside consultants to assist with this restructuring. Specifically, the company determined that its original form at template was not adequate in addressing the details necessary for the NRC review. The company developed a new template, which required AREVA and the licensing group to restructure the existing application. The Expert Panel completed two additional reviews through January 2010 to monitor the changes incorporated into the LAR application.

#### AREVA Change Orders

PEF contracted with AREVA to complete "CR3 EPU LAR Re-write Activities"<sup>36</sup> for previously drafted sections of the application. In October 2009, PEF initiated a change order on the AREVA contract for [REDACTED]

In January 2010, the company increased this change order to [REDACTED]

Additionally in October 2009, the company initiated a separate contract change order to AREVA for [REDACTED] for additional LAR work. This work was a result of the Expert Panel evaluation and focused on [REDACTED]. This contract amount was increased in January 2010 to [REDACTED]. As with the other change order, the increase was for the additional time it took to complete the engineering scope. In total, these two change orders added [REDACTED]<sup>40</sup> to the company's LAR expenditures.

Audit staff recognizes the important role of the Expert Panel and its critical evaluation had in insuring a complete and thorough LAR submittal to the NRC. Given the panel's findings, there was a potential for significant delays in the LAR approval process had the company not commissioned this detailed evaluation. Additionally, the company devised an initial schedule that included a float, which allowed for the necessary time needed for restructuring and strengthening of the application without impacting the project timing. Appropriately, the company performed a root-cause analysis to assess the reasoning for the deviations in its application and developed an action plan to resolve any outstanding issues.

While audit staff acknowledges the importance and value in the self-assessment process used by company, the findings of its Adverse Conditions Investigation are concerning. This

<sup>35</sup> PEF Response to Staff Data Request CR3 1.14, Bates 002080-002081.

<sup>36</sup> PEF Response to Staff Data Request CR3 1.22, Bates 000081.

<sup>37</sup> Ibid. Bates 000080.

<sup>38</sup> PEF Response to Staff Data Request CR3 4.2, Bates 000001.

<sup>39</sup> Ibid. Bates 000011.

<sup>40</sup> Ibid. Bates 000021.

internal PEF investigation notes [REDACTED]

The company points out that the regulatory review process is ever evolving and the NRC's expectations can differ based on the specifics of each application. PEF also believes that the NRC's expectations expanded during the time its licensing group developed its application; based on the NRC's handling of the Monticello and Point Beach EPU applications. The company states that this environment created an uncertainty and lack of expertise within the industry on LAR application. While this may be an accurate description of the evolution of the process, two of the four members of the expert panel were Progress Energy Carolina employees. This indicates that Progress Energy Corporation had the corporate knowledge to assess and evaluate an application. However, these needed resources were not deployed for the CR3 LAR work during the earlier stages of the process.

Audit staff believes the panel's findings were less about shifts in NRC expectations than project team knowledge and supervisory oversight. The company's internal [REDACTED]

[REDACTED] While audit staff agrees that significant resources are necessary to complete the LAR application and the company's extensive efforts post-expert panel to revise its application may have been necessary to develop a sound application from the onset, significant resources were spent prior to develop the final draft. These resources may not have been appropriately supported by the company to allow for a successful outcome. As a result, avoidable-work may have been performed as corrective action work by AREVA and the additional efforts by PEF staff.

### Low Pressure Turbine Replacement

As part of the EPU project, PEF contracted with Siemens for two 18m<sup>2</sup> low pressure turbines. Originally, the company included installation of these turbines as part of its Phase I I work scope. However, in mid-2009 the company determined that it would shift the installation of the low pressure turbines from Phase II until Phase I II of the project. At the time, the company was still evaluating the impact of a major turbine failure at the D.C. Cook Nuclear Plant, which involved similar Siemens 18m<sup>2</sup> turbines. This 2008 event and resulting fire caused significant damage to that facility resulting in a costly repair and extended outage.

While PEF was monitoring the results of the D.C. Cook event, the company continued with the order of these turbines. [REDACTED] certain quality tests on this equipment. One quality assessment required the turbines to successfully operate at 120 percent of maximum output. The company refers to this as the "spin test." Siemens performed the spin test in April 2009, and the turbines did not pass this test. The turbines experienced disk slippage between the final blade components and the turbine's main shaft. After a detailed evaluation, [REDACTED]

[REDACTED] PEF informed Siemens that the turbines [REDACTED]

In addition to concerns from the spin-test failure, PEF states that the D.C. Cook incident created an unwillingness by the Nuclear Electric Insurance Limited (NEIL)—the group that

insures nuclear plants against a variety of risks<sup>41</sup>—to insure any newly- installed Siemens 18m<sup>2</sup> turbine for its first two in-service fuel cycles. It was determined that the cause of the D.C. Cook failure was the 18m<sup>2</sup> model's L0 blades. According to PEF, [REDACTED]

The turbines are a critical component to maximizing the additional MWe output from the EPU efforts. The contracted Siemens model—18m<sup>2</sup>—allows for the maximum capture of steam, resulting in the largest MWe output. While the company states it anticipates resolving the current turbine issues and installing the Siemens 18m<sup>2</sup> model, management is evaluating several replacement options as a precaution. These options are shown in **EXHIBIT 15**.

PEF CR3 Low Pressure Turbine Replacement Options and the Resulting MWe Output		
Option	MWe output Added by EPU	Final Unit Output
<b>Option 1:</b> Continue Operating CR3 with its current Alstom Turbines	16 MWe	916 MWe
<b>Option 2:</b> Install the contracted Siemens 18m <sup>2</sup> as originally designed during Phase III*	180 MWe	1080 MWe
<b>Option 3:</b> Install the contracted Siemens 18m <sup>2</sup> without the L0** blades during Phase III*	100 MWe	1000MWe
<b>Option 4:</b> Install Siemens' smaller 13.9m <sup>2</sup> turbines in 2013 (additional time is needed to manufacture the equipment)	172 MWe	1072 MWe

\* The 18m<sup>2</sup> must pass the spin test prior to installation.

\*\* The L0 blades were determined to be the cause of the D.C. Cook failure. According to PEF, [REDACTED]

## EXHIBIT 15

PEF Response to Staff Data Request CR3 3-8

In addition to the turbine options being considered by the company, PEF states it is in settlement negotiations with Siemens [REDACTED]. The company states if it moves forward with the current 18m<sup>2</sup> turbines, it will require [REDACTED]. PEF states it is optimistic that the negotiations will result in a positive outcome for the company and anticipates finalizing its turbine decision in mid-2010.

<sup>41</sup> www.nmlneil.com

### 3.1.2 Impact on Schedule and Cost

While there is no direct correlation between the work for the EPU project and the events leading to the delamination of the CR3 containment vessel, the completion of the EPU project will be delayed as a result of the delamination repair work necessary to bring the unit back online. The timeline for completing the necessary repairs is in flux. Originally, the company anticipated the unit to be operational in mid-2010; however, after further evaluating the repair scope, the company shifted its estimate for start-up to third quarter 2010.

This will require a shift in the refueling schedule 17 (R17). The final phase of the EPU project is currently scheduled to occur during the R17 outage. As of May 2010, the company anticipates the R17 to shift from fall 2011 to spring 2012. However, if additional delays arise in the delamination repair schedule, the R17 schedule could shift further out in time.

The company states the cost implications for the shift in R17 will not significantly impact the EPU project. Currently, the company does not anticipate any additional direct costs to the project other than costs associated with any cost escalations over time. However, the company does not have an estimate of the cost impact at this time. The total shift in schedule is anticipated at six to twelve months from the original November 2011 timeline.

While the company anticipates minimal cost-impact resulting from this schedule shift, audit staff recommends the Commission monitor for any additional EPC costs associated with the Phase III work. This schedule shift is a direct result of the delamination issue at CR3, and PEF and the NRC are investigating the root cause of this incident. Depending on the outcome of this investigation, additional EPC project costs related to the shift may need to be excluded from the NRC docket and addressed separately.

#### Low Pressure Turbine

The company is currently assessing the overall impact of the Low Pressure Turbine installation on the project. The unresolved issues surrounding Siemens 18m<sup>2</sup> turbines resulted in a shift in installation from Phase II to Phase III. Because of this shift, there may be additional costs associated with the delivery and installation of the turbines during Phase III of the EPU. Additionally, the shift in installation required the company to adjust certain engineering designs for the Phase II work. This redesign required an additional work authorization with AREVA, totaling [REDACTED]

The company states it is currently negotiating a settlement with Siemens and anticipates that [REDACTED]. However, until the settlement is finalized, it remains to be seen whether the anticipated settlement [REDACTED]. Staff recommends that the Commission monitor the results of this process to ensure that the company only request recovery of the appropriate costs and excludes any resulting from a possible vendor error.

In addition, if the company chooses not to move forward with its current Siemens low pressure turbine selection, there will be a decrease in the final MWe output for the project. If this occurs, an evaluation would be necessary to assess the appropriate handling of the reduction in planned versus achieved MWe output. In effect, the uprate would then have cost more per additional MWe added, and adjustments may be warranted.

### License Amendment Request

The company has shifted its LAR submittal timeline from 2009 to mid-to-late 2010. The company originally incorporated a float into its original schedule, and with the impact of the delamination repairs on the R17 outage, the company has gained additional float in its submittal window. Audit staff does not believe the delays resulting from the company's restructuring and revising its LAR application will ultimately impact the EPU schedule. The company states that the Phase III work will continue as schedule, even if there is a delay in the LAR approval. If the company completes the work prior to approval, however, the unit will not be able to operate at the higher capacity prior to the NRC's issuance of an amended license.

The company increased its spending on the LAR preparations in 2009 and 2010. This was a result of the expert panel's assessment that the final draft would not meet the expectations of the NRC. The company estimated its 2009 License Application capital expenditures at [REDACTED]. However, the company spent an additional [REDACTED] on this effort. This was attributed, in part, to the additional work necessary to strengthen its LAR after the Expert Panel review. Of these additional costs, AREVA was paid [REDACTED].<sup>42</sup> Additionally, [REDACTED].

The company anticipates that through 2010, it will spend an [REDACTED] to complete its LAR efforts. PEF estimates that at completion, the LAR application process will cost approximately [REDACTED]. This represents a [REDACTED] over its original 2007 estimate of [REDACTED]. The company states the application is ready to submit to the NRC, but it does not anticipate filing the application until fall 2010.

### Overall Project Cost

The overall anticipated final cost of the EPU project has increased during the course of the project. The company originally anticipated the project to cost \$426.6 million, while the most recent estimate is \$479.4 million, a 12 percent increase.<sup>44</sup> The project team documented and updated these costs within its 2009 IPP, and received senior management's approval for the additional expenditures. The company states the increases in costs include additions and modification to the engineering specifications and increases in labor and support costs.

## 3.2 EPU Project Controls and Oversight

### 3.2.1 Project Controls, Risk and Management Oversight Changes

As discussed in the context of the Levy plant, the company requires an *Integrated Project Plan* (IPP) for each major project implemented by the company. For both the Levy and the Crystal River 3 Uprate, the IPP establishes the financial requirements necessary to complete the project along with the project scope, deliverables, and risks associated with the project. Senior management uses this document to assess the overall feasibility of the project and to track the overall financial commitment for the project.

<sup>42</sup> PEF responses to Staff Data Request CR3 4.2, Bates-000001.

<sup>43</sup> PEF Response to Staff Data Request CR3 4.2, Bates-000021.

<sup>44</sup> PEF Response to Staff Data Request CR3 1.18.



### Integrated Project Plan Revisions

The initial *Business Analysis Package* (BAP) for the uprate project was completed in November 2006. It outlined the project's phases and a cost estimate of approximately \$427 million. This was comprised of a base \$250 million uprate work estimate; plus \$89 million for transmission upgrades; and \$88 million for cooling tower upgrades. This cost estimate also included studies that would allow for development of the plant specific project plan including schedule and specifications. In the BAP, PEF used modeling to develop sensitivity analyses of assumptions and to quantify potential outcomes of the risks being assessed. These model runs led to outputs of base case, worst case, and best case scenarios for various combinations of assumptions. For each scenario, PEF developed cost/benefit ratios, break-even year projections, and net present value analyses.

During 2008, PEF began to migrate major projects towards its new IPP for approval and control. The IPP process still includes the identification and assessment of key risks and risk management approaches, but provides senior management with more frequent and continuing opportunities to endorse or redirect the project. Like the BAP, the IPP documents assumptions, constraints and decisions to be made, defines approval requirements for funding, and provides a baseline for the progress measurement and project control.<sup>45</sup>

The original IPP for the Crystal River 3 Extended Power Uprate project was initiated in March 2008, updated in March 2009 (Rev. 1), and further updated in October 2009 (Rev. 2). The changes made in October 2009 reflect the scope change related to Phase III work. With this revision, EPU project management requested an additional [REDACTED] (Financial View) cost between 2009 and 2011. The additional funding will be used on the following major items:<sup>46</sup>

#### 2009

- Moved LP Turbine scope to 2011 – (\$15.5M)
- Reduced Cooling Tower Scope for Recirculation Line & Warehouse– (\$9.0M)
- Cross/NGG Fleet Support Charges - \$1.7M
- R16 Engineering Cost Increase - \$6.7M
- R17 Engineering Cost Increase - \$1.5M
- Augmented Staff Needed Earlier than Resource Shares Available--\$2.5M
- Atlantic Implementation - \$2.7M

#### 2010

- R17 Purchase Major Component - \$8.7M
- R17 Engineering - \$12.0M
- Cooling Tower Recirculation Line - \$8.0M
- Staff Augmentation and Support - \$4.8M

#### 2011

- LP Turbine Scope Moved from 2009 - \$18.0M
- R17 Major Components - \$5.0M

<sup>45</sup> FPSC's August 2008 *Review of PEF's Project Management Internal Controls for Nuclear Plant Uprate and Construction Projects*, page 10.

<sup>46</sup> PEF Response to Staff Data Request 1.8, BATES 000012 – 000014.



- Project Management Augmented Labor - \$2.6M
- R17 Temporary Facilities - \$3.0M

Project approval and updates will occur at critical milestone intervals. Planned updates are recommended as of this IPP revision. There is a request for review by the Progress Energy Senior Management Committee at each key milestone to allow prudent senior management evaluation of project progress and control.

According to PEF, in addition to Senior Management communications, project information is disseminated in both formal and informal methods. Stakeholder management through effective communication is vital. Formal information consists of written documents that are used for project studies, design documents, procurements, work assignments, project issues, status reports, schedules, presentations, meeting agendas, and other. Informal communications are generally verbal but may be written.<sup>47</sup>

### Project Management Policies and Procedures

PEF has procedures in place that direct the oversight and control of the Crystal River 3 Upgrade project. The company created or updated these procedures as the project progressed and developed over time. Additionally, the company developed (and is continuing to refine) standard procedures for project management, through its *Project Management Center of Excellence*. These procedures cover areas including the evaluation and authorization process, project management, and organization/administration. A list of the seventeen new or recently revised Project Management procedures may be found in **APPENDIX E**<sup>48</sup>

### Oversight and Management Policies and Procedures for Contractors

There have been no changes made to the Vendor Oversight Plan that was addressed during last year's review.<sup>49</sup> The company's revised oversight and management procedures for contractors working on the CR3 EPU project are shown in **EXHIBIT 16**, and are discussed below.<sup>50</sup>

New or Revised CR3 Contractor Oversight and Management Procedures		
Procedure Title	Procedure Number	Procedure Revision Number (Date)
Standards & Expectations for the Acquisition and Training of Non-Station Personnel	AI-525	Rev 25 (Nov-2009)
Vendor Quality Program for Critical Non-Safety Equipment	NGGM-PM-0020	Rev 6 (Sep-2009)

**EXHIBIT 16**

Source: Data Request 1.27

<sup>47</sup> PEF Response to Staff Data Request 1.8, BATES 000027.

<sup>48</sup> PEF Response to Staff Data Request 1.9, BATES 0000013 – 0000014.

<sup>49</sup> PEF Response to Staff Data Request 1.30, BATES 0000043.

<sup>50</sup> PEF Response to Staff Data Request 1.27, BATES 0000039.

The *Standards and Expectations for the Acquisition and Training of Non-Station Personnel* (AI-525)<sup>51</sup> procedure establishes standards and expectations for control of Non-Station Personnel at Crystal River Unit 3 (CR3). It provides guidance for obtaining, training, and monitoring Vendor/Contractor, Shared Resources and interface organizations at CR3, including Supplemental Manpower.

The *Vendor Quality Program for Critical Non-Safety Equipment* (NGGM-PM-0020) procedure is intended to proactively schedule and determine quality assurance measures to be implemented prior to sending high risk critical equipment out for repair or acquiring new high risk critical equipment or major purchases. This helps ensure critical equipment and major purchases are repaired/purchased in a timely manner to support improved equipment reliability. A guide for performing vendor surveillance is included with this procedure. This procedure applies to both the Levy Nuclear Project and the Crystal River 3 Upgrade.<sup>52</sup>

### **Controls Implemented in 2009 or Planned for 2010**

PEF updated Nuclear Projects Guidance Documents, Financial Controls, Project Controls, and made enhancements to their organization as a result of quality assurance assessments, internal audits, and external audits. In addition, PEF implemented the following controls:

- ***Integrated Change Form***<sup>53</sup> **(ICF) register**  
In August 2009, the company implemented this register to aid in tracking the impact of approved IC Fs against established project and annual budgets as a function of reduced contingency values. The register is reviewed at subsequent Project Review Group meetings.
- ***Daily Earned Value*** (Schedule Performance Index based on scheduled man-hours) was implemented during R16. Weekly Earned Value Reports are distributed to the Task Managers.
- ***Project Management Center of Excellence*** **(PMCoE)**  
The project began the transition to the corporate *Project Management Center of Excellence* (PMCoE) standards and procedures in January 2009. The project's risk assessment process has been integrated through implementation of the PMCoE.<sup>54</sup>

### **Nuclear Projects Guidance Documents**

Several new Nuclear Projects Guidance Documents were created and/or revised as a result of quality assurance assessments, internal audits, and external audits. The documents created or revised are listed in **EXHIBIT 17**.

<sup>51</sup> PEF Response to Staff Data Request 1.27, BATES 000001 – 000045.

<sup>52</sup> PEF Response to Staff Data Request 1.12A, BATES 000866 – 000904.

<sup>53</sup> PEF Response to Staff Data Request 1.35, BATES 000128.

<sup>54</sup> PEF Response to Staff Data Request 1.17, BATES 0000025.

Created or Revised Nuclear Projects Guidance Documents 2009	
Title	Procedure Number
Information and Process Management	NPGD-002
Staffing Management Plan	NPGD-003
Financial Controls Internal Invoice Audit Process	NGPD-004
Financial Group Invoice Processing	NGPD-006
Financial End of Month Activities	NGPD-007
Roll up Cost Management Report	NGPD-008
Nuclear Projects Cash Flow Projections True-up	NGPD-009
Nuclear Projects Month-End Journal Entries	NGPD-010
Project Budget Preparation	NGPD-011
Time Entry Guidelines	NGPD-012

**EXHIBIT 17***Source: Data Request 1.35***Financial Controls**

Changes to financial controls were made in 2009 as a result of quality assurance assessments, internal audits, and external audits. These changes were:

- **Fleet standard financial controls for Major Projects** were established that included monthly reporting on Month to Date/Year to Date capital and O&M costs. Roll up cost management reports were distributed to senior management on the tenth business day of each month and Guidelines were established to formally establish the reporting process.
- **Monthly cash flow projection process** was begun. This consisted of reporting the updated Year End projection for each major project through the monthly Roll-up Major Projects Cost Management Report.
- **Month end activity working guideline** was created and approved by project controls management.
- **Earned Value Analysis** improvements were established so that reports were on the same frequency during the outage. A tracking methodology was also established to meet the reporting deadlines, and efficiencies were created with the interface with Guidant Timesheet that match the master contractor timesheet format.

**Project Controls**

Changes to project controls were made in 2009 as a result of quality assurance assessments, internal audits, and external audits. These changes were:

- Improvements to Nuclear Project Guidance Document NP GD-002 for Integrated Change Forms. A flow chart was added to simplify understanding of the process.

- Trigger points for the initiation of contingencies were added in the project schedules for items that were reviewed as high risk during their risk assessments.
- Improvements were made in estimating scope changes, budgetary refinements and project costs. An estimator was hired, and the company purchased Timberline estimating software which was installed, tested, and is now in use.
- Establishment of a consolidated list of tools, equipment and consumables. This provided better accountability of purchased tools used during the Extended Power Uprate during the R16 outage.

### Organization

The company states that it made enhancements to its project organization to better define roles and responsibilities. Organization structures for EPU were established with a project control center and discipline direct reports for engineering, planning, scheduling, and CAP. EPU management will have personnel in the station outage control center for communication and tracking of activities that affect station resources. The documents created or revised were:

- Nuclear Engineering & Services 2009-2011 Business Plan
- Extended Power Uprate (EPU) Project Engineering Change (EC) Quality; Field Implementation and Readiness; and Procurement Control/Vendor Oversight
- Life Cycle Management 20 Year Cost Report
- Quick Hit Self Assessment Earned Value Analysis
- EPU/SGR Tool and Material Inventory Control

### Risk Assessment and Mitigation

Project risk evaluations were conducted for the 2009 CR3 Uprate in accordance with the Progress Energy PMCoE ( *Project Management Center of Excellence* ) program. The procedure provides guidance on project risk management, including execution of the risk management process and reporting metrics.<sup>55</sup> Both the Levy Nuclear Project and the Crystal River 3 Uprate employ this procedure.<sup>56</sup> The standard probability and impact scales used by all Progress Energy Florida projects are provided in **APPENDIX F**.

### Risk Matrix

The process of communicating and consulting to/with key stakeholders on the status of the project relative to risk is facilitated through the use of a *Post Response Strategy Risk Matrix*. The risk matrix is a visual tool for indicating what degree of management involvement the project team requires to address the risk.

<sup>55</sup> PEF Response to Staff Data Request 1.5, BATES 000006 – 000007.

<sup>56</sup> PEF Response to Staff Data Request 1.12B, BATES 000264 – 000280.

In the Risk Assessment section of the October 2009 IPP, six risks were shown in the *Post Response Strategy Risk Matrix*. These risks are shown in EXHIBIT 18. Risk items that were documented in the matrix were dispositional using one of three methods:

- Mitigation planning (Risk Matrix-RED area)<sup>57</sup>
- Develop Contingency plans (Risk Matrix-YELLOW area)<sup>58</sup>
- Accept the risk (Risk Matrix-GREEN area)<sup>59</sup>

### PEF Risk Matrix

<i>Probability</i>							<i>Risk Items</i>
Very High						<b>1</b>	1 - D.C. Cook Rotor Failure Analysis causes EPU project scope change
High							2 - R16 & R17 Post Mod Testing & Integrated start up testing
Moderate		<b>2,3</b>	<b>5,6</b>			<b>4</b>	3 - R16 & R17 Coordination Testing w/Turbine Generator
Low							4 - LAR Approval from NRC
Very Low							5 - R16 Main Generator Testing
							6 - R17 Power Uprate Verification Testing
		<i>Minimal</i>	<i>Moderate</i>	<i>Significant</i>	<i>Severe</i>	<i>Critical</i>	<i>Impact</i>

EXHIBIT 18

Source: PEF Response to Data Request 1.8

### Risk Register

The December 2009<sup>60</sup> risk register identified twenty risks for the EPU project. Each risk contained a description, date of entry, date of last revision, risk status, response strategy (planned and/or action taken) and probability of occurrence. Of the twenty risks identified, seventeen had the status of “Closed [Risk Did Not Occur]”, two had the status of “Open” and one involving the

<sup>57</sup> The Red area of the matrix shows items of “high risk”. This designation indicates that the target is unachievable and that major disruption to the project is likely. This requires priority management attention to develop a different approach.

<sup>58</sup> The Yellow area of the matrix shows items of “moderate risk”. This designation indicates that the achievement of the target is uncertain, and that some disruption to the project is likely. This may require additional management attention to consider a different approach.

<sup>59</sup> The Green area of the matrix shows items of “low risk”. This designation indicates that achievement of the target is almost certain and that the item carries minimal impact to the project. Requires minimal management oversight to ensure that the risk remains low.

<sup>60</sup> PEF Response to Staff Data Request 1.5, BATES 000001 – 000002.

LP Turbines (R16 DC Cook Rotor Failure Analysis) had the status of “Triggered [Risk Occurred]”.

The mitigation strategy that management deployed for the triggered risk was to defer the installation of the Low Pressure Turbines. Management stated that based on Industry Operating Experience associated with the 18m<sup>2</sup> Low Pressure Turbine last stage blade failures at D.C. Cook in September of 2008 and the CR3 blade disc slippage during bunker spin testing in April 2009, the installation of the Low Pressure Turbine replacements at CR3 has been deferred. PEF required newly manufactured turbine parts after the spin test failure, which could not be delivered in 2009. PEF is currently negotiating with the turbine manufacturer and the insurance carrier regarding the Low Pressure Turbines, and evaluating its options, therefore, any impact on the project’s cost and schedule is unknown at this point.

### Changes to Management Oversight

EPU management created an implementation organization during the summer of 2009. The basis of the change was to ensure that there were task managers to oversee the field activities during R16 and to manage the engineering work associated with R17. The expected benefits of the changes are ensured personal accountability to meet the schedule and cost goals of the project.<sup>61</sup>

Senior/Executive managerial changes have occurred during 2009. The Director of Major Projects and supervisor of the EPU Project Manager left Progress Energy in March 2009. The Director of Major Projects reported to the Vice President – Nuclear Engineering and Support. This Vice President filled the vacant Director role until June 2009. A new Director of Nuclear Upgrades (formerly Major Projects) was hired in June 2009. This position manages four nuclear power facilities (Crystal River 3, Harris, Brunswick and Robinson). A new Project Manager for the Crystal River 3 EPU project was hired in early 2009.<sup>62</sup>

### 3.2.2 Internal Audits and Quality Assessments

Progress Energy’s Audit Services Department (ASD) maintains an annual Construction Audit Strategy that solicits input from management, ranks potential audits based on risks, and establishes an annual audit plan. The 2009 CR3 Power Uprate audit focus areas used to rank audits based on risk are the same as those for the Levy Nuclear Plant discussed previously. The three internal audits performed by Progress Energy’s Audit Services Department for the EPU project during 2009 are shown in **EXHIBIT 19**. FPSC Audit staff reviewed these audits and does not consider the findings to be of particular concern. In each case, the findings were satisfactorily resolved by PEF management.

---

<sup>61</sup> PEF Response to Staff Data Request 1.11, BATES 0000016.

<sup>62</sup> PEF Response to Staff Data Request 1.12, BATES 0000017.

PEF Internal Audits Completed during 2009 for the EPU Project		
Audit Title	Project Number	Opinion
Florida Nuclear Plant Cost Recovery Rule Compliance	20013334 A916	[REDACTED]
Crystal River Construction Logistics Support	20013334 A909	[REDACTED]
CR3 EPU and SGR Projects	20013334 A906 & A907	[REDACTED]

**EXHIBIT 19***Source: Data Request 1.31*

### Planned 2010 Internal Audits

The internal audits planned for completion by Progress Energy's Audit Services Department in 2010 are shown in **EXHIBIT 20**.

PEF Internal Audits Planned for 2010 for the EPU Project		
Audit Title	Project Number	Report Date
Florida Plant Cost Recovery	20010800 A1016	TBD
Crystal River 3 Extended Power Uprate	20010800 A1003	TBD

**EXHIBIT 20***Source: Data Request 1.31*

### Quality Assurance Reviews and Audits

The Crystal River 3 Nuclear Oversight (NOS) Department is charged with inspecting and monitoring the nuclear safety work performed at the Crystal River 3 unit. The quality assurance reviews and audits are accomplished through performance-based, real-time observations, technical reviews, and interviews with personnel. Findings, when identified, are based on best practices or minimum acceptable standards or requirements. Identification of a finding does not indicate unsatisfactory performance unless specifically stated.

The six quality assurance reviews and audits completed in 2009 are shown in **EXHIBIT 21**. FPSC Audit staff reviewed these audits and does not consider the findings to be of particular concern. In each case, the findings were satisfactorily resolved according to PEF. There are currently no quality assurance reviews or audits planned for 2010.



PEF Quality Assurance Reviews and Audits Performed for the EPU 2009		
Description	Report Number	Completion Date
Nuclear Projects Assessment	C-MP-09-01	July 22, 2009
Focused Review of EPU Project Modification Package Review	C-MP-FR-09-06	March 26, 2009
Focused Review of Nuclear Projects ALARA Work Plans	C-MP-FR-09-07	September 3, 2009
Focused Review of NP Material Acquisition and Contract Initiation and Administration	C-MP-FR-09-09	June 9, 2009
Focused Review of NP Document Control of Work Packages	C-MP-FR-09-10	August 12, 2009
Focused Review of NP Integrated Start-up and Test Activities	C-MP-FR-09-11	September 3, 2009

**EXHIBIT 21***Source: Data Request 1.32***Quality Assurance - Contractors**

The Quality Assurance group conducted several vendor oversight trips throughout 2009. All contracted manufacturing and Purchase Orders have a Vendor Oversight Plan. Vendor Oversight Plans are documented, and Vendor Oversight Checklists are created to record the acceptance or rejection of contractual acceptance criteria. Post Trip Reports are prepared by the Progress Energy employee with designated responsibility. These reports capture observations and results, and any nonconformance and proposed resolutions. Non-Compliance Reports are written for identified deficiencies.

The Vendor Oversight Plan contains a Component Reliability Plan which includes the following applicable requirements:

- Asset Management Policy
- Zero Tolerance for Equipment Failure
- Equipment Reliability Process Guideline
- Vendor Quality Program for Critical Non-Safety Equipment

Vendor Oversight also involves Benchmarking and a Self-Assessment Plan.<sup>63</sup> Staff believes that the Vendor Oversight Plan is important, as evidenced by the disassembly of the low pressure turbines during the “spin test”. PEF’s Quality Assurance group rejected the component because of the failure to meet contractual acceptance criteria.

<sup>63</sup> PEF Response to Staff Data Request 1.14, BATES 0000019.



### 3.3 EPU Contract Oversight and Management

PEF provided all RFPs issued and bid evaluations (both financial and technical) supporting the CR3 Uprate project contracts in excess of a \$100,000 bid.<sup>64</sup> A listing of the 2009 EPU contracts is provided in **EXHIBIT 22**.

PEF Contracts Greater than \$1 Million for the EPU Project as of December 31, 2009				
Company	Contract Number-Work Authorization	Description	Original Contract Amount (\$000's)	Estimate of Final Value (\$000's)
AREVA-NP 1016	59 WA 84	EPU NSSS Engineering, Fuel Engineering and LAR Support	██████	██████
Thermal Engineering International (TEI)	342253	Purchase of Four Moisture Separator Reheaters (MSRs)	██████	██████
AREVA-NP 1016	59 WA 93	EPU Balance of Plant and Turbine Bypass Valves	██████	██████
Siemens	145569 WA 50	CR3 Turbine Retrofit for EPU Including Supply of All Equipment and Installation	██████	██████
Yuba 3552	17	CR3 Feedwater Heater and SC Cooler Replacement	██████	██████
Barnhart Crane and Rigging Co.	384426	Heavy Hauling	██████	██████
MHF Logistical Solutions	47083-08	Radiation Waste Disposal	██████	██████
Mesa Associates, Inc.	221186-24	Civil Engineering POD Cooling Tower	██████	██████
Atlantic Group	3714 / 72&74	CR3 R16 EPU Implementation Labor and Support	██████	██████
Modspace	418171	Lease of Two-Story Trailer for EPU	██████	██████
Bartlett Nuclear	3707 / 43	EPU Portion of Health Physics / Decontamination for R16	██████	██████
Bettle Plastics	450789	Fiberglass Reinforced Piping for Helper Cooling Tower South	██████	██████
ITT	450795	Four Intake Pumps for HCTS	██████	██████
EvapTech	433059	CR3 Cooling Tower Construction	██████	██████

**EXHIBIT 22**

Source: Exhibit WG-2, Schedule T-7, March 1, 2010 Testimony 100009-EI

The AREVA contract, change order 23, increased the Work Authorization value by ████████ on a time and materials basis for CR3 LAR re-write activities. ████████

<sup>64</sup> PEF Response to Staff Data Request 1.24, BATES 0000035.

[REDACTED] Change Order 25 increased the Work Authorization value by [REDACTED] on a time and materials basis for [REDACTED]

AREVA contract, change order 31, increased the Work Authorization value by [REDACTED] on a time and materials basis to support revisions to the design models due to the deferral of the LP turbine. [REDACTED]

[REDACTED] PEF is working with Siemens and NEIL to resolve the manufacturing issues, final costs and schedule.

### Planned Contracts for 2010

Engineering design specifications of material are scheduled and are progressing for the remaining EPU work scope. After the engineering design specifications are issued, the procurement of material will begin. The company states it has used a competitive-bid RFP process for all its contracts and materials. The procurement of material is scheduled with end dates selected to support the pre-outage milestones established by outage and project management.

Long-lead items that have been identified to date<sup>65</sup> include:

- Feed Water Booster Pump Motors
- Condensate Pump Motors
- Atmospheric Dump Valves
- Safety Related Motor Operated Valves
- Low Pressure and High Pressure Injection Components

The contracts planned for 2010 (R17)<sup>66</sup> are in their initial bid process. These contracts and their status are:

- POD/HCTS Supporting Structures – vendor selection expected in early 2010
- Booster Feed Pumps – RFP under development
- Condensate Pumps – RFP under development
- Atmospheric Dump Valves – RFP under development
- Feed Pump / Main Impeller – specification under development
- Main Feed Pump turbine re-rate – specification under development
- Motor Operated Valves – specification under development
- LPI Cross Tie – specification under development

As noted previously, PEF is continuing negotiations with Siemens and NEIL regarding the LP Turbine issue. Based on documentation reviewed by FPSC staff, the company appears to have followed its procurement procedures for initiating and implementing its EPU contracts. Staff recognizes that many remaining contracts for the EPU project will be initiated in 2010.

<sup>65</sup> PEF Response to Staff Data Request 1.19, BATES 0000028.

<sup>66</sup> PEF Response to Staff Data Request 1.21, BATES 0000030.

### Contractor Selection and Management Policies and Procedures

PEF recently revised three procedures for the CR3 project which are shown in **APPENDIX G**. Plans, forms and checklists are incorporated throughout these procedures.

The *Corporate Contracting Process* (CNT-SUBS-00001) procedure provides instruction for the development, review, approval, issuance, revision and administration of contracts. This procedure provides the detailed requirements necessary for compliance with Progress Energy's *Procurement Policy* (MCP-SUBS-00002) regarding the contracting process.<sup>67</sup>

The *NGG Contract Initiation, Development and Administration* (MCP-NGGC-0001) procedure provides instruction for the initiation, development, and administration of contracts with the Nuclear Generation Group with certain exceptions. This procedure also pertains to the procurement for nuclear fuels, but does not replace appropriate corporate and plant fuel receipt/handling procedures.<sup>68</sup>

The *Contractor Safety* (SAF-SUBS-00041) procedure provides guidance for compliance with OSHA standards and Company Safety Policies.<sup>69</sup>

---

<sup>67</sup> PEF Response to Staff Data Request 1.26, BATES 000003.

<sup>68</sup> PEF Response to Staff Data Request 1.26, BATES 000059.

<sup>69</sup> PEF Response to Staff Data Request 1.26, BATES 000050.

## 4.0 Conclusions

This section provides audit staff's summary of observations regarding the two nuclear projects underway in Florida during the review period of 2009 through May 2010.

### 4.1 Levy Nuclear Project

#### 4.1.1 Project Events and Developments

During 2009, PEF redirected its focus of the Levy Nuclear Project from construction to regulatory approval. The company has delayed the project by a minimum of 60 months, pushing out preconstruction to 2013 and the start of major construction activities until at least 2015. The current focus is to obtain the COL approval from the NRC and then re-evaluate the construction timeline. Because the company has an Engineering, Procurement, and Construction contract with the Consortium to start construction on the Levy project in 2012, the decision to shift the schedule required renegotiation of the terms of the contract.

During the company's reevaluation of the project schedule, it considered several scenarios ranging from a 24-month delay to full cancellation of the project. In the end, the company decided to shift the construction start date to within 365 days after the issuance of the COL, which is currently anticipated for late 2012 or early 2013. The company believes this will result in a shift in the in-service dates to 2021 and 2022 for the two units.

The company was successful in negotiating an amendment to its EPC contract with the Consortium incorporating this new schedule timeline. In doing so, PEF was

As a result of the shift a schedule, the company has worked with the Consortium to address the outstanding purchase orders under the contract for its long-lead items. These purchase orders are for major components for a total cost of approximately . The company anticipates it will cost upwards of an additional to finalize the disposition of these purchase orders. This cost is directly related to the shift in schedule.

PEF estimates that there will be an increase in total project costs as a result of the shift in schedule. In 2008, the company estimated the total project cost, excluding AFUDC, at . The 2010 estimate, using the 2021/2022 in-service date as its base, projects the total cost at . This represents an approximate increase of .

#### 4.1.2 FPSC Audit Staff Conclusion

Audit staff recognizes that several internal and external factors influenced the company's decision to shift its construction schedule for the Levy project. This was based on several key assumptions by PEF. First, the company's internal assessment that the project is still a viable

and feasible option and that there is a standing de termination of need issued by the Commission. Second, the delay in Westinghouse receiving NRC approval of its final design certification. Third, the economic downturn and recent lower demand within the State. Last, the uncertainty in the proposed Federal carbon legislation. Given the uncertainties facing the company, audit staff recognizes that keeping the project progressing, without further substantial investment of cost, is a reasonable approach by PEF at this point in time.

## 4.2 Crystal River 3 Extended Power Uprate Project

In 2009, PEF completed Phase II of the Extended Power Uprate project at the Crystal River Unit 3. The company states that all work was completed as scheduled and within the allotted budget. During the outage, the PEF project management team monitored the work performed for each major component and tracked variances and delays in the schedule.

### 4.1.1 Project Events and Developments

Overall, the company anticipates the total EPU project cost to be \$479.4 million (excluding AFUDC and joint owner commitments). This represents a 12 percent increase from the original \$426.6 million estimates. Through its Integrated Project Plan process, the company has documented the additional costs and received senior management approval to increase these expenditures over time. The company believes that this increase is within an acceptable range for a project of this size and complexity.

During the fall 2009 outage, the company discovered a delamination within the wall of the unit's containment vessel. This was identified during the work to replace the unit's steam generators—a separate and independent project from the EPU. The delamination repair has extended the original outage through at least fall 2010. This extended outage will impact the EPU's phase III schedule. Originally, the company planned to finish the EPU work scope during the next refueling outage, scheduled for fall 2011. However, PEF has shifted the outage to at least spring 2012.

In mid-2009, PEF made the decision to defer the installation of its two low pressure turbines from Phase II to Phase III work scope. This decision required the company to spend [REDACTED] restructuring its Phase II work scope to accommodate this change. Two factors influenced this decision: the turbines failing a [REDACTED] quality assessment test and the ability to adequately insure this turbine model. The company is currently negotiating a resolution with Siemens, the turbine manufacturer, to resolve the outstanding issues. Also, the company is considering the following turbine options: continue operating CR3 with its current Alstom turbines, install the 18 square meter Siemens turbines during Phase III as originally designed, install the 18 square meter Siemens turbines during Phase III with the L0 blades removed, or install smaller 13.9 square meter Siemens turbines in 2013.

Additionally, if the company chooses not to move forward with its current Siemens low pressure turbine selection, there will be a decrease in the final MW e output for the project. If this occurs, an evaluation may be necessary to assess the appropriate handling of the reduction in

planned versus achieved MWe output. In effect, the uprate would then have cost more per additional MWe.

Prior to the company implementing the EPU changes, PEF must receive approval from the NRC to operate at the higher MWe output. This is achieved through an amendment to the company current operating license. The company initiated its License Amendment Request application in 2007. In June 2009 PEF commissioned an "Expert Panel" to review its *Final Draft-CR3 EPU Licensing Report*. The panel determined that the application would not receive NRC approval as written, requiring the company to expend resources to strengthen the submittal. The company's internal findings [REDACTED]

[REDACTED] In total, the company contracted with AREVA for an [REDACTED] to complete the required restructuring/rewrite of the LAR and [REDACTED] for additional engineering scope-related work.

#### 4.2.2 FPSC Audit Staff Conclusions

As a result of the events described in Section 4.2.1, FPSC audit staff draws the following conclusions:

- Audit staff recommends the Commission monitor the EPU project for potential cost impacts resulting from scheduling delays caused by the delamination issue.
- Audit staff recommends that the Commission monitor the results of the Siemens turbine negotiations to ensure that PEF recovers all the appropriate costs, and excludes any costs resulting from a possible vendor error.
- Audit staff recommends that the Commission monitor the Siemens negotiations to assess the appropriate handling of any reduction in planned versus achieved MWe output resulting from any change to the original turbine design option.
- Audit staff recommends that the Commission consider whether the additional [REDACTED] for the LAR restructuring/rewrite and the additional engineering scope by AREVA resulted from inadequate management oversight.

## 5.0 Appendices

<b>Levy Revised Project Management Procedures</b>		
<b>Procedure Number</b>	<b>Procedure Revision Number / (Date)</b>	<b>Procedure Title</b>
NGGD-1000	Rev 2 (Oct-2009)	Nuclear Generation Group Fleet Alignment Manual
NGGM-PM-0007	Rev 16 (Nov-2009)	Quality Assurance Program Manual
NGGM-PM-0012	Rev 5 (Apr-2009)	NGG Change Management Program
NGGM-PM-0017	Rev 12 (Nov-2009)	NGGD Document Hierarchy
NGGM-PM-0020	Rev 6 (Sep-2009)	Vendor Quality Program for Critical Equipment & Major Purchases
NGGM-PM-0023	Rev 2 (Aug-2009)	Workforce Attrition Management Program
NGGM-PM-0030	Rev 3 (Sep-2009)	Quality Assurance Plan for the Development of New Nuclear Plants
NGGM-PM-0033	Rev 2 (Aug-2009)	New Nuclear Plant Development Quality Assurance Program Description Topical Report
PRO-NGGC-0200	Rev 10 (May-2009)	Procedure Use and Adherence
PRO-NGGC-0201	Rev 19 (Aug-2009)	NGG Standard Procedure Writer's Guide
PRO-NGGC-0203	Rev 13 (Mar-2009)	Development and Approval of NGG Directives, Interface Agreements, and Program Manuals
PRO-NGGC-0204	Rev 15 (Jan-2009)	Procedure Review and Approval
CAP-NGGC-0200	Rev 28 (Jul-2009)	Corrective Action Program
CAP-NGGC-0201	Rev 13 (Jul-2009)	Self-Assessment/Benchmarking Programs
CAP-NGGC-0202	Rev 16 (Sep-2009)	Operating Experience Program
CAP-NGGC-0205	Rev 9 (Feb-2009)	Significant Adverse Condition Investigations and Adverse Condition Investigations-Increased Rigor
CAP-NGGC-0206	Rev 4 (Aug-2009)	Corrective Action Program Trending and Analysis
CSP-NGGC-2505	Rev 11 (Oct-2009)	Software Quality Assurance and Configuration Control of Business Computer Systems
EGR-NGGC-0011	Rev 13 (July-2009)	Engineering Product Quality
EGR-NGGC-0021	Rev 2 (Oct-2009)	Nuclear Generation Group Common Conduct of Engineering Operations
EGR-NGGC-0157	Rev 4 (Jan-2009)	Engineering of Plant Digital Systems and Components
MCP-NGGC-0001	Rev 14 (Mar-2009)	NGG Contract Initiation, Development, and Administration
MCP-NGGC-0002	Rev 17 (Aug-2009)	Purchasing of Materials for NGG
MCP-NGGC-0004	Rev 4 (Oct-2009)	Training of Contract Development Personnel
MCP-NGGC-0401	Rev 27 (Oct-2009)	Material Acquisition (Procurement, Receiving, and Shipping)
NOS-NGGC-0100	Rev 4 (Sep-2009)	Nuclear Oversight Assessment Process
NOS-NGGC-0102	Rev 1 (Dec-2009)	Nuclear Oversight Committees
NOS-NGGC-0601	Rev 1 (May-2009)	Certification of Quality Control Inspectors
NOS-NGGC-1000	Rev 6 (Oct-2009)	Nuclear Oversight Conduct of Operations
RDC-NGGC-0001	Rev 21 (Nov-2009)	NGG Standard Records Management Program
RDC-NGGC-0002 Rev	20 (Sep-2009)	Document Control Program
NGGS-PRO-0001	Rev 13 (Nov-2009)	NGGS Procedure Review and Approval Process
NGGS-NPD-0001	Rev 3 (Sep-2009)	Process for Document Reviews and Affirmation
NGGS-EPC-0203	Rev 2 (Aug-2009)	EPC Contract Change Control
NGGS-EPC-0300 Rev	1 (Feb-2009)	Engineering, Procurement, and Construction Contract Engineering Document Reviews
NGGS-EPC-0400	Rev 1 (Apr-2009)	EPC Contract Consortium Schedule Performance Oversight
ACT-SUBS-00002	Rev 15 (Sep-2009)	Progress Energy Corporate Approval Level Policy
ACT-SUBS-00271	Rev 5 (Mar-2009)	Progress Energy Business Analysis Package
ADM-SUBS-00080	Rev 1 (Dec-2009)	Major Capital Projects – Integrated Project Plan
CNT-SCDX-00001	Rev 2 (Jun-2009)	Supply Chain Internal Contract Process
CNT-SUBS-00001	Rev 18 (Jun-2009)	Corporate Contracting Process
CNT-SUBS-00007	Rev 4 (Nov-2009)	Contract Management Compliance
MCP-SUBS-00002	Rev 5 (Nov-2009)	Procurement Policy
MCP-SUBS-00010	Rev 14 (Nov-2009)	Corporate Procurement Process-Materials
MCP-SVCO-00001	Rev 3 (Nov-2009)	Supply Chain Approval Level Policy
RDC-SCDX-00001	Rev 3 (May-2009)	Supply Chain Contract Document Center Management Practices
SAF-SUBS-00041	Rev 10 (Jun-2009)	Contractor Safety

### APPENDIX A

*Source: Data Request 1.12*



**New Levy  
Project Management Procedures**

<b>Procedure Number</b>	<b>Procedure Revision Number / (Date)</b>	<b>Procedure Title</b>
PJM-SUBS-00001	Rev 1 (May-2009)	Achieving Excellence in Project Management
PJM-SUBS-00003	Rev 0 (May-2009)	Project Scope Management
PJM-SUBS-00004	Rev 0 (May-2009)	Project Time Management
PJM-SUBS-00005	Rev 0 (Jul-2009)	Project Cost & Financial Management
PJM-SUBS-00006	Rev 0 (Aug-2009)	Project Quality Management
PJM-SUBS-00007	Rev 1 (May-2009)	Project Resource Management
PJM-SUBS-00008	Rev 0 (Mar-2009)	Project Risk Management
PJM-SUBS-00009	Rev 0 (Jun-2009)	Project Communication Management
PJM-SUBS-00010	Rev 0 (May-2009)	Project Procurement Management
PJM-SUBS-00011	Rev 0 (Nov-2009)	Project Environmental Health & Safety Management
PJM-SUBS-00012	Rev 0 (Nov-2009)	Project Earned Value Management
PJM-SUBS-00013	Rev 0 (Sep-2009)	Project Lessons Learned Management
PJM-SUBS-00014	Rev 0 (Aug-2009)	Project Claim Management
PJM-SUBS-00015	Rev 0 (Jul-2009)	Project Close Management
PJM-SUBS-00016	Rev 0 (Jul-2009)	Project Manager Training Development Program
EGR-PGNF-00001	Rev 0 (Sep-2009)	Agreement for Generation & Transmission Construction Department and Transmission Operations & Planning Department – Florida
MGT-NPDF-00001	Rev 1 (Dec-2009)	Levy Program Governance Policy
REI-NPDF-00001	Rev 0 (Dec-2009)	Real Estate Governance Document
NGGM-IA-0047	Rev 0 (Jun-2009)	Interface Agreement Between the Nuclear Generation Group and Progress Energy Florida Regarding NGG Support for the Nuclear Plant Development Department
NGGS-EPC-0104	Rev 0 (May-2009)	EPC Contract Establishment of Project Policies and Procedures
NGGS-EPC-0105	Rev 0 (Feb-2009)	EPC Contract Facility Licenses, Permits, and Approvals Responsibility
NGGS-EPC-0106	Rev 0 (May-2009)	EPC Contract Periodic Updates
NGGS-EPC-0108	Rev 0 (Jul-2009)	EPC Contract Dispute Resolution
NGGS-EPC-0112	Rev 0 (Jun-2009)	EPC Contract Approval Authority for Change Orders and Addenda
NGGS-EPC-0201	Rev 0 (Apr-2009)	EPC Contract Sales & Use Tax Compliance
NGGS-EPC-0202	Rev 0 (Apr-2009)	EPC Contract Consortium Subcontracting
NGGS-EPC-0203	Rev 1 (Jul-2009)	EPC Contract Change Control
NGGS-EPC-0204	Rev 0 (Mar-2009)	EPC Contract Price Adjustment Provisions
NGGS-EPC-0400	Rev 0 (Mar-2009)	EPC Contract Consortium Schedule Performance Oversight
NGGS-NPD-0006	Rev 0 (Dec-2009)	Inspection, Test, Analysis and Acceptance Criteria (ITAAC) Control Program
NGGS-NPD-0009	Rev 0 (Aug-2009)	Screening for Preconstruction Activities

**APPENDIX B**

*Source: Data Request 1.12*



Project Management Center of Excellence Project Management Procedures		
Procedure Number	Procedure Revision Number /(Date)	Procedure Title
PJM-SUBS-00001	Rev 1 (May-2009)	Achieving Excellence in Project Management
PJM-SUBS-00003	Rev 0 (May-2009)	Project Scope Management
PJM-SUBS-00004	Rev 0 (May-2009)	Project Time Management
PJM-SUBS-00005	Rev 0 (Jul-2009)	Project Cost & Financial Management
PJM-SUBS-00006	Rev 0 (Aug-2009)	Project Quality Management
PJM-SUBS-00007	Rev 1 (May-2009)	Project Resource Management
PJM-SUBS-00008	Rev 0 (Mar-2009)	Project Risk Management
PJM-SUBS-00009	Rev 0 (Jun-2009)	Project Communication Management
PJM-SUBS-00010	Rev 0 (May-2009)	Project Procurement Management
PJM-SUBS-00011	Rev 0 (Nov-2009)	Project Environmental Health & Safety Management
PJM-SUBS-00012	Rev 0 (Nov-2009)	Project Earned Value Management
PJM-SUBS-00013	Rev 0 (Sep-2009)	Project Lessons Learned Management
PJM-SUBS-00014	Rev 0 (Aug-2009)	Project Claim Management
PJM-SUBS-00015	Rev 0 (Jul-2009)	Project Close Management
PJM-SUBS-00016	Rev 0 (Jul-2009)	Project Manager Training Development Program

## APPENDIX C

*Source: Data Request 1.19*

**Levy New or Revised  
Contractor Selection and Management Procedures**

<b>Procedure Number</b>	<b>Procedure Revision Number / (Date)</b>	<b>Procedure Title</b>
ACT-SUBS-00002	Rev 15 (Sep-2009)	Progress Energy Corporate Approval Level Policy
CNT-SCDX-00001	Rev 2 (Jun-2009)	Supply Chain Internal Contract Process
CNT-SUBS-00001	Rev 18 (Jun-2009)	Corporate Contracting Process
CNT-SUBS-00007	Rev 4 (Nov-2009)	Contract Management Compliance
CNT-SUBS-00008	Rev 1 (Nov-2008)	Contract Management Compliance Program Details
MCP-NGGC-0001	Rev 14 (Mar-2009)	NGG Contract Initiation, Development and Administration
MCP-NGGC-0406 Rev	12(Jan-2009)	Supplier Qualification, Surveillance, and Audits
MCP-SUBS-00002	Rev 5 (Nov-2009)	Procurement Policy
MCP-SVCO-00001	Rev 3 (Nov-2009)	Supply Chain Approval Level Policy
NGGS-EPC-0100	Rev 0 (Feb-2009)	Engineering, Procurement, and Construction Contract – Contractor’s Organization
NGGS-EPC-0101 R	ev 0 (Feb-2009)	Engineering, Procurement, and Construction Contract – Records Management
NGGS-EPC-0102	Rev 0 (Feb-2009)	Engineering, Procurement, and Construction Contract – Notices, Communications, and Approvals
NGGS-EPC-0103 R	ev 0 (Feb-2009)	Engineering, Procurement, and Construction Contract – Routine and General Correspondence
NGGS-EPC-0104	Rev 0 (May-2009)	Engineering, Procurement, and Construction Contract – Establishment of Project Policies and Procedures
NGGS-EPC-0105 R	ev 0 (Feb-2009)	Engineering, Procurement, and Construction Contract – Facility Licenses, Permits, and Approvals Responsibility
NGGS-EPC-0106	Rev 0 (Feb-2009)	EPC Contract Periodic Updates
NGGS-EPC-0108	Rev 0 (Jul-2009)	EPC Contract Dispute Resolution
NGGS-EPC-0112	Rev 0 (Jun-2009)	EPC Contract Approval Authority for Change Orders and Addenda
NGGS-EPC-0200 R	ev 0 (Feb-2009)	Engineering, Procurement, and Construction Contract – Invoice Validation and Processing
NGGS-EPC-0201	Rev 0 (Apr-2009)	EPC Contract Sales & Use Tax Compliance
NGGS-EPC-0202	Rev 0 (Apr-2009)	EPC Contract Consortium Subcontracting
NGGS-EPC-0203	Rev 2 (Aug-2009)	EPC Contract Change Control
NGGS-EPC-0204	Rev 0 (Mar-2009)	EPC Contract Price Adjustment Provisions
NGGS-EPC-0300 R	ev 1 (Feb-2009)	Engineering, Procurement, and Construction Contract – Engineering Document Reviews
NGGS-EPC-0301	Rev 0 (Feb-2009)	Engineering, Procurement, and Construction Contract – Intellectual Property and Proprietary Information Management
NGGS-EPC-0400	Rev 1 (Apr-2009)	EPC Contract Consortium Schedule Performance Oversight
RDC-SCDX-00001	Rev 3 (May-2009)	Supply Chain Contract Document Center Management Practices
SAF-SUBS-00041	Rev 10 (Jun-2009)	Contractor Safety

**APPENDIX D**

*Source: Data Request 1.32*

New or Revised CR3 Project Management Procedures		
Procedure Number	Procedure Revision Number / (Date)	Procedure Title
ACT-SUBS-00261	Rev 16 (Dec-2009)	Phased Project Evaluation and Authorization Process
PJM-SUBS-00001	Rev 1 (May-2009)	Achieving Excellence in Project Management
PJM-SUBS-00003	Rev 0 (May-2009)	Project Scope Management
PJM-SUBS-00004	Rev 0 (May-2009)	Project Time Management
PJM-SUBS-00005	Rev 0 (July-2009)	Project Cost & Financial Management
PJM-SUBS-00006	Rev 0 (Aug-2009)	Project Quality Management
PJM-SUBS-00007	Rev 1 (May-2009)	Project Resource Management
PJM-SUBS-00008	Rev 0 (Mar-2009)	Project Risk Management
PJM-SUBS-00009	Rev 0 (Jun-2009)	Project Communication Management
PJM-SUBS-00010	Rev 0 (May-2009)	Project Procurement Management
PJM-SUBS-00011	Rev 0 (Nov-2009)	Project Environmental Health & Safety Management
PJM-SUBS-00012	Rev 0 (Nov-2009)	Project Earned Value Management
PJM-SUBS-00013	Rev 0 (Sep-2009)	Project Lessons Learned Management
PJM-SUBS-00014	Rev 0 (Aug-2009)	Project Claim Management
PJM-SUBS-00015	Rev 0 (Jul-2009)	Project Close Management
PJM-SUBS-00016	Rev 0 (Jul-2009)	Project Manager Training Development Program
ADM-NGGC-0206	Rev 2 (Sep-2009)	Managing Fatigue and Working Hour Limits

## APPENDIX E

Source: Data Request 1.9

PEF Risk Assessment Criteria Probability Scales	
Very Low	<10%
Low	11-33%
Moderate 34-65%	
High	66-89%
Very High	>89%

PEF Risk Assessment Criteria Impact Scales				
Category Level	Cost	Schedule	Quality	Compliance
Minimal	<2%	No slip	No reduction	Project compliant
Moderate	≥2 & <5%	Slip occurs, but has little or no impact to project	Quality reduced but has little or no impact	Local/State/Federal warning or Near Miss
Significant	≥5 & <10%	Slip occurs, and has a significant impact on the project	Quality reduced and has a significant impact on the project	Local/State/Federal violation incurred or Recordable/Lost Time Incident
Severe	≥10 & <15%	Slip occurs, and has a noticeable impact on the enterprise	Quality reduced and has a noticeable impact on the enterprise	Local/State/Federal Stoppage or Fatality
Critical	≥15%	Unacceptable slip occurs	Unacceptable reduction in quality	Local/State/Federal Stoppage or Fatality

**APPENDIX F**

*Source: Data Request 1.9*

CR3 New or Revised Contractor Selection and Management Procedures		
Procedure Number	Procedure Revision Number / (Date)	Procedure Title
CNT-SUBS-0001	Rev 19 (Jan-2010)	Corporate Contracting Process
MCP-NGGC-0001	Rev 14 (Mar-2009)	NGG Contract Initiation, Development and Administration
SAF-SUBS-00041	Rev 10 (Jun-2009)	Contractor Safety

**APPENDIX G**

*Source: Data Request 1.26*

**PROGRESS ENERGY FLORIDA**  
**In re: Nuclear Cost Recovery Clause**  
**Docket 100009-EI**  
**Thirteenth Request for Confidential Classification**  
**Confidentiality Justification Matrix**

**ATTACHMENT C**

<b>DOCUMENT</b>	<b>PAGE/PARAGRAPH/LINE</b>	<b>JUSTIFICATION</b>
Review of Progress Energy Florida’s Project Management Internal Controls for Nuclear Plant Uprate and Construction Projects, PA-10-01-001	Page 3, paragraph 2, line 3, everything after “shift the”; paragraph 2, line 4, everything before “The”; paragraph 3, line 2, everything after “able to”; paragraph 3, line 3, everything before “The”; paragraph 3, line 3, everything after “maintain”; paragraph 3, line 4, everything before “In addition”; paragraph 3, line 5, after “maintain the”; paragraph 3, line 6 in its entirety; paragraph 4, line 3, all information before “major”; paragraph 4, line 3, all information between “approximately” and “The”; paragraph 4, line 4, all information between “additional” and “to”; paragraph 5, line 2, information after “at”; paragraph 5, line 3, all information before “The 2010”; paragraph 5, line 4, all information between “at” and “this”; paragraph 5, line 4, all information after “of” through the end of the line	<p>§366.093(3)(e), Fla. Stat. The document in question contains confidential information relating to competitive business interests, the disclosure of which would impair the competitive business of the provider/owner of the information.</p> <p>§366.093(3)(d), Fla. Stat. The document in question contains confidential contractual information, the disclosure of which would impair PEF’s efforts to contract for goods or services on favorable terms.</p>
Review of Progress Energy Florida’s Project Management Internal Controls for Nuclear Plant Uprate and Construction Projects, PA-10-01-001	Page 4, paragraph six beginning “In mid-2009”, all information on line 3 before “restructuring”	§366.093(3)(e), Fla. Stat. The document in question contains confidential information relating to competitive business interests, the disclosure of which would impair the competitive

DOCUMENT	PAGE/PARAGRAPH/LINE	JUSTIFICATION
		<p>business of the provider/owner of the information.</p> <p>§366.093(3)(d), Fla. Stat. The document in question contains confidential contractual information, the disclosure of which would impair PEF's efforts to contract for goods or services on favorable terms.</p>
<p>Review of Progress Energy Florida's Project Management Internal Controls for Nuclear Plant Uprate and Construction Projects, PA-10-01-001</p>	<p>Page 5, paragraph 3, line 7, all information after "internal findings"; paragraph 3, line 8 in its entirety; paragraph 3, line 9, all information before "In total" and after "for an" and before "to"; paragraph 4, everything after "whether the" through the end of the line</p>	<p>§366.093(3)(b), Fla. Stat. The information in question contains confidential information relating to, or derived from, the Company's internal auditing controls and/or reports of the Company's internal auditors</p> <p>§366.093(3)(e), Fla. Stat. The document in question contains confidential information relating to competitive business interests, the disclosure of which would impair the competitive business of the provider/owner of the information.</p> <p>§366.093(3)(d), Fla. Stat. The document in question contains confidential contractual information, the disclosure of which would impair PEF's efforts to contract for goods or services on favorable terms.</p>
<p>Review of Progress Energy Florida's Project Management Internal Controls for Nuclear Plant Uprate and Construction</p>	<p>Page 8,<sup>1</sup> paragraph 1 (continued from page 7), line 5, everything after "cost impact of"; paragraph 1, line</p>	<p>§366.093(3)(e), Fla. Stat. The document in question contains confidential information relating to</p>

<sup>1</sup> Due to an error in numbering the pages of the Audit report, "page 6" was left out. This matrix refers to the pages by the assigned numbers appearing at the bottom of the Audit report's pages.

<b>DOCUMENT</b>	<b>PAGE/PARAGRAPH/LINE</b>	<b>JUSTIFICATION</b>
Projects, PA-10-01-001	6, everything before “This estimate”; paragraph 4 (below the bullet points), line 1, everything after “option” through the remainder of the paragraph; paragraph 6, line 1, everything after “agreed to”; paragraph 6, line 2, everything before “the company’s”	<p>competitive business interests, the disclosure of which would impair the competitive business of the provider/owner of the information.</p> <p>§366.093(3)(d), Fla. Stat. The document in question contains confidential contractual information, the disclosure of which would impair PEF’s efforts to contract for goods or services on favorable terms.</p>
Review of Progress Energy Florida’s Project Management Internal Controls for Nuclear Plant Uprate and Construction Projects, PA-10-01-001	<p>Page 9, paragraph 1 under “Contract Extension”, line 1, everything after “EPC”; paragraph 1, line 2, everything before “Audit”; paragraph 1, line 4 in its entirety; paragraph 1, line 5, everything before “Significantly” and everything after “the”; paragraph 1, lines 6, 7 and 8 in their entirety; paragraph 2, line 1, everything after “Renegotiated the”; paragraph 2, line 2, everything before “Specifically” and after “can”; paragraph 2, lines 3, 4, and 5 in their entirety; paragraph 3, line 1, everything after “placed the”; paragraph 3, line 2, everything before “Therefore”; paragraph 3, line 4, everything after “will be”; paragraph 3, line 5, everything before “Managerment” and after “initiate the”; paragraph 3, line 6 in its entirety; paragraph 4, line 1, everything after “company to”; paragraph 4, line 1, everything after “company to”, paragraph 4, line 2, everything before “Per</p>	<p>§366.093(3)(e), Fla. Stat. The document in question contains confidential information relating to competitive business interests, the disclosure of which would impair the competitive business of the provider/owner of the information.</p> <p>§366.093(3)(d), Fla. Stat. The document in question contains confidential contractual information, the disclosure of which would impair PEF’s efforts to contract for goods or services on favorable terms.</p>

DOCUMENT	PAGE/PARAGRAPH/LINE	JUSTIFICATION
	<p>the” and and after “contract”; paragraph 4, line 3, everything before “for cancelling” and after “contract”; paragraph 4, line 4, everything before “The amendment”, the words between “this” and “through” and everything after “through”; paragraph 4, line 5, everything before “Audit”; paragraph 4, line 6, everything after “company”; paragraph 4, lines 7 and 8 in their entirety; paragraph 2 under “Long-Lead Material Purchase Orders”, line 1, everything between “has” and “long-lead”, and between “at” and “Exhibit 1”</p>	
<p>Review of Progress Energy Florida’s Project Management Internal Controls for Nuclear Plant Uprate and Construction Projects, PA-10-01-001</p>	<p>Page 10, all information in the table denoted as “Exhibit 1”; 1st paragraph beneath “Exhibit 1,” line 1, all information between “authorized” and “in its”; line 2, all information between “cost at” and “to complete”; line 4, all information after “decided to”; line 5 in its entirety; line 6, all information before “Also” and after “defer the”; line 7, all information before “Project”</p>	<p>§366.093(3)(e), Fla. Stat. The document in question contains confidential information relating to competitive business interests, the disclosure of which would impair the competitive business of the provider/owner of the information.</p> <p>§366.093(3)(d), Fla. Stat. The document in question contains confidential contractual information, the disclosure of which would impair PEF’s efforts to contract for goods or services on favorable terms.</p>
<p>Review of Progress Energy Florida’s Project Management Internal Controls for Nuclear Plant Uprate and Construction Projects, PA-10-01-001</p>	<p>Page 13, 1st paragraph after heading “Cost”, line 2, all information after “AFUDC, at”; line 3, all information before “The”; line 4, all information before “This” and between “approximate” and</p>	<p>§366.093(3)(e), Fla. Stat. The document in question contains confidential information relating to competitive business interests, the disclosure of which would impair the competitive</p>



DOCUMENT	PAGE/PARAGRAPH/LINE	JUSTIFICATION
	<p>“Exhibit”; the entire chart denoted as “Exhibit 3”</p>	<p>business of the provider/owner of the information.</p> <p>§366.093(3)(d), Fla. Stat. The document in question contains confidential contractual information, the disclosure of which would impair PEF’s efforts to contract for goods or services on favorable terms.</p>
<p>Review of Progress Energy Florida’s Project Management Internal Controls for Nuclear Plant Uprate and Construction Projects, PA-10-01-001</p>	<p>Page 14, paragraph 1, line 4, all information between “shows,” and “projected”, as well as all information between “at” and “comprises”; chart denoted as “Exhibit 4,” all information in far right hand column labeled “Estimated Increase in Project Cost”; paragraph 2 (immediately below “Exhibit 4”), line 3, all information between “approximately” and “in spending”; line 4, all information after “expenditures of”; line 5, all information before “for the”; line 6, all information after “authorized”; chart denoted as “Exhibit 5”, all information in columns labeled “2010”, “2011”, “2012” and “Three-Year Total Projections”</p>	<p>§366.093(3)(e), Fla. Stat. The document in question contains confidential information relating to competitive business interests, the disclosure of which would impair the competitive business of the provider/owner of the information.</p> <p>§366.093(3)(d), Fla. Stat. The document in question contains confidential contractual information, the disclosure of which would impair PEF’s efforts to contract for goods or services on favorable terms.</p>
<p>Review of Progress Energy Florida’s Project Management Internal Controls for Nuclear Plant Uprate and Construction Projects, PA-10-01-001</p>	<p>Page 15, paragraph 1, line 2, all information between “was” and “while”; line 3, all information between “was” and “If”; paragraph 6, line 7, all information after “Amendment 3”</p>	<p>§366.093(3)(e), Fla. Stat. The document in question contains confidential information relating to competitive business interests, the disclosure of which would impair the competitive business of the provider/owner of the information.</p>

DOCUMENT	PAGE/PARAGRAPH/LINE	JUSTIFICATION
		<p>§366.093(3)(d), Fla. Stat. The document in question contains confidential contractual information, the disclosure of which would impair PEF's efforts to contract for goods or services on favorable terms.</p>
<p>Review of Progress Energy Florida's Project Management Internal Controls for Nuclear Plant Uprate and Construction Projects, PA-10-01-001</p>	<p>Page 16, paragraph 1 (continued from previous page), line 1 all information before "During" and after "company"; line 2, all information before "Audit"; paragraph 5, line 5 all information after "Levy Project"</p>	<p>§366.093(3)(e), Fla. Stat. The document in question contains confidential information relating to competitive business interests, the disclosure of which would impair the competitive business of the provider/owner of the information.</p> <p>§366.093(3)(d), Fla. Stat. The document in question contains confidential contractual information, the disclosure of which would impair PEF's efforts to contract for goods or services on favorable terms.</p>
<p>Review of Progress Energy Florida's Project Management Internal Controls for Nuclear Plant Uprate and Construction Projects, PA-10-01-001</p>	<p>Page 17, paragraph 1, line 3 in its entirety; line 4, all information before "The 3-year" and between "includes" and "which"</p>	<p>§366.093(3)(e), Fla. Stat. The document in question contains confidential information relating to competitive business interests, the disclosure of which would impair the competitive business of the provider/owner of the information.</p> <p>§366.093(3)(d), Fla. Stat. The document in question contains confidential contractual information, the disclosure of which would impair PEF's efforts to contract for goods or services</p>

DOCUMENT	PAGE/PARAGRAPH/LINE	JUSTIFICATION
<p>Review of Progress Energy Florida's Project Management Internal Controls for Nuclear Plant Uprate and Construction Projects, PA-10-01-001</p>	<p>Page 23, final paragraph on page, line 1, all information between "that EPC" and "Overall"; line 2, all information after "of the"; line 3, all information before "Observations"; line 4, all information after "areas included", line 5, all information before "The first" and after "was to"; line 6 in its entirety; line 7, all information before "The second"; line 8, all information after "was to"; line 9 in its entirety</p>	<p>on favorable terms.</p> <p>§366.093(3)(e), Fla. Stat. The document in question contains confidential information relating to competitive business interests, the disclosure of which would impair the competitive business of the provider/owner of the information.</p> <p>§366.093(3)(d), Fla. Stat. The document in question contains confidential contractual information, the disclosure of which would impair PEF's efforts to contract for goods or services on favorable terms.</p>
<p>Review of Progress Energy Florida's Project Management Internal Controls for Nuclear Plant Uprate and Construction Projects, PA-10-01-001</p>	<p>Page 24, 1st paragraph below the 3 bullet points under the heading "Florida Nuclear Plant Cost Recovery Rule Compliance Audit", line 2, all information between "Rule" and "ASD"; line 3, all information after "the project"; line 4, all information before "Overall" and all information after "controls"; 1st paragraph below the 3 bullet points under the heading "Levy Baseload Transmission Program Audit", line 2, all information before "The audit"; 2nd paragraph below the 3 bullet points under the heading "Levy Baseload Transmission Program Audit", line 1, all information after "to update"; line 2 in its entirety</p>	<p>§366.093(3)(e), Fla. Stat. The document in question contains confidential information relating to competitive business interests, the disclosure of which would impair the competitive business of the provider/owner of the information.</p>
<p>Review of Progress Energy Florida's Project Management</p>	<p>Page 25, paragraph 1 (continued from previous</p>	<p>§366.093(3)(e), Fla. Stat. The document in question</p>

<b>DOCUMENT</b>	<b>PAGE/PARAGRAPH/LINE</b>	<b>JUSTIFICATION</b>
Internal Controls for Nuclear Plant Uprate and Construction Projects, PA-10-01-001	page) in its entirety; paragraph 2, line 1, all information after “recommendation”; lines 2, 3 and 4 in their entirety; paragraph 3, line 1, all information after “recommendation”; lines 2, 3, 4, 5, 6, 7, 8, 9 and 10 in their entirety; paragraph 4, line 1, all information after “recommendation”; line 2 in its entirety;	contains confidential information relating to competitive business interests, the disclosure of which would impair the competitive business of the provider/owner of the information.
Review of Progress Energy Florida’s Project Management Internal Controls for Nuclear Plant Uprate and Construction Projects, PA-10-01-001	Page 28, all information in right-hand column of chart denoted “Exhibit 13”; all information in last bullet-point of page	<p>§366.093(3)(e), Fla. Stat. The document in question contains confidential information relating to competitive business interests, the disclosure of which would impair the competitive business of the provider/owner of the information.</p> <p>§366.093(3)(d), Fla. Stat. The document in question contains confidential contractual information, the disclosure of which would impair PEF’s efforts to contract for goods or services on favorable terms.</p>
Review of Progress Energy Florida’s Project Management Internal Controls for Nuclear Plant Uprate and Construction Projects, PA-10-01-001	Page 29, all information above the heading “Levy Transmission Contracts”	<p>§366.093(3)(e), Fla. Stat. The document in question contains confidential information relating to competitive business interests, the disclosure of which would impair the competitive business of the provider/owner of the information.</p> <p>§366.093(3)(d), Fla. Stat. The document in question contains confidential contractual information, the</p>

DOCUMENT	PAGE/PARAGRAPH/LINE	JUSTIFICATION
		disclosure of which would impair PEF's efforts to contract for goods or services on favorable terms.
Review of Progress Energy Florida's Project Management Internal Controls for Nuclear Plant Uprate and Construction Projects, PA-10-01-001	Page 31, 1st paragraph below the heading "Pricing Structure", line 1, all information after "comprised of"; line 2, all information before "The contract" and all information after "was"; line 3, all information after "However,."; line 4, all information before "The contract"; all information in the bullet-points below the 1st paragraph below the heading "Pricing Structure"	<p>§366.093(3)(e), Fla. Stat. The document in question contains confidential information relating to competitive business interests, the disclosure of which would impair the competitive business of the provider/owner of the information.</p> <p>§366.093(3)(d), Fla. Stat. The document in question contains confidential contractual information, the disclosure of which would impair PEF's efforts to contract for goods or services on favorable terms.</p>
Review of Progress Energy Florida's Project Management Internal Controls for Nuclear Plant Uprate and Construction Projects, PA-10-01-001	Page 32, 1st full paragraph, line 1, all information after "included"; lines 2, 3, 4, 5, 6 and 7 in their entirety; 2nd full paragraph, line 1 all information after "chart shows"; lines 2, 3, 4, 5, 6, 7, 8, 9 and 10 in their entirety; all information in the chart denoted "Exhibit 14"; the two lines of text below "Exhibit 14" in their entirety	<p>§366.093(3)(e), Fla. Stat. The document in question contains confidential information relating to competitive business interests, the disclosure of which would impair the competitive business of the provider/owner of the information.</p> <p>§366.093(3)(d), Fla. Stat. The document in question contains confidential contractual information, the disclosure of which would impair PEF's efforts to contract for goods or services on favorable terms.</p>
Review of Progress Energy Florida's Project Management	Page 33, all information on page above the heading	§366.093(3)(e), Fla. Stat. The document in question

<b>DOCUMENT</b>	<b>PAGE/PARAGRAPH/LINE</b>	<b>JUSTIFICATION</b>
Internal Controls for Nuclear Plant Uprate and Construction Projects, PA-10-01-001	“Contract Terms”; 1st paragraph below the heading “Contract Terms”, line 3, all information after “was” to “of this” and “The”; line 4 in its entirety; all information in bullet points below the 1st paragraph below the heading “Contract Terms” through the end of the page; footnote 28, all information after “maintains”	contains confidential information relating to competitive business interests, the disclosure of which would impair the competitive business of the provider/owner of the information.  §366.093(3)(d), Fla. Stat. The document in question contains confidential contractual information, the disclosure of which would impair PEF’s efforts to contract for goods or services on favorable terms.
Review of Progress Energy Florida’s Project Management Internal Controls for Nuclear Plant Uprate and Construction Projects, PA-10-01-001	Page 34, all information in bullet-points at the top of the page preceding the paragraph that begins “In addition to these major areas”; In the paragraph that begins “In addition to these major areas”, line 2, the information between “project” and “Exhibits”; al information in the bulle-points below the paragraph that begins “In addition to these major areas” through the end of the page	§366.093(3)(e), Fla. Stat. The document in question contains confidential information relating to competitive business interests, the disclosure of which would impair the competitive business of the provider/owner of the information.  §366.093(3)(d), Fla. Stat. The document in question contains confidential contractual information, the disclosure of which would impair PEF’s efforts to contract for goods or services on favorable terms.
Review of Progress Energy Florida’s Project Management Internal Controls for Nuclear Plant Uprate and Construction Projects, PA-10-01-001	Page 35, all information in paragraphs 1, 2, 3 and 4; paragraph 6, line 3, all information after “Two”; lines 3 and 4 in their entirety; paragraph 7, line 1, all information after “March 2010”; lines 2, 3, 4 and 5 in their entirety; line 6, all	§366.093(3)(e), Fla. Stat. The document in question contains confidential information relating to competitive business interests, the disclosure of which would impair the competitive business of the provider/owner of the information.

DOCUMENT	PAGE/PARAGRAPH/LINE	JUSTIFICATION
	information before “the company”; line 9, all information after “that it”	§366.093(3)(d), Fla. Stat. The document in question contains confidential contractual information, the disclosure of which would impair PEF’s efforts to contract for goods or services on favorable terms.
Review of Progress Energy Florida’s Project Management Internal Controls for Nuclear Plant Uprate and Construction Projects, PA-10-01-001	Page 36, paragraph 1 (continued from previous page) in its entirety	<p>§366.093(3)(e), Fla. Stat. The document in question contains confidential information relating to competitive business interests, the disclosure of which would impair the competitive business of the provider/owner of the information.</p> <p>§366.093(3)(d), Fla. Stat. The document in question contains confidential contractual information, the disclosure of which would impair PEF’s efforts to contract for goods or services on favorable terms.</p>
Review of Progress Energy Florida’s Project Management Internal Controls for Nuclear Plant Uprate and Construction Projects, PA-10-01-001	Page 39; paragraph 3 (below the 4 bullet-points), line 4, all information after “investigation”; line 5 in its entirety; the 2 bullet-points at the bottom of the page in their entirety	<p>§366.093(3)(b), Fla. Stat. The information in question contains confidential information relating to, or derived from, the Company’s internal auditing controls and/or reports of the Company’s internal auditors</p> <p>§366.093(3)(e), Fla. Stat. The document in question contains confidential information relating to competitive business interests, the disclosure of which would impair the competitive</p>

DOCUMENT	PAGE/PARAGRAPH/LINE	JUSTIFICATION
		business of the provider/owner of the information.
Review of Progress Energy Florida's Project Management Internal Controls for Nuclear Plant Uprate and Construction Projects, PA-10-01-001	Page 40, Bullet-point at the top of the page in its entirety; 2 <sup>nd</sup> full paragraph on page (1 <sup>st</sup> below the heading "AREVA Change Orders"), line 3, all information after "contact [sic] for"; line 4 in its entirety; line 5, all information before "In January" and all information after "order to"; line 6 in its entirety; 3 <sup>rd</sup> full paragraph on page, line 2, all information between "for" and "for"; line 3, all information between "on" and "This"; line 4, all information between "to" and "As"; line 6, all information between "added" and "to"	<p>§366.093(3)(e), Fla. Stat. The document in question contains confidential information relating to competitive business interests, the disclosure of which would impair the competitive business of the provider/owner of the information.</p> <p>§366.093(3)(d), Fla. Stat. The document in question contains confidential contractual information, the disclosure of which would impair PEF's efforts to contract for goods or services on favorable terms.</p>
Review of Progress Energy Florida's Project Management Internal Controls for Nuclear Plant Uprate and Construction Projects, PA-10-01-001	Page 41, 1 <sup>st</sup> paragraph (continued from previous page), line 1, all information after "notes"; line 2 in its entirety; 2 <sup>nd</sup> full paragraph (beginning "Audit staff believes", line 2, all information after "internal"; line 3 in its entirety; line 4, all information before "While"; 4 <sup>th</sup> full paragraph, line 2, all information between "turbines" and "certain"; line 6, all information after "evaluation"; line 7, all information before "PEF"; line 8, all information after "turbines"; line 9 in its entirety	<p>§366.093(3)(b), Fla. Stat. The information in question contains confidential information relating to, or derived from, the Company's internal auditing controls and/or reports of the Company's internal auditors</p> <p>§366.093(3)(e), Fla. Stat. The document in question contains confidential information relating to competitive business interests, the disclosure of which would impair the competitive business of the provider/owner of the information.</p> <p>§366.093(3)(d), Fla. Stat. The document in question contains confidential contractual information, the</p>



DOCUMENT	PAGE/PARAGRAPH/LINE	JUSTIFICATION
		disclosure of which would impair PEF's efforts to contract for goods or services on favorable terms.
Review of Progress Energy Florida's Project Management Internal Controls for Nuclear Plant Uprate and Construction Projects, PA-10-01-001	Page 42, 1 <sup>st</sup> paragraph (continued from previous page), line 3, all information after "PEF"; lines 4, 5, 6, and 7 in their entirety; note "**" to "Exhibit 15," all information after "According to PEF,"; 1 <sup>st</sup> paragraph below "Exhibit 15," line 2, all information after "Siemens"; line 3, all in information before "The company"; line 4, all information after "require"; line 5, all information before "PEF states"	<p>§366.093(3)(e), Fla. Stat. The document in question contains confidential information relating to competitive business interests, the disclosure of which would impair the competitive business of the provider/owner of the information.</p> <p>§366.093(3)(d), Fla. Stat. The document in question contains confidential contractual information, the disclosure of which would impair PEF's efforts to contract for goods or services on favorable terms.</p>
Review of Progress Energy Florida's Project Management Internal Controls for Nuclear Plant Uprate and Construction Projects, PA-10-01-001	Page 43, paragraph 5, line 7, all information after "totaling"; paragraph 6, line 2, all information between "that" and "However"; line 3, all information after "Settlement"; line 4, all information before "Staff"	<p>§366.093(3)(e), Fla. Stat. The document in question contains confidential information relating to competitive business interests, the disclosure of which would impair the competitive business of the provider/owner of the information.</p> <p>§366.093(3)(d), Fla. Stat. The document in question contains confidential contractual information, the disclosure of which would impair PEF's efforts to contract for goods or services on favorable terms.</p>
Review of Progress Energy Florida's Project Management	Page 44, paragraph 2, line 4, all information before	§366.093(3)(e), Fla. Stat. The document in question

<b>DOCUMENT</b>	<b>PAGE/PARAGRAPH/LINE</b>	<b>JUSTIFICATION</b>
Internal Controls for Nuclear Plant Uprate and Construction Projects, PA-10-01-001	“However” and all information between “additional” and “on this effort”; line 6, all information after “was paid”; line 7, all information before “Additionally” and after “Additionally; line 8 in its entirety; paragraph 3, line 1, all information between “spend an” and “to”; line 3, all information between “approximately” and “This” and “represents a” and “over”; line 4, all information between “estimate of” and “The”	contains confidential information relating to competitive business interests, the disclosure of which would impair the competitive business of the provider/owner of the information.  §366.093(3)(d), Fla. Stat. The document in question contains confidential contractual information, the disclosure of which would impair PEF’s efforts to contract for goods or services on favorable terms.
Review of Progress Energy Florida’s Project Management Internal Controls for Nuclear Plant Uprate and Construction Projects, PA-10-01-001	Page 45, paragraph 3, line 4, all information between “additional” and “(Financial View)”	§366.093(3)(e), Fla. Stat. The document in question contains confidential information relating to competitive business interests, the disclosure of which would impair the competitive business of the provider/owner of the information.  §366.093(3)(d), Fla. Stat. The document in question contains confidential contractual information, the disclosure of which would impair PEF’s efforts to contract for goods or services on favorable terms.
Review of Progress Energy Florida’s Project Management Internal Controls for Nuclear Plant Uprate and Construction Projects, PA-10-01-001	Page 52, chart denoted “Exhibit 19”, all information in right-hand column entitled “Opinion”	§366.093(3)(b), Fla. Stat. The information in question contains confidential information relating to, or derived from, the Company’s internal auditing controls and/or reports of the Company’s internal auditors

DOCUMENT	PAGE/PARAGRAPH/LINE	JUSTIFICATION
		<p>§366.093(3)(e), Fla. Stat. The document in question contains confidential information relating to competitive business interests, the disclosure of which would impair the competitive business of the provider/owner of the information.</p>
<p>Review of Progress Energy Florida’s Project Management Internal Controls for Nuclear Plant Uprate and Construction Projects, PA-10-01-001</p>	<p>Page 54, chart denoted “Exhibit 22”, all information in the columns labeled “Original Contract Amount (\$000’s)” and “Estimate of Final Value (\$000’s)”; 1<sup>st</sup> paragraph below “Exhibit 22”, line 2, all information before “on a time” and all information after “activities.”</p>	<p>§366.093(3)(e), Fla. Stat. The document in question contains confidential information relating to competitive business interests, the disclosure of which would impair the competitive business of the provider/owner of the information.</p> <p>§366.093(3)(d), Fla. Stat. The document in question contains confidential contractual information, the disclosure of which would impair PEF’s efforts to contract for goods or services on favorable terms.</p>
<p>Review of Progress Energy Florida’s Project Management Internal Controls for Nuclear Plant Uprate and Construction Projects, PA-10-01-001</p>	<p>Page 55, 1<sup>st</sup> paragraph (continued over from previous page), lines 1 and 2 in their entirety; line 3, all information before “Change Order”; line 4, all information between “value by” and “on a time” as well as all information after “basis for”; line 5 in its entirety; 2<sup>nd</sup> paragraph (1<sup>st</sup> full paragraph on page), line 1, all information after “value by”; line 3, all information after “LP Turbine”; line 4, all information before “PEF”</p>	<p>§366.093(3)(e), Fla. Stat. The document in question contains confidential information relating to competitive business interests, the disclosure of which would impair the competitive business of the provider/owner of the information.</p> <p>§366.093(3)(d), Fla. Stat. The document in question contains confidential contractual information, the disclosure of which would impair PEF’s efforts to contract for goods or services</p>

DOCUMENT	PAGE/PARAGRAPH/LINE	JUSTIFICATION
		on favorable terms.
Review of Progress Energy Florida's Project Management Internal Controls for Nuclear Plant Uprate and Construction Projects, PA-10-01-001	Page 57, paragraph 4, line 2, all information after "PEF was"; lines 3, 4, 5 and 6 in their entirety; paragraph 5, line 3, all information between "orders are for" and "major", as well as all information between "approximately" and "The"; line 4, all information between "an additional" and "to finalize"; paragraph 6, line 2, all information after "AFUDC, at"; line 3, all information before "The 2010"; line 4, all information between "at" and "This", as well as all information after "increase of"	<p>§366.093(3)(e), Fla. Stat. The document in question contains confidential information relating to competitive business interests, the disclosure of which would impair the competitive business of the provider/owner of the information.</p> <p>§366.093(3)(d), Fla. Stat. The document in question contains confidential contractual information, the disclosure of which would impair PEF's efforts to contract for goods or services on favorable terms.</p>
Review of Progress Energy Florida's Project Management Internal Controls for Nuclear Plant Uprate and Construction Projects, PA-10-01-001	Page 58, 4 <sup>th</sup> full paragraph on page, line 3, all information before "restructuring"; line 4, all information between "failing a" and "quality"	<p>§366.093(3)(e), Fla. Stat. The document in question contains confidential information relating to competitive business interests, the disclosure of which would impair the competitive business of the provider/owner of the information.</p> <p>§366.093(3)(d), Fla. Stat. The document in question contains confidential contractual information, the disclosure of which would impair PEF's efforts to contract for goods or services on favorable terms.</p>
Review of Progress Energy Florida's Project Management Internal Controls for Nuclear Plant Uprate and Construction Projects, PA-10-01-001	Page 59, 1 <sup>st</sup> full paragraph, line 7, all information after "findings"; line 8, all information before "In total"; line 9, all information between	§366.093(3)(e), Fla. Stat. The document in question contains confidential information relating to competitive business interests,

<b>DOCUMENT</b>	<b>PAGE/PARAGRAPH/LINE</b>	<b>JUSTIFICATION</b>
	<p>“for an” and “to complete”;  line 10, all information  between “and” and “for  additional”; 4<sup>th</sup> bullet point  beneath “4.2.2 FPSC Audit  Staff Conclusions”, line 2, all  information between  “additional” and “for”</p>	<p>the disclosure of which would  impair the competitive  business of the provider/owner  of the information.</p> <p>§366.093(3)(d), Fla. Stat.  The document in question  contains confidential  contractual information, the  disclosure of which would  impair PEF’s efforts to  contract for goods or services  on favorable terms.</p>