


ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Resource Names	Jan 6, '13							Jan 13, '13							Jan 20, '13							Jan 27, '13							Feb 3, '13							Feb 10, '13							Feb 17, '13													
								M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S								
1		<b>Kennedy Space Center 25kW Solar Installation</b>	<b>43 days?</b>	<b>Mon 12/24/12</b>	<b>Wed 2/20/13</b>																																																										
2		<b>Contract Awarded</b>	1 day	Mon 12/24/12	Mon 12/24/12																																																										
3		Meeting at site with FPL and KSC personnel	1 day	Mon 1/7/13	Mon 1/7/13	2																																																									
4		System Design	5 days?	Tue 1/8/13	Mon 1/14/13	3																																																									
5		FSEC Certification	10 days	Tue 1/15/13	Mon 1/28/13	4																																																									
6		Permitting	1 day?	Tue 1/29/13	Tue 1/29/13	5																																																									
7		Procurement of materials	14 days	Tue 1/15/13	Fri 2/1/13	4																																																									
8		<b>Construction</b>	<b>6 days</b>	<b>Mon 2/11/13</b>	<b>Mon 2/18/13</b>	<b>5,6,7</b>																																																									
9		Onsite Construction meeting with KSC personnel	1 day	Mon 2/11/13	Mon 2/11/13																																																										
10		Installation of racking	3 days	Tue 2/12/13	Thu 2/14/13	9																																																									
11		Installation of solar modules	2 days	Fri 2/15/13	Mon 2/18/13	10																																																									
12		Installation and wiring of inverters	1 day	Fri 2/15/13	Fri 2/15/13	10																																																									
13		Installation of monitoring equipment and display	1 day	Fri 2/15/13	Fri 2/15/13	10																																																									
14		System commissioning and testing	1 day	Mon 2/18/13	Mon 2/18/13	13																																																									
15		Inspections	1 day	Tue 2/19/13	Tue 2/19/13	14																																																									
16		Owner training	1 day	Wed 2/20/13	Wed 2/20/13	15																																																									



Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
Split		External Tasks		Inactive Summary		Manual Summary		Progress	
Milestone		External Milestone		Manual Task		Start-only			
Summary		Inactive Task		Duration-only		Finish-only			