

Act ID	Description	Orig Dur	Rem Dur	Early Start	Early Finish	Total Float	2020											
							DEC	JAN	FEB	MAR	APR	2021			MAY	JUN	JUL	AUG
900	NW Ave Bridge Construction	146 *	146	04JAN21	26JUL21	0	NW Ave Bridge Constructi											
1000	NTP	1	0	04JAN21	04JAN21		NTP											
1005	Utility relocation	10	10	04JAN21	15JAN21	0	Utility relocation											
1010	Set up Detour	2	2	18JAN21	19JAN21	134d	Set up Detour											
1015	Clear & Grub	2	2	18JAN21	19JAN21	0	Clear & Grub											
1020	Utilities Inc. COA cut over	2	2	20JAN21	21JAN21	0	Utilities Inc. COA cut over											
1025	Remove existing bridge	15	15	22JAN21	11FEB21	0	Remove existing bridge											
1065	Install Bridge Abutment Sheeting & Piles	30	30	12FEB21	25MAR21	0	Install Bridge Abutment Sheeting & Piles											
1045	Install Temp Sheet pile	3	3	01MAR21	03MAR21	103d	Install Temp Sheet pile											
1055	Deenergize Transmission Line	3	3	01MAR21	03MAR21	103d	Deenergize Transmission Line											
1075	Construct Abutments	15	15	26MAR21	15APR21	0	Construct Abutments											
1085	Install Drainage Structures	15	15	26MAR21	15APR21	72d	Install Drainage Structures											
1095	Install Utilities	20	20	16APR21	13MAY21	32d	Install Utilities											
1115	Construct bridge	40	40	16APR21	10JUN21	0	Construct bridge											
1105	Roadway Construction	20	20	14MAY21	10JUN21	32d	Roadway Construction											
1125	Construct Approach Slabs	15	15	11JUN21	01JUL21	0	Construct Approach Slabs											
1135	Finish Roadway Items	15	15	02JUL21	22JUL21	0	Finish Roadway Items											
1145	Final Striping	2	2	23JUL21	26JUL21	0	Final Striping											

Start date	04JAN21
Finish date	26JUL21
Data date	04JAN21
Run date	13APR20
Page number	1A
© Primavera Systems, Inc.	

CONSOR
Northwestern Ave. Bridge Replacement

- █ Early bar
- █ Target bar
- █ Progress bar
- █ Critical bar
- █ Summary bar
- ◆ Start milestone point
- ◆ Finish milestone poi