


Act ID	Description	Orig Dur	Rem Dur	Early Start	Early Finish	Early Finish	Total Float
900	NW Ave Bridge Construction	146 *	146	04JAN21	26JUL21	26JUL21	0
1000	NTP	1	0	04JAN21	04JAN21	04JAN21	
1005	Utility relocation	10	10	04JAN21	15JAN21	15JAN21	0
1010	Set up Detour	2	2	18JAN21	19JAN21	19JAN21	134d
1015	Clear & Grub	2	2	18JAN21	19JAN21	19JAN21	0
1020	Utilities Inc. COA cut over	2	2	20JAN21	21JAN21	21JAN21	0
1025	Remove existing bridge	15	15	22JAN21	11FEB21	11FEB21	0
1065	Install Bridge Abutment Sheeting & Piles	30	30	12FEB21	25MAR21	25MAR21	0
1045	Install Temp Sheet pile	3	3	01MAR21	03MAR21	03MAR21	103d
1055	Deenergize Transmission Line	3	3	01MAR21	03MAR21	03MAR21	103d
1075	Construct Abutments	15	15	26MAR21	15APR21	15APR21	0
1085	Install Drainage Structures	15	15	26MAR21	15APR21	15APR21	72d
1095	Install Utilities	20	20	16APR21	13MAY21	13MAY21	32d
1115	Construct bridge	40	40	16APR21	10JUN21	10JUN21	0
1105	Roadway Construction	20	20	14MAY21	10JUN21	10JUN21	32d
1125	Construct Approach Slabs	15	15	11JUN21	01JUL21	01JUL21	0
1135	Finish Roadway Items	15	15	02JUL21	22JUL21	22JUL21	0
1145	Final Striping	2	2	23JUL21	26JUL21	26JUL21	0



CONSOR
Northwestern Ave. Bridge Replacement

Start date	04JAN21
Finish date	26JUL21
Data date	04JAN21
Run date	13APR20
Page number	1A

© Primavera Systems, Inc.

