



Stephanie A. Cuello
SENIOR COUNSEL

October 23, 2025

VIA ELECTRONIC DELIVERY

Adam J. Teitzman, Commission Clerk
Florida Public Service Commission
2540 Shumard Oak Boulevard
Tallahassee, Florida 32399-0850

Re: *Petition by Duke Energy Florida, LLC, to Approve Transaction with Accelerated Decommissioning Partners, LLC, for Accelerated Decommissioning Services at the CR3 Facility, etc.*
Docket No. 20190140-EI

Dear Mr. Teitzman:

Enclosed for filing on behalf of Duke Energy Florida, LLC (“DEF”), please find the Decommissioning Quarterly Report received from Accelerated Decommissioning Partners (ADP) on October 10, 2025, for the quarter ending September 2025. Order No. PSC-2020-0289-FOF-EI, dated August 27, 2020, issued in the above-referenced docket, provides that “2. The information responsive to items identified in the DSA [Decommission Services Agreement], Attachment 9, Section B through E should be provided to the Commission within two weeks of DEF’s receipt of this information from ADP.”

Thank you for your assistance in this matter and if you have any questions, please feel free to contact me at (850) 521-1425.

Sincerely,

/s/ Stephanie A. Cuello

Stephanie A. Cuello

SAC/clg
Enclosure



Billy E. Reid, Decommissioning Program Manager

c.865.384.6789

BReid@NorthStar.com

ADP25-0020

October 10, 2025

Gene Flavors (via electronic mail)
DEF General Manager
Site Administration Building
Crystal River Energy Complex (CREC)

Subject: Materials for Quarterly Meeting

Dear Mr. Flavors,

In accordance with the Decommissioning Services Agreement (DSA) section 6.12.1 and Attachment 9, attached you will find the materials prepared by ADP CR3, LLC (ADP) for the upcoming quarterly meeting scheduled for October 23, 2025. Please note that the schedule included in the attached also satisfies the requirements for the quarterly schedule update stipulated at section 6.7 of the DSA.

Should you have any questions or comments, contact me at your convenience at either bmeid@northstar.com or 865-384-6789.

Sincerely,

A handwritten signature in blue ink, appearing to read "Billy E. Reid".

Billy E. Reid
Decommissioning Program Manager

Cc: Anthony Doruff (ADP / NS)
Luke Self (ADP / NS)
Nelson Langub (ADP / NS)
David Pearson (ADP / NS)
James Seals (ADP / Orano)



Decommissioning Quarterly Report

for quarter ending

September 2025

Contents

1.0	EXECUTIVE SUMMARY	3
2.0	SUMMARY OF REGULATORY EVENTS AND REPORTS	3
3.0	PAY ITEM DISPUTE SUMMARY.....	4
4.0	ADP CR3 NON-COMPLIANCE ITEMS.....	4
5.0	CONCERNS NEEDING MANAGEMENT ATTENTION.....	4
6.0	SUBMITTED AND PENDING REGULATORY SUBMITTALS.....	5
7.0	COMPLETED AND NEAR-TERM SCHEDULE MILESTONES.....	7

1.0 EXECUTIVE SUMMARY

This is the ADP CR3 quarterly report on the decommissioning of the Crystal River Unit 3 nuclear plant in accordance with the requirements of the First Amendment to the Decommissioning Services Agreement (DSA), Attachment 9, *Reporting and Notification Requirements*, reflecting the quarter from July 1, through September 30, 2025.

Q3 Safety and Environmental Performance

Injury/Illness Summary	3rd Quarter 2025	YTD 2025	PTD
Project Hours	56,786	184,918	1,622,551
First Aid Cases	0	1	21
Recordable Cases	0	0	1
Lost Workday Cases	0	0	0
Report Only	1	1	23
Environmental	0	0	5

- First Aid Cases – 0
- ALARA Exposure 3rd quarter 2025: 266 mrem vs 300 mrem budget. 975 mrem YTD vs 1200 mrem annual goal.
- Personnel Contamination events 3rd qtr: No PCEs
- 3rd Quarter NRC Inspection identified no issues
- Heat Stress = 0

This quarter commenced with the continued progress on the interior building demolition within the Reactor Building and continued decon work within the Auxiliary Building. Demolition debris transportation and disposal from both buildings will continue into 4th quarter. Seawater Room demolition was completed in Q3 and the start of Decay Heat Vault roof demolition. Completion of these structures allows for the completion of decontamination activities in the Auxiliary Building. Remaining decon of the Auxiliary Building below grade structure to Final Status Survey standards will complete in early Q4. Reactor building systems removal is ongoing scheduled to be completed in late Q4 with the removal of the sump. Decon of the interior of the Reactor Building to FSS Standards started early in Q3 and is scheduled to finish by the end of Q4. No spent nuclear fuel related violations, environmental non-compliance, or significant industrial safety events occurred or were reported.

2.0 SUMMARY OF REGULATORY EVENTS AND REPORTS

1. Reportable events to Governmental Authority (e.g., NRC, OSHA, FDEP, EPA):

NONE

2. Receipt of any correspondence from any Governmental Authority of violation or finding:
NONE
3. Any breach of debt covenants, default acceleration, insolvency, reorganization, bankruptcy or liquidation of NorthStar Group Services, Inc., and/or proposed organizational changes in equity ownership of NorthStar Group Holdings, LLC or ORANO SA:
NONE
4. Events that require Duke Energy Florida (DEF) to make a report to ANI:
NONE
5. Events that require Duke Energy Florida (DEF) to make a report to NEIL:
NONE

3.0 PAY ITEM DISPUTE SUMMARY

There are no pay items in dispute. DEF has communicated that the quality of the documentation of Pay Item completion has been very good, with progress of all Pay Item being validated.

4.0 ADP CR3 NON-COMPLIANCE ITEMS

There have been no non-compliance items this quarter.

5.0 CONCERNS NEEDING MANAGEMENT ATTENTION

No concerns needing management attention currently.

ADP CR3 Decommissioning Quarterly Report
3Q-2025

6.0 SUBMITTED AND PENDING REGULATORY SUBMITTALS

NRC Letter Log and Submittal Register

NUMBER	DATE	FROM ORG	FROM PERSON	SUBJECT	NRC ACCESSION #	Notes
3F0825-01	8/4/2025	CR3	Reid	Late Received Radiological Shipment	ML25216A119	Submitted to records
3F0925-02	9/30/2025	CR3	Van Sicken	ENS Phone Change	ML25216A119	Submitted to records

2025 Crystal River 3 – NRC Submittals		
Submittal	Submittal to be Signed	Comments
Proof of Financial Protection, Financial Liability Policy Renewal (ANI)	January 31, 2025	10 CFR 140.15, 140.11(a)(4) Exempted, 10 CFR 140.17(b)
Annual Decommissioning and Irradiated Fuel Management Financial Status Report	March 31, 2025	10 CFR 50.82(a)(8)(v), (vi) and (vii) and 10 CFR 50.75(f)(1) and (2)
Copy of Material Balance Report and Physical Inventory Listing Report (12-month frequency requirement from last submittal)	March 31, 2025	10 CFR 74.13(a) and 10 CFR 74.15, 10 CFR 70.55, 10 CFR 72.76, 10 CFR 72.78, (Within 60 days following the start of the annual physical inventory of special nuclear material and/or source material)
Onsite Property Insurance Coverage (NEIL)	April 1, 2025	10 CFR 50.54(w)(3)
Radiation Exposure Report To Employees (RPCM initiates)	April 30, 2025	10 CFR 19.13 and 10 CFR 20.2206(b)
Annual Radioactive Effluent Release Report and a copy of the ODCM	May 1, 2025	Submit report per 10 CFR 50.36a(a)(2) and ODCM; CP-500
Annual Radioactive Radiological Environmental Operating Report	May 15, 2025	10 CFR 50 Appendix I; Submit report per ODCM; CP-500
Annual Copy of Corporate Financial Report See 10 CFR 140.15 (a)	Annually (within 30 days of issuance of annual report)	10 CFR 50.71(b) 10 CFR 72.80(b)
Performance Bond - ISFSI Management Costs	December 31, 2025	Facility Operating License Condition 2.C(19) - Renew annually until settlement agreement with DOE is reached
Crystal River Unit 3 – Reporting Related to the National Pollutant Discharge Elimination System (NPDES) Permit ID# FL0A00004-001-IW1S	As needed	CP-500
Crystal River 3 – Report of Investigation Pursuant to 10 CFR 20, Appendix G.	As needed	10 CFR 20, Appendix G, as exempted

Submittals	NRC Accession/ TAC Number	NRC Approval Requested	Next Expected Action	Comments
Crystal River 3 – Report of Investigation Pursuant to 10 CFR 20, Appendix G	ML25015A098 ML25105A136 ML25216A119			
Partial Site Release 2	ML25041A177 (Package ML)			
Response to Partial Site Release 2 Regulatory Audit Questions	ML25170A017			

ADP CR3 Decommissioning Quarterly Report 3Q-2025

Environmental


AOC Status Table attached.

Summary of Haley & Aldrich Submittals and Actions 3Q2025

Number	Date	From Org	From Person	Subject	Submitted To
Site Investigation/Remediation					
	7/14/2025	Haley & Aldrich	Miles van Noordennen	CR West Stokes Pit Borrow Material Evaluation	ADP CR3
	7/29/2025	Haley & Aldrich	Miles van Noordennen	Stormwater and Erosion Controls Site Inspection	ADP CR3
	ongoing	Haley & Aldrich	Elida Danaher	LTP Compilation Support	ADP CR3
Permits					
	ongoing	Haley & Aldrich	Elida Danaher	Monthly DMRs per NPDES Permit	FDEP
	7/8/2025	FDEP	Matthew Vincent	Permit Determination Update (NPDES Stormwater Inspection & comms re: should Gen Constr Permit replace MSGP - FDEP reviewing)	ADP CR3
	7/8/2025	FDEP	Steven Tafuni	In-Compliance Letter - NPDES Industrial Stormwater Inspection	ADP CR3
	8/13/2025	FDEP	Lauren Gottfried	Intent to Issue (FLOA00004-006-IW1S - operation of wastewater treatment and effluent disposal facilities)	ADP CR3
	9/3/2025	FDEP	Lauren Gottfried	Formal Issuance for FLOA00004-006-IW1S - operation of wastewater treatment and effluent disposal facilities (IWP renewal)	ADP CR3
Permitting Support					
	7/11/2025	Citrus Co. Chronicle	Evelyn Larsen	Affidavit of Publication - draft permit (H&A forwarded to ADP)	FDEP
	8/19/2025	Citrus Co. Chronicle	Evelyn Larsen	Affidavit of Publication - NOI permit (H&A forwarded to ADP)	FDEP
	8/19/2025	Haley & Aldrich	Miles van Noordennen	Stormwater Control Inspection & Soil Stockpile Inspection Photo Log (& email summary)	ADP CR3
	ongoing	Haley & Aldrich	Nadia Glucksberg	Attended monthly and quarterly updates with DEF	NA
	ongoing	Haley & Aldrich	Elida Danaher & Miles van Noordennen	Weekly Support for Permitting	ADP CR3

Notes:

* Tier II submittal to FDEP, EPA, Fire Dept, and the Tampa Bay Regional Planning Council, as required.



7.0 COMPLETED AND NEAR-TERM SCHEDULE MILESTONES

	PAY ITEM/MILESTONE	PLANNED COMPLETE	STATUS
3.1.1.1	Planning & Site Preparation Utilities Reactivation		100% Complete
3.1.1.2	Planning & Site Preparation Containment Access, Waste Handling Areas		100% Complete
3.1.2	Planning & Site Preparation Site Characterization		100% Complete
3.1.3.1	Planning & Site Preparation LCR and RV/RVI Planning and Engineering General transition Planning/Engineering		100% Complete
3.1.3.2	Planning & Site Preparation LCR and RV/RVI Planning and Engineering Site/Plant infrastructure Planning and Engineering		100% Complete
3.1.3.3	Planning & Site Preparation LCR and RV/RVI Planning and Engineering RVI Planning and Engineering		100 % Complete
3.1.3.4	Planning & Site Preparation LCR and RV/RVI Planning and Engineering RV Planning and Engineering		100% Complete
3.1.3.5	Planning & Site Preparation LCR and RV/RVI Planning and Engineering LCR Planning and Engineering		100% Complete
3.1.4.1	Planning & Site Preparation Balance of Plant D&D Planning Temporary Utilities, Site Preparation Planning		100% Complete
3.1.4.2	Planning & Site Preparation Balance of Plant D&D Planning Turbine, Condenser, Steam Generator Removal Planning		100% Complete
3.1.4.3	Planning & Site Preparation Balance of Plant D&D Planning Systems Removal and Decon Work Planning		100% Complete
3.1.4.4	Planning & Site Preparation Balance of Plant D&D Planning Demolition Work Planning		100% Complete
4.A.1.1	Large Component Removal Reactor Internals Segmentation Reactor Internals Mobilization, Setup & Commissioning		100% Complete

ADP CR3 Decommissioning Quarterly Report
3Q-2025

	PAY ITEM/MILESTONE	PLANNED COMPLETE	STATUS
4.A.1.2	Large Component Removal Reactor Internals Segmentation Reactor Internals Segmentation (Plenum Assembly)		100% Complete
4.A.1.3	Large Component Removal Reactor Internals Segmentation Reactor Internals Segmentation (Core Support Assembly/Remaining)		100% Complete
4.A.1.4	Large Component Removal Reactor Internals Segmentation Reactor Internals Waste Packaging, Transportation and Disposal		100% Complete
4.A.2.1	Large Component Removal Reactor Vessel Segmentation Reactor Vessel Mobilization		100% Complete
4.A.2.2	Large Component Removal Reactor Vessel Segmentation Reactor Vessel Segmentation		100% Complete
4.A.3	Large Component Removal Reactor Vessel Segmentation Reactor CRDMs, ICIs, Services Structure		100% Complete
4.A.4.1	Large Component Removal Reactor Coolant System Reactor Coolant Piping		100% Complete
4.A.4.2	Large Component Removal Reactor Coolant System Reactor Coolant System Pumps and Motors		100% Complete
4.A.5	Large Component Removal Reactor Coolant System Pressurizer and Relief Tank		100% Complete
4.A.6.5	Large Component Removal Steam Generators Steam Generator Package, Transportation and Disposal		100% Complete
4.A.7.1	Large Component Removal Main Turbine/Generator/Condensers Turbine and Generator Removal		100% Complete
4.A.7.1	Large Component Removal Condenser Removal		100% Complete
4.B.1.1	Site Decontamination Remove Plant Systems Reactor Building	11/30/2025	88% Complete
4.B.1.2	Site Decontamination Remove Plant Systems Auxiliary Building elev 95'		100% Complete
4.B.1.3	Site Decontamination Remove Plant Systems Auxiliary Building elev 119'		100% Complete

ADP CR3 Decommissioning Quarterly Report
3Q-2025

	PAY ITEM/MILESTONE	PLANNED COMPLETE	STATUS
4.B.1.4	Site Decontamination Remove Plant Systems Intermediate Building		100% Complete
4.B.1.5	Site Decontamination Remove Plant Systems Turbine Building		100% Complete
4.B.2.1-3	Decontaminate Reactor Building	12/31/2025	67% Complete
4.B.2.4	Decontaminate Auxiliary Building	10/31/2025	98% Complete
4.B.2.5	Decontaminate Intermediate Building		100% Complete
4.B.4	Site Decontamination Decontaminate Buildings License Termination Planning		100% Complete
4.B.5.1	Site Decontamination Decontaminate Buildings West Settling Pond Remediation		100% Complete
4.B.5.3	Site Decontamination Decontaminate Buildings Transfer Canal Sand Removal		100% Complete
4.F.1.1	License Termination License Termination Survey	12/31/2026	22% Complete
5.1.1	Site Restoration Demolish Turbine Building		100% Complete
5.1.2	Site Restoration Demolish Miscellaneous Site Structures Emergency Feed Water Building		100% Complete
5.1.2	Site Restoration Demolish Miscellaneous Site Structures Diesel Generator Building		100% Complete
5.1.2	Site Restoration Demolish Miscellaneous Site Structures Alternate AC Diesel Generator Bldg Demo		100% Complete
5.1.2	Site Restoration Demolish Miscellaneous Site Structures Fire Pump House Building		100% Complete
5.1.2	Site Restoration Demolish Miscellaneous Site Structures RB Maintenance Bldg Demo		100% Complete
5.1.2	Site Restoration Demolish Miscellaneous Site Structures RX Vessel Closure Head Storage Bldg Demo		100% Complete
5.1.2	Site Restoration Demolish Miscellaneous Site Structures Hot and Cold Shop Bldg Demo		100% Complete
5.1.2	Site Restoration Demolish Miscellaneous Site Structures PAB Building Demo		100% Complete

ADP CR3 Decommissioning Quarterly Report
3Q-2025


	PAY ITEM/MILESTONE	PLANNED COMPLETE	STATUS
5.1.2	Site Restoration Demolish Miscellaneous Site Structures A/B Warehouse Complex Removal	A - 11/30/25	0% Complete
5.1.2	Site Restoration Demolish Miscellaneous Site Structures BWST Building Demo		100% Complete
5.1.2	Site Restoration Demolish Miscellaneous Site Structures NAB Building Demo		100% Complete
5.1.3	Site Restoration Demolish Miscellaneous Site Structures Auxiliary Building Demo		100% Complete
5.1.5	Site Restoration Demolish Miscellaneous Site Structures Intermediate Building Demo		100% Complete
5.2.1	Site Restoration Firing Range Closure		100% Complete

Progress Photos


Reactor Building System Removal, Decon and Interior Demo



RB Penetration Removal




RB 119' Floor Openings



RB 119' Floor Demo



RB Core Barrel Removal



RB Bravo D-Ring Demolition

Power Block - Auxiliary, Turbine, Intermediate Building and Control Complex Decon and Demo



Seawater Room Roof Demo



Seawater Room Wall Demo



Seawater Room Demo Complete Steel & Concrete Loadout



Decay Heat Vault Roof Demo



TB Circ Water Intake and Discharge Cleanout



Cleaning out the Intakes

Final Status Surveys



CC East Wall



TB FSS Scanning

Site Backfill Staging



Stockpile Backfill Area 1



Stockpile Backfill Area 2



Hydroseeding area 2

Site Loadout Operations



Loading Railcars



Waste Bag Staging



Railcar Live Loading

Area Of Concern	Characterization	Remaining Data Gaps?	Remediation Required	Recommendations
AOC 1 - Transformers	Characterization complete.	No, however in accordance with the Post-Demo Survey Plan, visual inspection and soil screening should be performed once pads/vaults are removed. Similar survey and sampling effort has also been requested by FDEP.	No	Visual surveys to be conducted following the removal of transformers located within the contact limits. Additionally, sub-slab soil should be screened once pads/vaults are removed.
AOC 2 - Fuel Oil Underground Storage Tanks (UST) - Emergency Diesel Generator and Lube Oil Tanks	EDG Tanks - If the piping remain in place additional sampling/characterization will be completed. Lube Oil tanks have been removed, but additional soils require excavation. If piping remains in place additional sampling/characterization will be completed.	EDG Tanks have been filled in place and closed with FDEP approval. Lines remain in place and require removal or additional sampling/characterization to be closed out. Lube Oil tanks have been removed, but additional soils require excavation. Lines remain in place and require removal or additional sampling/characterization to be closed out.	No Yes	FDEP approved closure report for tanks. Closure report to be completed once additional soils are removed and confirmation samples collected.
AOC 3 - Receiving Warehouse	Characterization complete.	No.	No	Visual surveys to be conducted if the flooring slab is removed.
AOC 4 - Issue Warehouse	Characterization complete.	No	No	Visual surveys to be conducted if the flooring slab is removed.
AOC 14 - Sandblast Booth	Characterization complete.	No	No	Visual surveys to be conducted following the removal the flooring slab.

ABBREVIATIONS AND NOTES:

AOC - Area of Concern
 CTLs - Cleanup Target Levels
 PCS - Potential Contamination Source

Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	2026				2027		
						Q4	Q1	Q2	Q3	Q4	Q1	Q2
Crystal River #3 Decommissioning BL Sept 30, 2025 Schedule Update												
A2800	Complete Milestone #1 Partial License Termination	0.0d	0.0d		23-Jul-27*							
4 - Decommissioning												
4A - Large Component Removal												
Large Component Removal Additional Cost						4A - Large Component Removal						
Asbestos Abatement						Large Component Removal Additional Cost						
Remove Contaminated Outdoor Piping						Asbestos Abatement						
4B - Site Decontamination												
Remove Plant Systems						Remove Contaminated Outdoor Piping						
Reactor Building						4B - Site Decontamination						
Remove Plant Systems Waste P,T,&D						Remove Plant Systems						
Decontaminate Buildings						Reactor Building						
Reactor Building (95' Elev.)						Remove Plant Systems Waste P,T,&D						
Reactor Building (119' Elev.)						Decontaminate Buildings						
Reactor Building (160' Elev. and Above)						Reactor Building (95' Elev.)						
Miscellaneous Site Structures						Reactor Building (119' Elev.)						
Decontaminate Buildings Waste P,T & D						Reactor Building (160' Elev. and Above)						
Reactor Building Waste P,T,&D						Miscellaneous Site Structures						
Auxiliary, Intermediate, and Misc Building Waste P,T,&D						Decontaminate Buildings Waste P,T & D						
License Termination Planning						Reactor Building Waste P,T,&D						
Decon Additional Costs						Auxiliary, Intermediate, and Misc Building Waste P,T,&D						
Underground Services Excavation						License Termination Planning						
Remedial Action Surveys						Decon Additional Costs						
4F - License Termination												
License Termination Planning, Final Surveys, Reporting						Underground Services Excavation						
License Termination						Remedial Action Surveys						
Confirmation & Verification Surveys						4F - License Termination						
Terminate License						License Termination Planning, Final Surveys, Reporting						
5 - Site Restoration												
Demolition, Backfill, Grading												
Turbine Building						Demolition, Backfill, Grading						
Miscellaneous Site Structures						Turbine Building						
Auxiliary Building						Miscellaneous Site Structures						
Reactor Building						Auxiliary Building						
Intermediate Building						Reactor Building						
Backfill and Grade						Intermediate Building						
Site Restoration Additional Costs						Backfill and Grade						
Concrete Crushing & Security Barriers						Site Restoration Additional Costs						
						Concrete Crushing & Security Barriers						

Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	2026				2027				
						Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	
Crystal River #3 Decommissioning BL Sept 30, 2025 Schedule Update														
A2800	Complete Milestone #1 Partial License Termination	0.0d	0.0d	16-Jan-23 A	23-Jul-27*									
4 - Decommissioning						4 - Decommissioning								
4A - Large Component Removal						4A - Large Component Removal								
	Large Component Removal Additional Cost	17.0d	17.0d	30-Sep-25	22-Oct-25									
	Asbestos Abatement	17.0d	17.0d	30-Sep-25	22-Oct-25									
4B - Site Decontamination						4B - Site Decontamination								
	Remove Plant Systems	180.0d	30.0d	16-Jan-23 A	10-Nov-25									
	Reactor Building	180.0d	0.0d	16-Jan-23 A	10-Nov-25									
	Decontaminate Buildings	552.0d	55.8d	30-Oct-23 A	16-Dec-25									
	Reactor Building (95' Elev.)	120.0d	55.8d	30-Oct-23 A	16-Dec-25									
	Reactor Building (119' Elev.)	120.0d	24.1d	16-Sep-24 A	28-Nov-25									
	Reactor Building (160' Elev. and Above)	129.0d	43.9d	05-Aug-24 A	28-Nov-25									
	Miscellaneous Site Structures	100.0d	37.2d	10-Feb-25 A	15-Dec-25									
4F - License Termination						4F - License Termination								
	License Termination Planning, Final Surveys, Reporting	387.0d	234.2d	08-Apr-24 A	09-Nov-26									
	License Termination	300.5d	144.0d	08-Apr-24 A	06-Jul-26									
	Confirmation & Verification Surveys	110.0d	110.0d	17-Mar-26	17-Aug-26									
	Terminate License	60.0d	60.0d	18-Aug-26	09-Nov-26									
5 - Site Restoration						5 - Site Restoration								
Demolition, Backfill, Grading						Demolition, Backfill, Grading								
	Turbine Building	130.0d	10.0d	03-Jul-23 A	13-Oct-25									
	Auxiliary Building	50.0d	10.0d	24-Jun-24 A	05-Nov-25									
	Reactor Building	670.0d	417.2d	21-Oct-24 A	22-Jul-27									