




APPENDIX A

OVERALL PROJECT MAP

APPENDIX A



0	03/11/2020	ISSUED FOR REVIEW	JBG	WEM	MKL
REV	DATE	DESCRIPTION	BY	CKD	APP

GULF POWER COMPANY

NORTH FLORIDA RESILIENCY CONNECTION

I/O	DESCRIPTION	I/O	DESCRIPTION
1	Raven Substation to CR 250	5	Woodville Highway to Geddie Road
2	CR 250 to Suwannee River	6	Geddie Road to Sinai Cemetery Substation
3	Suwannee River to Waukeenah Highway		
4	Waukeenah Highway to Woodville Highway		

SCALE: N.T.S.
 DRAWN BY: JBG
 ENGINEER: MKL
 COUNTY: AS SHOWN
 SHEET 1 OF 1

DATE: 12/11/19
 CHECKED BY: WEM
 SECTION: AS SHOWN
 FILE NAME: NFRC_IO




161KV TRANSMISSION
 LINE BUILD OVERVIEW
 APPENDIX A
 FPL 035990
 20210015-EI


This product is for informational purposes only and may not have been prepared for legal, engineering, or surveying purposes. It does not represent an on-the-ground survey and represents only the approximate relative location of displayed information.

APPENDIX B

FIGURES



TYPICAL CLEARING (15' EASEMENT)



TYPICAL MAINTENANCE (15' EASEMENT)

*TREES AND SHRUBS TO BE TRIMMED AND SIDE TRIMMED THROUGH EASEMENT

0	03/05/20	FOR INITIAL REVIEW	GCC	JRC	MKL
REV	DATE	DESCRIPTION	BY	CKD	APP

GULF POWER COMPANY

NORTH FLORIDA RESILIENCY CONNECTION


SCALE: N.T.S.
 DRAWN BY: GCC
 ENGINEER: MKL
 COUNTY: N/A
 SHEET 1 OF 1

DATE: 03/05/20
 CHECKED BY: JRC
 SECTION: AS SHOWN
 FILE NAME: 15' EASEMENT CLEARING DETAIL




**15' EASEMENT
 CLEARING DETAIL
 FIGURE #1**

FPL 035992
 20210015-EI



TYPICAL CLEARING (60' EASEMENT)



TYPICAL MAINTENANCE (60' EASEMENT)

*TREES AND SHRUBS TO BE TRIMMED AND SIDE TRIMMED THROUGH EASEMENT

0	03/05/20	FOR INITIAL REVIEW	GCC	JRC	MKL
REV	DATE	DESCRIPTION	BY	CKD	APP

GULF POWER COMPANY

NORTH FLORIDA RESILIENCY CONNECTION

SCALE: N.T.S.
 DRAWN BY: GCC
 ENGINEER: MKL
 COUNTY: N/A
 SHEET 1 OF 1

DATE: 03/05/20
 CHECKED BY: JRC
 SECTION: AS SHOWN
 FILE NAME: 60' EASEMENT CLEARING DETAIL



**60' EASEMENT
 CLEARING DETAIL
 FIGURE #2**

FPL 035993
 20210015-EI



FELLER BUNCHER - FLAT



FELLER BUNCHER - INCLINE



GRAPPLE

0	03/05/20	FOR INITIAL REVIEW	GCC	JRC	MKL
REV	DATE	DESCRIPTION	BY	CKD	APP

GULF POWER COMPANY

NORTH FLORIDA RESILIENCY CONNECTION


SCALE: N.T.S.
 DRAWN BY: GCC
 ENGINEER: MKL
 COUNTY: N/A
 SHEET 1 OF 1

DATE: 03/05/20
 CHECKED BY: JRC
 SECTION: AS SHOWN
 FILE NAME: EQUIPMENT USED FOR CLEARING



**EQUIPMENT USED
 FOR CLEARING
 FIGURE #3**


FPL 035994
 20210015-EI



**SILT SCREEN
DETAIL**
**TRENCH WITH
GRAVEL**

NOTES:

1. THE STRAW BALES SHALL BE PLACED ON SLOPE CONTOUR.
2. BALES TO BE PLACED IN A ROW WITH THE ENDS TIGHTLY ABUTTING. USE STRAW, ROCKS AND/OR FILTER FABRIC TO FILL THE GAPS BETWEEN THE BALES AND TAMP THE BACKFILL MATERIAL TO PREVENT EROSION OR FLOW AROUND BALES.
3. DURING CONSTRUCTION, SILT SCREENS WILL BE INSTALLED AROUND, WITHIN, OR IN PROXIMITY TO A JURISDICTIONAL AREA.



0	03/05/20	FOR INITIAL REVIEW	GCC	JRC	MKL
REV	DATE	DESCRIPTION	BY	CKD	APP

GULF POWER COMPANY

NORTH FLORIDA RESILIENCY CONNECTION


SCALE: N.T.S.
DRAWN BY: GCC
ENGINEER: MKL
COUNTY: N/A
SHEET 1 OF 2

DATE: 03/05/20
CHECKED BY: JRC
SECTION: AS SHOWN
FILE NAME: BMP - SILT FENCE INSTALLATION



**BMP - SILT FENCE
INSTALLATION
FIGURE #4**


FPL 035995
20210015-EI



**SILT SCREEN
DETAIL**
**TRENCH WITH
GRAVEL**

NOTES:

1. THE STRAW BALES SHALL BE PLACED ON SLOPE CONTOUR.
2. BALES TO BE PLACED IN A ROW WITH THE ENDS TIGHTLY ABUTTING. USE STRAW, ROCKS AND/OR FILTER FABRIC TO FILL THE GAPS BETWEEN THE BALES AND TAMP THE BACKFILL MATERIAL TO PREVENT EROSION OR FLOW AROUND BALES.
3. DURING CONSTRUCTION, SILT SCREENS WILL BE INSTALLED AROUND, WITHIN, OR IN PROXIMITY TO A JURISDICTIONAL AREA.



0	03/05/20	FOR INITIAL REVIEW	GCC	JRC	MKL
REV	DATE	DESCRIPTION	BY	CKD	APP

GULF POWER COMPANY

NORTH FLORIDA RESILIENCY CONNECTION


SCALE: N.T.S.
 DRAWN BY: GCC
 ENGINEER: MKL
 COUNTY: N/A
 SHEET 2 OF 2

DATE: 03/05/20
 CHECKED BY: JRC
 SECTION: AS SHOWN
 FILE NAME: BMP - SILT FENCE INSTALLATION




**BMP - SILT FENCE
INSTALLATION
FIGURE #4**

FPL 035996
20210015-EI




NOTICE: COMPONENTS OF TYPES I AND II MAY BE SIMILAR OR IDENTICAL TO PROPRIETARY DESIGNS. ANY INFRINGEMENT ON THE PROPRIETARY RIGHTS OF THE DESIGNER SHALL BE THE SOLE RESPONSIBILITY OF THE USER. SUBSTITUTIONS FOR TYPES I AND II SHALL BE AS APPROVED BY THE ENGINEER.

FLOATING TURBIDITY BARRIERS



LEGEND

- Pile Locations
- ▨ Dredge Or Fill Area
- ⊕ Mooring Buoy w/Anchor
- Anchor
- ⊖ Barrier Movement Due To Current Action



NOTES:

1. Turbidity barriers are to be used in all permanent bodies of water regardless of water depth.
2. Number and spacing of anchors dependent on current velocities.
3. Deployment of barrier around pile locations may vary to accommodate construction operations.
4. Navigation may require segmenting barrier during construction operations.
5. For additional information see Section 104 of the Standard Specifications.

Note:

Turbidity barriers for flowing streams and tidal creeks may be either floating, or staked types or any combinations of types that will suit site conditions and meet erosion control and water quality requirements. The barrier type(s) will be at the Contractor's option unless otherwise specified in the plans, however payment will be under the pay item(s) established in the plans for Floating Turbidity Barrier and/or Staked Turbidity Barrier. Posts in staked turbidity barriers to be installed in vertical position unless otherwise directed by the Engineer.

TURBIDITY BARRIER APPLICATIONS

0	03/05/20	FOR INITIAL REVIEW	GCC	JRC	MKL
REV	DATE	DESCRIPTION	BY	CKD	APP

GULF POWER COMPANY

NORTH FLORIDA RESILIENCY CONNECTION


SCALE: N.T.S.
 DRAWN BY: GCC
 ENGINEER: MKL
 COUNTY: N/A
 SHEET 1 OF 1

DATE: 03/05/20
 CHECKED BY: JRC
 SECTION: AS SHOWN
 FILE NAME: BMP - FLOATING TURBIDITY BARRIER




BMP - FLOATING TURBIDITY BARRIER
FIGURE #5

FPL 035997
 20210015-EI




PROTECTION AROUND INLETS OR SIMILAR STRUCTURES



SECTION AA

Note:


Where the slope length exceeds 25 feet, construct one row of bale barriers at 0% longitudinal grade midway up the slope. Construct two rows of bale barriers where the slope length exceeds 50 feet.



ELEVATION




ALONG FILL SLOPE



ELEVATION

TO BE USED WHERE THE NATURAL GROUND SLOPES TOWARD THE TOE OF SLOPE



ELEVATION

TO BE USED WHERE THE NATURAL GROUND SLOPES AWAY FROM THE TOE OF SLOPE

AT TOE OF SLOPE
BARRIERS FOR FILL SLOPES

0	03/05/20	FOR INITIAL REVIEW	GCC	JRC	MKL
REV	DATE	DESCRIPTION	BY	CKD	APP

GULF POWER COMPANY

NORTH FLORIDA RESILIENCY CONNECTION


SCALE: N.T.S.
DRAWN BY: GCC
ENGINEER: MKL
COUNTY: N/A
SHEET 1 OF 3

DATE: 03/05/20
CHECKED BY: JRC
SECTION: AS SHOWN
FILE NAME: BMP - HAY BALE INSTALLATION




BMP - HAY BALE INSTALLATION
FIGURE #6

FPL 035998
20210015-EI




PLAN




ELEVATION


BARRIER FOR PAVED DITCH



PLAN




PLAN



ELEVATION

TYPE II



ELEVATION

TYPE I

BARRIERS FOR UNPAVED DITCHES

NOTES FOR BALED HAY OR STRAW BARRIERS

1. Type I and II Barriers should be spaced in accordance with Chart 1, Sheet 3.
2. Hay bales shall be trenched 3" to 4" and anchored with 2 - 1" x 2" (or 1" dia.) x 4' wood stakes. Stakes of other material or shape providing equivalent strength may be used if approved by the Engineer. Stakes other than wood shall be removed upon completion of the project.
3. Rails and posts shall be 2" x 4" wood. Other materials providing equivalent strength may be used if approved by the Engineer.
4. Adjacent bales shall be butted firmly together. Unavoidable gaps shall be plugged with hay or straw to prevent silt from passing.
5. Where used in conjunction with silt fence, hay bales shall be placed on the upstream side of the fence.
6. Bales to be paid for under the contract unit price for Baled Hay or Straw, EA. The unit price shall include the cost of filter fabric for Type I and II Barriers. Sand bags shall be paid for under the unit price for Sandbagging, CY. Rock bags to be paid for under the contract unit price for Rock Bags, EA.

0	03/05/20	FOR INITIAL REVIEW	GCC	JRC	MKL
REV	DATE	DESCRIPTION	BY	CKD	APP

GULF POWER COMPANY

NORTH FLORIDA RESILIENCY CONNECTION

SCALE: N.T.S.
DRAWN BY: GCC
ENGINEER: MKL
COUNTY: N/A
SHEET 2 OF 3

DATE: 03/05/20
CHECKED BY: JRC
SECTION: AS SHOWN
FILE NAME: BMP - HAY BALE INSTALLATION



BMP - HAY BALE INSTALLATION
FIGURE #6

FPL 035999
20210015-EI





CHART I
RECOMMENDED SPACING FOR SEDIMENT BARRIERS



DITCH INSTALLATIONS AT DRAINAGE STRUCTURES

0	03/05/20	FOR INITIAL REVIEW	GCC	JRC	MKL
REV	DATE	DESCRIPTION	BY	CKD	APP

GULF POWER COMPANY

NORTH FLORIDA RESILIENCY CONNECTION


SCALE: N.T.S.
DRAWN BY: GCC
ENGINEER: MKL
COUNTY: N/A
SHEET 3 OF 3

DATE: 03/05/20
CHECKED BY: JRC
SECTION: AS SHOWN
FILE NAME: BMP - HAY BALE INSTALLATION



BMP - HAY BALE INSTALLATION
FIGURE #6

FPL 036000
20210015-EI



NOTES:

1. EROSION CONTROL MATTING (BLANKETS) SHALL BE USED AT LOCATIONS IDENTIFIED IN THE PLAN AND/OR AS DIRECTED BY THE ENVIRONMENTAL INSPECTOR.
2. EROSION CONTROL MATTING SHALL MEET THE REQUIREMENTS SPECIFIED IN THE PLAN AND/OR AS DIRECTED BY THE ENVIRONMENTAL INSPECTOR.
3. STAPLES SHALL BE MADE OF 11 GAUGE WIRE, U-SHAPED WITH 6" LEGS AND A 1" CROWN. STAPLES SHALL BE DRIVEN INTO THE GROUND FOR THE FULL LENGTH OF THE STAPLE LEGS.
4. MATTING SHALL BE INSTALLED ACCORDING TO MANUFACTURER OR AS STATED BELOW:
 - EXTEND TOP OF BLANKET 3 FEET PAST THE UPPER EDGE OF THE SLOPE.
 - ANCHOR ("KEY") THE UPPER EDGE OF THE BLANKET INTO THE SLOPE USING A 6" DEEP TRENCH AND ROLL THE BLANKET DOWN THE HILL. DOUBLE STAPLE EVERY 12" BEFORE BACKFILLING AND COMPACTING TRENCH.
 - AVOID STRETCHING EROSION CONTROL MATTING (LOOSELY) DURING INSTALLATION.
 - BRING MAT ROLL BACK OVER THE TOP OF THE TRENCH AND CONTINUE TO ROLL DOWN SLOPE. STAPLE EVERY 12" WHERE MAT EXITS THE TRENCH AT THE TOP OF THE SLOPE.
 - WHEN BLANKETS ARE SPLICED DOWN-SLOPE TO ADJOINING MATS (SLOPE OR STREAM BANK MATS). THE UPPER BLANKET SHALL BE PLACED OVER THE LOWER MAT (SHINGLE STYLE) WITH APPROXIMATELY 6" OF OVERLAP. STAPLE THROUGH THE OVERLAPPED AREA EVERY 12".
 - OVERLAP ADJACENT BLANKETS 6". STAPLE EDGES OF BLANKETS AND CENTER EVERY 36".
5. IN LIVESTOCK AREAS WHERE EROSION CONTROL MATTING IS APPLIED TO THE SLOPES, FENCING WILL BE USED IF NECESSARY TO EXCLUDE LIVESTOCK, WITH PERMISSION OF THE LANDOWNER.
6. MONITOR WASHOUTS, STAPLE INTEGRITY OR MAT MOVEMENT. REPLACE OR REPAIR AS NECESSARY.

0	03/05/20	FOR INITIAL REVIEW	GCC	JRC	MKL
REV	DATE	DESCRIPTION	BY	CKD	APP

GULF POWER COMPANY

NORTH FLORIDA RESILIENCY CONNECTION


SCALE: N.T.S.
 DRAWN BY: GCC
 ENGINEER: MKL
 COUNTY: N/A
 SHEET 1 OF 2

DATE: 03/05/20
 CHECKED BY: JRC
 SECTION: AS SHOWN
 FILE NAME: BMP - GEOTEXTILE FABRIC FOR BANK STABILIZATION - SLOPE




BMP - GEOTEXTILE FABRIC FOR BANK STABILIZATION - SLOPE
FIGURE #7


A. BURY THE TOP END OF THE JUTE STRIPS IN A 6" TRENCH (TYP.)






B. DOUBLE STAPLE EVERY 12" BEFORE BACKFILLING AND COMPACTING.



C. BURY AND TAMP UPPER END OF LOWER STRIP AS IN "A" AND "B". OVERLAP END OF TOP STRIP 4" AND STAPLE.




D. WHERE FABRIC STOPS, FOLD, BURY AND TAMP JUTE STRIPS IN SLIT TRENCH. PROVIDE DOUBLE ROW OF STAPLES.



**TYPICAL STAPLES
NO. 11 GAUGE WIRE**

EMBANKMENT INSTALLATION



CHANNEL INSTALLATION

0	03/05/20	FOR INITIAL REVIEW	GCC	JRC	MKL
REV	DATE	DESCRIPTION	BY	CKD	APP

GULF POWER COMPANY

NORTH FLORIDA RESILIENCY CONNECTION


SCALE: N.T.S.
DRAWN BY: GCC
ENGINEER: MKL
COUNTY: N/A
SHEET 2 OF 2

DATE: 03/05/20
CHECKED BY: JRC
SECTION: AS SHOWN
FILE NAME: BMP - GEOTEXTILE FABRIC FOR BANK STABILIZATION - SLOPE



**BMP - GEOTEXTILE FABRIC FOR BANK STABILIZATION - SLOPE
FIGURE #7**

FPL 036002
20210015-EI



NOTES:

1. EROSION CONTROL MATTING (BLANKETS) SHALL BE PLACED ON THE BANKS OF FLOWING STREAMS WHERE VEGETATION HAS BEEN REMOVED OR AS DIRECTED BY THE ENVIRONMENTAL INSPECTOR.
2. EROSION CONTROL MATTING SHALL MEET THE REQUIREMENTS SPECIFIED IN THE PLAN AND/OR AS DIRECTED BY THE ENVIRONMENTAL INSPECTOR.
3. STAPLES SHALL BE MADE OF 11 GAUGE WIRE, U-SHAPED WITH 6" LEGS AND A 1" CROWN. STAPLES SHALL BE DRIVEN INTO THE GROUND FOR THE FULL LENGTH OF THE STAPLE LEGS. ALTERNATELY, 1" DIA. WOODEN PEGS 6" LONG AND BEVELED MAY BE USED TO SECURE THE MATTING.
4. MATTING SHALL BE INSTALLED ACCORDING TO MANUFACTURER OR AS STATED BELOW:
 - EXTEND TOP OF BLANKET 2 FEET PAST THE UPPER EDGE OF THE HIGH WATER MARK. IF A SLOPE BREAKER IS PRESENT ON THE APPROACH SLOPE, BEGIN THE BLANKET ON THE UPHILL SIDE OF THE SLOPE BREAKER.
 - INSTALL BLANKET(S) ACROSS THE SLOPE IN THE DIRECTION OF THE WATER FLOW.
 - ANCHOR ("KEY") THE UPSTREAM EDGE OF THE BLANKET(S) INTO THE SLOPE USING A 6" DEEP TRENCH. DOUBLE STAPLE EVERY 12" BEFORE BACKFILLING AND COMPACTING TRENCH.
 - OVERLAP THE EDGES OF PARALLEL BLANKETS A MINIMUM OF 6". PLACE THE UPPER BLANKET OVER THE LOWER BLANKET (SHINGLE STYLE) AND STAPLE EVERY 12" ALONG THE LENGTH OF THE EDGE..
 - WHEN BLANKET ENDS ARE ADJOINED, PLACE THE UPSTREAM BLANKET OVER THE DOWNSTREAM BLANKET (SHINGLE STYLE) WITH APPROXIMATELY 6" OF OVERLAP AND STAPLE THROUGH THE OVERLAPPED AREA EVERY 12".
 - STAPLE DOWN THE CENTER OF THE BLANKET(S). THREE STAPLES IN EVERY SQUARE YARD.
5. IN LIVESTOCK AREAS WHERE EROSION CONTROL MATTING IS APPLIED TO THE STREAMBANKS, FENCING WILL BE USED IF NECESSARY TO EXCLUDE LIVESTOCK, WITH PERMISSION OF THE LANDOWNER.
6. MONITOR WASHOUTS, STAPLE INTEGRITY OR MAT MOVEMENT. REPLACE OR REPAIR AS NECESSARY.
7. INSTALLATION MAY BE USED AT THE DISCRETION OF THE ENVIRONMENTAL INSPECTOR AT SEVERLY SLOPING ROAD BANKS, BUT MAY ONLY BE INSTALLED TO A MAXIMUM OF ONE BLANKET WIDTH.

0	03/05/20	FOR INITIAL REVIEW	GCC	JRC	MKL
REV	DATE	DESCRIPTION	BY	CKD	APP

GULF POWER COMPANY


NORTH FLORIDA RESILIENCY CONNECTION

SCALE: N.T.S.
 DRAWN BY: GCC
 ENGINEER: MKL
 COUNTY: N/A
 SHEET 1 OF 1

DATE: 03/05/20
 CHECKED BY: JRC
 SECTION: AS SHOWN
 FILE NAME: BMP - GEOTEXTILE FABRIC FOR BANK
 STABILIZATION - NAVIGABLE WATERWAY



**BMP - GEOTEXTILE FABRIC FOR BANK
 STABILIZATION - NAVIGABLE
 WATERWAY
 FIGURE #8**
 036003
 20210015-EI



BMP - TYPICAL 60' EASEMENT ISOMETRIC

0	03/05/20	FOR INITIAL REVIEW	GCC	JRC	MKL
REV	DATE	DESCRIPTION	BY	CKD	APP

GULF POWER COMPANY

NORTH FLORIDA RESILIENCY CONNECTION


SCALE: N.T.S.
 DRAWN BY: GCC
 ENGINEER: MKL
 COUNTY: N/A
 SHEET 1 OF 1

DATE: 03/05/20
 CHECKED BY: JRC
 SECTION: AS SHOWN
 FILE NAME: BMP - TYPICAL 60' EASEMENT ISOMETRIC



**BMP - TYPICAL 60'
 EASEMENT
 FIGURE #9**

FPL 036004
 20210015-EI



UPLAND CONSTRUCTION R/W PROFILE - TYPICAL

NOTES FOR 15' EASEMENT ADJACENT TO ROADWAY:

1. NO LANE CLOSURES FROM 7:00am TO 7:00pm.
2. COMPLIANCE WITH 2017 UAM, 2016 FLORIDA GREENBOOK & 2019-20 FDOT SPECIFICATIONS.
3. MOT PLAN SHALL BE PREPARED PER FDOT REQUIREMENTS FOR WORK PERFORMED IN PUBLIC R/W.

0	03/05/20	FOR INITIAL REVIEW	GCC	JRC	MKL
REV	DATE	DESCRIPTION	BY	CKD	APP

GULF POWER COMPANY

NORTH FLORIDA RESILIENCY CONNECTION


SCALE: N.T.S.
 DRAWN BY: GCC
 ENGINEER: MKL
 COUNTY: N/A
 SHEET 1 OF 1

DATE: 03/05/20
 CHECKED BY: JRC
 SECTION: AS SHOWN
 FILE NAME: UPLAND CONSTRUCTION R/W PROFILE - TYPICAL



UPLAND CONSTRUCTION R/W PROFILE - TYPICAL
FIGURE #10

FPL 036005
 20210015-EI



TYPICAL UPLAND CONSTRUCTION R/W PROFILE

NOTES:

1. MATS WILL BE UTILIZED UP TO A MAXIMUM OF 3 LAYERS TALL TO MAKE A LEVEL BASE TO WORK FROM.
2. BENCHING MAY BE USED IN UPLANDS WHERE NEEDED TO COMPLY WITH #1 ABOVE.

0	03/05/20	FOR INITIAL REVIEW	GCC	JRC	MKL
REV	DATE	DESCRIPTION	BY	CKD	APP

GULF POWER COMPANY

NORTH FLORIDA RESILIENCY CONNECTION


SCALE: N.T.S.
 DRAWN BY: GCC
 ENGINEER: MKL
 COUNTY: N/A
 SHEET 1 OF 1

DATE: 03/05/20
 CHECKED BY: JRC
 SECTION: AS SHOWN
 FILE NAME: UPLAND CONSTRUCTION R/W
 PROFILE - INCLINE/SIDE SLOPE




**UPLAND CONSTRUCTION R/W
 PROFILE - INCLINE/SIDE SLOPE
 FIGURE #11**

FPL 036006
 20210015-EI



PLAN VIEW



PROFILE VIEW

0	03/05/20	FOR INITIAL REVIEW	GCC	JRC	MKL
REV	DATE	DESCRIPTION	BY	CKD	APP

GULF POWER COMPANY

NORTH FLORIDA RESILIENCY CONNECTION


SCALE: N.T.S.
 DRAWN BY: GCC
 ENGINEER: MKL
 COUNTY: N/A
 SHEET 1 OF 1

DATE: 03/05/20
 CHECKED BY: JRC
 SECTION: AS SHOWN
 FILE NAME: ROAD CROSSING - AERIAL TRANSMISSION




ROAD CROSSING - AERIAL
 TRANSMISSION
 FIGURE #12

FPL 036007
 20210015-EI



PLAN VIEW



PROFILE VIEW

0	03/05/20	FOR INITIAL REVIEW	GCC	JRC	MKL
REV	DATE	DESCRIPTION	BY	CKD	APP

GULF POWER COMPANY

NORTH FLORIDA RESILIENCY CONNECTION


SCALE: N.T.S.
 DRAWN BY: GCC
 ENGINEER: MKL
 COUNTY: N/A
 SHEET 1 OF 1

DATE: 03/05/20
 CHECKED BY: JRC
 SECTION: AS SHOWN
 FILE NAME: RAILROAD CROSSING - AERIAL TRANSMISSION




RAILROAD CROSSING - AERIAL
 TRANSMISSION
 FIGURE #13

FPL 036008
 20210015-EI



PROFILE VIEW OF TYPICAL RIVER CROSSING
N.T.S.



PLAN VIEW OF TYPICAL RIVER CROSSING
N.T.S.

0	03/05/20	FOR INITIAL REVIEW	GCC	JRC	MKL
REV	DATE	DESCRIPTION	BY	CKD	APP

GULF POWER COMPANY

NORTH FLORIDA RESILIENCY CONNECTION

SCALE: N.T.S.
DRAWN BY: GCC
ENGINEER: MKL
COUNTY: N/A
SHEET 1 OF 2

DATE: 03/05/20
CHECKED BY: JRC
SECTION: AS SHOWN
FILE NAME: GENERAL WATERBODY CROSSING -
AERIAL TRANSMISSION



**GENERAL WATERBODY CROSSING -
AERIAL TRANSMISSION
FIGURE #14**

FPL 036009
20210015-EI

Wire Stringing Type A

Eight of the thirteen crossings fall into this category. Since the shore to shore distance is fairly short, 100 feet or less, the p-line can be passed from bucket truck to bucket truck with no impact on the water body to be crossed. Once the p-line is in place in the blocks, the rest of the wire pulling activity is completed in the air with no further impact to the navigability of the crossing.

Wire Stringing Type B

Five of the thirteen crossings fall into this category as further discussed below:

- Suwannee River - 300 foot span
- Aucilla River - 150 foot span
- Ochlocknee River - 210 foot span
- Little River - 120 foot span
- Apalachicola River - 700 foot span

TYPE B CONSTRUCTION METHODS:

- 1) The Cross Bow method involves attaching the p-line to an arrow in the cross bow and shooting it across the body of water. This method would work well for spans equal to or less than 300 feet. i.e. four out of five of the crossings.
- 2) Use of a John boat would be an option for the Apalachicola River. This would involve towing the p-line from shore to shore and then lifting it into the rollers.
- 3) A helicopter is often used to pull in the p-line for longer crossings. The helicopter flies along the line and sets the p-line into the roller by use of a mechanical guide. Once the p-line is in the rollers, the rest of the wire stringing will occur as listed in Wire Stringing Type A.

There are three primary methods used to get the p-line across these distances:

- 1) Cross Bow
- 2) John Boat
- 3) Helicopter

Impacts to Navigation

With the exception of brief disruptions that may be required to ensure public safety, the procedures described above will ensure that construction of the project will have no impact to navigation. It should be noted that the eight (8) type A crossings are not navigable. Proper notification will be made with all applicable agencies during the conductor installation process for all crossings that are navigable. Prior to initiating work at a crossing, GPC will work with applicable agencies regarding any brief disruptions and deploy vessels upstream and downstream of each crossing in order to notify local boaters of any disruption, which are expected to take no longer than 1 to 2 hours per crossing.



DETAIL A - ROLLER (BLOCK)



DETAIL B - P-LINE



DETAIL C - BULL ROPE



DETAIL D - WIRE PULLING EQUIPMENT



DETAIL E - BUCKET TRUCK W/ WIRE GUARD (LIFT TURCK)



DETAIL F - HELICOPTER WIRE PULL

0	03/05/20	FOR INITIAL REVIEW	GCC	JRC	MKL
REV	DATE	DESCRIPTION	BY	CKD	APP

GULF POWER COMPANY

NORTH FLORIDA RESILIENCY CONNECTION

SCALE: N.T.S.
DRAWN BY: GCC
ENGINEER: MKL
COUNTY: N/A
SHEET 2 OF 2



DATE: 03/05/20
CHECKED BY: JRC
SECTION: AS SHOWN
FILE NAME: GENERAL WATERBODY CROSSING -
AERIAL TRANSMISSION



**GENERAL WATERBODY CROSSING -
AERIAL TRANSMISSION**

FIGURE #14.1

FPL 036010
20210015-EI



NOTE:
 1. NOTIFY FGT PRIOR TO ANY WORK WITHIN FGT EASEMENT.

0	03/05/20	FOR INITIAL REVIEW	GCC	JRC	MKL
REV	DATE	DESCRIPTION	BY	CKD	APP

GULF POWER COMPANY

NORTH FLORIDA RESILIENCY CONNECTION


SCALE: N.T.S.
 DRAWN BY: GCC
 ENGINEER: MKL
 COUNTY: N/A
 SHEET 1 OF 1

DATE: 03/05/20
 CHECKED BY: JRC
 SECTION: AS SHOWN
 FILE NAME: FGT CROSSING w/ MATTING - VEHICULAR




**FGT CROSSING
 w/ MATTING -VEHICULAR
 FIGURE #15**


FPL 036011
 20210015-EI



PROFILE VIEW



SECTION A-A



NOTES:

1. ENSURE THAT MINIMUM 10' WIDE X 6" HIGH GAP IS MAINTAINED BETWEEN THE BASE OF THE TIMBER AND THE GRADE DIRECTLY OVER THE CENTERLINE OF THE PIPE.
2. TIMBER TO BE PLACED AT EACH END OF BRIDGE TO SLOPE EQUIPMENT FOR ACCESS.

0	03/05/20	FOR INITIAL REVIEW	GCC	JRC	MKL
REV	DATE	DESCRIPTION	BY	CKD	APP

GULF POWER COMPANY

NORTH FLORIDA RESILIENCY CONNECTION


SCALE: N.T.S.
 DRAWN BY: GCC
 ENGINEER: MKL
 COUNTY: N/A
 SHEET 1 OF 1

DATE: 03/05/20
 CHECKED BY: JRC
 SECTION: AS SHOWN
 FILE NAME: FGT CROSSING w/ AIR BRIDGE - VEHICULAR




FGT CROSSING
 w/ AIR BRIDGE - VEHICULAR
 FIGURE #16

FPL 036012
 20210015-EI



PLAN VIEW



PROFILE VIEW

0	03/05/20	FOR INITIAL REVIEW	GCC	JRC	MKL
REV	DATE	DESCRIPTION	BY	CKD	APP

GULF POWER COMPANY

NORTH FLORIDA RESILIENCY CONNECTION


SCALE: N.T.S.
 DRAWN BY: GCC
 ENGINEER: MKL
 COUNTY: N/A
 SHEET 1 OF 1

DATE: 03/05/20
 CHECKED BY: JRC
 SECTION: AS SHOWN
 FILE NAME: NON-FLOWING WATERBODY CROSSING




**NON-FLOWING WATERBODY
 CROSSING
 FIGURE #17**

FPL 036013
 20210015-EI



PLAN VIEW



PROFILE VIEW



SHORT SPAN
< 40'

0	03/05/20	FOR INITIAL REVIEW	GCC	JRC	MKL
REV	DATE	DESCRIPTION	BY	CKD	APP

GULF POWER COMPANY

NORTH FLORIDA RESILIENCY CONNECTION


SCALE: N.T.S.
DRAWN BY: GCC
ENGINEER: MKL
COUNTY: N/A
SHEET 1 OF 1

DATE: 03/05/20
CHECKED BY: JRC
SECTION: AS SHOWN
FILE NAME: WATERBODY CROSSING - TEMPORARY BRIDGE (SHORT)




WATERBODY CROSSING -
TEMPORARY BRIDGE (SHORT)
FIGURE #18

FPL 036014
20210015-EI



PLAN VIEW



PROFILE VIEW



MEDIUM SPAN

40' - 80'

0	03/05/20	FOR INITIAL REVIEW	GCC	JRC	MKL
REV	DATE	DESCRIPTION	BY	CKD	APP

GULF POWER COMPANY

NORTH FLORIDA RESILIENCY CONNECTION


SCALE: N.T.S.
DRAWN BY: GCC
ENGINEER: MKL
COUNTY: N/A
SHEET 1 OF 1

DATE: 03/05/20
CHECKED BY: JRC
SECTION: AS SHOWN
FILE NAME: WATERBODY CROSSING - TEMPORARY BRIDGE (MEDIUM)





WATERBODY CROSSING -
TEMPORARY BRIDGE (MEDIUM)
FIGURE #19

FPL 036015
20210015-EI



PLAN VIEW



PROFILE VIEW

NOTES:

1. DEPENDING ON DEPTH OF MUCK IN WETLAND, THERE COULD BE MULTIPLE STACKS OF MATTING.

0	03/05/20	FOR INITIAL REVIEW	GCC	JRC	MKL
REV	DATE	DESCRIPTION	BY	CKD	APP

GULF POWER COMPANY

NORTH FLORIDA RESILIENCY CONNECTION


SCALE: N.T.S.
 DRAWN BY: GCC
 ENGINEER: MKL
 COUNTY: N/A
 SHEET 1 OF 1

DATE: 03/05/20
 CHECKED BY: JRC
 SECTION: AS SHOWN
 FILE NAME: 60' EASEMENT MATTING DETAIL - WETLAND - MINOR




**60' EASEMENT MATTING
 DETAIL - WETLAND - MINOR
 FIGURE #20**


FPL 036016
 20210015-EI



PLAN VIEW



PROFILE VIEW



NOTES:

1. DEPENDING ON DEPTH OF MUCK IN WETLAND, THERE COULD BE MULTIPLE STACKS OF MATTING.

0	03/05/20	FOR INITIAL REVIEW	GCC	JRC	MKL
REV	DATE	DESCRIPTION	BY	CKD	APP

GULF POWER COMPANY

NORTH FLORIDA RESILIENCY CONNECTION


SCALE: N.T.S.
 DRAWN BY: GCC
 ENGINEER: MKL
 COUNTY: N/A
 SHEET 1 OF 1

DATE: 03/05/20
 CHECKED BY: JRC
 SECTION: AS SHOWN
 FILE NAME: 60' EASEMENT MATTING DETAIL - WETLAND - MAJOR




**60' EASEMENT MATTING
 DETAIL - WETLAND - MAJOR
 FIGURE #21**

FPL 036017
 20210015-EI



PLAN VIEW



PROFILE VIEW

NOTES:

- 1. DEPENDING ON DEPTH OF MUCK IN WETLAND, THERE COULD BE MULTIPLE STACKS OF MATTING.

0	03/05/20	FOR INITIAL REVIEW	GCC	JRC	MKL
REV	DATE	DESCRIPTION	BY	CKD	APP

GULF POWER COMPANY

NORTH FLORIDA RESILIENCY CONNECTION

SCALE: N.T.S.
 DRAWN BY: GCC
 ENGINEER: MKL
 COUNTY: N/A
 SHEET 1 OF 1

DATE: 03/05/20
 CHECKED BY: JRC
 SECTION: AS SHOWN
 FILE NAME: 60' EASEMENT MATTING DETAIL - TURNAROUND



**60' EASEMENT MATTING
 DETAIL - TURNAROUND
 FIGURE #22**

FPL 036018
 20210015-EI

WETLAND CROSSING GENERAL PROCEDURES

CLEARING AND GRADING

1. LIMIT CONSTRUCTION ACTIVITY AND GROUND DISTURBANCE IN WETLAND TO A CONSTRUCTION ROW WIDTH OF 75 FEET OR AS SHOWN ON THE CONSTRUCTION DRAWINGS. WITH WRITTEN APPROVAL FROM THE FERC FOR SITE-SPECIFIC CONDITIONS, CONSTRUCTION ROW WIDTH WITHIN THE BOUNDARIES OF FEDERALLY DELINEATED WETLANDS MAY BE EXPANDED BEYOND 75 FEET.
2. WETLAND BOUNDARIES AND BUFFERS MUST BE CLEARLY MARKED IN THE FIELD WITH SIGNS AND/OR HIGHLY VISIBLE FLAGGING UNTIL CONSTRUCTION-RELATED DISTURBING ACTIVITIES ARE COMPLETE.
3. RESTRICT WORK AREAS (SUCH AS STAGING AREAS AND ADDITIONAL SPOIL STORAGE AREAS) TO THOSE SHOWN ONLY ON THE CONSTRUCTION DRAWINGS.
 - a. ALL EXTRA WORK AREAS MUST BE LOCATED AT LEAST 50 FEET AWAY FROM WETLAND BOUNDARIES, EXCEPT WHERE THE ADJACENT UPLAND CONSISTS OF ACTIVELY CULTIVATED OR ROTATED CROPLAND OR OTHER DISTURBED LAND.
 - b. IF SITE SPECIFIC CONDITIONS DO NOT PERMIT A 50-FOOT SETBACK, THE COMPANY CAN RECEIVE WRITTEN APPROVAL FROM THE FERC TO LOCATE THESE EXTRA WORK AREAS CLOSER THAN 50 FEET FROM THE WETLAND.
4. ABOVE GROUND FACILITIES SHALL NOT BE LOCATED IN ANY WETLAND, EXCEPT AS PERMITTED OR WHERE THE LOCATION OF SUCH FACILITIES OUTSIDE OF THE WETLANDS WOULD PROHIBIT COMPLIANCE WITH DOT REGULATIONS.
5. IF STANDING WATER OR SATURATED SOILS ARE PRESENT, OR IF CONSTRUCTION EQUIPMENT CAUSES RUTS OR MIXING OF THE TOPSOIL AND SUBSOIL IN WETLANDS, USE LOW-GROUND-WEIGHT CONSTRUCTION EQUIPMENT OR OPERATE NORMAL EQUIPMENT ON TIMBER RIPRAP, PREFABRICATED EQUIPMENT MATS OR TERRA MATS ON THE WORKING SIDE OF THE ROW DURING CLEARING OPERATIONS. DO NOT USE MORE THAN TWO LAYERS OF TIMBER RIPRAP TO STABILIZE THE ROW.
6. CUT VEGETATION JUST ABOVE GROUND LEVEL AND GRIND STUMPS TO GROUND LEVEL, LEAVING EXISTING ROOT SYSTEMS IN PLACE. IMMEDIATELY REMOVE ALL CUT TREES AND BRANCHES FROM THE WETLAND AND STOCKPILE IN AN UPLAND AREA ON ROW FOR DISPOSAL.
7. LIMIT PULLING OF TREE STUMPS AND GRADING ACTIVITIES TO DIRECTLY BESIDE THE PROPOSED POLE LOCATIONS. DO NOT GRADE OR REMOVE STUMPS OR ROOT SYSTEMS FROM THE REST OF THE ROW IN WETLANDS UNLESS THE CHIEF INSPECTOR AND ENVIRONMENTAL INSPECTOR DETERMINE THAT SAFETY-RELATED CONSTRUCTION CONSTRAINTS REQUIRE GRADING OR REMOVAL OF TREE STUMPS FROM UNDER THE WORKING SIDE OF THE ROW.
8. DO NOT CUT TREES OUTSIDE OF THE CONSTRUCTION ROW TO OBTAIN TIMBER FOR RIPRAP OR EQUIPMENT MATS.
9. CLEARED MATERIALS (SLASH, LOGS, BRUSH, WOOD CHIPS) SHALL NOT BE PERMANENTLY PLACED WITHIN WETLAND AREAS.

TEMPORARY EROSION AND SEDIMENT CONTROL

1. INSTALL SEDIMENT BARRIERS IMMEDIATELY AFTER INITIAL GROUND DISTURBANCE AT THE FOLLOWING LOCATIONS:
 - a. WITHIN THE ROW AT THE EDGE OF THE BOUNDARY BETWEEN WETLAND AND UPLAND;
 - b. ACROSS THE ENTIRE ROW IMMEDIATELY UPSLOPE OF THE WETLAND BOUNDARY AT ALL WETLAND CROSSINGS TO PREVENT SEDIMENT FLOW INTO THE WETLAND;
 - c. ALONG THE EDGE OF THE ROW, WHERE THE ROW SLOPES TOWARD THE WETLAND, TO PROTECT ADJACENT, OFF ROW WETLAND; AND
 - d. ALONG THE EDGE OF THE ROW AS NECESSARY TO CONTAIN SPOIL AND SEDIMENT WITHIN THE ROW THROUGH WETLANDS.
4. MAINTAIN ALL SEDIMENT BARRIERS THROUGHOUT CONSTRUCTION AND REINSTALL AS NECESSARY UNTIL REPLACED BY PERMANENT EROSION CONTROLS OR RESTORATION OF ADJACENT UPLAND AREAS IS COMPLETE.

CLEANUP AND RESTORATION

1. UNLESS THERE IS A WETLAND SPECIFIC RESTORATION PLAN, TEMPORARILY REVEGETATE THE ROW WITH ANNUAL RYEGRASS AT 40 lbs/acre PURE LIVE SEED OR WITH RECOMMENDED WETLAND SEED MIX, UNLESS STANDING WATER IS PRESENT.
2. DO NOT USE FERTILIZER, LIME, OR MULCH UNLESS REQUIRED IN WRITING BY THE APPROPRIATE FEDERAL OR STATE AGENCY IN THE WETLAND AREAS.
3. MULCH THE DISTURBED ROW.
4. IN THE EVENT THAT FINAL CLEANUP IS DEFERRED MORE THAN 20 DAYS AFTER CONSTRUCTION IS COMPLETE, ALL SLOPES ADJACENT TO WETLANDS SHALL BE MULCHED WITH 3 TONS/ACRE OF STRAW FOR A MINIMUM OF 100 FEET ON EACH SIDE OF THE CROSSING.
5. REMOVE ALL TIMBER RIPRAP AND PREFABRICATED MATS UPON COMPLETION OF CONSTRUCTION.
6. DEVELOP SPECIFIC PROCEDURES IN COORDINATION WITH THE APPROPRIATE LAND MANAGEMENT OR STATE AGENCY, WHERE NECESSARY, TO PREVENT THE INVASION OR SPREAD OF UNDESIRABLE EXOTIC VEGETATION, INVASIVE SPECIES, AND NOXIOUS WEEDS (SUCH AS PURPLE LOOSE STRIFE AND PHRAGMITES).
7. ENSURE THAT ALL DISTURBED AREAS SUCCESSFULLY REVEGETATE WITH WETLAND HERBACEOUS AND/OR WOODY PLANT SPECIES.
8. REMOVE TEMPORARY SEDIMENT BARRIERS LOCATED AT THE BOUNDARY BETWEEN WETLAND AND ADJACENT UPLAND AREAS AFTER UPLAND REVEGETATION AND STABILIZATION OF ADJACENT UPLAND AREAS ARE JUDGED TO BE SUCCESSFUL.

0	03/05/20	FOR INITIAL REVIEW	GCC	JRC	MKL
REV	DATE	DESCRIPTION	BY	CKD	APP

GULF POWER COMPANY

NORTH FLORIDA RESILIENCY CONNECTION

SCALE: N.T.S.
DRAWN BY: GCC
ENGINEER: MKL
COUNTY: N/A
SHEET 1 OF 1

DATE: 03/05/20
CHECKED BY: JRC
SECTION: AS SHOWN
FILE NAME: WETLAND CROSSING - GENERAL PROCEDURES



**WETLAND CROSSING GENERAL
PROCEDURES
FIGURE #23**

FPL 036019
20210015-EI





APPENDIX C

SOVEREIGN AND SUBMERGED LANDS (SSL'S) FIGURES

APPENDIX C NORTH FLORIDA RESILIENCY CONNECTION 161kV TRANSMISSION LINE BUILD SOVEREIGN SUBMERGED LANDS EXHIBIT

SSL #	River
1	Rocky Creek
2	Suwannee
3	Aucilla
4	Cooksey Branch
5	Saint Marks River
6	Munson Slough
7	Ochlocknee
8	Midway Branch
9	Midway Branch
10	Little River
11	Crooked Creek
12	Appalachicola
13	Spring Branch


LEGEND	
	NO VEHICULAR CROSSING
	MATting WILL BE INSTALLED
	TEMPORARY BRIDGE WILL BE INSTALLED



PROJECT LOCATION
(COLUMBIA COUNTY)
(SUWANNEE COUNTY)
(MADISON COUNTY)
(JEFFERSON COUNTY)
(LEON COUNTY)
(GADSDEN COUNTY)
(JACKSON COUNTY)


0	03/17/20	WAWACCM - APPENDIX C	GCC	JRC	MKL
REV	DATE	DESCRIPTION	BY	CKD	APP

GULF POWER COMPANY		NORTH FLORIDA RESILIENCY CONNECTION	
SCALE: N.T.S. DRAWN BY: GCC ENGINEER: MKL COUNTY: N/A SHEET 1 OF 1	DATE: 03/17/20 CHECKED BY: JRC SECTION: AS SHOWN FILE NAME: NFRC SSL DETAILS		SSL DETAILS COVER PAGE



CROSSING ROCKY CREEK (TEMPORARY MATTING)

PLAN VIEW
SCALE: 1"=100'



CROSSING ROCKY CREEK (TEMPORARY MATTING)

PROFILE VIEW
SCALE: N.T.S.

NOTES:

1. WIRE CLEARANCES WILL MAINTAIN MINIMUM NATIONAL ELECTRICAL SAFETY CODE (NESC) REQUIREMENTS AS WELL AS ACOE CLEARANCE REQUIREMENTS.
2. BASED ON FIELD CONDITIONS BMP TYPE SUBJECT TO CHANGE.

LEGEND	
	WETLAND
	DITCH, STREAM & WATERBODY
	TEMPORARY MATTING
	TEMPORARY BRIDGE
	EXISTING FPL EASEMENT
	PROPOSED EASEMENT
	PROPERTY LINE
	SILT FENCE
	STAKED TURBIDITY BARRIER
	FLOATING TURBIDITY BARRIER
	STR. 351 TRANSMISSION POLE TO BE INSTALLED
	EXISTING POLE TO REMAIN
	58R4 TRANSMISSION POLE TO BE REMOVED

0	03/17/20	WAWACCM - APPENDIX C	GCC	JRC	MKL
REV	DATE	DESCRIPTION	BY	CKD	APP

GULF POWER COMPANY

NORTH FLORIDA RESILIENCY CONNECTION


SCALE: 1"=100'
DRAWN BY: GCC
ENGINEER: MKL
COUNTY: N/A
SHEET 1 OF 1

DATE: 03/17/20
CHECKED BY: JRC
SECTION: AS SHOWN
FILE NAME: NFRC SSL DETAILS




**SSL CROSSING #1
ROCKY CREEK**

FPL 036022
20210015-EI



CROSSING SUWANNEE RIVER (NO VEHICULAR CROSSING)

PLAN VIEW
SCALE: 1"=100'



CROSSING SUWANNEE RIVER (NO VEHICULAR CROSSING)

PROFILE VIEW
SCALE: N.T.S.

NOTES:

1. WIRE CLEARANCES WILL MAINTAIN MINIMUM NATIONAL ELECTRICAL SAFETY CODE (NESC) REQUIREMENTS AS WELL AS ACOE CLEARANCE REQUIREMENTS.
2. ALL WORK WILL BE DONE ON LAND.
3. NO WORK TO BE DONE IN WATER.
4. ELEVATIONS PROVIDED ARE IN NAVD 88.
5. FIXED BRIDGE ELEVATION ALONG I-10 IS 67.4'.
6. BASED ON FIELD CONDITIONS BMP TYPE SUBJECT TO CHANGE.

LEGEND	
	WETLAND
	DITCH, STREAM & WATERBODY
	EXISTING FPL EASEMENT
	PROPOSED EASEMENT
	PROPERTY LINE
	SILT FENCE STAKED TURBIDITY BARRIER
	FLOATING TURBIDITY BARRIER
	TEMPORARY MATTING
	TEMPORARY BRIDGE
	STR. 351 TRANSMISSION POLE TO BE INSTALLED
	EXISTING POLE TO REMAIN
	58R4 TRANSMISSION POLE TO BE REMOVED

0	03/17/20	WAWACCM - APPENDIX C	GCC	JRC	MKL
REV	DATE	DESCRIPTION	BY	CKD	APP

GULF POWER COMPANY

NORTH FLORIDA RESILIENCY CONNECTION


SCALE: 1"=100'
DRAWN BY: GCC
ENGINEER: MKL
COUNTY: N/A
SHEET 1 OF 1

DATE: 03/17/20
CHECKED BY: JRC
SECTION: AS SHOWN
FILE NAME: NFRC SSL DETAILS




**SSL CROSSING #2
SUWANNEE RIVER**

FPL 036023
20210015-EI



CROSSING AUCILLA RIVER (NO VEHICULAR CROSSING)

PLAN VIEW
SCALE: 1"=100'



CROSSING AUCILLA RIVER (NO VEHICULAR CROSSING)

PROFILE VIEW
SCALE: N.T.S.

NOTES:

1. WIRE CLEARANCES WILL MAINTAIN MINIMUM NATIONAL ELECTRICAL SAFETY CODE (NESC) REQUIREMENTS AS WELL AS ACOE CLEARANCE REQUIREMENTS.
2. ALL WORK WILL BE DONE ON LAND.
3. NO WORK TO BE DONE IN WATER.
4. BASED ON FIELD CONDITIONS BMP TYPE SUBJECT TO CHANGE.

LEGEND	
	WETLAND
	DITCH, STREAM & WATERBODY
	EXISTING FPL EASEMENT
	PROPOSED EASEMENT
	PROPERTY LINE
	SILT FENCE
	STAKED TURBIDITY BARRIER
	FLOATING TURBIDITY BARRIER
	TEMPORARY MATTING
	TEMPORARY BRIDGE
	STR. 351 TRANSMISSION POLE TO BE INSTALLED
	EXISTING POLE TO REMAIN
	58R4 TRANSMISSION POLE TO BE REMOVED

0	03/17/20	WAWACCM - APPENDIX C	GCC	JRC	MKL
REV	DATE	DESCRIPTION	BY	CKD	APP

GULF POWER COMPANY

NORTH FLORIDA RESILIENCY CONNECTION


SCALE: 1"=100'
DRAWN BY: GCC
ENGINEER: MKL
COUNTY: N/A
SHEET 1 OF 1

DATE: 03/17/20
CHECKED BY: JRC
SECTION: AS SHOWN
FILE NAME: NFRC SSL DETAILS




**SSL CROSSING #3
AUCILLA RIVER**

FPL 036024
20210015-EI



CROSSING COOCKSEY BRANCH (NO VEHICULAR CROSSING)

PLAN VIEW
SCALE: 1"=100'



CROSSING COOCKSEY BRANCH (NO VEHICULAR CROSSING)

PROFILE VIEW
SCALE: N.T.S.

NOTES:

1. WIRE CLEARANCES WILL MAINTAIN MINIMUM NATIONAL ELECTRICAL SAFETY CODE (NESC) REQUIREMENTS AS WELL AS ACOE CLEARANCE REQUIREMENTS.
2. ALL WORK WILL BE DONE ON LAND.
3. NO WORK TO BE DONE IN WATER.
4. BASED ON FIELD CONDITIONS BMP TYPE SUBJECT TO CHANGE.

LEGEND	
	WETLAND
	DITCH, STREAM & WATERBODY
	EXISTING FPL EASEMENT
	PROPOSED EASEMENT
	PROPERTY LINE
	SILT FENCE
	STAKED TURBIDITY BARRIER
	FLOATING TURBIDITY BARRIER
	TEMPORARY MATTING
	TEMPORARY BRIDGE
	STR. 351 TRANSMISSION POLE TO BE INSTALLED
	EXISTING POLE TO REMAIN
	58R4 TRANSMISSION POLE TO BE REMOVED

0	03/17/20	WAWACCM - APPENDIX C	GCC	JRC	MKL
REV	DATE	DESCRIPTION	BY	CKD	APP

GULF POWER COMPANY

NORTH FLORIDA RESILIENCY CONNECTION


SCALE: 1"=100'
DRAWN BY: GCC
ENGINEER: MKL
COUNTY: N/A
SHEET 1 OF 1

DATE: 03/17/20
CHECKED BY: JRC
SECTION: AS SHOWN
FILE NAME: NFRC SSL DETAILS




**SSL CROSSING #4
COOCKSEY BRANCH**

FPL 036025
20210015-EI



CROSSING ST. MARKS RIVER (TEMPORARY MATTING)

PLAN VIEW
SCALE: 1"=100'



CROSSING ST. MARKS RIVER (TEMPORARY MATTING)

PROFILE VIEW
SCALE: N.T.S.

LEGEND	
	WETLAND
	DITCH, STREAM & WATERBODY
	EXISTING FPL EASEMENT
	PROPOSED EASEMENT
	PROPERTY LINE
	SILT FENCE
	STAKED TURBIDITY BARRIER
	FLOATING TURBIDITY BARRIER
	TEMPORARY MATTING
	TEMPORARY BRIDGE
	STR. 351 TRANSMISSION POLE TO BE INSTALLED
	EXISTING POLE TO REMAIN
	58R4 TRANSMISSION POLE TO BE REMOVED

NOTES:

1. WIRE CLEARANCES WILL MAINTAIN MINIMUM NATIONAL ELECTRICAL SAFETY CODE (NESC) REQUIREMENTS AS WELL AS ACOE CLEARANCE REQUIREMENTS.
2. BASED ON FIELD CONDITIONS BMP TYPE SUBJECT TO CHANGE.

0	03/17/20	WAWACCM - APPENDIX C	GCC	JRC	MKL
REV	DATE	DESCRIPTION	BY	CKD	APP

GULF POWER COMPANY

NORTH FLORIDA RESILIENCY CONNECTION


SCALE: 1"=100'
DRAWN BY: GCC
ENGINEER: MKL
COUNTY: N/A
SHEET 1 OF 1

DATE: 03/17/20
CHECKED BY: JRC
SECTION: AS SHOWN
FILE NAME: NFRC SSL DETAILS




**SSL CROSSING #5
ST. MARKS RIVER**

FPL 036026
20210015-EI



CROSSING OCHLOCKNEE RIVER (NO VEHICULAR CROSSING)

PLAN VIEW
SCALE: 1"=100'



CROSSING OCHLOCKNEE RIVER (NO VEHICULAR CROSSING)

PROFILE VIEW
SCALE: N.T.S.

NOTES:

1. WIRE CLEARANCES WILL MAINTAIN MINIMUM NATIONAL ELECTRICAL SAFETY CODE (NEC) REQUIREMENTS AS WELL AS ACOE CLEARANCE REQUIREMENTS.
2. ALL WORK WILL BE DONE ON LAND
3. NO WORK TO BE DONE IN WATER
4. ELEVATIONS PROVIDED ARE IN NAVD 88
5. FIXED BRIDGE ELEVATION FOR CSX IS 83.4'
6. FIXED BRIDGE ELEVATION ALONG US-90 IS 81.5'
7. BASED ON FIELD CONDITIONS BMP TYPE SUBJECT TO CHANGE.

LEGEND	
	WETLAND
	DITCH, STREAM & WATERBODY
	EXISTING FPL EASEMENT
	PROPOSED EASEMENT
	PROPERTY LINE
	SILT FENCE
	STAKED TURBIDITY BARRIER
	FLOATING TURBIDITY BARRIER
	TEMPORARY MATTING
	TEMPORARY BRIDGE
	STR. 351 TRANSMISSION POLE TO BE INSTALLED
	EXISTING POLE TO REMAIN
	58R4 TRANSMISSION POLE TO BE REMOVED

0	03/17/20	WAWACCM - APPENDIX C	GCC	JRC	MKL
REV	DATE	DESCRIPTION	BY	CKD	APP

GULF POWER COMPANY

NORTH FLORIDA RESILIENCY CONNECTION

SCALE: 1"=100'
DRAWN BY: GCC
ENGINEER: MKL
COUNTY: N/A
SHEET 1 OF 1

DATE: 03/17/20
CHECKED BY: JRC
SECTION: AS SHOWN
FILE NAME: NFRC SSL DETAILS




**SSL CROSSING #7
OCHLOCKNEE RIVER**

FPL 036028
20210015-EI



CROSSING MIDWAY BRANCH (NO VEHICULAR CROSSING)

PLAN VIEW
SCALE: 1"=100'



CROSSING MIDWAY BRANCH (NO VEHICULAR CROSSING)

PROFILE VIEW
SCALE: N.T.S.

NOTES:

1. WIRE CLEARANCES WILL MAINTAIN MINIMUM NATIONAL ELECTRICAL SAFETY CODE (NESC) REQUIREMENTS AS WELL AS ACOE CLEARANCE REQUIREMENTS.
2. ALL WORK WILL BE DONE ON LAND.
3. NO WORK TO BE DONE IN WATER.
4. ELEVATIONS PROVIDED ARE IN NAVD 88.
5. FIXED BRIDGE ELEVATION EAST BOUND BLUE STAR HIGHWAY IS 81.1'.
6. BASED ON FIELD CONDITIONS BMP TYPE SUBJECT TO CHANGE.

LEGEND

	WETLAND		TEMPORARY MATTING
	DITCH, STREAM & WATERBODY		TEMPORARY BRIDGE
	EXISTING FPL EASEMENT		TRANSMISSION POLE TO BE INSTALLED
	PROPOSED EASEMENT		EXISTING POLE TO REMAIN
	PROPERTY LINE		TRANSMISSION POLE TO BE REMOVED
	SILT FENCE		
	STAKED TURBIDITY BARRIER		
	FLOATING TURBIDITY BARRIER		

0	03/17/20	WAWACCM - APPENDIX C	GCC	JRC	MKL
REV	DATE	DESCRIPTION	BY	CKD	APP

GULF POWER COMPANY

NORTH FLORIDA RESILIENCY CONNECTION


SCALE: 1"=100'
DRAWN BY: GCC
ENGINEER: MKL
COUNTY: N/A
SHEET 1 OF 1

DATE: 03/17/20
CHECKED BY: JRC
SECTION: AS SHOWN
FILE NAME: NFRC SSL DETAILS




**SSL CROSSING #8
MIDWAY BRANCH**

FPL 036029
20210015-E1



CROSSING MIDWAY BRANCH (TEMPORARY MATTING)

PLAN VIEW
SCALE: 1"=100'



CROSSING MIDWAY BRANCH (TEMPORARY MATTING)

PROFILE VIEW
SCALE: N.T.S.

NOTES:

1. WIRE CLEARANCES WILL MAINTAIN MINIMUM NATIONAL ELECTRICAL SAFETY CODE (NESC) REQUIREMENTS AS WELL AS ACOE CLEARANCE REQUIREMENTS.
2. BASED ON FIELD CONDITIONS BMP TYPE SUBJECT TO CHANGE.

LEGEND	
	WETLAND
	DITCH, STREAM & WATERBODY
	EXISTING FPL EASEMENT
	PROPOSED EASEMENT
	PROPERTY LINE
	SILT FENCE
	STAKED TURBIDITY BARRIER
	FLOATING TURBIDITY BARRIER
	TEMPORARY MATTING
	TEMPORARY BRIDGE
	STR. 351 TRANSMISSION POLE TO BE INSTALLED
	EXISTING POLE TO REMAIN
	58R4 TRANSMISSION POLE TO BE REMOVED

0	03/17/20	WAWACCM - APPENDIX C	GCC	JRC	MKL
REV	DATE	DESCRIPTION	BY	CKD	APP

GULF POWER COMPANY

NORTH FLORIDA RESILIENCY CONNECTION


SCALE: 1"=100'
DRAWN BY: GCC
ENGINEER: MKL
COUNTY: N/A
SHEET 1 OF 1

DATE: 03/17/20
CHECKED BY: JRC
SECTION: AS SHOWN
FILE NAME: NFRC SSL DETAILS




**SSL CROSSING #9
MIDWAY BRANCH**

FPL 036030
20210015-EI



CROSSING LITTLE RIVER (NO VEHICULAR CROSSING)

PLAN VIEW
SCALE: 1"=100'



CROSSING LITTLE RIVER (NO VEHICULAR CROSSING)

PROFILE VIEW
SCALE: N.T.S.

NOTES:

1. WIRE CLEARANCES WILL MAINTAIN MINIMUM NATIONAL ELECTRICAL SAFETY CODE (NESC) REQUIREMENTS AS WELL AS ACOE CLEARANCE REQUIREMENTS.
2. ALL WORK WILL BE DONE ON LAND.
3. NO WORK TO BE DONE IN WATER.
4. ELEVATIONS PROVIDED ARE IN NAVD 88.
5. FIXED BRIDGE ELEVATION ALONG ADJACENT I-10 WEST BOUND IS 109.9'.
6. BASED ON FIELD CONDITIONS BMP TYPE SUBJECT TO CHANGE.

LEGEND	
	WETLAND
	DITCH, STREAM & WATERBODY
	EXISTING FPL EASEMENT
	PROPOSED EASEMENT
	PROPERTY LINE
	SILT FENCE
	STAKED TURBIDITY BARRIER
	FLOATING TURBIDITY BARRIER
	TEMPORARY MATTING
	TEMPORARY BRIDGE
	STR. 351 TRANSMISSION POLE TO BE INSTALLED
	EXISTING POLE TO REMAIN
	58R4 TRANSMISSION POLE TO BE REMOVED

0	03/17/20	WAWACCM - APPENDIX C	GCC	JRC	MKL
REV	DATE	DESCRIPTION	BY	CKD	APP

GULF POWER COMPANY

NORTH FLORIDA RESILIENCY CONNECTION


SCALE: 1"=100'
DRAWN BY: GCC
ENGINEER: MKL
COUNTY: N/A
SHEET 1 OF 1

DATE: 03/17/20
CHECKED BY: JRC
SECTION: AS SHOWN
FILE NAME: NFRC SSL DETAILS




**SSL CROSSING #10
LITTLE RIVER**

FPL 036031
20210015-EI



CROSSING CROOKED CREEK (TEMPORARY MATTING)

PLAN VIEW
SCALE: 1"=100'



CROSSING CROOKED CREEK (TEMPORARY MATTING)

PROFILE VIEW
SCALE: N.T.S.

- NOTES:**
1. WIRE CLEARANCES WILL MAINTAIN MINIMUM NATIONAL ELECTRICAL SAFETY CODE (NESC) REQUIREMENTS AS WELL AS ACOE CLEARANCE REQUIREMENTS.
 2. BASED ON FIELD CONDITIONS BMP TYPE SUBJECT TO CHANGE.

LEGEND	
	WETLAND
	DITCH, STREAM & WATERBODY
	EXISTING FPL EASEMENT
	PROPOSED EASEMENT
	PROPERTY LINE
	SILT FENCE
	STAKED TURBIDITY BARRIER
	FLOATING TURBIDITY BARRIER
	TEMPORARY MATTING
	TEMPORARY BRIDGE
	STR. 351 TRANSMISSION POLE TO BE INSTALLED
	EXISTING POLE TO REMAIN
	58R4 TRANSMISSION POLE TO BE REMOVED

0	03/17/20	WAWACCM - APPENDIX C	GCC	JRC	MKL
REV	DATE	DESCRIPTION	BY	CKD	APP

GULF POWER COMPANY

NORTH FLORIDA RESILIENCY CONNECTION


SCALE: 1"=100'
DRAWN BY: GCC
ENGINEER: MKL
COUNTY: N/A
SHEET 1 OF 1

DATE: 03/17/20
CHECKED BY: JRC
SECTION: AS SHOWN
FILE NAME: NFRC SSL DETAILS




**SSL CROSSING #11
CROOKED CREEK**

FPL 036032
20210015-EI



CROSSING APALACHICOLA RIVER (NO VEHICULAR CROSSING)

PLAN VIEW
SCALE: 1"=100'



CROSSING APALACHICOLA RIVER (NO VEHICULAR CROSSING)

PROFILE VIEW
SCALE: N.T.S.

NOTES:

1. WIRE CLEARANCES WILL MAINTAIN MINIMUM NATIONAL ELECTRICAL SAFETY CODE (NESC) REQUIREMENTS AS WELL AS ACOE CLEARANCE REQUIREMENTS.
2. ALL WORK WILL BE DONE ON LAND.
3. NO WORK TO BE DONE IN WATER.
4. ELEVATIONS PROVIDED ARE IN NAVD 88.
5. FIXED BRIDGE ELEVATION ALONG I-10 WEST BOUND IS 90.5'.
6. BASED ON FIELD CONDITIONS BMP TYPE SUBJECT TO CHANGE.

LEGEND	
	WETLAND
	DITCH, STREAM & WATERBODY
	EXISTING FPL EASEMENT
	PROPOSED EASEMENT
	PROPERTY LINE
	SILT FENCE
	STAKED TURBIDITY BARRIER
	FLOATING TURBIDITY BARRIER
	TEMPORARY MATTING
	TEMPORARY BRIDGE
	STR. 351 TRANSMISSION POLE TO BE INSTALLED
	EXISTING POLE TO REMAIN
	58R4 TRANSMISSION POLE TO BE REMOVED

0	03/17/20	WAWACCM - APPENDIX C	GCC	JRC	MKL
REV	DATE	DESCRIPTION	BY	CKD	APP

GULF POWER COMPANY

NORTH FLORIDA RESILIENCY CONNECTION


SCALE: 1"=120'
DRAWN BY: GCC
ENGINEER: MKL
COUNTY: N/A
SHEET 1 OF 1

DATE: 03/17/20
CHECKED BY: JRC
SECTION: AS SHOWN
FILE NAME: NFRC SSL DETAILS




**SSL CROSSING #12
APALACHICOLA RIVER**

FPL 036033
20210015-EI



CROSSING SPRING BRANCH (TEMPORARY MATTING)

PLAN VIEW
SCALE: 1"=100'



CROSSING SPRING BRANCH (NO VEHICULAR CROSSING)

PROFILE VIEW
SCALE: N.T.S.

NOTES:

1. WIRE CLEARANCES WILL MAINTAIN MINIMUM NATIONAL ELECTRICAL SAFETY CODE (NESC) REQUIREMENTS AS WELL AS ACOE CLEARANCE REQUIREMENTS.
2. BASED ON FIELD CONDITIONS BMP TYPE SUBJECT TO CHANGE.

LEGEND	
	WETLAND
	DITCH, STREAM & WATERBODY
	EXISTING FPL EASEMENT
	PROPOSED EASEMENT
	PROPERTY LINE
	SILT FENCE
	STAKED TURBIDITY BARRIER
	FLOATING TURBIDITY BARRIER
	TEMPORARY MATTING
	TEMPORARY BRIDGE
	STR. 351 TRANSMISSION POLE TO BE INSTALLED
	EXISTING POLE TO REMAIN
	58R4 TRANSMISSION POLE TO BE REMOVED

0	03/17/20	WAWACCM - APPENDIX C	GCC	JRC	MKL
REV	DATE	DESCRIPTION	BY	CKD	APP

GULF POWER COMPANY

NORTH FLORIDA RESILIENCY CONNECTION

SCALE: 1"=120'
DRAWN BY: GCC
ENGINEER: MKL
COUNTY: N/A
SHEET 1 OF 1

DATE: 03/17/20
CHECKED BY: JRC
SECTION: AS SHOWN
FILE NAME: NFRC SSL DETAILS



**SSL CROSSING #13
SPRING BRANCH**

FPL 036034
20210015-EI



APPENDIX D

SPILL CONTROL PLAN



APPENDIX D

NORTH FLORIDA RESILIENCY CONNECTION PROJECT SPILL CONTROL PLAN

Preventative Measures

This Spill Control Plan addresses actions used to prevent spills in addition to specifying actions that will be taken should any spills occur, including emergency notification procedures.

Training

GPC's contractor will instruct personnel on the operation and maintenance of equipment to prevent the accidental discharge or spill of fuel, oil, and lubricants. Personnel will also be made aware of the pollution control laws, rules, and regulations applicable to their work.

Spill prevention briefings with the construction crew will be scheduled and conducted to insure adequate understanding of spill prevention measures. These briefings will highlight:

- precautionary measures to prevent spills;
- potential sources of spills, such as equipment failure or malfunction;
- standard operating procedures in case of a spill;
- equipment, materials, and supplies available for clean-up of a spill; and
- a list of known spill events.

Equipment Inspection / Maintenance

GPC's contractor will inspect and maintain equipment that must be fueled and/or lubricated according to a strict schedule. GPC's contractor will submit to GPC for approval written documentation of the methods used and work performed.

All containers, valves, pipelines, and hoses will be examined regularly to assess their general condition. The examination will identify any signs of deterioration that could cause a spill and signs of leaks, such as accumulated fluids. All leaks will be promptly corrected and/or repaired.

Refueling

Refueling Operations

GPC's contractor will insure that equipment is refueled and lubricated within the ROW and at least 100 feet away from all waterbodies and wetlands with the following exceptions:

- areas where removing equipment from a wetland for servicing would increase adverse impacts to the wetland;
- sites where moving equipment to refueling stations from pre-fabricated equipment pads is impracticable or where there is a barrier from the waterbody/wetland (i.e., road or railroad);
- locations where the waterbody or wetland is located adjacent to a road crossing (from which the equipment can be serviced); and
- refueling of immobile equipment including, but not limited to, bending and boring machines, air compressors, padding machines, and hydro-test fill pumps.



In these areas, auxiliary fuel tanks will be used to reduce the frequency of refueling operations and in no case will refueling take place within 100 feet of any known potable water wells.

GPC's contractor will assure that all refueling is done pursuant to the following conditions:

- Impact minimization measures and equipment will be sufficient to prevent discharged fluids from leaving the ROW or reaching wetlands or waterbodies, and be readily available for use. These will include some combination of the following:
 - a. dikes, berms or retaining walls sufficiently impervious to contain spilled oil;
 - b. sorbent and barrier materials in quantities determined by the Contractor to be sufficient to capture the largest reasonably foreseeable spill;
 - c. drums or containers suitable for holding and transporting contaminated materials;
 - d. curbing;
 - e. culverts, gutters, or other drainage systems;
 - f. weirs, booms, or other barriers;
 - g. spill diversion or retention ponds; and
 - h. sumps and collection systems.
- GPC's contractor will prepare for approval by GPC a list of the type, quantity, and the storage location of containment and clean up equipment to be used during construction.
- All spills will be cleaned up immediately. Containment equipment will not be used for storing contaminated material.

Storage

Storage containment areas will not have drains, unless such drains lead to a containment area or vessel where the entire spill can be recovered. Hazardous materials shall not be stored within 100 feet of any wetland or waterbody.

Personnel Support

Prior to construction, a written inventory of water wells within 150 feet of the construction work area will be prepared. The authorities of all potable water supply intakes located within three miles downstream of any crossings will be notified a minimum of one week prior to construction.

Impact Minimization Measures

Containment is the immediate priority in the case of a spill. A spill will be contained on the ROW, if possible. Clean up procedures will begin immediately after a spill is contained. In no case will containment equipment be used to store contaminated material.

In case of a spill, GPC's contractor and/or inspector will notify the construction supervisors, and GPC, and GPC will notify the FL DEP.

If GPC's contractor determines that a spill is small enough such that the construction crew can safely handle it, the crew will use construction equipment to containerize all spilled material, contaminated soil, and sorbent material in a manner consistent with the spilled materials' characterization.



If GPC's contractor determines that a spill cannot be adequately excavated and disposed of by the construction crew alone, the Contractor will contact waste containment specialists. GPC's contractor will ensure that all excavated wastes are transported to a disposal facility licensed to accept such wastes.

GPC's contractor will prepare a Construction Site Spill Report form to be given to the GPC that includes:

- a. the date, time and location of the occurrence;
- b. a description of the material spilled;
- c. the quantity spilled;
- d. the circumstances that caused the spill;
- e. a list of waterbodies affected or potentially affected by the spill;
- f. a statement verifying whether a sheen is present;
- g. the size of the affected area;
- h. an estimate of the depth that the material has reached in water or on soil;
- i. a determination of whether the spill will migrate off of the ROW;
- j. a determination of whether the spill is under control;
- k. a statement verifying that clean-up has begun and a description of the methods being used to clean up the spill;
- l. the names of the people observing the spill (with their affiliations); and
- m. the Division "Report of Spill" form.

The National Response Center (1-800-424-8802) will be notified immediately if spills occur above threshold levels (Clean Water Act, 40 CFR 110.10) into surface waters and/or wetlands.

Suggested Equipment List

GPC's contractor will prepare a list of the type, quantity, and location of storage or containment and clean up equipment to be used on the construction site. The list will include the procedures and impact minimization measures to be used in response to a spill. GPC's contractor's choice of impact minimization measures and equipment will be tailored to meet the characteristics of the affected terrain as well as the types and amounts of material that could potentially be spilled.

Terrestrial Construction

General equipment that will be used for spill containment and cleanup on terrestrial areas includes:

- sorbents (pillows, socks, and wipe sheets) for containment and pick up of spilled liquids;
- commercially available spill kits (or the functional equivalent thereof) that are prepackaged, self-contained spill kits containing a variety of sorbents for small to large spills;
- structures such as gutters, culverts, and dikes for immediate spill containment;



- shovels, backhoes, etc., for excavating contaminated materials;
- sumps and collection systems; and
- drums, barrels, and temporary storage bags to clean up and transport contaminated materials.

Fuels and Lubricating Oil Storage

Containment equipment will be kept close to tanks and barrels to minimize spill response time, and will include absorbent pads or mats. The quantity and capabilities of the mats will be sufficient to capture the largest foreseeable spill, given ROW characteristics and crankcase and other fuel vessel capacities.

Routine Refueling and Maintenance

Absorbent pads and mats will be placed on the ground beneath equipment before refueling and maintenance. Equipment that will be stored on site for routine refueling and maintenance includes small sorbent kits (or their functional equivalent).

Equipment Failure

Kits with the capacity of absorbing up to five gallons of liquid can fit beneath the operator's seat on construction equipment for use in an equipment failure.

Waterbody and Wetland Crossings

For each wetland and waterbody crossed, the equipment listed below will be available in addition to that needed for terrestrial construction. This equipment will be stored close to the water or wetland to minimize response time, and will include:

- oil containment booms and the related equipment needed for rapid deployment, and
- equipment to remove oils from water, such as oleophilic and hydrophobic absorbent booms and mats, and/or mechanical skimmers.