



Bryan S. Anderson
Assistant General Counsel
Florida Power & Light Company
700 Universe Boulevard
Juno Beach, FL 33408-0420
(561) 304-5253
(561) 691-7135 (Facsimile)

July 9, 2012

RECEIVED-FPSC
12 JUL -9 PM 4: 34
COMMISSION
CLERK

-VIA HAND DELIVERY -

Ms. Ann Cole, Director
Division of the Commission Clerk and Administrative Services
Florida Public Service Commission
2540 Shumard Oak Blvd
Tallahassee, FL 32399-0850

Re: Docket No. 120009-EI

Dear Ms. Cole:

Please find enclosed for filing in the above referenced docket the original and fifteen (15) copies of the rebuttal testimony and exhibits of the following Florida Power & Light Company witnesses: T. Jones; S. Sim; T. Deason, Radey Thomas Yon and Clark; J. Reed, Concentric Energy Advisors; N. Diaz, The ND2 Group, LLC; and A. Ferrer, Burns & Roe Enterprises, Inc.

If there are any questions regarding this transmittal, please contact me at 561-304-5253.

- ECO
- ENG
- IDM
- AED
- COM
- APA
- ECR
- GCL
- RAD
- SRC
- ADM
- OPC
- CLK

- Jones - DN 04554-12
- Sim - DN 04555-12
- Deason - DN 04556-12
- Reed - DN 04557-12
- Diaz - DN 04558-12
- Ferrer - DN 04559-12

Sincerely,

for

Bryan S. Anderson
Fla. Authorized House Counsel No. 219511
Admitted in IL, Not Admitted in FL

Enclosures

cc: Counsel for Parties of Record (w/encl.)

DOCUMENT NUMBER DATE

04554 JUL -9 02

**CERTIFICATE OF SERVICE
DOCKET NO. 120009-EI**

I HEREBY CERTIFY that true and correct copies of the rebuttal testimony of T. Jones; S. Sim; T. Deason, Radey Thomas Yon and Clark; J. Reed, Concentric Energy Advisors; N. Diaz, The ND2 Group, LLC; and A. Ferrer, Burns & Roe Enterprises, Inc. were served by hand delivery* or U.S. Mail this 9th day of July, 2012 to the following:

Keino Young, Esq.*
Michael Lawson, Esq.
Division of Legal Services
Florida Public Service Commission
2540 Shumard Oak Blvd.
Tallahassee, Florida 32399-0850
KYOUNG@PSC.STATE.FL.US
MLAWSON@PSC.STATE.FL.US

J. R. Kelly, Esq.
Charles Rehwinkel, Esq.
Joseph McGlothlin, Esq.
Erik L. Sayler, Esq.
Office of Public Counsel
c/o The Florida Legislature
111 West Madison Street, Room 812
Tallahassee, Florida 32399
Kelly.jr@leg.state.fl.us
Rehwinkel.Charles@leg.state.fl.us
mcglothlin.joseph@leg.state.fl.us
Sayler.Erik@leg.state.fl.us

J. Michael Walls, Esq.
Blaise N. Gamba, Esq.
Carlton Fields Law Firm
P.O. Box 3239
Tampa, Florida 33601-3239
mwalls@carltonfields.com
bgamba@carltonfields.com
Attorneys for Progress

R. Alexander Glenn, Esq.
John T. Burnett, Esq.
Dianne M. Triplett, Esq.
Progress Energy Service Company, LLC
P.O. Box 14042
St. Petersburg, Florida 33733-4042
john.burnett@pgnmail.com
alex.glenn@pgnmail.com
dianne.triplett@pgnmail.com
Attorneys for Progress

Matthew Bernier, Esq.
Carlton Fields Law Firm
215 S. Monroe Street, Ste. 500
Tallahassee, Florida 32301
mbernier@carltonfields.com

Mr. Paul Lewis, Jr.
106 East College Ave., Suite 800
Tallahassee, Florida 32301-7740
paul.lewisjr@pgnmail.com

Jon C. Moyle, Jr., Esq.
Vicki Gordon Kaufman, Esq.
Keefe Anchors Gordon & Moyle, PA
118 North Gadsden Street
Tallahassee, Florida 32301
jmoyle@moylelaw.com
vkaufman@moylelaw.com
Attorneys for FIPUG


James W. Brew, Esq.
F. Alvin Taylor, Esq.
Brickfield, Burchette, Ritts & Stone, P.C.
1025 Thomas Jefferson Street, NW
Eighth Floor, West Tower
Washington, DC 20007-5201
jbrew@bbrslaw.com
ataylor@bbrslaw.com
Attorneys for PCS Phosphate

Randy B. Miller
White Springs Agricultural Chemicals, Inc.
Post Office Box 300
15843 Southeast 78th Street
White Springs, Florida 32096
RMiller@pcsphosphate.com

Robert Scheffel Wright
John T. LaVia, III
Gardner, Bist, Wiener, Wadsworth, Bowden,
Bush, Dee, LaVia & Wright, P.A.
1300 Thomaswood Drive
Tallahassee, FL 32308
schef@gbwlegal.com
jlavia@gbwlegal.com
Attorneys for the Florida Retail Federation

Gary A. Davis, Esq.
James S. Whitlock, Esq.
Davis & Whitlock, P.C.
P.O. Box 649
Hot Springs, NC 28743
gadavis@enviroattorney.com
jwhitlock@enviroattorney.com

Captain Samuel Miller
USAF/AFLOA/JACL/ULFSC
139 Barnes Drive, Suite 1
Tyndall AFB, FL 32403-5319
Samuel.Miller@Tyndall.af.mil

By: 
for Bryan S. Anderson
Fla. Authorized House Counsel No. 219511
Admitted in IL, Not Admitted in FL

BEFORE THE FLORIDA PUBLIC SERVICE COMMISSION

DOCKET NO. 120009-EI
FLORIDA POWER & LIGHT COMPANY

IN RE: NUCLEAR POWER PLANT COST RECOVERY AMOUNT
TO BE RECOVERED DURING THE PERIOD
JANUARY - DECEMBER 2013

REBUTTAL TESTIMONY & EXHIBITS OF:

TERRY O. JONES

EIO	1
ENG	1
IDM	1
AED	4
COM	3
APA	1
ECR	1
GCL	1
RAD	1
SRC	1
ADM	1
OPC	1
CLK	1
Ct Ref	1

DOCUMENT NUMBER-DATE

04554 JUL-9 02

FPSC-COMMISSION CLERK

1 **BEFORE THE FLORIDA PUBLIC SERVICE COMMISSION**

2 **FLORIDA POWER & LIGHT COMPANY**

3 **REBUTTAL TESTIMONY OF TERRY O. JONES**

4 **DOCKET NO. 120009-EI**

5 **JULY 9, 2012**

6
7 **Q. Please state your name and business address.**

8 A. My name is Terry Jones and my business address is 700 Universe Blvd, Juno Beach,
9 FL 33408. I am employed by Florida Power & Light Company (FPL) as Vice
10 President, Nuclear Power Uprate.

11 **Q. Have you previously provided testimony in this docket?**

12 A. Yes.

13 **Q. What is the purpose of your rebuttal testimony?**

14 A. My rebuttal testimony addresses the direct testimony provided by Brian Smith and
15 William Jacobs on behalf of the Office of Public Counsel (OPC). Additionally, I
16 respond to the testimony of Staff witnesses Lynn Fisher and David Rich.

17 **Q. Please summarize your rebuttal testimony with respect to OPC's positions.**

18 A. FPL is working hard to complete the EPU project and remains on track to complete
19 the project during early 2013. Five out of eight EPU outages are now complete, and
20 the sixth – the final outage at Turkey Point Unit 3 – is transitioning to the start-up
21 phase. The uprate equipment already installed at the plants is working well and
22 providing additional nuclear generation to customers. The remaining two outages
23 will be very similar to outages already performed. With respect to engineering,
24 engineering designs are essentially complete, with 95% of design packages complete

1 and approved and 99% of design packages at 90% or greater completion, in support
2 of detailed construction planning. Additionally, on June 15th, FPL received approval
3 of its Turkey Point License Amendment Request (LAR) satisfying the key nuclear
4 regulatory requirements needed to operate that plant in the uprated condition.
5

6 Against this backdrop of hard work, for the third consecutive proceeding OPC claims
7 that an arbitrary cap should be set on cost recovery for FPL's EPU project. OPC's
8 claim should be rejected yet again because it is illegal, as our company's counsel will
9 explain, and bad regulatory policy as other FPL witnesses testify. OPC supports its
10 claim through a series of inaccurate and poorly supported criticisms of the EPU
11 project. My testimony rebuts these criticisms and provides the correct information.

12 **Q. Please summarize your rebuttal testimony with respect to the positions stated by**
13 **Messrs. Fisher and Rich.**

14 A. FPL respects and appreciates the large amount of work that the Commission's staff
15 auditors are spending year-in and year-out to understand and to report to the
16 Commission with respect to the EPU project.

17
18 On this occasion I respectfully but firmly disagree with some of the arguments and
19 conclusions stated in the Internal Controls Audit Report attached to the testimony of
20 Mr. Fisher and Mr. Rich. I disagree with their recommendation to disallow \$3.5
21 million in costs required to repair damage to the St. Lucie Unit 2 generator stator
22 core.
23

1 I am the manager responsible for the EPU project, and have spent my entire career in
2 the nuclear industry performing work in and related to nuclear power plants. I am
3 certain that FPL took every reasonable management action, and then some, to prevent
4 damage like that which occurred to FPL's plant due to a vendor employee's error.
5 My testimony describes those actions in detail, and FPL's position is supported by
6 several other witnesses as well.

7
8 Staff's recommendation should not be accepted because FPL acted prudently and
9 satisfied the prudence standard as explained by FPL witnesses Reed and Ferrer. This
10 is demonstrated by the facts that my testimony and other FPL witnesses provide. In
11 this instance, Staff's recommendation is based entirely on impermissible hindsight,
12 relies on an out-of-context quotation of a nuclear safety speech given years ago by
13 FPL witness Diaz, and does not rely on applicable commercial nuclear industry
14 standards, as described by FPL witnesses Ferrer and Diaz.

15 **Q. Are you sponsoring any rebuttal exhibits in this case?**

16 A. Yes. I am sponsoring the following exhibits, which are attached to my rebuttal
17 testimony:

- 18 • TOJ-26, Developmental References for FPL's Foreign Material Exclusion
19 Procedure
- 20 • TOJ-27, Excerpts of DOE Documents Referred to by Staff

21

1 **RESPONSE TO OPC TESTIMONY**

2
3 **Q. What is your reaction to the GDS recommendation to cap cost recovery for the**
4 **Turkey Point uprate work at \$1.6 billion?**

5 A. GDS's recommendation should be rejected for several reasons. First, GDS's
6 recommendation is contrary to prior Commission decisions as well as Florida statutes
7 and the Nuclear Cost Recovery Rule for the legal reasons discussed by FPL's
8 counsel. Second, GDS's recommendation is contrary to sound regulatory practice
9 and policy as explained by FPL witnesses Reed and Deason in their rebuttal
10 testimony. Third, GDS's recommendation is incorrectly premised on separating the
11 EPU work at Turkey Point from the EPU project, of which it is only a part. Fourth,
12 as explained by FPL witness Dr. Sim, GDS's recommendation relies on an incorrect
13 presumption that natural gas prices and environmental compliance costs will never be
14 higher than those included in FPL's 2012 forecasts.

15 **Q. Did FPL's 2012 non-binding cost estimate include \$1.6 billion for the Turkey**
16 **Point construction work as GDS implies?**

17 A. No, and this highlights another problem with the GDS recommendation. OPC's
18 witnesses used an early 2012 cost forecast as the source of its \$1.6 billion cost cap
19 proposal. In contrast, the fully vetted Turkey Point estimate included in the
20 Company's non-binding cost estimate provided in my April 27, 2012 testimony is
21 \$1.673 billion. As a result, even if the project performs consistent with the current
22 non-binding estimate, accepting OPC's proposal could ultimately result in the

1 disallowance of \$73 million without any finding or consideration of the prudence of
2 the costs that have been incurred.

3 **Q. Would FPL have undertaken the EPU project subject to a cost recovery cap as**
4 **recommended by GDS?**

5 A. Absolutely not. As explained in prior years' testimony, including that of now retired
6 FPL president and CEO Armando Olivera, FPL's decision to undertake the EPU
7 project relied upon the availability of the Nuclear Cost Recovery framework
8 established by statute and Commission rule. This framework provides for recovery of
9 all prudently incurred costs and the reporting each year of a non-binding cost
10 estimate, along with submission of an annual feasibility analysis. Once again, no
11 intervenor has identified a single imprudently incurred cost or disagreed with the
12 results of FPL's EPU project feasibility analysis. Accordingly, FPL requests that the
13 Commission apply its established standards and policy direction to this year's EPU
14 nuclear cost recovery request, just as it has in past years.

15 **Q. Witness Jacobs claims there are four changes to circumstances that the**
16 **Commission should consider, starting with the fact that the total project cost**
17 **estimate has increased. Please respond.**

18 A. FPL has always been upfront about the fact that additional cost certainty would be
19 available as the project progressed. In my May 2011 testimony describing the need to
20 present the nonbinding cost estimate as a range, I stated at page 32, "However, the
21 project is still in the design engineering phase and there remains an expected level of
22 uncertainty with respect to project scope. Accordingly, it is only appropriate to
23 provide the total project cost in terms of a range." Again in my March 2012

1 testimony on project scope continuing to evolve, I stated at page 13, “Once the
2 modification packages are final and the work order planning is complete, the
3 implementation scope will be fully defined allowing the final refinement of the
4 detailed implementation cost estimates and outage schedule durations. These
5 activities lead to increased cost certainty with the achievement of each milestone.”
6 This is hardly a change in circumstances; rather it is an unsurprising development as
7 we near the end of such a large, complex project. The drivers of the 2012 non-
8 binding cost estimate increase are explained in detail in my April 2012 testimony.

9 **Q. What is your reaction to his comparison of the cost of the EPU project to the cost**
10 **of new nuclear?**

11 A. Witness Jacobs’s comparison is simply wrong. As I explained in my April 2012
12 testimony, the EPU project is providing the equivalent output of half a new nuclear
13 plant in about half the time and at significantly less than the estimated cost per kW
14 installed of a new nuclear plant – a strong value proposition. The EPU project will
15 result in nuclear generation capacity installed at a significantly lower cost per kW
16 now as compared to a new nuclear power plant ten years from now. Of course, this
17 includes the entire uprate project, as that is the only evaluation that matters.

18
19 As explained by Dr. Sim, witness Jacobs is comparing the “all-in” cost of the EPU
20 project including escalation and AFUDC to the overnight cost estimate of Turkey
21 Point 6 & 7. This is an apples-to-oranges comparison. When one compares total
22 estimated project costs to total estimated project costs, my statement is proven
23 accurate. The Turkey Point 6 & 7 total nonbinding cost is estimated to be \$18.7

1 billion with an electrical output of approximately 2,200 MWe or \$8,500 per KWe to
2 be completed in 2022 and 2023 respectively, compared to the EPU Project high end
3 nonbinding cost estimate of \$3.15 billion with an electrical output of approximately
4 490 MWe or \$6,429 per KWe to be completed in 2013, ten years earlier. Witness
5 Jacobs improperly focuses on the Turkey Point EPU cost per kilowatt which, even
6 using his cost value, is still less expensive than new nuclear on a cost per kilowatt
7 basis (\$7,520/kW versus \$8,500/kW).

8
9 Witness Jacobs also points out that the uprated plants will have a shorter operating
10 life than new nuclear units and therefore will have less time to “overcome the hurdle
11 of initially high capital costs through lower fuel costs” (page 11). However, the
12 uprated plants *have* overcome this hurdle as demonstrated by the direct testimony of
13 FPL witness Dr. Sim in this case, which shows that completing the EPU project is
14 cost effective in 6 out of 7 scenarios this year. Witness Jacobs’s observation is
15 without consequence or merit.

16 **Q. Witness Jacobs also criticizes FPL’s use of contingency in its non-binding cost**
17 **estimates for the EPU project. Does FPL include an appropriate amount of**
18 **contingency in its estimate?**

19 A. Yes. Witness Jacobs asserts that FPL included only 0-7% contingency in its 2011
20 non-binding cost estimate. This assertion is not correct. As noted in my rebuttal
21 testimony last year, it is not a contingency value; rather it simply represents the
22 spread between the low end and high end of the 2011 non-binding cost estimate range
23 provided in May 2011. The contingency FPL used in its May 2011 non-binding cost

1 estimate range was systematically comprised of (i) 2 – 5% on a line-item basis of the
2 well defined to-go engineering, materials, and FPL internal costs; and (ii) 18 - 30%
3 on a line-item basis of the less defined to-go construction costs. This process is more
4 robust than assigning an arbitrary percentage value to a total cost estimate. FPL used
5 a similar approach in its April 2012 non-binding cost estimate range. The drivers of
6 the 2012 non-binding cost estimate increase are explained in detail in my April 2012
7 testimony.

8 **Q. Witness Jacobs also questions FPL’s confidence in its non-binding cost estimate**
9 **range by pointing to the fact that the “spread” between the high end and the low**
10 **end is slightly higher this year. Please respond.**

11 A. The spread between the high end and the low end of the 2011 and 2012 cost estimate
12 ranges is 6.7% (2011) and 6.6% (2012), which is not significant and in any event says
13 nothing about FPL’s confidence in its non-binding cost estimate range.

14 **Q. As his second “changed circumstance,” witness Jacobs points out that a majority**
15 **of the increase is attributable to the Turkey Point uprate activities. Is it**
16 **surprising that most of the cost estimate increase relates to Turkey Point work?**

17 A. No, it is not surprising that most of the 2012 cost estimate increase relates to the
18 Turkey Point EPU work for two reasons: first, the Turkey Point EPU work is more
19 complicated and extensive; and second, the St. Lucie work was substantially further
20 developed and more complete at the time the previous cost estimate was prepared.

21
22 It has been clear from the beginning that the Turkey Point EPU work would be more
23 complicated and extensive than the St. Lucie EPU work, and thus would be more

1 costly. The Turkey Point operating license is based on an earlier vintage of licensing
2 bases and thus requires more work to meet current NRC license requirements. The
3 Turkey Point nuclear units 3 & 4 were built with a small turbine deck that is common
4 with the Turkey Point fossil units 1 & 2; thus, the space available for upgrade of
5 turbine related equipment is significantly less than the St. Lucie plant and costs more
6 to perform. Further, at the time of the 2011 non-binding cost estimate, the St. Lucie
7 EPU was more complete than Turkey Point EPU, so naturally more of the discovery
8 in 2011 and 2012 resulting in project cost estimate increases would come from
9 Turkey Point.

10
11 FPL has never claimed that the cost of the uprate work at each site would reflect 50%
12 of the total project cost. What's important to the Company – and its customers – is
13 that completion of the EPU project as a whole is projected to be cost-effective and
14 highly beneficial for customers.

15 **Q. Are there benefits to performing the uprate work on the Turkey Point units that**
16 **are not reflected in FPL's feasibility analysis?**

17 A. Yes. Due to the increased capacity at the Turkey Point site, the EPU project will help
18 maintain balance between generation and load in heavily populated Southeastern
19 Florida. Moreover, it will provide ideally-located generation without relying on
20 natural gas or existing pipeline infrastructure. Therefore, the Turkey Point EPU
21 generation is of critical value in maintaining reliable service – especially in the event
22 of fossil fuel curtailment due to any cause.

1 **Q. Could FPL extend the operating licenses for Turkey Point Units 3 & 4 beyond**
2 **2032 and 2033?**

3 A. Yes. The NRC and the nuclear industry are currently working on a process for
4 licensees to extend the operating license of a nuclear plant beyond 60 years. The
5 NRC included in its final report on long-term research for fiscal year 2009: “The staff
6 expects the regulatory process for evaluating applications for license renewal beyond
7 60 years to be the same as the current license renewal process. However, research
8 may be necessary to provide additional information to aid the staff’s license renewal
9 review of structures and components for plant life extension beyond 60 years and
10 reasonable assurance of safe plant operation during the renewal period.” When
11 appropriate, FPL will evaluate the costs and benefits of further extending the Turkey
12 Point operating licenses.

13 **Q. Witness Jacobs’s third changed circumstance is a claim that a 2011 Bechtel**
14 **report undermines certain project benefits you testified to last year. Please**
15 **respond.**

16 A. The 2011 Bechtel report to which Witness Jacobs refers has nothing to do with the
17 fact that the EPU project was proposed, approved, and is progressing as a single
18 project to provide FPL’s customers with the benefit of additional nuclear generation
19 and the economies of scale afforded by the project. The report from Bechtel simply
20 points out that the Turkey Point EPU scope will require substantially more pipe,
21 cable, valves, etc. than the St. Lucie EPU scope. But I have stated many times that
22 the two plants were significantly different and that they would require different
23 amounts of work and materials. This has been readily apparent to anyone who has

1 visited the sites, as the FPSC internal controls auditors can confirm. Witness Jacobs
2 has not been to the Turkey Point or St. Lucie EPU sites.

3
4 As summarized by Witness Jacobs, in 2011 I testified that performing the EPU work
5 on all four units at the two plants would allow the project team to share resources and
6 lessons learned thereby increasing efficiency, that engineering and construction
7 strategy for one unit can be used to support engineering and construction for the other
8 units, and that FPL could realize cost savings and leverage purchasing power by
9 purchasing multiple pieces of the same equipment. Those statements – and those
10 benefits of performing a singular EPU project – remain true regardless of how many
11 feet of pipe Turkey Point requires.

12
13 Specific examples of the benefits of performing the St. Lucie and Turkey Point
14 Extended Power Uprates simultaneously include achieving economies of scale and
15 cost avoidance for personnel, rental and purchase of tools, materials and equipment,
16 volume discounts on major equipment purchases and synergies through design
17 engineering, work package planning, the sharing of lessons learned, best practices and
18 key resources.

19
20 FPL proposed, obtained approval for, and is currently executing one EPU project.
21 Witness Jacobs's observations regarding the cost per kilowatt of the Turkey Point
22 work as compared to the St. Lucie work and the currently licensed operating life of

1 Turkey Point as compared to St. Lucie do not change the fact that completing the
2 EPU project remains solidly cost-effective for customers.

3 **Q. The fourth alleged “changed circumstance” relates to a draft report developed**
4 **by High Bridge in 2010 to estimate a portion of the Turkey Point uprate costs.**
5 **Does High Bridge’s 2010 draft reflect any recent changes in the project?**

6 A. No. This is not a changed circumstance at all. This report was provided in response
7 to OPC discovery in 2010 (Docket 100009-EI, OPC POD-60). The fact that OPC’s
8 witness has decided to refer to it in 2012 does not indicate that anything has changed
9 with respect to the project since the last Nuclear Cost Recovery case in 2011.

10 **Q. Please respond to witness Jacobs’s claim that FPL ignored or rejected the draft**
11 **report created by High Bridge in 2010.**

12 A. In 2009, FPL commissioned High Bridge Associates to develop a cost estimate
13 specific to Turkey Point Unit 3 modifications for which some engineering progress
14 had been made. FPL used the final High Bridge Unit 3 estimate for its intended
15 purpose of challenging Bechtel’s estimates for specific Unit 3 EPU scope, which
16 High Bridge had estimated. This effort was successful in that use of the High Bridge
17 estimate data caused Bechtel to re-evaluate and in many circumstances lower its
18 modification estimates.

19
20 The High Bridge draft document and \$1.4 billion figure referred to by Witness Jacobs
21 included a highly conceptual assessment of the Unit 4 EPU work. This highly
22 conceptual assessment of the Unit 4 EPU work did not have sufficient detail to be
23 used for challenging Bechtel’s modification estimates, which was the purpose of the

1 High Bridge engagement. Accordingly, the final report was revised by High Bridge
2 to include only the Unit 3 EPU scope directly estimated by High Bridge. Witness
3 Jacobs is misusing this draft document. FPL, on the other hand, used the final High
4 Bridge report for its intended purpose of managing Bechtel costs.

5 **Q. Witness Jacobs claims that FPL accepted High Bridge’s draft estimate at a later**
6 **date, pointing to February 2012 as the apparent acceptance date. Please**
7 **respond.**

8 A. Apparently Witness Jacobs has assumed that FPL somehow accepted the draft 2010
9 High Bridge estimate in February 2012 and applied it to FPL’s April 2012 non-
10 binding cost estimate. This simply is not the case. FPL’s April 2012 revision to its
11 non-binding cost estimate did not reflect the draft 2010 High Bridge report that
12 included highly conceptual estimates for Turkey Point Unit 4. As explained in my
13 testimony, FPL’s April 2012 non-binding cost estimate is based on current
14 information, actual project progress and detailed “to go” scope, and took into
15 consideration actual expenditures to date, completed LAR analyses, essentially
16 complete design engineering, substantially completed construction planning, partially
17 completed outage construction implementation, performance data, discrete risks,
18 appropriate contingency and estimated to-go costs (approximately 30% of total
19 project remained as to-go) as of the time the estimate was developed. It is appropriate
20 for FPL to rely on this type of to-go construction and cost project information – and
21 not a highly conceptual draft estimate created two years ago – as support for revising
22 its non-binding cost estimate range.

1 **Q. Witness Jacobs cites numerous cost figures throughout his testimony that rely on**
2 **an internal EPU cost analysis presented to management on March 2, 2012. Do**
3 **these cost figures reflect the final, fully vetted, non-binding cost estimate range**
4 **presented in your April 27, 2012 testimony?**

5 A. No. The March 2, 2012 presentation that Witness Jacobs uses as a source for many of
6 the cost figures cited in his testimony is a tool used by the project team to
7 communicate with senior management regarding execution of the EPU project. It
8 does not reflect the final, fully vetted non-binding cost estimate range presented in my
9 April 27, 2012 testimony.

10
11 The figures in the presentation are based on estimates of scenarios still being vetted
12 by FPL at the time of the presentation and do not include project management actions
13 implemented by FPL subsequent to the data reflected in the presentation. Thus, the
14 figures in the presentation do not represent FPL's view of the EPU project cost as
15 ultimately presented in my April 27, 2012 testimony. For example, Witness Jacobs
16 indicates the EPU cost has increased by \$682 million. However, a simple comparison
17 of the TOR-2 schedules in 2011 and 2012 – which reflect the Company's actual
18 estimate at the time of each of those filings – reveals that the low end of the non-
19 binding cost estimate range increased by \$632 million and the high end of the range
20 increased by \$671 million.

21 **Q. In Exhibit WRJ(FPL)-5, Witness Jacobs attempts to present cost information**
22 **regarding EPU work at Turkey Point. Does WRJ(FPL)-5 accurately reflect the**
23 **Turkey Point EPU costs and timing?**

1 A. No, Exhibit WRJ(FPL)-5 does not accurately reflect the Turkey Point EPU costs and
2 timing. For example, witness Jacobs indicates that \$0 was spent on the Turkey Point
3 EPU in 2008 and 2009; however, \$42 million was actually spent in 2008 and \$121
4 million was actually spent in 2009. Witness Jacobs also claims that “FPL’s current
5 estimate of remaining (to-go) Turkey Point costs is actually greater than FPL’s
6 original estimate of total costs” (page 16). However, as of April 30, 2012, the actual
7 amount spent for the Turkey Point EPU was \$1031 million and the to-go forecast
8 (based on FPL’s April 2012 non-binding cost estimate) was \$642 million. Thus, the
9 current estimate of remaining to-go costs does not exceed the Turkey Point original
10 estimate of \$750 million as claimed by witness Jacobs.

11

12 **RESPONSE TO INTERNAL CONTROLS AUDIT TESTIMONY**

13

14 **Q. Are you also responding to Staff’s testimony?**

15 A. Yes. I am responding to two aspects of the Internal Controls Audit Report attached to
16 the testimony of Mr. Fisher and Mr. Rich. I disagree with their recommendation to
17 disallow \$3.5 million in costs required to repair damage to the St. Lucie Unit 2
18 generator stator core and their concern surrounding Bechtel’s performance.

19 **Q. Please summarize your response to Staff’s recommended disallowance.**

20 A. Our company respectfully but firmly disagrees with their recommendation to disallow
21 \$3.5 million in costs required to repair damage to the St. Lucie Unit 2 generator stator
22 core.

23

1 I am the manager responsible for the EPU project, and have spent my entire career in
2 the nuclear industry performing work in and related to nuclear power plants. Based
3 upon my 34 years of education, training, and experience focused on ensuring safe,
4 reliable, efficient operation of U.S. military and commercial nuclear power plants, I
5 am certain that FPL took every reasonable management action, and then some, to
6 prevent damage like that which occurred to FPL's plant due to a vendor's employee's
7 error. My testimony describes those actions in detail, and FPL's position is supported
8 by several other witnesses as well.

9
10 Staff's recommended disallowance should not be accepted. Based on the facts that I
11 and other FPL witnesses provide, FPL has satisfied the prudence standard as
12 explained by FPL witnesses Reed and Ferrer. In this instance, Staff's
13 recommendation is based entirely on impermissible hindsight, relies on an out-of-
14 context quotation of a nuclear safety speech given years ago by FPL witness Diaz and
15 an inapplicable DOE document, and does not refer to or rely upon applicable
16 commercial nuclear generation industry standards. Regulatory policy considerations
17 associated with Staff's recommended disallowance are addressed by Witness Deason.

18 **Q. Please briefly summarize the personnel error that caused the \$3.5 million in**
19 **costs to repair the St. Lucie Unit 2 generator.**

20 A. Siemens is the original equipment manufacturer for FPL's turbine generator
21 equipment and the contractor FPL selected for performing the generator rewind scope
22 of work at St. Lucie Unit 2. During the generator rewind, small tools called
23 alignment pins are used to assist with the stacking of core iron. Inspections are

1 performed to ensure there is no foreign material in the generator prior to testing.
2 Nonetheless, as described in my March 1, 2012 testimony, one of these small
3 alignment pins was left inside the generator stator core by Siemens personnel.
4 Required inspections failed to detect the tool. When the stator core was tested for
5 performance, the alignment pin caused damage to the stator core iron. As a result, the
6 replacement of some of the stator core iron was required.

7 **Q. Was Siemens the right vendor to hire for this scope of work?**

8 A. Yes. Siemens is highly specialized and has an excellent track record with similar
9 work on other FPL projects. Moreover, Siemens has a robust system of practices and
10 procedures that have resulted in successful projects over the years. FPL contracted
11 with Siemens in 2008, which was subject to the Commission's prudence review of
12 2008 decisions and costs in 2009.

13 **Q. Please describe generally the type of contract you had in place with Siemens to**
14 **perform this work.**

15 A. FPL utilized a "turnkey" contract for this scope of work, which means that FPL's role
16 and oversight was limited once work began. This is appropriate when the vendor is
17 highly specialized and ordinarily relied upon for its expertise. As the original
18 equipment manufacturer of the St. Lucie Unit 2 generator, Siemens was uniquely
19 qualified to perform the generator rewind at St. Lucie Unit 2. FPL conducted
20 appropriate inspections and observations during the generator rewind work to verify
21 that Siemens was working safely, following approved processes and procedures, and
22 exhibiting good "housekeeping" practices.

1 **Q. How did FPL assure itself that Siemens had the right processes, procedures, and**
2 **controls in place before it began its work?**

3 A. FPL took substantial steps to ensure that Siemens had robust policies and procedures
4 in place to govern its work on the St. Lucie Unit 2 generator. For example, FPL
5 reviewed and benchmarked Siemens’s performance at other locations to validate
6 those practices and procedures. The procedures that applied to the St. Lucie Unit 2
7 work were standard procedures that Siemens had used across its entire turbine
8 generator maintenance and service business line for years without incident. No
9 similar instances such as that which occurred at St. Lucie Unit 2 had occurred
10 previously. To the contrary – application of Siemens’ procedures had resulted in
11 numerous successful projects without incident. This fact emphasizes that the
12 occurrence that is the subject of Staff’s recommended disallowance was absolutely
13 unforeseeable by FPL.

14
15 Additionally, FPL reviewed and approved Siemens’s procedures and work packages.
16 FPL’s review methodology is governed by FPL’s Nuclear Fleet procedure NA-AA-
17 201, which governs the review and acceptance of vendor work procedures such as
18 those of Siemens. FPL performed the necessary reviews and approvals of dozens of
19 Siemens’s work procedures, including its foreign material exclusion (FME)
20 procedure, all in compliance with NA-AA-201. FPL had reasonable assurance that
21 Siemens’s FME procedure was adequate based upon its similarity to FPL’s station
22 FME control procedure, which had been carefully developed by FPL, and which
23 complies with Electric Power Research Institute (EPRI) and Institute of Nuclear

1 Power Operations (INPO) standards that are applicable to nuclear power plants. An
2 excerpt from FPL's FME procedure, referencing the industry-accepted standards it
3 relied upon, is attached as Exhibit TOJ-26. Further, the Siemens FME procedure had
4 supported numerous other successful Siemens projects. And as explained by Witness
5 Ferrer, both FPL's and Siemens's FME procedures also were consistent with DOE-
6 STD-1069-94, a document cited by Staff in its report (even though these guidelines
7 are inapplicable to nuclear power plants).

8 **Q. Were the applicable procedures followed?**

9 A. Yes. The key point is that the FME procedures themselves say when an operating
10 room style of control is required and in contrast where standard craft practices are
11 expected. The key factor in making this decision is whether equipment is open and
12 inspectable. The St. Lucie Unit 2 generator stator was open and inspectable. And
13 where, as here, operating room style controls are not required, procedures typically
14 specify the need for inspections. That is the case here.

15 **Q. Please describe the inspections that were required to be performed.**

16 A. Numerous inspections were required by the Siemens process. First, Siemens
17 procedure FIP-342, Electromagnetic Core Inspection states, "The first prerequisite [to
18 electromagnetic core testing] should be a complete inspection of the stator core."

19 **Q. Did this inspection occur?**

20 A. Yes.

21 **Q. What is the next procedure that required an inspection?**

22 A. Siemens procedure FIP-340, Stator Core Loop Testing, requires a complete
23 inspection of the stator core prior to loop testing.

1 **Q. Did this inspection occur?**

2 A. Yes.

3 **Q. Did additional inspections occur?**

4 A. Yes. Additionally, Siemens workers used compressed air to blow air through the
5 ventilation holes to ensure they were clear.

6 **Q. Did any of the above inspections reveal the alignment pin?**

7 A. No. Unfortunately, despite these inspections and standard practice good
8 housekeeping efforts, a Siemens worker failed to see the less-than three quarters inch
9 diameter alignment pin that had been left behind in one of the more than four hundred
10 275 inch long ventilation holes.

11 **Q. In your opinion, as a lifetime nuclear professional, were FPL's actions to select
12 and supervise the actions of its contractor, Siemens, reasonable based upon the
13 information available to FPL at the time FPL's decisions were made?**

14 A. Yes. The management actions as I have described were reasonable. Unfortunately,
15 despite all of these efforts, some degree of human error is unavoidable in a project of
16 this scope and magnitude. This is one of those occasions.

17 **Q. Please comment on Staff's reliance on the root cause analysis as a basis for its
18 recommended disallowance?**

19 A. Staff's recommendation does not reflect consideration of the actual management
20 actions and decisions, or the information available to FPL at the time decisions were
21 made. In contrast, Staff's recommended disallowance relies entirely on hindsight,
22 which is prohibited in assessing prudence. This includes reliance upon the root cause
23 evaluation.

1 **Q. Why is Staff's reliance upon the root cause analysis impermissible hindsight?**

2 A. A root cause analysis, one of the tools of the Corrective Action Program, is a
3 backward-looking analysis to determine actions to prevent recurrence. It is not
4 intended at all to assess the reasonableness of the actions of those involved prior to
5 the event being analyzed. In fact, it is the incident itself that reveals the need for a
6 particular process improvement. In this sense, it is the ultimate example of using
7 “hindsight” to make forward-looking improvements.

8
9 Root cause analyses also, necessarily, focus on the error and apply a standard of
10 perfection for corrective actions to ensure it will never happen again. The root cause
11 analysis examining the Siemens error, for example, does not discuss the fact that
12 Siemens was highly qualified for this type of work, that the workers on this particular
13 project were very experienced, that applicable FPL and Siemens procedures were
14 adhered to, or that the experience of both FPL and Siemens supported a determination
15 that Siemens's procedures were adequate.

16
17 With this hindsight understanding in mind, the three root causes the report identifies
18 are that (1) “an effective inspection was not performed by the vendor to ensure
19 alignment pins were removed,” (2) “ineffective tool control by the vendor in the work
20 area resulted in alignment pins being unaccounted for,” and (3) “alignment pins were
21 not designed for fail-safe installation.” None of the root causes or contributing causes
22 in the report faulted FPL. Moreover, the root cause analysis in no way addressed or
23 applied the prudence standard that my testimony has addressed.

1 **Q. Does Staff’s recommended disallowance align with the Root Cause Evaluation?**

2 A. No. Even recognizing that the Root Cause Evaluation is a hindsight document,
3 Staff’s recommended disallowance overlooks the fact that nowhere in the root cause
4 evaluation was any management action of FPL determined to be a root cause or a
5 contributing cause. In contrast, the root causes and contributing causes were all
6 attributed to Siemens.

7
8 Staff’s three primary findings also do not align with the Root Cause Evaluation. Staff
9 found that there was ineffective tool accountability, a lack of oversight, and
10 inadequate training – and attributed each to FPL, However, the root cause evaluation
11 does not attribute any of these issues to FPL. Rather, the Root Cause Evaluation
12 identifies an ineffective inspection performed by Siemens, ineffective tool control by
13 Siemens, and that alignment pins were not designed by Siemens to be fail-safe.

14 **Q. Please respond to the assertion that there was ineffective tool accountability.**

15 A. As described above, FPL and Siemens reasonably believed the applicable processes
16 and controls were appropriate based on years of experience without incident and the
17 many opportunities for effective generator inspection.

18
19 Staff states at page 31 of its report that alignment pins were not treated as multi-piece
20 tool sets “although the tool had been in the Siemens inventory for approximately 18
21 months and used at other nuclear sites.” The fact that the tool had been used at other
22 nuclear sites demonstrates that they had been used before, successfully, without loss
23 of parts or damage to equipment and without the specific multi-tool precautions that

1 Staff, with the benefit of hindsight, has in mind. Staff also cites the root cause for the
2 proposition that “the risk of losing alignment pins was not recognized...even though
3 several alignment pins had to be retrieved” during the inspection process (page 31).
4 Again, I believe that what Staff cites for support undermines their position. It was
5 reasonable for FPL and Siemens to rely on the inspection process to reveal any
6 alignment pins or other tools for removal prior to generator testing. Regardless of
7 whether the alignment pin sets were accounted for as a multi-piece tool or single tool,
8 these inspections should have revealed the alignment pin in the ventilation hole.

9 **Q. Please respond to the assertion that there was a lack of oversight.**

10 A. Staff’s assertion appears to indicate that FPL was responsible for examining
11 Siemens’s tools. They state that “an evaluation of this tool set by FPL or Siemens
12 would have helped maximize the safety of worksite personnel and equipment” (page
13 32). FPL hired Siemens, the original equipment manufacturer, to rewind the St.
14 Lucie Unit 2 generator because of its unique expertise and wide industry experience
15 in rewinding generators supplied by Siemens. It is not expected in the nuclear
16 generation industry that an owner such as FPL would examine and evaluate a unique
17 contractor tool that was specifically designed by the contractor, Siemens, for this
18 specialty application. Staff has not pointed to any industry standard practice
19 requiring such detailed oversight of an original equipment manufacturer performing
20 this type of specialty work, and I am unaware of any.

21
22 Staff notes at page 32 of its report that “subsequent FPL oversight inspections and
23 quality assurance spot checks did not identify the potential risk” that an alignment pin

1 may be left in a ventilation hole and cause damage during testing of the generator. I
2 agree with this statement. In other words, FPL had no reason to know that this event
3 would occur. Therefore, it was reasonable for FPL to rely on Siemens's expertise in
4 using the alignment pin tool and Siemens's inspection requirements.

5 **Q. Please respond to the assertion that there was inadequate training.**

6 A. In selecting Siemens to perform the turbine generator work for the EPU project, FPL
7 relied on the expertise of Siemens specialty workers. Such expertise is gained
8 through training and experience. FPL specifically required that Siemens provide
9 workers that were experienced in the type of generator at St. Lucie unit 2. Siemens
10 has indicated that the Siemens workers assigned to the St. Lucie Unit 2 generator
11 rewind had on average more than 15 years of experience and many had completed
12 over 40 Siemens training classes including basic winder training and core repair
13 training. Siemens is required to train its workers to use its specialty tools. Based on
14 these facts, it was certainly reasonable for FPL to rely on Siemens and other vendors
15 of Siemens's caliber to train its workers appropriately.

16 **Q. Staff points to two DOE documents and a speech by former NRC chairman Nils**
17 **Diaz for the proposition that FPL should be responsible for this event. Do these**
18 **documents support Staff's position?**

19 A. No. The DOE documents are not applicable in any respect to the conduct of
20 maintenance or operations at a commercial nuclear generating plant. Instead, these
21 documents apply only to DOE facilities, not commercial nuclear power generating
22 stations. Simply put, these documents are not at all authoritative or applicable to
23 management or the conduct of work in the commercial nuclear generating industry.

1 Attached as Exhibit TOJ-27 are excerpts from those documents, clearly
2 demonstrating that they are inapplicable.

3
4 As explained by Dr. Diaz in his rebuttal testimony, the Staff has taken Dr. Diaz's
5 2004 speech out of context, and it does not apply at all to this situation.

6 **Q. What is your conclusion with respect to Staff's recommendation that the**
7 **Commission disallow \$3.5 million in costs related to this error?**

8 A. FPL's actions in the hiring and oversight of Siemens were reasonable. FPL had no
9 reason to know that the tool used by Siemens successfully on other projects and the
10 procedures used by Siemens successfully on other projects would lead to the
11 personnel error that occurred – particularly in light of the inspection requirements and
12 steps that were required and taken to reveal materials such as alignment pins prior to
13 generator testing. The \$3.5 million that FPL incurred were necessary expenses in the
14 repair of the generator. Accordingly, because FPL's actions were reasonable, this
15 project cost should be allowed to be recovered.

16 **Q. The staff audit report also briefly discusses Bechtel's performance. Please**
17 **respond.**

18 A. Staff briefly discusses a single, 3-page contractor evaluation form. Periodic
19 contractor evaluation forms do not provide an overall picture of a vendor's
20 performance. Rather, they are used as a communication tool to provide a vendor
21 specific feedback. Contractor evaluations are used to ensure vendor workers meet
22 FPL's expectations. This is an example of responsible owner feedback to an
23 important contractor to continuously improve contractor performance.

1 **Q. Does this conclude your rebuttal testimony?**

2 A. Yes.

REVISION NO.: 5	PROCEDURE TITLE: FOREIGN MATERIAL EXCLUSION PROCEDURE	PAGE: 36 of 62
PROCEDURE NO.: MA-AA-101-1000	NUCLEAR FLEET	

7.2 Developmental References

1. INPO Good Practice MA-320 (97-008), Foreign Material Exclusion (FME) Program, July 1997
2. INPO 07-008, Guideline for Achieving Excellence in Foreign Material Exclusion (FME), December 2007
3. SOER 95-1, Reducing Events Resulting from Foreign Material Intrusion.
4. INPO 07-0074, Guidelines for Achieving Excellence in Nuclear Fuel Performance
5. EPRI, Document TR-106756, Foreign Material Exclusion Guidelines.
6. ANSI / ASME NQA-2 1989, Part 2.1.
7. EPRI Document NP-3220, Cobalt Reduction Resulting from Valve Maintenance
8. EPRI Document TR-100659, Fuel Reliability Improvement Guidelines
9. INPO 97-013, Conduct of Maintenance
10. SOER 90-2, Nuclear Fuels Defects, July 16, 1990
11. OPEX 11402
12. ER-AA-2006, "Lost Parts Evaluations"
13. NF-AB-130-3760, "Lost Parts Evaluations at BWR Nuclear Stations"
14. NF-AP-130-3760, "Lost Parts Evaluations at PWR Nuclear Stations"
15. NRC Bulletin 2003-01, Potential Impact of Debris Blockage on Emergency Sump Recirculation at Pressurized Water Reactors
16. NEI 02-01, Condition Assessment Guidelines: Debris Sources inside PWR Containments, April 2002
17. SER 61-82, Foreign Objects in Steam Generator
18. SER 06-83, Turbine Blade Damage Caused by Foreign Objects Left in Turbine Following Maintenance
19. INPO 92-001, Guidelines for the Conduct of Maintenance at Nuclear Power Stations



**NOT MEASUREMENT
SENSITIVE**

**DOE-STD-1069-94
June 1994**

DOE STANDARD

GUIDELINE TO GOOD PRACTICES FOR MAINTENANCE TOOLS AND EQUIPMENT CONTROL AT DOE NUCLEAR FACILITIES



**U.S. Department of Energy
Washington, D.C. 20585**

AREA MNTY

DOE-STD-1069-94

FOREWORD

The purpose of the *Guideline to Good Practices for Maintenance Tools and Equipment Control at DOE Nuclear Facilities* is to provide contractor maintenance organizations with information that may be used for the development and implementation of a rigorously controlled maintenance process directed at establishing maintenance tools and equipment control at DOE nuclear facilities. This document is intended to be an example guideline for the implementation of DOE Order 4330.4A, *Maintenance Management Program*, Chapter II, Element 13, *Maintenance Tools and Equipment Control*. DOE contractors should not feel obligated to adopt all parts of this guide. Rather, they should use the information contained herein as a guide for developing a tool control process applicable to their facility.

DOE-STD-1069-94

Additional information pertinent to the implementation of this guideline may be found in the following DOE Guidelines:

- 1) DOE-STD-1054-93 *"Guidelines to Good Practices for Control and Calibration of Measuring and Test Equipment (M&TE) at DOE Nuclear Facilities"*
- 2) DOE-STD-1067-93 *"Guideline to Good Practices for Maintenance Facilities, Equipment, and Tools at DOE Nuclear Facilities"*
- 3) DOE-STD-1052-93 *"Guidelines to Good Practices for Types of Maintenance at DOE Nuclear Facilities"*
- 4) DOE-STD-1050-93 *"Guidelines to Good Practices for Planning, Scheduling and Coordination of Maintenance"*
- 5) DOE-STD-1072-93 *"Guidelines to Good Practices for Facility Condition Inspections at DOE Nuclear Facilities"*

Appendix A is provided for use by facility trainers who provide training regarding this element of DOE Order 4330.4A.

1.2 Background

The information in this guide was developed from commercial and DOE sources. Each facility should select any details applicable, add any additional knowledge or experience that is applicable, and then develop and implement facility-specific processes for establishing maintenance tool and equipment control. Facilities which use existing documented processes should review this guide to identify details which may enhance their existing methods.

1.3 Application

The content of this guide is generally applicable to all DOE nuclear facilities. Portions of the methods outlined may not be applicable to all facilities because maintenance organizations, disciplines, titles, and responsibilities can vary among DOE nuclear facilities. Facility maintenance personnel should (1) verify the adequacy of or (2) improve existing maintenance processes by adapting this guide to their specific facility and individual maintenance disciplines.

Docket No. 120009-EI
Excerpts of DOE Documents Referred to by Staff
Exhibit TOJ-27, Page 4 of 6

The Owner's Role in Project Risk Management
<http://www.nap.edu/catalog/11183.html>

The Owner's Role in Project Risk Management

Committee for Oversight and Assessment of
U.S. Department of Energy Project Management

Board on Infrastructure and the Constructed Environment

Division on Engineering and Physical Sciences

NATIONAL RESEARCH COUNCIL
OF THE NATIONAL ACADEMIES

THE NATIONAL ACADEMIES PRESS
Washington, D.C.
www.nap.edu

Docket No. 120009-EI
Excerpts of DOE Documents Referred to by Staff
Exhibit TOJ-27, Page 5 of 6

The Owner's Role in Project Risk Management
<http://www.nap.edu/catalog/11183.html>

THE NATIONAL ACADEMIES PRESS 500 Fifth Street, N.W. Washington, DC 20001

NOTICE: The project that is the subject of this report was approved by the Governing Board of the National Research Council, whose members are drawn from the councils of the National Academy of Sciences, the National Academy of Engineering, and the Institute of Medicine. The members of the committee responsible for the report were chosen for their special competences and with regard for appropriate balance.

This study was supported by Contract Number DEAM01-99PO8006 between the U.S. Department of Energy and the National Academy of Sciences. Any opinions, findings, conclusions, or recommendations expressed in this publication are those of the author(s) and do not necessarily reflect the views of the organizations or agencies that provided support for the project.

International Standard Book Number 0-309-09518-2 (book)
International Standard Book Number 0-309-54754-7 (PDF)

Additional copies of this report are available from the National Academies Press, 500 Fifth Street, N.W., Lockbox 285, Washington, DC 20055; (800) 624-6242 or (202) 334-3313 (in the Washington metropolitan area); Internet, <http://www.nap.edu>

Copyright 2005 by the National Academy of Sciences. All rights reserved.

Printed in the United States of America

Docket No. 120009-EI
Excerpts of DOE Documents Referred to by Staff
Exhibit TOJ-27, Page 6 of 6

The Owner's Role in Project Risk Management
<http://www.nap.edu/catalog/11183.html>

Appendix B

Statement of Task

In response to a congressional directive, the National Research Council has appointed a committee to review and assess the progress made by the U.S. Department of Energy (DOE) in improving its project management practices. This study includes evaluation of the implementation of recommendations in the 1999 NRC report *Improving Project Management in the Department of Energy*. The principal goal of this effort is to assess DOE's efforts to improve project management practices, including: (1) specific changes in organization, management practices, personnel training, and project reviews and reporting; (2) an assessment of the progress made in achieving improvement; and (3) the likelihood that improvements will be permanent. These tasks will also require development of a framework for evaluation and performance measures specifically tied to DOE's project management process.

NOTE: The committee made the following recommendation in its 2003 assessment report:

DOE should develop detailed procedures and guidance for identifying risks, planning strategies to address risks, and managing risks throughout the life cycle of projects, and should require their implementation for all projects. Projects should not pass CD-1 or CD-2 without an effective risk mitigation plan. (NRC, 2004, p. 38)

The DOE Office of Engineering and Construction Management (OECM) requested the committee to provide assistance for following this recommendation by summarizing practices the committee believes constitute excellence in risk management.