



FRIEDMAN,
FRIEDMAN & LONG, P.A.
ATTORNEYS & COUNSELORS

FILED OCT 27, 2014
DOCUMENT NO. 06031-14
FPSC - COMMISSION CLERK

October 25, 2014

E-FILE

Ms. Carlotta S. Stauffer
Office of Commission Clerk
Florida Public Service Commission
2540 Shumard Oak Blvd.
Tallahassee, FL 32399-0850

RE: Docket No. 110200-WU; In re: Application for increase in water rates in Franklin County by
Water Management Services, Inc./ Request for Escrow Withdrawal
Our File No. 46023.01

Dear Ms. Stauffer:

Pursuant to PSC Order No. PSC-12-0641-PCO-WU, Water Management Services, Inc. ("WMSI") requests the Staff provide the Escrow Agent with written authorization to disburse \$44,183.70 from the Escrow Account to repay the construction loan with Farmers & Merchant Bank pursuant to the attached loan and payment documents. There are sufficient funds in the Escrow Account to make this payment.

Should you or Staff have any questions concerning this filing, please do not hesitate to give me a call.

Very truly yours,

MARTIN S. FRIEDMAN
For the Firm

MSF/

cc: Gene Brown (via e-mail)
Sandy Chase (via e-mail)
Martha Barrera, Esquire (via e-mail)
Erik Saylor, Esquire (via e-mail)
Andrew Maurey (via e-mail)

WATER MANAGEMENT SERVICES, INC. 250 JOHN KNOX ROAD #4 TALLAHASSEE, FL 32303	FARMERS & MERCHANTS BANK P.O. BOX 340 MONTICELLO, FL 32345	TIN 59-3449317 Loan Number <u>9102807-80</u> Date <u>10-21-2014</u> Maturity Date <u>10-28-2014</u> Loan Amount \$ <u>44,589.80</u> Renewal Of _____ OFFICER _____ DEM/EN
BORROWER'S NAME AND ADDRESS "I" includes each borrower above, jointly and severally.	LENDER'S NAME AND ADDRESS "You" means the lender, its successors and assigns.	

For value received, I promise to pay to you, or your order, at your address listed above the **PRINCIPAL** sum of FORTY FOUR THOUSAND FIVE HUNDRED EIGHTY NINE AND 80/100 Dollars \$ 44,589.80

Single Advance: I will receive all of this principal sum on 10-21-2014. No additional advances are contemplated under this note.

Multiple Advance: The principal sum shown above is the maximum amount of principal I can borrow under this note. On _____ I will receive the amount of \$ _____ and future principal advances are contemplated.

Conditions: The conditions for future advances are _____

Open End Credit: You and I agree that I may borrow up to the maximum amount of principal more than one time. This feature is subject to all other conditions and expires on _____.

Closed End Credit: You and I agree that I may borrow up to the maximum only one time (and subject to all other conditions).

INTEREST: I agree to pay interest on the outstanding principal balance from 10-21-2014 at the rate of 6.250 % per year until 10-28-2014.

Variable Rate: This rate may then change as stated below.

Index Rate: The future rate will be _____ the following index rate: _____

No Index: The future rate will not be subject to any internal or external index. It will be entirely in your control.

Frequency and Timing: The rate on this note may change as often as _____ A change in the interest rate will take effect _____.

Limitations: During the term of this loan, the applicable annual interest rate will not be more than _____ % or less than _____ %. The rate may not change more than _____ % each _____.

Effect of Variable Rate: A change in the interest rate will have the following effect on the payments:

The amount of each scheduled payment will change. The amount of the final payment will change.

ACCRUAL METHOD: Interest will be calculated on a ACTUAL/360 basis.

POST MATURITY RATE: I agree to pay interest on the unpaid balance of this note owing after maturity, and until paid in full, as stated below:

on the same fixed or variable rate basis in effect before maturity (as indicated above).

at a rate equal to 18%.

LATE CHARGE: If a payment is made more than 10 days after it is due, I agree to pay a late charge of 5.000% OF THE PAYMENT AMOUNT OF PRINCIPAL AND INTEREST WITH A MAX OF \$100.00.

ADDITIONAL CHARGES: In addition to interest, I agree to pay the following charges which are are not included in the principal amount above: _____

PAYMENTS: I agree to pay this note as follows:
 ON DEMAND, BUT IF NO DEMAND IS MADE THEN 1 PAYMENT OF \$44,643.99 ON 10-28-2014.

ADDITIONAL TERMS:

SECURITY: This note is separately secured by (describe separate document by type and date): SECURITY AGREEMENT DATED 10/21/2014


(This section is for your internal use. Failure to list a separate security document does not mean the agreement will not secure this note.)

PURPOSE: The purpose of this loan is BUSINESS CONSTRUCTION DRAW

SIGNATURES: I AGREE TO THE TERMS OF THIS NOTE (INCLUDING THOSE ON PAGE 2). I have received a copy on today's date.

Signature for Lender


 DON E. MAY, SENIOR VICE PRESIDENT/CITY EXECUTIVE TALLAHASSEE

WATER MANAGEMENT SERVICES, INC.


 GENE D. BROWN, PRESIDENT

WATER MANAGEMENT SERVICES INC
250 JOHN KNOX ROAD SUITE #4
TALLAHASSEE, FL 32303

1620

Oct 24, 14 Date

PAY to the order of Waters Coastal Marine Construction Co. \$ 44183
Forty four thousand one hundred eighty three and ⁷⁰/₁₀₀ Dollars



Farmers & Merchants Bank
3320 Thomasville Road
Tallahassee, Florida 32308
www.fmbbank.com

[Signature]

For

RECEIPT OF PAYMENT AND RELEASE OF LIEN


Withers Coastal Marine Construction, Inc, hereby acknowledges receipt of progress payment number 3 in the amount of Forty Four Thousand, One Hundred Eighty Three Dollars and Seventy Cents (\$44,183.70), and hereby waives and releases its lien and right to claim a lien for labor, services, or materials furnished through October 24, 2014 to Water Management Services, Inc, on the job of St. George Island water system improvements to the following property:

Any and all property owned by Water Management Services, Inc.
on St. George Island, FL.

This waiver and release does not cover any retention or labor, services, or materials furnished after October 24, 2014.

Dated this 24 day of October, 2014.

WITHERS COASTAL MARINE
CONSTRUCTION, INC., a Florida corporation

By: 
Ben Withers; as its President

APPLICATION AND CERTIFICATION FOR PAYMENT

AIA DOCUMENT G702

PAGE ONE OF 1

PAGES 2

TO OWNER: PROJECT: ST. GEORGE ISLAND
 WATER MANAGEMENT SERVICES, INC WATER SYSTEM
 139 W. GULF BEACH DRIVE IMPROVEMENTS
 ST. GEORGE ISLAND, FL 32328
 FROM CONTRACTOR: VIA ARCHITECT: LES THOMAS, P.E.
 WITHER COASTAL MARINE CONSTRUCTION, INC
 P.O. BOX 908
 PANACEA, FL 32346
 CONTRACT FOR:
 ST. GEORGE ISLAND WATER SYSTEM IMPROVEMENTS

APPLICATION NO: 3
 PERIOD TO: September 3, 2014
 October 17, 2014
 PROJECT NOS: 2014 - 3
 CONTRACT DATE: January 15, 2014

Distribution to:
 OWNER
 ARCHITECT
 CONTRACTOR
 FPSC

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract.
 Continuation Sheet, AIA Document G703, is attached.

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

1. ORIGINAL CONTRACT SUM	\$	2,801,599.00
2. Net change by Change Orders	\$	0.00
3. CONTRACT SUM TO DATE (Line 1 + 2)	\$	2,801,599.00
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703)	\$	328,505.00
5. RETAINAGE:		
a. 10 % of Completed Work (Column D + E on G703)	\$	32,850.30
b. % of Stored Material (Column F on G703)	\$	
Total Retainage (Lines 5a + 5b or Total in Column I of G703)	\$	32,850.30
6. TOTAL EARNED LESS RETAINAGE (Line 4 Less Line 5 Total)	\$	295,654.70
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)	\$	251,471.00
8. CURRENT PAYMENT DUE	\$	44,183.70
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6)	\$	2,505,944.30

CONTRACTOR: Withers Coastal Marine Construction, Inc

By: Ben Withers Date: 10/17/14
 Ben Withers, as its President
 State of: FL County of: Levy
 Subscribed and sworn to before me this 17th day of October 2014
 Notary Public:
 My Commission expires: 12/31/14



ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 44,183.70

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT: Les M. Thomas Date: 10/17/14

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner		
Total approved this Month		
TOTALS	\$0.00	\$0.00
NET CHANGES by Change Order	\$0.00	

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE 2 OF 2 PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

APPLICATION NO: 3
APPLICATION DATE: 10/17/2014

In tabulations below, amounts are stated to the nearest dollar.

PERIOD TO: 09/03/14 to 10/17/14

Use Column I on Contracts where variable retainage for line items may apply.

ARCHITECT'S PROJECT NO: 2011-113

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD E		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G + C)		
6.e.	260' of 6" PVC distribution main, incl. Valves, Fittings, etc	\$9,980.00	\$9,980.00	\$0.00	\$0.00	\$9,980.00	100.00%	\$0.00	\$998.00
6.f.	1996' of 8" PVC distribution main, incl. Valves, Fittings, etc	\$83,832.00	\$83,832.00	\$0.00	\$0.00	\$83,832.00	100.00%	\$0.00	\$8,383.00
6.d.	1840' of 8" PVC distribution main, incl. Valves, Fittings, etc	\$220,920.00	\$77,280.00	\$0.00	\$0.00	\$77,280.00	34.98%	\$143,640.00	\$7,728.00
6.b.	660' of 6" PVC distribution main, incl. Valves, Fittings, etc	\$8,960.00	\$8,960.00	\$0.00	\$0.00	\$8,960.00	100.00%	\$0.00	\$896.00
6.g.	1840' of 10" PVC distribution main, incl. Valves, Fittings, etc	\$189,000.00	\$99,360.00	\$0.00	\$0.00	\$99,360.00	52.57%	\$89,640.00	\$9,936.00
2.i.	Sitework and plant piping, valves, meters	\$102,279.00	\$0.00	\$49,093.00	\$0.00	\$49,093.00	48.00%	\$53,186.00	\$4,909.30
GRAND TOTALS		\$614,971.00	\$279,412.00	\$49,093.00	\$0.00	\$328,505.00		\$286,466.00	\$32,850.30

Users may obtain validation of this document by requesting of the license a completed AIA Document D401 - Certification of Document's Authenticity