

Construction Schedule for Proposed Solar Energy Centers

Item	Major Activities	Sites with 2017 COD											
		Coral Farms		Horizon		Wildflower		Indian River					
		Start	Finish	Start	Finish	Start	Finish	Start	Finish				
1	PV panel contract	10/21/2016	2/28/2017	10/21/2016	2/28/2017	10/21/2016	2/28/2017	10/21/2016	2/28/2017	10/21/2016	2/28/2017	10/21/2016	2/28/2017
2	Power Conversion Unit contract	11/4/2016	3/31/2017	11/4/2016	3/31/2017	11/4/2016	3/31/2017	11/4/2016	3/31/2017	11/4/2016	3/31/2017	11/4/2016	3/31/2017
3	LNTP for EPC contracts		2/15/2017		2/15/2017		2/15/2017		2/15/2017		2/15/2017		2/15/2017
4	Contractor mobilization	3/1/2017	3/29/2017	3/1/2017	3/29/2017	3/1/2017	3/29/2017	3/1/2017	3/29/2017	3/1/2017	3/29/2017	3/1/2017	3/29/2017
5	Panel deliveries	5/19/2017	10/13/2017	5/19/2017	10/13/2017	5/19/2017	10/13/2017	5/19/2017	10/13/2017	5/19/2017	10/13/2017	5/19/2017	10/13/2017
6	Power Conversion Unit deliveries	7/17/2017	8/11/2017	7/17/2017	8/11/2017	7/17/2017	8/11/2017	7/17/2017	8/11/2017	7/17/2017	8/11/2017	7/17/2017	8/11/2017
7	Energization, Testing & Startup	11/19/2017	12/31/2017	11/19/2017	12/31/2017	11/19/2017	12/31/2017	11/19/2017	12/31/2017	11/19/2017	12/31/2017	11/19/2017	12/31/2017
8	Commence Commercial Operations	12/31/2017											

Item	Major Activities	Sites with 2018 COD											
		Blue Cypress		Barefoot Bay		Hammock		Loggerhead					
		Start	Finish	Start	Finish	Start	Finish	Start	Finish				
1	PV panel contract	10/21/2016	4/1/2017	10/21/2016	4/1/2017	10/21/2016	4/1/2017	10/21/2016	4/1/2017	10/21/2016	4/1/2017	10/21/2016	4/1/2017
2	Power Conversion Unit contract	11/4/2016	4/28/2017	11/4/2016	4/28/2017	11/4/2016	4/28/2017	11/4/2016	4/28/2017	11/4/2016	4/28/2017	11/4/2016	4/28/2017
3	LNTP for EPC contracts		2/15/2017		2/15/2017		2/15/2017		2/15/2017		2/15/2017		2/15/2017
4	Contractor mobilization	5/2/2017	5/30/2017	6/8/2017	7/6/2017	5/26/2017	6/23/2017	4/25/2017	5/23/2017	4/25/2017	5/23/2017	4/25/2017	5/23/2017
5	Panel deliveries	6/26/2017	11/17/2017	6/26/2017	11/17/2017	6/26/2017	11/17/2017	6/26/2017	11/17/2017	6/26/2017	11/17/2017	6/26/2017	11/17/2017
6	Power Conversion Unit deliveries	9/5/2017	10/6/2017	10/2/2017	10/27/2017	9/18/2017	10/27/2017	9/18/2017	10/27/2017	9/18/2017	10/27/2017	9/18/2017	10/27/2017
7	Energization, Testing & Startup	1/18/2018	3/1/2018	1/18/2018	3/1/2018	1/18/2018	3/1/2018	1/18/2018	3/1/2018	1/18/2018	3/1/2018	1/18/2018	3/1/2018
8	Commence Commercial Operations	3/1/2018											