



Dianne M. Triplett
DEPUTY GENERAL COUNSEL

July 25, 2022

VIA ELECTRONIC FILING

Adam J. Teitzman, Commission Clerk
Florida Public Service Commission
2540 Shumard Oak Boulevard
Tallahassee, Florida 32399-0850

Re: *Petition by Duke Energy Florida, LLC, to Approve Transaction with Accelerated Decommissioning Partners, LLC, for Accelerated Decommissioning Services at the CR3 Facility, etc.*
Docket No. 20190140-EI

Dear Mr. Teitzman:

Enclosed for filing on behalf of Duke Energy Florida, LLC (“DEF”), please find the Decommissioning Quarterly Report received from Accelerated Decommissioning Partners (ADP) on July 18, 2022 for the quarter ending June 2022. Order No. PSC-2020-0289-FOF-EI, dated August 27, 2020, issued in the above-referenced docket, provides that “2. The information responsive to items identified in the DSA [Decommission Services Agreement], Attachment 9, Section B through E should be provided to the Commission within two weeks of DEF’s receipt of this information from ADP.”

Thank you for your assistance in this matter. Please feel free to call me at (727) 820-4692 should you have any questions concerning this filing.

Sincerely,

s/ Dianne M. Triplett

Dianne M. Triplett

DMT/mw
Enclosure

CERTIFICATE OF SERVICE

I HEREBY CERTIFY that a true and correct copy of the foregoing has been furnished via electronic mail to the following this 25th day of July, 2022.

s/ Dianne M. Triplett

Attorney

Suzanne Brownless
Florida Public Service Commission
2540 Shumard Oak Blvd.
Tallahassee, FL 32399-0850
sbrownle@psc.state.fl.us

Jon C. Moyle, Jr.
Karen A. Putnal
Moyle Law Firm, P.A.
118 North Gadsden Street
Tallahassee, FL 32301
jmoyle@moylelaw.com
kputnal@moylelaw.com

Charles J. Rehwinkel
Office of Public Counsel
c/o The Florida Legislature
111 West Madison Street, Room 812
Tallahassee, FL 32399
kelly.jr@leg.state.fl.us
rehwinkel.charles@leg.state.fl.us

James W. Brew
Laura Wynn Baker
Stone Mattheis Xenopoulos & Brew, PC
1025 Thomas Jefferson Street, NW
Suite 800 West
Washington, DC 20007-5201
jbrew@smxblaw.com
lwb@smxblaw.com



Billy E. Reid, Decommissioning Program Manager

c.865.384.6789

BReid@NorthStar.com

ADP22-0014

July 18, 2022

Terry Hobbs (via electronic mail)
DEF General Manager
Site Administration Building
Crystal River Energy Complex (CREC)

Subject: Materials for Quarterly Meeting

Dear Mr. Hobbs,

In accordance with the Decommissioning Services Agreement (DSA) section 6.12.1 and Attachment 9, attached you will find the materials prepared by ADP CR3, LLC (ADP) for the upcoming quarterly meeting scheduled for July 26, 2022. Please note that the schedule included in the attached also satisfies the requirements for the quarterly schedule update stipulated at section 6.7 of the DSA.

Should you have any questions or comments, contact me at your convenience at either bereid@northstar.com or 865-384-6789.

Sincerely,

A handwritten signature in blue ink that reads "Billy E. Reid".

Billy E. Reid
Decommissioning Program Manager

Cc: Luke Self (ADP / NS)
Nelson Langub (ADP / NS)
David Pearson (ADP / NS)
Geoff Wilde (ADP / Orano)



ADP CR3, LLC

Decommissioning Quarterly Report

for quarter ending

June 2022

Contents

1.0	EXECUTIVE SUMMARY	3
2.0	SUMMARY OF REGULATORY EVENTS AND REPORTS	3
3.0	PAY ITEM DISPUTE SUMMARY	4
4.0	ADP CR3 NON-COMPLIANCE ITEMS.....	4
5.0	CONCERNS NEEDING MANAGEMENT ATTENTION	4
6.0	SUBMITTED AND PENDING REGULATORY SUBMITTALS.....	4
7.0	COMPLETED AND NEAR-TERM SCHEDULE MILESTONES	6

1.0 EXECUTIVE SUMMARY

This is the ADP CR3 quarterly report on the decommissioning of the Crystal River Unit 3 nuclear plant in accordance with the requirements of the First Amendment to the Decommissioning Services Agreement (DSA), Attachment 9, *Reporting and Notification Requirements*, reflecting the quarter from April 1, through June 30, 2022.

Q2 Safety and Environmental Performance

Celebrating over 500,000 Safe Man Hours without a Recordable Lost Time Injury!

Injury/Illness Summary	2ND Quarter 2022	YTD 2022	PTD 2022
Project Hours	78,578	161,059	522,919
First Aid Cases	2	6	11
Recordable Cases	0	0	0
Lost Workday Cases	0	0	0

- COVID – 9 new cases for 2nd Quarter all returned to work
- ALARA Actual exposure to date = 7814 mrem vs budget 11,319 mrem
- Personnel Contamination = 0
- Heat Stress = 0

This quarter commenced with the continuing work on Segmentation of the Reactor Internals. The Plenum Assembly and Core Support Shield were removed and segregated. Thermal Shield cutting started in June and is forecasted to be completed in the 3rd quarter. Significant progress continued in the Turbine building, Auxiliary Building, and mobilization into the Intermediate building was completed. Planning and preparations to start in the Control Complex started and will continue into July with planned mobilization in August. Fire Service Pump House Building and the RB Maintenance Building demolition completed this quarter. Planning and preparations continued for Reactor Vessel and Vessel Internals. All chapters of the License Termination Plan have been completed and are currently in concurrent internal and independent technical review. Corrective actions continued through this quarter with respect to the Safety Conscious Work Environment. No used nuclear fuel related violations, environmental non-compliance, or significant industrial safety events occurred or were reported.

2.0 SUMMARY OF REGULATORY EVENTS AND REPORTS

1. Reportable events to Governmental Authority (e.g., NRC, OSHA, FDEP, EPA):

NONE

2. Receipt of any correspondence from any Governmental Authority of violation or finding:
NONE
3. Any breach of debt covenants, default acceleration, insolvency, reorganization, bankruptcy or liquidation of NorthStar Group Services, Inc., and/or proposed organizational changes in equity ownership of NorthStar Group Holdings, LLC or ORANO SA:
NONE
4. Events that require Duke Energy Florida (DEF) to make a report to ANI:
NONE
5. Events that require Duke Energy Florida (DEF) to make a report to NEIL:
NONE

3.0 PAY ITEM DISPUTE SUMMARY

There are no pay items in dispute. DEF has communicated that the quality of the documentation of Pay Item completion has been very good, with progress of all Pay Item being validated.

4.0 ADP CR3 NON-COMPLIANCE ITEMS

There have been no non-compliance items this quarter.

5.0 CONCERNS NEEDING MANAGEMENT ATTENTION

No concerns needing management attention at this time.

6.0 SUBMITTED AND PENDING REGULATORY SUBMITTALS

NRC

ADP CR3 Decommissioning Quarterly Report
2Q-2022

NUMBER	DATE	FROM ORG	FROM PERSON	SUBJECT	NRC ACCESSION #
3F0122-01	01/26/22	CR3	Reid	Crystal River 3 – License Amendment Request to remove from the Facility Operating License, Appendix B, "Environmental Protection Plan (Non-Radiological) Technical Specifications"	ML22026A433
3F0122-02	01/17/22	CR3	Dixon	Crystal River Unit 3 – Proof of Financial Protection	ML22018A052
3F0122-03	01/17/22	CR3	Dixon	Crystal River Energy Complex – Environmental Protection Plan Report: 2021 Sea Turtle Rescue and Recovery Summary Report	ML22018A051
3F0222-01	02/09/22	CR3	Dixon	Updated Spent Fuel Management Plan	ML22040A134
3F0222-02	02/09/22	CR3	Dixon	Crystal River 3 – Onsite Property Insurance Coverage	ML22040A135
N/A	02/23/22	CR3	White	DEF-Annual FFD Electronic Submittal (Electronic Only Submittal -No letter sent)	ML22054A075
3F0322-01	03/30/22	CR3	State	Crystal River Unit 3 – Annual Decommissioning and Irradiated Fuel Management Financial Status Report for 2021	ML22089A163
3F0322-02	03/07/22	CR3	Dixon	Crystal River 3 – 2021 Individual Monitoring NRC Form 5 Report.	ML22066A983
3F0322-03	03/10/22	CR3	Dixon	Crystal River 3 – HHS Lab Error Investigation Report. (per 10 CFR 26.719(c)(1))	ML22069A581
3F0322-04	03/23/22	CR3	Dixon	Crystal River 3 (XEG) – DOE/NRC Forms 741, 742 and 743C (SNM Report)	ML22088A055
3F0422-01	04/06/22	CR3	Dixon	Crystal River Unit 3 – 2021 Annual Radioactive Effluent Release Report	ML22096A103
3F0422-02	04/06/22	CR3	Dixon	Crystal River Unit 3 – 2021 Annual Radiological Environmental Operating Report	ML22096A104
3F0522-01	05/17/22	CR3	Reid	Crystal River Unit 3 – Safety Analysis Report, QAPM and 10 CFR 50.59 - 10 CFR 72.48 Report – May 2020	ML22138A042
3F0522-02	05/10/22	CR3	Adix	ADP Financial Report	ML22131A303
3F0522-03	05/28/22	CR3	State	PSDAR and DCE update	ML22148A001

ADP CR3 Decommissioning Quarterly Report
2Q-2022

Environmental

Summary of Haley & Aldrich Submittals and Actions Q2 2022 (January through June)					
Number	Date	From Org	From Person	Subject	Submitted To
Site Investigation/Remediation					
	28-Feb-22	H&A	Nadia Glucksberg	AOC 12 - Former Firing Range Interim Source Removal Report - Addendum No 1	ADP CR3
	28-Feb-22	H&A	Nadia Glucksberg	Supplemental Site Investigation Report	ADP CR3
3S0322-01	1-Mar-22	H&A	Nadia Glucksberg	AOC 12 - Former Firing Range Interim Source Removal Report Addendum No 1	FDEP
	15-Mar-22	H&A	Nadia Glucksberg	AOC 18 - Settling Basin Interim Source Removal Report	ADP CR3
	22-Feb-22	H&A	Miles van Noordennen	Building Material Summary Memorandums (Emergency Diesel Gen, Emergency Feedwater Pumphouse, Central Alarm Station 2 Building, Aux Building)	ADP CR3
	Jan-22			Collection of groundwater samples from AOC 12 and 18 to support ISRP's	
	Feb-22			Well repair for MW-6S and 6D	
	Mar-22			Collection of Coatings (two week field program)	
	May-22	H&A	Elida Danaher	Additional Well Installation and Groundwater Sampling Work Package	ADP CR3
	May-22	H&A	Nadia Glucksberg	NEI 5 Year GW Review	ADP CR3
				Conduct Field Program (May/June)	
3S0622-01	1-Mar-22	H&A	Nadia Glucksberg	Background Evaluation for Groundwater	FDEP
Permitting Support					
	2/22/2022	H&A	Nadia Glucksberg	SPCC Plan Revision	ADP CR3
	2/22/2022	ADP CR3	Elida Danaher	Annual MSGP Report	ADP CR3
		ADP CR3	Elida Danaher	Annual MSGP Report	FDEP
	3/1/2022	ADP CR3	Elida Danaher	Tier II Report	E-plan reporting system*
	Dec 2021; Jan/Feb 2022	ADP CR3	Elida Danaher	Monthly NPDES submittal - Discharge Monitoring Reports	FDEP
	2/28/2022	H&A	Bethany Brooks	Wastewater Regulatory Program and Surveillance Fee - paid	FDEP
	3/25/2022	H&A	Nick Davis	Facilitated removal of turtle reporting from license	FDEP/ADP CR3
	March 2022	H&A	Elida Danaher	Annual Toxicity Testing - testing start 3/31/22	FDEP
	March 2022	H&A	Elida Danaher	Wastewater Regulatory Program - update ADP point of contact	FDEP
	21-Jun-22	H&A	Elida Danaher	Submitted Request for new Site Contact (Guy McCallum) for permit compliance.	FDEP
	15-Jun-22	H&A	Bethany Brooks	Storage Tank Renewal fee - paid	FDEP

7.0 COMPLETED AND NEAR-TERM SCHEDULE MILESTONES

	PAY ITEM/MILESTONE	PLANNED COMPLETE	STATUS
3.1.1.1	Planning & Site Preparation Utilities Reactivation		100% Complete
3.1.1.2	Planning & Site Preparation Containment Access, Waste Handling Areas		100% Complete
3.1.2	Planning & Site Preparation Site Characterization		100% Complete
3.1.3.1	Planning & Site Preparation LCR and RV/RVI Planning and Engineering General transition Planning/Engineering		100% Complete
3.1.3.2	Planning & Site Preparation LCR and RV/RVI Planning and Engineering Site/Plant infrastructure Planning and Engineering		100% Complete
3.1.3.3	Planning & Site Preparation LCR and RV/RVI Planning and Engineering RVI Planning and Engineering	9/13/2022	90 % Complete
3.1.3.4	Planning & Site Preparation LCR and RV/RVI Planning and Engineering	5/10/2023	67% Complete

ADP CR3 Decommissioning Quarterly Report
2Q-2022

	PAY ITEM/MILESTONE	PLANNED COMPLETE	STATUS
	RV Planning and Engineering		
3.1.3.5	Planning & Site Preparation LCR and RV/RVI Planning and Engineering LCR Planning and Engineering		100% Complete
3.1.4.1	Planning & Site Preparation Balance of Plant D&D Planning Temporary Utilities, Site Preparation Planning		100% Complete
3.1.4.2	Planning & Site Preparation Balance of Plant D&D Planning Turbine, Condenser, Steam Generator Removal Planning		100% Complete
3.1.4.3	Planning & Site Preparation Balance of Plant D&D Planning Systems Removal and Decon Work Planning	7/31/2022	75% Complete
3.1.4.4	Planning & Site Preparation Balance of Plant D&D Planning Demolition Work Planning	3/31/2023	25% Complete
4.A.1.1	Large Component Removal Reactor Internals Segmentation Reactor Internals Mobilization, Setup & Commissioning		100% Complete
4.A.1.2	Large Component Removal Reactor Internals Segmentation Reactor Internals Segmentation (Plenum Assembly)		100% Complete
4.A.1.3	Large Component Removal Reactor Internals Segmentation Reactor Internals Segmentation (Core Support Assembly/Remaining)	9/30/2022	35% Complete
4.A.3	Large Component Removal Reactor Vessel Segmentation Reactor CRDMs, ICIs, Services Structure	8/25/2022	80% Complete
4.A.4.1	Large Component Removal Reactor Coolant System Reactor Coolant Piping		100% Complete
4.A.4.2	Large Component Removal Reactor Coolant System Reactor Coolant System Pumps and Motors		100% Complete
4.A.5	Large Component Removal Reactor Coolant System Pressurizer and Relief Tank		100% Complete
4.A.6.5	Large Component Removal Steam Generators Steam Generator Package, Transportation and Disposal		100% Complete
4.A.7.1	Large Component Removal		100%

ADP CR3 Decommissioning Quarterly Report
2Q-2022

	PAY ITEM/MILESTONE	PLANNED COMPLETE	STATUS
	Main Turbine/Generator/Condensers Turbine and Generator Removal		Complete
4.A.7.1	Large Component Removal Condenser Removal	9/30/2022	42% Complete
4.B.1.2	Site Decontamination Remove Plant Systems Auxiliary Building elev 95'	4/06/2023	42% Complete
4.B.1.3	Site Decontamination Remove Plant Systems Auxiliary Building elev 119'	4/06/2023	16% Complete
4.B.1.5	Site Decontamination Remove Plant Systems Turbine Building	12/31/2022	70% Complete
4.B.4	Site Decontamination Decontaminate Buildings License Termination Planning	7/31/2022	94% Complete
4.B.5.1	Site Decontamination Decontaminate Buildings West Settling Pond Remediation	8/31/2022	90% Complete
4.B.5.3	Site Decontamination Decontaminate Buildings Transfer Canal Sand Removal		100% Complete
5.1.2	Site Restoration Demolish Miscellaneous Site Structures Diesel Generator Building		100% Complete
5.1.2	Site Restoration Demolish Miscellaneous Site Structures Alternate AC Diesel Generator Bldg Demo		100% Complete
5.1.2	Site Restoration Demolish Miscellaneous Site Structures Fire Pump House Building		100% Complete
5.1.2	Site Restoration Demolish Miscellaneous Site Structures RB Maintenance Bldg Demo		100% Complete
5.2.1	Site Restoration Firing Range Closure		100% Complete


Notes:

Progress Photos

Large Component Removal Work

RVI Segmentation

Core Support Shield Separation




GTCC Preparations



Relocation of Plenum into Core Support Assembly



Cutting Grout Holes in Plenum



Completion of CSS Separation Cuts



Condenser Removal




Site Decon – Remove Plant Systems

Auxiliary Building Systems Removal

Make-up Piping Room (Rainforest Room)




Make-up Pumps+VA



Laundry Shower Tank, Sumps and Pumps



South Hallway



WDPC-3 & MTMC-19 & 6



RMA 6




Turbine Building Systems Removal



Site Restoration – Building Demolition

Fire Service Pumphouse Bldg Demo



RB Maintenance Building Demo



ADP CR3 Decommissioning Quarterly Report
2Q-2022



Activity ID	Activity Name	Orig Dur	Rem Dur	Start	Finish	2022		2023				2024				2025				2026			
						Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
Crystal River #3 Decommissioning BL June 30, 2022 Schedule Update																							
A2800	Complete Milestone #1 Partial License Termination	0.0	0.0		31-Dec-26*																		
3 - Planning / Site Preparation		340.0	340.0	30-Jun-22	18-Oct-23																		
D&D Planning & Preparations		340.0	340.0	30-Jun-22	18-Oct-23																		
LCR & RV/RVI Planning & Engineering		340.0	340.0	30-Jun-22	18-Oct-23																		
RVI Planning, Engineering, & Procurements		121.0	121.0	30-Jun-22	15-Dec-22																		
RV Planning, Engineering, & Procurement		340.0	340.0	30-Jun-22	18-Oct-23																		
Balance of Plant D&D Planning		178.0	178.0	30-Jun-22	06-Mar-23																		
Systems Removal and Decontamination Planning		60.0	60.0	30-Jun-22	21-Sep-22																		
Demolition Planning		178.0	178.0	30-Jun-22	06-Mar-23																		
4 - Decommissioning		1477.0	1041.0	05-Oct-20 A	25-Jun-26																		
4A - Large Component Removal		964.0	528.0	05-Oct-20 A	08-Jul-24																		
Reactor Internals Segmentation		525.0	435.0	24-Feb-22 A	28-Feb-24																		
Reactor Internals Segmentation (Core Support Assembly/Remaining)		211.0	121.0	24-Feb-22 A	15-Dec-22																		
Reactor Internals Waste Packaging, Transportation & Disposal		435.0	435.0	30-Jun-22	28-Feb-24																		
Reactor Vessel Segmentation		368.0	368.0	03-Oct-22	28-Feb-24																		
Reactor Vessel Mobilization, Setup, & Commissioning		103.0	103.0	03-Oct-22	22-Feb-23																		
Reactor Vessel Segmentation		185.0	185.0	23-Feb-23	08-Nov-23																		
Reactor Vessel Waste Packaging, Transportation & Disposal		235.0	235.0	06-Apr-23	28-Feb-24																		
Main Turbine / Generator / Condensers		139.0	110.0	22-Mar-22 A	30-Nov-22																		
Remove Condensers		139.0	110.0	22-Mar-22 A	30-Nov-22																		
Cascading Demo Costs		634.0	294.0	11-Mar-21 A	15-Aug-23																		
Large Component Removal Additional Cost		964.0	528.0	05-Oct-20 A	08-Jul-24																		
Asbestos Abatement		658.0	222.0	05-Oct-20 A	05-May-23																		
Remedial Action Surveys		490.0	120.0	28-Jan-21 A	14-Dec-22																		
Remove Contaminated Outdoor Piping		200.0	200.0	03-Oct-23	08-Jul-24																		
4B - Site Decontamination		1257.0	892.0	04-Feb-21 A	28-Nov-25																		
Remove Plant Systems		897.0	532.0	04-Feb-21 A	12-Jul-24																		
Reactor Building		200.0	200.0	09-Oct-23	12-Jul-24																		
Auxiliary Building (95' Elev.)		140.0	47.0	08-Sep-21 A	30-Sep-22																		
Auxiliary Building (119' Elev. and Above)		81.0	197.0	04-Oct-21 A	31-Mar-23																		
Intermediate Building		130.0	140.0	06-Jun-22 A	11-Jan-23																		
Turbine Building		30.0	130.0	04-Feb-21 A	28-Dec-22																		
Remove Plant Systems Waste P,T,&D		400.0	400.0	03-Jan-22 A	12-Jul-24																		
Decontaminate Buildings		676.0	676.0	24-Nov-22	26-Jun-25																		
Reactor Building (95' Elev.)		140.0	140.0	17-Jun-24	27-Dec-24																		
Reactor Building (119' Elev.)		120.0	120.0	21-Oct-24	04-Apr-25																		
Reactor Building (160' Elev. and Above)		99.0	99.0	10-Feb-25	26-Jun-25																		
Auxiliary Building		359.0	359.0	26-Jan-23	11-Jun-24																		
Intermediate Building		140.0	140.0	23-Feb-23	06-Sep-23																		
Miscellaneous Site Structures		100.0	100.0	24-Nov-22	12-Apr-23																		
Decontaminate Buildings Waste P,T & D		892.0	892.0	30-Jun-22	28-Nov-25																		
Reactor Building Waste P,T,&D		360.0	360.0	15-Jul-24	28-Nov-25																		
Auxiliary, Intermediate, and Misc Building Waste P,T,&D		520.0	520.0	30-Jun-22	26-Jun-24																		
License Termination Planning		10.0	10.0	30-Jun-22	13-Jul-22																		
Decon Additional Costs		1005.0	648.0	16-Feb-21 A	23-Dec-24																		
West Settling Pond		10.0	10.0	30-Jun-22	13-Jul-22																		
Underground Services Excavation		120.0	120.0	09-Jul-24	23-Dec-24																		
Remedial Action Surveys		477.0	120.0	16-Feb-21 A	14-Dec-22																		
Tooling and Equipment		40.0	40.0	07-Mar-23	01-May-23																		
Lead Abatement		200.0	200.0	18-Jan-23	24-Oct-23																		
4F - License Termination		260.0	260.0	27-Jun-25	25-Jun-26																		
License Termination Planning, Final Surveys, Reporting		260.0	260.0	27-Jun-25	25-Jun-26																		
License Termination		140.0	140.0	27-Jun-25	08-Jan-26																		
Confirmation & Verification Surveys		110.0	110.0	31-Oct-25	02-Apr-26																		
Terminate License		60.0	60.0	03-Apr-26	25-Jun-26																		
5 - Site Restoration		1174.0	1055.0	10-Aug-20 A	30-Dec-26																		
Demolition, Backfill, Grading		1174.0	1055.0	10-Aug-20 A	30-Dec-26																		
Turbine Building		259.0	140.0	11-Jan-21 A	28-Jun-23																		
Miscellaneous Site Structures		250.0	230.0	10-Aug-20 A	15-May-24																		

Activity ID	Activity Name	Orig Dur	Rem Dur	Start	Finish	22		2023				2024				2025				2026			
						Q3	Q4	Q1	Q2	Q3	Q4												
Crystal River #3 Decommissioning BL June 30, 2022 Schedule Update																							
A2800	Complete Milestone #1 Partial License Termination	0.0	0.0		31-Dec-26*																		
3 - Planning / Site Preparation																							
D&D Planning & Preparations																							
LCR & RV/RVI Planning & Engineering																							
RVI Planning, Engineering, & Procurements																							
RV Planning, Engineering, & Procurement																							
4 - Decommissioning																							
4A - Large Component Removal																							
Reactor Internals Segmentation																							
Reactor Internals Segmentation (Core Support Assembly/Remaining)																							
Reactor Internals Waste Packaging, Transportation & Disposal																							
Reactor Vessel Segmentation																							
Reactor Vessel Mobilization, Setup, & Commissioning																							
Reactor Vessel Segmentation																							
Reactor Vessel Waste Packaging, Transportation & Disposal																							
4B - Site Decontamination																							
Remove Plant Systems																							
Reactor Building																							
Decontaminate Buildings																							
Reactor Building (95' Elev.)																							
Reactor Building (119' Elev.)																							
Reactor Building (160' Elev. and Above)																							
4F - License Termination																							
License Termination Planning, Final Surveys, Reporting																							
License Termination																							
Confirmation & Verification Surveys																							
Terminate License																							
5 - Site Restoration																							
Demolition, Backfill, Grading																							
Reactor Building																							
CR3 D&D Project - GTCC Management																							