

Activity ID	Activity Name	At Compl Dur	Start	Finish	Total Float	2022												2023						
						May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul				
Homestead LNG																								
Pipeline																								
8" Connector to New Baer LNG Site																								
	Design	1	18-May-22	18-May-22	140																			
	Permitting	133	08-Nov-21 A	17-May-22	140																			
	Materials	81	23-Feb-22 A	16-Jun-22	265																			
	Construction	82	25-Apr-22	18-Aug-22	221																			
LNG Facilities																								
Major Milestones																								
	General Milestones	321	30-Mar-22 A	30-Jun-23	0																			
	Permits	284	03-Nov-21 A	16-Dec-22	94																			
	Additional Local Permits Needed	284	03-Nov-21 A	16-Dec-22	94																			
	Environmental	313	14-Feb-22 A	04-May-23	40																			
	MDC Industrial Facilities (IW-O) Permit	31	11-Jul-22	22-Aug-22	179																			
	Site Assessment Report	54	18-Jul-22	30-Sep-22	191																			
	MDC Class V Permit (Dewatering)	32	29-Apr-22 A	14-Jun-22	22																			
	FDEP NPDES (for Construction)	13	02-May-22 A	18-May-22	40																			
	SFWMD Dewatering	76	14-Feb-22 A	31-May-22	52																			
	MDC Air Operating Permit	32	22-Mar-23	04-May-23	0																			
Engineering																								
	Process	40	11-May-22 A	07-Jul-22	251																			
	PHMSA Design Spill Package	40	11-May-22 A	07-Jul-22	251																			
	Fire Protection & ESD Systems	88	04-Jan-22 A	06-May-22	6																			
Procurement																								
	EPC Contracting	154	07-Oct-21 A	16-May-22	54																			
Construction																								
	EPCMOB Mobilize for Construction	0	03-Jun-22	03-Jun-22	30																			
	UCA Unrestricted Construction Access	0	03-Jun-22		0																			
	CON-2320 Mechanical Completion Milestone	0		26-Jan-23	0																			
	COD In-Service Date	0		30-Apr-23	0																			
FPL Electrical Distribution																								
	Construction Execution	165	03-Jun-22	26-Jan-23	70																			
	Sitework	30	03-Jun-22	15-Jul-22	0																			
	Undergrounds	20	18-Jul-22	12-Aug-22	0																			
	Onsite Gas Pipeline Work	11	05-Jan-23	20-Jan-23	24																			
	Foundations	30	15-Aug-22	26-Sep-22	0																			
	Structural Steel	30	27-Sep-22	07-Nov-22	55																			
	Electrical and I&C	50	15-Nov-22	26-Jan-23	0																			
	IT & Communications	20	01-Dec-22	28-Dec-22	20																			
	Mechanical	65	27-Sep-22	28-Dec-22	14																			
	Site Restoration	40	15-Aug-22	10-Oct-22	145																			
	Roadways	40	03-Jun-22	29-Jul-22	125																			
Commissioning and Operations																								
		63	27-Jan-23	25-Apr-23	0																			

The project schedule(s) has been updated per the latest information received from the project team. Deltas to tracking project milestones could be subject to further team review and recovery plans. In case of any question related to these dates, please reach out to the corresponding Project Manager.

■ Remaining Level of Effort
 ■ Actual Work
 ■ Critical Remaining Work
■ Actual Level of Effort
 ■ Remaining Work
 ◆ Milestone