



Stephanie A. Cuello
SENIOR COUNSEL

October 29, 2024

VIA ELECTRONIC FILING

Adam J. Teitzman, Commission Clerk
Florida Public Service Commission
2540 Shumard Oak Boulevard
Tallahassee, Florida 32399-0850

Re: *Petition by Duke Energy Florida, LLC, to Approve Transaction with Accelerated Decommissioning Partners, LLC, for Accelerated Decommissioning Services at the CR3 Facility, etc.*
Docket No. 20190140-EI

Dear Mr. Teitzman:

Enclosed for filing on behalf of Duke Energy Florida, LLC (“DEF”), please find the Decommissioning Quarterly Report received from Accelerated Decommissioning Partners (ADP) on October 15, 2024 for the quarter ending September 2024. Order No. PSC-2020-0289-FOF-EI, dated August 27, 2020, issued in the above-referenced docket, provides that “2. The information responsive to items identified in the DSA [Decommission Services Agreement], Attachment 9, Section B through E should be provided to the Commission within two weeks of DEF’s receipt of this information from ADP.”

Thank you for your assistance in this matter and if you have any questions, please feel free to contact me at (850) 521-1425.

Sincerely,

/s/ Stephanie A. Cuello

Stephanie A. Cuello

SAC/clg
Enclosure

CERTIFICATE OF SERVICE

I HEREBY CERTIFY that a true and correct copy of the foregoing has been furnished via electronic mail to the following this 29th day of October, 2024.

/s/ Stephanie A. Cuello

Attorney

<p>Suzanne Brownless Florida Public Service Commission 2540 Shumard Oak Blvd. Tallahassee, FL 32399-0850 sbrownle@psc.state.fl.us</p> <p>Jon C. Moyle, Jr. / Karen A. Putnal Moyle Law Firm, P.A. 118 North Gadsden Street Tallahassee, FL 32301 jmoyle@moylelaw.com kputnal@moylelaw.com mqualls@moylelaw.com</p>	<p>Charles J. Rehwinkel Office of Public Counsel c/o The Florida Legislature 111 West Madison Street, Room 812 Tallahassee, FL 32399 rehwinkel.charles@leg.state.fl.us</p> <p>James W. Brew / Laura Wynn Baker Stone Mattheis Xenopoulos & Brew, PC 1025 Thomas Jefferson St., N.W. Suite 800 West Washington, DC 20007-5201 jbrew@smxblaw.com lwb@smxblaw.com</p>
---	---



Billy E. Reid, Decommissioning Program Manager

c.865.384.6789

BReid@NorthStar.com

ADP24-0018

October 15, 2024

Gene Flavors (via electronic mail)
DEF General Manager
Site Administration Building
Crystal River Energy Complex (CREC)

Subject: Materials for Quarterly Meeting

Dear Mr. Flavors,

In accordance with the Decommissioning Services Agreement (DSA) section 6.12.1 and Attachment 9, attached you will find the materials prepared by ADP CR3, LLC (ADP) for the upcoming quarterly meeting scheduled for October 23, 2023. Please note that the schedule included in the attached also satisfies the requirements for the quarterly schedule update stipulated at section 6.7 of the DSA.

Should you have any questions or comments, contact me at your convenience at either bereid@northstar.com or 865-384-6789.

Sincerely,

A handwritten signature in blue ink that reads "Billy E. Reid".

Billy E. Reid
Decommissioning Program Manager

Cc: Luke Self (ADP / NS)
Nelson Langub (ADP / NS)
David Pearson (ADP / NS)
James Seals (ADP / Orano)



ADP CR3, LLC

Decommissioning Quarterly Report

for quarter ending

September 2024

Contents

1.0	EXECUTIVE SUMMARY	3
2.0	SUMMARY OF REGULATORY EVENTS AND REPORTS	4
3.0	PAY ITEM DISPUTE SUMMARY	4
4.0	ADP CR3 NON-COMPLIANCE ITEMS.....	4
5.0	CONCERNS NEEDING MANAGEMENT ATTENTION	4
6.0	SUBMITTED AND PENDING REGULATORY SUBMITTALS.....	5
7.0	COMPLETED AND NEAR-TERM SCHEDULE MILESTONES	7

1.0 EXECUTIVE SUMMARY

This is the ADP CR3 quarterly report on the decommissioning of the Crystal River Unit 3 nuclear plant in accordance with the requirements of the First Amendment to the Decommissioning Services Agreement (DSA), Attachment 9, *Reporting and Notification Requirements*, reflecting the quarter from July 1, through September 30, 2024.

Q3 Safety and Environmental Performance

Injury/Illness Summary	3rd Quarter 2024	YTD 2024	PTD 2024
Project Hours	76,922	230,815	1,333,237
First Aid Cases	2	4	20
Recordable Cases	0	0	1
Lost Workday Cases	0	0	0

- First Aid Cases 2
 - 07/16/2024 Employee was descending stairs down to the 95' elevation of the Auxiliary Building when he rolled his right ankle. The grating on the last stair is cracked, creating an uneven walking surface.
 - 09/23/2024 Employee was walking under conduit when he struck his hard hat against it. Due to the contact, he sustained a mild strain to his neck/left trapezoid.
- ALARA exposure 3rd qtr 2024: 1253 mrem vs 1400 mrem budget, YTD = 5683 mrem vs 7080 budget
- Personnel Contamination events 3rd qtr: No PCEs, YTD = 4 Level 1 PCE
- NRC RP Inspections identified no discrepancies.
- Heat Stress = 0

2.0 This quarter commenced with the continued shipping of the Reactor Vessel and Internal packages from Texas storage area to WCS site in Texas. Packages containing the components of the RPV were shipped from the port to WCS by heavy haul conveyance., the RPV Top package has made it to WCS and was disposed of in Q3 of 2024. The RPV middle package was received at WCS in the second quarter and was disposed of in the 3rd quarter. Continued progress on the building demolition with the Control Complex structural demolition finishing in July. Interior decon and demolition of the Auxiliary completed to open air demo limits this quarter and Structural demolition started at the end of Q3 and is scheduled to complete Q4 2024. Reactor building systems removal is ongoing scheduled to be completed in Q1 of 2025 with the removal of the sump. Decon and demolition of the interior of the Reactor Building to open air demo limits will continue through the fourth quarter. Planning and preparations for other sequences of work continued this quarter. No used nuclear fuel related violations, environmental non-compliance, or significant industrial safety events occurred or were reported.

3.0 SUMMARY OF REGULATORY EVENTS AND REPORTS

1. Reportable events to Governmental Authority (e.g., NRC, OSHA, FDEP, EPA):

NONE

2. Receipt of any correspondence from any Governmental Authority of violation or finding:

NONE

3. Any breach of debt covenants, default acceleration, insolvency, reorganization, bankruptcy or liquidation of NorthStar Group Services, Inc., and/or proposed organizational changes in equity ownership of NorthStar Group Holdings, LLC or ORANO SA:

NONE

4. Events that require Duke Energy Florida (DEF) to make a report to ANI:

NONE

5. Events that require Duke Energy Florida (DEF) to make a report to NEIL:

NONE

4.0 PAY ITEM DISPUTE SUMMARY

There are no pay items in dispute. DEF has communicated that the quality of the documentation of Pay Item completion has been very good, with progress of all Pay Item being validated.

5.0 ADP CR3 NON-COMPLIANCE ITEMS

There have been no non-compliance items this quarter.

6.0 CONCERNS NEEDING MANAGEMENT ATTENTION

No concerns needing management attention currently.

ADP CR3 Decommissioning Quarterly Report
3Q-2024

7.0 SUBMITTED AND PENDING REGULATORY SUBMITTALS

NRC Letter Log and Submittal Register

NUMBER	DATE	FROM ORG	FROM PERSON	SUBJECT	NRC ACCESSION #	Notes
3F0124-01	1/18/2024	CR3	Reid	Response to Environmental RAls	ML24018A151	3F and REG0016 submitted to records
3F0124-02	1/18/2024	CR3	Reid	Proof of Financial Protection	ML24018A213	3F submitted to records
3F0124-03	1/19/2024	CR3	Reid	Late Received Radiological Shipment	ML24021A001	3F and REG0016 submitted to records
3F0224-01	2/5/2024	CR3	Jernigan	Email Clarifications related to the NRC Staff's EA for Crystal River	ML24025A095	3F and REG0016 submitted to records
3F0224-02	2/6/2024	CR3	Reid	Crystal River 3 - Application to for Minor Revision to NPDES, FLOA00004	ML24039A099	3F and REG0016 submitted to records
3F0224-03	2/7/2024	CR3	Reid	Late Received Radiological Shipment	ML24039A108	3F and REG0016 submitted to records
3F0224-04	2/20/2024	CR3	Reid	CR3 ISFSI Security Plan, Security Training and Qualification Plan, and Safeguards Contingency Plan, Rev. 4	ML24054A032 ML25045A035 ML24054A037 (PKG)	-Safeguards Information, hard copy mailed. -Submitted to records.
3F0224-05	2/24/2024	CR3	Reid	Late Received Radiological Shipment	ML24053A388	3F and REG0016 submitted to records
3F0324-01	3/27/2024	CR3	State	CR3 Annual Decommissioning and Irradiated Fuel Management Financial Status Report for 2023	ML24087A205	3F submitted to records.
3F0324-02	3/22/2024	CR3	Reid	Crystal River 3 – Onsite Property Insurance Coverage	ML24082A011	3F and REG0016 submitted to records
3F0324-03	3/29/2024	CR3	Reid	Response to RAls - LTP Submittal	ML24089A036 ML24090A004 ML24090A005 ML24090A006 ML24090A007	Package Accession Number is ML24093A153. 3F and REG0016 submitted to records
3F0324-04	3/27/2024	CR3	Van Sicklen	Crystal River 3 – 2022 Individual Monitoring NRC Form 5 Report	ML24087A186	3F submitted to records.
3F0424-01	4/12/2024	CR3	Reid	Late Received Radiological Shipment	ML24103A068	3F and REG0016 submitted to records
3F0424-02	4/29/2024	CR3	Reid	Crystal River 3 - 2023 Annual Radioactive Effluent Release Report (ARERR)	ML24120A336	3F and REG0016 submitted to records
3F0424-03	4/30/2024	CR3	Van Sicklen	Crystal River Unit 3 - 2023 Annual Radiological Environmental Operating Report (AREOR)	ML24121A121	3F Submitted to records
3F0524-01	5/10/2024	CR3	Reid	Response to Environmental RAls with Encl 5 withheld from public disclosure	ML24131A075 ML24131A076- (proprietary)	3F and REG0016 submitted to records
3F0524-02	5/29/2024	CR3	Reid	Biennial DSAR - QAPM - 50.59 - 72.48 Change Report	ML24150A264	3F Submitted to records
3F0524-03	5/30/2024	CR3	Adix	Annual Corporate Financial Report (Att1 and Att2/Confidential)	ML24155A153 ML24155A154- (Confidential)	3F Submitted to records
3F0624-01	6/6/2024	CR3	Reid	Response to NRC Environmental Assessment, Florida Fish and Wildlife, Questions	ML24166A079 ML24166A080- (proprietary)	3F Submitted to records
3F0624-02	6/14/2024	CR3	Reid	Late Received Radiological Shipment	ML24165A121	3F and REG0016 submitted to records
3F0724-01		CR3		N/A - NOT USED		Not used
3F0724-02	7/22/2024	CR3	Reid	CR3 LTP Technical Basis Documents, Use of NaI Detector and Guideline for Embedded and Buried Piping Detector	ML24205A158	3F and REG0016 submitted to records
3F0824-01	8/21/2024	CR3	Reid	CR3 ISFSI Security Plan, Security Training and Qualification Plan, and Safeguards Contingency Plan, Rev. 5		-Safeguards Information, hard copy mailed. -Non SGI portion Submitted to records.
3F0824-02	8/12/2024	CR3	Reid	LTP Withdrawal	ML24225A207	3F Submitted to records
3F0924-01	9/3/2024	CR4	Reid	Late Received Radiological Shipment	ML24247A212	3F Submitted to records

**ADP CR3 Decommissioning Quarterly Report
3Q-2024**


2024 Crystal River 3 – NRC Submittals		
Submittal	Submittal to be Signed	Comments
Proof of Financial Protection, Financial Liability Policy Renewal (ANI)	January 31, 2024	10 CFR 140.15, 140.11(a)(4) Exempted, 10 CFR 140.17(b)
Annual Decommissioning and Irradiated Fuel Management Financial Status Report	March 31, 2024	10 CFR 50.82(a)(8)(v), (vi) and (vii) and 10 CFR 50.75(f)(1) and (2)
Copy of Material Balance Report and Physical Inventory Listing Report (12 month frequency requirement from last submittal)	March 31, 2024	10 CFR 74.13(a) and 10 CFR 74.15, 10 CFR 70.55, 10 CFR 72.76, 10 CFR 72.78, <small>(Within 60 days following the start of the annual physical inventory of special nuclear material and/or source material)</small>
Onsite Property Insurance Coverage (NEIL)	April 1, 2024	10 CFR 50.54(w)(3)
Radiation Exposure Report To Employees (RPCM initiatives)	April 30, 2024	10 CFR 19.13(b) and 10 CFR 20.2206
Annual Radioactive Effluent Release Report and a copy of the ODCM	May 1, 2024	Submit report per 10 CFR 50.36(a)(2) and ODCM, CP-500
Annual Radioactive Radiological Environmental Operating Report	May 15, 2024	10 CFR 50 Appendix I; Submit report per ODCM, CP-500
Annual Copy of Corporate Financial Report See 10 CFR 140.15 (a)	Annually (within 30 days of issuance of annual report)	10 CFR 50.71(b) 10 CFR 72.80(b)
Biennial DSAR – QAPM- 50.59 - 72.48 - Change Report	May 31, 2024	Submit report per 10 CFR 50.71(e), 10 CFR 50.54(a)(3), 10 CFR 50.59(d)(2) and 10 CFR 72.48(d)(2)
Crystal River Unit 3 – Reporting Related to the National Pollutant Discharge Elimination System (NPDES) Permit ID# FL0A00004-001-W1S	As needed	CP-500
Crystal River 3 – Report of Investigation Pursuant to 10 CFR 20, Appendix G.	As needed	10 CFR 20, Appendix G, as exempted

Submittals	NRC Accession/ TAC Number	NRC Approval Requested	Next Expected Action	Comments
Response to Environmental RAs	ML24018A151 ML24131A075 ML24131A076 ML24166A079 ML24166A080			
Crystal River 3 – Report of Investigation Pursuant to 10 CFR 20, Appendix G	ML24021A001 ML24039A108 ML24053A388 ML24103A068 ML24165A121 ML24247A212			
Physical Security Plan, Rev. 4	ML24054A037			Received by NRC 2/22/24
Physical Security Plan, Rev. 5	tbd			Received by NRC 8/28/24
NPDES Permit Revision	ML24039A099			

Submittals	NRC Accession/ TAC Number	NRC Approval Requested	Next Expected Action	Comments
Response to LTP RAs	ML24089A036 ML24090A004 ML24090A005 ML24090A006 ML24090A007 ML24205A158			
LTP Withdrawal	ML24225A207			

Environmental

AOC Status Table attached.



8.0 COMPLETED AND NEAR-TERM SCHEDULE MILESTONES

	PAY ITEM/MILESTONE	PLANNED COMPLETE	STATUS
3.1.1.1	Planning & Site Preparation Utilities Reactivation		100% Complete
3.1.1.2	Planning & Site Preparation Containment Access, Waste Handling Areas		100% Complete
3.1.2	Planning & Site Preparation Site Characterization		100% Complete
3.1.3.1	Planning & Site Preparation LCR and RV/RVI Planning and Engineering General transition Planning/Engineering		100% Complete

ADP CR3 Decommissioning Quarterly Report
3Q-2024

	PAY ITEM/MILESTONE	PLANNED COMPLETE	STATUS
3.1.3.2	Planning & Site Preparation LCR and RV/RVI Planning and Engineering Site/Plant infrastructure Planning and Engineering		100% Complete
3.1.3.3	Planning & Site Preparation LCR and RV/RVI Planning and Engineering RVI Planning and Engineering		100 % Complete
3.1.3.4	Planning & Site Preparation LCR and RV/RVI Planning and Engineering RV Planning and Engineering		77% Complete
3.1.3.5	Planning & Site Preparation LCR and RV/RVI Planning and Engineering LCR Planning and Engineering		100% Complete
3.1.4.1	Planning & Site Preparation Balance of Plant D&D Planning Temporary Utilities, Site Preparation Planning		100% Complete
3.1.4.2	Planning & Site Preparation Balance of Plant D&D Planning Turbine, Condenser, Steam Generator Removal Planning		100% Complete
3.1.4.3	Planning & Site Preparation Balance of Plant D&D Planning Systems Removal and Decon Work Planning		100% Complete
3.1.4.4	Planning & Site Preparation Balance of Plant D&D Planning Demolition Work Planning		100% Complete
4.A.1.1	Large Component Removal Reactor Internals Segmentation Reactor Internals Mobilization, Setup & Commissioning		100% Complete
4.A.1.2	Large Component Removal Reactor Internals Segmentation Reactor Internals Segmentation (Plenum Assembly)		100% Complete
4.A.1.3	Large Component Removal Reactor Internals Segmentation Reactor Internals Segmentation (Core Support Assembly/Remaining)		100% Complete
4.A.1.4	Large Component Removal Reactor Internals Segmentation Reactor Internals Waste Packaging, Transportation and Disposal		100% Complete
4.A.2.1	Large Component Removal Reactor Vessel Segmentation Reactor Vessel Mobilization		100% Complete
4.A.2.2	Large Component Removal Reactor Vessel Segmentation Reactor Vessel Segmentation		100% Complete

ADP CR3 Decommissioning Quarterly Report
3Q-2024

	PAY ITEM/MILESTONE	PLANNED COMPLETE	STATUS
4.A.3	Large Component Removal Reactor Vessel Segmentation Reactor CRDMs, ICIs, Services Structure		100% Complete
4.A.4.1	Large Component Removal Reactor Coolant System Reactor Coolant Piping		100% Complete
4.A.4.2	Large Component Removal Reactor Coolant System Reactor Coolant System Pumps and Motors		100% Complete
4.A.5	Large Component Removal Reactor Coolant System Pressurizer and Relief Tank		100% Complete
4.A.6.5	Large Component Removal Steam Generators Steam Generator Package, Transportation and Disposal		100% Complete
4.A.7.1	Large Component Removal Main Turbine/Generator/Condensers Turbine and Generator Removal		100% Complete
4.A.7.1	Large Component Removal Condenser Removal		100% Complete
4.B.1.1	Site Decontamination Remove Plant Systems Reactor Building	4/30/2024	85% Complete
4.B.1.2	Site Decontamination Remove Plant Systems Auxiliary Building elev 95'		100% Complete
4.B.1.3	Site Decontamination Remove Plant Systems Auxiliary Building elev 119'		100% Complete
4.B.1.4	Site Decontamination Remove Plant Systems Intermediate Building		100% Complete
4.B.1.5	Site Decontamination Remove Plant Systems Turbine Building		100% Complete
4.B.2.1-3	Decontaminate Reactor Building	4/30/2025	22% Complete
4.B.2.4	Decontaminate Auxiliary Building	12/31/2024	91% Complete
4.B.2.5	Decontaminate Intermediate Building		100% Complete
4.B.4	Site Decontamination Decontaminate Buildings License Termination Planning		100% Complete

ADP CR3 Decommissioning Quarterly Report
3Q-2024

	PAY ITEM/MILESTONE	PLANNED COMPLETE	STATUS
4.B.5.1	Site Decontamination Decontaminate Buildings West Settling Pond Remediation		100% Complete
4.B.5.3	Site Decontamination Decontaminate Buildings Transfer Canal Sand Removal		100% Complete
5.1.1	Site Restoration Demolish Turbine Building		100% Complete
5.1.2	Site Restoration Demolish Miscellaneous Site Structures Emergency Feed Water Building		100% Complete
5.1.2	Site Restoration Demolish Miscellaneous Site Structures Diesel Generator Building		100% Complete
5.1.2	Site Restoration Demolish Miscellaneous Site Structures Alternate AC Diesel Generator Bldg Demo		100% Complete
5.1.2	Site Restoration Demolish Miscellaneous Site Structures Fire Pump House Building		100% Complete
5.1.2	Site Restoration Demolish Miscellaneous Site Structures RB Maintenance Bldg Demo		100% Complete
5.1.2	Site Restoration Demolish Miscellaneous Site Structures RX Vessel Closure Head Storage Bldg Demo		100% Complete
5.1.2	Site Restoration Demolish Miscellaneous Site Structures Hot and Cold Shop Bldg Demo		100% Complete
5.1.2	Site Restoration Demolish Miscellaneous Site Structures PAB Building Demo		100% Complete
5.1.2	Site Restoration Demolish Miscellaneous Site Structures BWST Building Demo	12/30/2024	0% Complete
5.1.2	Site Restoration Demolish Miscellaneous Site Structures NAB Building Demo		100% Complete
5.1.3	Site Restoration Demolish Miscellaneous Site Structures Auxiliary Building Demo	12/30/2024	0% Complete
5.1.5	Site Restoration Demolish Miscellaneous Site Structures Intermediate Building Demo		100% Complete
5.2.1	Site Restoration Firing Range Closure		100% Complete

Notes:

Progress Photos

Large Component Removal Work

Reactor Vessel Transportation and Disposal



CR3 Middle Package

CR3 Middle Package



CR3 Top Package Complete




CR3 Top Package Final Resting Place

Reactor Building System Removal



RB Internal Demo Phase 2 Alpha D-Ring



RB NWD Equipment Setup and Testing



RB Internal Demo Phase 2 Alpha D-Ring



RB Internal Demo Phase 2 Alpha D-Ring



RB NWD Equipment Setup and Testing



RB South Wall Opening


Auxiliary Building Plant System Removal and Decon



AB Spent Resin Tank



AB 95' Phase 4-2 Demo



AB 95' Small Bore Removal Night Shift



AB 119' Decon Paint Coating Removal RB Wall



AB 95' Phase 4-2 Demo



AB Galbestos Siding Removal

Control Complex




Raised Brokk to Control Complex Roof



Control Complex Demo



Control Complex Demo



Control Complex Demo



Control Complex Demo



Control Complex Demo

Activity ID	Activity Name	Orig Dur	Rem Dur	% Comp	Start	Finish	2025				2026						
							Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4		
Crystal River #3 Decommissioning BL September 30, 2024 Schedule Update																	
A2800	Complete Milestone #1 Partial License Termination	0	0	0%		31-Dec-26*											
4 - Decommissioning																	
4A - Large Component Removal																	
Large Component Removal Additional Cost							775	200		11-Oct-21 A	04-Jul-25						
Asbestos Abatement							609	46		11-Oct-21 A	02-Dec-24						
Remove Contaminated Outdoor Piping							200	200		30-Sep-24	04-Jul-25						
4B - Site Decontamination							1132	398		19-Aug-21 A	08-Apr-26						
Remove Plant Systems							664	40		11-Oct-21 A	22-Nov-24						
Reactor Building							180	35		16-Jan-23 A	15-Nov-24						
Auxiliary Building (119' Elev. and Above)							80	5		11-Oct-21 A	04-Oct-24						
Remove Plant Systems Waste P,T,&D							400	40		03-Jan-22 A	22-Nov-24						
Decontaminate Buildings							441	158		27-Jul-23 A	07-May-25						
Reactor Building (95' Elev.)							120	90		30-Oct-23 A	07-May-25						
Reactor Building (119' Elev.)							120	36		16-Sep-24 A	01-Jan-25						
Reactor Building (160' Elev. and Above)							129	32		05-Aug-24 A	12-Nov-24						
Auxiliary Building							339	34		27-Jul-23 A	13-Jan-25						
Miscellaneous Site Structures							100	100		15-Nov-24	03-Apr-25						
Decontaminate Buildings Waste P,T & D							685	398		02-Jan-23 A	08-Apr-26						
Reactor Building Waste P,T,&D							360	330		09-Sep-24 A	08-Apr-26						
Auxiliary, Intermediate, and Misc Building Waste P,T,&D							520	50		02-Jan-23 A	06-Dec-24						
License Termination Planning							5	5		30-Sep-24	04-Oct-24						
Decon Additional Costs							1132	320		19-Aug-21 A	19-Dec-25						
Underground Services Excavation							120	120		07-Jul-25	19-Dec-25						
Remedial Action Surveys							860	48		19-Aug-21 A	04-Dec-24						
Lead Abatement							80	80		30-Sep-24	17-Jan-25						
4F - License Termination							248	248		08-Apr-24 A	20-Apr-26						
License Termination Planning, Final Surveys, Reporting							248	248		08-Apr-24 A	20-Apr-26						
License Termination							128	128		08-Apr-24 A	03-Nov-25						
Confirmation & Verification Surveys							110	110		25-Aug-25	26-Jan-26						
Terminate License							60	60		26-Jan-26	20-Apr-26						
5 - Site Restoration							914	589		10-Aug-20 A	31-Dec-26						
Demolition, Backfill, Grading							914	589		10-Aug-20 A	31-Dec-26						
Turbine Building							130	10		03-Jul-23 A	11-Oct-24						
Miscellaneous Site Structures							250	115		10-Aug-20 A	11-Sep-25						
Auxiliary Building							80	53		23-Jan-23 A	27-Mar-25						
Reactor Building							525	431		21-Oct-24 A	31-Dec-26						
Intermediate Building							30	15		13-Jun-24 A	15-Nov-24						
Backfill and Grade							374	374		14-Oct-24	19-Mar-26						
Site Restoration Additional Costs							227	227		18-Nov-24	30-Sep-25						
Concrete Crushing & Security Barriers							227	227		18-Nov-24	30-Sep-25						

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
▬ Primary Baseline
 █ Remaining Work
 ◆ Milestone

Activity ID	Activity Name	Orig Dur	Rem Dur	% Comp	Start	Finish	2025					2026						
							Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4			
Crystal River #3 Decommissioning BL September 30, 2024 Schedule Update																		
A2800	Complete Milestone #1 Partial License Termination	0	0	0%		31-Dec-26*												
4 - Decommissioning																		
4A - Large Component Removal																		
Large Component Removal Additional Cost							609	42		11-Oct-21 A	26-Nov-24							
Asbestos Abatement							609	42		11-Oct-21 A	26-Nov-24							
4B - Site Decontamination							426	158		27-Jul-23 A	07-May-25							
Decontaminate Buildings							426	158		27-Jul-23 A	07-May-25							
Reactor Building (95' Elev.)							120	90		30-Oct-23 A	07-May-25							
Reactor Building (119' Elev.)							120	36		16-Sep-24 A	01-Jan-25							
Reactor Building (160' Elev. and Above)							129	32		05-Aug-24 A	12-Nov-24							
Auxiliary Building							339	34		27-Jul-23 A	13-Jan-25							
4F - License Termination							248	248		08-Apr-24 A	20-Apr-26							
License Termination Planning, Final Surveys, Reporting							248	248		08-Apr-24 A	20-Apr-26							
License Termination							88	88		08-Apr-24 A	08-Sep-25							
Confirmation & Verification Surveys							110	110		25-Aug-25	26-Jan-26							
Terminate License							60	60		26-Jan-26	20-Apr-26							
5 - Site Restoration							525	513		23-Jan-23 A	31-Dec-26							
Demolition, Backfill, Grading							525	513		23-Jan-23 A	31-Dec-26							
Auxiliary Building							80	53		23-Jan-23 A	27-Mar-25							
Reactor Building							525	431		21-Oct-24 A	31-Dec-26							

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
▬ Primary Baseline
 █ Remaining Work
 ◆ Milestone