1		BEFORE THE
2	FLORIDA PO	UBLIC SERVICE COMMISSION
3		DOCKET NO. 080009-EI
4	In the Matter of:	
5	NUCLEAR COST RECOVERY	CLAUSE.
6		
7		VOLUME 2
8	Page	es 167 through 369
9		RSIONS OF THIS TRANSCRIPT ARE NCE COPY ONLY AND ARE NOT
10	THE OFFICIAL	TRANSCRIPT OF THE HEARING. N INCLUDES PREFILED TESTIMONY.
11		
12	PROCEEDINGS:	HEADING
13	PROCEEDINGS.	HEARING
	BEFORE:	CHAIRMAN MATTHEW M. CARTER, II
14		COMMISSIONER LISA POLAK EDGAR COMMISSIONER KATRINA J. McMURRIAN
15		COMMISSIONER NANCY ARGENZIANO COMMISSIONER NATHAN A. SKOP
16		
17	DATE:	Thursday, September 11, 2008
18	TIME:	Commenced at 9:30 p.m.
19		Concluded at 5:20 p.m.
20	PLACE:	Betty Easley Conference Center
21	Thich.	Room 148 4075 Esplanade Way
22		Tallahassee, Florida
23	DUDODATE TV	MARY ALLEW MEDI COS COS
24	REPORTED BY:	MARY ALLEN NEEL, RPR, FPR
25	APPEARANCES:	(As heretofore noted.) DOCUMER NUMBER-DA

8549 SEP 128

FLORIDA PUBLIC SERVICE COMMISSION

INDEX WITNESSES NAME PAGE GARRY MILLER Pre-filed Direct Testimony Inserted DANIEL L. RODERICK Direct Examination by Ms. Triplett Prefiled Testimonies Inserted Cross-Examination by Mr. McWhirter Cross-Examination by Mr. Brew WILLIAM R. JACOBS, JR., Ph.D. Direct Examination by Mr. Burgess Prefiled Testimony Inserted JEFFERY A. SMALL Prefiled Direct Testimony Inserted CARL VINSON and ROBERT LYNN FISHER Direct Examination by Mr. Young Prefiled Direct Testimony Inserted Cross-Examination by Mr. Brew WILL GARRETT Prefiled Rebuttal Testimony Inserted CERTIFICATE OF REPORTER

	li .										
1							INDE	ζ			
2							EXHIBITS				
3		NUM	BER						ID.	ADMTD.	
4		14	DLR-	1						300	
5		15	WRJ-	1						332	
6		16	JAS-	1						333	
7		17	JAS-	2						333	
8		18	JAS-	3						333	
9		19	VF-1							357	
10											
11											
12											
13											
14											
15											
16											
17											
18											
19											
20											
21											
22											
23											
24											
25											
				FLOR	IDA	PUBLIC	SERVICE	COMMISS	SION		

PROCEEDINGS 1 2 (Transcript follows in sequence from Volume 1.) 3 CHAIRMAN CARTER: We are back on the record. 4 And when we left last time, we had finished the direct, cross, and exhibits for witness Cross. And I think with 6 7 that, Ms. Triplett, you are recognized. MS. TRIPLETT: Thank you. I think at this 8 point we would like to ask that the prefiled written 9 testimony for Garry Miller, who was excused from the 10 proceeding, be inserted into the record. 11 CHAIRMAN CARTER: Let's do this before you go 12 13 there. And I'm sorry for cutting you off, but you did -- we asked you, and you did provide it for us. 14 Commissioners, it's a one-page errata sheet 15 for witness Cross, and it has got the numbers that we 16 17 were asking about. Show it entered into the record. 18 Without objection, show it done. You did provide a copy to all the parties too; 19 20 right? 21 MS. TRIPLETT: Yes, sir. CHAIRMAN CARTER: Thank you so kindly. 22 23 MS. TRIPLETT: Yes, sir. CHAIRMAN CARTER: Sorry to interrupt you. 24 Ms. Triplett, you're recognized. 25

1	I didn't mean to throw your rhythm off like
2	that.
3	MS. TRIPLETT: No, I'm sorry. It doesn't take
4	much to throw my rhythm off.
5	Yes. I think we're up to Garry Miller's
6	testimony, so we would ask that the prefiled testimony
7	for Mr. Garry Miller be inserted into the record as
8	though read.
9	CHAIRMAN CARTER: The prefiled testimony of
10	the witness will be entered into the record as though
11	read.
12	MS. TRIPLETT: Thank you. And he did not have
13	any exhibits.
14	CHAIRMAN CARTER: Okay. Is this a stipulated
15	witness?
16	MS. TRIPLETT: Mr. Miller?
17	CHAIRMAN CARTER: Yes.
18	MS. TRIPLETT: Yes, he was stipulated and
19	excused.
20	CHAIRMAN CARTER: Okay.
21	MS. TRIPLETT: And now we're up to Mr
22	CHAIRMAN CARTER: Is that okay with the
23	parties? Is that correct? Commissioners? Okay. Show
24	it done. No exhibits with Mr. Miller?
25	MS. TRIPLETT: Correct, no exhibits.

FLORIDA PUBLIC SERVICE COMMISSION

IN RE: PETITION TO ESTABLISH DISCOVERY DOCKET REGARDING ACTUAL AND PROJECTED COSTS FOR LEVY NUCLEAR PROJECT BY PROGRESS ENERGY FLORIDA, INC.

BY PROGRESS ENERGY FLORIDA

FPSC DOCKET NO. 080149

DIRECT TESTIMONY OF GARRY MILLER

1		I. INTRODUCTION AND QUALIFICATIONS
2	Q.	Please state your name and business address.
3	A.	My name is Garry Miller. My business address is 100 East Davie Street,
4		TPP 15, Raleigh, NC 27601.
5		
6	Q.	By whom are you employed and in what capacity?
7	A.	I am employed by Progress Energy Carolinas ("PEC") in the capacity of
8		General Manager – Nuclear Plant Development & License Renewal. As
9		General Manager – Nuclear Plant Development & License Renewal, I am
10		responsible for the siting, management, and oversight of all major land
11		purchases, and other contracts necessary for the construction of Progress
12		Energy Florida's ("PEF's" or the "Company's") proposed Levy Nuclear
13		Power Plants.
14		
15	Q.	What are your responsibilities as the General Manager Nuclear Plant
16		Development & License Renewal?

1	Α.	I am responsible for new nuclear plant development in both the Carolinas
2		and Florida, including Engineering, Licensing, and Project Controls
3		(including scheduling, contracts, commercial matters, training, document
4		control, records management, and project management). All the major
5		contracts approved to date on the Levy project, and for nuclear plant
6		development, have been under my management and responsibility.
7		
8	Q.	Please summarize your educational background and work experience.
9	Α.	I have a Bachelor of Science degree in Nuclear Engineering from North
10		Carolina State University. I also have a master's degree in Mechanical
11		Engineering from North Carolina State University. I have approximately
12		thirty years of experience in the nuclear industry. My experience involves
13		engineering and maintenance experience at all of Progress Energy's
14		nuclear plants and the Corporate office. I have held Engineering Manager
15		positions at the Brunswick Nuclear Plant and Robinson Nuclear Plant. I
16		have held the position of Chief Engineer for Nuclear Generation Group
17		(NGG). I have also held the position of Maintenance Manager at Progress
18		Energy's Harris Nuclear Plant.
19		
20		II. PURPOSE AND SUMMARY OF TESTIMONY
21	Q.	What is the purpose of your direct testimony?
22	A.	The purpose of my direct testimony is to support the Company's request
23		for cost recovery pursuant to the nuclear cost recovery rule for certain

Q.

A.

costs incurred from January through December 2007 for the acquisition of real property necessary to support the construction of the Company's proposed Levy Nuclear Power Plants.

Specifically, I will describe the land acquisition costs that have been incurred, for which PEF is seeking recovery of the carrying costs. I will explain why it was reasonable and necessary for the Company to incur those land acquisition costs in the timeframe it did.

Do you have any exhibits to your testimony?

No, I am not sponsoring any exhibits. I am, however, sponsoring Schedules T-7 through T-8B of the Nuclear Filing Requirements ("NFRs"), which are included as part of the exhibits to Will Garrett's testimony. Schedule T-7 is a description of the nuclear technology selected in 2007. Schedule T-8 is a list of the contracts executed in excess of \$1.0 million in 2007. Schedule T-8A reflects details pertaining to the contracts executed in excess of \$1.0 million. Schedule T-8B reflects details pertaining to contracts executed in excess of \$200,000, but less than \$1 million, of which there were none in 2007 for the Levy project.

All of these schedules are true and accurate.

Q. Please summarize your testimony.

The Company incurred real estate acquisition costs in 2007 to acquire land necessary for its Levy Nuclear Project. PEF needed to acquire this real

A.

property in 2007 to maintain the licensing and construction schedule to successfully bring Levy Unit 1 into commercial service in 2016. As demonstrated in my testimony and the NFR schedules attached to Mr. Garrett's testimony, PEF took adequate steps to ensure these acquisition costs were reasonable and prudent. PEF negotiated favorable contract terms under the then-current market conditions and circumstances.

For all the reasons provided in my testimony and in the NFR schedules, the Commission should approve PEF's costs incurred in 2007 as reasonable and prudent pursuant to the nuclear cost recovery rule.

III. COSTS INCURRED IN 2007 FOR LEVY NUCLEAR PLANT

Q. Has PEF incurred any costs in 2007 for its Levy Nuclear Project?

A. Yes, PEF incurred real estate acquisition costs to acquire the site for its Levy Nuclear Project. Levy Units 1 and 2 are scheduled to be built at a site selected in Levy County, Florida for commercial service in 2016 and 2017, respectively.

Q. How did PEF choose the Levy site as the location for its new nuclear power plants?

The Company's Nuclear Plant Development Group ("NPD") utilized the Electric Power Research Institute ("EPRI") siting guide, a widely accepted guidance document for evaluating new nuclear power plant sites, and

A.

A.

applicable Nuclear Regulatory Commission ("NRC") regulatory guidance, to review and evaluate potential sites. Based on certain on-site analyses, initial screening analyses, and on weighing strategic and transmission considerations, NPD ultimately concluded that the Levy County site presented the best overall site as compared to the other sites considered.

After initially selecting the Levy County site, PEF executed a Purchase and Sales Agreement to acquire the parcel, known as the Rayonier parcel, from the land owner in 2006. This allowed PEF to conduct more detailed testing to ensure the viability of the site for a nuclear plant, consistent with NRC regulatory guidance and regulations. These analyses showed that the site was suitable for new nuclear plants.

Q. Please generally describe the Rayonier Purchase and Sales Agreement.

PEF negotiated the Rayonier Purchase and Sales Agreement to provide
PEF the opportunity to ensure that the site was suitable for nuclear plant
development. Once those evaluations were complete, PEF closed on the
property in September 2007. PEF took several steps during the
negotiation of the Agreement to ensure that it received favorable terms
under the circumstances and market conditions. First, during the initial
negotiations for the Rayonier property, PEF maintained its anonymity by
utilizing a third-party representative, who acted on PEF's behalf. PEF did
this to reduce the likelihood that property owners would inflate their initial

asking price solely based on the knowledge that the buyer was a large utility. PEF also used comparable sales from the area to negotiate the most appropriate price for that real estate market. In addition, PEF engaged in lengthy negotiations with the property owner to obtain the lowest possible price on the best possible terms.

One favorable contract term is that the Agreement provides for an additional payment to the land owner once PEF has obtained its Combined Operating License ("COL") from the NRC. Thus, in the event the Company does not complete the process of obtaining a COL for the nuclear plants for any reason, the Company will not have to pay any additional money for the land. In addition to this price benefit, PEF's acquisition of this parcel will be a benefit to its customers even if Levy Units 1 and 2 are not ultimately constructed. Good sites, such as this one, with access to an adequate water supply that can accommodate base load and other generating units, are rare in Florida and becoming harder to find and acquire. PEF may be able to utilize this site for alternative generating units in the future.

The purchase price negotiated for the Rayonier parcel is a reasonable and prudent price, given the circumstances and nature of the transaction. The other terms of the Rayonier contract are also reasonable and prudent. Further details of this contract are contained in Schedule T-8 and T-8A, attached as an exhibit to Mr. Garrett's testimony.

Q. Why did PEF acquire land at this time?

PEF needed to acquire this parcel in 2007 to ensure that the NRC licensing process and construction would be completed timely for Levy Unit 1 to go on-line in 2016. For example, PEF has already started to order long leadtime materials for the Westinghouse AP-1000 reactors, which allows PEF to stay on schedule and to preserve favorable pricing for key components. Additionally, and most significantly, PEF plans to file its Site Certification Application ("SCA") with the Florida Department of Environmental Protection ("DEP") in the second quarter of 2008, and the Combined Construction and Operating License Application ("COLA") with the NRC in the third quarter of 2008. We expect the DEP approval process to take 12-15 months and the NRC license approval process to take approximately 42 months. Placing these orders and obtaining key regulatory approvals on a timely basis will be critical to maintaining the construction schedule, meeting budgets, and moving forward with the project. All of these efforts required PEF to have a site already selected for its nuclear reactor units.

In addition, certain pre-construction activities, such as construction of site access roads, office building, and training center, must commence in 2008 to ensure the proposed commercial in-service date can be met.

Assuming PEF receives all regulatory approvals on schedule, it will commence on-site preparation and pre-construction activities in 2010.

PEF plans to begin the pour of safety-related concrete; i.e., starting with

1

Α.

Q.

A.

the reactor foundation in 2012, and expects completion of the balance of plant by the end of 2015. Thus, the acquisition of the property in 2007 was necessary, reasonable, and prudent to maintain PEF's construction schedule.

Has the Company purchased other real property for the Levy Nuclear Project?

Yes, PEF executed a purchase agreement and closed on another parcel, known as the Lybass parcel, in December 2007. This parcel is contiguous to the southern border of the Rayonier parcel, and also includes a smaller parcel contiguous to the northwest corner of the Rayonier property and abutting the U.S. 19 highway. Acquisition of this property was necessary to provide access to the Levy site to the Cross Florida Barge Canal, which in turn provides access to the Gulf of Mexico -- the cooling water source for the nuclear units. The Lybass parcel also permits greater construction and employee access to the Levy site along the U.S. 19 highway. In addition, part of the Lybass parcel provides access to transmission exit corridors from the Levy nuclear units.

Like the Rayonier Purchase and Sale Agreement described above, the Lybass contract was required to maintain the licensing and construction schedule for Levy Units 1 and 2. The Lybass parcel will likewise provide benefits to PEF's customers by serving as a potential future site for alternative generation. Indeed, as described more fully in

Q.

Α.

Mr. Garrett's testimony, the Company will allocate a portion of the parcel as land held for future use.

The purchase price for the Lybass parcel is reasonable and prudent, given the nature and circumstances of the transaction. The remainder of the contract provisions are also reasonable and prudent. Further details of the Lybass contract are contained in Schedule T-8 and T-8A, attached as an exhibit to Mr. Garrett's testimony.

Why did the Company purchase a greater amount of the Lybass property than was needed for the Levy project?

The landowners would only sell a minimum of 2,150 acres, therefore, the only way PEF could acquire the necessary land rights for the transmission, piping and heavy haul path corridors, would have been to condemn a portion of the Lybass property. The Company first analyzed how much land was necessary to accommodate the four 500kV transmission lines exiting the site and the corridor necessary to locate the intake and discharge piping and heavy haul road on the Lybass property. The Company estimated that it would need at least a 1,000 foot corridor through the western portion of the Lybass property comprising approximately 220 acres. The Company next retained a qualified Florida real estate appraiser, and outside eminent domain counsel, to assist the Company in its evaluation of the alternative cost to condemn the 1,000 foot corridor for the Levy Nuclear Project. Under Florida law, the costs

a

A.

included the likely value of the property, hiatus damages, any damages to the remainder of the Lybass property, and any legal fees and other costs resulting from a condemnation proceeding that PEF likely would be required to pay. Based on this evaluation, and considering that any eminent domain trial would be before a Levy County jury, the Company decided to purchase the entire property.

Q. Has the Company incurred any other costs for the Levy Nuclear Project?

Yes, PEF incurred costs pursuant to a third, separate contract. PEF executed a Nominee Agreement with a real estate agent to provide real estate acquisition services to identify potential sites and help the Company choose, negotiate, and contract for what ultimately became the Rayonier and Lybass parcels. The company acted as PEF's agent in this process. This contract was necessary for the acquisition of the two parcels that make up the Levy site. The company was chosen for its familiarity with Florida real estate, its experience with negotiating large real estate purchase contracts, and its familiarity with PEF. For this contract, PEF negotiated favorable contract terms under the then-current market conditions and circumstances. Indeed, PEF's real estate agent performed its contract services successfully and below the original contract price. The costs incurred under this contract are thus reasonable and prudent.

1		Further details of the contract are contained in Schedule T-8 and T-8A,
2		attached as an exhibit to Mr. Garrett's testimony.
3		
4	Q.	To summarize, were all the costs that the Company incurred in 2007
5		for the Levy Nuclear Project reasonable and prudent?
6	A.	Yes, the specific cost amounts contained in the schedules, which are
7		attached as exhibits to Mr. Garrett's testimony, reflect the reasonably and
8		prudently incurred costs which are described above for the Levy Nuclear
9		Project work in 2007.
10		
11	Q.	Does this conclude your testimony?
12	A.	Yes, it does.
13		
į		
		11

1	CHAIRMAN CARTER: Okay. You're recognized.
2	MS. TRIPLETT: Thank you. And Progress Energy
3	would call Daniel Roderick to the stand.
4	CHAIRMAN CARTER: Daniel Roderick.
5	Thereupon,
6	DANIEL L. RODERICK
7	was called as a witness on behalf of Progress Energy
8	Florida and, having been first duly sworn, was examined
9	and testified as follows:
10	DIRECT EXAMINATION
11	BY MS. TRIPLETT:
12	Q. Would you please introduce yourself to the
13	Commission and provide your address?
14	A. Yes. My name is Daniel Roderick. My business
15	address is 15760 West Power Line Street, Crystal River,
16	Florida.
17	Q. And who do you work for, and what is your
18	position?
19	A. I work for Progress Energy. I'm the Vice
20	President for Nuclear Projects and Construction.
21	Q. And have you filed prefiled direct testimony
22	regarding PEF's 2008 actual/estimated and 2009 projected
23	costs associated with the CR3 uprate project?
24	A. Yes.

Have you filed prefiled direct testimony

Q.

regarding PEF's costs incurred in 2006 and 2007 for the 1 2 CR3 uprate project? 3 Α. Yes. Have you filed prefiled supplemental direct 4 Q. testimony regarding PEF's 2008 estimated/actual costs 5 and 2009 projected costs associated with the CR3 uprate? 6 Α. Yes. Have you filed rebuttal testimony regarding 8 the CR3 uprate project costs? 9 Α. Yes. 10 Have you filed prefiled revised direct 11 testimony regarding PEF's 2008 estimated/actual and 2009 12 projected costs associated with the Levy nuclear plant? 13 14 Yes. Have you filed prefiled direct testimony 15 Q. regarding PEF's site selection costs associated with the 16 Levy nuclear construction project? 17 18 Α. Yes. Have you filed prefiled supplemental direct 19 Q. testimony regarding PEF's site selection, 20 actual/estimated, and projected costs associated with 21 the Levy nuclear project? 22 Α. Yes. 23 And does this supplemental testimony 24

supplement your revised prefiled direct testimony?

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23

•	
Α.	Yes.

- And do you have any changes to make to your Q. prefiled testimony and exhibits?
- I have one correction that I want to make in my direct testimony for in support of 2008 actual/estimated costs and 2009 projected costs. on the May 1, 2008 testimony, and it's on page 9 on line 17. Where it says "approximately 12 million, gross of joint owner billing and exclusive of carrying, " the 12 million should be 8.4 million. That does not change any of the exhibits or any of the other filings. It's just an error in this particular document.
- And if I asked you the same questions in your prefiled testimony today, would you give the same answers, with the correction that you just made?

Α. Yes.

MS. TRIPLETT: We would request that the prefiled testimonies be moved into evidence as though read in the record.

CHAIRMAN CARTER: The prefiled testimony will be entered into the record as though read.

24

IN RE: NUCLEAR COST RECOVERY CLAUSE BY PROGRESS ENERGY FLORIDA FPSC DOCKET NO. 080009

DIRECT TESTIMONY OF DANIEL L. RODERICK IN SUPPORT OF 2008 ACTUAL/ESTIMATED COSTS AND 2009 PROJECTED COSTS

1		I. INTRODUCTION AND QUALIFICATIONS
2	Q.	Please state your name and business address.
3	A.	My name is Daniel L. Roderick. My business address is Crystal River
4		Energy Complex, Site Administration 2C, 15760 West Power Line Street,
5		Crystal River, Florida 34428.
6		
7	Q.	By whom are you employed and in what capacity?
8	A.	I am employed by Progress Energy Florida ("PEF" or the "Company") in
9		the capacity of Vice President - Nuclear Projects & Construction. As
10		Vice President - Nuclear Projects & Construction, I am responsible for the
11		management and oversight of all large, capital nuclear projects for the
12		Company, including the Uprate Project at Crystal River Unit 3 ("CR3"),
13		PEF's nuclear plant. Formerly, I was Director of Site Operations at CR3.
14		
15	Q.	What are your responsibilities as the Vice President Nuclear Projects
16		and Construction?

I am an officer of PEF and I am responsible for all aspects of major 1 A. 2 projects and construction of nuclear generating assets in Florida. Formerly, as director of Site Operations, I was responsible for the safe, 3 4 efficient, and reliable generation of electricity from CR3 and all plant functions reported to me and were under my supervision. 5 6 Q. 7 Please summarize your educational background and work experience. A. I have a Bachelor of Science and Master of Science degree in Industrial Engineering from the University of Arkansas and have completed the 10 NRC program for a Senior Reactor Operator License. I have been at CR3 11 since 1996, serving in my current position as Vice President Nuclear 12 Projects and Construction and, prior to that position, Director of Site 13 Operations, Plant General Manager, Engineering Manager, and Outage 14 Manager, respectively. Prior to my employment with the Company, I was 15 employed for twelve years with Entergy Corporation at its Arkansas 16 Nuclear One plant in Russellville, Arkansas with responsibilities in Plant 17 Operations and Engineering. 18 19 II. PURPOSE AND SUMMARY OF TESTIMONY 20 21 What is the purpose of your direct testimony? Q. 22 A. The purpose of my direct testimony is to support the Company's request 23 for cost recovery pursuant to the nuclear cost recovery rule for certain

costs incurred in 2008 for the replacement and modification of equipment at CR3 to support an increase in electrical generation power from the nuclear plant. My testimony will also support the Company's actual/estimated and projected costs for the remainder of 2008 and 2009. Finally, my testimony explains why the CR3 Uprate Project is feasible, pursuant to Rule 25-6.0423(5)(c)5, F.A.C.

Q. Do you have any exhibits to your testimony?

- **A**. Yes, I am sponsoring one exhibit:
 - Exhibit No. __ (DLR-1), which is the Integrated Project Plan ("IPP") for the CR3 Uprate project.

I am also sponsoring portions of the schedules attached to Lori Cross' testimony. Specifically, Schedules AE-7 through AE-8 of the Nuclear Filing Requirements ("NFRs"), are included as part of Exhibit No. __ (LC-2) the exhibits to Lori Cross' testimony. Schedule AE-7 is a description of the contracts and work for the nuclear technology selected. Schedule AE-8 is a list of the contracts executed in excess of \$1.0 million that have been executed to date. Schedule AE-8A reflects details pertaining to the contracts executed in excess of \$1.0 million.

I am also sponsoring Schedules P-7, P-8, and P-8A, part of Exhibit No. __ (LC-1), which provide similar details for technology selected and contracts as the AE schedules do. Finally, I am sponsoring Schedule TOR-7 included as part of Exhibit No. __ (LC-3) to Lori Cross' testimony.

This exhibit and all of these schedules are true and accurate.

2

O. Please summarize your testimony.

3 4

5

6

A.

7 8

9

11

10

12

13 14

15

16

17

18

19

20 21

22

From January to March 2008, PEF has incurred reasonable and prudent costs to complete work scheduled for all three phases of the project. The first phase of the CR3 Uprate Project was completed during the 2007 refueling outage. PEF incurred costs for the remaining two phases, scheduled for the 2009 and 2011 refueling outages, because long leadtimes to secure contracts and equipment for that work is required. To maintain the time schedule for the project, PEF's goal is to do as much work as possible during the 2009 refueling outage. These costs are appropriate for recovery pursuant to the nuclear cost recovery rule.

As demonstrated in my testimony and the NFRs filed as exhibits to Ms. Cross' testimony, PEF took adequate steps to ensure that the costs it incurred were reasonable and prudent. When selecting vendors, PEF utilized a Request for Proposals ("RFP"), or competitive bidding, process where appropriate, and used reasonable business judgment to select solesource vendors when an RFP was not used. For all its contracts, PEF negotiated as favorable contract terms as it could given market conditions to provide reasonable cost certainty and appropriate risk-sharing. Accordingly, the Commission should approve PEF's costs incurred for January to March 2008 as reasonable and prudent pursuant to the nuclear cost recovery rule.

PEF has also provided reasonable projections for costs to be 1 incurred during the remainder of 2008 and all of 2009. These projected 2 costs were developed using the best available information to the Company 3 at this time. Thus the Commission should approve PEF's projections as 4 reasonable. 5 6 PRUDENCE OF COSTS AND UPDATED INFORMATION FOR 7 III. **CR3 UPRATE** 8 9 Have you previously filed testimony in this docket in support of cost 10 Q. recovery for the CR3 Uprate? 11 Yes, on February 29, 2008, I provided testimony in which I discussed the 12 A. 13 prudence of the costs incurred in 2006 and 2007 and supported the true-up schedules that reflected contract information and technology selected. 14 15 Since you filed that testimony, have there been any changes in the 16 Q. technology selected or contracts executed for the CR3 Uprate project? 17 There has only been one change in the project, in terms of the status of 18 A. contracts executed and technology selected. PEF executed the Yuba 19 contract, which at the time of my previous testimony, had been issued but 20 21 not signed. PEF has continued to prudently administer the contracts previously described in greater detail in my previous testimony. 22

Q.

A.

The updated description of the contracts executed for the work required for the technology chosen for the CR3 Uprate Project is contained in Schedule AE-7, which is attached as part of an exhibit to Ms. Cross' testimony. Also, a detailed description of the contracts executed in excess of \$1 million, including the dollar value and term of the contract, the method of vendor selection, the identity and affiliation of the vendor, and current status of the contract, is contained in Schedules AE-8 through AE-8A, attached to an exhibit to Ms. Cross' testimony.

Has the Company incurred costs for the CR3 Uprate Project?

A. Yes, the total capital expenditures, for January to March 2008, gross of joint owner billing and exclusive of carrying cost, were \$9.0 million.

Q. Please generally describe these costs.

As part of the MUR phase, which PEF completed during the 2007 refueling outage, PEF incurred costs related to the installation of improved instruments to allow more accurate measurement of inputs to the secondary heat balance. These costs were reasonable and prudent and include engineering and licensing support, project management, the improved instruments, and installation of those instruments. The MUR went into commercial service on January 31, 2008 and the Company has achieved approximately 12 additional megawatts of nuclear generation, depending on the circumstances, as a result. In addition, PEF incurred

A.

costs related to work necessary for the Balance of Plant ("BOP") and the Extended Power Uprate ("EPU") phases of the project. This work included engineering support, project management, contract labor, and procurement of materials.

The specific cost amounts contained in Ms. Cross' testimony and exhibits reflect the reasonably and prudently incurred costs which are described above for the CR3 Uprate project work for January to March 2008.

Q. Why is the Company unable to separate costs specifically between the BOP and the EPU phases, as was done in the need determination proceeding?

In the need determination docket, PEF separated the phases between those associated with making the 'secondary' side or BOP more efficient from those necessary to support a higher NRC licensed power level output of the reactor core, referred to as EPU. In that docket, however, PEF also indicated that the goal was to do as much of the work during the 2009 outage as possible, so that the customers could obtain the benefit of that work earlier. As the analyses progress, and PEF becomes more certain as to the scope of the work, PEF can better identify what work can be done in what outage. In many cases, significant aspects are absolutely essential to support both. In addition, some of the work performed under certain contracts relate to both the 2009 and 2011 work.

1	IV.	PROJECTIONS FOR COSTS TO BE INCURRED FOR THE
2		REMAINDER OF 2008 AND 2009
3		
4	Q.	Does the Company plan to incur costs for the CR3 Uprate Project
5	during	the remainder of 2008 and 2009?
6	Α.	Yes, PEF must incur costs to maintain the schedule for the uprate.
7		
8	Q.	What major costs does PEF estimate incurring for the remainder of
9	2008?	
10	A.	As reflected in Schedule AE-6, PEF estimates costs of \$58.6 million, gross
11		of joint owner billing and exclusive of carrying costs. This amount
12		includes purchase of materials for the moisture separator reheaters
13		("MSRs"), purchase of generator and exciter components, and work done
14		by Siemens on the wheel disc machining and generator rotor winding.
15		
16	Q.	What major costs does PEF project it will incur in 2009?
17	Α.	As reflected in Schedule P-6, PEF projects costs of \$107.1 million, gross
18		of joint owner billing and exclusive of carrying costs for 2009. This
19		amount includes additional purchases of generator and exciter
20		components, completion of inner casing fabrication, purchase and
21		shipping of the low pressure turbines, progress payments for the delivery
22		of the MSR vessels to CR3, and the mobilization of equipment and labor
		0

by Siemens in preparation for the installation work to be done during the 2009 scheduled refueling outage.

Q. Has the Company made any projections regarding the costs that will be incurred in 2009 to address the Point of Discharge ("POD") issue?

A. Yes, PEF has commissioned a study to determine the solution(s) necessary to address the temperature and flow of the water in the discharge canal. The water in the discharge canal is affected not only by CR3 but also by Crystal River Units 1 and 2. This study will also identify the respective impacts of CR3 to the discharge canal, so that the appropriate costs of the solution(s) can be properly allocated to the CR3 Uprate project. The study is not yet complete, but the Company does have high level, preliminary estimates for the anticipated expenditures for 2009. Because the allocation has not been determined, PEF has assumed, to provide projections for year 2009, that 42% of the costs of the POD solution(s) should be allocated to the CR3 Uprate project. PEF will update its projections for 2009 costs upon completion of the POD study. The projected expenditures for the POD in 2009 are estimated to be approximately \$12 million, gross of joint owner billing and exclusive of carrying costs. This cost figure is reflected on Line 39 and Line 43 of Schedule P-6, attached as an exhibit to Ms. Cross' testimony.

Q. How were all the projected costs prepared?

A. PEF developed its estimates on a reasonable engineering basis, using the best available information. In some instances, PEF utilized actual

information received from third parties with which it is negotiating, while in other instances, the contracts have already been executed. In addition, PEF developed these projected costs based on the detailed project schedules which set forth the necessary milestones to maintain the expected in-service date. Accordingly, the projected costs, as set forth in Exhibits No. (LC-1) and (LC-2) to Lori Cross' testimony, should be approved as reasonable.

V. TRUE UP TO ORIGINAL COST FILING FOR 2008

- Q. Has the Company filed schedules to provide information truing up the original estimates to the actual costs incurred?
- A. Yes, these schedules are reflected as an Exhibit to Ms. Cross' testimony.
- Q. What is the current total project estimate, compared to the original estimate?

17

As reflected on Schedule TOR-7, the total current project estimate, A. exclusive of AFUDC and fully loaded is \$364 million. The original estimate provided in the need determination proceeding was \$381 million, which did not reflect the full "Financial View" or fully loaded costs. The original estimate inclusive of the indirect costs is \$439 million as presented in Scheduled TOR-7. This current total project estimate is

based on the best available information at the time of this filing.

VI. RULE 25-6.0423(5)(c)5: LONG-TERM FEASIBILITY OF

COMPLETING CR3 UPRATE

Q. Has the Company conducted an analysis to determine the long-term feasibility of completing the CR3 Uprate project?

A. Yes. In this case, the Company determined the feasibility of completing the CR3 Uprate project as part of its Integrated Project Plan ("IPP"). The IPP is a new, refined process for gaining management approval for expenditures of significant funds. It is another form of Project Plan or Business Analysis Package. The Company uses IPPs to manage non-routine capital projects with more than \$50 million in capital costs. After completion of the MUR phase, an IPP for the CR3 Uprate project was prepared on January 29, 2008. This IPP updates and replaces the Business Analysis Package for the project, which was issued November 10, 2006.

Q. Is the CR3 Uprate project completion feasible?

A. Yes, given the results of the IPP. The IPP provides an update of the status of the project, including the completion of the MUR phase during the 2007 outage and the continued progress on preparing for the 2009 and 2011 outage. It outlines the major work planned, and sets forth the planned schedule and project milestones necessary for timely completion. Updated cost estimates are provided in the IPP, for both capital and operating and maintenance ("O&M"). The total current estimate remains bounded by the initial Business Analysis Package.

19

20

21 22

23

The IPP also includes potential project risks, and strategies for managing such risks. PEF feels confident that at this time, there is no indication of any risks that would affect the project's feasibility. As indicated in the IPP, PEF has an extensive risk management program in place that allows us to readily identify any potential risks quickly and implement mitigation actions to reduce those risks. Also included in the IPP is an update regarding the necessary regulatory approvals for the project, particularly the Site Certification for the flow and temperature of the water at the discharge canal and approval from the Nuclear Regulatory Commission ("NRC") for the Extended Power Uprate. Obtaining these regulatory permits remains feasible and on schedule.

The recommendation of the IPP is that the Company continue with the remaining work for the CR3 Uprate project, to be completed during the 2009 and 2011 refueling outages. As set forth in the IPP, the project will result in economic benefits to PEF's customers, in terms of fuel savings, and will provide additional clean energy at low cost to PEF consumers. The implementation of the CR3 Uprate project is an important element of the Progress Energy Balanced Solution. The IPP, which is a confidential document, is attached as Exhibit No. (DLR-1) to my testimony.

- Does the Company plan to complete an updated IPP on an annual Q. basis to decide whether to go forward with the CR3 Uprate project?
- At this point, PEF does not plan to complete a formal IPP each year. A. However, the Company will continue to provide regular updates to senior

1	manage	ement, following certain project milestones, so that the progress of the project
2	can be	effectively monitored.
3		
4	Q.	Does this conclude your testimony?
5	A.	Yes, it does.
6		
7		
9		·
	,	

IN RE: PETITION TO RECOVER THE COSTS OF THE CRYSTAL RIVER UNIT 3 UPRATE PURSUANT TO THE NUCLEAR COST RECOVERY RULE

BY PROGRESS ENERGY FLORIDA

FPSC	DOCKET	NO.	

DIRECT TESTIMONY OF DANIEL L. RODERICK

1	I. INTRODUCTION AND QUALIFICATIONS		
2	Q.	Please state your name and business address.	
3	Α.	My name is Daniel L. Roderick. My business address is Crystal River	
4		Energy Complex, Site Administration 2C, 15760 West Power Line Street,	
5		Crystal River, Florida 34428.	
6			
7	Q.	By whom are you employed and in what capacity?	
8	A.	I am employed by Progress Energy Florida ("PEF" or the "Company") in	
9		the capacity of Vice President - Nuclear Projects & Construction. As	
10		Vice President - Nuclear Projects & Construction, I am responsible for the	
11		management and oversight of all large, capital nuclear projects for the	
12		Company, including the Uprate Project at Crystal River Unit 3 ("CR3"),	
13		PEF's nuclear plant. Formerly, I was Director of Site Operations at CR3.	
14			
15	Q.	What are your responsibilities as the Vice President Nuclear Projects	
16		and Construction?	

	1		
1	A.	I am an officer of PEF and I am responsible for all aspects of major	
2		projects and construction of nuclear generating assets in Florida.	
3		Formerly, as director of Site Operations, I was responsible for the safe,	
4		efficient, and reliable generation of electricity from CR3 and all plant	
5		functions reported to me and were under my supervision.	
6			
7	Q.	Please summarize your educational background and work experience.	
8	A.	I have a Bachelor of Science and Master of Science degree in Industrial	
9		Engineering from the University of Arkansas and have completed the	
10		NRC program for a Senior Reactor Operator License. I have been at CR3	
11		since 1996, serving in my current position as Vice President Nuclear	
12		Projects and Construction and, prior to that position, Director of Site	
13		Operations, Plant General Manager, Engineering Manager, and Outage	
14		Manager, respectively. Prior to my employment with the Company, I was	
15		employed for twelve years with Entergy Corporation at its Arkansas	
16		Nuclear One plant in Russellville, Arkansas with responsibilities in Plant	
17		Operations and Engineering.	
18			
19		II. PURPOSE AND SUMMARY OF TESTIMONY	
20	Q.	What is the purpose of your direct testimony?	
21	A.	The purpose of my direct testimony is to support the Company's request	
22		for cost recovery pursuant to the nuclear cost recovery rule for certain	
23		costs incurred in 2006 and 2007 for the replacement and modification of	

A.

equipment at CR3 to support an increase in reactor power from the nuclear plant.

Specifically, I will describe the construction costs that have been incurred, for which PEF is seeking recovery of the carrying costs. I will explain why those construction costs were reasonable and necessary to accomplish the uprate. My testimony further supports the prudence of those costs by describing the process by which vendors and technology were selected.

Q. Do you have any exhibits to your testimony?

No, I am not sponsoring any exhibits. I am, however, sponsoring Schedules T-7 through T-8B of the Nuclear Filing Requirements ("NFRs"), which are included as part of the exhibits to Will Garrett's testimony. Schedule T-7 is a description of the contracts and work for the nuclear technology selected, for years 2006 and 2007. Schedule T-8 is a list of the contracts executed in excess of \$1.0 million, for years 2006 and 2007. Schedule T-8A reflects details pertaining to the contracts executed in excess of \$1.0 million. Schedule T-8B reflects contracts executed in excess of \$200,000, yet less than \$1.0 million.

All of these schedules are true and accurate.

Q. Please summarize your testimony.

Α.

The CR3 Uprate Project is being completed in three phases and will result in the Company generating an additional 180 MWe of efficient nuclear power by 2011. To improve the cost-effectiveness of this project, the Company chose to complete the project in three phases by taking advantage of already-scheduled refueling outages at CR3. Since November 2006 and during 2007, PEF has incurred reasonable and prudent costs to complete all three phases of the project. The first phase of the CR3 Uprate Project was completed during the 2007 refueling outage. PEF incurred costs for the remaining two phases, scheduled for the 2009 and 2011 refueling outages, because long lead-times to secure contracts and equipment for that work is required. These costs are appropriate for recovery pursuant to the nuclear cost recovery rule.

As demonstrated in my testimony and the NFRs filed as exhibits to Mr. Garrett's testimony, PEF took adequate steps to ensure that the costs it incurred were reasonable and prudent. When selecting vendors, PEF utilized a Request for Proposals ("RFP"), or competitive bidding, process where appropriate, and used reasonable business judgment to select solesource vendors when an RFP was not used. For all its contracts, PEF negotiated as favorable contract terms as it could given market conditions to provide reasonable cost certainty and appropriate risk-sharing.

Accordingly, the Commission should approve PEF's costs incurred for 2006 and 2007 as reasonable and prudent pursuant to the nuclear cost recovery rule.

A.

III. DESCRIPTION AND STATUS OF CR3 UPRATE PROJECT

Q. Please briefly describe the CR3 Uprate project.

The power uprate project for CR3 increases the electrical power output from the plant from about 900 MWe by approximately 180 MWe to 1,080 MWe. The power uprate project involves increasing the power or thermal MWs produced in the reactor core by making modifications to the design to allow for use of additional nuclear fuel. In addition, some modifications to supporting equipment are necessary to support the additional heat from the power increase to accommodate all designed accident conditions in the plant. The additional heat will raise the heat exchange between the Primary and Secondary Systems and create more steam to turn the turbines.

The major modifications resulting from the power uprate involve the secondary system; specifically, the turbine generator set, which has three parts, two low pressure and one high pressure rotor, and the generator, plus their supporting systems and equipment. The secondary system must be modified to accept the additional heat produced by the reactor core. This is accomplished by increasing the secondary system water and steam flow. Increasing the flow requires larger pumping capacity than currently exists, which requires modification or replacement of some existing pumps and heat exchangers. A series of evaluations,

Q.

A.

models, and other studies have been completed to identify the required pumps and motors to upgrade or replace.

In addition to the reactor power increase, design improvements to some major system components will allow for increased efficiencies, providing additional electrical power beyond that obtained from the higher thermal output. These design improvements to obtain the steam efficiencies are factored into the CR3 power uprate costs. For example, when the steam turbine high pressure rotor was designed in 1962, a multipiece assembly was made. These multi-piece assemblies cause drag on the system, but better technology did not exist at the time. Since then, in the late 1990's, technological advancements have resulted in a single piece rotor blade that has less drag and, therefore, provides increased megawatt output for the same steam input.

Please explain when and how the CR3 Uprate project will be accomplished.

The CR3 power uprate project is planned for completion in three scheduled refueling outages for CR3 in 2007, 2009 and 2011. By completing this work during the times when CR3 will already be offline, customers receive the benefits of the CR3 Uprate Project without incurring replacement energy costs.

Phase I, the MUR, was installed during the 2007 refueling outage and went on-line on January 31, 2008. The MUR is a series of

1

engineering analyses to measure the "secondary heat balance" with improved accuracy through modifications to plant instrumentation and associated calculations. The improved accuracy in measuring the secondary heat balance, however, allows the rated thermal power to be increased by 41 thermal megawatts ("MWt") and plant electrical generation to increase by approximately 12 megawatts electric ("MWe"). Phase 2 of this project is a series of improvements to the efficiency of the secondary plant also known as the Balance of Plant ("BOP"). The Company currently anticipates, for example, that all or at least part of the low pressure turbine and electrical generator replacement can be completed during the BOP phase. The BOP phase is scheduled concurrently with the steam generator replacement during the 2009 refueling outage. Other modifications and replacements will be evaluated for inclusion in the 2009 refueling outage if the outage is not extended, appropriate resources are available to support the changes, and the impact of further modifications or replacements for the power uprate project on the duration of the scheduled 2011 refueling outage can be minimized.

The changes during the BOP phase do not increase the licensed output of the nuclear reactor but they will improve the efficient use of that output to produce a higher electrical output. The estimated increase in output is 28 MWe from the BOP phase.

The full power uprate is scheduled for the 2011 refueling outage, 1 2 when the remaining work necessary to provide the full 180 MWe power 3 uprate, called the Extended Power Uprate ("EPU") phase, will be 4 completed. The BOP phase improvements will be sized to support the 5 EPU. The EPU maximizes the output of the reactor and the BOP to their 6 ultimate capacity. 7 The remaining two phases of the CR3 uprate project are on 8 schedule to come online during the 2009 and 2011 outages. 9 10 Q. Will the CR3 uprate project require changes to other units or the 11 **Crystal River site?** No. All changes necessary to generate the full power uprate are internal to 12 A. 13 the CR3 power block. No changes to the Company's current plant siting 14 are required. However, modifications to address Point of Discharge 15 ("POD") issues to accommodate the full 180 MWe power uprate will be 16 necessary. 17 Q. What changes are anticipated to address the Point of Discharge 18 19 issues? 20 A. The power uprate from the project will generate additional heat and steam 21 thereby increasing the water temperature of the cooling water for the CR3 22 unit. This additional heat will likely cause the Company to exceed the 23 thermal permit requirements for the cooling water discharge flow and

1 temperature. The Company has begun a study to evaluate all reasonable 2 options before making a final determination of how to address the POD 3 issue. Whatever modifications are necessary to address the thermal 4 cooling water discharge limit, however, will accommodate the full power generated by CR3. 5 6 7 0. Did PEF obtain a need determination for the CR3 Uprate project? 8 A. Yes, the Commission approved the need for the CR3 Uprate in Order No. 9 PSC-07-0119-FOF-EI, issued on February 7, 2007. 10 Q. What is the current status of the CR3 Uprate project in terms of 11 completion? 12 13 A. Phase I, also known as the MUR phase, was successfully completed during the 2007 scheduled outage. Concurrently with the MUR phase 14 15 work, we have been securing contracts, making plans, and incurring costs for Phases II and III. The project thus far is progressing as expected, and 16 17 we expect no problems with completing them in the expected timeframes. 18 19 Q. How did PEF choose the vendors with which it contracted during the 20 2006 and 2007 timeframe? PEF employed a competitive bidding process to choose most of the 21 A. 22 vendors for the various projects associated with the CR3 Uprate Project. 23 PEF issued a Request for Proposal ("RFP"), evaluated the RFP responses

based on a variety of factors (including price, dependability of the vendor, technical considerations, and the like), and chose the vendor that provided the best value for the price.

In those instances in which an RFP process was not employed to choose a vendor for a contract, PEF used reasonable business judgment to justify that decision. For example, AREVA was chosen as a sole source contract (meaning PEF did not issue an RFP) to perform the analytical and licensing support for the NRC approval for the MUR and EPU phases. This decision was made because AREVA had unique access to and experience with the requisite safety analyses for CR3. This allows AREVA to efficiently perform the analyses required to secure NRC approval. AREVA has also out-performed other vendors in these types of analyses. These factors reasonably lead to the selection of AREVA as the vendor for such a time-sensitive project like the CR3 Uprate Project. We nevertheless have secured a favorable contract terms with AREVA to provide reasonable cost-certainty and appropriate risk-sharing.

A more detailed description of the contracts executed for the work required for the technology chosen for the CR3 Uprate Project is contained in Schedule T-7, which is attached as part of an exhibit to Will Garrett's testimony. Also, a detailed description of the contracts executed in excess of \$1 million, including the dollar value and term of the contract, the method of vendor selection, the identity and affiliation of the vendor,

1 and current status of the contract, is contained in Schedules T-8 through T-2 8B, attached to an exhibit to Mr. Garrett's testimony. 3 IV. 4 COSTS INCURRED IN 2006 AND 2007 FOR CR3 UPRATE 5 **PROJECT** 6 7 Q. Has the Company incurred costs for the CR3 Uprate Project? 8 Α. Yes, PEF has incurred costs related to all three phases of the CR3 Uprate 9 Project. The total capital expenditures, for both years 2006 and 2007, 10 gross of joint owner billing and exclusive of carrying cost, were \$38.5 11 million. 12 13 Q. Please generally describe these costs. 14 A. As part of the MUR phase, which PEF completed during the 2007 15 refueling outage, PEF incurred \$8.7 million in costs related to the 16 installation of improved instruments to allow more accurate measurement 17 of inputs to the secondary heat balance. These costs were reasonable and 18 prudent and include engineering and licensing support, project 19 management, the improved instruments, and installation of those 20 instruments. PEF entered into contracts with NuFlo Technologies Sales 21 Co., AREVA NP, Thermal Engineering International, and Atlantic Group 22 for these services and products.

PEF also incurred \$32.1 million in reasonable and prudent costs for certain long-lead items associated with the BOP Phase (Phase II) and with the EPU (Phase III). The remaining two phases for the CR3 Uprate Project are proceeding in parallel. To maximize efficiencies, work related to both phases is being simultaneously performed where possible. In addition, as the studies progress, the Company is evaluating whether certain equipment can be installed earlier, during the 2009 outage rather than the 2011 outage. Until those decisions are made, and until the actual 2009 outage and installation are completed, the costs for Phases II and III will not be separated as between those two phases. These costs, however, were necessary to accomplish the entire Uprate Project and were prudently incurred.

PEF entered into contracts with Yuba Heat Transfer Div. and Siemens for the heat exchangers and turbine/generator retrofits, respectively. PEF also entered into a contract with AREVA NP for a detailed technical evaluation to ensure timely completion of the remaining uprate work. PEF also contracted with AREVA NP for licensing and analytical support to seek NRC approval for the EPU. In addition, PEF entered into a contract with the limited partnership of Worley Parsons and AREVA for the engineering support for the balance of the EPU. Each of these contracts, along with how those vendors were selected, are explained in greater detail in Schedules T-7 and T-8.

The specific cost amounts contained in Will Garrett's testimony and exhibits reflect the reasonably and prudently incurred costs which are described above for the CR3 Uprate project work in 2006 and 2007. Does this conclude your testimony? Q. Yes, it does. A.

IN RE: NUCLEAR COST RECOVERY CLAUSE BY PROGRESS ENERGY FLORIDA

FPSC DOCKET NO. 080009

SUPPLEMENTAL DIRECT TESTIMONY OF DANIEL L. RODERICK IN SUPPORT OF 2008 ACTUAL/ESTIMATED COSTS AND 2009 PROJECTED COSTS

1		I. INTRODUCTION AND SCOPE OF TESTIMONY
2	Q.	Please state your name.
3	Α.	My name is Daniel L. Roderick.
4		
5	Q.	Did you file Direct Testimony on May 1, 2008 in this docket?
6	Α.	Yes, I filed testimony in support of PEF's actual/estimated and projected
7		costs for the CR3 Uprate project.
8		
9	Q.	Why are you filing supplemental testimony to this direct testimony?
10	A.	I am supplementing my direct testimony to provide additional information
11		regarding the Company's actual/estimated and projected costs. I will also
12		provide testimony regarding PEF's project management policies and
13		procedures that are designed to manage project costs and maintain the
14		project schedule and explain why they are reasonable and prudent.
15		
16		

1	II.	PRUDENCE OF ACTUAL 2008 COSTS INCURRED FOR CR3
2	;	UPRATE PROJECT
3		
4	Q.	Has the Company incurred construction costs for the CR3 Uprate
5		Project?
6	Α.	Yes, as shown on line 45 of Schedule AE-6, the total capital expenditures,
7		for January to March 2008, gross of joint owner billing and exclusive of
8		carrying cost, were \$9.0 million.
9		
10	Q.	What does this \$9.0 million figure include?
11	Α.	Using the terminology of the Nuclear Filing Requirements ("NFRs"), PEF
12		incurred Project Management costs of \$1 million and Power Block
13		Engineering, Procurement, etc. (i.e., related construction cost items) costs
14		of \$7.9 million that total \$9.0 million.
15		
16	Q.	Please describe the total Project Management costs incurred and
17		explain why the Company incurred them.
18	A.	These costs include the following Project Management activities: (1)
19		project administration, including project instructions, staffing, roles and
20		responsibilities, and interface with accounting, finance, and senior
21		management; (2) contract administration, including status and review of
22		project requisitions, purchase orders, and invoices, contract compliance,
23		and contract expense reviews; (3) project controls, including schedule

maintenance and milestones, cost estimation, tracking and reporting, risk management, and work scope control; (4) project management, including project plans, project governance and oversight, task plans, task monitoring plans, lessons learned, and task item completions; (5) project training, including the uprate project training program, training of personnel in accordance with the training program, and maintaining training records; and (6) CR3 Uprate licensing work.

Each activity was conducted under the Company's project management and cost control policies and procedures that I describe in my testimony below. Such costs are necessary to ensure that the scope of work is adequate to achieve the uprate project objectives, that the engineering and construction labor, material, and equipment, provided by PEF or outside vendors for the project, is available when needed at a reasonable cost, and that the project schedule can be maintained.

The current schedule calls for the CR3 Uprate to be completed during the 2009 and 2011 CR3 refueling outages. Through the Project Management activities that I have identified, the Company is on-schedule to perform the CR3 Uprate project work as planned. These necessary CR3 Uprate project costs are reasonable and prudent.

Q. Please describe the total costs incurred for the Power Block

Engineering, Procurement and related construction cost items and explain why the Company needed to incur them.

1	Α.	These costs include (1) the purchase of improved instruments for more
2		accurate measurements, (2) contract labor for the engineering and
3	;	installation of these instruments, and (3) engineering and analytical
4		support work for Balance of Plant ("BOP") and Extended Power Uprate
5		("EPU") work. These costs were necessary to achieve the power uprate
6		objectives of the CR3 Uprate project. Each of these costs directly
7		contributes labor or material to the performance of the power uprate,
8		which will increase the generation of electrical power using nuclear fuel at
9		CR3, resulting in substantial fuel savings for our customers. As a result,
10		these are reasonable and prudent costs.
11		
12	III.	2008 ACTUAL/ESTIMATED AND 2009 PROJECTED PERIODS
13		
14	Q.	Does the Company plan to incur costs for the CR3 Uprate Project
15		during the remainder of 2008?
16	A.	Yes, PEF must incur costs to maintain the schedule for the CR3 Uprate
17		project and to procure material and equipment and perform engineering
8		and analytical support work to accomplish the power uprate work during
9		the 2009 and 2011 CR3 refueling outages.
20		
21	Q.	What types of costs does PEF project to incur for the CR3 Uprate
.2		project during the remainder of 2008 and 2009?

As reflected in Schedule AE-6 of Ms. Cross' Exhibit LC-2, the total 2008 actual/estimated costs are broken down into two categories: Project Management cost of \$9.4 million and Power Block Engineering,

Procurement, and related construction costs of \$58.2 million.

As reflected in Schedule P-6 of Ms. Cross' Exhibit LC-1, the 2009 projected costs are broken down into two categories: Project Management costs of \$21.6 million and Power Block Engineering, Procurement, and related construction costs of \$85.5 million.

A.

A.

Q. What Project Management work will be done in 2008 and 2009 and why does the Company need to incur the cost of that work?

In 2008 and 2009, Project Management costs will include: (1) project administration, including project instructions, staffing, roles and responsibilities, and interface with accounting, finance, and senior management; (2) contract administration, including status and review of project requisitions, purchase orders, and invoices, contract compliance, and contract expense reviews; (3) project controls, including schedule maintenance and milestones, cost estimation, tracking and reporting, risk management, and work scope control; (4) project management, including project plans, project governance and oversight, task plans, task monitoring plans, lessons learned, and task item completions; (5) project training, including the uprate project training program, training of

Q.

A.

personnel in accordance with the training program, and maintaining training records; and (6) CR3 Uprate licensing work.

Each activity was conducted under the Company's project management and cost control policies and procedures that I describe in my testimony below. Such costs are necessary to ensure that the scope of work is adequate to achieve the uprate project objectives, that the engineering and construction labor, material, and equipment, provided by PEF or outside vendors for the project, is available when needed at a reasonable cost, and that the project schedule can be maintained.

The Company reasonably projected its Project Management costs for the remainder of 2008 and 2009 by using the Company's staffing plan associated with the Uprate Project management staff and an approximate three percent internal labor escalation.

What Power Block Engineering, Procurement, and related construction work will be done in 2008 and 2009 and why does the Company need to incur the cost of that work?

These projected costs include purchase of materials for the moisture separator reheaters ("MSRs"), purchase of generator and exciter components, and work done by Siemens on the wheel disc machining and generator rotor winding, completion of inner casing fabrication, purchase and shipping of the low pressure turbines, progress payments for the delivery of the MSR vessels to CR3, and the mobilization of equipment

and labor by Siemens in preparation for the installation work to be done during the 2009 scheduled refueling outage.

These costs are necessary to achieve the power uprate objectives of the CR3 Uprate project. Each of these costs directly contributes labor or material to the performance of the power uprate, which will increase the generation of electrical power using nuclear fuel at CR3, resulting in substantial fuel savings for our customers. As a result, these are reasonable and prudent costs.

PEF projected its 2008 and 2009 Power Block Engineering,

Procurement, and related construction item costs using actual contract
figures and project schedule milestones. For example, to maintain the
schedule for the planned outage in 2009, PEF must order and make
payments on certain equipment during a particular timeframe. These
payment amounts and the times for payment are set forth in various
contracts, and these payments are used for the projections. PEF has,
therefore, developed its construction cost estimates using the best
available information because the parameters of our cost estimates,
material and labor pricing, whether fixed or firm with industry recognized
escalations, and the schedule for payments, has been established by
contract. The 2008 and 2009 Power Block Engineering, Procurement, and
related construction item cost projections are, therefore, reasonable.

A.

Q. Are there any other costs included in the Company's projections for 2009 for the CR3 Uprate project?

Yes, PEF projects that it will incur approximately \$12 million, gross of joint owner billing and exclusive of carrying costs, to address the Point of Discharge ("POD") issue. PEF has commissioned a study to determine the solution(s) necessary to address the temperature and flow of the water in the discharge canal. The water in the discharge canal is affected not only by CR3 but also by Crystal River Units 1 and 2. This study will also identify the respective impacts of CR3 to the discharge canal, so that the appropriate costs of the solution(s) can be properly allocated to the CR3 Uprate project.

The study is in two phases, the first of which has been completed. The phase 1 study reviewed various options available to mitigate the increased heat load in the discharge canal. The recommendation from phase 1 was that additional cooling towers and a recirculation line connecting the discharge canal to the intake canal be added. The second phase could also be described as a conceptual design phase, and it is not yet complete. The phase 2 study currently in progress will resolve some open engineering issues identified during phase 1 and establish the design requirements needed to construct the new towers and recirculation line. Phase 2 is currently scheduled to be completed by the end of 2008.

The Company does have confidence in the overall costs and, in particular, those for the anticipated expenditures for 2009. Further, while

1 the final allocation has not been determined, PEF remains confident that 2 continued use of 42 percent of the overall costs of the POD solution(s) should be allocated to the CR3 Uprate project. This projection is based on 3 the incremental heat load that is attributable to the CR3 uprate that the 4 5 cooling towers need to dissipate. The POD costs are part of both the 6 Project Management and Power Block Engineering, Procurement, and related construction cost categories on Line 39 and Line 43 of Schedule P-7 8 6 of Exhibit LC-1. 9 10 IV. TRUE UP TO ORIGINAL COST FILING FOR 2008 11 12 Q. Has the Company filed schedules to provide information truing up the original estimates to the actual costs incurred? 13 14 A. Yes, these schedules are provided as an Exhibit to Ms. Cross' testimony. 15 Q. 16 What is the current total project estimate, compared to the original estimate? 17 18 A. As reflected on Schedule TOR-7, the total current project estimate, 19 exclusive of AFUDC and including fully loaded costs, is \$364 million. 20 The original estimate provided in the need determination proceeding was \$381 million, which did not reflect the full "Financial View" or fully 21 22 loaded costs but instead reflected the estimated direct costs. The original 23 estimate inclusive of the indirect costs is \$439 million as presented in

Scheduled TOR-7. As I explained above, we now have contracts in place for the CR3 Uprate project work, and our current cost estimates are based on these contract costs and estimates of supporting project management and other work by PEF. The current total project estimate is, therefore, based on the best available information at the time of this filing.

The cost estimates for the CR3 Uprate project, when compared on the same cost basis, have changed. One reason is that the installation costs for the work already completed were larger than originally projected. This is consistent with the Company's overall experience with recent construction labor and engineering cost increases. Similarly, the costs of material have increased since the initial estimate was prepared consistent with material cost increases in the utility industry and in the construction industry as a whole. At this time, however, the current estimate reflects costs under contracts that are in place, which was not the case when the initial cost estimate was prepared. The Company, therefore, believes the current estimate reasonably reflects the cost of the Uprate project based on costs that are better defined under circumstances where the Company is closer to completing the project and simply has better cost information under its contracts for its projections.

Another change to the estimate is the elimination of the transmission costs that were included in the original estimate. The Company completed its transmission study related to the CR3 Uprate project after its initial cost estimate was prepared. As a result of that

study, the Company determined that no additional transmission upgrades 1 2 and related costs were necessary as a result of the CR3 Uprate. 3 V. PROJECT MANAGEMENT AND COST CONTROL OVERSIGHT 4 5 Q. Has the Company implemented project management and cost control 6 oversight mechanisms for the CR3 Uprate project? 7 8 Yes. The Company is utilizing several policies and procedures to ensure A. 9 that the costs for the CR3 Uprate project are reasonably and prudently incurred and that the project remains on schedule. The CR3 Uprate 10 project is being undertaken by the Company consistent with its Project 11 12 Management Manual, which has been in place at the Company and used to 13 manage capital projects since early in this decade. A copy of the 14 Company's Project Management Manual has been provided in discovery. Additionally, the CR3 Uprate project is a major capital project for the 15 Company. As such, the uprate project must comply with the Company's 16 17 policies and procedures in its Major Capital Projects – Integrated Project 18 Plan that was issued in January 2008. A copy of the Integrated Project 19 Plan for Major Capital Projects has also been provided in discovery. 20 The CR3 Uprate project was also approved in accordance with the Company's Project Evaluation and Authorization Process. This 21 22 evaluation and project authorization process has been in place at the 23 Company for many years. Finally, the CR3 Uprate project is subject to

the Progress Energy Project Governance Policy, which also has been in place for many years. Both the Project Evaluation and Authorization Process and the Project Governance Policy have been provided in discovery too.

Q. Can you describe some of the project management and cost control

documents that are being used to manage the CR3 Uprate project and

policies or procedures in the Company's project management

control project costs?

Yes. PEF has several control mechanisms in place to manage the CR3

Uprate project and the costs incurred on the project. By utilizing these policies, PEF is able to effectively keep the CR3 Uprate project on schedule and ensure that costs incurred are reasonable and prudent.

For example, the CR3 Uprate project management team conducts a wide variety of regular, internal meetings. These regular meetings allow the project management team to monitor the progress of the project, its costs, and to incorporate the collective knowledge and experience of the team in addressing the scope of the work, the cost of the work, engineering and construction implementation of the work items, and schedule performance. During these meetings PEF's project management team reviews team member roles and responsibilities, tasks are identified, and the necessary steps to implement the tasks, including incorporating lessons learned, are planned. Any staffing issues are discussed and

addressed. Procurement under contracts, through the status of requisitions, purchase orders, and invoices for necessary engineering and material, is addressed as well as the status of administration of the contracts with outside vendors. Project training updates are provided. The status of work on the uprate licensing is regularly discussed. Risk management is discussed and addressed. Finally, project management expectations are communicated and implemented by the CR3 Uprate project management team.

PEF's CR3 Uprate project managers also meet regularly with outside contract vendors working on the project to review the contract scope of work, engineering and construction implementation of that work scope, and the schedule for the work under the vendor contracts. Project requisitions, purchase orders, and invoices are discussed. Project management expectations are communicated to the outside vendors. By maintaining supervision over the project, the project schedule, and the work performed by outside vendors, PEF is able to anticipate and manage scope changes, if any, and project expenditures.

There are other regular project reviews too. CR3 Uprate project managers prepare Project Cost Reports that include all contract, labor, equipment, material and other project cost transactions recorded to the CR3 Uprate project. Monthly Department Cost Reports reflecting department capital expenditures for the CR3 Uprate project are also prepared by the department managers and/or financial analysts. These

reports are regularly reviewed by the CR3 Uprate project management team.

PEF also has monthly PEF Finance Committee meetings, in which management reviews the CR3 Uprate project costs. Prior to these meetings, responsible operations managers and Finance Management for the organization review various monthly cost and variance analysis reports for the capital budget. Variances from total budget or projections are reviewed, discrepancies are identified and corrections made as needed. The specific reports used are the Cost Management Reports produced by PEF Accounting. All cost reporting for the CR3 Uprate project is tied back to the Cost Management Reports which are tied back to the Legal Entity Financial Statements. In addition to the monthly Finance Committee meetings, senior management will periodically review the CR3 Uprate project to monitor its cost and ensure that it is on schedule.

Q. Are employees involved in the CR3 Uprate Project trained in the Company's project management and cost control policies and procedures?

A.

Yes, they are. PEF's project management team for the CR3 Uprate project has been trained in these Company policies. There are in fact formal Project Manager qualification requirements for projects of various size as well as for other roles within the Project Team (Designated Representative, Field Lead, etc.). Also, members of the CR3 Uprate

A.

project management team have experience implementing these project management and cost control policies and procedures successfully on other Progress Energy projects. And, members of the Project Team also have been hired from other organizations which brings a rich mixture of experience to bear on the project's demands.

Q. How has this experience helped the Company's employees with the project management of the CR3 Uprate project?

PEF incorporated lessons learned from its experience with the uprates at other Progress Energy nuclear plants. Having been through those uprates, the Company has valuable experience that the Company can rely on in the course of this uprate project. The Company's prior experience adds value to all aspects of this uprate project, including staffing, vendor relationships, scheduling, and cost management. Additionally, although the entire CR3 uprate project cannot be compared to any of these other uprates, particular portions of the projects can be compared. By making such comparisons, PEF is able to ensure that the costs for these particular parts of the project are reasonably consistent with each other. This provides greater assurance that the CR3 Uprate project costs are reasonable and prudent.

Α.

Q. You mentioned outside vendors on the CR3 Uprate project. How does the Company ensure that its selection and management of outside vendors is reasonable and prudent?

First, a requisition is created in the Passport Contracts module for the purchase of services. The requisition is reviewed by the appropriate Contract Specialist in Corporate Services, or field personnel on the CR3 Uprate project, to ensure sufficient data has been provided to process the contract requisition. The Contract Specialist prepares the appropriate contract document from pre-approved contract templates in accordance with the requirements stated on the contract requisition.

The contract requisition then goes through the bidding or finalization process. Once the contract is ready to be executed, it is approved online by the appropriate levels of the approval matrix as per the Approval Level Policy and a contract is created. Contract invoices are received by the CR3 Uprate project managers. The invoices are validated by the project managers and Payment Authorizations approving payment of the contract invoices are entered and approved in the Contracts module of the Passport system.

When selecting vendors for the CR3 Uprate project, as I indicated, PEF utilizes bidding procedures through a Request for Proposal ("RFP") when it can for the particular services or material needed to ensure that the chosen vendors provide the best value for PEF's customers. When a RFP cannot be used, PEF ensures that the contracts with the sole source

vendors contain reasonable and prudent contract terms with adequate pricing provisions (including fixed price and/or firm price, escalated according to indexes, where possible). When deciding to use a sole source vendor, PEF provides sole source justifications for not doing an RFP for the particular work.

In some instances where a sole source vendor must be used, for example, the vendor selected has particular experience with the plant or the work required, thus making it advantageous for that vendor to accomplish the work. This occurred, for example, with PEF's decision to contract with AREVA for certain work on the CR3 Uprate. AREVA purchased Babcock & Wilcox ("B&W"). The CR3 plant has a B&W designed reactor. By buying B&W, AREVA now owns the proprietary analysis and detailed information on how the reactor works. Further, they have partnered with Worley Parsons which was previously the primary Architect/Engineer firm responsible for the CR3 design. This obviously provides AREVA with a distinct advantage over any other vendor and reduces cost and potential schedule impacts from adding an additional vendor interface.

In other instances where a sole source vendor is selected, the vendor has a fleet contract (which was secured through an RFP prior to the CR3 project) in which it provides service for other Progress Energy nuclear plants. Because of this working relationship, and the vendor's

ongoing knowledge of and experience with Progress Energy's nuclear 1 2 plants, it is reasonable for PEF to continue working with these vendors. 3 4 Q. Does the Company verify that the Company's project management 5 and cost control policies and procedures are followed? A. Yes, it does. PEF uses internal audits to verify that its program 6 7 management and oversight control are being implemented and are 8 effective in practice. On December 28, 2007, an audit was completed 9 regarding the effectiveness of project management and cost management 10 for the CR3 Uprate project. This confidential audit report, and the 11 associated workpapers, was provided in discovery. Other internal audits 12 of the project and cost management on the CR3 Uprate project are 13 scheduled for 2008 through 2010. These audits were listed on Attachment 14 B to the Company's response to a Commission audit request. 15 Additionally, the Company's project management policies themselves, 16 produced in discovery and included in the Company project management 17 documents that I have described above, contain their own mechanisms to 18 ensure that they are followed and effectively implemented. 19 20 Q. Are the Company's project management and cost control policies and 21 procedures on the CR3 Uprate project reasonable and prudent? 22 Yes, they are. These project management policies and procedures reflect A. 23 the collective experience and knowledge of the Company. As a result,

Company employees have, in preparing the policies and procedures reflected in the Company's major capital project management documents that I have identified above, incorporated their experience and knowledge of project management policies and procedures that work within the Company and within the industry. These policies and procedures have also been tested by the Company on other capital projects. Any lessons learned from those projects have been incorporated in the current policies and procedures. We believe, therefore, that our project management policies and procedures are consistent with best practices for capital project management in the industry.

11

12

13

Does this conclude your testimony? Q.

Yes, it does. A.

14

IN RE: NUCLEAR COST RECOVERY CLAUSE BY PROGRESS ENERGY FLORIDA FPSC DOCKET NO. 080009

REBUTTAL TESTIMONY OF DANIEL L. RODERICK

1		I. INTRODUCTION AND SCOPE OF TESTIMONY
2	Q.	Please state your name.
3	A.	My name is Daniel L. Roderick.
4		
5	Q.	Did you file Direct Testimony on February 29, 2008 and May 1, 2008
6		in this docket, as well as Supplemental Direct Testimony on July 1,
7	\$	2008?
8	A.	Yes, I filed direct and supplemental direct testimony in support of PEF's
9		actual/estimated and projected costs for the Crystal River 3 ("CR3")
10		Uprate project.
11		
12	Q.	Have you reviewed the intervenor testimony of William R. Jacobs, Jr.,
13		filed on behalf of the Office of Public Counsel ("OPC")?
14	A.	Yes, I have read Mr. Jacobs' testimony, specifically as it pertains to PEF's
15		request for cost recovery under the nuclear cost recovery clause.
16		
17	Q.	What is the purpose of your rebuttal testimony?

1	. A.	The purpose of my rebuttal testimony is to respond to Mr. Jacobs'
2		apparent assertion that the Commission should require PEF to conduct an
3		analysis to ensure that any costs associated with the license renewal for
4		CR3 have not been included as part of the Company's request for cost
5		recovery for the CR3 Uprate project. Mr. Jacobs' apparently suggests that
6		this analysis should be a condition to PEF's recovery of its CR3 Uprate
7		project carrying costs through the Capacity Cost Recovery Clause (CCRC
8		under the Nuclear Power Plant Cost Recovery rule, despite the fact that
9		PEF has already performed such an analysis. I will also address how the
10		Company conducted this analysis and determined whether a particular
11		project should be included in the CR3 Uprate project or whether it was a
12		maintenance item under base rates.
13		
4	Q.	Does Mr. Jacobs contend that PEF's CR3 Uprate project costs are
15		unreasonable or imprudent?
6	A.	No, he does not. Mr. Jacobs apparently agrees with PEF that its CR3
.7		Uprate project actual costs are prudent and its CR3 Uprate project
.8		projected costs are reasonable.
.9		
20	Q.	Does Mr. Jacobs present any evidence that PEF is seeking to recover
21		carrying costs on CR3 Uprate project costs that are actually needed
22		for the CR3 license renewal and not the CR3 Uprate project?

Q.

A.

A.

No, he does not. Mr. Jacobs, on pages 9-10 of his testimony, merely provides hypothetical examples of what might happen if a utility were required to make some changes to its nuclear plant for license renewal that were also needed for an uprate at the plant. In fact, Mr. Jacobs specifically references PEF's steam generator replacement as an example of something he assumes is necessary for the extension of CR3's operating life in its license renewal application to the Nuclear Regulatory Commission (NRC) (page 10). However, Mr. Jacobs admits, as he must, that "PEF has not requested that the cost of the steam generator replacement project be recovered via the Nuclear Plant Cost Recovery mechanism." (page 10)

Do you agree with Mr. Jacobs' assumption that the steam generators are being replaced so that the CR3 license will be extended?

No, I do not. Apart from the fact that Mr. Jacobs admits that PEF has not requested that the cost of the steam generator replacement project be recovered via the Nuclear Plant Cost Recovery mechanism, the Company's decision to replace the steam generators is not related to its license renewal application. The steam generators are being replaced because the tubing material used has exhibited over time a tendency toward corrosion and cracking phenomena that will require an increase in refueling interval inspections, time required for these inspections, potential power reductions in operation, and potential repairs. To avoid these future

costs and to ensure that CR3 will continue to operate without significant 1 power reductions, Progress Energy decided to replace the steam generators 2 at CR3. 3 4 Q. Did OPC ask the Company in discovery for any analysis of the capital 5 6 requirements for the CR3 Uprate project and the CR3 license 7 renewal? No, we did not receive any discovery asking for this information despite 8 A. receiving and responding to dozens of interrogatories and producing 9 thousands of pages of documents in response to document requests since 10 11 the Company filed its petition and testimony in this docket on February 29, 2008. I was also deposed by OPC on July 1, 2008 and Mr. Jacobs was 12 present at my deposition. I was not asked in that deposition if the 13 14 Company's license renewal application for CR3 requires the replacement of equipment that is also being replaced in the CR3 Uprate project. Had 15 OPC asked for any of this information, Mr. Jacobs would have known that 16 17 none of the relevant capital costs for the CR3 Uprate project are necessary for the license renewal for CR3 and he could have avoided filing 18 19 testimony with respect to PEF. 20 21 Q. Are any of the capital costs for the CR3 Uprate project for which PEF is requesting cost recovery in this proceeding necessary for the license 22 23 renewal for CR3?

1	A.	No. No CR3 Uprate project capital costs are necessary for the license
2		renewal. The capital cost items identified in the Company's filings in this
3	į	proceeding are associated entirely with the CR3 Uprate project. The
4		license renewal application process was initiated before the CR3 Uprate
5		project and is entirely separate from the CR3 Uprate project.
6		
7	Q.	Has the Company conducted any analysis to determine if any capital
8		modifications and costs are necessary to obtain a renewed license
9		from the NRC?
10	A.	Yes. For approximately three years, PEF has been working on obtaining a
11		renewed license for CR3 from the NRC. As part of that process, PEF has
12		conducted an aging analysis of the various components of CR3. In this
13		analysis, PEF reviewed each piece of equipment within the scope of
14		License Renewal to determine whether it would be able to continue safe
15		operation for an additional twenty years or whether it was necessary to
16		replace it as a condition for receiving a renewed license.
17	!	
18	Q.	What were the results of this analysis?
19	Α.	PEF did not identify any piece of equipment that will need to be replaced
20		in order to obtain the license renewal from the NRC. PEF expects to
21		submit its application to the NRC in January 2009 and, in its application,
22		PEF does not expect to make any recommendations for any necessary
23		equipment replacements.

Q.

A.

The Company regularly conducts maintenance of plant equipment.

Has PEF included any of these maintenance costs into the uprate project costs?

Absolutely not. PEF has diligently evaluated the uprate project costs to only include those costs for which the uprate has a significant impact on the particular piece of equipment. This issue has arisen several times throughout the planning for the scope of the uprate project, and each time the Company has analyzed the particular cost on a case-by-case basis to determine whether it should fairly be included as an uprate cost.

For example, the control complex chiller is nearing the end of its expected life. Having a new chiller may be beneficial to the uprate project. However, because the CR3 Uprate project is not directly dependent on the chiller being replaced, and because the uprate does not have a significant impact on the performance of the chillers, the Company opted to replace the chiller as part of routine, base rate maintenance.

Another example involves the replacement of feedwater heat exchangers. Due to flow accelerated corrosion (FAC), the walls of the various vessels, pipes and tubes in the nuclear plant can become thin and therefore more prone to fail. PEF must carefully monitor wall thinning to identify components or sections of pipes that need replacement. The uprate will increase the flow rate and temperature. Both these changes result in the walls of the tubes becoming thinner more quickly than if the

Q.

A.

A.

uprate was not completed. Although PEF could have included the replacement of all components that are somewhat impacted by the uprate, PEF opted to not replace them as part of the uprate because the uprate only incidentally affects their performance. Thus those components will be monitored and replaced as needed as part of normal plant maintenance.

How did PEF make the decision whether to include a particular equipment upgrade or replacement in the uprate project?

PEF continually analyzed whether a particular equipment modification or replacement should be included in the scope of the uprate project as it planned the project scope. These issues regularly arose, and we resolved them by continually interfacing with plant personnel and management during project meetings. We consciously went through the exercise of determining what was part of the uprate project in the engineering and planning for the project. We used our engineering judgment and our extensive, specialized knowledge of the plant materials and equipment, to decide what plant components would be impacted by the uprate and, thus, should properly be included in the uprate project. We have carefully separated the uprate project scope from maintenance items at the CR3 plant.

Q. Does this conclude your testimony?

A. Yes, it does.

IN RE: PETITION TO ESTABLISH DISCOVERY DOCKET REGARDING ACTUAL AND PROJECTED COSTS FOR LEVY NUCLEAR PROJECT BY PROGRESS ENERGY FLORIDA, INC.

BY PROGRESS ENERGY FLORIDA

FPSC DOCKET NO. 080149

REVISED DIRECT TESTIMONY OF DANIEL L. RODERICK IN SUPPORT OF ACTUAL/ESTIMATED AND PROJECTED COSTS

I. INTRODUCTION AND QUALIFICATIONS

Q. Please state your name and business address.

A. My name is Daniel L. Roderick. My business address is Crystal River

Energy Complex, Site Administration 2C, 15760 West Power Line Street,

Crystal River, Florida 34428.

6

1

2

3

4

5

Q. By whom are you employed and in what capacity?

I am employed by Progress Energy Florida ("PEF" or the "Company") in the capacity of Vice President – Nuclear Projects & Construction. As Vice President – Nuclear Projects & Construction, I am responsible for the management and oversight of all large, capital nuclear projects for the Company. These include the Crystal River Unit 3 ("CR3") power uprate project, the CR3 steam generator replacement project scheduled for 2009, and the development, siting, engineering, and construction of two new nuclear generating facilities at the Company's Levy County site. Prior to assuming my current position, I served as the CR3 Director of Site

9 10

8

A.

11

1213

14

15

16

1 Operations. In that capacity, I was responsible for the safe, efficient, and 2 reliable generation of electricity from the Company's CR3 nuclear plant. 3 All plant functions, including the Plant General Manager, Engineering 4 Manager, Training Manager, and Licensing, reported to me and were 5 under my supervision. 6 Please summarize your educational background and work experience. 7 Q. 8 A. I have a Bachelor of Science and Master of Science degree in Industrial 9 Engineering from the University of Arkansas and have completed the 10 NRC program for a Senior Reactor Operator License. I have been at CR3 since 1996, serving in my current position as Vice President Nuclear 11 12 Projects and Construction and, prior to that position, Director of Site Operations, Plant General Manager, Engineering Manager, and Outage 13 14 Manager, respectively. Prior to my employment with the Company, I was 15 employed for twelve years with Entergy Corporation at its Arkansas 16 Nuclear One plant in Russellville, Arkansas with responsibilities in Plant 17 Operations and Engineering. 18 19 II. PURPOSE AND SUMMARY OF TESTIMONY 20 Q. What is the purpose of your direct testimony? 21 A. The purpose of my direct testimony is to support the Company's request 22 for cost recovery pursuant to the nuclear cost recovery rule for certain 23 costs incurred, from March 12, 2008 to March 31, 2008, for the

Α.

construction of the Company's proposed Levy Nuclear Power Plants. My testimony will also support the Company's projected costs for April 1, 2008 through December 31, 2009. Finally, my testimony explains why the Levy Nuclear Project is feasible, pursuant to Rule 25-6.0423(5)(c)5. F.A.C.

Q. Do you have any exhibits to your testimony?

No, I am not sponsoring any exhibits. I am, however, sponsoring portions of Schedules AE-7 through AE-8B of the Nuclear Filing Requirements ("NFRs"), which are included as part of the exhibits to Lori Cross' testimony. Specifically, I will support all of Schedule AE-7, which is a description of the nuclear technology selected for 2008. I am sponsoring those portions, not related to transmission, of Schedule AE-8, which is a list of the contracts executed in excess of \$1.0 million for 2008. Accordingly, I sponsor pages 1 through 4 and 7 through 10 of Schedule AE-8A, which reflects details pertaining to the contracts executed in excess of \$1.0 million.

I am also sponsoring Schedules P-7, P-8, and P-8A, which provide similar details for technology selected and contracts as the AE schedules do.

All of the portions of these schedules, which I sponsor, are true and accurate.

Q. Please summarize your testimony.

The Company incurred preconstruction costs from March 12, 2008 to March 31, 2008 to continue its evaluation of an advanced reactor technology for its Levy Nuclear Project, and to begin preparation of the Combined Operating License Application ("COLA"). PEF needed to enter into these contracts and incur costs during this time period to maintain the licensing and construction schedule to successfully bring Levy Unit 1 into commercial service in 2016. As demonstrated in my testimony and the NFR schedules attached to Ms. Cross' testimony, PEF took adequate steps to ensure these preconstruction costs were reasonable and prudent. PEF negotiated favorable contract terms under the then-current market conditions and circumstances.

For all the reasons provided in my testimony and in the NFR schedules, the Commission should approve PEF's costs incurred from March 12, 2008 to March 31, 2008 as reasonable and prudent pursuant to the nuclear cost recovery rule.

The Company is also presenting projected costs for April 1, 2008 through December 31, 2009. These estimates are based on the best currently-available information. These planned expenditures are necessary to keep the Levy Nuclear Project on schedule to meet the planned in-service date, and they should be approved as reasonable.

A.

	1	
1	III. A	CTUAL COSTS INCURRED FROM MARCH 12, 2008 TO MARCH 31,
2		2008 FOR LEVY NUCLEAR PLANT
3		
4	Q.	Has PEF incurred any costs from March 12, 2008 to March 31, 2008
5		for its Levy Nuclear Project?
6	Α.	Yes, PEF incurred preconstruction costs associated with its continued
7		evaluation of the reactor technology for its Levy Nuclear Project and the
8		negotiation of the contract for the engineering, design, and construction of
9		all facilities necessary to place this reactor technology in commercial
10		operation at the Levy site. PEF also incurred costs for the process of
11		obtaining a COLA for the project. Levy Units 1 and 2 are scheduled to be
12		built at a site selected in Levy County, Florida for commercial service in
13		2016 and 2017, respectively.
14		
15	Q.	Turning first to the costs incurred related to the choice of the
16		advanced nuclear reactor technology, what technology was chosen
17		and how did PEF make this choice?
18	A.	The Company has initially chosen the Westinghouse AP-1000 as the
19		advanced reactor technology for the Levy Nuclear plants. To make this
20		decision, the Company's Nuclear Plant Development Group ("NPD")
21		performed a methodical, detailed quantitative and qualitative evaluation of
22		commercially available advanced reactor technologies. NPD issued
23		Request for Proposals ("RFPs") to the three vendors that had advanced

A.

reactor designs: General Electric ("GE"); Westinghouse; and Areva, for the GE Economic Simplified Boiling Water Reactor ("ESBWR"), the Westinghouse AP-1000 advanced passive pressurized water reactor, and the Areva European Pressurized Reactor ("EPR"), respectively. NPD completed a thorough and extensive evaluation of the vendor proposal responses associated with technical and operational requirements for licensing, design, construction, and capability input by the vendors. Following nearly a year of detailed evaluation, NPD initially selected the Westinghouse AP-1000 design as the best advanced technology for PEF.

Q. Following the initial selection of the AP-1000 technology, did PEF continue to evaluate this and other advanced reactor technologies?

Yes. Since the preliminary selection of the Westinghouse AP-1000 design in January 2006, NPD continued to monitor industry changes, advanced reactor technology developments, and other information that might affect PEF's technology selection, or the assumptions NPD used in its initial analysis. In January 2007, NPD updated its January 17, 2006 technology evaluation. Among other things, NPD included a review of the GE Advanced Boiling Water Reactor ("ABWR"), a 1,350 MW plant similar to existing boiling water reactor technology. NPD chose to analyze the GE ABWR because two U.S. utilities announced their intent to construct the ABWR following NPD's initial technology evaluation. In addition, NPD

1 requested all vendors to provided updated pricing information to the extent 2 available. 3 4 Q. What did your updated analysis show? Following the same evaluation criteria as our initial analysis, NPD's 5 Α. 6 updated evaluation confirmed the initial recommendation to utilize the 7 Westinghouse AP-1000 design. This technology is further described in 8 Schedule AE-7, attached as part of the exhibit to Lori Cross' testimony. 9 Please describe any agreements that PEF has entered into regarding 10 Q. 11 the potential design and construction of the Levy project. 12 A. PEF has executed a Letter of Intent ("LOI") with Westinghouse Electric 13 Corporation and Shaw Stone & Webster which, among other things, 14 15 16 17 18 19 The details of 20 these Work Authorizations are provided in Schedule AE-8, lines 1 through 21 4 and lines 7 through 10, and Schedule AE-8A, pages 1 through 4 and 7 22 through 10, attached as an exhibit to Ms. Cross' testimony. As described 23 above, the Company first analyzed which advanced reactor design would

be the best option for its Levy Nuclear Project. That analysis included a comprehensive RFP process for the technologies. Once that detailed evaluation was completed, and the Company selected the AP-1000 for further evaluation and possible construction, then the Company naturally commenced more detailed negotiations with the Consortium that owned that nuclear reactor design. Because the Consortium is the only vendor offering the chosen AP-1000 technology, the Company obviously cannot engage in another RFP process for the contracts for the engineering, procurement, and construction of the Westinghouse AP-1000 nuclear power plants. PEF negotiated and obtained as favorable contract terms as the market conditions have allowed. The contract terms, as well as the costs incurred pursuant to those contracts, are reasonable and prudent.

Q. Why has PEF executed these contracts and incurred costs when the final EPC contract has not even been executed?

A. It is customary with a project of this size for companies to expend money even during the negotiation process. For example, in order for Westinghouse and Shaw Stone & Webster to develop the site specific cost estimates for the Levy units, they had to perform detailed analyses and studies specific to the site. Factors such as soil suitability, geographic proximity to roads for delivery of supplies, and labor costs in the area, among other things, all impact the cost of building a nuclear plant in a particular location. If PEF did not execute these contracts, Westinghouse

and Shaw Stone & Webster would not have undertaken the cost to develop 1 2 these estimates. 3 Likewise, 4 5 PEF executed the LOI with the Consortium. This LOI, among other things, authorizes the Consortium to order long 6 7 lead time equipment. 8 9 10 11 12 13 Q. Has the Company incurred any other costs for the Levy Nuclear 14 Project? 15 A. Yes, PEF has incurred costs for the development of a COLA for the Levy 16 Nuclear Project. These costs were incurred pursuant to a contract executed with the Joint Venture team of Sargent & Lundy, CH2M Hill, 17 and Worley Parson. This vendor was chosen as a result of an RFP, in 18 which six vendors were solicited and provided bids. After consideration 19 20 of a number of factors, including cost, experience, technical expertise, and ability to timely complete the COLA, PEF awarded the contract to the 21 22 Joint Venture team.

1 The costs incurred under the Sargent & Lundy, CH2M Hill, and 2 Worley Parson contract are reasonable and prudent, given the nature and 3 circumstances of the transaction. The remainder of the contract 4 provisions are also reasonable and prudent. Further details of this contract 5 are contained in Schedule AE-8 and AE-8A, attached as an exhibit to Ms. 6 Cross' testimony. 7 To summarize, were all the costs that the Company incurred from 8 Q. 9 March 12, 2008 through March 31, 2008 for the Levy Nuclear Project 10 reasonable and prudent? 11 A. Yes, the specific cost amounts contained in the schedules, which are 12 attached as exhibits to Ms. Cross' testimony, reflect the reasonably and 13 prudently incurred costs which are described above for the Levy Nuclear 14 Project work from March 12, 2008 to March 31, 2008. 15 16 IV. ESTIMATES AND PROJECTIONS FOR COSTS TO BE 17 **INCURRED FOR THE REMAINDER OF 2008 AND 2009** 18 19 Q. Does the Company plan to incur costs for the Levy Nuclear Project 20 during the remainder of 2008 and 2009? 21 A. Yes, PEF must incur costs to maintain the schedule for the expected 22 commercial in-service dates of the units. 23

1	Q.	What major costs does PEF estimate incurring for the remainder of
2		2008?
3	Α.	As reflected in Schedule AE-6, PEF estimates preconstruction costs of
4		\$198.7 million and construction costs of \$5.5 million for 2008
5		
6		
7		
8		
9		
10		
11		
12	Q.	What major costs does PEF project it will incur during 2009?
13	A.	As reflected in Schedule P-6, PEF projects it will incur \$86.0 million gross
14		of joint owner and exclusive of AFUDC in preconstruction generation
15		costs and \$425.6 million gross of joint owner and exclusive of AFUDC in
16		construction generation costs. The Company will incur costs to support
17		the license application and the clearing, grading, and excavation of the
18		Levy site.
19		
20	Q.	How were these projected costs prepared?
21	Α.	PEF developed these estimates on a reasonable engineering basis, using
22		the best available information. In some instances, PEF utilized actual
23		information received from third parties with which it is negotiating, while
		1

in other instances, the contracts have already been executed. In addition, PEF developed these projected costs based on the detailed project schedules which set forth the necessary milestones to maintain the expected in-service date. Of course, we are still in the process of negotiating an Engineering, Procurement, and Construction ("EPC") contract with the Consortium, which, depending on the ultimate terms and conditions of that agreement (and possibly others), could affect the project cost estimate. Based on what we know now, however, the estimated and projected costs, as set forth in Exhibits No. (LC-1) and (LC-2) to Lori Cross' testimony, should be approved as reasonable.

V. RULE 25-6.0423(5)(c)5: LONG-TERM FEASIBILITY OF COMPLETING LEVY NUCLEAR PROJECT

Q. Has the Company conducted an analysis to determine the long-term feasibility of completing the Levy Nuclear Project?

18 19 20

23

On April 8, 2008, PEF prepared a revision to its Business Analysis Package ("BAP"), which revises the March 2006 BAP and provides the approval mechanism and official documentation to continue moving forward with the Levy Nuclear Project. In this BAP, the Company analyzed the project schedule and presented updated information regarding project scope and funding requirements. The BAP contains a recommendation that the Company authorize the updated COLA funding

A.

requirements and the purchase of initial long-lead items for the AP-1000. Accordingly, PEF has no reason to believe that completion of the Levy Nuclear Project is not feasible; in fact, PEF is moving forward with the project because PEF believes it is feasible. In subsequent years, PEF will perform other feasibility analyses, consistent with its standard business practice in evaluating whether to continue with a project like the Levy Nuclear Project, at appropriate milestones in this Project.

Q. Does this conclude your testimony?

A. Yes, it does.

IN RE: PETITION TO ESTABLISH DISCOVERY DOCKET REGARDING ACTUAL AND PROJECTED COSTS FOR LEVY NUCLEAR PROJECT BY PROGRESS ENERGY FLORIDA, INC.

BY PROGRESS ENERGY FLORIDA

FPSC DOCKET NO. 080149

DIRECT TESTIMONY OF DANIEL L. RODERICK IN SUPPORT OF SITE SELECTION COSTS

I. INTRODUCTION AND QUALIFICATIONS

Q. Please state your name and business address.

A. My name is Daniel L. Roderick. My business address is Crystal River

Energy Complex, Site Administration 2C, 15760 West Power Line Street,

Crystal River, Florida 34428.

Q. By whom are you employed and in what capacity?

A. I am employed by Progress Energy Florida ("PEF" or the "Company") in the capacity of Vice President – Nuclear Projects & Construction. As Vice President – Nuclear Projects & Construction, I am responsible for the management and oversight of all large, capital nuclear projects for the Company. These include the Crystal River Unit 3 ("CR3") power uprate project, the CR3 steam generator replacement project scheduled for 2009, and the development, siting, engineering, and construction of two new nuclear generating facilities at the Company's Levy County site. Prior to assuming my current position, I served as the CR3 Director of Site Operations. In that capacity, I was responsible for the safe, efficient, and

reliable generation of electricity from the Company's CR3 nuclear plant. All plant functions, including the Plant General Manager, Engineering Manager, Training Manager, and Licensing, reported to me and were under my supervision.

Q. Please summarize your educational background and work experience.

A. I have a Bachelor of Science and Master of Science degree in Industrial

Engineering from the University of Arkansas and have completed the

NRC program for a Senior Reactor Operator License. I have been at CR3

since 1996, serving in my current position as Vice President Nuclear

Projects and Construction and, prior to that position, Director of Site

Operations, Plant General Manager, Engineering Manager, and Outage

Manager, respectively. Prior to my employment with the Company, I was

employed for twelve years with Entergy Corporation at its Arkansas

Nuclear One plant in Russellville, Arkansas with responsibilities in Plant

Operations and Engineering.

II. PURPOSE AND SUMMARY OF TESTIMONY

Q. What is the purpose of your direct testimony?

A. The purpose of my direct testimony is to support the Company's request for cost recovery pursuant to the nuclear cost recovery rule for site selection costs incurred prior to the Company's need determination filing on March 11, 2008, for the construction of the Company's proposed Levy Nuclear Power Plants.

Do you have any exhibits to your testimony? O.

A. No, I am not sponsoring any exhibits. I am, however, sponsoring portions of Schedules SS-7 through SS-8B of the Nuclear Filing Requirements ("NFRs"), which are included as part of the exhibits to Lori Cross' testimony. Specifically, I will support all of Schedule SS-7, which is a description of the nuclear technology selected. I am sponsoring those portions, not related to transmission, of Schedule SS-8, which is a list of the contracts executed in excess of \$1.0 million. Accordingly, I sponsor all but pages 5 and 6 of Schedule SS-8A, which reflects details pertaining to the contracts executed in excess of \$1.0 million. I am also sponsoring those portions, not related to transmission, of Schedule SS-8B, which is a list of the contracts executed in excess of \$200,000. Mr. Dale Oliver will sponsor those portions of the site selection NFRs related to transmission.

14 15

12

13

16

All of the portions of these schedules, which I sponsor, are true and accurate.

17

18

A.

Q. Please summarize your testimony.

19

20

21

22

23

The Company incurred site selection costs prior to filing its need determination on March 11, 2008 to select an advanced reactor technology for its Levy Nuclear Project, to select a site for the new nuclear units, and to begin preparation of the Combined Operating License Application ("COLA"). PEF needed to enter into these contracts and incur costs during this time period to maintain the licensing and construction schedule

to successfully bring Levy Unit 1 into commercial service in 2016. As demonstrated in this testimony, in my testimony filed simultaneously in this docket in support of the actual/estimated and projection NFR schedules, and in the site selection NFR schedules attached to Ms. Cross' testimony, PEF took adequate steps to ensure these site selection costs were reasonable and prudent. PEF negotiated favorable contract terms under the then-current market conditions and circumstances.

For all the reasons provided in these testimonies and in the NFR schedules, the Commission should approve PEF's site selection costs incurred prior to March 11, 2008 as reasonable and prudent pursuant to the nuclear cost recovery rule.

III. SITE SELECTION COSTS INCURRED PRIOR TO MARCH 11, 2008 FOR LEVY NUCLEAR PLANT

Q. Did PEF incur any costs prior to March 11, 2008 for its Levy Nuclear Project?

A. Yes, PEF incurred site selection costs associated with its continued evaluation of the reactor technology for its Levy Nuclear Project and the negotiation of the contract for the engineering, design, and construction of all facilities necessary to place this reactor technology in commercial operation at the Levy site. In addition, PEF incurred costs for the selection of the Levy site as the preferred site for the development of nuclear generation. PEF also incurred costs for the process of

1
 2
 3

_

A.

obtaining a COLA for the project. Levy Units 1 and 2 are scheduled to be built at a site selected in Levy County, Florida for commercial service in 2016 and 2017, respectively.

Q. Have you filed other testimony in this docket?

Yes, simultaneous with the filing of this testimony, I have filed testimony in support of the Company's actual/estimated and projected costs for the Levy Nuclear Project. In that testimony, I explained the prudence and necessity of the costs incurred from March 12, 2008 to March 31, 2008 for the technology chosen and the development of the COLA. The Company incurred the same categories of costs, in 2007 and 2008, prior to the Company filing the petition need determination on March 11, 2008. The Company incurred \$29.6 million in site selection costs for these categories. Thus, for the reasons stated in my testimony in support of the actual/estimated and projected costs, the Company's site selection costs, related to the choice of technology and the COLA preparation, for 2006, 2007 and 2008 are reasonable and prudent.

Q. Does your simultaneously-filed testimony also provide details regarding the executed contracts for the choice of technology and the COLA preparation?

A. Yes, in my testimony supporting the Company's actual/estimated and projected costs, I describe the Westinghouse and Shaw Stone & Webster contracts, as well as the COLA contract with the Joint Venture team of Sargent & Lundy, CH2M Hill, and Worley Parson. Details regarding these contracts are also provided in

Schedules SS-8 and SS-8A, which are part of Exhibits No. __ (LC-4) and (LC-5).

The contracts are listed in these schedules for 2007 and for 2008. For the reasons provided in my simultaneously-filed testimony, and for the reasons in the site selection schedules, the contract terms, as well as the site selection costs incurred pursuant to those contracts, are reasonable and prudent.

Q. What did the Company incur, for 2006, 2007, and 2008, in site selection costs to select the reactor technology, select the Levy site,

and for the COLA preparation?

These site selection costs are reasonable and prudent.

A. The Company incurred \$2.8 million in site selection costs for these categories in 2006, \$20.5 million in 2007, and \$8.3 million for 2008. These costs also include costs related to engineering assistance in determining whether the Levy site could support the development of nuclear generation. The Company had to incur these costs to ensure that the commercial in-service date will be met.

Q. How did the Company choose the Levy site as the preferred site to develop nuclear generation?

A. The Company completed a detailed site selection study, which resulted in the selection of the Levy site. This study was produced in response to Staff's Fourth Request for Production of Documents in Docket Number 080148, PEF's need determination proceeding. It contains bates ranges PEF-LNN-002576 through PEF-LNN-2830.

1	
Q.	To summarize, were all the site selection costs that the Company
incurred	prior to filing its need petition on March 11, 2008 for the Levy Nuclear
Project reasonable and prudent?	
Α.	Yes, the specific cost amounts contained in the schedules, which are
	attached as exhibits to Ms. Cross' testimony, reflect the reasonably and
	prudently incurred costs which are described above for the Levy Nuclear
	Project work prior to March 11, 2008.
Q.	Does this conclude your testimony?
A.	Yes, it does.
	incurred Project r A.

IN RE: PETITION TO ESTABLISH DISCOVERY DOCKET REGARDING ACTUAL AND PROJECTED COSTS FOR LEVY NUCLEAR PROJECT BY PROGRESS ENERGY FLORIDA, INC.

BY PROGRESS ENERGY FLORIDA

FPSC DOCKET NO. 080149

SUPPLEMENTAL DIRECT TESTIMONY OF DANIEL L. RODERICK IN SUPPORT OF SITE SELECTION COSTS, ACTUAL/ESTIMATED AND PROJECTED COSTS

1		I. INTRODUCTION AND SCOPE OF TESTIMONY
2	Q.	Please state your name.
3	A.	My name is Daniel L. Roderick.
4		
5	Q.	Did you file Direct Testimony on May 1, 2008 in this docket?
6	A.	Yes, I filed two sets of direct testimony in support of PEF's site selection
7		costs and its actual/estimated and projected costs, specifically for the
8		nuclear generation portions of the Levy new nuclear generation project.
9		
10	Q.	Why are you filing supplemental testimony to this direct testimony?
11	A.	I am supplementing my direct testimony to provide additional information
12		regarding the Company's site selection, actual/estimated, and projected
13		costs. Rather than filing two sets of supplemental testimonies, this one
14		testimony will supplement both of my testimonies filed May 1. Because
15		my May 1 actual/estimated and projected testimony provided information

regarding the Company's nuclear generation contracts, I will not be including information as to the contracts in this testimony. I will also provide supplemental testimony regarding PEF's reasonable and prudent project management policies and procedures, designed to manage nuclear generation project costs and maintain the project schedule.

II. SITE SELECTION COSTS INCURRED PRIOR TO MARCH 11, 2008 FOR LEVY NUCLEAR PLANT

- Has the Company incurred nuclear generation-related site selection Q. costs for the Levy Nuclear Plant?
- Yes, PEF incurred site selection costs for generation, reflected in the A. NFR's, for 2006, 2007, and 2008. As reflected in Schedule SS-6 of Ms. Cross' Exhibits LC-3, LC-4 and LC-5, PEF incurred \$2.8 million in 2006, \$20.5 million in 2007 and \$8.3 million in 2008 in License Application costs.

- For the License Application costs you identified, please describe what Q. these costs are and explain why the Company had to incur them.
- These costs include detailed on-site characterization for A. geotechnical/geological and environmental analysis. These analyses were necessary to support the Company's submission of the combined operating license application ("COLA") to the Nuclear Regulatory

Commission ("NRC") and the site certification application ("SCA") to the Florida Department of Environmental Protection ("DEP"). To support these applications, the Company must demonstrate that the Levy site has certain geotechnical features that will support nuclear generation. PEF therefore conducted detailed, comprehensive on-site testing and evaluations of the property consistent with industry and NRC regulatory guidance and regulations. The detailed analyses included months of on-site geotechnical analysis that included more than 80 borings, geophysical logging, and detailed examination of soil/rock core samples. In addition, other costs for License Application included the completion of other detailed assessments of the site, including environmental assessments, such as for threatened and endangered species, and archeological/cultural resources.

These License Application costs were incurred to maintain the project schedule for the 2016 in-service date of Levy Unit 1 and the 2017 inservice date of Levy Unit 2. The Company submitted the SCA to DEP on June 2, 2008, and it plans to submit the COLA to the NRC by the end of the year. The Company had to incur these costs at this time to ensure that these applications were completed timely and the schedule maintained so that the construction activities can begin in time to meet the expected commercial in-service dates for Levy Units 1 and 2.

III. GENERATION PRE-CONSTRUCTION ACTIVITIES

Q.	What costs has PEF included in this filing for nuclear generation pre-
	construction costs?

A. PEF has 2008 actual/estimated and 2009 projected Pre-Construction costs for generation for the Levy Nuclear Plant. Schedule AE-6 of Exhibit LC-1 shows generation pre-construction costs for 2008 actual/estimates in the following categories: License Application development costs of \$29.2 million; Engineering, Design & Procurement costs (which are confidential); and On-Site Construction Facilities costs of \$3.8 million. Schedule P-6 of Exhibit LC-2 breaks down the 2009 projected generation pre-construction costs into the following categories: License Application costs of \$20.4 million; Engineering, Design & Procurement costs of \$16.4 million; Clearing, Grading and Excavation costs of \$47.2 million; and On-Site Construction Facilities costs of \$2.0 million.

Q. Please describe what the License Application costs are, and why the Company has to incur them.

A. These costs include the NRC and DEP fees that accompany the Company's COLA and SCA filings. Also included in this category are the costs needed to prepare the application submittals themselves and legal support costs. Each application involves thousands of pages of documents and detailed information regarding various aspects of the project. After the submittal of these applications, the Company will incur costs to constantly monitor and support the technical review of these applications by the regulatory agencies. In

addition, PEF is considering stationing an employee near the NRC to provide constant oversight of the Company's COLA as it works its way through the regulatory process. The regulatory process is a fluid and interactive one, in which the Company will be expected to work with the NRC and DEP to provide additional information and perform analyses.

These License Application costs are necessary to ensure the timely submittal and approval of the Company's COLA and SCA filings. PEF expects the DEP approval process to take approximately 12-15 months and the NRC license approval process to take approximately 42 months. Obtaining key regulatory approvals on a timely basis will be critical to maintaining the construction schedule, meeting budgets, and moving forward with the project to meet the expected commercial in-service dates for the Levy units.

PEF developed these preconstruction License Application cost estimates on a reasonable engineering basis, using the best available information, consistent with utility industry and PEF practice. PEF included the estimated application/review fees for the COLA and SCA that it anticipates incurring upon/following submittal. For the costs associated with the COLA review, PEF also used the terms of its COLA contract to estimate the costs it will incur for the technical support necessary for the NRC review. In addition, PEF based its projections on known project milestones necessary to obtain the requisite NRC and DEP licenses. Because PEF is using actual or expected contract costs, its own experience and relevant utility industry insight, PEF's cost estimates for the preconstruction License Application work are reasonable.

Q. Please describe what the Engineering, Design & Procurement costs are, and explain why the Company has to incur them.

A. These costs include the engineering and design associated with the site layout, power blocks, and non-power block support facilities. Also included are payments which will be made pursuant to a Letter of Intent ("LOI") with the reactor vendor, Westinghouse and its joint venture partner Shaw Stone & Webster (collectively referred to as the "Consortium"). Under the terms of the LOI, PEF must make payments so that the Consortium can order certain long-lead equipment (such as large vessel forgings) necessary for the Levy project.

PEF must incur these Engineering, Design & Procurements costs to support the timely submission of the COLA and SCA applications and the planned in-service dates. In addition, the costs are necessary to ensure that, while PEF continues to negotiate the Engineering, Procurement & Construction ("EPC") contract with the Consortium, the project can continue to stay on schedule and the required equipment can be timely ordered. These projected costs are needed so that the planned in-service dates for Levy Units 1 and 2 are met.

PEF developed these preconstruction Engineering, Design & Procurement cost estimates on a reasonable engineering basis, using the best available information, consistent with utility industry and PEF practice. To develop the costs, PEF utilized actual cost information from the LOI it signed with the Consortium. PEF developed the other projected costs based on the detailed

project schedules which set forth the necessary milestones to maintain the expected in-service date. Because PEF is using actual or expected contract costs, its own experience and utility industry practice, PEF's cost estimates for the preconstruction Engineering, Design & Procurement work are reasonable. PEF notes, however, that it is currently negotiating with the Consortium to execute the EPC contract. Because these cost estimates were developed based upon the cost and project schedule information that was available from the negotiations at the time PEF made these estimates, these estimates will likely change once the Company finalizes and executes the EPC contract.

10

11

12

13

14

15

16

Q. Please describe what the Clearing, Grading & Excavation costs are, and explain why the Company has to incur them.

Α.

These costs include technical planning and execution of grubbing, clearing, grading, excavation, backfill, onsite disposal, drainage and erosion control at the Levy site. PEF has also included costs for the construction of parking lots, lay-down areas, and construction access roads into and at the site.

17

18

19

20

21

22

PEF has to incur these Clearing, Grading & Excavation costs to ensure that the site will be prepared for the start of construction once the regulatory approvals are obtained. The site land must be prepared for the actual construction of the nuclear plants. In addition, the site must be equipped with proper facilities to support construction once it begins. These costs must be incurred during this time period so that the expected commercial in-service date of Levy 1 can be met.

18

19 20

22

21

PEF developed these preconstruction Clearing, Grading & Excavation cost estimates on a reasonable engineering basis, using the best available information, consistent with utility industry and PEF practice. Based on PEF's experience with other construction projects, which involve similar types of activities that are necessary before construction can commence, PEF developed reasonable estimates for the Clearing, Grading & Excavation costs for the Levy project. These cost projections also use the preliminary generation construction project schedules to determine when the Clearing, Grading & Excavation work will be done to achieve the necessary project milestones to maintain the expected in-service dates for the Levy Units. Because PEF is using its own experience and utility industry practice, PEF's cost estimates for the preconstruction Clearing, Grading & Excavation work are reasonable. PEF notes, however, that it is currently negotiating with the Consortium to execute the EPC contract. Because these cost estimates were developed based upon the cost and project schedule information that was available from the negotiations at the time PEF made these estimates, these estimates will likely change once the Company finalizes and executes the EPC contract.

- Please describe what the On-Site Construction Facilities costs are, and Q. explain why the Company has to incur them.
- These costs include the installation of warehouses necessary during A. construction, including an electrical shop, carpenter shops, and the like. In

1

3

4

5

6

7

9

10 11

12

1314

15

16

17

18

19 20

21

22

23

addition, the costs to develop and install temporary construction power and lighting are included in this category.

PEF must incur these On-Site Construction Facilities costs to ensure that the site will be prepared for the start of construction once the regulatory approvals are obtained. The site must be equipped with proper facilities to support construction once it begins. These costs must be incurred during this time period so that the expected commercial in-service date of Levy 1 and Levy 2 can be met.

PEF developed these preconstruction On-Site Construction Facilities cost estimates on a reasonable engineering basis, using the best available information, consistent with utility industry and PEF practice. Based on PEF's experience with other construction projects, which involve similar types of activities that are necessary before construction can commence, PEF developed reasonable estimates for the On-Site Construction Facilities costs for the Levy project. These cost projections also use the preliminary generation construction project schedules to determine when the On-Site Construction Facilities work will be done to achieve the necessary project milestones to maintain the expected in-service dates for the Levy Units. Because PEF is using its own experience and utility industry practice, PEF's cost estimates for the preconstruction On-Site Construction Facilities work are reasonable. PEF notes, however, that it is currently negotiating with the Consortium to execute the EPC contract. Because these cost estimates were developed based upon the cost and project schedule information that was available from the negotiations

at the time PEF made these estimates, these estimates will likely change once the Company finalizes and executes the EPC contract.

IV. GENERATION CONSTRUCTION ACTIVITIES

Q. What costs has PEF included in this filing for generation construction costs?

A. PEF has 2008 actual/estimated and 2009 projected Construction costs for nuclear generation for the Levy Nuclear Plant. Schedule AE-6 of Exhibit LC-1 shows generation construction costs for 2008 actual/estimates in the following categories: Real Estate Acquisition costs of \$5.0 million and Permanent Staff/Training costs of \$0.6 million. Schedule P-6 of Exhibit LC-2 breaks down the 2009 projected generation construction costs into the following categories: Permanent Staff/Training costs of \$1.8 million; Site Preparation costs of \$14.2 million; On-Site Construction Facilities costs of \$1.0 million; Power Block Engineering and Procurement costs (which are confidential); and Non-Power Block Engineering and Procurement costs of \$56.8 million.

Q. Please describe what the Real Estate Acquisitions costs are, and explain why the Company has to incur them.

A. These costs primarily include payments associated with right-of-way acquisition for a rail spur line to the nearest active railroad. PEF needs to incur these Real Estate Acquisition costs so that the site will have access to a railroad for the delivery of construction supplies, during construction, and eventually

fuel and other supplies, once the units go on-line. PEF also needs access to and ownership of this right of way so that it can obtain the necessary regulatory approvals to begin construction of the rail spur. These costs are necessary to meet the expected commercial in-service date of 2016 for Levy Unit 1 and 2017 for Levy Unit 2.

PEF developed these construction Real Estate Acquisition cost estimates on a reasonable engineering basis, using the best available information, consistent with utility industry and PEF practice. These cost projections were based on actual contracts executed with the sellers of other property in the area of the right of way to be acquired. Because PEF is using actual or expected comparable contract costs, PEF's cost estimates for the construction Real Estate Acquisition work are reasonable

- Q. Please describe what the Permanent Staff/Training costs are, and explain why the Company has to incur them.
- A. These costs include obtaining and training qualified staff to operate and work at Levy Units 1 and 2 by the date on which the nuclear fuel is loaded. Pursuant to NRC regulations, before the fuel can be loaded into the reactor, the Company must be able to prove that a certain number of NRC-licensed staff are available and capable of operating the nuclear plant. Every nuclear plant is different, and operators must be trained to operate a specific nuclear reactor. The required training is significant and takes up to 18 to 24 months to complete. Given the

Q

increase in planned nuclear plants around the country, PEF must act quickly to attract these highly qualified staff members.

These Permanent Staff/Training costs are necessary to ensure that the required staff will be trained and ready when the fuel is loaded into the reactor. PEF needs highly skilled staff to operate the Levy units, and this training takes months to complete. These costs include the development of the training program. Without an adequate number of trained and licensed staff, the Company will not be able to load the nuclear fuel and the project will necessarily be delayed. These costs are thus necessary to meet the expected commercial in-service date of 2016 for Levy Unit 1.

PEF developed these Permanent Staff/Training construction cost estimates on a reasonable engineering basis, using the best available information, consistent with utility industry and PEF practice. These cost projections use the preliminary construction project schedules to determine when the Permanent Staff/Training work will be done to achieve the necessary project milestones to maintain the expected in-service dates for the Levy Units. PEF was also able to use the knowledge gained from operating and training operators for its Crystal River 3 ("CR3") nuclear unit to develop these cost estimates. Because PEF is using its own experience and utility industry practice, PEF's cost estimates for the construction Permanent Staff/Training work are reasonable.

- Q. Please describe what the Site Preparation costs are, and explain why the Company has to incur them.
- A. These costs include the engineering, design, and planning of site preparations to support fabrication and construction. Specifically, the Company must perform remedial work of the geotechnical substrate to facilitate construction of the nuclear plant foundation. These Site Preparation costs are necessary to support the timely construction of Levy Units 1 and 2. If this site preparation work is not done during the 2009 time period, the project schedule will not be maintained. These costs are thus necessary to meet the expected commercial in-service date of 2016 for Levy Unit 1 and 2017 for Levy Unit 2.

PEF developed these Site Preparation construction cost estimates on a reasonable engineering basis, using the best available information, consistent with utility industry and PEF practice. These cost projections use the preliminary construction project schedules to determine when the Site Preparation work will be done to achieve the necessary project milestones to maintain the expected in-service dates for the Levy Units. Based on PEF's experience with other construction projects, PEF developed reasonable estimates for the Levy project. Because PEF is using its own experience and utility industry practice, PEF's cost estimates for the construction Site Preparation work are reasonable. PEF notes, however, that it is currently negotiating with the Consortium to execute the EPC contract. Because these cost estimates were developed based upon the cost and project schedule information that was available from the negotiations at the time PEF made

these estimates, these estimates will likely change once the Company finalizes and executes the EPC contract.

Q. Please describe what the On-Site Construction Facilities costs are, and explain why the Company has to incur them.

A. These costs include the design and installation of warehouses and other permanent construction support facilities necessary during construction, including an electrical shop, carpenter shops, and the like. In addition, the costs to develop and install permanent construction power and lighting are included in this category.

PEF must incur these On-Site Construction Facilities to ensure that the site will be prepared for the start of construction once the regulatory approvals are obtained. The site must be equipped with proper facilities to support construction once it begins. These costs must be incurred during this time period so that the expected commercial in-service date of Levy Units 1 and 2 can be met.

PEF developed these construction On-Site Construction Facilities cost estimates on a reasonable engineering basis, using the best available information, consistent with utility industry and PEF practice. Based on PEF's experience with other construction projects, PEF developed reasonable estimates for the On-Site Construction Facilities costs for the Levy project. These cost projections also use the preliminary generation construction project schedules to determine when the On-Site Construction Facilities work will be

10

12 13

11

14 15

16

17 18

19

21

20

22

23

done to achieve the necessary project milestones to maintain the expected inservice dates for the Levy Units. Because PEF is using its own experience and utility industry practice, PEF's cost estimates for the construction On-Site Construction Facilities work are reasonable. PEF notes, however, that it is currently negotiating with the Consortium to execute the EPC contract. Because these cost estimates were developed based upon the cost and project schedule information that was available from the negotiations at the time PEF made these estimates, these estimates will likely change once the Company finalizes and executes the EPC contract.

- Q. Please describe what the Power Block Engineering, Procurement, etc. costs are, and explain why the Company has to incur them.
- Α. These costs include the initial fabrication/construction of the nuclear power block, including major equipment/components such as the reactor vessel, steam generators, pressurizer, containment vessel, and the like. These costs include work to be performed under the EPC contract, which is currently being negotiated with the Consortium.

The Power Block Engineering, Procurement, etc. costs are necessary to ensure that the engineering and planning for the actual construction of the nuclear units can timely commence pursuant to the project schedule. These costs are also necessary to ensure PEF's place in line in front of other utilities wanting to build nuclear. This project schedule must be maintained for timely commercial in-service date of 2016 for Levy Unit 1 and 2017 for Levy Unit 2.

17

19

20

18

21

23

22

PEF developed these projected Power Block Engineering, Procurement, etc. costs based on the detailed project schedules which set forth the necessary milestones to maintain the expected in-service date. PEF also developed the costs using the detailed library of pricing information obtained from the Consortium in the course of its negotiation for the EPC contract. These cost projections also use the preliminary generation construction project schedules to determine when the Power Block Engineering, Procurement, etc. work will be done to achieve the necessary project milestones to maintain the expected in-service dates for the Levy Units. Because PEF is using actual or expected contract costs, PEF's cost estimates for the preconstruction Power Block Engineering, Procurement, etc. work are reasonable. PEF notes, however, that it is currently negotiating with the Consortium to execute the EPC contract. Because these cost estimates were developed based upon the cost and project schedule information that was available from the negotiations at the time PEF made these estimates, these estimates will likely change once the Company finalizes and executes the EPC contract.

- Please describe what the Non-Power Block Engineering, Procurement, etc. Q. costs are, and explain why the Company has to incur them.
- These costs include the construction of site permanent structures and associated Α. facilities outside the power block that support the AP1000 power blocks, including: (1) structural; (2) electrical; (3) mechanical, (4) civil; and (5) security items. Examples of such structures include the cooling tower make-up

intake structure, administration building, training center, security towers, transmission switchyard, roads, railroad, and barge facility.

The Non-Power Block Engineering, Procurement, etc. costs are necessary to ensure that support buildings needed to support the nuclear units can timely commence pursuant to the project schedule. For example, the training center must be fully operational by the time nuclear construction commences, to allow adequate time for the rigorous training of control room operators that the NRC requires. The costs are thus necessary to maintain the project schedule for timely commercial in-service date of 2016 for Levy Unit 1 and 2017 for Levy Unit 2.

PEF developed these Non-Power Block Engineering, Procurement, etc. construction cost estimates on a reasonable engineering basis, using the best available information, consistent with utility industry and PEF practice. PEF used historical Company or utility industry experience to determine what Non-Power Block Engineering, Procurement, etc. construction costs are necessary and to estimate them. Based on PEF's experience with other construction projects, PEF developed reasonable estimates for the Non-Power Block Engineering, Procurement, etc. costs for the Levy project. These cost projections also use the preliminary generation construction project schedules to determine when the Non-Power Block Engineering, Procurement, etc. work will be done to achieve the necessary project milestones to maintain the expected in-service dates for the Levy Units. Because PEF is using its own experience and utility industry practice, PEF's cost estimates for the

15

16

17

18

19

20

21

22

23

construction Non-Power Block Engineering, Procurement, etc. work are reasonable. PEF notes, however, that it is currently negotiating with the Consortium to execute the EPC contract. Because these cost estimates were developed based upon the cost and project schedule information that was available from the negotiations at the time PEF made these estimates, these estimates will likely change once the Company finalizes and executes the EPC contract.

A.

V. PROJECT MANAGEMENT AND COST CONTROL OVERSIGHT

Q. Has the Company implemented project management and cost control oversight mechanisms for the Levy project?

Yes. The Company is utilizing several policies and procedures to ensure that the costs for the Levy project are reasonably and prudently incurred and that the project remains on schedule. The Levy project is being undertaken by the Company consistent with its Project Management Manual, which has been in place at the Company and used to manage capital projects since early in this decade. A copy of the Company's Project Management Manual has been provided in discovery.

The Levy project was approved in accordance with the Company's Project Evaluation and Authorization Process. This evaluation and project authorization process has been in place at the Company for many years. Finally, the Levy project is subject to the Progress Energy Project Governance Policy, which also has been in place for many years. Both the

Project Evaluation and Authorization Process and the Project Governance Policy have been provided in discovery too.

Q. Can you describe some of the project management and cost control policies or procedures in the Company's project management documents that are being used to manage the Levy project and control project costs?

A.

Yes. PEF has several control mechanisms in place to manage the Levy project and the costs incurred on the project. By utilizing these policies, PEF is able to effectively keep the Levy project on schedule and ensure that costs incurred are reasonable and prudent.

For example, the Levy project management team has regular, internal meetings. These regular meetings allow the project management team to monitor the progress of the project, its costs, and to incorporate the collective knowledge and experience of the team in addressing the scope of the work, the cost of the work, engineering and construction implementation of the work items, and schedule performance. During these meetings PEF's project management team reviews team member roles and responsibilities, tasks are identified, and the necessary steps to implement the tasks, including incorporating lessons learned, are planned. Any staffing issues are discussed and addressed. Procurement under contracts, through the status of requisitions, purchase orders, and invoices for necessary engineering and material, is addressed as well as the status

of administration of the contracts with outside vendors. Project training updates are provided. The status of work on the COLA and SCA applications is discussed. Risk management is discussed and addressed. Finally, project management expectations are communicated and implemented by the Levy project management team.

PEF's Levy project managers also meet regularly with outside contract vendors working on the project to review the contract scope of work, engineering and construction implementation of that work scope, and the schedule for the work under the vendor contracts. Project requisitions, purchase orders, and invoices are discussed. Project management expectations are communicated to the outside vendors. By maintaining supervision over the project, the project schedule, and the work performed by outside vendors, PEF is able to anticipate and manage scope changes, if any, and project expenditures.

There are other regular project reviews too. Levy project managers prepare monthly Cost Management Reports that include all contract, labor, equipment, material and other project cost transactions recorded to the Levy project. Financials included in the report include comparison of actual costs to budget, with explanations for any variances. These reports are regularly reviewed by the Levy project management team.

PEF also has monthly PEF Finance Committee meetings, in which management reviews the Levy project costs. Prior to these meetings,

22.

responsible operations managers and Finance Management for the organization review various monthly cost and variance analysis reports for the capital budget. Variances from total budget or projections are reviewed, discrepancies are identified and corrections made as needed. The specific reports used are the Cost Management Reports produced by PEF Accounting. All cost reporting for the Levy project is tied back to the Cost Management Reports which are tied back to the Legal Entity Financial Statements. In addition to the monthly Finance Committee meetings, senior management will periodically review the Levy project to monitor its cost and ensure that it is on schedule. For the Levy project, there are also monthly meetings with senior management to discuss the status of the on-going EPC contract negotiations.

Additionally, the Company has developed the Levy Integrated Nuclear Committee ("LINC"), which is comprised of PEF leaders with organizational accountability for areas that support the Levy nuclear project. The group helps coordinate activities that cross multiple organizational areas because of the integrated nature of the Levy project. LINC schedules meetings at least monthly to review project activities, evaluate business conditions, address emerging issues, and discuss agenda items. LINC is intended to serve as the single point for management oversight of all phases of the project.

Q. Has the Company developed a separate organization to specifically oversee and manage the Levy project?

Yes, the Company formed the Nuclear Project & Construction (NPC) department, which is made up of highly skilled project management personnel from inside and outside the nuclear industry. Since the project will be built under a combined operating and construction license, stringent nuclear standards will be in place throughout construction. If and when the need determination is approved, the department will add several sections to address these Levy responsibilities. The Nuclear Plant Development (NPD) section is responsible for the NRC and State licensing activities and site engineering. The Operational readiness section is responsible to develop the operating plant staff, procedures, training programs, and community emergency preparedness. The Construction section is responsible for the construction activities of the EPC contract and of any self-built structures the Company will build. The Quality section will ensure that all standards are met by contractors and staff in accordance with NRC rules. The Project Controls section is responsible for cost transparency, performance monitoring, scheduling, estimating, risk analysis, and cost engineering functions. The Project Support section is responsible to audit the supply chain activities, contract claims resolution, site licensing activities, contractor training and qualification, in-processing, and security.

23

1

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

A.

1	Q.	Are employees involved in the Levy Project trained in the Company's
2		project management and cost control policies and procedures?
3	A.	Yes, they are. PEF's project management team for the Levy project has
4		been trained in these Company policies. Our employees with
5		responsibilities for managing capital projects receive training on the
6		Company's project management and cost control policies and procedures.
7		Also, when we decide to commence a major capital project like the Levy
8		project additional training is provided or available as a reminder of the
9		Company's policies and procedures. This training was provided to the
10		members of the Levy project management team. Also, members of the
11		Levy project management team have experience implementing these
12		project management and cost control policies and procedures successfully
13		on other Progress Energy projects.
14		
15	Q.	You mentioned outside vendors on the Levy project. How does the
16	,	Company ensure that its selection and management of outside
17		vendors is reasonable and prudent?
18	A .	First, a requisition is created in the Passport Contracts module for the
19		purchase of services. The requisition is reviewed by the appropriate
20		Contract Specialist in Corporate Services, or field personnel on the Levy
21		project, to ensure sufficient data has been provided to process the contract
22		requisition. The Contract Specialist prepares the appropriate contract

document from pre-approved contract templates in accordance with the requirements stated on the contract requisition.

The contract requisition then goes through the bidding or finalization process. Once the contract is ready to be executed, it is approved online by the appropriate levels of the approval matrix as per the Approval Level Policy and a contract is created. Contract invoices are received by the Levy project managers. The invoices are validated by the project managers and Payment Authorizations approving payment of the contract invoices are entered and approved in the Contracts module of the Passport system.

When selecting vendors for the Levy project, as I indicated, PEF utilizes bidding procedures through a Request for Proposal ("RFP") when it can for the particular services or material needed to ensure that the chosen vendors provide the best value for PEF's customers. When an RFP cannot be used, PEF ensures that the contracts with the sole source vendors contain reasonable and prudent contract terms with adequate pricing provisions (including fixed price and/or firm price, escalated according to indexes, where possible). When deciding to use a sole source vendor, PEF provides sole source justifications for not doing an RFP for the particular work.

In those instances where a sole source vendor must be used, there is a justification for choosing that vendor which makes it advantageous for that vendor to accomplish the work. This occurred, for example, with

PEF's decision to negotiate for the EPC contract with the Consortium.

PEF selected the AP 1000 as its nuclear reactor technology after completing a thorough and extensive evaluation of vendor proposal responses received from three potential vendors. The factors evaluated included technical and operational requirements for licensing, design, construction, and capability input by the vendors. After the technology vendor, Westinghouse and Shaw Stone & Webster, was selected pursuant to this analysis, there was no need to competitively bid.

A.

Q. Does the Company verify that the Company's project management and cost control policies and procedures are followed?

Yes, it does. PEF uses internal audits to verify that its program management and oversight control are in place and being implemented. Internal audits are conducted of outside vendors. In addition, internal auditing completed a review of the COLA Licensing process in December 2007 and has audits planned for the Levy project, including project management, nuclear cost recovery rule compliance, and the data repository audits. The Company's project management policies themselves, produced in discovery and included in the Company project management documents that I have described above, also contain their own mechanisms to ensure that they are followed and effectively implemented.

1	Q.	Are the Company's project management and cost control policies and
2		procedures on the Levy project reasonable and prudent?
3	A.	Yes, they are. These project management policies and procedures reflect
4		the collective experience and knowledge of the Company. As a result,
5		Company employees have, in preparing the policies and procedures
6	;	reflected in the Company's major capital project management documents
7		that I have identified above, incorporated their experience and knowledge
8		of project management policies and procedures that work within the
9		Company and within the industry. These policies and procedures have
10		also been tested by the Company on other capital projects. Any lessons
11		learned from those projects have been incorporated in the current policies
12		and procedures. We believe, therefore, that our project management
13		policies and procedures are consistent with best practices for capital
14		project management in the industry.
15		
16	Q.	Does this conclude your testimony?
17	A.	Yes, it does.
18		
19		

1	BY MS. TRIPLETT:
2	Q. Do you have a summary of your prefiled
3	testimonies?
4	A. Yes. I basically have submitted theses
5	testimonies, and I'm opening myself up for questions.
6	MS. TRIPLETT: We tender Mr. Roderick for
7	cross-examination.
8	MR. BURGESS: No questions.
9	CHAIRMAN CARTER: Thank you. Mr. Twomey?
10	MR. TWOMEY: No, sir.
11	CHAIRMAN CARTER: Mr. McWhirter?
12	CROSS-EXAMINATION
13	BY MR. McWHIRTER:
14	Q. Mr. Roderick, do you project your costs
15	further into the future than 2009?
16	A. Yes. As part of our project management tools
17	that we have, we looked at total project costs, which
18	would go the entire life cycle of the project.
19	Q. Do you project that the costs in your
20	pass-through will remain fairly static from this time
21	forward, or will they fall off?
22	A. Well, you know, the cash flows right now,
23	until we have all of our contracts in place, we don't
24	know exactly for sure. I don't see them falling off in
25	the next several years. I think that with the way the

construction schedule is to support the 2016 in-service 1 date for Unit 1 and 2017 for Unit 2, we will see that 2 number go up over the next several years over what we're 3 at right now. 4 It will be 420 million this year, and will it 5 be an additional 420-plus next year? 6 I believe when you look at 2009, it will 7 Α. be very consistent with this year, in that range. 8 Does that mean that it will be an additional 9 420, or will it be a repeat on the same number? 10 No, it will be an additional 420. 11 So this time next year, we'll be looking at 12 Q. \$800 million a year charges to customers based upon the 13 14 nuclear program? I think what we're saying is, what we're 15 Α. filing this year is actuals to date. Once actuals are 16 spent, you know, they're gone, and then a projection for 17 next year. What we're saying is, after you pay those, 18 then you still have new costs coming in, and the new 19 costs coming in are going to be fairly similar in nature 20 into next year with what the project demands are. 21 If I understand you correctly, then it looks 22

No, I didn't say that at all. I said what I

like we're going to have a level 420 million in those

numbers every year until after the plant is completed.

23

24

25

Α.

saw between this year, what we're filing, and what we have projected for next year, that those two numbers are about the same.

When you get after this and we get in further in the licensing process -- and realize, we're very early in this process for the new nuclear plant. We have, you know, a site certification that we filed that we talked about. We have the combined operating license that we have filed, and all the pre-construction costs with the site itself are all going to start coming into the project for us to support the 2016 in-service date.

- Q. Okay. I guess I'm still not quite understanding what you're saying. The charge for customers this year is going to be 420 million including income tax, according to Ms. Cross. What will the charge next year be?
- A. I don't know. I don't calculate the rate, the per month. What I can say is that from a cash flow standpoint, for the project needs, to continue the project, that our projection for next year is very similar to this year, based on the schedule. It's based on physical work that we have laid out.

For example, we're working right now with the Department of Environmental Protection on wetland mitigations for the property, and so some of those costs

will incur as we, you know, work out the agreement for the site certification process. So we've projected those into next year into the overall, you know, project costs that we have. And so the estimates that we provided before earlier this year, you know, we still have those estimates in front of us and are still working towards those.

- Q. Now, the biggest number, as I understand it, in this group is the site costs, the 300 and -- what was that amount? 207 million that she said?
- A. Well, the largest portion of this is really in the costs for the pre-construction that we have, primarily with our letter of intent that we signed and in buying long lead time materials.
- Q. And so what you're doing is paying in advance for those items, and since construction hasn't started yet, you're collecting the entire cost of the item as opposed to carrying costs?
- A. No. What we -- and again, I'm not into the filing part of this. But what we need to do is, we have to assure ourselves that we could get the major components that we needed to keep the construction schedule in 2016, reactor vessels, the pressurizer, the internals of the reactor. We needed to get those locked in because of the market conditions of those major

components.

2.1

We also saw that those components were escalating at a rate that we -- when we looked at our risk matrix to talk about how could we stabilize the price on this, we made the decision to go ahead and sign that letter of intent to lock in those prices and to lock in the delivery schedule for those large components.

- Q. And how much did you pay with that letter of intent?
- A. Well, that's -- it's a confidential document. It has been provided to all of the intervenors as well as OPC. It has been provided to the Commission. It has also been provided to -- all of you have been provided that information.
- Q. Do you know whether Progress borrowed the money to make that payment?
 - A. I don't know. That's not my area.
- Q. I'm still a little bit unclear. If I were making a mortgage payment of \$400 million a year, I would know that I had a level term payment each year of 400 million. But from what you're telling me, are you saying that it's going to be a level 400 million from now on out, or is it going to be 400 million plus another 400 million?

- A. No. What I said was, this year, you have the projection in front of you, and I said that next year when we come back to this, I would expect that number to be somewhere in that same range, about 400 million. As the construction, as the EPC, the engineering procurement and construction contract comes to completion for negotiation, then we'll revisit the cash flows for that. That may do something different in the out years. But no matter how you go to get into the construction schedule, this number is going to get bigger every single year up until we get to the substantial completion of the unit, at which time, then it's done, and the costs will go back down.
- Q. Do I understand that to mean that it's going to be more than 400 million next year that is going to be passed through to the consumer?
- A. Well, I think we've provided the information of what the total plant cost is of 17.2 billion. That's our current -- it's our current estimate. We're very early in this process, and we're still working with all the licensing agencies to get what their requirements are. We're working with our engineering procurement contract to get the final numbers in place. But nothing I'm seeing right now from what we testified in the need case is any different in cost from what we laid out

1	there. There's been ebbs and flows in that, but over
2	the course of the next eight years, you know, we will
3	incur those expenses. So, you know, that number is
4	going to go up until we get to 17.2 billion.
5	Q. Are you the person involved with negotiating
6	potential sales to other wholesale customers or unit
7	sales?
8	A. No.
9	Q. Who is the person that's responsible for that
10	in your company?
11	A. I think that's a combination of people under
12	Jeff Lyash with Progress Energy Florida.
13	MR. McWHIRTER: I tender the witness,
14	Mr. Chairman.
15	CHAIRMAN CARTER: Thank you, Mr. McWhirter.
16	Mr. Brew.
17	CROSS-EXAMINATION
18	BY MR. BREW:
19	Q. Thank you, Mr. Roderick. I hadn't planned any
20	questions, but your discussion with Mr. McWhirter just
21	confused me a little bit, if you could. Are there
22	points in the licensing or construction process where
23	we're likely to see a step change in what's being asked
24	for recovery in the nuclear recovery?

What we need to do is finish the EPC contract.

A.

And realize, we have joint teams working. And when you have a project like this, over 30 percent of the project is the carrying cost of money. And so, you know, we don't want to spend money any earlier than we have to to be able to stay with the in-service date.

By the same point in time, you can't afford to spend it late, or then you deprive the benefit of the result of the \$92 billion we're expecting in savings in fuel for the unit. So we have teams working very hard right now to get that cash flow just right so that it is the least impact to the total cost of the project.

Until we have that EPC contract, engineering procurement and construction contract, finalized and done, and negotiate all of those moves around the schedule to get that optimal schedule and the least cost that we can produce, then your -- that's why I'm saying it's going to change, but it will build over time.

- Q. And the EPC is supposed to be done this year?
- A. We don't know. We're working on it extremely hard. We have dedicated teams that are working full time on it, but it takes two parties to sign that contract, and I can't speak for the other side.

MR. BREW: Thank you. That's all I have.

CHAIRMAN CARTER: Thank you, Mr. Brew. Staff?

MR. YOUNG: No questions.

2

3

4

5 6

7

8

9

10

11

12

13 14

15

16

17

18

19

20

21

22

23

24

25

CHAIRMAN CARTER: Commissioner Argenziano.

COMMISSIONER ARGENZIANO: Thank you.

In regards to the parcels that were needed and bought, I think there were two parcels for the plant site. I understand -- from what I read, I believe we needed actually 200 acres for the plant itself, but had to acquire 2,100 acres. And I quess there's a few questions that I had.

What are you going to do with the remainder of the acreage? Is that extra acreage calculated into used and useful? And for people at home, if they are listening, if they're not glazed over, so that they have a good understanding of what's going to happen with that, if the land is sold in the future, does that then get refunded back to the consumers?

THE WITNESS: I want to answer your second question first. I don't know the answer of what happens to it when it gets sold back, but I'll talk to you about the land itself.

You know, when you build a nuclear power plant, you need to build your buffer between you and the nearest residence. And so by the location of this site and the geographic of that site, our nearest neighbor where someone physically lives is just over a mile away. It's 6,000 feet to the nearest neighbor. That allows us

to put the security perimeters that we need at the plant for protection and to be able to defend the plant, to define that outer perimeter. And so while the plant itself may sit, you know, on 200 acres, you have buffer zones around that that we are required to have with the Nuclear Regulatory Commission. And then, you know, we have just the whole border patrolled area that allows us to control what comes in and out of that site.

The other thing on the site -
COMMISSIONER ARGENZIANO: I'm sorry. May I

ask --

CHAIRMAN CARTER: You're recognized.

COMMISSIONER ARGENZIANO: What is the required buffer zone?

THE WITNESS: Well, you know, we will typically keep a half a mile diameter around that. But every site has specific requirements that we -- we have to work with the Nuclear Regulatory Commission to establish those. Most plant sites, we keep it as a mile as a general rule of thumb. That bounds, you know, future regulations or changes with that.

COMMISSIONER ARGENZIANO: And if can I elaborate on that, and then you were going to say something else. But in the acquisition of the land, I think it was indicated that originally you needed 200

1 | acres. Did that include the buffer zone?

THE WITNESS: The 200 acres is actually where the plant, the physical power block sits. The reactor, the turbine, the cooling towers, the switch yard, all those components sit on that part of the plant.

COMMISSIONER ARGENZIANO: And that didn't include the buffer zone?

THE WITNESS: No, no. And also, in addition to that, you also have -- we have to have runoff ponds for water drainage. We have to have a security training zone for shooting practice and things like that. So when you add all those things together, that's why the acreage, the actual acreage that the plant consumes is a little -- is bigger than just what the plant site sits on.

COMMISSIONER ARGENZIANO: Okay. Let me ask it a different way. Did you need 2,100 acres?

THE WITNESS: Well, when you make a purchase like that and realize -- define that kind of acreage, most people don't like to peel off just that corner of it.

So when you say do you need it, we know we're going to need wetland mitigation property. We don't -- you know, when you go try to find that in Levy County, unlike counties further south that have land banks for

wetland mitigation, we don't have that in Levy. There is no wetland mitigation bank. And so we strategically want to try to work with the DEP and others, the Department of Environmental Protection and others in the state and try to take advantage of where that makes sense or where it doesn't make sense and how we can aggregately mitigate all those properties.

So, you know, that's how we ended up with the 2,200 acres. It was that block of land that -- the seller of that was not potentially amenable --

COMMISSIONER ARGENZIANO: That was the Lybass?
THE WITNESS: This is Rayonier.

COMMISSIONER ARGENZIANO: Okay. What about the Lybass?

THE WITNESS: You know, Lybass is a little different situation. That is the south property that we have. We spent a lot of time and a lot of detail with them. We originally, you know, looked at that site because it's closer to the water, and we couldn't really come to any agreement on the whole purchase of that property. And that's when we went north and found good rock up north and found that our construction costs could even, you know, be a little bit lower because we had better rock on the north property. We knew that we needed to get from the north property down to the water

at the barge canal, and so as we negotiated that, you know, we had to look at all the options of how to get that property, whether we condemned it, you know, how we went about getting that south property. And we basically did discussions with them and came to an agreement on the south property for what we needed there.

COMMISSIONER ARGENZIANO: Okay. You came to agreement on the Lybass property.

THE WITNESS: The south property.

COMMISSIONER ARGENZIANO: Which is for transmission and to enable you to get to the barge canal.

THE WITNESS: It give you the water to and from the plant. It's the transmission corridor. It's where our heavy road, rail -- not rail, but the heavy haul path that -- when the barges bring the big construction modules in, they'll be offloaded, and then, instead of us having to go on the highways and disturb the highways, we basically can cut across over to the Lybass property, to that south property, and then go straight up to the site.

COMMISSIONER ARGENZIANO: Okay. And then maybe just one more. On the Lybass property, that's a bigger piece than you really needed. Isn't there extra

land there? And I think that's probably what my 1 original questions go to. 2 THE WITNESS: And my only answer is that I 3 4 don't know right know that they have any extra land, because right now, when I look at the wetland 5 mitigations and the strategies behind that, they may 6 7 consume all that land. I have to give that up to preserve for the State just for the wetland mitigation. 8 9 That's all still in discussion right now. So I don't know that I have any extra land. 10 COMMISSIONER ARGENZIANO: Okay. Thank you. 11 THE WITNESS: As a matter of fact, I would 12 tell you that before this is done, I believe we will 13 have to purchase additional land just because of the 14 regulations with, you know, getting through DEP. 15 COMMISSIONER ARGENZIANO: Thank you. 16 CHAIRMAN CARTER: Thank you. Anything further 17 from the bench? 18 19 Ms. Triplett. One second. Commissioner Skop, you're 20 21 recognized, sir. COMMISSIONER SKOP: Thank you, Mr. Chairman. 22 23 In the mounds and mounds of paper, I actually had some of the same concerns in reviewing the prefiled 24

testimony as Commissioner Argenziano, but I cannot find

it directly in front of me at the moment. But I heard Mr. Roderick testify, at least with respect to the Lybass property, that the acquisition of that property was somewhat probably strategic, to the extent that it was critical to being able to have access with this property to the barge canal, that it was necessary for the water supply and the transport. Would that be correct?

THE WITNESS: Yes.

COMMISSIONER SKOP: And also it's mentioned somewhere, but I think you may have stated that additional property would be required. But I thought that I read somewhere else in the prefiled testimony to the extent that some of the excess property may be used for future generation sites, like for a combined cycle plant or something like that, if there were some excess that was suitable and feasible within that. Would that be also correct?

THE WITNESS: Yes. I mean, there is some strategic value, and that was separated out from the part that we needed for the plant. So I don't know, you know, on that.

COMMISSIONER SKOP: And then just one final question. In making that acquisition, I guess they had done some internal analysis on looking at what the

landowner was willing to sell versus the other 1 2 alternatives which would enable the company to go get the parcel of property or access down to the barge canal 3 that it needed; is that correct? 4 5 THE WITNESS: Yes. COMMISSIONER SKOP: All right. Thank you. 6 7 COMMISSIONER ARGENZIANO: Just one other 8 thing. CHAIRMAN CARTER: Commissioner Argenziano. 9 10 COMMISSIONER ARGENZIANO: I'm just thinking, because I know that area very well. I live in that 11 I don't know if I -- maybe I better not ask this 12 area. I'm trying to think of appraised value of land, 13 and I'm just wondering if it was within the realm of 14 15 everything else that sold in that area. THE WITNESS: I'll answer that very globally, 16 because the --17 COMMISSIONER ARGENZIANO: Okay. Right, right. 18 THE WITNESS: -- details of that I can't 19 really discuss. But, you know, we looked very hard at 20 that. And we use an independent person to represent us 21 when we're dealing with a landowner, because if they 22 hear a power plant is coming, then prices will skyrocket 23 for that large of a property. 24

FLORIDA PUBLIC SERVICE COMMISSION

25

And so, you know, one of the reasons we left

the south property was because we felt with the volume 1 2 of real estate that they were going to drive us to purchase at the price, it was -- we just said, "We're 3 not going to do that." So I do believe we found 4 property that was within market of the size and scope 5 6 and nature that we needed. 7 COMMISSIONER ARGENZIANO: Thank you. CHAIRMAN CARTER: Thank you, Commissioners. 8 Ms. Triplett. 9 MS. TRIPLETT: No redirect. 10 CHAIRMAN CARTER: Okay. Do we have any -- I 11 think we've got one. Is that Exhibit 14? 12 MS. TRIPLETT: Yes, sir. We would ask that 13 Exhibit 14 be moved into the record. 14 CHAIRMAN CARTER: Any objections? Without 15 objection, show it done, Exhibit 14 entered into the 16 record. 17 (Exhibit Number 14 was admitted into the 18 record.) 19 CHAIRMAN CARTER: And I believe the witness 20 may be excused. 21 MS. TRIPLETT: Thank you. You anticipated my 22 question. 23 CHAIRMAN CARTER: Okay. Ms. Triplett, 24 anything further? 25

1	MS. TRIPLETT: No. Progress Energy would
2	rest.
3	CHAIRMAN CARTER: Okay. Mr hang on one
4	second. Let me look at my notes here. Mr. Burgess,
5	you're recognized, sir.
6	MR. BURGESS: Thank you. We would call
7	Dr. Jacobs to the witness stand, please.
8	Thereupon,
9	WILLIAM R. JACOBS, JR., Ph.D.
10	was called as a witness on behalf of the Citizens of the
11	State of Florida and, having been first duly sworn, was
12	examined and testified as follows:
13	DIRECT EXAMINATION
14	BY MR. BURGESS:
15	Q. Would you state your name and business address
16	for the record, please.
17	A. Yes, sir. My name is William R. Jacobs. My
18	business address is 1850 Parkway Place, Marietta,
19	Georgia.
20	Q. Dr. Jacobs, did you prefile testimony in July
21	2008 in this docket?
22	A. Yes, I did.
23	Q. And did you have exhibits attached to the
24	testimony that was prefiled?
25	A. Yes, I did.

1	Q. As it pertains to Progress Energy let me
2	back up and just make sure that we understand
3	organizationally. When you filed the prefiled
4	testimony, did it pertain to both Florida Power & Light
5	and Progress Energy?
6	A. Yes, that's correct.
7	Q. And you understand that what we're going to be
8	discussing now pertains specifically only to Progress
9	Energy?
10	A. Yes, I do.
11	Q. With regard to Progress Energy and its
12	application, did you also have Exhibit 1 attached to
13	your prefiled testimony that consists of your resumé?
14	A. Yes, I did.
15	Q. By way of introduction to the Commission,
16	would you provide just a very concise summary of your
17	background?
18	A. Yes, I will.
19	Good afternoon, Mr. Chairman and
20	Commissioners. I'm Williams Jacobs. I'm vice president
21	of GDS Associates out of Marietta, Georgia. I earned a

22

23

24

25

I have extensive construction and startup

Ph.D. in nuclear engineering from Georgia Tech in 1971

and have been in the nuclear power business for 35-plus

years since that time.

experience. I spent about 10 years overseas. I was an advisor to the Korea Electric Company during the startup of their first nuclear power plant in the Republic of Korea. And then I joined Westinghouse. I was the startup manager for a nuclear plant in Krsko, Yugoslavia, and then I was the startup manager and site manager ultimately for a nuclear plant in the Philippines.

In the mid '80s, I moved back to the United States. I spent a year at INPO, the Institute of Nuclear Power Operation, that was formed after Three Mile Island to assist all the utilities in operating their nuclear power plants.

And then in 1986, I joined GDS Associates, and I have been doing consulting work for GDS for a number of clients throughout the country, primarily in evaluating nuclear plant operation and nuclear plant outages, and I also assist minority owners or non-operating owners of nuclear power plants to help them oversee the operation of their plant for the non-operating owner.

I actually filed testimony here in the mid-'90s dealing with an outage at Crystal River Unit 3.

And currently, I am also helping the Georgia Public Service Commission evaluate the proposed two new Georgia

Power nuclear units, Plant Vogel Units 3 and 4. 1 also helping the South Carolina Commission evaluate the 2 3 proposed two new nuclear power units, Summer Units 2 and 4 3. 5 0. Thank you, Dr. Jacobs. As to the main body of 6 your testimony as it pertains to Progress Energy, do you 7 have any changes or corrections to make? No, I not. 8 Α. 9 If the same questions posed in the prefiled 10 testimony were posed to you today, would your answers be the same? 11 12 Yes, they would. Α. 13 MR. BURGESS: Mr. Chairman, I would ask that Dr. Jacobs' prefiled testimony be entered into the 14 15 record as though read. 16 CHAIRMAN CARTER: The prefiled testimony will 17 be entered into the record as though read. 18 MR. BURGESS: Thank you, Mr. Chairman. 19 20 21 22 23 24 25

1		REVISED DIRECT TESTIMONY
2		OF
3		William R. Jacobs, Jr. Ph.D.
4		On Behalf of the Office of Public Counsel
5		Before the
6		Florida Public Service Commission
7		Docket No. 080009-EI
8		
9		I. Introduction
10	Q.	PLEASE STATE YOUR NAME, TITLE AND BUSINESS ADDRESS.
11	A.	My name is William R. Jacobs, Jr., Ph.D. I am a Vice President of GDS Associates, Inc
12		My business address is 1850 Parkway Place, Suite 800, Marietta, Georgia, 30067.
13		
14	Q.	DR. JACOBS, PLEASE SUMMARIZE YOUR EDUCATIONAL BACKGROUND
15		AND EXPERIENCE.
16	A.	I received a Bachelor of Mechanical Engineering in 1968, a Master of Science in
17		Nuclear Engineering in 1969 and a Ph.D. in Nuclear Engineering in 1971, all from the
18		Georgia Institute of Technology. I am a registered professional engineer and a member
19		of the American Nuclear Society. I have more than thirty years of experience in the
20		electric power industry including more than twelve years of power plant construction
21		and start-up experience. I have participated in the construction and start-up of seven
22		power plants in this country and overseas in management positions including start-up
23		manager and site manager. As a loaned employee at the Institute of Nuclear Power

Operations ("INPO"), I participated in the Construction Project Evaluation Program, performed operating plant evaluations and assisted in development of the Outage Management Evaluation Program. Since joining GDS Associates, Inc. in 1986, I have participated in rate case and litigation support activities related to power plant construction, operation and decommissioning. I have evaluated nuclear power plant outages at numerous nuclear plants throughout the United States. I am currently on the management committee of Plum Point Unit 1, a 650 MWe coal fired power plant under construction near Osceola, Arkansas. As a member of the management committee, I assist in providing oversight of the EPC contractor for this project. My resume is included as Exhibit WRJ-1.

Q. WHAT IS THE NATURE OF YOUR BUSINESS?

A. GDS Associates, Inc. ("GDS") is an engineering and consulting firm with offices in Marietta, Georgia; Austin, Texas; Corpus Christi, Texas; Manchester, New Hampshire; Madison, Wisconsin, Manchester, Maine; Bellingham, Washington; and Auburn, Alabama. GDS provides a variety of services to the electric utility industry including power supply planning, generation support services, rates and regulatory consulting, financial analysis, load forecasting and statistical services. Generation support services provided by GDS include fossil and nuclear plant monitoring, plant ownership feasibility studies, plant management audits, production cost modeling and expert testimony on matters relating to plant management, construction, licensing and performance issues in technical litigation and regulatory proceedings. GDS also

1		frequently provides consulting services regarding utility-related matters to public entities
2		such as state attorneys general and regulatory agencies.
3		
4	Q.	FOR WHOM ARE YOU APPEARING IN THIS PROCEEDING?
5	A.	I am testifying on behalf of the Florida Office of Public Counsel.
6		
7	Q.	WHAT WAS YOUR ASSIGNMENT IN THIS PROCEEDING?
8	A.	I was asked to assist the Florida Office of Public Counsel in the review and evaluation of
9		requests by Florida Power & Light Company (FPL) and Progress Energy Florida (PEF)
10		for authority to collect historical and projected costs associated with nuclear uprate
11		projects being pursued at FPL's Turkey Point Units 3 and 4 and St. Lucie Units 1 and 2
12		and PEF's Crystal River Unit 3, and historical and projected costs associated with FPL's
13		proposed Turkey Point Units 6 and 7 through the utilities' respective capacity cost
14		recovery clauses, all pursuant to the Commisson's Rule 25-6.0423, Florida
15		Administrative Code, "Nuclear or Integrated Gasification Combined Cycle Power Plant
16		Cost Recovery" ("nuclear cost recovery rule"). I was also asked to review preliminary
17		costs submitted in the discovery docket associated with PEF's plan to develop and
18		construct two new nuclear generating units in Levy County.
19		
20		II. The Nuclear Cost Recovery Rule
21 22	Q.	PLEASE BRIEFLY DESCRIBE THE NUCLEAR COST RECOVERY RULE
23		THAT THE COMMISSION ADOPTED IN 2006.
24	A.	The stated purpose of the rule is to:

establish alternative cost recovery mechanisms for the recovery of costs incurred in the siting, design, licensing, and construction of nuclear or integrated gasification combined cycle power plants in order to promote electric utility investment in nuclear or integrated gasification combined cycle power plants and allow for the recovery in rates of all such prudently incurred costs.

Costs are to be recovered annually through the individual requesting utility's Capacity

Cost Recovery Clause. The Commission Staff and parties to this proceeding have been working to develop the Nuclear Filing Requirements (NFRs) needed to present the project status and cost data in a consistent format. The NFRs require the submission of three categories of cost data: (1) True-Up for Previous Years, (2) Actual/Estimated (A/E) costs for the current year, and (3) Projected costs for Subsequent years. For a given time period, the Commission is to consider the prudence of historical, actual True-Up costs. With respect to the Actual / Estimated costs and Projected costs, it is to consider whether such costs appear reasonable when determining the amount the requesting utility can collect (subject to additional review) in the first instance, but a final determination of prudence, including whether any amounts should be disallowed, is reserved until the costs come before the Commission in a true-up filing. These costs are then used in establishing the costs to be recovered through the Capital Cost Recovery Clause.

A.

Q. HOW DO THESE DISTINCTIONS BEAR ON YOUR TESTIMONY IN THIS

PROCEEDING?

I am informed by counsel that FPL and PEF have agreed that, while the historical costs included in the utilities' true-up claim may be incorporated in the calculation of their recovery factors, the issue of the prudence of those 2006-2007 costs, including whether

1		any portion should be disallowed, will be deferred until the next annual hearing cycle of
2		the nuclear cost recovery mechanism. Accordingly, the scope of my testimony reaches
3		only the more preliminary threshold consideration of whether the costs claimed by the
4		utilities appear to be "reasonable."
5 6		III. Requests for Authorization to Collect Costs
7 8	0	PLEASE SUMMARIZE THE COSTS THAT FPL HAS REQUESTED
9	Q.	AUTHORITY TO COLLECT UNDER THE NUCLEAR COST RECOVERY
10		RULE.
11	A.	FPL has requested that the Commission approve a Nuclear Power Plant Cost Recovery
12		amount of \$258,979,772 to be recovered through the 2009 Capital Cost Recovery
13		Clause. These costs result from carrying charges associated with the 2008
14		Actual/Estimated and 2009 Projected construction costs for the Extended Uprate
15		Projects for Turkey Point Units 3 and 4 and St. Lucie Units 1 and 2, preconstruction and
16		carrying charges associated with 2007 Actual, 2008 Actual/Estimated and 2009
17		Projected costs for Turkey Point 7 and 8 and Site Selection costs and carrying charges
18		associated with Turkey Point 7 and 8.
19		
20	Q.	PLEASE SUMMARIZE THE COSTS THAT PEF HAS REQUESTED
21		AUTHORITY TO COLLECT UNDER THE NUCLEAR COST RECOVERY
22		RULE.
23	A.	PEF has requested that the Commission approve a request for Nuclear Cost Recovery
24		for the Crystal River Unit 3 uprate projects of \$24.9 million. PEF has also requested

1		recovery of ***BEGIN CONFIDENTIAL SECTION*** ***END
2		CONFIDENTIAL SECTION*** in 2009 for the Levy Nuclear Project.
3		
4	Q.	HOW IS THE REMAINDER OF YOUR TESTIMONY ORGANIZED?
5	A.	First I will briefly describe the methodology used in my evaluation of the filings by FPL
6		and PEF. Next I will describe a policy issue that is common to both FPL and PEF.
7		Following this I will present the results of my evaluation of FPL's request for
8		authorization to collect costs and then I will provide the results of my evaluation of
9		PEF's request for authorization to collect costs.
10		
11		IV. Methodology
12 13	Q.	PLEASE DESCRIBE THE METHODOLOGY THAT YOU USED TO REVIEW
14		AND EVALUATE THE REQUESTS FOR AUTHORIZATION TO COLLECT
15		COSTS SUBMITTED BY FPL AND PEF UNDER THE NUCLEAR COST
16		RECOVERY RULE.
17	A.	I first reviewed the Nuclear Cost Recovery Rule to gain an understanding of the process
18		and of the schedules included in the Companies' filings. Next, I reviewed the
19		Companies' filings in this docket. Working with counsel for OPC, I helped prepare
20		numerous interrogatories and requests for production of documents. Following an initial
21		review of the documents produced by the Companies, I assisted Office of Public
22		Counsel attorneys in deposing Company witnesses to further explore areas of interest.
23		Numerous late filed exhibits were requested during the depositions to provide additional
24		information relating to the Companies' requests.

A.

2 Q. HOW DID YOU GAUGE THE REASONABLENESS OF THE COSTS FOR

WHICH THE COMPANIES REQUEST AUTHORITY TO BUILD INTO THE

2009 RECOVERY FACTOR?

To control their costs, the Companies must employ effective contracting and project management procedures and practices. The scope of work must be reasonable. The Companies must employ competitive bidding or, if that is infeasible for some reason, other methods such as comparisons with similar projects for which the cost is known. The focus of my review was the procedures and processes utilized by the Companies to solicit and evaluate the contracts underlying the claimed costs, and the methods used by the Companies to determine that the costs were reasonable. In addition, I focused on the scope of the work contained in the contracts to assure that the work scope was reasonable. I also reviewed the project management procedures and practices that will be used to manage the projects as they move into the implementation stage.

A.

Q. PLEASE DESCRIBE YOUR REVIEW OF THE CONTRACTING PROCEDURES AND PRACTICES UTILIZED BY FPL AND PEF.

I reviewed the full spectrum of contracting activities, including identification of the project scope, development of the bid specification, development of the qualified vendor list, preparation of the request for proposals, and the bid evaluation process. The review encompassed both the procedures governing these activities and the implementation of the procedures. I gave special attention to instances in which the utilities departed from competitive bidding and used instead sole source or single source contracts. (A sole

source contract is one in which there is no alternative to the contractor. A single source contract is one in which other potential sources of the services exist, but reasons compel the choice of one without first soliciting competitive bids.) As I will discuss, the decision by the utility to enter a contract without first seeking competitive bids in these scenarios requires the utility to justify the departure from the bidding standard and to demonstrate the resulting costs are reasonable.

A.

Q. PLEASE DESCRIBE YOUR REVIEW OF THE PROJECT MANAGEMENT PROCEDURES AND PRACTICES UTILIZED BY FPL AND PEF.

The current requests for cost recovery stem primarily from the contracting activities discussed above. However, as the projects move into the implementation phase, proper and effective project management will be essential to ensure that projects are completed on schedule and within budget. The project management procedures and practices that I reviewed include establishment of project budgets, monitoring of budget variances, corrective actions for budget variances, establishment of project schedules, and monitoring of project schedule variances and corrective action for schedule variances. Activities in the project management area will be reviewed in more detail in the future as the projects move into the implementation stage.

V. Evaluation of Requests for Authorization to Collect Costs

A.

3 Q. PLEASE DESCRIBE THE POLICY ISSUE YOU HAVE IDENTIFIED THAT IS

4 COMMON TO FPL AND PEF.

This issue is related to the incremental nature of some EPU project costs. When the operating license of a nuclear plant is extended by 20 years, many capital projects are typically required to ensure reliable operation beyond the original 40 year operating life of the plant. Typical projects would include replacement of Main Transformers, Feedwater Heaters and other equipment that would likely need to be replaced during the original 40 year operating life of the plant. These costs can amount to many millions of dollars and would be recovered through normal base rate cost recovery mechanisms. As I understand the Nuclear Plant Cost Recovery rule, it is not intended to apply to the normal maintenance or replacement of equipment of existing nuclear units. Therefore, where such items would have been necessary in the absence of an uprate project, I believe that only the incremental costs required for the EPU projects—those over and above what would have been spent anyway—should be recoverable under the rule.

A.

Q. PLEASE PROVIDE AN EXAMPLE TO CLARIFY YOUR POSITION ON THIS ISSUE.

Certainly. Assume that when the operating license of a nuclear plant was extended for an additional 20 years it was determined that the Main Generator Step-Up Transformer would need to be replaced for the plant to operate reliably for an additional 20 years.

Subsequent to the relicensing of the plant, it was determined to increase the capacity of

the plant through an Extended Power Uprate. Analyses of the EPU determined that a larger Main Generator Step-up Transformer would be required to handle the additional output capacity of the plant. Since the original transformer was going to be replaced in the normal course of business to ensure reliable plant operation, I believe that only the incremental cost of the larger transformer needed for the EPU compared to the replacement cost of the original transformer should be recoverable under the rule.

Q. HAVE YOU IDENTIFIED AN EXAMPLE IN WHICH A MAJOR PLANT COMPONENT IS BEING REPLACED TO IMPROVE PLANT RELIABILITY AND PERFORMANCE THAT IS NOT BEING INCLUDED AS AN EPU COST? A. Yes, I have. The steam generators at Crystal River 3 are being replaced during an

Yes, I have. The steam generators at Crystal River 3 are being replaced during an upcoming refueling outage. The reason for the replacement is to ensure reliable plant performance for the remainder of the extended operating life of the plant. During the steam generator replacement outage, other projects will be accomplished that are related to the EPU project. However, PEF has not requested that the cost of the steam generator replacement project be recovered via the Nuclear Plant Cost Recovery mechanism of the rule. In this example, if the replacement steam generators had been modified specifically to support the EPU project, then I believe that only the incremental cost of the modification to support the EPU project would have qualified for recovery through the cost recovery clause, and the remainder of the costs would have been recovered through normal base rate mechanisms.


1	Q.	HAVE FPL AND PEF IDENTIFIED IN THEIR SUBMISSIONS THE CAPITAL
2		REQUIREMENTS THAT WOULD BE COMMON TO BOTH THE LICENSE
3		RENEWALS AND THE UPRATE PROJECTS?
4	A.	Aside from the steam generator example, I have seen no attempt by either utility to
5		undertake such an analysis.
6		
7	Q.	IN THE ABSENCE OF SUCH AN ANALYSIS, WHAT SHOULD THE
8		COMMISSION DO IN THIS PROCEEDING?
9	A.	The failure of the requesting utilities to address the potential for recovery of costs that
10		exceed the incremental effect of the uprate projects goes directly to the reasonableness
11		of their proposed recovery amounts. At a minimum, the Commission should declare
12		that its approval of amounts related to the uprate projects is conditional, and subject to a
13		thorough identification, in the next annual hearing cycle of this ongoing proceeding, of
14		the nature and costs of the capital items that would be associated with the license
15		renewal and longer operating life in the absence of an uprate. The utilities should be
16		required to compare those costs with the costs of the uprate project, for the purpose of
17		refunding any costs that are not attributable solely to the fact of the uprate projects.
18 19		
20	Q.	PLEASE DESCRIBE FPL'S REQUEST FOR AUTHORIZATION TO COLLECT
21		COSTS FOR THE EXTENDED POWER UPRATE PROJECTS.
22	A.	FPL is requesting authorization to recover 2008 actual/estimated carrying costs of
23		\$3,746,731 and 2009 projected carrying costs of \$16,748,149 for the Turkey Point and
24		St. Lucie EPU projects.

1		
2	Q.	PLEASE DESCRIBE FPL'S REQUEST FOR AUTHORIZATION TO COLLEC
3		COSTS FOR THE TURKEY POINT UNIT 6 AND 7 PROJECT.
4	A.	FPL is requesting authorization to recover actual preconstruction and carrying charges
5		of \$2,543,239 for 2007, actual/estimated preconstruction and carrying charges of
6		\$108,441,514 for 2008, and projected pre-construction and carrying charges of
7		\$119,696,175 for 2009.
8		
9	Q.	PLEASE DESCRIBE FPL'S REQUEST FOR AUTHORIZATION TO COLLECT
10		COSTS FOR THE TURKEY POINT UNIT 6 AND 7 PROJECT SITE
11		SELECTION ACTIVITIES.
12	A.	FPL is requesting authorization to recover actual site selection and carrying charges of
13		\$6,533,498 for 2006-2007, actual/estimated site selection carrying charges of \$729,563
14		for 2008, and site selection carrying charges of \$535,351 for 2009.
15		
16	Q.	DID YOU IDENTIFY ANY ISSUES OF CONCERN WITH FPL'S REQUEST
17		FOR AUTHORIZATION TO RECOVER COSTS?
18	A.	Yes, I did. My review of FPL's filings and documents provided indicate an extensive
19		use of sole and single source contracts. All of the contracts in excess of \$1 million
20		shown in Schedule AE-8 for the EPU were sole source contracts. Two of the three
21		contracts shown in Schedule AE-8 for the new Turkey Point Units were sole or single
22		source contracts, and the only contract for site selection activities is a single source
23		contract. In addition, many of the contracts for less than \$1 million were issued as sole

1		or single source contracts, even though FPL identified more firms than one that were
2		capable of performing the needed work.
3		
4	Q.	DID YOU REVIEW FPL'S PROCEDURE THAT CONTROLS CONTRACTING
5		AND NUCLEAR RELATED PROCUREMENT ACTIVITIES?
6	A.	Yes, I reviewed FPL Nuclear Division Nuclear Policy NP-1100 Revision 15, dated
7		02/25/08. This procedure is entitled "Procurement Control." It specifically addresses the
8		requirements for issuing a sole or single source contract.
9		
10	Q.	PLEASE DESCRIBE THE REQUIREMENTS OF NP-1100 RELATED TO SOLE
11		SOURCE OR SINGLE SOURCE CONTRACTS.
12	A.	NP-1100 clearly specifies that ***BEGIN CONFIDENTIAL SECTION***
13		
14		
15		
16 17		
18		
19 20		
21		
22		
23 24		
25		
26		
27		

1		
2		
3		
4		
5		
6		
7		
8		
9		•
10		
11		***END CONFIDENTIAL SECTION***
12		
13	Q.	DID YOU FIND EXAMPLES OF SOLE OR SINGLE SOURCE
14		JUSTIFICATIONS THAT DID NOT CONFORM TO THESE
15		REQUIREMENTS?
16	A.	Yes, I did. I found numerous examples in which it appears that ***BEGIN
17		CONFIDENTIAL SECTION***
18		
19		
20		***END CONFIDENTIAL
21		SECTION*** I also found single source justifications that did not provide adequate
22		assurance that the cost of the contract was reasonable. The use of sole or single source
23		contracts appears to be a routine occurrence, ***BEGIN CONFIDENTIAL

1	SECTION***
2	***END CONFIDENTIAL SECTION*** The following excerpts are examples from
3	Single and Sole Source Justifications provided by FPL:
4	***BEGIN CONFIDENTIAL SECTION***
5	
6	
7	
8	
9	
10 11	
12	
13	
14	
15	
16	
17	
18	
19	
20	
21	
22 23	
23	
24 25	
24 25 26	
27	
28	
29	
30	
31	



1		***END CONFIDENTIAL SECTION***
2		As seen from the above examples, many of FPL's single and sole source justifications
3		rely on schedule pressure to justify the use of a sole or single source contract rather than
4		a competitive bidding process required by FPL's procurement procedure.
5		
6	Q.	HAS FPL DEMONSTRATED, EITHER WITHIN ITS SUBMISSION OR IN ITS
7		RESPONSES TO DISCOVERY REQUESTS, THAT THE COSTS INCURRED IN
8		THE SOLE SOURCE AND SINGLE SOURCE CONTRACTS ARE
9		REASONABLE?
10	A.	No, FPL has not. The best way to demonstrate that the cost of a contract is reasonable is
11		through a competitive bidding process. Absent a competitive bidding process the
12		Company must use cost comparisons, or benchmarking with similar work, or a detailed
13		analysis of the work scope and labor rates to ensure that the cost of the contract is
14		reasonable. Many of the single source justifications stated that the costs were reasonable
15		based on FPL's experience with similar projects. In another justification, the
16		reasonableness of costs for a project costing more than***BEGIN CONFIDENTIAL
17		SECTION*** ***END CONFIDENTIAL SECTION***was a back-of-
18		the-envelope type analysis based on comparison data that was 5 years old.
19		
20	Q.	PLEASE DESCRIBE THE EXAMPLE YOU DISCUSSED ABOVE IN MORE
21		DETAIL.
22	A.	In response to Staff's request for details of claimed benchmarking of costs by FPL, FPL
23		provided a spreadsheet comparing various elements of uprate projects at the Company's

I	nuclear plants St. Lucie, Turkey Point, Seabrook, Point Beach and Ginna. I am
2	attaching the spreadsheet as Exhibit (WRJ7). We noticed that one of the major EPU
3	projects planned for St. Lucie, specifically ***BEGIN CONFIDENTIAL SECTION***
4	***END CONFIDENTIAL
5	SECTION*** had no equivalent project at the other four units shown in the comparison.
6	During a deposition we asked how the benchmarking exercise showed that the cost of
7	***BEGIN CONFIDENTIAL SECTION***
8	***END CONFIDENTIAL SECTION*** project was reasonable. FPL responded that
9	they had another comparison showing the reasonableness of the cost of this project and
10	that they would provide it as a late filed exhibit. The late filed exhibit provided by FPL,
11	which I am attaching as Exhibit(WRJ-8), revealed that the benchmarking study
12	relied upon for this project costing more than ***BEGIN CONFIDENTIAL
13	SECTION***
14	
15	
16	
17	
18	
19	
20	
21	
22	
23	***END CONFIDENTIAL SECTION*** The

1		cost comparison used by FPL to justify this project on a single source basis is at best
2		what I would call a back-of-the-envelope calculation, and in my opinion is insufficient
3		to justify that the cost for a project of this magnitude is reasonable.
4		
5	Q.	DO YOU HAVE OTHER CONCERNS WITH FPL'S USE OF SOLE OR SINGLE
6	•	SOURCE CONTRACTS?
7	A.	Yes. From my review of the sole and single source justifications for many projects, it
8		appears that FPL is not rigorously following the requirements of NP-1100 ***BEGIN
9		CONFIDENTIAL SECTION ***
10		***END
11		CONFIDENTIAL SECTION*** The language in many of these justifications is so
12		similar that it appears their preparation is a matter of rote rather than a specific,
13		individual analysis. For example, the sentence ***BEGIN CONFIDENTIAL
14		SECTION***
15		***END COFNFIDENTIAL
16		SECTION***appears in several justifications. During discovery, we learned that at
17		times there has been a disconnect between the language of the justification
18		memorandum and the actual reason on which FPL relies.
19		***BEGIN CONFIDENTIAL SECTION***
20		•
21		
22		
23		

1		
2		
3		
4		
5		
6		
7		***END CONFIDENTIAL SECTION***
8		In sum, the number of sole or single source justifications, the similarity of language
9		found in many justifications and the lack of specificity in some justifications leads me to
10		believe that ***BEGIN CONFIDENTIAL SECTION***
11		
12		***END
13		CONFIDENTIAL SECTION***
14		
15	Q.	PLEASE DESCRIBE PEF'S REQUEST FOR AUTHORIZATION TO COLLECT
16		COSTS FOR THE CRYSTAL RIVER UNIT 3 MEASUREMENT
17		UNCERTAINTY RECOVERY (MUR) AND EXTENDED POWER UPRATE
18		PROJECTS.
19	A.	PEF is requesting authorization to recover a total of \$24,899,965 related to the Crystal
20		River 3 MUR and EPU project through the NCRC beginning in 2009. This amount
21		includes a true-up amount of \$928,895 for 2007, estimated revenue requirements of
22		\$7,512,933 for 2008 and projected revenue requirements of \$16,458,136 for 2009.

1		These costs represent primarily carrying charges for costs that have been or will be
2		incurred to support activities required for the MUR and EPU projects.
3		
4	Q.	DID YOU IDENTIFY ANY ISSUES OF CONCERN WITH PEF'S REQUESTS
5		RELATED TO THE EPU PROJECTS?
6	A.	No, I did not.
7		
8	Q.	DID YOU REVIEW PEF'S TESTIMONY IN SUPPORT OF COSTS FOR THE
9		LEVY NUCLEAR PROJECT IN DOCKET NUMBER 080149?
10	A.	I briefly reviewed PEF's testimony concerning the Levy Nuclear Project. While I did
11		not identify any issues of concern in this filing, I did not conduct a detailed review of
12		this filing. I will conduct a detailed review of the Levy Nuclear Project when PEF
13		requests authorization to recover costs in the next NPCR cycle.
14		
15		VI. Conclusions and Recommendations
16		
17	Q.	PLEASE SUMMARIZE YOUR CONCLUSIONS REGARDING FPL'S
18		REQUEST FOR AUTHORIZATION TO COLLECT COSTS.
19	A.	Despite its stated preference for competitive bidding, FPL has used sole and single
20		source contracts extensively. I believe FPL has fallen short of demonstrating that the
21		costs associated with those contracts are reasonable. For example, as described above,
22		one project with costs of more than ***BEGIN CONFIDENTIAL SECTION***
23		

END CONFIDENTIAL SECTION Use of a sole or single source contract eliminates competitive bidding as a means of ensuring reasonable costs. Without a competitive bidding process, reasonable cost comparisons, benchmarks or analyses must be provided to demonstrate the reasonableness of the costs of sole or single source contracts.

A.

Q. PLEASE PROVIDE YOUR RECOMMENDATIONS REGARDING FPL'S REQUEST FOR AUTHORIZATION TO COLLECT COSTS RELATED TO SOLE SOURCE AND SINGLE SOURCE CONTRACTS.

My observation applies to numerous sole and single source contracts, only several of which I have described in my testimony. The contracts vary widely in terms of the amounts of money they involve. Because of the materiality of the contract to which Exhibits __ and __ (WRJ-7 and WRJ-8) apply, I suggest the Commission focus on this item as the vehicle for communicating to FPL the importance of either adhering to a competitive bidding standard or justifying thoroughly a departure from this standard. I believe the Commission has several alternatives under the circumstances. My first recommendation stems from the fact that FPL's obligation to demonstrate the costs of the contract are reasonable is based on the need to apply its own standard as well as the requirement that it satisfy the Commission on this point. I believe it would be appropriate to disallow, and remove from the amount that flows through the cost

recovery clause, that portion of the carrying cost of the contract that represents the return that FPL is seeking to earn on its equity investment in the capital asset.

Alternatively, the Commission could withhold a portion of the requested carrying charges—I suggest 10% would be appropriate—and inform FPL that FPL will be allowed to collect the withheld portion from customers only if FPL can demonstrate the costs are reasonable in the next hearing cycle.

If the Commission considers this first round of hearings as uncharted territory, and for that reason decides to allow FPL to collect the entire amount of carrying charges, it should at a minimum place FPL on notice that on a going forward basis the Commission intends to require a rigorous and detailed justification for any departure from competitive bidding.

A.

Q. PLEASE PROVIDE YOUR RECOMMENDATIONS REGARDING RECOVERY OF ONLY INCREMENTAL COSTS FOR THE EXTENDED POWER UPRATE PROJECTS.

I note that the NFRs developed to date do not require the type of analysis that I advocate. I do not propose withholding any amounts from the utilities based on the absence of analyses that would disclose any recovery beyond the incremental costs of the EPU projects. However, I recommend that the Commission retain jurisdiction over these amounts, and require PEF and FPL to conduct analyses to identify which EPU costs are incremental to capital costs that would normally be expected during the

1		operational life of the nuclear power plants and present them during the hearing cycle
2		for the 2010 recovery factor. Only those incremental costs should be allowed to be
3		recovered through the Nuclear Cost Recovery Clause. The remainder of the costs, if any
4		should be refunded to customers and recovered through normal base rate cost recovery
5		mechanisms.
6		
7	Q.	DOES THAT CONCLUDE YOUR TESTIMONY?
8	A.	Yes, it does.

BY MR. BURGESS:

- Q. Dr. Jacobs, if you would, would you provide a very brief summary of that portion of your testimony that pertains to Progress Energy?
- was asked to assist the Florida Office of Public Counsel in reviewing and evaluating requests by Progress Energy and Florida Power & Light for authority to collect historical and projected costs associated with the nuclear power uprate projects at Crystal River Unit 3, Turkey Point 3 and 4, and the St. Lucie Units 1 and 2, and also historical and projected costs associated with FLP's proposed Turkey Point 6 and 7 units through their respective capacity cost recovery clauses. I was also asked to review the preliminary costs submitted in the discovery docket associated with PEF's plan to develop and construct two new nuclear units in Levy County.

Addressing now my recommendations as they apply to Progress Energy, one of the issues that I identified during my review involves costs related to the extended uprate projects that PEF wishes to collect from customers under the nuclear cost recovery clause. I believe that only costs that are incremental to costs that would normally be incurred to ensure safe and reliable operation of the nuclear plants in the absence

of an uprate project should be recovered under the NCRC.

For example, if a piece of equipment is nearing the end of its operating life and needs to be replaced to ensure future reliable operation, the cost of replacing this equipment should be recovered through normal ratemaking processes, not through the NCRC. If the equipment needs to be upgraded to support the uprate, then only the incremental costs of the upgrade should be recovered through the NCRC.

In my view, the requesting utility should be required to conduct the analysis needed to demonstrate that only incremental costs are being requested and provide that analysis at the outset of the proceeding.

My recommendation on this issue is to require PEF staff and OPC to work together to develop additional Nuclear Filing Requirements that will address this issue in future filings.

That completes my summary as it relates to PEF.

MR. BURGESS: Thank you. Mr. Chairman, we would tender the witness.

CHAIRMAN CARTER: Now, that was South Korea; right?

THE WITNESS: That was, yes, South Korea, the Republic of Korea. They call it "The Rock."

CHAIRMAN CARTER: As opposed to -- what is it? 1 The Democratic Republic of --2 THE WITNESS: The People's, yes, Democratic 3 Republic of North Korea. 4 CHAIRMAN CARTER: People's Democratic Republic 5 of North Korea. 6 THE WITNESS: Something like that. I never 7 8 made it there, so I'm not sure. CHAIRMAN CARTER: I understand Elvis is 9 10 missing right now. Ms. Triplett, you're recognized. 11 MS. TRIPLETT: We have no questions. 12 CHAIRMAN CARTER: Mr. Twomey. 13 14 MR. TWOMEY: No, sir. MR. McWHIRTER: No questions. 1.5 MR. BREW: No, sir. 16 CHAIRMAN CARTER: Staff. 17 MS. BENNETT: No questions. 18 CHAIRMAN CARTER: Commissioner Skop. 19 COMMISSIONER SKOP: No questions, Mr. Chair, 20 but just a point of clarification. In my over 40 21 moment, I quess -- I asked Mr. Roderick, but I guess I 22 was able to find -- with respect to the land 23 acquisition, I guess Mr. Garrett's rebuttal testimony I 24 think on page 5 gives a good discussion of that. 25

1	think he was excused. I knew I remembered seeing it
2	somewhere, but I just thought it might be Mr. Roderick,
3	so I stand corrected.
4	CHAIRMAN CARTER: Thank you. No problem.
5	Commissioners?
6	Dr. Jacobs, it was good to have you. I'm very
7	impressed with your resumé and your experience, and we
8	appreciate you being with us today. Thank you.
9	THE WITNESS: Thank you, sir. I'm glad to be
10	here.
11	CHAIRMAN CARTER: Mr. Burgess.
12	MR. BURGESS: Commissioner, we would ask that
13	Exhibit 1
14	CHAIRMAN CARTER: Fifteen?
15	MR. BURGESS: It's labeled as, yes, Exhibit
16	15, be entered into the record.
17	CHAIRMAN CARTER: Without objection, show it
18	done.
19	(Exhibit Number 15 was admitted into the
20	record.)
21	CHAIRMAN CARTER: Call your next witness.
22	Wait a minute. Staff, are you next?
23	MS. BENNETT: Yes, Chairman. Our next staff
24	witness is Jeffery Small. He has been excused. We
25	would ask that Jeffery Small's testimony be entered into

FLORIDA PUBLIC SERVICE COMMISSION

the record as read, as well as Exhibits 16, 17, and 18. CHAIRMAN CARTER: Let's do the testimony first. The prefiled testimony will be entered into the record as though read. Now we'll go with the exhibits. MS. BENNETT: Thank you. Exhibits 16, 17, and 18, we ask that they be entered the record. CHAIRMAN CARTER: Any objections? Without objection, show it done. Exhibits 16, 17, and 18 are entered into the record. (Exhibits Number 16, 17, and 18 were admitted into the record.)

1		DIRECT TESTIMONY OF JEFFERY A. SMALL	
2	Q.	Please state your name and business address.	
3	A.	My name is Jeffery A. Small and my business address is 4950 West Kennedy Blvd,	
4	Tam	pa, Florida, 33609.	
5			
6	Q.	By whom are you presently employed and in what capacity?	
7	A.	I am employed by the Florida Public Service Commission as a Professional	
8	Acco	untant Specialist in the Division of Regulatory Compliance.	
9			
10	Q.	How long have you been employed by the Commission?	
11	A.	I have been employed by the Florida Public Service Commission (FPSC) since January	
12	1994.		
13			
14	Q.	Briefly review your educational and professional background.	
15	A.	I have a Bachelor of Science degree in Accounting from the University of South	
16	Florid	a. I am also a Certified Public Accountant licensed in the State of Florida and I am a	
17	memb	er of the American and Florida Institutes of Certified Public Accountants.	
18			
19	Q.	Please describe your current responsibilities.	
20	A.	Currently, I am a Professional Accountant Specialist with the responsibilities of	
21	planning and directing the most complex investigative audits. Some of my past audits include		
22	cross-subsidization issues, anti-competitive behavior, and predatory pricing. I also am		
23	responsible for creating audit work programs to meet a specific audit purpose and integrating		
24	EDP applications into these programs.		
25			

1 Q. Have you presented expert testimony before this Commission or any other regulatory agency? 2 3 A. Yes. I testified in the Southern States Utilities, Inc. rate case, Docket No. 95 0495-WS, 4 the transfer application of Cypress Lakes Utilities, Inc., Docket No. 971220-WS, and the 5 Utilities, Inc. of Florida rate case, Docket No. 020071-WS. 6 7 Q. What is the purpose of your testimony today? 8 A. The purpose of my testimony is to sponsor the staff audit reports of Progress Energy 9 Florida, Inc. (PEF or Utility) which addresses the Utility's application for nuclear cost 10 recovery. We issued three audit reports on PEF in this docket. The first audit report was 11 issued May 30, 2008 to address the 2007 power uprate costs for the Crystal River Unit 3 12 nuclear power plant. This audit report is filed with my testimony and is identified as Exhibit 13 JAS-1. The second audit report was issued July 25, 2008 to address the pre-construction costs 14 as of December 31, 2007 for Levy County Units 1 & 2. This audit report is filed with my 15 testimony and is identified as Exhibit JAS-2. The third audit report was issued July 25, 2008 16 to address the site selection costs as of December 31, 2007 for Levy County Units 1 & 2. This 17 audit report is filed with my testimony and is identified as Exhibit JAS-3. 18 O. Were these audits prepared by you or under your direction? A. Yes, I was the audit manager in charge of all three audits. Q. Please describe the work you performed in these audits. A. For the uprate audit, we reconciled the company's filing to the general ledger and

verified that the costs incurred were posted to the proper account, as prescribed by

Commission rule 25-6.014, Florida Administrative Code. We reconciled and recalculated a

19

20

21

22

23

24

sample of the monthly revenue requirement accruals displayed on Schedule T-1 to the supporting schedules in the company's 2007 Nuclear Cost Recovery Clause (NCRC) filing. We also reconciled and recalculated a sample of the carrying cost accruals displayed on Schedule T-3 to the supporting schedules in the company's 2006 and 2007 NCRC filing. We recalculated a sample of the Allowance for Funds Used During Construction (AFUDC) balances displayed as "Other Cost" in the filing and reconciled the rates applied by the company to its approved AFUDC rates in Commission Order No. PSC-05-0945-FOF-EI, issued September 28, 2005. We reconciled and recalculated a sample of the monthly deferred tax carrying cost accruals displayed on Schedule T-3A to the supporting schedules in the company's 2007 NCRC filing. We recalculated a sample of the monthly carrying cost balances for deferred tax assets based on the equity and debt components established in Commission Order No. PSC-05-0945-FOF-El. We reconciled and recalculated a sample of the monthly Consumer Price Index (CPI) accruals displayed on Schedule T-3B to the supporting schedules in the company's 2006 and 2007 NCRC filing. We recalculated the company's CPI rate and reconciled the component balances to the company's general ledger. We recalculated a sample of monthly jurisdictional nuclear construction accruals displayed on Schedule T-6 of the company's 2006 and 2007 NCRC filing. We sampled and verified the project management and power block engineering accruals and traced the invoiced amounts to supporting documentation. We sampled company salary expense accruals and the respective overhead the company applied. We recalculated and verified the joint owner billings that reduced the company's eligible carrying cost for the CR3 Uprate project. We reconciled the jurisdictional factors applied by the company to the eligible carrying cost to the factors approved in Commission Order No. PSC-06-0972-FOF-El, issued November 22, 2006.

1

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

23

24

25

For the second audit report, to address the pre-construction costs as of December 31, 2007 for Levy County Units 1 & 2, we reconciled the company's filing to the general ledger

and verified that the costs incurred were posted to the proper account, as prescribed by Commission rule 25-6.014, Florida Administrative Code. We reconciled and recalculated a sample of the monthly revenue requirement accruals displayed on Schedule T-I to the supporting schedules in the company's 2007 NCRC filing. We reconciled and recalculated a sample of the carrying cost accruals displayed on Schedule T-3 to the supporting schedules in the company's 2007 NCRC filing. We recalculated a sample of the AFUDC balances displayed as "Other Adjustments" in the filing and reconciled the rates applied by the company to its approved AFUDC rates in Commission Order No. PSC-05-0945-FOF-El, issued September 28, 2005. We reconciled and recalculated a sample of the monthly deferred tax carrying cost accruals displayed on Schedule T-3A to the supporting schedules in the company's 2007 NCRC filing. We recalculated a sample of the monthly carrying cost balances for deferred tax assets based on the equity and debt components established in Order No. PSC-05-0945-FOF-El. We reconciled and recalculated a sample of the monthly CPI accruals displayed on Schedule T-3B to the supporting schedules in the company's 2007 NCRC filing. We recalculated the company's CPI rate and reconciled the component balances to the company's general ledger. We recalculated a sample of monthly jurisdictional nuclear construction expenditures displayed on Schedule T-6 of the company's 2007 NCRC filing. We sampled and verified the construction and transmission cost expenditures and traced the invoiced amounts to supporting documentation. We reconciled the jurisdictional factors applied by the company to the eligible carrying cost to the factors approved in Order No. PSC-06-0972-FOF-EI, issued November 22, 2006, in Docket No. 060007-El.

2

5

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

23

24

25

For the third audit report, to address the site selection costs as of December 31, 2007 for Levy County Units 1 & 2, we reconciled the company's filing to the general ledger and verified that the costs incurred were posted to the proper account, as prescribed by Commission rule 25-6.014, Florida Administrative Code. We reconciled and recalculated a

sample of the monthly revenue requirement accruals displayed on Schedule SS-1 to the supporting schedules in the company's 2006 and 2007 NCRC filing. We reconciled and recalculated a sample of the monthly site selection expenditures displayed on Schedule SS-2 to the supporting schedules in the company's 2006 and 2007 NCRC filing. We recalculated a sample of the AFUDC balances displayed in the filing and reconciled the rates applied by the company to its approved AFUDC rates in Commission Order No. PSC-05-0945-FOF-El, issued September 28, 2005. We reconciled and recalculated a sample of the monthly deferred tax carrying cost accruals displayed on Schedule SS-3A to the supporting schedules in the company's 2007 NCRC filing. We recalculated a sample of the monthly carrying cost balances for deferred tax assets based on the equity and debt components established in Commission Order No. PSC-05-0945-FOF-El. We recalculated a sample of the monthly recoverable O&M expenditures displayed on Schedule SS-4 of the company's 2007 NCRC filing. We sampled and verified the O&M cost accruals and traced the invoiced amounts to supporting documentation. We verified company salary expense accruals and recalculated the respective overhead the company applied. We reconciled the jurisdictional factors applied by the company to the eligible carrying cost to the factors approved in Commission Order No. PSC-06-0972-FOF-E1, issued November 22, 2006, in Docket No. 060007-E1. We recalculated a sample of monthly jurisdictional nuclear construction accruals displayed on Schedule SS-6 of the company's 2006 and 2007 NCRC filing. We sampled and verified the generation and transmission cost accruals and traced the invoiced amounts to supporting documentation. We verified company salary expense accruals and recalculated the respective overhead burdens the company applied. We reconciled the jurisdictional factors applied by the company to the eligible carrying cost to the factors approved in Commission Order No. PSC-06-0972-FOF-El, issued November 22, 2006, in Docket No. 060007-El.

1

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

23

Q. Please review the audit findings in the first audit report, JAS-1, which addresses the 2007 power uprate costs for the Crystal River Unit 3 nuclear power plant.

A. Audit Finding No. 1

Audit Finding No. 1 discusses joint owner billings. The company's 2006 and 2007 filings included \$189,019 and \$3,133,543, respectively, for joint owner billings by Progress Energy Florida, Inc. (PEF) for the Crystal River Unit 3 (CR3) Uprate project costs. The above amounts were calculated based on the joint ownership percentage times the total monthly construction cost accruals for the CR3 Uprate project. The joint owners retain an 8.219 percent ownership of the CR3 unit.

Our audit procedures included an analysis and recalculation of the joint owner billing cost displayed in the company's filings. We discovered a discrepancy in the December 2007 joint owner billing calculation. The company stated that the difference is the result of a December 2007 correcting journal entry that reclassified indirect overhead cost from Levy Units 1 & 2 to the CR3 Uprate project. The company's Power Plant System, where construction costs are initially posted before being uploaded to the general ledger, automatically calculates the joint owner billing when an amount is posted to a CR3 project. The adjustment described above did not include the "trigger" that would have calculated the corresponding joint owner billing that is required. This error results in an additional \$32,645 that should be billed to the joint owners. The company stated that it would correct and true-up the December 2007 error and all subsequent similar errors discovered in the 2008 period in its 2008 filing.

Q. Please review the audit findings in the second audit report, JAS-2, which addresses the pre-construction costs as of December 31, 2007 for Levy County Units 1 &

2.

1	A.	Audit Finding No. 1
2		Audit Finding No. 1 discusses the utility's valuation of the land and land rights. This
3	is dis	scussed in greater detail in Exhibit JAS-2, Finding No. 1.
4		
5	Q.	Please review the audit findings in the third audit report, JAS-3, which addresses
6	the s	ite selection costs as of December 31, 2007 for Levy County Units 1 & 2.
7	A.	Audit Finding No. 1
8		Audit Finding No. 1 discusses the deferred tax carrying cost. The Company's filing
9	inclu	des a calculation error. Schedule SS-3A, Line 8, as of December 31, 2007 reflects a
10	credit	balance of \$6,170. This should be a credit balance of \$2,739. This error is carried
. 11	forwa	ard into Schedule SS-1 of the company's filing which understates the company's total
12	period	d revenue requirement by \$2,739. Our recalculation is shown as Attachment 1 to the
13	audit	report.
14		
15	Q.	Does this conclude your testimony?
16	A.	Yes, it does.
17		
18		
19		
20		
21		
22		
23		
24		

CHAIRMAN CARTER: You're recognized. 1 2 MR. YOUNG: Mr. Chairman, at this time, we would call -- staff would call Carl Vinson and Lynn 3 4 Fisher to the stand. CHAIRMAN CARTER: Okay. I'm quessing, and I 5 6 believe that I see that everyone for Progress has 7 already been sworn in. I'm looking, and the faces look familiar to me. So everyone has already been sworn in 8 9 for today for Progress; correct? Right? Thank you. Staff, you're recognized. I guess I should 10 have asked that earlier, huh? 11 12 Thereupon, CARL VINSON and ROBERT LYNN FISHER 13 14 were called as witnesses on behalf of the FPSC Staff 15 and, having been first duly sworn, were examined and testified as follows: 16 17 DIRECT EXAMINATION BY MR. YOUNG: 18 19 Q. Good afternoon, gentlemen. (By Mr. Fisher) Good afternoon. 20 Α. 21 Have you been sworn? Q. (By Mr. Vinson) Yes, we have. 22 Α. 23 (By Mr. Fisher) Yes, we have. Α. Can you please state your name and business 24 25 address for the record?

1	A. (By Mr. Vinson) Carl Vinson, 2540 Shumard Oak
2	Boulevard, Tallahassee, Florida.
3	A. (By Mr. Fisher) Robert Lynn Fisher, 2540
4	Shumard Oak Boulevard, Tallahassee, Florida.
5	Q. By whom are you employed, and in what
6	capacity?
7	A. (By Mr. Vinson) I'm employed by this
8	Commission as a Public Utilities Supervisor.
9	A. (By Mr. Fisher) I'm employed by the Florida
10	Public Service Commission as a Government Analyst II.
11	Q. Okay. Have you jointly prefiled testimony
12	consisting of five pages in this case?
13	A. (By Mr. Vinson) Yes, we have.
14	A. (By Mr. Fisher) Yes, we have.
15	Q. Do you have any changes or corrections to that
16	testimony?
17	A. (By Mr. Vinson) Yes, I do. On page 2 of our
18	testimony, the first full paragraph that begins on line
19	4, looking down to the final sentence of that paragraph
20	at line 9, there's a sentence that begins, "In each
21	case, the assignments required." I would like to delete
22	the words "in each case" and the comma, so that the
23	sentence
24	CHAIRMAN CARTER: I'm sorry. Could you start

over? I had some technical difficulties with my book

1 here. WITNESS VINSON: Okay. I'm looking at line 9 2 3 on page 2. CHAIRMAN CARTER: Give me the page, please. 4 mean, start at the beginning, the page and line, so I 5 6 can follow you. WITNESS VINSON: Okay. On page 2, line 9, the 7 sentence that begins, "In each case, the assignments 8 required, " I want to strike the words "in each case" and 9 the comma, so that the sentence would begin with the 10 words "the assignments required." 11 12 CHAIRMAN CARTER: Okay. WITNESS VINSON: That's the only change. 13 14 BY MR. YOUNG: With that change, if I were to ask you the 0. 15 same questions today as in your joint prefiled 16 testimony, would your answers be the same? 17 (By Mr. Vinson) Yes, they would. 18 19 Α. (By Mr. Fisher) Yes, they would. MR. YOUNG: Mr. Chairman, at this time, I ask 20 that the joint prefiled testimony of Mr. Carl Vinson and 21 Mr. Robert Lynn Fisher be entered into the record as 22 23 though read. CHAIRMAN CARTER: The joint prefiled testimony 24

witnesses Vinson and Fisher will be entered into the

1	record as though read.
2	MR. YOUNG: Pardon me, sir? Okay.
3	BY MR. YOUNG:
4	Q. Did you have one exhibit attached to your
5	testimony as it relates to Progress Energy Florida,
6	which is the project management internal controls
7	relating to Progress Energy Florida's nuclear plant
8	uprate and construction projects?
9	A. (By Mr. Fisher) Yes.
10	A. (By Mr. Vinson) Yes.
11	Q. Do you have any changes or correction to that
12	exhibit?
13	A. (By Mr. Vinson) No.
14	MR. YOUNG: And that Exhibit, Mr. Chairman, is
15	marked as VF-1 and is Number 19 on the comprehensive
16	exhibit list.
17	CHAIRMAN CARTER: Thank you.
18	
19	
20	
21	
22	
23	
24	
25	

1	BEFORE THE FLORIDA PUBLIC SERVICE COMMISSION	
2	COMMISSION STAFF	
3	DIRECT TESTIMONY OF CARL VINSON AND ROBERT LYNN FISHER	
4	DOCKET NO. 080009-EI	
5	AUGUST 6, 2008	
6		
7	Q. Mr. Vinson, please state your name and business address.	
8	A. My name is Carl Vinson. My business address is 2540 Shumard Oak Boulevard	
9	Tallahassee, Florida 32399-0850.	
10		
11	Q. By whom are you employed?	
12	A. I am employed by the Florida Public Service Commission as a Public Utilitie	
13	Supervisor.	
14		
15	Q. What are your current duties and responsibilities?	
16	A. I supervise a section of management auditors in the Bureau of Performance Analysis o	
17	the Division of Regulatory Compliance. My group performs reviews and investigations of	
18	Commission-regulated electric, telephone, gas and water utilities, usually focusing on the	
19	effectiveness of management and company practices, adherence to company procedures and	
20	the adequacy of internal controls. Written audit reports such as the ones attached to this	
21	testimony are prepared by the auditors under my direction and supervision.	
22		
23	Q. Please describe your educational and relevant experience.	
24	A. I earned a Bachelor of Business Administration degree in Finance from Stetson	
25	University in 1980. From 1980 to 1984 I worked as a bank loan officer, and from 1985 to	

1989 I worked as a research analyst for Ben Johnson Associates, a consulting firm specializing in utility regulation.

At Ben Johnson Associates, I participated in regulatory proceedings and dockets in several states, including two nuclear unit prudence proceedings in Texas. From 1987 through 1989, I assisted in the analysis of prudence issues regarding the South Texas Project and the Palo Verde Nuclear Generating Station. In both instances, the inclusion of construction costs in rate base was contested due to schedule delays and project management problems that led to substantial cost overruns. In-each case, the assignments required extensive research into the owning utilities' processes for decision-making, contractor selection, oversight of project contractors, project status reporting, and project cost tracking.

I joined the Commission staff in 1989 as a management auditor and served in that capacity until 1999 when I became the section supervisor. The audits I have performed and overseen have covered a wide range of issues and industries. During my time with the Commission, my work related to nuclear prudence issues included participation in a docket examining the causes and costs of an extended maintenance outage during 1997 at Progress Energy-Florida's Crystal River 3 unit. These issues were resolved via a settlement among the parties, and no audit report was necessary.

Q. Mr. Fisher, please state your name and business address.

A. My name is Robert Lynn Fisher. My business address is 2540 Shumard Oak Boulevard, Tallahassee, Florida 32399-0850.

Q. By whom are you employed?

A. I am employed by the Florida Public Service Commission, as a Government Analyst
II, for the Bureau of Performance Analysis in the Division of Regulatory Compliance.

Q. What are your current duties and responsibilities?

A. I perform reviews and investigations of Commission-regulated utilities, usually focusing on the effectiveness of management and company practices, adherence to company procedures and the adequacy of internal controls. I assisted Mr. Vinson in conducting reviews of project management internal controls of nuclear plant uprate and new construction projects underway at Florida Power & Light Company and Progress Energy of Florida.

Q. Please describe your educational and relevant experience.

A. In 1972, I graduated from Florida State University with a Bachelor of Science degree in Marketing. My relevant background includes approximately nineteen years with the Florida Public Service Commission in management auditing, utility investigation, and complaint resolution. Prior to joining the Commission in 1989, my experience included more than twelve years of experience within the telephone industry, in both regulated and non-regulated environments, where I have managed multi-state marketing operations for a large independent telephone company, assisted with implementing corporate level training programs, and conducted operations reviews as a member of the corporate Market Planning Staff. Since joining the Commission, I have participated in numerous reviews of utility operations, processes, systems and controls.

Q. Please describe the purpose of your testimony in this docket.

A. Our testimony primarily consists of the attached audit reports entitled Review of

Progress Energy – Florida's Project Management Internal Controls for Nuclear Plant Uprate and Construction Projects (Exhibit VF-1) and Florida Power & Light's Project Management Internal Controls for Nuclear Plant Uprate and Construction Projects (Exhibit VF-2). These reviews were requested by the Commission's Division of Economic Regulation to assist with the evaluations of nuclear cost recovery filings. The reports present evaluations of the project management internal controls to be employed by Progress Energy-Florida, Inc. and Florida Power & Light Company in managing both their uprate projects and new nuclear plant construction projects. The reports present our observations regarding the reasonableness and adequacy of the internal controls in place at this time.

Q. Are you sponsoring any exhibits?

A. Yes, our audit reports are attached as Exhibit Numbers VF-1 and VF-2.

Q. Are there any additional topics to be addressed in your testimony?

A. Yes. We have some observations on the Commission's nuclear cost recovery review process under Rule 25-6.0423. Since this is the first nuclear cost recovery proceeding, we believe it is appropriate to examine the process that has evolved this far and to determine how it can more efficiently and effectively serve its purpose. The relatively tight timetable of annual filings requires an efficient process that will allow timely but thorough cost recovery determinations.

Participating in these initial reviews of the uprate projects and the new unit construction projects for both Progress Energy-Florida, Inc. and Florida Power & Light Company has led us to conclude that improvements to the current process are needed. We believe that the companies should present significantly more affirmative support for the

reasonableness and prudence of their cost recovery requests.

We note that Progress Energy-Florida, Inc. witness Roderick and Florida Power & Light Company witness Reed did prefile testimony that is somewhat similar to what we are describing. However, we believe that even more extensive and detailed and examinations of internal controls and project management controls should be performed to fully substantiate their adequacy and effectiveness. In addition to this testimony, each company could provide an internal audit report describing a complete review of the adequacy and effectiveness of internal controls and project management controls.

Thorough prefiled testimony on the controls would help to establish a firm basis for each company's position that adequate oversight and controls exist to prevent imprudent or unreasonable expenditures. Internal audit results would serve to familiarize the parties with the relevant project management issues that arose during the preceding year and provide insight into how management corrected any problems noted. These vehicles would provide a starting point upon which the parties to the proceeding could build to develop a thorough assessment of the reasonableness and prudence of the costs requested for recovery.

Q. Does this conclude your testimony?

A. Yes.

	BI Fitt. 100NG.
2	Q. Could you please summarize your testimony as
3	it relates to Progress Energy Florida, please?
4	A. (By Mr. Vinson) Yes. Our testimony presents,
5	as we established, the audit report, which is a
6	management audit as distinguished from a financial
7	audit, our audit report on our review of the project
8	management internal controls that Progress Energy is
9	using in managing the Crystal River nuclear unit uprate
10	and then construction of the two new Levy County units.
11	Our testimony also provides some comments on
12	the nuclear cost recovery process that the Commission is
13	using.
14	MR. YOUNG: With that, Mr. Chairman, we tender
L5	Mr. Vinson and Mr. Fisher for cross.
L6	CHAIRMAN CARTER: Thank you. Ms. Triplett.
L7	MS. TRIPLETT: No questions.
L8	CHAIRMAN CARTER: Mr. Burgess.
L9	MR. BURGESS: No questions.
20	CHAIRMAN CARTER: Mr. McWhirter.
21	MR. McWHIRTER: No, sir.
22	CHAIRMAN CARTER: Mr. Brew, you're recognized,
23	sir.
24	MR. BREW: Thank you.

1 CROSS-EXAMINATION 2 BY MR. BREW: 3 Good afternoon, gentlemen. Q. 4 Α. 5 Q. 6 7 you see it? Uh-huh. 8 Α. 9 Q. 10 11 12 A. 13 Yes. 14 Q. 15 16 17 recovery rule? 18 Α. Yes. 19 Q. 20 nuclear cost recovery rule? 21 22 Α. Yes. 23 Q. 24

- (By Mr. Vinson) Good afternoon.
- I would just like to talk for a minute about your recommendations on page 5 of your testimony.
- And beginning at line 5, you say that you believe that even more extensive and detailed examinations of internal controls and project management controls should be performed. Do you see that?
- Now, in making that recommendation, did you take into account or -- let me strike that. Are you familiar with the requirements of the nuclear cost
- Okay. And in making your recommendations here, did you take into account the requirements of the
- Okay. And would you agree with me that under that rule, once the Commission has made a prudence determination, that you can't subsequently go back and

relook at those costs; is that right? 1 2 That is my understanding. 3 Q. Okay. And in your recommendations that begin 4 at line 11, for example, you say beginning at line 13, "Internal audit results would serve to familiarize the 5 parties with the relevant project management issues that 6 7 arose during the preceding year." Do you see that? Α. Yes. 8 Would you agree that all active parties should 9 Q. have an opportunity for -- an adequate opportunity to 10 11 review those materials? 12 I'm sorry. I missed part of your question. Would you agree that all parties, as you've 13 referenced there, should have an adequate opportunity to 14 review those materials in order to make their 15 16 presentations in these dockets? 17 A. Yes. Okay. Would you agree that the issues that 18 Q. are presented there may be relatively complicated? 19 20 Α. Which issues are those? 21 Q. Any. Management controls, let's say. 22 Α. Yes. 23 Q. Okay. And would you agree that problems that

could be significant?

24

25

may be encountered there could lead to rate impacts that

Problems encountered by? 1 Α. In the project related to project controls, 2 Q. costs, and schedule. 3 Α. Right. 4 5 ο. Could lead to rate impacts that could be significant? 6 7 Α. Yes. MR. BREW: That's all I have. 8 9 CHAIRMAN CARTER: Thank you, Mr. Brew. Commissioners? Commissioner Argenziano, 10 11 you're recognized. COMMISSIONER ARGENZIANO: 12 Thank you, 13 Mr. Chair. I had some of the same questions, and they 14 were answered, so I'll just skip and move forward, because if people are watching at home too, I'm really 15 trying to give them a little bit more information that 16 we have in front of us that they may not. 17 And I quess -- and I don't want to put words 18 in your mouth, but in doing what you did for the reasons 19 20 that, obviously, I think were to help the Commission and 21 also to help protect the ratepayer, is that correct, to 22 make sure these reports are done with reasonable -- let me see the words. Reasonableness and adequacy of the 23

Yes.

internal controls in place at the time; right?

WITNESS VINSON:

24

COMMISSIONER ARGENZIANO: Okay. So that's 1 correct. But now, since we've brought those 2 recommendations out and the things that you pointed out 3 4 in your testimony, let me ask you, what is it that you will do in the future as we move forward to make sure 5 6 that these things have been put into place? WITNESS VINSON: I take your question to mean 7 what will we do in --8 COMMISSIONER ARGENZIANO: What would we do, 9 10 yes. WITNESS VINSON: That hasn't been fully 11 decided at this point. I assume that after this 12 proceeding is completed, staff will need to rethink what 13 is needed next year. Of course, this lays a baseline 14 We understand some of the basic controls and have 15 gotten some good, solid initial understanding. There 16 may be a need in next year's proceeding and potentially 17 thereafter to revisit these issues and to update the 18 information we've presented, but that decision, as I 19 20 understand, has not been made yet. COMMISSIONER ARGENZIANO: But -- can I 21 elaborate on that for my own self? 2.2 CHAIRMAN CARTER: Go ahead. 23 COMMISSIONER ARGENZIANO: If you've indicated 24

that there needs to be -- let me see if I can put it in

your words. "In addition to this testimony, each 1 2 company could provide an internal audit report describing a complete review of the adequacy and effectiveness of internal controls," and then going back to line 13 on page 5, "Internal audit results will serve to familiarize the parties with the relevant project management issues that arose during the preceding year and provide insight to how management corrected any problems noted."

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

23

24

25

So if we don't decide to do anything, how would we know if management corrected the problems? guess that's what I'm trying to get out to anybody or even one person who may be watching from home.

WITNESS VINSON: Well, I believe the thoughts that we were expressing here were that that needs to be Just a minute ago, I was specifically answering would my work unit be doing it or would we be doing it in the same way that we did. That may very well be a good course to pursue.

If, as I suggested, the companies provide additional information, that could perform part of the function we performed. But, yes, it definitely does need to be done. Just the actual mechanism and who does that is to be decided.

COMMISSIONER ARGENZIANO: Okay. Thank you.

CHAIRMAN CARTER: And the context of that is 1 2 that these audits are necessary and helpful for staff to make a recommendation in terms what actions the 3 4 Commission should take further; correct? 5 WITNESS VINSON: Yes, that was the intent. 6 CHAIRMAN CARTER: Thank you. Commissioner 7 Skop, you're recognized. COMMISSIONER SKOP: Thank you, Mr. Chairman. 8 9 And to Commissioner Argenziano and Chairman Carter's point, I just wanted to make sure that in your opinion, 10 staff's opinion, that based upon the report that was 11 12 prepared, that in staff's opinion, they feel that adequate project management and internal controls are 13 currently in place to move forward. 14 15 WITNESS VINSON: Yes. COMMISSIONER SKOP: Subject to further fine 16 17 tuning and monitoring and auditing. 18 WITNESS VINSON: Yes. COMMISSIONER SKOP: All right. Thank you. 19 20 CHAIRMAN CARTER: Thank you. Anything further 21 from the bench? Staff? 22 MR. YOUNG: No redirect. 23 CHAIRMAN CARTER: Okay. Then we have Exhibit 24 25 19. Any objection? Without objection, show it done.

1	Exhibit 19 moved into the record. The witnesses may be
2	excused.
3	(Exhibit Number 19 was admitted into the
4	record.)
5	CHAIRMAN CARTER: Call your next witness,
6	staff. Wait a minute. I think that's it for staff.
7	MR. YOUNG: Yes, Mr. Chairman.
8	CHAIRMAN CARTER: Is that correct?
9	MR. YOUNG: But Mr. Fisher and Mr. Vinson will
10	be back for FP&L.
11	CHAIRMAN CARTER: Well, don't leave the
12	building, guys. I tried to get you out of here.
13	Ms. Triplett, you're recognized.
14	MS. TRIPLETT: Thank you. I misunderstood.
15	When I called Mr. Roderick to the stand, among all those
16	testimonies, I also included the rebuttal testimony, but
17	I could
18	CHAIRMAN CARTER: Let me ask the parties.
19	Mr I'm struggling here. Mr. Burgess, on rebuttal
20	for Mr. Roderick, Ms. Triplett said that she had
21	presented both his direct and rebuttal at that time.
22	MR. BURGESS: We had no questions, and we
23	would have no questions if he came back up exclusively
24	for rebuttal.
25	MR. McWHIRTER: No questions.

1	MR. BREW: No questions.
2	CHAIRMAN CARTER: Staff?
3	MR. YOUNG: No questions.
4	CHAIRMAN CARTER: Commissioners, anything
5	further for witness Roderick?
6	Thank you.
7	MS. TRIPLETT: Thank you.
8	CHAIRMAN CARTER: You may call your next
9	witness.
10	MS. TRIPLETT: I don't think there's anyone
11	else.
12	CHAIRMAN CARTER: You don't have anybody left;
13	right?
14	MS. BENNETT: We do have Mr. Chairman,
15	Mr. Garrett, I don't know if he had rebuttal
16	testimony. You may have moved that in at the same time.
17	MS. TRIPLETT: No, I did not.
18	CHAIRMAN CARTER: Okay. Well, let's do that,
19	then.
20	MS. TRIPLETT: Thank you, Ms. Bennett. At
21	this time, we would ask for the rebuttal testimony of
22	Mr. Will Garrett to be read into record as though
23	inserted into the record as though read. He did not
24	have any exhibits.
25	CHAIRMAN CARTER: The testimony of the witness

FLORIDA PUBLIC SERVICE COMMISSION

will be entered into the record as though read, and no exhibits. Okay. And this witness was excused? MS. TRIPLETT: Yes, sir.

IN RE: NUCLEAR COST RECOVERY CLAUSE BY PROGRESS ENERGY FLORIDA

FPSC DOCKET NO. 080009

REBUTTAL TESTIMONY OF WILL GARRETT

1		I. INTRODUCTION AND QUALIFICATIONS
2	Q.	Please state your name.
3	A.	My name is Will Garrett.
4		
5	Q.	Did you file Direct Testimony on April 22, 2008 in this docket?
6	Α.	Yes, I filed direct testimony in support of PEF's actual costs for the Levy
7		Nuclear Project. This testimony was originally filed in Docket 080149, but I
8		understand that it will be transferred to this nuclear cost recovery docket.
9		
10	Q.	Have you reviewed the testimony of Jeffrey A. Small, filed on behalf of the
11		Public Service Commission Staff?
12	A.	Yes, I have read Mr. Small's testimony.
13		
14	Q.	What is the purpose of your rebuttal testimony?
15	Α.	The purpose of my rebuttal testimony is to respond to Mr. Small's audit finding
16		regarding the Company's valuation method for the portion of the Lybass

property purchased for the Levy project that will be held for future use.

- Q. Does Mr. Small contend in his audit report that PEF's decision to allocate a portion of the property to Land Held for Future Use or PEF's valuation of that portion of the Levy property was incorrect or imprudent?
- A. No. Mr. Small does not conclude that PEF was incorrect or imprudent. He simply refers to two alternatives to PEF's valuation method that PEF considered and rejected and notes that there are different ways to value the land. However, he does not conclude that either of these alternative methods was more appropriate than the valuation method PEF used.

O. What did the Company decide to do with respect to the Lybass property?

- A. As explained in my direct testimony, filed April 22, 2008, the Company purchased the Lybass property because part of it was needed for the Levy project. This was about 314 acres. The remainder (1,845 acres) is being held for future use. The land will provide an access road from SR 19 to the nuclear units and access to the barge canal (94 acres), provide transmission right of way (220 acres) and the remainder will be Held for Future Use (1,845 acres). Pursuant to applicable Code of Federal Regulation (CFR) requirements, the Company is required to place a value on the Lybass property to be Held for Future Use and allocate the appropriate portion to the Levy project.
- Q. What method did the Company utilize to make this valuation and allocation and why?

A.

- The purchase price for the Lybass property is \$39.1 million (\$18,103/acre) plus closing costs for a total of \$40.4 million. The FERC, Code of Federal Regulation (CFR) Electric Plant Instruction No. 7 Land and Land Rights (G), requires "When the purchase of land for electric operations requires the purchase of more land than needed for such purposes, the charge to the specific land account shall be based upon the cost of the land purchased, less the fair market value of that portion of the land which is not to be used in utility operations. The portion of the cost measured by the fair market value of the land not to be used shall be included in account 105, Electric Plant Held for Future Use, or account 121, Nonutility Property, as appropriate." Based on this guidance, the portion of the acquisition costs to be assigned to land held for future use is based on the fair market value of that portion of the land which is not used in utility operations. In this case the acreage of the land acquired that will not be used for the Levy nuclear project was determined to be 1,845 acres of 2,159 acres. The fair value of this land was based on several considerations including:
 - The fair value of the recently acquired Greenfield site (the Rayonier property) in September of 2007;
 - Recognition that the fair value of the land acquired after the acquisition of
 the Rayonier property was influenced by our announced intentions to
 consider this area for site development for potential nuclear plant
 construction; and
 - The assessment of the likely outcome of condemnation proceedings to acquire only the land needed to support the Levy project.

Ultimately we considered the use of the acquisition costs of the recently acquired Rayonier property to be the most appropriate for valuing the land acquired that would be held for future use. When acquiring the Rayonier property, PEF maintained its anonymity by utilizing a third-party representative, who acted on PEF's behalf. Because of our approach to acquire the Rayonier property, the value was not influenced by an announced intended use for the site, as was the Lybass land acquisition. Using the Rayonier price would more properly assign

the impact of the costs of acquiring the Lybass land after the Rayonier property to the Levy project. Furthermore, the use of this value would result in an allocation of costs to the Levy project that would be consistent with the likely expected outcome of a condemnation proceeding to acquire just the land to be used for the Levy project, estimated to be between \$\text{Levy project}\$. The use of the Rayonier property as a basis for the fair value of the land held for future use resulted in an allocation of \$27.7M to land held for future use and \$12.7M allocated to the Levy project. I consider this method appropriate under the circumstances and consistent with the CFR guidance on land cost allocations.

Q. Did PEF consider alternative methods of valuing the Lybass land?

A. Yes, PEF considered each of the two alternatives raised by Mr. Small in his audit. Based on these alternatives, the Levy project would have been charged \$7.0 million or \$10.4 million, respectively (see table illustrated below).

However, based on sound accounting principles, PEF rejected the use of these

alternatives.

TABLE SUMMARIZING METHODLOGIES

(\$-amounts in millions, except per acre amounts)

	PEF Preferred Approach		Alternative 1		Alternative 2	
Property	Rayonier		Lybass		Combined	
Fair value	\$	46.6	\$	39.1	\$	85.7
Acreage purchased		3,105		2,159		5,264
(a) Fair value per acre (before closing costs)	\$	15,000	\$	18,103	\$	16,274
(b) Acreage of Land held for Future use		1,845		1,845		1,845
(a) X (b) Land Held For Future Use	\$	27.7	\$	33.4	\$	30.0
Levy project – (314 acres) (1)	\$	12.7	\$	7.0	\$	10.4
Purchase Price – Lybass land (2,159 acres)	\$	40.4	\$	40.4	\$	40.4

(1) The Company's assessment of the value of the land to be used as part of the Levy project resulting from a condemnation proceeding was a range of \$\frac{1}{2}\$ million

Q. What is the first alternative method for valuation?

A. The first alternative method for valuation considered was to assign value on a prorata basis based on the purchase price of the Lybass land. Accordingly, Land Held for Future Use would be valued by multiplying the acreage to be held for future use of 1,845 times the average cost per acre of the Lybass property of \$18,103 (excluding closing costs). The result using this method would be to assign \$33.4 million to Land Held for Future Use. This value is subtracted from the total Lybass purchase price of \$40.4 million to result in a value assigned to the Levy project of \$7.0 million.

A.

Q. Why was this methodology rejected?

A. This method was rejected for several reasons. First, it does not take into consideration the market value of the most recently purchased Greenfield site, the Rayonier site. As such this method overstates the fair value of the land held for future use as it makes no adjustment to the fair value for any impact of the timing of the acquisition of the Rayonier property or our announced intentions to consider this area for site development for potential nuclear plant construction.

Additionally, the value ultimately assigned by this method to Levy was below the range of our assessment of possible outcomes of the condemnation process, should PEF have chosen this path to acquire the land.

Q. What is the second alternative method for valuation?

The second alternative method for valuation considered was to utilize an average of the combined purchase price of the Rayonier and Lybass properties. This method sums the purchase price excluding closing costs of the Rayonier (\$46.6M) and Lybass purchases (\$39.1M) divided by the total acreage purchased of 5,264 (3,105 Rayonier + 2,159 Lybass) resulting in a value of \$16,274 per acre. Accordingly, Land Held For Future use would be valued by multiplying the acreage to be held for future use of 1,845 times the average cost per acre of the combined Rayonier and Lybass property of \$16,274. The result using this method would be to assign \$30 million to Land Held for Future Use. This value is subtracted from the total Lybass purchase price of \$40.4 million to result in a value assigned to the Levy project of \$10.4 million.

Q. Why was this methodology rejected?

A. This method was rejected for several reasons. First this method overstates the fair value of the land held for future use. While it makes some adjustment to the fair value for impact of the timing of the acquisition of the Rayonier property or our announced intentions to consider this area for site development for potential nuclear plant construction, it does not fully reflect the impact as the use of the Rayonier property value. Additionally, the value ultimately assigned by this method to Levy was at approximately

have chosen this path to acquire the land. We considered it more likely the expected outcome of a condemnation proceeding would be

- Q. Does anything Mr. Small mentions in his audit finding cause PEF to reconsider the prudence of its decision to allocate the Lybass land in the manner it chose?
- A. No. In fact, Mr. Small simply pointed out alternatives that PEF considered and rejected, as described above, when evaluating how to make this allocation.

 PEF's method is the fair and prudent method to make this valuation under the circumstances, pursuant to the applicable accounting regulations.

Q. Does this conclude your testimony?

A. Yes, it does.

1 CHAIRMAN CARTER: Okay. Thank you. 2 Ms. Bennett? I believe that concludes the MS. BENNETT: 3 case of Progress Energy Florida, and we would be ready 4 to begin with Florida Power & Light when the Commission 5 6 is ready to do so. 7 CHAIRMAN CARTER: Let's do this. Let's give --8 9 COMMISSIONER EDGAR: Can we take a break? CHAIRMAN CARTER: Oh, one second. 10 Commissioner Edgar. 11 12 COMMISSIONER EDGAR: I'm sorry, Mr. Chairman. This moved a little quicker than I was expecting, and I 13 left some of my documents for the FPL case up in my 14 office. Would it possible to take a five-minute break 15 before we move into the next --16 CHAIRMAN CARTER: Yes. We're going to need --17 18 staff is going to need to change out too, so let's make it -- let's come back at 20 of by this clock to my 19 right. That's this one over here. They're not exactly 20 on the same time. That way, we'll give staff time to 21 22 change out, give the court reporter a break, and give 23 the parties an opportunity to change. Thank you. We are adjourned on the Progress 24

25

Energy case.

1	(Short recess.)
2	(Transcript continues in sequence in
3	Volume 3.)
4	
5	
6	
7	
8	
9	
10	
11	
12	
13	
14	
15	
16	
17	
18	
19	
20	
21	
22	
23	
24	
25	

FLORIDA PUBLIC SERVICE COMMISSION

1	CERTIFICATE OF REPORTER
2	
3	STATE OF FLORIDA:
4	COUNTY OF LEON:
5	I, MARY ALLEN NEEL, Registered Professional
6	Reporter, do hereby certify that the foregoing
7	proceedings were taken before me at the time and place
8	therein designated; that my shorthand notes were
9	thereafter translated under my supervision; and the
10	foregoing pages numbered 167 through 368 are a true and
11	correct record of the aforesaid proceedings.
12	I FURTHER CERTIFY that I am not a relative,
13	employee, attorney or counsel of any of the parties, nor
14	relative or employee of such attorney or counsel, or
15	financially interested in the foregoing action.
16	DATED THIS 12th day of September, 2008.
17	
18	Mary Ollen heel
19	MARY ALLEN NEEL, RPR, FPR 2894-A Remington Green Lane
20	Tallahassee, Florida 32308 (850) 878-2221
21	(030) 070 2221
22	
23	
24	