

July 28, 2009

Ms. Ashley Keough
 Senior Engineer
Gulf Power Company
 One Energy Place
 Pensacola, Florida 32520-0328

Re: Pre-Demolition Asbestos Survey
 Comalander Parcel Structures
 1563 Cox Road
 McDavid, Florida
 PSI Project Number: 783-9A111

Dear Ms. Keough:

Professional Service Industries, Inc. (PSI) is pleased to inform you of the results of the above referenced project. The survey included a one-story, single-family residence that had been significantly damaged by fire; two pole-barn type sheds, a metal pump house building; a wood and metal chicken house; and a shop building on a concrete slab. The survey was conducted on July 17, 2009 by Mr. Jeremy Jernigan and Mr. Keith Wasdin of PSI.

This survey was conducted to assist the client in complying with requirements of the National Emission Standards for Hazardous Air Pollutants (NESHAP), found in 40 CFR Part 61 and the OSHA Asbestos Construction Standard, found in 29CFR 1926.1101. PSI investigated for both friable and non-friable asbestos-containing materials (ACM). ACM is defined by the EPA as any material containing greater than one-percent asbestos. Friable is defined as any material that when dry, can be crumbled, pulverized, or reduced to powder by hand pressure. The following materials were identified as suspect ACM:

Material	Location	Estimated Quantity	Condition	Friable	Asbestos Content
Brown and Black Shingle Roofing Material	Roof of Residence and Shop Building	2,000 SF	Damaged	No	NAD
White Wallboard System	Throughout Residence	3,000 SF	Damaged	Yes	NAD
White "Popcorn" Ceiling Texture	Throughout Residence	1,500 SF	Damaged	Yes	NAD
Concrete Slab	Shop Building	1,000 SF	Good	No	NAD
Tan Sheet Vinyl Flooring Material	Throughout Living Room / Kitchen Area of Residence	1,000 SF	Damaged	No	10% CH
Gray Sheet Vinyl Flooring Material	Throughout Bedroom Area of Residence	500 SF	Damaged	No	NAD

Notes: SF = Square Feet, NAD = No Asbestos Detected, CH = Chrysotile Asbestos

Bulk samples of these materials were collected and sent to PSI's environmental laboratory in Pittsburgh, Pennsylvania for analysis by Polarized Light Microscopy (PLM), which is the EPA recommended method for bulk sample analysis. The U. S. National Institute of Standards and Technology (NIST) accredits PSI's laboratory under the National Voluntary Laboratory Accreditation Program (NVLAP) for the analysis of bulk asbestos.

The resilient floor covering (tan sheet vinyl) is considered a Category I, non-friable ACM under the NESHAP regulation. This regulation allows non-friable ACM to be left in place during demolition of the structure, but all requirements of the regulation must be adhered to, including keeping the debris wet. However, demolition of a structure with ACM such as flooring left in place is regulated by OSHA as Class II asbestos work. This requires that workers involved in the demolition must meet the OSHA training requirements, the materials must be kept wet, and the waste must be placed in sealed, labeled containers for transport. Due to the complexity of meeting the OSHA requirements, PSI recommends that all ACM be removed by a Florida Licensed Abatement Contractor prior to demolition.

It should be noted that a Notice of Asbestos Renovation or Demolition form is required to be filed with the appropriate district office of the Florida Department of Environmental Protection (FDEP) at least ten business days prior to starting demolition of a structure, even if no ACM was identified within the building or if ACM is removed prior to demolition. During demolition activities, it is recommended that at least one EPA-accredited asbestos supervisor should be on-site, even if no ACM was identified during the building survey or the identified ACM has been removed. This person should have the authority to stop the work if additional suspect materials are discovered or the contractor is not performing the work in accordance with the NESHAP requirements.

The field and laboratory results reported herein are considered sufficient in detail and scope to determine the presence of accessible and/or exposed suspect ACM in the facility. PSI warrants that the findings contained herein have been prepared in general accordance with accepted practices as applied by similar professionals in the community. Changes in the state of the art or in applicable regulations cannot be anticipated and have not been addressed in this report.

The survey and analytical methods have been used to provide the client with information regarding the presence of accessible and/or exposed suspect ACMs existing in the facility at the time of inspection. Test results are valid only for the materials tested. There is a distinct possibility that conditions may exist which could not be identified within the scope of the study or which were not apparent during the site visit. The inspection covered only those areas, which were exposed and/or physically accessible to the inspector. The study is also limited to the information available from the client at the time it was conducted. This asbestos survey did not include any evaluation, survey or assessment of the subject building with regard to mold, hazardous waste, or regulated materials or waste such as: mercury-containing lamps or devices; lead-containing materials or lead-based paint; polychlorinated biphenyls (PCBs); chemicals, etc. No other warranties are implied or expressed.

PSI appreciates the opportunity to have been of service to you. If you have any questions regarding our findings or complying with the EPA and OSHA regulations, please do not hesitate to give us a call.

Sincerely,
PROFESSIONAL SERVICE INDUSTRIES, INC.


Andrew S. Richmond
Principal Consultant


FL PE No. 44650

Scott S. Crandall
2009.07.28
17:56:04 -04'00'
Scott Crandall, PE
Florida Licensed Asbestos Consultant
License No. EA0000060

- Attachments: Analytical Report
Bulk Sample Log
Sample Chain of Custody Form
Inspector Training Certificate
Site Plan and Site Photographs

REPORT OF BULK SAMPLE ANALYSIS FOR ASBESTOS

TESTED FOR: PSI, Inc
 175 South A Street
 Pensacola, FL 32502
 Attn: Keith Wasdin

Project ID: 783-9A111
 Gulf Power Company
 Comalander & Wiggins

Date Received: 7/20/2009

Date Completed: 7/22/2009

Date Reported: 7/23/2009

Analyst: PH Work Order: 0907377 Page: 1 of 2

Client ID	Lab ID (Layer)	Sample Description (Color, Texture, Etc.) <i>Analyst's Comment</i>	Asbestos Content (Percent and Type)	Non-asbestos Fibers (Percent and Type)
001	001A	(1) Black, Shingle, Homogeneous	NO ASBESTOS DETECTED	10% Fibrous Glass
002	002A	(1) Black, Shingle, Homogeneous	NO ASBESTOS DETECTED	10% Fibrous Glass
003	003A	(1) White, Wallboard, Homogeneous (2) White, Joint Compound, Homogeneous	NO ASBESTOS DETECTED NO ASBESTOS DETECTED	5% Cellulose Fiber None Reported
004	004A	(1) White, Wallboard, Homogeneous (2) White, Joint Compound, Homogeneous	NO ASBESTOS DETECTED NO ASBESTOS DETECTED	5% Cellulose Fiber None Reported
005	005A	(1) White, Popcorn Ceiling, Homogeneous	NO ASBESTOS DETECTED	None Reported
006	006A	(1) White, Popcorn Ceiling, Homogeneous	NO ASBESTOS DETECTED	None Reported
007	007A	(1) White, Popcorn Ceiling, Homogeneous	NO ASBESTOS DETECTED	None Reported
008	008A	(1) White, Popcorn Ceiling, Homogeneous	NO ASBESTOS DETECTED	None Reported
009	009A	(1) White, Popcorn Ceiling, Homogeneous	NO ASBESTOS DETECTED	None Reported
010	010A	(1) Gray, Concrete, Homogeneous	NO ASBESTOS DETECTED	None Reported
011	011A	(1) Gray, Concrete, Homogeneous	NO ASBESTOS DETECTED	None Reported
012	012A	(1) Tan, Flooring, Homogeneous	10% Chrysotile	None Reported
013	013A	(1) Tan, Flooring, Homogeneous	10% Chrysotile	None Reported
014	014A	(1) Gray, Flooring, Homogeneous	NO ASBESTOS DETECTED	10% Cellulose Fiber

Quantitation is based on a visual estimation of the relative area of bulk sample components, unless otherwise noted in the "Comments" section of this report. The results are valid only for the item tested. This report may not be used to claim product endorsement by NVLAP or any agency of the U.S. Government. Method used: E.P.A. Method for the Determination of Asbestos in Bulk Building Materials (EPA / 600/R-93/116 July 1993). Polarized Light Microscopy is not consistently reliable in detecting asbestos in floor coverings and similar non-friable organically bound materials. Quantitative Transmission Electron Microscopy is currently the only method that can be used to determine if the material can be considered or treated as non-asbestos containing. Samples will be disposed of within 30 days unless notified in writing by the client. No part of this report may be reproduced, except in full, without written permission of the laboratory. The reporting limit is 1% by weight. NVLAP Lab Code 101350-0.

Respectfully submitted,
 PSI, Inc.

Cathy McNamee
 Approved Signatory
 Cathy McNamee

Analyst: PH

Work Order: 0907377


Page: 2 of 2

Client ID	Lab ID (Layer)	Sample Description (Color, Texture, Etc.) <i>Analyst's Comment</i>	Asbestos Content (Percent and Type)	Non-asbestos Fibers (Percent and Type)
015	015A	(1) Gray, Flooring, Homogeneous	NO ASBESTOS DETECTED	10% Cellulose Fiber

Report Notes: (PT) Point Count Results

Quantitation is based on a visual estimation of the relative area of bulk sample components, unless otherwise noted in the "Comments" section of this report. The results are valid only for the item tested. This report may not be used to claim product endorsement by NVLAP or any agency of the U.S. Government. Method used: E.P.A. Method for the Determination of Asbestos in Bulk Building Materials (EPA / 600/R-93/116 July 1993). Polarized Light Microscopy is not consistently reliable in detecting asbestos in floor coverings and similar non-friable organically bound materials. Quantitative Transmission Electron Microscopy is currently the only method that can be used to determine if the material can be considered or treated as non-asbestos containing. Samples will be disposed of within 30 days unless notified in writing by the client. No part of this report may reproduced, except in full, without written permission of the laboratory. The reporting limit is 1% by weight. NVLAP Lab Code 101350-0.

Respectfully submitted,
PSI, Inc.



Approved Signatory
Cathy McNamee



Photo Number 01: View of the Residence on the Comalander Parcel.




Photo Number 02: View of the Shop Building on the Comalander Parcel.



Photo Number 03: View of the Pump House on the Comalander Parcel.
(No suspect asbestos-containing materials)



Photo Number 04: View of the Chicken House on the Comalander Parcel.
(No suspect asbestos-containing materials)



Client-provided site plan

Asbestos Consulting & Training Systems

38381.5579CERT/BR 900 N.W. 5TH Avenue, Fort Lauderdale, Florida 33311 (954) 524-7208

This is to Certify that

Michael Keith Wasdin



2 6 7 - 9 3 - 9 5 8 8
175 South A St., Pensacola, FL

has successfully completed an English

Asbestos Building Inspection Refresher

24-Jan-09 TO 24-Jan-09

Individual above has completed the requisite training for accreditation under TSCA Title II

Meets state requirements of 326 IAC (IDEM) and FL49-0001020/CN-0006273.

NDAAC Provider #451 Trainer(s): Michael Kostoff

TEST SCORE: 96 % Training Address: 1249 S. Old Cory Field RD, Pensacola, FL 32507

Successful course completion based on exam score on: 01/24/09

This Certificate Expires:



24-Jan-10

01 / 24 / 10

Processed By:

Seagull

To Authenticate Certificate
www.seagulltraining.com
1-800-966-9933



UNDER PENALTY OF FEDERAL AND CRIMINAL PROSECUTIONS OF FEDERAL LAW FOR MAKING OR SUBMISSION OF FALSE OR MISLEADING STATEMENTS OR REPRESENTATIONS (18 U.S.C. 1001 AND 18 U.S.C. 1013), I HEREBY CERTIFY THAT THIS TRAINING RECORDING IS TRUE AND APPLICABLE TO THE INDIVIDUAL NAMED THEREON. THIS STATEMENT IS VALID FOR 90 DAYS FROM THE DATE OF ISSUANCE. CONTACT: 1-800-966-9933 FOR LOGIC RECORDING SYSTEMS. APPLICABLE FEDERAL, STATE OR LOCAL REGULATIONS APPLY.

James F. Stump, Course Sponsor

Certificate Number..... 132833

Course Number MT0903

Asbestos Consulting & Training Systems

38381.5579CERT/BIR

900 N.W. 5TH Avenue, Fort Lauderdale, Florida 33311

(954) 524-7208

This is to Certify that

Jeremy R. Jernigan

Processed By:



To Authenticate Certificate
www.seagulltraining.com
1-800-966-9933



2 6 1 - 5 7 - 5 7 7 2

175 South A St., Pensacola, FL

has successfully completed an English

Asbestos Building Inspection Refresher

24-Jan-09

TO

24-Jan-09

Individual above has completed the requisite training for accreditation under TSCA Title II

Meets state requirements of 326 IAC (IDEM) and FL49-0001020/CN-0006273.

NDAAC Provider #451

Trainer(s): Michael Kostoff

TEST SCORE: 100 % Training Address: 1249 S. Old Corry Field RD, Pensacola, FL 32507

Successful course completion based on exam score on: 01/24/09

This Certificate Expires:



24-Jan-10

0 1 / 2 4 / 1 0

James F. Stump, Course Sponsor

Certificate Number..... 1 3 2 8 3 4

Course Number MT0903

UNDER CIVIL AND CRIMINAL PENALTIES OF LAW FOR MAKING OR
SUBMISSION OF FALSE OR FRAUDULENT STATEMENTS OR
REPRESENTATIONS (18 USC 1001 AND 18 USC 1011), I
HEREBY CERTIFY THAT THIS TRAINING COURSE IS FULLY APPLICABLE
TO THE REQUIREMENTS OF TITLE II OF THE TSCA STANDARDS
COMPLIANCE ACT, 40 CFR PART 707.1001, AND ALL OTHER
APPLICABLE FEDERAL STATE OR LOCAL REGULATIONS.
AMENDED