

## Storm Crew Weekly Time Report

Invoice Date: 24-Oct

Storm Name: Hurricane Irma

Contractor: PAR ELECTRICAL CONTRACTORS INC

Work Order No: 0

Invoice Number: 90170927A

Storm Contract:

Employee	Monday				Tuesday				Wednesday				Thursday				Friday				Saturday				Sunday				Total Regular Hours	Total O.T. Hours	Total Reg. Mob/ Demob Hours	Total O.T. Meal/ Demob Hours
	Date: 9/11		Date: 9/12		Date: 9/13		Date: 9/14		Date: 9/15		Date: 9/16		Date: 9/17		Work/Standby Hours		Mobilize Demobilize		Work/Standby Hours		Mobilize Demobilize		Work/Standby Hours		Mobilize Demobilize							
	Work/Standby Hours		Mobilize Demobilize		Work/Standby Hours		Mobilize Demobilize		Work/Standby Hours		Mobilize Demobilize		Work/Standby Hours		Mobilize Demobilize		Work/Standby Hours		Mobilize Demobilize		Work/Standby Hours		Mobilize Demobilize									
	Reg.	O.T.	Reg.	O.T.	Reg.	O.T.	Reg.	O.T.	Reg.	O.T.	Reg.	O.T.	Reg.	O.T.	Reg.	O.T.	Reg.	O.T.	Reg.	O.T.	Reg.	O.T.	Reg.	O.T.								
1																										0	0	0	0			
2	EICK, DUSTIN A	8.00	8.00			8.00	8.00			8.00	8.00			8.00	8.00											40	40	0	0			
3	MILLER, CALEB SCOTT	8.00	8.00			8.00	8.00			8.00	8.00			8.00	8.00											40	40	0	0			
4	MOOK, TRAVIS L	8.00	8.00			8.00	8.00			8.00	8.00			8.00	8.00											40	40	0	0			
5	NAY JR, JAMES JOSHUA	8.00	8.00			8.00	8.00			8.00	8.00			8.00	8.00											40	40	0	0			
6	NELSON, MICHAEL JAMES	8.00	8.00			8.00	8.00			8.00	8.00			8.00	8.00											40	40	0	0			
7	TROENDLE, COLLIN	8.00	8.00			8.00	8.00			8.00	8.00			8.00	8.00											40	40	0	0			
8	AVALOS, JUAN CARLOS	8.00	8.00			8.00	8.00			8.00	8.00			8.00	8.00											40	40	0	0			
9	BAUMAN, DUSTIN J	8.00	8.00			8.00	8.00			8.00	8.00			8.00	8.00											40	40	0	0			
10	BRELSFORD, JOSHUA A	8.00	8.00			8.00	8.00			8.00	8.00			8.00	8.00											40	40	0	0			
11	CRIST, NATHUN O.	8.00	8.00			8.00	8.00			8.00	8.00			8.00	8.00											40	40	0	0			
12	DEUEL, JEFFREY A	8.00	8.00			8.00	8.00			8.00	8.00			8.00	8.00											40	40	0	0			
13	GIBBS, JOSHUA RAE	8.00	8.00			8.00	8.00			8.00	8.00			8.00	8.00											40	40	0	0			
14	STEWART, DREW A	8.00	8.00			8.00	8.00			8.00	8.00			8.00	8.00											40	40	0	0			
15																										0	0	0	0			
16																										0	0	0	0			
17																										0	0	0	0			
18																										0	0	0	0			
19																										0	0	0	0			
20																										0	0	0	0			
<b>Daily Total Hours</b>	104.0	104.0	0.0	0.0	104.0	104.0	0.0	0.0	104.0	104.0	0.0	0.0	104.0	104.0	0.0	0.0	104.0	104.0	0.0	0.0	0.0	0.0	0.0	0.0	520	520	0	0				
<b>Total DAILY Per Diems (no meals provided)</b>																									<b>Total DAILY</b>				0			
<b>Total INDIVIDUAL Meal Per Diems</b>	26																								<b>Total IND Meals</b>				26			

## Storm Crew Weekly Time Report

Invoice Date: 24-Oct

Storm Name: HURRICANE IRMA	Contractor: PAR ELECTRICAL CONTRACTORS INC	Work Order No: 0	Invoice Number: 901709027A
		Storm Contract: 4600015260	

Employee	Monday				Tuesday				Wednesday				Thursday				Friday				Saturday				Sunday				Total Regular Hours	Total O.T. Hours	Total Reg. Mobil/Demob. Hours	Total O.T. Mobil/Demob. Hours
	Date: 9/11		Date: 9/12		Date: 9/13		Date: 9/14		Date: 9/15		Date: 9/16		Date: 9/17																			
	Work/Standy Hours		Mobilize/Demobilize		Work/Standy Hours		Mobilize/Demobilize		Work/Standy Hours		Mobilize/Demobilize		Work/Standy Hours		Mobilize/Demobilize		Work/Standy Hours		Mobilize/Demobilize		Work/Standy Hours		Mobilize/Demobilize									
	Reg.	O.T.	Reg.	O.T.	Reg.	O.T.	Reg.	O.T.	Reg.	O.T.	Reg.	O.T.	Reg.	O.T.	Reg.	O.T.	Reg.	O.T.	Reg.	O.T.	Reg.	O.T.	Reg.	O.T.								
1	BERUBE, PAUL	8.00	8.00			8.00	8.00			8.00	8.00			8.00	8.00			8.00	10.00									40	42	0	0	
2	CESAR, CORY JOHN	8.00	8.00			8.00	8.00			8.00	8.00			8.00	8.00			8.00	10.00									40	42	0	0	
3	CRIST, OWEN	8.00	8.00			8.00	8.00			8.00	8.00			8.00	8.00			8.00	10.00									40	42	0	0	
4	EICHHORST, JUSTIN T	8.00	8.00			8.00	8.00			8.00	8.00			8.00	8.00			8.00	10.00									40	42	0	0	
5	FRAKES, KURT J	8.00	8.00			8.00	8.00			8.00	8.00			8.00	8.00			8.00	10.00									40	42	0	0	
6	HARGENS, BRANDON JOHN	8.00	8.00			8.00	8.00			8.00	8.00			8.00	8.00			8.00	10.00									40	42	0	0	
7	LIGGETT, TERRY	8.00	8.00			8.00	8.00			8.00	8.00			8.00	8.00			8.00	10.00									40	42	0	0	
8	LYON JR, RUSSELL L	8.00	8.00			8.00	8.00			8.00	8.00			8.00	8.00			8.00	10.00									40	42	0	0	
9	SCHROEDER, JOHN C	8.00	8.00			8.00	8.00			8.00	8.00			8.00	8.00			8.00	10.00									40	42	0	0	
10	STEINER, JOSHUA MARTIN	8.00	8.00			8.00	8.00			8.00	8.00			8.00	8.00			8.00	10.00									40	42	0	0	
11	WELLS, WILLIAM MIKE	8.00	8.00			8.00	8.00			8.00	8.00			8.00	8.00			8.00	10.00									40	42	0	0	
12																												0	0	0	0	
13																												0	0	0	0	
14																												0	0	0	0	
15																												0	0	0	0	
16																												0	0	0	0	
17																												0	0	0	0	
18																												0	0	0	0	
19																												0	0	0	0	
20																												0	0	0	0	
<b>Daily Total Hours</b>		88.0	88.0	0.0	0.0	88.0	88.0	0.0	0.0	88.0	88.0	0.0	0.0	88.0	88.0	0.0	0.0	88.0	110.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	440	462	0	0	
<b>Total DAILY Per Diems (no meals provided)</b>																										<b>Total DAILY</b>		0				
<b>Total INDIVIDUAL Meal Per Diems</b>		22																								<b>Total IND Meals</b>		22				

## Storm Crew Weekly Time Report

Invoice Date: 24-Oct

Storm Name: HURRICANE IRMA

Contractor: PAR ELECTRICAL CONTRACTORS INC

Work Order No: C

Invoice Number: 90170927A

Storm Contract: 4600015260

Employee	Monday				Tuesday				Wednesday				Thursday				Friday				Saturday				Sunday				Total Regular Hours	Total O.T. Hours	Total Reg. Meal/ Demob Hours	Total O.T. Meal/ Demob Hours	
	Date: 9/11		Date: 9/12		Date: 9/13		Date: 9/14		Date: 9/15		Date: 9/16		Date: 9/17																				
	Work/Standby Hours		Mobilize Demobilize		Work/Standby Hours		Mobilize Demobilize		Work/Standby Hours		Mobilize Demobilize		Work/Standby Hours		Mobilize Demobilize		Work/Standby Hours		Mobilize Demobilize		Work/Standby Hours		Mobilize Demobilize										
	Reg.	O.T.	Reg.	O.T.	Reg.	O.T.	Reg.	O.T.	Reg.	O.T.	Reg.	O.T.	Reg.	O.T.	Reg.	O.T.	Reg.	O.T.	Reg.	O.T.	Reg.	O.T.	Reg.	O.T.									
1	BLAIR, NICHOLAS LEE	8.00	8.00			8.00	8.00			8.00	8.00			8.00	8.00										40	40	0	0					
2	BOYLE, RONALD J	8.00	8.00			8.00	8.00			8.00	8.00			8.00	8.00										40	40	0	0					
3	BROOKES, RONALD L.	8.00	8.00			8.00	8.00			8.00	8.00			8.00	8.00										40	40	0	0					
4	CHRISTIANSO, CHARLES	8.00	8.00			8.00	8.00			8.00	8.00			8.00	8.00										40	40	0	0					
5	FENNEWALD, BRIAN P.	8.00	8.00			8.00	8.00			8.00	8.00			8.00	8.00										40	40	0	0					
6	FUNK, NATHAN C	8.00	8.00			8.00	8.00			8.00	8.00			8.00	8.00										40	40	0	0					
7	GRAY, LUCAS L	8.00	8.00			8.00	8.00			8.00	8.00			8.00	8.00										40	40	0	0					
8	GRENKO, JONATHAN BRANDON	8.00	8.00			8.00	8.00			8.00	8.00			8.00	8.00										40	40	0	0					
9	LEYTHAM, GATLIN S	8.00	8.00			8.00	8.00			8.00	8.00			8.00	8.00										40	40	0	0					
10	READOUT, MATTHEW D	8.00	8.00			8.00	8.00			8.00	8.00			8.00	8.00										40	40	0	0					
11	SLAMA, TRAVIS RICHARD	8.00	8.00			8.00	8.00			8.00	8.00			8.00	8.00										40	40	0	0					
12	STEWART, LONNIE E.	8.00	8.00			8.00	8.00			8.00	8.00			8.00	8.00										40	40	0	0					
13	WHITNEY, DENNIS A.	8.00	8.00			8.00	8.00			8.00	8.00			8.00	8.00										40	40	0	0					
14	WOOSLEY, BEAU THOMAS	8.00	8.00			8.00	8.00			8.00	8.00			8.00	8.00										40	40	0	0					
15																									0	0	0	0					
16																									0	0	0	0					
17																									0	0	0	0					
18																									0	0	0	0					
19																									0	0	0	0					
20																									0	0	0	0					
<b>Daily Total Hours</b>		112.0	112.0	0.0	0.0	112.0	112.0	0.0	0.0	112.0	112.0	0.0	0.0	112.0	112.0	0.0	0.0	112.0	112.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	560	560	0	0
<b>Total DAILY Per Diems (no meals provided)</b>																						<b>Total DAILY</b>		0									
<b>Total INDIVIDUAL Meal Per Diems</b>		28																				<b>Total IND Meals</b>		28									

Classification Symbol  
 General Foreman EGF  
 Foreman F  
 Lineman EL  
 Apprentice Lineman APP  
 Groundsman G  
 Operator OP

PAR ELECTRICAL CONTRACTORS, INC.

Job#: 0972286 P.O. No. \_\_\_\_\_ Week 9/16/2017  
 Crew: 4

Job Name: HURRICANE IRMA  
 Customer's Name: FLORIDA PUBLIC UTILITIES

Approved F \_\_\_\_\_ Approved GF \_\_\_\_\_ Approved Supt \_\_\_\_\_

EMPLOYEE	Class	HOURS WORKED							Total Hours	RATE	COMMENTS
		SUN	MON	TUES	WED	THUR	FRI	SAT			
1 RON BOYLE	GF	ST							0		
		1 1/2 T		16	16	16	16	16	80		
		2T	16						16		
2 LUCAS GRAY	F	ST							0		
		1 1/2 T		16	16	16	16	16	80		
		2T	16						16		
3 BRIAN FENNEWELD	JL	ST							0		
		1 1/2 T		16	16	16	16	16	80		
		2T	16						16		
4 NICK BLAIR	AP	ST							0		
		1 1/2 T		16	16	16	16	16	80		
		2T	16						16		
5 RON BROOKES	F	ST							0		
		1 1/2 T		16	16	16	16	16	80		
		2T	16						16		
6 BEAU WOOSLY	AP	ST							0		
		1 1/2 T		16	16	16	16	16	80		
		2T	16						16		
7 MATT READOUT	JL	ST							0		
		1 1/2 T		16	16	16	16	16	80		
		2T	16						16		
8 BRANDON GRECKO	F	ST							0		
		1 1/2 T		16	16	16	16	16	80		
		2T	16						16		
9 NATE FUNK	JL	ST							0		
		1 1/2 T		16	16	16	16	16	80		
		2T	16						16		
11 TRAVIS SLAMA	AP	ST							0		
		1 1/2 T		16	16	16	16	16	80		
		2T	16						16		
11 CHUCK CHRISTANSON	F	ST							0		
		1 1/2 T		16	16	16	16	16	80		
		2T	16						16		
12 DENNIS WHITNEY	JL	ST							0		
		1 1/2 T		16	16	16	16	16	80		
		2T	16						16		
13 GATLIN LAYTHEM	AP	ST							0		
		1 1/2 T		16	16	16	16	16	80		
		2T	16						16		
14 LONNIE STEWART	SUP	ST							0		
		1 1/2 T		16	16	16	16	16	80		
		2T	16						16		
15 MONTGOMERY PILTLE	OP	ST							0		
		1 1/2 T		16	16	16	16	16	80	Not billable	
		2T	16						16		
16		ST							0		
		1 1/2 T							0		
		2T							0		
17		ST							0		
		1 1/2 T							0		
		2T							0		
18		ST							0		
		1 1/2 T							0		
		2T							0		
19		ST							0		
		1 1/2 T							0		
		2T							0		
20		ST							0		
		1 1/2 T							0		
		2T							0		

*[Handwritten signature]*

WARREN  
 D: Napoli

1120  
 224

0	ST
1200	1 1/2 T
240	2T

Form 303

JOB TIME REPORT

Classification Symbol  
 General Foreman EGF  
 Foreman F  
 Lineman EL  
 Apprentice Lineman APP  
 Groundsman G  
 Operator OP

PAR ELECTRICAL CONTRACTORS, INC.

Job#: 972286 P.O No. Week 9/16/2017  
 Crew: 4

Job Name: HURRICANE IRMA  
 Customer's Name: FLORIDA PUBLIC UTILITIES

Approved F Approved GF Approved Supt


	EQUIPMENT NUMBER	CLASS CODE	SUN	MON	TUES	WED	THUR	FRI	SAT	Total Hours	Rate	TOTAL
1	PU1840	PU4	16.0	16.0	16.0	16.0	16.0	16.0		96.0		
2	PU2398	PU4	16.0	16.0	16.0	16.0	16.0	16.0		96.0		
3	BT514	BT2B	16.0	16.0	16.0	16.0	16.0	16.0		96.0		
4	DD548	DD3	16.0	16.0	16.0	16.0	16.0	16.0		96.0		
5	PU 1838	PU4	16.0	16.0	16.0	16.0	16.0	16.0		96.0		
6	BT768	BT2B	16.0	16.0	16.0	16.0	16.0	16.0		96.0		
7	DD 551	DD3	16.0	16.0	16.0	16.0	16.0	16.0		96.0		
8	PU2463	PU4	16.0	16.0	16.0	16.0	16.0	16.0		96.0		
9	BT033	BT2B	16.0	16.0	16.0	16.0	16.0	16.0		96.0		
10	DD729	DD3	16.0	16.0	16.0	16.0	16.0	16.0		96.0		
11	PU 1835	PU4	16.0	16.0	16.0	16.0	16.0	16.0		96.0		
12	BT 719	BT2B	16.0	16.0	16.0	16.0	16.0	16.0		96.0		
13	DD718	DD3	16.0	16.0	16.0	16.0	16.0	16.0		96.0		
14	REMD189		16.0	16.0	16.0	16.0	16.0	16.0		96.0		
15	RETLR340		16.0	16.0	16.0	16.0	16.0	16.0		96.0		
16	TLR 1702	TLR06	16.0	16.0	16.0	16.0	16.0	16.0		96.0		
17	PU 2629	PU4	16.0	16.0	16.0	16.0	16.0	16.0		96.0		
18	PU 2738	PU4	16.0	16.0	16.0	16.0	16.0	16.0		96.0		
19	TLR 1172		16.0	16.0	16.0	16.0	16.0	16.0		96.0		
20										0.0		
21										0.0		
22										0.0		
23										0.0		
24										0.0		
25										0.0		
26										0.0		
27										0.0		
28										0.0		
29										0.0		
30										0.0		

# PAR ELECTRICAL CONTRACTORS, INC.

4770 NORTH BELLEVUE SUITE 300 KANSAS CITY, MO 64116

## DAILY WORK REPORT

DAY	Sunday	DATE	09/10/17		<b>WORK DONE</b> (REPORT IN DETAIL WORK PERFORMED)			
PROJECT	HURRICANE IRMA	JOB NO.	972286		We went through orientation and continued to stand by for hurricane			
CREW	4				Irma			
<b>WORKMEN</b>					moved hotels from Jacksonville to Yulee, Florida			
NAME	CLASS SYMBOL	HOURS						
		ST	1 1/2 T	2T				
RON BOYLE	GF	0.0	0.0	16.0				
LUCAS GRAY	F	0.0	0.0	16.0				
BRIAN FENNEWELD	JL	0.0	0.0	16.0				
NICK BLAIR	AP	0.0	0.0	16.0	WEATHER:			
RON BROOKES	F	0.0	0.0	16.0	IMPLO: NO. OF CAPS USED			
BEAU WOOSLY	AP	0.0	0.0	16.0	NUMBER	CLASS	HOURS	EQUIPMENT
MATT READOUT	JL	0.0	0.0	16.0	PU1840	PU4	16.0	
BRANDON GRECKO	F	0.0	0.0	16.0	PU2398	PU4	16.0	
NATE FUNK	JL	0.0	0.0	16.0	BT514	BT2B	16.0	
TRAVIS SLAMA	AP	0.0	0.0	16.0	DD548	DD3	16.0	
CHUCK CHRISTANSON	F	0.0	0.0	16.0	PU 1838	PU4	16.0	
DENNIS WHITNEY	JL	0.0	0.0	16.0	BT768	BT2B	16.0	
GATLIN LAYTHEM	AP	0.0	0.0	16.0	DD 551	DD3	16.0	
LONNIE STEWART	SUP	0.0	0.0	16.0	PU2463	PU4	16.0	
MONTGOMERY PILTLE	OP	0.0	0.0	16.0	BT033	BT2B	16.0	
		0.0	0.0	16.0	DD729	DD3	16.0	
		0.0	0.0	16.0	PU 1835	PU4	16.0	
		0.0	0.0	16.0	BT 719	BT2B	16.0	
		0.0	0.0	16.0	DD718	DD3	16.0	
		0.0	0.0	16.0	REMD189		16.0	
<b>TOTAL</b>		0.0	0.0	240.0	RETLR340		16.0	
<b>ACCIDENTS</b> (NAME AND DESCRIPTION)					TLR 1702	TLR06	16.0	
NONE					PU 2629	PU4	16.0	
					PU 2738	PU4	16.0	
					TLR 1172		16.0	
<b>LANDOWNER RELATIONS</b> (REPORT ANY CONVERSATIONS OR COMMITMENTS MADE)								
NONE								
<b>EMPLOYEES SEPARATED</b> (USE BACK IF NECESSARY)								
NAME:								
<input type="checkbox"/> QUIT <input type="checkbox"/> TERMINATED <input type="checkbox"/> LAID OFF								
WHY:								
					SIGNED FOREMAN			



# PAR ELECTRICAL CONTRACTORS, INC.


4770 NORTH BELLEVUE SUITE 300 KANSAS CITY, MO 64116

## DAILY WORK REPORT

DAY	Monday	DATE	09/11/17			<b>WORK DONE</b> (REPORT IN DETAIL WORK PERFORMED)			
PROJECT	HURRICANE IRMA	JOB NO.	972286			Stood by until 11:30 waiting for winds to lighten up			
CREW	4			so we could cross over bridge					
<b>WORKMEN</b>					went to Amelia Island started to work on fixing issues on the 69 KV				
NAME	CLASS SYMBOL	HOURS							
		ST	1 1/2 T	2T					
RON BOYLE	GF		16.0						
LUCAS GRAY	F		16.0						
BRIAN FENNEWELD	JL		16.0						
NICK BLAIR	AP		16.0						
RON BROOKES	F		16.0		<b>WEATHER:</b>				
BEAU WOOSLY	AP		16.0		<b>IMPLO:</b> <b>NO. OF CAPS USED</b>				
MATT READOUT	JL		16.0		<b>NUMBER</b>	<b>CLASS</b>	<b>HOURS</b>	<b>EQUIPMENT</b>	
BRANDON GRENKO	F		16.0		PU1840	PU4	16.0		
NATE FUNK	JL		16.0		PU2398	PU4	16.0		
TRAVIS SLAMA	AP		16.0		BT514	BT2B	16.0		
CHUCK CHRISTANSON	F		16.0		DD548	DD3	16.0		
DENNIS WHITNEY	JL		16.0		PU 1838	PU4	16.0		
GATLIN LAYTHEM	AP		16.0		BT768	BT2B	16.0		
LONNIE STEWART	SUP		16.0		DD 551	DD3	16.0		
MONTGOMERY PILTLE	OP		16.0		PU2463	PU4	16.0		
					BT033	BT2B	16.0		
					DD729	DD3	16.0		
					PU 1835	PU4	16.0		
					BT 719	BT2B	16.0		
					DD718	DD3	16.0		
					REMD189		16.0		
<b>TOTAL</b>			0.0	240.0	0.0	RETLR340		16.0	
<b>ACCIDENTS</b> (NAME AND DESCRIPTION)					TLR 1702	TLR06	16.0		
NONE					PU 2629	PU4	16.0		
					PU 2738	PU4	16.0		
					TLR 1172		16.0		
<b>LANDOWNER RELATIONS</b> (REPORT ANY CONVERSATIONS OR COMMITMENTS MADE)									
NONE									
<b>EMPLOYEES SEPARATED</b> (USE BACK IF NECESSARY)									
<b>NAME:</b>									
<input type="checkbox"/> QUIT <input type="checkbox"/> TERMINATED <input type="checkbox"/> LAID OFF									
<b>WHY:</b>									
					SIGNED FOREMAN				

Not Billable

240.00  
240.0




# PAR ELECTRICAL CONTRACTORS, INC.

4770 NORTH BELLEVIEW SUITE 300 KANSAS CITY, MO 64116

## DAILY WORK REPORT

DAY	Tuesday	DATE	09/12/17		<b>WORK DONE</b> (REPORT IN DETAIL WORK PERFORMED)			
PROJECT	HURRICANE IRMA	JOB NO.	972286		Finished on the 69 KV line waited for them to energize			
CREW	4				finished work on distribution lines going north out of sub and energized those stated to help nate's group with double circuit stuff going south out of sub			
<b>WORKMEN</b>								
NAME	CLASS SYMBOL	HOURS						
		ST	1 1/2 T	2T				
RON BOYLE	GF		16.0					
LUCAS GRAY	F		16.0					
BRIAN FENNEWELD	JL		16.0					
NICK BLAIR	AP		16.0					
RON BROOKES	F		16.0		<b>WEATHER:</b>			
BEAU WOOSLY	AP		16.0		<b>IMPLO:</b> <b>NO. OF CAPS USED</b>			
MATT READOUT	JL		16.0		NUMBER	CLASS	HOURS	EQUIPMENT
BRANDON GRENKO	F		16.0		PU1840	PU4	16.0	
NATE FUNK	JL		16.0		PU2398	PU4	16.0	
TRAVIS SLAMA	AP		16.0		BT514	BT2B	16.0	
CHUCK CHRISTANSON	F		16.0		DD548	DD3	16.0	
DENNIS WHITNEY	JL		16.0		PU 1838	PU4	16.0	
GATLIN LAYTHEM	AP		16.0		BT768	BT2B	16.0	
LONNIE STEWART	SUP		16.0		DD 551	DD3	16.0	
MONTGOMERY PILTLE	OP		16.0		PU2463	PU4	16.0	
			16.0		BT033	BT2B	16.0	
					DD729	DD3	16.0	
					PU 1835	PU4	16.0	
					BT 719	BT2B	16.0	
					DD718	DD3	16.0	
					REMD189		16.0	
<b>TOTAL</b>		0.0	240.0	0.0	RETLR340		16.0	
<b>ACCIDENTS</b> (NAME AND DESCRIPTION)					TLR 1702	TLR06	16.0	
NONE					PU 2629	PU4	16.0	
					PU 2738	PU4	16.0	
					TLR 1172		16.0	
<b>LANDOWNER RELATIONS</b> (REPORT ANY CONVERSATIONS OR COMMITMENTS MADE)								
NONE								
<b>EMPLOYEES SEPARATED</b> (USE BACK IF NECESSARY)								
<b>NAME:</b>								
<input type="checkbox"/> QUIT <input type="checkbox"/> TERMINATED <input type="checkbox"/> LAID OFF								
<b>WHY:</b>								
					SIGNED FOREMAN			





# PAR ELECTRICAL CONTRACTORS, INC.

4770 NORTH BELLEVIEW SUITE 300 KANSAS CITY, MO 64116

9/13/17  
09/08/17

## DAILY WORK REPORT

DAY	Wednesday	DATE	09/08/17	<b>WORK DONE</b> (REPORT IN DETAIL WORK PERFORMED)
PROJECT	FLORIDA	JOB NO.	0972262B	
CREW			4	continued to work on double circuit out of sub

WORKMEN				
NAME	CLASS SYMBOL	HOURS		
		ST	1 1/2 T	2T
RON BOYLE	GF		16.0	
LUCAS GRAY	F		16.0	
BRIAN FENNEWELD	JL		16.0	
NICK BLAIR	AP		16.0	
RON BROOKES	F		16.0	
BEAU WOOSLY	AP		16.0	
MATT READOUT	JL		16.0	
BRANDON GRENKO	F		16.0	
NATE FUNK	JL		16.0	
TRAVIS SLAMA	AP		16.0	
CHUCK CHRISTANSON	F		16.0	
DENNIS WHITNEY	JL		16.0	
GATLIN LAYTHEM	AP		16.0	
LONNIE STEWART	SUP		16.0	
MONTGOMERY PILTLE	OP		16.0	
<b>TOTAL</b>		0.0	240.0	0.0

crews worked on outages around town

WEATHER:

**IMPLO: NO. OF CAPS USED**

NUMBER	CLASS	HOURS	EQUIPMENT
PU1840	PU4	16.0	
PU2398	PU4	16.0	
BT514	BT2B	16.0	
DD548	DD3	16.0	
PU 1838	PU4	16.0	
BT768	BT2B	16.0	
DD 551	DD3	16.0	
PU2463	PU4	16.0	
BT033	BT2B	16.0	
DD729	DD3	16.0	
PU 1835	PU4	16.0	
BT 719	BT2B	16.0	
DD718	DD3	16.0	
REMD189		16.0	
RETLR340		16.0	
TLR 1702	TLR06	16.0	
PU 2629	PU4	16.0	
PU 2738	PU4	16.0	
TLR 1172		16.0	

**ACCIDENTS** (NAME AND DESCRIPTION)

NONE

**LANDOWNER RELATIONS** (REPORT ANY CONVERSATIONS OR COMMITMENTS MADE)

NONE


**EMPLOYEES SEPARATED** (USE BACK IF NECESSARY)

NAME:

QUIT     TERMINATED     LAID OFF

WHY:

SIGNED FOREMAN



# PAR ELECTRICAL CONTRACTORS, INC.

4770 NORTH BELLEVIEW SUITE 300 KANSAS CITY, MO 64116

## DAILY WORK REPORT

DAY	Thursday	DATE	09/14/17			<b>WORK DONE</b> (REPORT IN DETAIL WORK PERFORMED)			
PROJECT	HURRICANE IRMA	JOB NO.	972286			worked on broken poles and wire changed transformers for restoration efforts			
CREW	4			for hurricane irma					
WORKMEN									
NAME	CLASS SYMBOL	HOURS			WEATHER:	NO. OF CAPS USED			
		ST	1/2 T	2T					
RON BOYLE	GF		16.0		IMPLO:				
LUCAS GRAY	F		16.0			NUMBER	CLASS	HOURS	EQUIPMENT
BRIAN FENNEWELD	JL		16.0			PU1840	PU4	16.0	
NICK BLAIR	AP		16.0			PU2398	PU4	16.0	
RON BROOKES	F		16.0			BT514	BT2B	16.0	
BEAU WOOSLY	AP		16.0			DD548	DD3	16.0	
MATT READOUT	JL		16.0			PU 1838	PU4	16.0	
BRANDON GRENKO	F		16.0			BT768	BT2B	16.0	
NATE FUNK	JL		16.0			DD 551	DD3	16.0	
TRAVIS SLAMA	AP		16.0			PU2463	PU4	16.0	
CHUCK CHRISTANSON	F		16.0			BT033	BT2B	16.0	
DENNIS WHITNEY	JL		16.0			DD729	DD3	16.0	
GATLIN LAYTHEM	AP		16.0			PU 1835	PU4	16.0	
LONNIE STEWART	SUP		16.0			BT 719	BT2B	16.0	
MONTGOMERY PILTLE	OP		16.0			DD718	DD3	16.0	
						REMD189		16.0	
<b>TOTAL</b>		0.0	240.0	0.0		RETLR340		16.0	
<b>ACCIDENTS</b> (NAME AND DESCRIPTION)					TLR 1702	TLR06	16.0		
NONE					PU 2629	PU4	16.0		
					PU 2738	PU4	16.0		
					TLR 1172		16.0		
<b>LANDOWNER RELATIONS</b> (REPORT ANY CONVERSATIONS OR COMMITMENTS MADE)									
NONE									
<b>EMPLOYEES SEPARATED</b> (USE BACK IF NECESSARY)									
NAME:									
<input type="checkbox"/> QUIT <input type="checkbox"/> TERMINATED <input type="checkbox"/> LAID OFF									
WHY:									
					SIGNED FOREMAN				

# PAR ELECTRICAL CONTRACTORS, INC.

4770 NORTH BELLEVUE SUITE 300 KANSAS CITY, MO 64116

## DAILY WORK REPORT

DAY	Friday	DATE	09/15/17		<b>WORK DONE</b> (REPORT IN DETAIL WORK PERFORMED)				
PROJECT	HURRICANE IRMA	JOB NO.	972286		finished up with the last of outages on the Island cleaned up things				
CREW	4			was released at the end of our shift					
WORKMEN									
NAME	CLASS SYMBOL	HOURS			WEATHER:	NO. OF CAPS USED			
		ST	1½ T	2T					
RON BOYLE	GF		16.0		IMPL0:				
LUCAS GRAY	F		16.0			NUMBER	CLASS	HOURS	EQUIPMENT
BRIAN FENNEWELD	JL		16.0			PU1840	PU4	16.0	
NICK BLAIR	AP		16.0			PU2398	PU4	16.0	
RON BROOKES	F		16.0			BT514	BT2B	16.0	
BEAU WOOSLY	AP		16.0			DD548	DD3	16.0	
MATT READOUT	JL		16.0			PU 1838	PU4	16.0	
BRANDON GRENKO	F		16.0			BT766	BT2B	16.0	
NATE FUNK	JL		16.0			DD 551	DD3	16.0	
TRAVIS SLAMA	AP		16.0			PU2463	PU4	16.0	
CHUCK CHRISTANSON	F		16.0			BT033	BT2B	16.0	
DENNIS WHITNEY	JL		16.0			DD729	DD3	16.0	
GATLIN LAYTHEM	AP		16.0			PU 1835	PU4	16.0	
LONNIE STEWART	SUP		16.0			BT 719	BT2B	16.0	
MONTGOMERY PILTLE	OP		16.0			DD718	DD3	16.0	
						REMD189		16.0	
					RETTLR340		16.0		
						TLR06	16.0		
						PU 2629	PU4	16.0	
						PU 2738	PU4	16.0	
						TLR 1172	16.0		
<b>ACCIDENTS</b> (NAME AND DESCRIPTION)									
NONE									
<b>LANDOWNER RELATIONS</b> (REPORT ANY CONVERSATIONS OR COMMITMENTS MADE)									
NONE									
<b>EMPLOYEES SEPARATED</b> (USE BACK IF NECESSARY)									
<b>NAME:</b>									
<input type="checkbox"/> QUIT <input type="checkbox"/> TERMINATED <input type="checkbox"/> LAID OFF									
<b>WHY:</b>									
					SIGNED FOREMAN				

Form 303

JOB TIME REPORT

Classification Symbol  
 General Foreman EGF  
 Foreman F  
 Lineman EL  
 Apprentice Lineman APP  
 Groundsman G  
 Operator OP

PAR ELECTRICAL CONTRACTORS, INC.

Job#: 972286 P.O. No. Week 9/16/2017

Job Name: Hurricane Irma  
 Customer's Name: FLORIDA PUBLIC UTILITIES

Approved F Approved GF Approved Supt

EMPLOYEE	Class	HOURS WORKED							Total Hours	RATE	COMMENTS
		SUN	MON	TUES	WED	THUR	FRI	SAT			
1 NATE CRIST	GF	ST							0		
		1 1/2 T	16	16	16	16	16		80		
		2T	16						16		
2 JEFF DEUEL	F	ST							0		
		1 1/2 T	16	16	16	16	16		80		
		2T	16						16		
3 DUSTIN BAUMAN	AP7	ST							0		
		1 1/2 T	16	16	16	16	16		80		
		2T	16						16		
4 JUAN AVALOS	AP6	ST							0		
		1 1/2 T	16	16	16	16	16		80		
		2T	16						16		
5 JOSH BRELSFORD	F	ST							0		
		1 1/2 T	16	16	16	16	16		80		
		2T	16						16		
6 DREW STEWART	AP7	ST							0		
		1 1/2 T	16	16	16	16	16		80		
		2T	16						16		
7 JOSH GIBBS	AP7	ST							0		
		1 1/2 T	16	16	16	16	16		80		
		2T	16						16		
8 TRAVIS MOOK	F	ST							0		
		1 1/2 T	16	16	16	16	16		80		
		2T	16						16		
9 CALEB MILLER	AP7	ST							0		
		1 1/2 T	16	16	16	16	16		80		
		2T	16						16		
10 JAMES NAY JR.	AP4	ST							0		
		1 1/2 T	0	16	16	16	16	16	80		
		2T	16						16		
11 DUSTIN EICK	F	ST							0		
		1 1/2 T	16	16	16	16	16		80		
		2T	16						16		
12 COLLIN TROENDALE	AP7	ST							0		
		1 1/2 T	16	16	16	16	16		80		
		2T	16						16		
13 MIKE NELSON	AP7	ST							0		
		1 1/2 T	16	16	16	16	16		80		
		2T	16						16		
14 JEFF ADAMS	OP	ST							0		
		1 1/2 T	16	16	16	16	16		80		
		2T	16						16		Not billable
15		ST							0		
		1 1/2 T							0		
		2T							0		
16		ST							0		
		1 1/2 T							0		
		2T							0		
17		ST							0		
		1 1/2 T							0		
		2T							0		
18		ST							0		
		1 1/2 T							0		
		2T							0		
19		ST							0		
		1 1/2 T							0		
		2T							0		
20		ST							0		
		1 1/2 T							0		
		2T							0		

*WALLEN*  
*DI NAPOLI*

1040  
208

0	ST
1104	1 1/2 T
224	2T

Form 303

JOB TIME REPORT

Classification Symbol  
 General Foreman EGF  
 Foreman F  
 Lineman EL  
 Apprentice Lineman APP  
 Groundsman G  
 Operator OP

PAR ELECTRICAL CONTRACTORS, INC.

Job#: 972286 P.O No. \_\_\_\_\_ Week 9/16/2017  
 Crew: 0

Job Name: Hurricane Irma  
 Customer's Name: FLORIDA PUBLIC UTILITIES

Approved F \_\_\_\_\_ Approved GF \_\_\_\_\_ Approved Supt \_\_\_\_\_


	EQUIPMENT NUMBER	CLASS CODE	SUN	MON	TUES	WED	THUR	FRI	SAT	Total Hours	Rate	TOTAL
1	PU 2116		16.0	16.0	16.0	16.0	16.0	16.0		96.0		
2	PU 2385		16.0	16.0	16.0	16.0	16.0	16.0		96.0		
3	BT 368		16.0	16.0	16.0	16.0	16.0	16.0		96.0		
4	DD 719		16.0	16.0	16.0	16.0	16.0	16.0		96.0		
5	TLR 1699		16.0	16.0	16.0	16.0	16.0	16.0		96.0		
6	PU 1851		16.0	16.0	16.0	16.0	16.0	16.0		96.0		
7	BT 767		16.0	16.0	16.0	16.0	16.0	16.0		96.0		
8	DD 720		16.0	16.0	16.0	16.0	16.0	16.0		96.0		
9	PU 2252		16.0	16.0	16.0	16.0	16.0	16.0		96.0		
10	BT 033		16.0	16.0	16.0	16.0	16.0	16.0		96.0		
11	DD 275		16.0	16.0	16.0	16.0	16.0	16.0		96.0		
12	TLR 1697		16.0	16.0	16.0	16.0	16.0	16.0		96.0		
13	PU 2379		16.0	16.0	16.0	16.0	16.0	16.0		96.0		
14	BT 760		16.0	16.0	16.0	16.0	16.0	16.0		96.0		
15	DD 731		16.0	16.0	16.0	16.0	16.0	16.0		96.0		
16	ST 109		16.0	16.0	16.0	16.0	16.0	16.0		96.0		
17										0.0		
18										0.0		
19										0.0		
20										0.0		
21										0.0		
22										0.0		
23										0.0		
24										0.0		
25										0.0		
26										0.0		
27										0.0		
28										0.0		
29										0.0		
30										0.0		

# PAR ELECTRICAL CONTRACTORS, INC.

4770 NORTH BELLEVIEW SUITE 300 KANSAS CITY, MO 64116

## DAILY WORK REPORT


DAY	Sunday		DATE	09/10/17		<b>WORK DONE</b> (REPORT IN DETAIL WORK PERFORMED)			
PROJECT	Hurricane Irma		JOB NO.	972286		We went through orientation and continued to stand by for hurricane			
CREW	0					Irma			
<b>WORKMEN</b>						moved hotels from jacksonville to Yulee, Florida			
NAME	CLASS SYMBOL	HOURS							
		ST	1 1/2 T	2T					
NATE CRIST	GF	0.0	0.0	16.0					
JEFF DEUEL	F	0.0	0.0	16.0					
DUSTIN BAUMAN	AP7	0.0	0.0	16.0					
JUAN AVALOS	AP6	0.0	0.0	16.0					
JOSH BRELSFORD	F	0.0	0.0	16.0	<b>WEATHER:</b>				
DREW STEWART	AP7	0.0	0.0	16.0	<b>IMPLD:</b>				
JOSH GIBBS	AP7	0.0	0.0	16.0	<b>NO. OF CAPS USED</b>				
TRAVIS MOOK	F	0.0	0.0	16.0	<b>NUMBER</b>	<b>CLASS</b>	<b>HOURS</b>	<b>EQUIPMENT</b>	
CALEB MILLER	AP7	0.0	0.0	16.0	PU 2116		16.0		
JAMES NAY JR.	AP4	0.0	0.0	16.0	PU 2385		16.0		
DUSTIN EICK	F	0.0	0.0	16.0	BT 368		16.0		
COLLIN TROENDALE	AP7	0.0	0.0	16.0	DD 719		16.0		
MIKE NELSON	AP7	0.0	0.0	16.0	TLR 1699		16.0		
JEFF ADAMS	<del>OP</del>	0.0	0.0	16.0	PU 1851		16.0		
		0.0	0.0	16.0	BT 757		16.0		
		0.0	0.0	16.0	DD 720		16.0		
		0.0	0.0	16.0	PU 2252		16.0		
		0.0	0.0	16.0	BT 033		16.0		
		0.0	0.0	16.0	DD 275		16.0		
		0.0	0.0	16.0	TLR 1697		16.0		
		0.0	0.0	16.0	PU 2379		16.0		
		0.0	0.0	16.0	BT 760		16.0		
<b>TOTAL</b>		0.0	0.0	224.0	DD 731		16.0		
<b>ACCIDENTS</b> (NAME AND DESCRIPTION)						ST 109	16.0		
NONE									
<b>LANDOWNER RELATIONS</b> (REPORT ANY CONVERSATIONS OR COMMITMENTS MADE)									
NONE									
<b>EMPLOYEES SEPARATED</b> (USE BACK IF NECESSARY)									
<b>NAME:</b>									
<input type="checkbox"/> QUIT <input type="checkbox"/> TERMINATED <input type="checkbox"/> LAID OFF									
<b>WHY:</b>									
						SIGNED FOREMAN			



# PAR ELECTRICAL CONTRACTORS, INC.

4770 NORTH BELLEVIEW SUITE 300 KANSAS CITY, MO 64116

## DAILY WORK REPORT

DAY	Monday	DATE	09/11/17			<b>WORK DONE</b> <small>(REPORT IN DETAIL WORK PERFORMED)</small>				
PROJECT	Humbana Irma	JOB NO.	972286			Stood by until 11:30 waiting for winds to lighten up				
CREW	0			so we could cross over bridge						
<b>WORKMEN</b>					went to Amelia Island started to work on fixing issues on the 69 KV					
NAME	CLASS SYMBOL	HOURS			WEATHER:	NO. OF CAPS USED				
		ST	1 1/2 T	2T						
NATE CRIST	GF		16.0		IMPRO:	NUMBER	CLASS	HOURS	EQUIPMENT	
JEFF DEUEL	F		16.0							
DUSTIN BAUMAN	AP7		16.0						16.0	
JUAN AVALOS	AP6		16.0						16.0	
JOSH BRELSFORD	F		16.0						16.0	
DREW STEWART	AP7		16.0						16.0	
JOSH GIBBS	AP7		16.0				PU 2116		16.0	
TRAVIS MOOK	F		16.0				PU 2385		16.0	
CALEB MILLER	AP7		16.0				BT 368		16.0	
JAMES NAY JR.	AP4		16.0				DD 719		16.0	
DUSTIN EICK	F		16.0				TLR 1699		16.0	
COLLIN TROENDALE	AP7		16.0				PU 1851		16.0	
MIKE NELSON	AP7		16.0				BT 757		16.0	
JEFF ADAMS-	OP		16.0				DD 720		16.0	
							PU 2252		16.0	
							BT 033		16.0	
							DD 275		16.0	
						TLR 1697		16.0		
						PU 2379		16.0		
						BT 760		16.0		
						DD 731		16.0		
<b>TOTAL</b>					0.0	224.0	0.0			
<b>ACCIDENTS</b> <small>(NAME AND DESCRIPTION)</small>					ST 109					
NONE										
<b>LANDOWNER RELATIONS</b> <small>(REPORT ANY CONVERSATIONS OR COMMITMENTS MADE)</small>										
NONE										
<b>EMPLOYEES SEPARATED</b> <small>(USE BACK IF NECESSARY)</small>										
<b>NAME:</b>										
<input type="checkbox"/> QUIT <input type="checkbox"/> TERMINATED <input type="checkbox"/> LAID OFF										
<b>WHY:</b>										
					 <b>SIGNED FOREMAN</b>					






# PAR ELECTRICAL CONTRACTORS, INC.

4770 NORTH BELLEVIEW SUITE 300 KANSAS CITY, MO 64116

## DAILY WORK REPORT

DAY	Wednesday	DATE	09/13/17			WORK DONE (REPORT IN DETAIL WORK PERFORMED)			
PROJECT	Hurricane Irma	JOB NO.	972286						
CREW	0								
WORKMEN					Continued working on double circuit lines out of sub.				
NAME	CLASS SYMBOL	HOURS			crews started working on areas around town				
		ST	1/2 T	2T					
NATE CRIST	GF		16.0						
JEFF DEUEL	F		16.0						
DUSTIN BAUMAN	AP7		16.0						
JUAN AVALOS	AP6		16.0						
JOSH BRELSFORD	F		16.0		WEATHER:				
DREW STEWART	AP7		16.0		IMPL0: NO. OF CAPS USED				
JOSH GIBBS	AP7		16.0		NUMBER	CLASS	HOURS	EQUIPMENT	
TRAVIS MOOK	F		16.0		PU 2116		16.0		
CALEB MILLER	AP7		16.0		PU 2385		16.0		
JAMES NAY JR.	AP4		16.0		BT 368		16.0		
DUSTIN EICK	F		16.0		DD 719		16.0		
COLLIN TROENDALE	AP7		16.0		TLR 1699		16.0		
MIKE NELSON	AP7		16.0		PU 1851		16.0		
JEFF ADAMS	<del>OP</del>		<del>16.0</del>		BT 757		16.0		
					DD 720		16.0		
					PU 2252		16.0		
					BT 033		16.0		
					DD 275		16.0		
					TLR 1697		16.0		
					PU 2379		16.0		
					BT 760		16.0		
TOTAL		0.0	208.0 -224.0	0.0	DD 731		16.0		
ACCIDENTS (NAME AND DESCRIPTION)					ST 109		16.0		
LANDOWNER RELATIONS (REPORT ANY CONVERSATIONS OR COMMITMENTS MADE)									
NONE									
EMPLOYEES SEPARATED (USE BACK IF NECESSARY)									
NAME:									
<input type="checkbox"/> QUIT <input type="checkbox"/> TERMINATED <input type="checkbox"/> LAID OFF									
WHY:									
					SIGNED FOREMAN				



# PAR ELECTRICAL CONTRACTORS, INC.

4770 NORTH BELLEVIEW SUITE 300 KANSAS CITY, MO 64116

## DAILY WORK REPORT

DAY	Thursday	DATE	09/14/17			WORK DONE (REPORT IN DETAIL WORK PERFORMED)			
PROJECT	Hurricane Irma	JOB NO.	972286			Working on broken poles down wires, and bad transformers from Hurricane Irma			
CREW	0								
WORKMEN									
NAME	CLASS SYMBOL	HOURS							
		ST	1 1/2 T	2T					
NATE CRIST	GF		16.0						
JEFF DEUEL	F		16.0						
DUSTIN BAUMAN	AP7		16.0						
JUAN AVALOS	AP6		16.0						
JOSH BRELSFORD	F		16.0		WEATHER:				
DREW STEWART	AP7		16.0		IMPLO: NO. OF CAPS USED				
JOSH GIBBS	AP7		16.0		NUMBER	CLASS	HOURS	EQUIPMENT	
TRAVIS MOOK	F		16.0		PU 2116		16.0		
CALEB MILLER	AP7		16.0		PU 2385		16.0		
JAMES NAY JR.	AP4		16.0		BT 388		16.0		
DUSTIN EICK	F		16.0		DD 719		16.0		
COLLIN TROENDALE	AP7		16.0		TLR 1699		16.0		
MIKE NELSON	AP7		16.0		PU 1851		16.0		
JEFF ADAMS	OP		16.0		BT 757		16.0		
					DD 720		16.0		
					PU 2252		16.0		
					BT 033		16.0		
					DD 275		16.0		
					TLR 1697		16.0		
					PU 2379		16.0		
					BT 760		16.0		
TOTAL		0.0	208.0 -224.0	0.0	DD 731		16.0		
ACCIDENTS (NAME AND DESCRIPTION)					ST 109				
NONE									
LANDOWNER RELATIONS (REPORT ANY CONVERSATIONS OR COMMITMENTS MADE)									
NONE									
EMPLOYEES SEPARATED (USE BACK IF NECESSARY)									
NAME:									
<input type="checkbox"/> QUIT <input type="checkbox"/> TERMINATED <input type="checkbox"/> LAID OFF									
WHY:									
					SIGNED FOREMAN				

# PAR ELECTRICAL CONTRACTORS, INC.

4770 NORTH BELLEVIEW SUITE 300 KANSAS CITY, MO 64116

## DAILY WORK REPORT

DAY	Friday	DATE	09/15/17			<b>WORK DONE</b> (REPORT IN DETAIL WORK PERFORMED)			
PROJECT	Hurricane Irma	JOB NO.	972286			Finished up the last of outages and broken poles and down wires			
CREW	0			released at the end of shift					
WORKMEN									
NAME	CLASS SYMBOL	HOURS			WEATHER:	IMPLO:	NO. OF CAPS USED		
		ST	1/2 T	2T			NUMBER	CLASS	HOURS
NATE CRIST	GF		16.0						
JEFF DEUEL	F		16.0						
DUSTIN BAUMAN	AP7		16.0						
JUAN AVALOS	AP6		16.0						
JOSH BRELSFORD	F		16.0						
DREW STEWART	AP7		16.0						
JOSH GIBBS	AP7		16.0			PU 2116		16.0	
TRAVIS MOOK	F		16.0			PU 2385		16.0	
CALEB MILLER	AP7		16.0			BT 368		16.0	
JAMES NAY JR.	AP4		16.0			DD 719		16.0	
DUSTIN EICK	F		16.0			TLR 1699		16.0	
COLLIN TROENDALE	AP7		16.0			PU 1851		16.0	
MIKE NELSON	AP7		16.0			BT 757		16.0	
JEFF ADAMS	OP		16.0			DD 720		16.0	
						PU 2252		16.0	
						BT 033		16.0	
						DD 275		16.0	
						TLR 1697		16.0	
						PU 2379		16.0	
						BT 760		16.0	
<b>TOTAL</b>			0.0	208.0	0.0	DD 731		16.0	
<b>ACCIDENTS</b> (NAME AND DESCRIPTION)						ST 109		16.0	
NONE									
<b>LANDOWNER RELATIONS</b> (REPORT ANY CONVERSATIONS OR COMMITMENTS MADE)									
NONE									
<b>EMPLOYEES SEPARATED</b> (USE BACK IF NECESSARY)									
<b>NAME:</b>									
<input type="checkbox"/> QUIT <input type="checkbox"/> TERMINATED <input type="checkbox"/> LAID OFF									
<b>WHY:</b>									
						SIGNED FOREMAN			

Form 303

JOB TIME REPORT

Classification	Symbol
General Foreman	EGF
Foreman	F
Lineman	EL
Apprentice Lineman	APP
Groundsman	G
Operator	OP

PAR ELECTRICAL CONTRACTORS, INC.

Job#: 0 972286 P.O No. \_\_\_\_\_ Week 9/16/2017  
 Crew: \_\_\_\_\_

Job Name: Hurricane IRMA  
 Customer's Name: FPU

Approved F \_\_\_\_\_ Approved GF \_\_\_\_\_ Approved Supt \_\_\_\_\_

EMPLOYEE	Class	HOURS WORKED							Total Hours	RATE	COMMENTS
		SUN	MON	TUES	WED	THUR	FRI	SAT			
1 John Schroeder	GF	ST							0		
		1 1/2 T	16	16	16	16	16		80		
		2T	16					2	18		
2 Paul Berube	FM	ST							0		
		1 1/2 T	16	16	16	16	16		80		
		2T	16					2	18		
3 Mike Wells	JL	ST							0		
		1 1/2 T	16	16	16	16	16		80		
		2T	16					2	18		
4 Cory Ceaser	AP 6	ST							0		
		1 1/2 T	16	16	16	16	16		80		
		2T	16					2	18		
5 Terry Ligget	FM	ST							0		
		1 1/2 T	16	16	16	16	16		80		
		2T	16					2	18		
6 Justin Eichorst	JL	ST							0		
		1 1/2 T	16	16	16	16	16		80		
		2T	16					2	18		
7 Josh Steiner	AP 6	ST							0		
		1 1/2 T	16	16	16	16	16		80		
		2T	16					2	18		
8 Russ Lyon	FM	ST							0		
		1 1/2 T	16	16	16	16	16		80		
		2T	16					2	18		
9 Kurt Franks	JL	ST							0		
		1 1/2 T	16	16	16	16	16		80		
		2T	16					2	18		
10 Owen Christ	AP7	ST							0		
		1 1/2 T	16	16	16	16	16		80		
		2T	16					2	18		
11 Brandon Hargens	AP1	ST							0		
		1 1/2 T	16	16	16	16	16		80		
		2T	16					2	18		
12		ST							0		
		1 1/2 T							0		
		2T							0		
13		ST							0		
		1 1/2 T							0		
		2T							0		
14		ST							0		
		1 1/2 T							0		
		2T							0		
15		ST							0		
		1 1/2 T							0		
		2T							0		
16		ST							0		
		1 1/2 T							0		
		2T							0		
17		ST							0		
		1 1/2 T							0		
		2T							0		
18		ST							0		
		1 1/2 T							0		
		2T							0		
19		ST							0		
		1 1/2 T							0		
		2T							0		
20		ST							0		
		1 1/2 T							0		
		2T							0		

*WARREN*  
*D. NAPOLI*

198

0	ST
880	1 1/2 T
176	2T

Form 303

JOB TIME REPORT

Classification	Symbol
General Foreman	EGF
Foreman	F
Lineman	EL
Apprentice Lineman	APP
Groundsman	G
Operator	OP

PAR ELECTRICAL CONTRACTORS, INC.

Job#: 972286 P.O No. \_\_\_\_\_ Week 9/16/2017  
 Crew: \_\_\_\_\_ 0

Job Name: \_\_\_\_\_ Hurricane IRMA  
 Customer's Name: \_\_\_\_\_ FPU


Approved F \_\_\_\_\_ Approved GF \_\_\_\_\_ Approved Supt \_\_\_\_\_

	EQUIPMENT NUMBER	CLASS CODE	SUN	MON	TUES	WED	THUR	FRI	SAT	Total Hours	Rate	TOTAL
1	PU 2236	PU4	16.0	16.0	16.0	16.0	16.0	16.0		96.0		
2	PU 2144	PU4	16.0	16.0	16.0	16.0	16.0	16.0		96.0		
3	BT 740	BT2B	16.0	16.0	16.0	16.0	16.0	16.0		96.0		
4	DD 730	DD 3	16.0	16.0	16.0	16.0	16.0	16.0		96.0		
5	PU 2196	PU4	16.0	16.0	16.0	16.0	16.0	16.0		96.0		
6	DD 717	DD3	16.0	16.0	16.0	16.0	16.0	16.0		96.0		
7	BT 758	BT2B	16.0	16.0	16.0	16.0	16.0	16.0		96.0		
8	DD 634	DD3	16.0	16.0	16.0	16.0	16.0	16.0		96.0		
9	BT 776	BT2B	16.0	16.0	16.0	16.0	16.0	16.0		96.0		
10	PU 2198	PU4	16.0	16.0	16.0	16.0	16.0	16.0		96.0		
11										0.0		
12										0.0		
13										0.0		
14										0.0		
15										0.0		
16										0.0		
17										0.0		
18										0.0		
19										0.0		
20										0.0		
21										0.0		
22										0.0		
23										0.0		
24										0.0		
25										0.0		
26										0.0		
27										0.0		
28										0.0		
29										0.0		
30										0.0		

# PAR ELECTRICAL CONTRACTORS, INC.

4770 NORTH BELLEVIEW SUITE 300 KANSAS CITY, MO 64116


## DAILY WORK REPORT

DAY	Sunday		DATE	09/10/17		<b>WORK DONE</b> (REPORT IN DETAIL WORK PERFORMED)			
PROJECT	Hurricane IRMA		JOB NO.	972286		We went through orientation and continued to stand by for hurricane			
CREW	0					Irma			
<b>WORKMEN</b>						moved hotels from Jacksonville to Yulee, Florida			
NAME	CLASS SYMBOL	HOURS							
		ST	1/2 T	2T					
John Schroeder	GF	0.0	0.0	16.0					
Paul Berube	FM	0.0	0.0	16.0					
Mike Wells	JL	0.0	0.0	16.0					
Cory Ceaser	AP 6	0.0	0.0	16.0	<b>WEATHER:</b>				
Terry Ligget	FM	0.0	0.0	16.0	<b>IMPL:</b>				
Justin Eichorst	JL	0.0	0.0	16.0	<b>NO. OF CAPS USED</b>				
Josh Steiner	AP 6	0.0	0.0	16.0	NUMBER	CLASS	HOURS	EQUIPMENT	
Russ Lyon	FM	0.0	0.0	16.0	PU 2236	PU4	16.0		
Kurt Franks	JL	0.0	0.0	16.0	PU 2144	PU4	16.0		
Owen Christ	AP7	0.0	0.0	16.0	BT 740	BT2B	16.0		
Brandon Hargens	AP1	0.0	0.0	16.0	DD 730	DD 3	16.0		
		0.0	0.0		PU 2196	PU4	16.0		
		0.0	0.0		DD 717	DD3	16.0		
		0.0	0.0		BT 758	BT2B	16.0		
		0.0	0.0		DD 634	DD3	16.0		
		0.0	0.0		BT 776	BT2B	16.0		
		0.0	0.0		PU 2198	PU4	16.0		
		0.0	0.0						
		0.0	0.0						
		0.0	0.0						
		0.0	0.0						
		0.0	0.0						
<b>TOTAL</b>		<b>0.0</b>	<b>0.0</b>	<b>176.0</b>					
<b>ACCIDENTS</b> (NAME AND DESCRIPTION)									
NONE									
<b>LANDOWNER RELATIONS</b> (REPORT ANY CONVERSATIONS OR COMMITMENTS MADE)									
NONE									
<b>EMPLOYEES SEPARATED</b> (USE BACK IF NECESSARY)									
NAME:									
<input type="checkbox"/> QUIT <input type="checkbox"/> TERMINATED <input type="checkbox"/> LAID OFF									
WHY:									
SIGNED FOREMAN									

# PAR ELECTRICAL CONTRACTORS, INC.

4770 NORTH BELLEVUE SUITE 300 KANSAS CITY, MO 64116

## DAILY WORK REPORT

DAY	Monday	DATE	09/11/17			<b>WORK DONE</b> (REPORT IN DETAIL WORK PERFORMED)			
PROJECT	Hurricane IRMA	JOB NO.	972286			Stood by until 11:30 waiting for winds to lighten up			
CREW	0			so we could cross over bridge					
<b>WORKMEN</b>					went to Amelia Island started to work on fixi ng issues on the 69 KV				
NAME	CLASS SYMBOL	HOURS			WEATHER:	NO. OF CAPS USED			
		ST	1 1/2 T	2T					
John Schroeder	GF		16.0		IMPL0:				
Paul Berube	FM		16.0			NUMBER	CLASS	HOURS	EQUIPMENT
Mike Wells	JL		16.0			PU 2236	PU4	16.0	
Cory Ceaser	AP 6		16.0			PU 2144	PU4	16.0	
Terry Ligget	FM		16.0			BT 740	BT2B	16.0	
Justin Eichorst	JL		16.0			DD 730	DD 3	16.0	
Josh Steiner	AP 6		16.0			PU 2196	PU4	16.0	
Russ Lyon	FM		16.0			DD 717	DD3	16.0	
Kurt Franks	JL		16.0			BT 758	BT2B	16.0	
Owen Christ	AP7		16.0			DD 634	DD3	16.0	
Brandon Hargens	AP1		16.0			BT 776	BT2B	16.0	
						PU 2198	PU4	16.0	
<b>TOTAL</b>			0.0	176.0	0.0				
<b>ACCIDENTS</b> (NAME AND DESCRIPTION)									
NONE									
<b>LANDOWNER RELATIONS</b> (REPORT ANY CONVERSATIONS OR COMMITMENTS MADE)									
NONE									
<b>EMPLOYEES SEPARATED</b> (USE BACK IF NECESSARY)									
NAME:									
<input type="checkbox"/> QUIT <input type="checkbox"/> TERMINATED <input type="checkbox"/> LAID OFF									
WHY:									
					SIGNED FOREMAN				

# PAR ELECTRICAL CONTRACTORS, INC.

4770 NORTH BELLEVIEW SUITE 300 KANSAS CITY, MO 64116

## DAILY WORK REPORT

<b>DAY</b> Tuesday	<b>DATE</b> 09/12/17	<b>WORK DONE</b> (REPORT IN DETAIL WORK PERFORMED)			
<b>PROJECT</b> Hurricane IRMA	<b>JOB NO.</b> 972286	Started working on three phase circuit over on Clinch RD			
<b>CREW</b> 0		broken poles and wire			
<b>WORKMEN</b>					
<b>NAME</b>	<b>CLASS SYMBOL</b>	<b>HOURS</b>			
		<b>ST</b>	<b>1/2 T</b>	<b>2T</b>	
John Schroeder	GF		16.0		
Paul Berube	FM		16.0		
Mike Wells	JL		16.0		
Cory Ceaser	AP 6		16.0		
Terry Ligget	FM		16.0		<b>WEATHER:</b>
Justin Eichorst	JL		16.0		<b>IMPL0:</b>
Josh Steiner	AP 6		16.0		<b>NO. OF CAPS USED</b>
Russ Lyon	FM		16.0		
Kurt Franks	JL		16.0		
Owen Christ	AP7		16.0		
Brandon Hargens	AP1		16.0		
<b>TOTAL</b>		0.0	176.0	0.0	
<b>ACCIDENTS</b> (NAME AND DESCRIPTION)					
NONE					
<b>LANDOWNER RELATIONS</b> (REPORT ANY CONVERSATIONS OR COMMITMENTS MADE)					
NONE					
<b>EMPLOYEES SEPARATED</b> (USE BACK IF NECESSARY)					
<b>NAME:</b>					
<input type="checkbox"/> QUIT <input type="checkbox"/> TERMINATED <input type="checkbox"/> LAID OFF					
<b>WHY:</b>					
SIGNED FOREMAN					





# PAR ELECTRICAL CONTRACTORS, INC.

4770 NORTH BELLEVIEW SUITE 300 KANSAS CITY, MO 64116

## DAILY WORK REPORT

DAY	Thursday		DATE	09/14/17			WORK DONE (REPORT IN DETAIL WORK PERFORMED)			
PROJECT	Hurricane IRMA		JOB NO.	972286			worked on broken poles down power lines and bad transformers			
CREW				0						
WORKMEN										
NAME	CLASS SYMBOL	HOURS								
		ST	1½ T	2T						
John Schroeder	GF		16.0							
Paul Berube	FM		16.0							
Mike Wells	JL		16.0							
Cory Ceaser	AP 6		16.0			WEATHER:				
Terry Ligget	FM		16.0							
Justin Eichorst	JL		16.0			IMPLQ: NO. OF CAPS USED				
Josh Steiner	AP 6		16.0							
Russ Lyon	FM		16.0			NUMBER	CLASS	HOURS	EQUIPMENT	
Kurt Franks	JL		16.0			PU 2236	PU4	16.0		
Owen Christ	AP7		16.0			PU 2144	PU4	16.0		
Brandon Hargens	AP1		16.0			BT 740	BT2B	16.0		
						DD 730	DD 3	16.0		
						PU 2186	PU4	16.0		
						DD 717	DD3	16.0		
						BT 758	BT2B	16.0		
						DD 634	DD3	16.0		
						BT 776	BT2B	16.0		
						PU 2198	PU4	16.0		
			<i>80</i>							
TOTAL			<i>176.00</i>							
		0.0	184.0		0.0					
ACCIDENTS (NAME AND DESCRIPTION)										
NONE										
LANDOWNER RELATIONS (REPORT ANY CONVERSATIONS OR COMMITMENTS MADE)										
NONE										
EMPLOYEES SEPARATED (USE BACK IF NECESSARY)										
NAME:										
<input type="checkbox"/> QUIT <input type="checkbox"/> TERMINATED <input type="checkbox"/> LAID OFF										
WHY:										
						SIGNED FOREMAN				

# PAR ELECTRICAL CONTRACTORS, INC.

4770 NORTH BELLEVUE SUITE 300 KANSAS CITY, MO 64116

## DAILY WORK REPORT

DAY	Friday	DATE	09/15/17			WORK DONE (REPORT IN DETAIL WORK PERFORMED)			
PROJECT	Hurricane IRMA	JOB NO.	972286						
CREW	0			finished up with the storm stuff					
WORKMEN					worked on broken poles down power lines and bad transformers				
NAME	CLASS SYMBOL	HOURS			released from FPU at end of shift				
		ST	1/2T	2T					
John Schroeder	GF		16.0	2					
Paul Berube	FM		16.0	2					
Mike Wells	JL		16.0	2					
Cory Ceaser	AP 6		16.0	2	WEATHER:				
Terry Ligget	FM		16.0	2	IMPLO: NO. OF CAPS USED				
Justin Eichorst	JL		16.0	2	NUMBER	CLASS	HOURS	EQUIPMENT	
Josh Steiner	AP 6		16.0	2	Pu 2236		18	16.0	
Russ Lyon	FM		16.0	2	Pu 2144		18	16.0	
Kurt Franks	JL		16.0	2	BT 740		18	16.0	
Owen Christ	AP7		16.0	2	DD 730		18	16.0	
Brandon Hargens	AP1		16.0	2	Pu 2136		18	16.0	
					DD 717		18	16.0	
					BT 758		18	16.0	
					DD 634		18	16.0	
					BT 776		18	16.0	
					Pu 2198		18	16.0	
TOTAL			0.0	176.0	22.0 0.0				
ACCIDENTS (NAME AND DESCRIPTION)									
NONE									
LANDOWNER RELATIONS (REPORT ANY CONVERSATIONS OR COMMITMENTS MADE)									
NONE									
EMPLOYEES SEPARATED (USE BACK IF NECESSARY)									
NAME:									
<input type="checkbox"/> QUIT <input type="checkbox"/> TERMINATED <input type="checkbox"/> LAID OFF									
WHY:					SIGNED FOREMAN				