RUTLEDGE, ECENIA, UNDERWOOD, PURNELL & HOFFMAN

PROFESSIONAL ASSOCIATION ATTORNEYS AND COUNSELORS AT LAW

STEPHEN A. ECENIA KENNETH A. HOFFMAN THOMAS W. KONRAD R. DAVID PRESCOTT HAROLD F X. PURNELL GARY R. RUTLEDGE R. MICHAEL UNDERWOOD POST OFFICE BOX 551, 32302-0551 215 SOUTH MONROE STREET, SUITE 420 TALLAHASSEE, FLORIDA 32301-1841

> TELEPHONE (904) 681-6788 TELECOPIER (904) 681-6515



June 10, 1994

HAND DELIVERY

GOVERNMENTAL CONSULTANT:

AMY J. YOUNG

Ms. Blanca S. Bayo, Director Division of Records and Reporting Florida Public Service Commission 101 East Gaines Street Tallahassee, Florida 32399-0850

Re: Docket No. 920199-WS

Dear Ms. Bayo:

On behalf of Southern States Utilities, Inc. ("SSU"), enclosed for filing in the above-referenced docket is an original and fifteen copies of SSU's Sixth Status Report addressing the status of water and wastewater deficiencies addressed in Order No. PSC-93-0423-FOF-WS. The Report is titled <u>Status of System Deficiencies</u> <u>per Final Rate Order in Docket No. 9</u> <u>Report</u>. This Sixth Status Report is submitted in accordance with Order No. PSC-93-0423-FOF-WS, at page 16, and relates to the quality of service items referenced in the Order.

ACK \_

4 Copies of this filing have been served on the parties of record in this docket pursuant to the attached certificate of service. Thank you for your assistance in processing this filing. lease contact me if you have any questions.

Please acknowledge receipt of these documents by stamping the ra copy of this letter "filed" and returning the same to me.

Sincerely,

Kenneth A.

CPC KAH/rl RC4 cc: All Parties of Record SE / Brian P. Armstrong, Esq. W Willis OTH \_\_\_\_\_\_ RECEIVED & ELEM

FPO-DUKENO OF RECURDS

DOCUMENT NUMBER-DATE 05792 JUN 10 5 FPSC-RECORDS/REPORTING RUTLEDGE, ECENIA, UNDERWOOD, PURNELL & HOFFMAN

Ms. Blanca S. Bayo, Director Page 2 June 10, 1994

#### CERTIFICATE OF SERVICE

I HEREBY CERTIFY that a copy of the foregoing Status of System Deficiencies per Final Rate Order in Docket No. 920199-WS, Report No. 6, was furnished by U. S. Mail to the following this 10th day of June, 1994.

Suzanne Summerlin, Esq. Division of Legal Services Florida Public Service Commission 101 East Gaines Street Room 212 Tallahassee, Florida 32399-0850

Michael A. Gross, Esq. Assistant Attorney General Department of Legal Affairs Room PL-01, The Capitol Tallahassee, Florida 32399-1050

Susan W. Fox, Esq. MacFarlane Ferguson P. O. Box 1531 Tampa, Florida 33601

Michael B. Twomey, Esq. Route 28, Box 1264 Tallahassee, Florida 31310

Michael S. Mullin, Esq. P. O. Box 1563 Fernandina Beach, Florida 32034

-----

Harold McLean, Esq. Office of Public Counsel 111 W. Madison Street Room 812 Tallahassee, FL 32399-1400

Larry M. Haag, Esq. County Attorney 107 North Park Ave. Suite 8 Inverness, FL 34450

FFMAN, ESQ.



# STATUS OF SYSTEM DEFICIENCIES PER FINAL RATE ORDER IN DOCKET NO. 920199-WS

### **REPORT NO 6**

MAY 31, 1994

COCUMENT MEMOTR-DATE 05792 JUNIOS FPSC-RECORDS/REPORTING

. ..

## TABLE OF CONTENTS

### <u>SUBJECT</u>

, 7

#### PAGE NUMBER

Outstanding Water Systems Requiring Eight Month Response Pine Ridge Utilities	۱
Outstanding Water Systems Requiring Twelve Month Response Beechers Point	2
Outstanding Wastewater Systems Requiring Twelve Month Response Sugarmili Woods University Shores	3 4

* STATUS OF QUALIT	Y OF SERVICE		
System Name: Pine Ridge Utilities - Water	Status Report Date: 5/19/94		
County: Citrus	Area of Resp. Operations/Engineering		
I. Deficiency: Low pressure on Bonanza Street			
II. Corrective Action: This part of the distribu did not materially improve the pressure. The in an attempt to raise the pressure at the cu	plant pressure was increased by 10 psi		
III. Current Status: Still evaluating solutions to this problem. The report prepared by Henigar and Ray, Consulting Engineers outlines 3 alternatives: interconnection with the County, installation of an additional well, or installation of an in-line booster pump. SSU has determined that the most economical alternative is to install the in- line booster station and the cost is currently estimated to be \$77,000. Permit application to be filed with FDEP within next several weeks. Construction will begin as soon as FDEP issues the Construction Permit.			
IV. Estimated Completion Date: December 1994			
Distribution:			
Region Manager: Bill Williams Area Supervisor: Bob Williams Engineering: Joe Mack Environmental Services: Sandy Joiner Rates: Forrest Ludsen Operations Administration: Priscilla Wampler			

System Name: Beechers Point - Water	Status Report Date: 5/19/94		
County: Putnam	Area of Resp. Engineering		
I. Deficiency; Sodium and Chlorides exceed MCL			
II. Corrective Action: The company entered into a Consent Order (# 93-0332) with the FDER dated April 22, 1993 for improvements to correct the above referenced violations. The three options outlined in the Order included:			
<ol> <li>Interconnect with the Town of Welaka.</li> <li>Submittal of engineering plans to permit additional treatment.</li> <li>Secure a permit from St. Johns River Water Management District to remediate the existing wells at Beechers Point WTP to a more shallow depth pursuant to drawing better quality water.</li> </ol>			
If Option 1 is exercised, an interconnect shall be completed within 9 months of the date of the Order. If Option 2 is exercised, additional treatment shall be installed within 1 year of a permit issued by FDER. If Option 3 is exercised, the remediated wells shall be cleared bacteriologically and all chemical analysis required for community public water systems shall be received within 6 months of the effective			

III. Current Status: Option 1 has been selected. A special meeting of the Town Council was held on July 27th approving a resolution giving authority to serve outside the Town limits. The Town of Welaka approved the interconnection agreement on August 10, 1993. The permit to construct the interconnect was received from FDEP December 14, 1993. Citrus Pipeline was awarded the contract to construct on January 10th. The interconnect was placed in service on April 26, 1994. Hence, the exceedance of the sodium and chloride levels has been resolved. SSU is currently in the process of abandoning the plant site.

IV. Estimated Completion Date: Project Completed April 26, 1994

#### Distribution:

date of the Order.

Region Manager: Joe Roberts Area Supervisor: Paul Thompson Engineering: Robert Regalado Environmental Services: Catherine Walker Rates: Forrest Ludsen Operations Administration: Priscilla Wampler

Page 2

System Name: Sugarmill Woods - Wastewater	Status Report Date: 5/19/94	
County: Citrus	Area of Resp. Engr/Env. Services	
I. Deficiency: Various Effluent Violations an	d No Fence	
II. Corrective Action: Replaced numerous s wells rehabilitated.	oray heads in spray field. Monitoring	
III. Current Status: Preliminary design work is being done for plant modifications. Design being done by Henigar and Ray, Inc. Engineering report completed. Final design drawings underway. Modifications will include pretreatment headworks, new clarifier, chlorine contact chamber, additional sludge processing facilities, spray field modifications and fence. The construction permit was filed on December 16, 1993. A draft construction permit from FDEP was received on May 31st. Construction will commence upon the issuance of FDEP Construction Permit. Project proposed to be completed by year end.		
IV. Estimated Completion Date: December	1994	
Distribution: Region Manager: Bill Williams Area Supervisor: Bob Williams Engineering: Joe Mack Environmental Services: Sandy Joiner Rates: Forrest Ludsen Operations Administration: Priscilla Wampler		

ſ

System Name: University Shores Wastewater	Status Report Date: 5/19/94		
County: Orange	Area of Resp. Engr/Env. Services		
I. Deficiency: Effluent Disposal Capacity			
II. Corrective Action: Modifications to existin determine the feasibility of additional sites for Rerating Study was completed by PBG&S or Status Report No. 2.	or effluent disposal. A Water Reuse		
III. Current Status: At this time, the most viable alternative appears to be the purchase of wastewater treatment capacity from Orange County. The analysis of alternative effluent disposal sites determined them to be a less viable option for timely resolution of this deficiency. A final agreement is nearing completion with Orange County to treat up to 320,000 GPD. A Construction Permit Application was filed with FDEP on May 11, 1994. Currently awaiting a response from FDEP concerning the construction permit.			
IV. Estimated Completion Date: October 1994			
Distribution:			
Region Manager: Jim Ragsdale Area Supervisor: Sam Sparks Engineering: Bruce Pastor Environmental Services: Sandy Joiner Rates: Forrest Ludsen Operations Administration: Priscilla Wampler			

Page 4