

LAW OFFICES
ROSE, SUNDSTROM & BENTLEY, LLP
2548 BLAIRSTONE PINES DRIVE
TALLAHASSEE, FLORIDA 32301

FREDERICK L. ASCHAUER, JR.
CHRIS H. BENTLEY, P.A.
ROBERT C. BRANNAN
F. MARSHALL DETERDING
JOHN R. JENKINS, P.A.
KYLE L. KEMPER
STEVEN T. MINDLIN, P.A.
CHASITY H. O'STEEN
DAREN L. SHIPPY
WILLIAM E. SUNDSTROM, P.A.
DIANE D. TREMOR, P.A.
JOHN L. WHARTON
ROBERT M. C. ROSE (1924-2006)

(850) 877-6555
FAX (850) 656-4029
www.rsbatorneys.com

REPLY TO CENTRAL FLORIDA OFFICE

January 24, 2008

E-FILE

CENTRAL FLORIDA OFFICE
SANLANDO CENTER
2180 W. STATE ROAD 434, SUITE 2118
LONGWOOD, FLORIDA 32779
(407) 830-6331
FAX (407) 830-8522

MARTIN S. FRIEDMAN, P.A.
BRIAN J. STREET

CHRISTIAN W. MARCELLI, OF COUNSEL
(LICENSED IN NEW YORK ONLY)

Ann Cole, Commission Clerk
Office of Commission Clerk
Florida Public Service Commission
2540 Shumard Oak Boulevard
Tallahassee, FL 32399

RE: Docket No. 060246-WS; Gold Coast Utility Corp.'s Application for an Increase in Water and Wastewater Rates in Polk, County, Florida by Gold Coast Utility Corp.
Our File No.: 40057.05

Dear Ms. Cole:

As required by Commission Order PSC-07-0609-PAA-WS enclosed is an updated summary of the status of the proforma plant additions approved in the aforementioned order. Please note that the numbered items refer to the items in Table 4-1 on page 11 of the above-referenced Order.

Very truly yours,



CHRISTIAN W. MARCELLI
Of Counsel

CM
Enclosures

cc: Mr. Keith Burge (w/enclosures)(via email)

Gold Coast Utility Corp.

12292 Florida Avenue
Stuart, FL 34994

January 23, 2008

Rose, Sundstrom, & Bentley
Attn: Christian W. Marcelli
2180 West State Road 434, Suite 2118
Longwood, FL 32779

Re: Proforma plant additions (update)

Dear Mr. Marcelli:

I am writing this letter to give you an update concerning the installation of the proforma plant additions. I will attempt to explain each in the same numerical format as your email.

(12.) This item has not been completed. We are still trying to determine whether the utility will switch from chlorine gas to liquid bleach.

(13.) This item will be started when we determine what option to pursue at the water plant.

(17.) This item is essentially finished. All of the electrical has been updated with new controls and wiring. The new pumps have been purchased and are on site. They have not yet been installed, but the contractor says he will install them by the end of the month.

(20.) This item is essentially finished. All of the electrical materials have been purchased and the work is all completed except for the Granada liftstation which will be finished by the end of next week.

(22.) The liftstation and pumps have been purchased and are at the water plant site. We are currently waiting to see if the Polk County EMS station, which is currently on a septic system, is interested in hooking up to the liftstation that will be installed.

(23.) All roof replacements have been completed

(26.) The utility applied for an extension with this item until the end of March 2008.

(28.) The lining of the gravity sewer line is completed. The cost was well above the amount allowed by staff. All of the bills are not in and the utility is well over the commission approved amount of \$21,904. Current bills are at \$51,000 and climbing.

(32.) The building has been completed.

If you should have any further questions please do not hesitate to contact me at (772) 201-3299.

Sincerely,

Keith A. Burge
Director of Utility Operations
Gold Coast Utility Corp.