

From: [James Contino <jcontino@whartonsmith.com>](mailto:jcontino@whartonsmith.com)
To: ssuggs@weilerengineering.org
CC: [Ed Castle, P.E.edrcastle@me.com](mailto:edrcastle@me.com)
chris@kwru.com
chris@kwru.com
[Greg Wrightgreg@kwru.com](mailto:greg@kwru.com)
[Edgar Gonzalezegonzalez@whartonsmith.com](mailto:Edgar_Gonzalezegonzalez@whartonsmith.com)
[Erica Marnatiemarnati@whartonsmith.com](mailto:Erica_Marnatiemarnati@whartonsmith.com)
[Jean Lainejlaine@whartonsmith.com](mailto:Jean_Lainejlaine@whartonsmith.com)
Date: 3/23/2018 10:58:39 AM
Subject: 17-160 - KWRU WWTP Filter Replacement - Status

Steve,

Fabrication of the first filter structure was completed by T3 Custom Fabrication and delivered to the coater (Pop's Painting) on Wednesday, March 14, 2018. Unfortunately, the coater is not going to complete the coatings in the anticipated time frame. I should have an accurate timeframe for completion this coming Monday. Since delivery of the filter will be delayed Edgar and his crew will not be onsite next week. Would it be acceptable to hold our meeting scheduled for Wednesday, 03/28/18 @ 11 am via telephone conference? Please confirm.

Sincerely,

James M. Contino | Project Manager
Wharton-Smith, Inc. | Construction Group of Choice | www.whartonsmith.com

125 W. Indiantown Road, Suite 201, Jupiter, FL 33458
Office: (561) 748-5956 Ext. 2321 | Cell: (561) 354-8786 | Fax: (561) 748-5958