

# EXHIBIT B

*Redacted*  
DOCUMENT NUMBER-DATE

11502 OCT 22 88

FPSC-COMMISSION CLERK

**CONFIDENTIAL**

Florida Power & Light Company  
Docket No. 020262-EI & 020263-EI  
CPV Gulfcoast's Third Set of Interrogatories  
Interrogatory No. 82  
Page 1 of 1

**Q.**

Please identify any power project FPL constructed in the last five (5) years (including any repowerings) and identify the FPL manager or coordinator of any such project; the project's original projected date of completion, any amended or revised projected dates of completion, and date of actual completion; whether such project was on schedule, and if not on schedule, the total number of days such project was delayed; and the project's projected total installed cost and actual total installed cost.

**A.**

Project	FPL Manager	Original Projected Date of Completion <sup>1</sup>	Amended or Revised Projected Date of Completion <sup>2</sup>	Date of Actual Completion <sup>3</sup>	Project on Schedule?	Total Days Project Delayed	Total Installed Cost (\$/kW) <sup>4</sup>		
							Original Projection <sup>1,5</sup>	Actual <sup>5,6</sup>	Forecast <sup>5,6,7</sup>
Martin Peaker Project	Tom Young	30-Jun-01		14-Jun-01	Yes	n/a	371	■	
Fort Myers Repowering	Tom Young	31-Dec-01	31-Dec-02	30-May-02	Yes	n/a	593	■	■
Sanford Unit 5 Repowering	Tom Young	01-Jul-02		14-Jun-02	Yes	n/a	703	■	■

**NOTES:**

- 1 As identified in the first Ten Year Site Plan in which the implemented option appeared.
- 2 If applicable, as identified in the most recent Ten Year Site Plan in which the implemented option appeared.
- 3 Represents Commercial Operation Date.
- 4 Based on incremental Summer capacity and original projected in-service date.
- 5 The Sanford 4 & 5 repowering project costs are tracked at the site level. Values shown are based on two units.
- 6 The Fort Myers and Sanford entries represent costs incurred as of July, 2002.
- 7 Includes outstanding billables and punch list items.

DOCUMENT NUMBER-DATE

11502 OCT 22 88

FPSC-COMMISSION CLERK

**EXHIBIT C**  
**Florida Power & Light Company**  
**Field-By-Field Confidentiality Justification**

<b>Document Title</b>	<b>Page Number</b>	<b>Field Description</b>	<b>Justification</b>
FPL's Supplemental Response to CPV Gulfcoast's Third Set of Interrogatories, Interrogatory #82	1 of 1	Martin Peaker Project; Total Installed Cost (\$/kW); Actual	§366.093(3)(e)
Same	1 of 1	Fort Myers Repowering; Total Installed Cost (\$/kW); Actual, Forecast	§366.093(3)(e)
Same	1 of 1	Sanford Unit 5 Repowering; Total Installed Cost (\$/kW); Actual, Forecast	§366.093(3)(e)