

# EXHIBIT B

## REDACTED COPY

REDACTED

COM \_\_\_\_\_  
AFD \_\_\_\_\_  
APA \_\_\_\_\_  
ECO \_\_\_\_\_  
ENG \_\_\_\_\_  
GCL \_\_\_\_\_  
IDM \_\_\_\_\_  
TEL \_\_\_\_\_  
CLK \_\_\_\_\_

DOCUMENT NUMBER-DATE

01104 MAR-12

FPSC-COMMISSION CLERK

**Project Name: Extended Power Upgrade  
Construction Costs and Carrying Costs on Construction Cost Balance  
True-up Filing: Contracts Executed**

Schedule T7A

FLORIDA PUBLIC SERVICE COMMISSION

(1) EXPLANATION: For all executed contracts exceeding \$250,000, (including change orders), provide the contract number or identifier, status, original and current contract terms, original amount, amount expended as of the end of the prior year, amount expended in the year, estimated final contract amount, name of contractor and affiliations if any, method of selection including identification of justification documents, and a description of work. Does not include corporate blanket agreements.

COMPANY: Florida Power & Light Company

For the Year Ended: 12/31/2012  
Witness: T. O. Jones

DOCKET No: 130009-EI

(A)	(B)	(C)	(D)	(E)	(F)	(G)	(H)	(I)	(J)	(K)	
Line No.	Contract No.	Status of Contract	Original Term of Contract	Current Term of Contract	Original Amount	Actual Amount Expended as of Prior Year End (2011)	Actual Amount Expended in Current Year (2012)	Estimate of Final Contract Amount	Name of Contractor (and Affiliation if any)	Method of Selection and Document ID	Work Description
1	121869	Open	4/29/09 - open	4/29/09 - open					AAF MCQUAY	Competitive	Supply Normal Containment Coolers and Testing Services (PTN)
2	120769	Open	3/26/09 - open	3/26/09 - open					Calvert Company Inc	Competitive	Iso Phase Bus Duct Coolers and Testing Services (PSL)
3	124436	Open	7/17/09 - open	7/17/09 - open					Calvert Company Inc	Competitive	Iso Phase Bus Duct Coolers, Install, Demo & Testing Services (PTN)
4	121985	Open	4/24/09 - open	4/24/09 - open					Flowserve Corp.	Competitive	Replacement Main Feedwater Pumps & Various Testing (PSL)
5	123137	Open	5/28/09- open	5/28/09 - open					Flowserve Corp.	Competitive	Main Feedwater Isolation Valves and Testing Services (PTN)
6	125454	Open	8/28/09- open	8/28/09 - open					Flowserve Corp.	Competitive	Replacement Heater Drain Pumps (PSL)
7	119078	Open	12/9/08 - open	12/9/08 - open					Westinghouse	OEM	NSSS Engineering Analysis and LAR (PTN)
8	119653	Closed	11/24/08 - 11/13/12	11/24/08 - 11/13/12					Westinghouse	OEM	NSSS Engineering Analysis and LAR (PSL)
9	121947	Open	4/24/09 - open	4/24/09 - open					Westinghouse	OEM	New & Spent Fuel Criticality and Thermal Hydraulic Analysis (PTN)
10	119670	Closed	2/18/09 - 11/06/12	2/18/09 - 11/06/12					Proto-Power	Single Source	Project Engineering Support (PSL)
11	115297	Open	8/27/08 -open	8/27/08 -open					Areva	Single Source	RSG Design Review and LAR Work (PSL)
12	115338	Open	8/27/08 - open	8/27/08 - open					Areva	Single Source	Engineering Analysis (PTN)
13	117809	Open	12/02/08 - open	12/02/08 - open					Bechtel	Competitive Bid	Engineering Procurement Construction (PTN)
14	116088	Open	09/29/08 - open	09/29/08 - open					Siemens	Single Source	Low Pressure Turbine, Exciter, Exciter Inst. (PSL)
15	117820	Open	12/02/08 - open	12/02/08 - open					Bechtel	Competitive Bid	Engineering Procurement Construction (PSL)
16	116090	Open	9/29/08 - open	9/29/08 - open					Siemens	Single Source	Turbine, Generator/Exciter Upgrades & Inst. (PTN)
17	118328	Open	12/19/08 - open	12/19/08 - open					TEi	Competitive Bid	Condenser Tubes (PTN)
18	118206	Open	12/17/08 - open	12/17/08 - open					TEi	Competitive Bid	Moisture Separator Reheaters (PTN)
19	118205	Open	12/17/08 - open	12/17/08 - open					TEi	Competitive Bid	Moisture Separator Reheaters (PSL)
20	118241	Open	12/19/08 - open	12/19/08 - open					TEi	Competitive Bid	Feed Water Heaters (PTN)
21	112221	Open	4/22/08 - open	4/22/08 - open					Shaw - Stone & Webster	Single Source	Licensing Engineering and BOP Spec Development (PSL)
22	112177	Open	4/22/08 - open	4/22/08 - open					Shaw - Stone & Webster	Single Source	Licensing Engineering and BOP Spec Development (PTN)
23	117272	Open	11/13/08 - open	11/13/08 - open					American Crane	OEM	Gantry Crane Upgrade (PSL)
24	118224	Open	12/17/08 - open	12/17/08 - open					TEi	Competitive Bid	Feed Water Heaters (PSL)
25	115465	Open	9/03/08 - open	9/03/08 - open					Proto-Power	Single Source	Engineering Services (PTN)
26	118278	Open	12/19/08 - open	12/19/08 - open					TEi	Competitive Bid	TCW Heat Exchangers (PSL)
27	105720	Open	9/12/07 - open	9/12/07 - open					Areva	Single Source	Fuels Analysis (PSL)

A B C D

DOCUMENT NUMBER-DATE

01104 MAR-12

FPSC-COMMISSION CLERK

**Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
True-up Filing: Contracts Executed**

Schedule T7A

FLORIDA PUBLIC SERVICE COMMISSION

(1) EXPLANATION: For all executed contracts exceeding \$250,000, (including change orders), provide the contract number or identifier, status, original and current contract terms, original amount, amount expended as of the end of the prior year, amount expended in the year, estimated final contract amount, name of contractor and affiliations if any, method of selection including identification of justification documents, and a description of work. Does not include corporate blanket agreements.

COMPANY: Florida Power & Light Company

For the Year Ended: 12/31/2012  
Witness: T. O. Jones

DOCKET NO: 130009-EI

(A)	(B)	(C)	(D)	(E)	(F)	(G)	(H)	(I)	(J)	(K)	
Line No.	Contract No.	Status of Contract	Original Term of Contract	Current Term of Contract	Original Amount	Actual Amount Expended as of Prior Year End (2011)	Actual Amount Expended in Current Year (2012)	Estimate of Final Contract Amount	Name of Contractor (and Affiliation if any)	Method of Selection and Document ID	Work Description
28	118107	Open	9/29/08 - open	9/29/08 - open					Cameron	Single Source	Ultrasonic Flow Meter Measuring System (PSL)
29	114114	Closed	7/03/08 - 11/12/12	7/03/08 - 11/12/12					Richard Sipos	Single Source	Staff Augmentation (PSL)
30	113030	Open	5/20/08 - open	5/20/08 - open					FPL Seabrook	Single Source	FPLE personnel supporting FPL Uprates (PSL & PTN)
31	115391	Open	8/29/08 - open	8/29/08 - open					NAI	Single Source	Radiological Consequence Analysis (PSL)
32	112987	Open	5/19/08 - open	5/19/08 - open					Zachry	Single Source	Radiological Consequence Analysis (PTN)
33	4500521317	Closed	9/08/09 - open	9/08/09 - 12/31/12					Areva	Competitive	Inductors (PTN)
34	126248	Closed	10/08/09 - 06/22/12	10/08/09 - 06/22/12					ABB	Competitive	Replacement Transformer Coolers (PSL)
35	126453	Open	11/05/09 - open	11/05/09 - open					Joseph Oat Corporation	Competitive	Cooling Water Heat Exchangers (PTN)
36	127777	Open	12/08/09 - open	12/08/09 - open					High Bridge	Single Source	Estimating Services (PTN)
37	127881	Open	12/22/09 - open	12/22/09 - open					Absolute Consulting	Single Source	Procedure Writers (PTN)
38	123762	Open	6/25/09 - open	6/25/09 - open					Key Controls of Tampa	OEM	Control System Tuning and Dynamic Analysis (PTN)
39	118988	Open	01/22/09 - 10/02/12	01/22/09 - 10/02/12					Holtec	Single Source	Fuel Storage Criticality and related analysis (PSL 2)
40	118563	Open	1/14/09 - open	1/14/09 - open					Holtec	Competitive	Fuel Storage Criticality and related analysis (PSL 1)
41	4500467077	Closed	11/10/08 - 05/16/12	11/10/08 - 05/16/12					Siemens	Competitive	Generator Step-up Transformers (PSL)
42	130579	Cancelled	5/01/10 - 03/06/12	5/01/10 - 03/06/12					Fisher Controls	Competitive	Modified Feedwater Regulating Valves/Actuators (PSL)
43	130160	Open	3/29/10 - open	3/29/10 - open					Flowsolve Corp.	Competitive	Replacement Condensate Pumps (PSL)
44	130612	Open	4/22/10 - open	4/22/10 - open					Flowsolve Corp.	Competitive	Condensate Pumps (PTN)
45	130649	Open	4/22/10 - open	4/22/10 - open					Flowsolve Corp.	Competitive	Main Feedwater Pumps (PTN)
46	126227	Open	10/13/09 - open	10/13/09 - open					Invensys	OEM	Control System FWH, Moisture Separator (PTN)
47	129689	Open	3/17/10 - open	3/17/10 - open					Invensys	Competitive	Turbine Digital Upgrade (PTN)
48	130272	Open	4/08/10 - open	4/08/10 - open					Siemens Energy Inc.	Competitive	Electro-Hydraulic Fluid Systems (PTN)
49	131356	Open	5/21/10 - open	5/21/10 - open					Brand Energy Solutions	Competitive	Supply Scaffolding Material (PTN)
50	131599	Open	5/27/10 - open	5/27/10 - open					All Star Toilets	Competitive	Supply Cleaning Services (PTN)
51	4500586420	Closed	6/16/10 - open	6/16/10 - 12/31/12					Energy Erectors	Competitive	Electrical contract labor work @ 230 kV substation (PTN)
52	131533	Open	6/10/10-open	6/10/10-open					Areva	PDS	Non-Fuels NSSS Interim LAR (PSL 1 & 2)
53	131907	Open	6/11/10-open	6/11/10-open					Areva	PDS	Fuels Related Interim LAR/MOD for EPU (PSL)
54	131585	Open	6/15/10 - open	6/15/10 - open					Shaw - Stone & Webster	PDS	Interim LAR/MOD Support for EPU (PSL)

A B C D

**Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
True-up Filing: Contracts Executed**

Schedule T7A

FLORIDA PUBLIC SERVICE COMMISSION

(1) EXPLANATION: For all executed contracts exceeding \$250,000, (including change orders), provide the contract number or identifier, status, original and current contract terms, original amount, amount expended as of the end of the prior year, amount expended in the year, estimated final contract amount, name of contractor and affiliations if any, method of selection including identification of justification documents, and a description of work. Does not include corporate blanket agreements.

COMPANY: Florida Power & Light Company

For the Year Ended: 12/31/2012  
Witness: T. O. Jones

DOCKET NO: 130009-EI

(A)	(B)	(C)	(D)	(E)	(F)	(G)	(H)	(I)	(J)	(K)	
Line No.	Contract No.	Status of Contract	Original Term of Contract	Current Term of Contract	Original Amount	Actual Amount Expended as of Prior Year End (2011)	Actual Amount Expended in Current Year (2012)	Estimate of Final Contract Amount	Name of Contractor (and Affiliation if any)	Method of Selection and Document ID	Work Description
55	131742	Open	6/16/10 - open	6/16/10 - open					Westinghouse	PDS	LAR/RAI for Non-Fuels NSSS related scope (PSL)
56	132077	Open	6/17/10 - open	6/17/10 - open					Siemens Energy Inc.	Single Source	Siemens Dedicated Resident Site Manager (PTN)
57	132078	Closed	6/17/10 - 11/28/12	6/17/10 - 11/28/12					Siemens Energy Inc.	Single Source	Siemens Dedicated Resident Site Manager (PSL)
58	132235	Open	6/24/10 - open	6/24/10 - open					Enercon	Single Source	NFPA 805/Appendix R Support for (PTN)
59	131987	Closed	6/25/10 - 11/28/12	6/25/10 - 11/28/12					Sargent & Lundy Inc	Single Source	Engineering for Steam Bypass Control (PSL1)
60	131940	Open	6/30/10 - open	6/30/10 - open					Westinghouse	Competitive	Main Steam Turbine Control Replacement (PSL)
61	132283	Open	6/28/10 - open	6/28/10 - open					Shaw - Stone & Webster	PDS	EPU Feedwater Pump Nozzle Load Reduction (PSL)
62	2259675	Open	7/23/10 - open	7/23/10 - open					Joseph Oat Corporation	Competitive	Furnish New Spent Fuel Pool Heat Exchangers (PTN)
63	2259669	Open	8/02/10 - open	8/02/10 - open					TAW	Competitive	Rewind/Refurbish/Upgrade Condensate Pumps (PTN)
64	2259997	Closed	8/4/10 - 12/07/12	8/4/10 - 12/07/12					SPX Corporation	Replaces 115351	Valve Rework (PTN)
65	2259768	Open	8/06/10 - open	8/06/10 - open					Westinghouse	OEM	Design basis support for Umbrella Mods (PTN)
66	2260155	Closed	8/16/10 - 05/30/12	8/16/10 - 05/30/12					Siemens Energy Inc.	Single Source	PSL 1-24 Pre-planning TG Installation Work
67	2260113	Open	9/23/10 - open	9/23/10 - open					Westinghouse	OEM	Rod Control System Upgrades (PSL)
68	2261536	Open	9/16/10 - open	9/16/10 - open					Washington Group	Competitive	Feedwater Heater Ultrasonic Testing (PTN)
69	2261750	Open	9/21/10 - open	9/21/10 - open					Modular Space	Competitive	Lease of 15-Wide Trailers for EPU (PTN)
70	2261747	Open	9/23/10 - open	9/23/10 - open					Westinghouse	PDS	EPU NSSS Engineering and Modification Support (PTN)
71	2262094	Open	9/28/10 - open	9/28/10 - open					Structural Integrity	Competitive	Assessment of Min Wall Thickness Effects (PTN)
72	2262201	Closed	9/30/10 - 11/28/12	9/30/10 - 11/28/12					Fisher Controls	Replaces 131393	Heater Drain BOP Replacement Valves (PSL)
73	2262367	Open	10/04/10 - open	10/04/10 - open					Techcom International	Competitive	Engineering Services for Various Distributing Mods (PTN)
74	2262515	Open	10/06/10 - open	10/06/10 - open					Fisher Controls	Replaces 130579	Modified Feedwater Regulating Valves/Actuators (PSL)
75	2263036	Open	10/19/10 - open	10/19/10 - open					Flowserve Corp.	Replaces 130160	Replacement Condensate Pumps (PSL)
76	2264240	Closed	11/17/10 - 12/27/12	11/17/10 - 12/27/12					Siemens Energy Inc.	Single Source	T/G Installation SL2-19 Outage (PSL)
77	2263052	Open	11/11/10 - open	11/11/10 - open					Invensys	Single Source	Steam Bypass Control System (PSL)
78	2263549	Open	11/10/10 - open	11/10/10 - open					Area NP Inc	Competitive	Services of a Project Manager (PTN)
79	2263930	Open	11/11/10 - open	11/11/10 - open					Brand Energy Solutions	Replaces 131356	Supply Scaffolding Material (PTN)
80	2264842	Open	11/30/10 - open	11/30/10 - open					Ronnies Turbine Services Inc	Single Source	On Site SL2-19 Tech Support (PSL)
81	2264841	Closed	11/30/10 - 11/08/12	11/30/10 - 11/08/12					Batsch Industries	Single Source	On Site SL2-19 Tech Support (PSL)

A B C D

**Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
True-up Filing: Contracts Executed**

Schedule T7A

FLORIDA PUBLIC SERVICE COMMISSION

(1) EXPLANATION: For all executed contracts exceeding \$250,000, (including change orders), provide the contract number or identifier, status, original and current contract terms, original amount, amount expended as of the end of the prior year, amount expended in the year, estimated final contract amount, name of contractor and affiliations if any, method of selection including identification of justification documents, and a description of work. Does not include corporate blanket agreements.

COMPANY: Florida Power & Light Company

For the Year Ended: 12/31/2012

DOCKET N° 130009-EI

Witness: T. O. Jones

(A)	(B)	(C)	(D)	(E)	(F)	(G)	(H)	(I)	(J)	(K)	
Line No.	Contract No.	Status of Contract	Original Term of Contract	Current Term of Contract	Original Amount	Actual Amount Expended as of Prior Year End (2011)	Actual Amount Expended in Current Year (2012)	Estimate of Final Contract Amount	Name of Contractor (and Affiliation if any)	Method of Selection and Document ID	Work Description
82	2264377	Open	11/30/10 - open	11/30/10 - open					Techcom International	Competitive	Turbine Digital Controls Verification and Validation (PTN)
83	2264914	Open	12/07/10 - open	12/07/10 - open					Westinghouse Electric	OEM	CEDMS Power Switch Refurbishment (PSL2)
84	2263861	Closed	11/4/10 - 2/15/12	11/4/10 - 2/15/12					Graybar Electric	Competitive	Temporary Power Unit Substations for EPU (PTN)
85	2285418	Open	12/16/10 - open	12/16/10 - open					Siemens Energy Inc.	OEM	Impl. Spares for EPU Turbine Gen. Work During SL2-19 (PSL)
86	4500589986	Closed	7/6/10 - open	7/6/10 - 7/31/12					Kennedy Construction	Competitive	Site preparation contract labor work @ 230 KV substation (PTN)
87	2285720	Open	01/4/11 - open	01/4/11 - open					Enercon Services	Competitive	Licensing/Design Basis/Program Modification (PTN)
88	2291203	Closed	04/21/11 - 06/04/12	04/21/11 - 06/04/12					Enertech	Competitive	Main Steam Isolation Valve Replacement Actuator (PSL)
89	2287242	Closed	01/27/11 - 01/23/12	01/27/11 - 01/23/12					Engineering Planning & Management	Competitive	Environmental Qualification Document (PTN)
90	2287468	Open	02/10/11 - open	02/10/11 - open					Feedforward Inc.	Competitive	DCS Mods (PSL)
91	2290208	Open	03/25/11 - open	03/25/11 - open					Feedforward Inc.	Competitive	Leading Edge Flow Meter Addition (PTN)
92	2287971	Closed	02/15/11 - 02/06/12	02/15/11 - 02/06/12					Foster Wheeler North America	Competitive	SJAE Inter/After Condensers (PTN)
93	2290465	Open	03/31/11 - open	03/31/11 - open					Siemens	OEM	Design and Fabrication of Turbine Crossover piping (PTN)
94	2290463	Closed	03/31/11 - 02/23/12	03/31/11 - 02/23/12					Siemens	OEM	Iron Bolts for Main Steam Generator Stator (PTN)
95	2290842	Closed	04/08/11 - 01/26/12	04/08/11 - 01/26/12					Siemens	OEM	Blower Stationary Blade Rings (PSL)
96	2286521	Open	01/18/11 - open	01/18/11 - open					Stone & Webster	PDS	MSIV/MSCV Modification to Support EPU (PSL)
97	2264476	Open	05/11/11 - open	05/11/11 - open					Batsch Industries	Single Source	Turbine Generator Technical Support (PTN)
98	2291815	Open	04/28/11 - open	04/28/11 - open					BRV Construction	Competitive	Fossil Warehouse Demolition (PTN)
99	2290614	Open	05/02/11 - open	05/02/11 - open					Flowserve Corp.	Replaces 130649	Main Feedwater Pump Casing Modification (PTN)
100	2292773	Open	05/26/11 - open	05/26/11 - open					American Air Filter Co.	OEM	Design, Engineer, Fabricate and Deliver CRDM Coils (PTN)
101	2293950	Open	06/24/11 - open	06/24/11 - open					Siemens	Single Source	Turbine Generator Pre-outage planning activities (PTN)
102	2293653	Open	06/29/11 - open	06/29/11 - open					Thermal Engineering	Competitive	Design and Fabrication of Gland Steam Condensers (PTN)
103	2294341	Open	07/11/11 - open	07/11/11 - open					Alion	Single Source	GL2008-01 Support (PSL)
104	2294494	Open	07/13/11 - open	07/13/11 - open					Enercon Services	Competitive	Emergency Containment Cooler Auto-start (PTN)
105	2294221	Closed	07/11/11 - 06/01/12	07/11/11 - 06/01/12					Flowserve Corp.	Competitive	Main Steam Isolation Replacement Valves (PSL)
106	2294855	Open	07/21/11 - open	07/21/11 - open					Zachry Nuclear Engineering	Single Source	Project Engineering Support for EPU (PSL)
107	2295186	Closed	08/02/11 - 11/14/12	08/02/11 - 11/14/12					Holtec International	Single Source	Metamic Chevrons for Spent Fuel Pool (PSL)
108	2295422	Open	8/10/11 - open	8/10/11 - open					Siemens Energy Inc.	OEM	Support Material for the EPU Turb-Gen Uprate (PTN)

A B C D

**Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
True-up Filing: Contracts Executed**

Schedule T7A

FLORIDA PUBLIC SERVICE COMMISSION

(1) EXPLANATION: For all executed contracts exceeding \$250,000, (including change orders), provide the contract number or identifier, status, original and current contract terms, original amount, amount expended as of the end of the prior year, amount expended in the year, estimated final contract amount, name of contractor and affiliations if any, method of selection including identification of justification documents, and a description of work. Does not include corporate blanket agreements.

COMPANY: Florida Power & Light Company

For the Year Ended: 12/31/2012

DOCKET N° 130009-EI

Witness: T. O. Jones

(A)	(B)	(C)	(D)	(E)	(F)	(G)	(H)	(I)	(J)	(K)	
Line No.	Contract No.	Status of Contract	Original Term of Contract	Current Term of Contract	Original Amount	Actual Amount Expended as of Prior Year End (2011)	Actual Amount Expended in Current Year (2012)	Estimate of Final Contract Amount	Name of Contractor (and Affiliation if any)	Method of Selection and Document ID	Work Description
109	2295071	Open	08/01/11 - open	08/01/11 - open					Stone & Webster	Single Source	Unit 1 Vibration and Support Mods for FW & Condensate (PSL)
110	2296049	Open	08/25/11 - open	08/25/11 - open					Cameron Tech.	Replaces 116796	Ultrasonic Flow Meter Measuring System (PTN)
111	2294871	Open	08/19/11 - open	08/19/11 - open					NWT Corporation	Competitive	Moisture Carry Over Testing for EPU (PTN)
112	2296556	Open	09/02/11 - open	09/02/11 - open					Sulzer Pumps	OEM	Modify, overhaul and refurbishment of the B & C AFW (PTN)
113	2296519	Open	09/08/11 - open	09/08/11 - open					Techcom International	Competitive	DCS Integration Plan for 3R26 and 4R27 (PTN)
114	2296623	Closed	09/06/11 - 08/02/12	09/06/11 - 08/02/12					Tricen Technologies	Competitive	Unit 3 Condenser Tube Eddy Current Testing (PTN)
115	2296797	Open	09/09/11 - open	09/09/11 - open					Coastal Bus & Charter Lines (dba Need A Bus)	Competitive	Shuttle Bus Services for EPU (PSL)
116	2296330	Closed	09/09/11 - 08/27/12	09/09/11 - 08/27/12					Flowserve Corp.	Competitive	Motor Operated Valves (PTN)
117	2296266	Open	10/12/11 - open	10/12/11 - open					Franmar Corporation	Competitive	Shuttle Bus Services for EPU (PTN)
118	2296406	Open	10/12/11 - open	10/12/11 - open					Master Lee Energy Services	Competitive	Fuel Movers for Metamic Inserts (PSL)
119	2296635	Open	10/14/11 - open	10/14/11 - open					Sargent & Lundy Inc	Single Source	Engineering Service for the Charging System Modification (PSL 2)
120	2297556	Closed	09/27/11 - 12/18/12	09/27/11 - 12/18/12					Siemens Energy Inc.	Single Source	Siemens Installation of 2A Main Power Transformer (PSL)
121	2299101	Open	10/27/11 - open	10/27/11 - open					Berkel & Company	Single Source	Mico Pile Construction (PTN)
122	2298894	Open	10/24/11 - open	10/24/11 - open					Day & Zimmermann NPS Inc	Competitive	Installation of Trailer Support Services (PTN)
123	2299350	Open	11/01/11 - open	11/01/11 - open					Enercon Services Inc	Competitive	Eng. Evaluation for EPU Mid-Cycle contingency plan (PSL)
124	2299618	Open	11/04/11 - open	11/04/11 - open					Radiation Safety & Control	Competitive	Truck Monitoring/Waste Characterization for EPU (PTN)
125	2297624	Open	10/27/11 - open	10/27/11 - open					Siemens Energy Inc.	OEM	Turbine Valve Conversion to EH (PTN)
126	2299631	Open	11/8/11 - open	11/8/11 - open					Tri-Tool Inc	Single Source	Unit 1 LP Turbine Extraction Line Services (PSL)
127	2295953	Closed	08/24/11 - 02/06/12	08/24/11 - 02/06/12					Marron Wire & Cable	OEM	Misc Safety Related Wire and Cable, line items 1 - 23 (PTN)
128	2297055	Open	09/16/11 - open	09/16/11 - open					Thermal Engineering	Single Source	Replacement LP #4 Feedwater Heaters for EPU (PSL 2)
129	2300139	Open	11/21/11 - open	11/21/11 - open					Siemens Energy Inc	Single Source	SL1-24 Turb-Gen. Installation (PSL 1)
130	2299624	Open	11/16/11 - open	11/16/11 - open					Ames Group LLC	Single Source	Upgrade Services for Feedwater Pumps (PSL)
131	2300487	Closed	11/28/11 - 11/13/12	11/28/11 - 11/13/12					Weldtech Services	Single Source	SL1-24 Construction Management Oversight Services (PSL 1)
132	NF-10-358 NF-11-176	Closed	11/2/10 - open	11/2/10 - 3/31/11					Westinghouse Electric	OEM	Spent Fuel Pool Criticality Safety Analysis Support (PTN)
133	2301867	Open	12/28/11 - open	12/28/11 - open					Enercon Services Inc	Single Source	Develop Engineering Change Packages for EPU (PTN)
134	2301038	Open	12/14/11 - open	12/14/11 - open					Grafel Inc.	Competitive	Integrated Leak Rate Testing for EPU (PTN)
135	2261800	Open	09/28/10 - open	09/28/10 - open					L 3 Communications Mapps Inc	OEM	Supply of Simulator SCD Software Translator Upgrade (PTN)

A B C D

**Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
True-up Filing: Contracts Executed**

Schedule T7A

FLORIDA PUBLIC SERVICE COMMISSION

(1) EXPLANATION: For all executed contracts exceeding \$250,000, (including change orders), provide the contract number or identifier, status, original and current contract terms, original amount, amount expended as of the end of the prior year, amount expended in the year, estimated final contract amount, name of contractor and affiliations if any, method of selection including identification of justification documents, and a description of work. Does not include corporate blanket agreements.

COMPANY: Florida Power & Light Company

For the Year Ended: 12/31/2012

DOCKET NO: 130009-EI

Witness: T. O. Jones

(A)	(B)	(C)	(D)	(E)	(F)	(G)	(H)	(I)	(J)	(K)	
Line No.	Contract No.	Status of Contract	Original Term of Contract	Current Term of Contract	Original Amount	Actual Amount Expended as of Prior Year End (2011)	Actual Amount Expended in Current Year (2012)	Estimate of Final Contract Amount	Name of Contractor (and Affiliation if any)	Method of Selection and Document ID	Work Description
136	130340	Open	04/02/10 - open	04/02/10 - open					MPR Associates	Competitive	Third Party Review of Siemens Turb-Gen. Analysis (PSL)
137	2301737	Open	12/21/11 - open	12/21/11 - open					PSI Energy Services	Single Source	Construction Management Oversight Services (PTN)
138	2301736	Open	12/21/11 - open	12/21/11 - open					Weldtech Services	Single Source	Construction Management Oversight Services (PTN)
139	2301871	Open	12/28/11 - open	12/28/11 - open					Zachry Nuclear Engineering	Single Source	Develop Engineering Change Packages for EPU (PTN)
140	2301858	Open	12/28/11 - open	12/28/11 - open					Sargent & Lundy Inc	Single Source	Develop TPCW Engineering Change Packages for EPU (PTN)
141	2000053226	Closed	11/21/11 - open	11/21/11 - 5/31/12					Ric-Man Construction	Competitive	Road and parking contract labor work 230kV substation (PTN)
142	2302164	Open	01/25/12 - open	01/25/12 - open					Arnes Group LLC	Single Source	Valve Upgrade Services for EPU/PTN 3 & 4
143	2298833	Open	10/19/2011 - open	10/19/2011 - open					Chiefland Development	Competitive	SL1-24 Environmental Support and Lube Oil Tank Cleaning
144	2302548	Open	01/17/12 - open	01/17/12 - open					Enercon Services Inc	Competitive	EQ Documentation Package Updates (PSL)
145	2303882	Open	02/23/12 - open	02/23/12 - open					Feedforward Inc.	Competitive	PSL Unit 2 EPU Mods for SBCS, Calorimetric and Feedwater Control
146	2295577	Open	08/15/11 - open	08/15/11 - open					Numerical Applications Inc	Replaces 115381	Radiological Consequence Analyses (PSL)
147	2303810	Open	02/15/12 - open	02/15/12 - open					Shaw - Stone & Webster	Single Source	Engineering Support for Extended Power Uprate (PTN)
148	2303735	Open	02/14/12 - open	02/14/12 - open					Siemens Energy Inc	Single Source	3R26 Outage Implementation Services for EPU at PTN
149	2304127	Closed	02/24/12 - 08/23/12	02/24/12 - 08/23/12					Siemens Energy Inc	Single Source	Pre-Outage Planning in Support of SL2-20
150	2302300	Open	01/11/12 - open	01/11/12 - open					Shaw - Stone & Webster	PDS	Unit 2 DEH Turbine Control System Replacement for EPU at PSL
151	2303097	Open	01/30/12 - open	01/30/12 - open					Structural Preservation Systems, Inc.	Competitive	Assessment and repair of foundation for condensate motor PIT Area (PTN)
152	2304432	Open	02/28/12 - open	02/28/12 - open					Weldtech Services	Single Source	EPU Welding Implementation and Installation Services (PTN)
153	2293923	Closed	06/22/11 - 04/13/12	06/22/11 - 04/13/12					Zachry Nuclear Engineering	Competitive	Engineering Services in accordance with Scope Doc EPU-PTN-11-0787, Rev. 2 dated 6/20/11.
154	2304197	Open	03/08/12 - open	03/08/12 - open					Homestead Miami	Real Estate Transaction	Offsite Parking Facility (PTN)
155	2304908	Open	03/08/12 - open	03/08/12 - open					Zachry Nuclear Engineering	Single Source	Engineering and EC Support for PTN
156	2301083	Open	12/13/11 - open	12/13/2011 - open					B&K Installations	Competitive	Fabricate Spargers for EPU at PTN
157	2288913	Open	03/02/11 - open	03/02/11 - open					United Rentals	PDS	Light Tower Rental for EPU at PTN
158	2302888	Open	01/23/12 - open	01/23/12 - open					All Star Toilets	Replaces 131599	Portable Toilet Services (PTN)
159	2307710	Open	05/15/12 - open	05/15/12 - open					Areva NP Inc	Replaces 105720	Unit 1 mid-Cycle Analysis (PSL)
160	2308808	Open	06/12/12 - open	06/12/12 - open					Calvert Company Inc	Replaces 124436	Replacement of Isolated Phase Bus Duct (PTN)
161	2300174	Closed	11/16/11 - 06/21/12	11/16/11 - 06/21/12					Harsco	OEM	Scaffolding originally Leased then Purchased via Amendment #2 due to contamination. (PSL)
162	2307375	Open	05/03/12 - open	05/03/12 - open					Nucorp	Single Source	Nuclear Grade Air Traps (PSL)

A B C D

**Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
True-up Filing: Contracts Executed**

Schedule T7A

FLORIDA PUBLIC SERVICE COMMISSION

(1) EXPLANATION: For all executed contracts exceeding \$250,000, (including change orders), provide the contract number or identifier, status, original and current contract terms, original amount, amount expended as of the end of the prior year, amount expended in the year, estimated final contract amount, name of contractor and affiliations if any, method of selection including identification of justification documents, and a description of work. Does not include corporate blanket agreements.

COMPANY: Florida Power & Light Company

For the Year Ended: 12/31/2012  
Witness: T. O. Jones

DOCKET NO: 130009-EI

(A)	(B)	(C)	(D)	(E)	(F)	(G)	(H)	(I)	(J)	(K)	
Line No.	Contract No.	Status of Contract	Original Term of Contract	Current Term of Contract	Original Amount	Actual Amount Expended as of Prior Year End (2011)	Actual Amount Expended in Current Year (2012)	Estimate of Final Contract Amount	Name of Contractor (and Affiliation if any)	Method of Selection and Document ID	Work Description
163	2308917	Open	06/13/12 - open	06/13/12 - open					Sargent & Lundy Inc	Single Source	EPU Procedure Recovery Plan Support (PSL)
164	2263063	Open	10/19/10 - open	10/19/10 - open					United Rentals	Low Value	Light Tower Rentals for EPU Surplus Parking (PTN)
165	2307342	Open	05/02/12 - open	05/02/12 - open					American Air Filter	OEM	Onsite Technical Support for the Normal Containment Cooler (PTN)
166	2309312	Open	08/25/12 - open	08/25/12 - open					Ames Group LLC	Single Source	Valve Actuator Support Specialty Services (PSL)
167	2311019	Open	08/16/12 - open	08/16/12 - open					Andersen Chavet & Andersen Inc.	Competitive	Develop a Preventative Maintenance Plan for EPU at PSL
168	2306547	Open	04/11/12 - open	04/11/12 - open					Conger & Elsa	Single Source	PCV-8802 Contract Root Cause Evaluation (PSL)
169	2308236	Open	05/22/12 - open	05/22/12 - open					Enercon Services, Inc	Single Source	Task 1: IST and ILRT/LLRT Program Support (PSL)
170	2309442	Open	07/09/12 - open	07/09/12 - open					J. Givoo Consultants	Competitive	Start-Up and Testing Support (PSL)
171	2310597	Open	07/26/12 - open	07/26/12 - open					K Machine	Single Source	3R26 and 4R27 Outage Machining Support for EPU
172	2264321	Open	11/15/2010 - open	11/15/2010 - open					Modular Space	PDS	On Site Modular Office Space Rental (PSL)
173	2309693	Open	07/06/12 - open	07/06/12 - open					PCI Energy Services	Competitive	Implementation and Installation of Unit 4 Spent Fuel Pool Heat Exchangers
174	2311510	Open	08/16/12 - open	08/16/12 - open					Shaw - Stone & Webster	SSJ	Engineering Support for EPU (PTN unit 4)
175	2310927	Open	08/07/12 - open	08/07/12 - open					Siemens Energy Inc	SSJ	PSL 2-20 Turbine Generator Services
176	2311900	Open	09/05/12 - open	09/05/12 - open					Siemens Energy Inc	SSJ	PTN 4-27 Turbine Generator Services
177	2312358	Closed	09/13/12 - 09/25/12	09/13/12 - 09/25/12					Siemens Energy Inc	OEM	Accelerated Payment (PSL and PTN)
178	2312716	Open	09/18/12 - open	09/18/12 - open					Tricen Technologies	SSJ	Unit 4 Eddy Current Testing on Condenser Tube Bundle
179	2303837	Open	04/24/12 - open	04/24/12 - open					Thermal Engineering	OEM	Installation and Mod Engineering Support for EPU at PTN
180	2310214	Open	07/17/12 - open	07/17/12 - open					Whiting Services Inc	OEM	3R26 and 4R27 Outage Crane Support
181	2310390	Open	07/25/12 - open	07/25/12 - open					Williams Plant Services LLC	SSJ	Unit 2 Alpha Main Transformer Upgrade Support
182	2311037	Open	08/10/12 - open	08/10/12 - open					Williams Specialty Services	Replaces Blanket 4500412063	Coating Services in Support of PTN EPU Project
183	2313195	Closed	10/01/12 - 12/10/12	10/01/12 - 12/10/12					ARC Energy Services	Competitive	Fabrication of Condenser Springs (PTN)
184	2293283	Open	06/02/11 - open	06/02/11 - open					Nucon	Competitive	CREVS Testing at PSL
185	2313411	Open	10/08/12 - open	10/08/12 - open					Sims Crane & Equipment Co.	Competitive	Rental of Misc Equipments (PTN)
186	2314332	Open	10/30/12 - open	10/30/12 - open					Team Industrial Services Inc	SSJ	Radiography Testing Services for EPU at PTN
187	2314744	Open	11/09/12 - open	11/09/12 - open					Aggreko	Competitive	Support Performance of ILRT (PTN)
188	2315146	Open	11/21/12 - open	11/21/12 - open					Brand Energy Solutions, LLC	Replaces 2283930	Scaffold Rental to Support EPU (PTN)

A B C D



**Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
True-up Filing: Contracts Executed**

Schedule T7A

FLORIDA PUBLIC SERVICE COMMISSION

(1) EXPLANATION: For all executed contracts exceeding \$250,000, (including change orders), provide the contract number or identifier, status, original and current contract terms, original amount, amount expended as of the end of the prior year, amount expended in the year, estimated final contract amount, name of contractor and affiliations if any, method of selection including identification of justification documents, and a description of work. Does not include corporate blanket agreements.

COMPANY: Florida Power & Light Company

For the Year Ended: 12/31/2012

DOCKET NR 130009-EI

Witness: T. O. Jones

(A)	(B)	(C)	(D)	(E)	(F)	(G)	(H)	(I)	(J)	(K)	
Line No.	Contract No.	Status of Contract	Original Term of Contract	Current Term of Contract	Original Amount	Actual Amount Expended as of Prior Year End (2011)	Actual Amount Expended in Current Year (2012)	Estimate of Final Contract Amount	Name of Contractor (and Affiliation if any)	Method of Selection and Document ID	Work Description
189	2315635	Open	12/14/12 - open	12/14/12 - open					Control Components	SSJ	Turbine Bypass and Steam Dump Control Systems Valves (PTN)
190	2314797	Open	11/12/12 - open	11/12/12 - open					Curtiss Wright Flow Control	SSJ	NDE Oversight and Preservice Examinations (PTN)
191	2315305	Open	12/03/12 - open	12/03/12 - open					Land & Sea	Competitive	Delivery Fuel and Refuel Misc Equip at Site (PTN)
192	2315016	Cancelled	11/21/12 - 11/30/12	11/21/12 - 11/30/12					Magnetrol International	Competitive	Transmitters (PTN)
193	2315379	Open	11/30/12 - open	11/30/12 - open					Magnetrol International	Competitive	Transmitters (PTN)
194	2315957	Open	12/20/12 - open	12/20/12 - open					Sciencetech NUS Instruments	OEM	Dynamic Compensator Module (PTN)
195	2315153	Open	11/21/12 - open	11/21/12 - open					Westinghouse Electric Co	OEM	Unit 3 Secondary System Stability (PTN)
196	2310959	Open	10/10/12 - open	10/10/12 - open					Shaw - Stone & Webster	SSJ	Onsite Engineering Manager (PSL)
197	2000059776	Closed	1/25/12 - 10/31/12	1/25/12 - 10/31/12					ABB Inc.	Competitive	Uprate of Spare GSU Transformer (PSL)

Legend:  
PDS = Predetermined Source  
OEM = Original Equipment Manufacturer  
PSL = St. Lucie  
PTN = Turkey Point

A B C D



Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012

Witness: T. O. Jones

**Contract No.:**

PTN PO 121869

**Major Task or Tasks Associated With:**

Supply Eight (8) Normal Containment Coolers and provide Testing Services

**Vendor Identity:**

AAF MCQUAY

**Vendor Affiliation (specify 'direct' or 'indirect'):**

Direct\*

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**

4

**Number of Bids Received:**

2

**Brief Description of Selection Process:**

Competitive selection with a technical and commercial evaluation process resulting in an award to AAF McQuay.

**Dollar Value:**

Total Contract Value through Revision 4 is [REDACTED]

**Contract Status:**

Active

**Term Begin:**

April 29, 2009

**Term End:**

Open

**Nature and Scope of Work:**

Supply Eight (8) Normal Containment Coolers and provide Testing Services

**Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed**

Schedule T-7B

---

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012

Witness: T. O. Jones

---

**Contract No.:**

PSL PO 120769

**Major Task or Tasks Associated With:**

Replacement IsoPhase Bus Duct Coolers

**Vendor Identity:**

Calvert Company Inc.

**Vendor Affiliation (specify 'direct' or 'indirect'):**

Direct

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**

4

**Number of Bids Received:**

1

**Brief Description of Selection Process:**

Competitive selection with a technical and commercial evaluation process resulting in an award to Calvert Company

**Dollar Value:**

Total Dollar Value through Revision 6 is [REDACTED]

**Contract Status:**

Active

**Term Begin:**

March 26, 2009

**Term End:**

Open

**Nature and Scope of Work:**

Replacement IsoPhase Bus Duct Coolers, Technical Installation Support and Field Testing.

Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012

Witness: T. O. Jones

Contract No.:  
PTN PO 124436

Major Task or Tasks Associated With:  
Replacement Isolated Phase BusDuct

Vendor Identity:  
Calvert Company Inc.

Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:  
3

Number of Bids Received:  
3

Brief Description of Selection Process:  
Competitive selection with a technical and commercial evaluation process resulting in an award to Calvert Company

Dollar Value:  
Total Dollar Value through Revision 2 is [REDACTED]

Contract Status:  
Active

Term Begin:  
July 17, 2009

Term End:  
Open

Nature and Scope of Work:  
Replacement Isolated Phase BusDuct, Demolition and Installation Services, Evaluation, Testing and Engineering

**Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed**

Schedule T-7B

---

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012  
Witness: T. O. Jones

---

**Contract No.:**  
PSL PO 121985

**Major Task or Tasks Associated With:**  
Replacement Main Feedwater Pumps

**Vendor Identity:**  
Flowsolve Corp.

**Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct\*  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**  
5

**Number of Bids Received:**  
2

**Brief Description of Selection Process:**  
Competitive selection with a technical and commercial evaluation process resulting in an award to Flowsolve Corp.

**Dollar Value:**  
Total Dollar Value through Revision 6 is [REDACTED]

**Contract Status:**  
Active

**Term Begin:**  
April 24, 2009

**Term End:**  
Open

**Nature and Scope of Work:**  
Replacement Main Feedwater Pumps, spare parts and technical direction of installation.

**Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed**

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012  
Witness: T. O. Jones

**Contract No.:**

PTN PO 123137

**Major Task or Tasks Associated With:**

Main Feedwater Isolation Valves

**Vendor Identity:**

Flowserve Corp.

**Vendor Affiliation (specify 'direct' or 'indirect'):**

Direct\*

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**

3

**Number of Bids Received:**

3

**Brief Description of Selection Process:**

Competitive selection with a technical and commercial evaluation process resulting in an award to Flowserve Corp.

**Dollar Value:**

██████████

**Contract Status:**

Active

**Term Begin:**

May 28, 2009

**Term End:**

Open

**Nature and Scope of Work:**

Main Feedwater Isolation Valves, Technical Field Services, Testing, Engineering and Documentation

**Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed**

Schedule T-7B

---

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012  
Witness: T. O. Jones

---

**Contract No.:**

PSL PO 125454

**Major Task or Tasks Associated With:**

Replacement Heater Drain Pumps

**Vendor Identity:**

Flowsolve Corp.

**Vendor Affiliation (specify 'direct' or 'indirect'):**

Direct\*

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**

3

**Number of Bids Received:**

3

**Brief Description of Selection Process:**

Competitive selection with a technical and commercial evaluation process resulting in an award to Flowsolve Corp.

**Dollar Value:**

Total Dollar Value through Revision 3 is [REDACTED]

**Contract Status:**

Active

**Term Begin:**

August 28, 2009

**Term End:**

Open

**Nature and Scope of Work:**

Replacement Heater Drain Pumps, Spare Heater, Technical Direction



**Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed**

Schedule T-7B

---

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012  
Witness: T. O. Jones

---

**Contract No.:**  
PTN PO 119078

**Major Task or Tasks Associated With:**  
NSSS Engineering Evaluation and LAR Analysis for PTN Units 3 & 4

**Vendor Identity:**  
Westinghouse Electric Co.

**Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**  
1

**Number of Bids Received:**  
1

**Brief Description of Selection Process:**  
OEM

**Dollar Value:**  
Total Dollar Value through Revision 6 is [REDACTED]

**Contract Status:**  
Active

**Term Begin:**  
Letter of Authorization issued 12/9/08; PO issued 1/26/09

**Term End:**  
Open

**Nature and Scope of Work:**  
NSSS Engineering Evaluation and LAR Analysis for PTN  
Units 3 & 4

**Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed**

Schedule T-7B

---

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012

Witness: T. O. Jones

---

**Contract No.:**

PSL PO 119653

**Major Task or Tasks Associated With:**

NSSS Engineering Evaluation and LAR Analysis for PSL Units 1 & 2

**Vendor Identity:**

Westinghouse Electric Corp.

**Vendor Affiliation (specify 'direct' or 'indirect'):**

Direct\*

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**

1

**Number of Bids Received:**

1

**Brief Description of Selection Process:**

OEM

**Dollar Value:**

Total Dollar Value through Revision 5 is [REDACTED]

**Contract Status:**

Complete

**Term Begin:**

Letter of Authorization issued 11/24/08; PO issued 2/17/09

**Term End:**

November 13, 2012

**Nature and Scope of Work:**

NSSS Engineering Evaluation and LAR Analysis for PSL Units  
1 & 2

Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012

Witness: T. O. Jones

**Contract No.:**

PO 115297 (PSL)

**Major Task or Tasks Associated With:**

Design Review for LAR (Steam Generator and Reactor Head)

**Vendor Identity:**

AREVA

**Vendor Affiliation (specify 'direct' or 'indirect'):**

Direct\*

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**

1

**Number of Bids Received:**

1

**Brief Description of Selection Process:**

Single Source

**Dollar Value:**

Total Dollar Value through Revision 8 [REDACTED]

**Contract Status:**

Active

**Term Begin:**

August 27, 2008

**Term End:**

Open

**Nature and Scope of Work:**

Design Review for LAR (Steam Generator and Reactor Head)

Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012  
Witness: T. O. Jones

Contract No.:  
PTN PO 115338

Major Task or Tasks Associated With:  
Engineering Analysis

Vendor Identity:  
AREVA

Vendor Affiliation (specify 'direct' or 'indirect'):  
Direct

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:  
1

Number of Bids Received:  
1

Brief Description of Selection Process:  
Single Source

Dollar Value:  
Total Dollar Value through Revision 10, [REDACTED]

Contract Status:  
Active

Term Begin:  
August 27, 2008

Term End:  
Open

Nature and Scope of Work:  
Design review for the Reactor Coolant system, Control Rod Mechanism, EMA, CFD and BMI

**Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed**

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012

Witness: T. O. Jones

**Contract No.:**

PTN PO 117809

**Major Task or Tasks Associated With:**

Provide Engineering, Procurement and Construction Services for PTN

**Vendor Identity:**

Bechtel

**Vendor Affiliation (specify 'direct' or 'indirect'):**

Direct\*

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**

6

**Number of Bids Received:**

5

**Brief Description of Selection Process:**

Bidders were evaluated against predetermined technical and commercial criteria, awarding to the lowest evaluated bidder.

**Dollar Value:**

PO value through Rev 8/Rel 0 is [REDACTED]

**Contract Status:**

Active

**Term Begin:**

December 2, 2008

**Term End:**

Open

**Nature and Scope of Work:**

Bechtel's scope includes project management, design engineering, procurement and material handling services, work order planning, construction/implementation, project controls, quality assurance, quality control, radiation protection (alara), safety, security interface, and other services as designated in the Contract documents.

Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012  
Witness: T. O. Jones

**Contract No.:**

PO # 116088

**Major Task or Tasks Associated With:**

Turbine/Generator Uprate

**Vendor Identity:**

Siemens Power

**Vendor Affiliation (specify 'direct' or 'indirect'):**

Direct\*

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**

1

**Number of Bids Received:**

1

**Brief Description of Selection Process:**

Single source

**Dollar Value:**

██████████

**Contract Status:**

Active

**Term Begin:**

September 29, 2008

**Term End:**

Open

**Nature and Scope of Work:**

Engineering, Parts and Installation for PSL Turbine/Generator Uprate

Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012  
Witness: T. O. Jones

**Contract No.:**

PSL PO 117820

**Major Task or Tasks Associated With:**

Provide Engineering, Procurement and Construction Services for PSL

**Vendor Identity:**

Bechtel

**Vendor Affiliation (specify 'direct' or 'indirect'):**

Direct\*

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**

6

**Number of Bids Received:**

5

**Brief Description of Selection Process:**

Bidders were evaluated against predetermined technical and commercial criteria, awarding to the lowest evaluated bidder.

**Dollar Value:**

PO value through Rev 11/Rel 0 is [REDACTED]

**Contract Status:**

Active

**Term Begin:**

December 2, 2008

**Term End:**

Open

**Nature and Scope of Work:**

Bechtel's scope includes project management, design engineering, procurement and material handling services, work order planning, construction/implementation, project controls, quality assurance, quality control, radiation protection (alara), safety, security interface, and other services as designated in the Contract documents.

**Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed**

Schedule T-7B (Actual Estimated)

---

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012  
Witness: T. O. Jones

---

**Contract No.:**

PO # 116090

**Major Task or Tasks Associated With:**

PTN Turbine Generator Uprate

**Vendor Identity:**

Siemens Power

**Vendor Affiliation (specify 'direct' or 'indirect'):**

Direct\*

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**

1

**Number of Bids Received:**

1

**Brief Description of Selection Process:**

Single Source

**Dollar Value:**

Total Max Contract Value through Rev. 4/Rel 0 is [REDACTED]

**Contract Status:**

Active

**Term Begin:**

September 29, 2008

**Term End:**

Open

**Nature and Scope of Work:**

PTN Engineering, Parts and Installation for Turbine/Generator Uprate



**Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed**

Schedule T-7B

---

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012  
Witness: T. O. Jones

---

**Contract No.:**

PO # 118328

**Major Task or Tasks Associated With:**

PTN Condenser Tube Bundles for Unit 3 & 4

**Vendor Identity:**

Thermal Engineering International (USA) Inc.

**Vendor Affiliation (specify 'direct' or 'indirect'):**

Direct\*

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**

3

**Number of Bids Received:**

3

**Brief Description of Selection Process:**

The evaluation process included technical and commercial clarifications with award made to TEI as the total evaluated low bidder.

**Dollar Value:**

Total Dollar Value through Revision 7 is [REDACTED]

**Contract Status:**

Active

**Term Begin:**

December 19, 2008

**Term End:**

Open

**Nature and Scope of Work:**

Supply PTN Condenser Tube Bundles

**Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed**

Schedule T-7B

---

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012

Witness: T. O. Jones

---

**Contract No.:**

PO # 118206

**Major Task or Tasks Associated With:**

PTN MSR's for Units 3 & 4

**Vendor Identity:**

Thermal Engineering International (USA) Inc.

**Vendor Affiliation (specify 'direct' or 'indirect'):**

Direct\*

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**

3

**Number of Bids Received:**

2

**Brief Description of Selection Process:**

The evaluation process included technical and commercial clarifications with award made to TEI as the total evaluated low bidder.

**Dollar Value:**

Total Dollar Value through Revision 2 [REDACTED]

**Contract Status:**

Active

**Term Begin:**

December 17, 2008

**Term End:**

Open

**Nature and Scope of Work:**

Supply PTN Moisture Separator Reheaters

**Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed**

Schedule T-7B

---

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012

Witness: T. O. Jones

---

**Contract No.:**

PO # 118205

**Major Task or Tasks Associated With:**

PSL MSR's for Units 1 & 2

**Vendor Identity:**

Thermal Engineering International (USA) Inc.

**Vendor Affiliation (specify 'direct' or 'indirect'):**

Direct\*

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**

3

**Number of Bids Received:**

2

**Brief Description of Selection Process:**

The evaluation process included technical and commercial clarifications with award made to TEI as the total evaluated low bidder.

**Dollar Value:**

Total Dollar Value through Revision 6 is [REDACTED]

**Contract Status:**

Active

**Term Begin:**

December 17, 2008

**Term End:**

Open

**Nature and Scope of Work:**

Supply PSL Moisture Separator Reheaters

**Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed**

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012

Witness: T. O. Jones

**Contract No.:**

PO # 118241

**Major Task or Tasks Associated With:**

PTN Feedwater Heaters for Units 3 & 4

**Vendor Identity:**

Thermal Engineering International (USA) Inc.

**Vendor Affiliation (specify 'direct' or 'indirect'):**

Direct\*

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**

4

**Number of Bids Received:**

3

**Brief Description of Selection Process:**

The evaluation process included technical and commercial clarifications with award made to TEI as the total evaluated low bidder.

**Dollar Value:**

Total Contract Value through Revision 3 [REDACTED]

**Contract Status:**

Active

**Term Begin:**

December 19, 2008

**Term End:**

Open

**Nature and Scope of Work:**

Supply PTN Feedwater Heaters

Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012  
Witness: T. O. Jones

**Contract No.:**

PO # 112221

**Major Task or Tasks Associated With:**

Engineering Services

**Vendor Identity:**

Shaw Stone & Webster

**Vendor Affiliation (specify 'direct' or 'indirect'):**

Direct\*

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**

1

**Number of Bids Received:**

1

**Brief Description of Selection Process:**

Single Source

**Dollar Value:**

Total Blanket Purchase Order Max Value through Revision 20  
to Release 0 is [REDACTED]

**Contract Status:**

Active

**Term Begin:**

April 22, 2008

**Term End:**

Open

**Nature and Scope of Work:**

PSL BOP Engineering

Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012

Witness: T. O. Jones

**Contract No.:**

PO # 112177

**Major Task or Tasks Associated With:**

Engineering Services

**Vendor Identity:**

Shaw Stone & Webster

**Vendor Affiliation (specify 'direct' or 'indirect'):**

Direct\*

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**

1

**Number of Bids Received:**

1

**Brief Description of Selection Process:**

Single Source

**Dollar Value:**

Total Blanket Purchase Order Max Value through Revision 8  
to Release 0 is [REDACTED].

**Contract Status:**

Active

**Term Begin:**

April 22, 2008

**Term End:**

Open

**Nature and Scope of Work:**

Engineering for the PSL Uprate Project

**Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed**

Schedule T-7B

---

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012

Witness: T. O. Jones

---

**Contract No.:**

PO 117272

**Major Task or Tasks Associated With:**

Gantry crane repair/modification

**Vendor Identity:**

American Crane & Equip.

**Vendor Affiliation (specify 'direct' or 'indirect'):**

Direct\*

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**

1

**Number of Bids Received:**

1

**Brief Description of Selection Process:**

OEM

**Dollar Value:**

Total Dollar Value through Rev 6 is [REDACTED]

**Contract Status:**

Active

**Term Begin:**

November 13, 2008

**Term End:**

Open

**Nature and Scope of Work:**

Complete modification of Unit 1 crane and update of electrical components for Unit 2 crane

Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012  
Witness: T. O. Jones

**Contract No.:**

PO # 118224

**Major Task or Tasks Associated With:**

PSL Feedwater Heaters for Units 1 & 2

**Vendor Identity:**

Thermal Engineering International (USA) Inc.

**Vendor Affiliation (specify 'direct' or 'indirect'):**

Direct\*

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**

4

**Number of Bids Received:**

3

**Brief Description of Selection Process:**

Competitive

**Dollar Value:**

Total Dollar Value thru Revision 8 [REDACTED]

**Contract Status:**

Active

**Term Begin:**

December 17, 2008

**Term End:**

Open

**Nature and Scope of Work:**

Supply PSL Feedwater Heaters



**Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed**

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012

Witness: T. O. Jones

**Contract No.:**

PO # 115465

**Major Task or Tasks Associated With:**

Eng. Services for NSSF, BOP & Licensing Activities

**Vendor Identity:**

Proto-Power

**Vendor Affiliation (specify 'direct' or 'indirect'):**

Direct\*

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**

1

**Number of Bids Received:**

1

**Brief Description of Selection Process:**

Single Source

**Dollar Value:**

Total Dollar Value through revision 4 is [REDACTED]

**Contract Status:**

Active

**Term Begin:**

September 3, 2008

**Term End:**

Open

**Nature and Scope of Work:**

PTN Eng. Services for NSSF, BOP and Licensing Activities.

Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012

Witness: T. O. Jones

**Contract No.:**

PO # 118278

**Major Task or Tasks Associated With:**

PSL Heat Exchangers for Units 1 & 2

**Vendor Identity:**

Thermal Engineering International (USA) Inc.

**Vendor Affiliation (specify 'direct' or 'indirect'):**

Direct\*

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**

4

**Number of Bids Received:**

3

**Brief Description of Selection Process:**

The evaluation process included technical and commercial clarifications with award made to TEI as the total evaluated low bidder.

**Dollar Value:**

Total Dollar Value through Revision 5 is [REDACTED]

**Contract Status:**

Active

**Term Begin:**

December 19, 2008

**Term End:**

Open

**Nature and Scope of Work:**

Supply PSL Heat Exchangers

**Project Name: Extended Power Uprate**  
**Construction Costs and Carrying Costs on Construction Cost Balance**  
**Final True-up Filing: Contracts Executed**

Schedule T-7B

---

FLORIDA PUBLIC SERVICE COMMISSION

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY:

DOCKET NO: 130009-EI

For the Year Ended 12/31/2012  
Witness: T. O. Jones

---

**Contract No.:**

PO # 105720

**Major Task or Tasks Associated With:**

PSL Fuels Analysis

**Vendor Identity:**

Areva

**Vendor Affiliation (specify 'direct' or 'indirect'):**

Direct\*

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**

1

**Number of Bids Received:**

1

**Brief Description of Selection Process:**

Single Source

**Dollar Value:**

Total Order value through Revision 17 is [REDACTED]

**Contract Status:**

Active

**Term Begin:**

September 12, 2007

**Term End:**

Open

**Nature and Scope of Work:**

Fuels Performance Study and Analysis

**Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed**

Schedule T-7B

---

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012  
Witness: T. O. Jones

---

**Contract No.:**

PO 116107

**Major Task or Tasks Associated With:**

Ultrasonic Flow Measuring System

**Vendor Identity:**

Cameron Technologies

**Vendor Affiliation (specify 'direct' or 'indirect'):**

Direct\*

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**

1

**Number of Bids Received:**

1

**Brief Description of Selection Process:**

Single Source

**Dollar Value:**

Total Purchase Order Value through Revision 1 is XXXXXXXXXX

**Contract Status:**

Active

**Term Begin:**

September 29, 2008

**Term End:**

Open

**Nature and Scope of Work:**

Ultrasonic Flow Measuring System for PTN

Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012  
Witness: T. O. Jones

**Contract No.:**

PSL PO 114114

**Major Task or Tasks Associated With:**

Staff Augmentation

**Vendor Identity:**

Richard Sipos

**Vendor Affiliation (specify 'direct' or 'indirect'):**

Direct\*

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**

1

**Number of Bids Received:**

1

**Brief Description of Selection Process:**

Single Source Justification

**Dollar Value:**

Total Blanket Purchase Order Value through Revision 7 is

**Contract Status:**

Complete

**Term Begin:**

July 3, 2008

**Term End:**

November 12, 2012

**Nature and Scope of Work:**

Project Management Services

**Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed**

Schedule T-7B

---

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012  
Witness: T. O. Jones

---

**Contract No.:**

PO # 4500521317

**Major Task or Tasks Associated With:**

Inductors

**Vendor Identity:**

Areva

**Vendor Affiliation (specify 'direct' or 'indirect'):**

Direct\*

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**

3

**Number of Bids Received:**

3

**Brief Description of Selection Process:**

Competitive Selection

**Dollar Value:**

██████████

**Contract Status:**

Active

**Term Begin:**

September 8, 2009

**Term End:**

Closed 12/31/12

**Nature and Scope of Work:**

Supply of Inductors

**Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed**

Schedule T-7B

---

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012  
Witness: T. O. Jones

---

**Contract No.:**

PO # 126248

**Major Task or Tasks Associated With:**

Replacement Transformer Coolers

**Vendor Identity:**

ABB

**Vendor Affiliation (specify 'direct' or 'indirect'):**

Direct\*

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**

3

**Number of Bids Received:**

1

**Brief Description of Selection Process:**

Competitive Selection, Commercial and Technical Evaluation

**Dollar Value:**

Total Contract Value through Rev 3 [REDACTED]

**Contract Status:**

Complete

**Term Begin:**

October 8, 2009

**Term End:**

6/22/2012

**Nature and Scope of Work:**

Replacement Transformer Coolers

**Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed**

Schedule T-7B

---

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012  
Witness: T. O. Jones

---

**Contract No.:**

PO # 126453

**Major Task or Tasks Associated With:**

Turbine Plant Cooling Water Heat Exchangers

**Vendor Identity:**

Joseph Oat Corporation

**Vendor Affiliation (specify 'direct' or 'indirect'):**

Direct\*

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**

3

**Number of Bids Received:**

3

**Brief Description of Selection Process:**

Competitive Selection, Commercial and Technical Evaluation

**Dollar Value:**

Total Contract Value through revision 1 is [REDACTED]

**Contract Status:**

Active

**Term Begin:**

November 5, 2009

**Term End:**

Open

**Nature and Scope of Work:**

Supply Turbine Plant Cooling Water Heat Exchangers



Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012  
Witness: T. O. Jones

**Contract No.:**

PTN PO #127777

**Major Task or Tasks Associated With:**

Estimating Services

**Vendor Identity:**

High Bridge

**Vendor Affiliation (specify 'direct' or 'indirect'):**

Direct\*

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**

1

**Number of Bids Received:**

1

**Brief Description of Selection Process:**

Single Source

**Dollar Value:**

Total Contract Value through revision 2 is [REDACTED]

**Contract Status:**

Active

**Term Begin:**

December 8, 2009

**Term End:**

Open

**Nature and Scope of Work:**

Estimating Services

**Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed**

Schedule T-7B

---

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012  
Witness: T. O. Jones

---

**Contract No.:**

PTN PO # 127881

**Major Task or Tasks Associated With:**

Procedure Writers

**Vendor Identity:**

Absolute Consulting

**Vendor Affiliation (specify 'direct' or 'indirect'):**

Direct\*

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**

1

**Number of Bids Received:**

1

**Brief Description of Selection Process:**

Single Source

**Dollar Value:**

██████████

**Contract Status:**

Active

**Term Begin:**

December 22, 2009

**Term End:**

Open

**Nature and Scope of Work:**

Procedure Writers

**Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed**

Schedule T-7B

---

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012  
Witness: T. O. Jones

---

**Contract No.:**

PSL PO #118988

**Major Task or Tasks Associated With:**

Fuel Storage Criticality and Related Analysis (PSL 2)

**Vendor Identity:**

Holtec

**Vendor Affiliation (specify 'direct' or 'indirect'):**

Direct\*

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**

1

**Number of Bids Received:**

1

**Brief Description of Selection Process:**

Single Source

**Dollar Value:**

Total Purchase Order Value through Revision 6 is [REDACTED]

**Contract Status:**

Complete

**Term Begin:**

January 22, 2009

**Term End:**

October 2, 2012

**Nature and Scope of Work:**

Fuel Storage Criticality and Related Analysis (PSL 2)

**Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed**

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012  
Witness: T. O. Jones

**Contract No.:**

PSL PO #118563

**Major Task or Tasks Associated With:**

Fuel Storage Criticality and Related Analysis (PSL 1)

**Vendor Identity:**

Hoitec

**Vendor Affiliation (specify 'direct' or 'indirect'):**

Direct\*

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**

3

**Number of Bids Received:**

2

**Brief Description of Selection Process:**

Competitive

**Dollar Value:**

Total Purchase Order Value through Revision 6 is [REDACTED]

**Contract Status:**

Active

**Term Begin:**

January 14, 2009

**Term End:**

Open

**Nature and Scope of Work:**

Fuel Storage Criticality and Related Analysis (PSL 1)

Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012

Witness: T. O. Jones

**Contract No.:**

PSL PO # 4500467077

**Major Task or Tasks Associated With:**

PSL Generator Step-up Transformers

**Vendor Identity:**

Siemens

**Vendor Affiliation (specify 'direct' or 'indirect'):**

Direct\*

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**

7

**Number of Bids Received:**

7

**Brief Description of Selection Process:**

Competitive

**Dollar Value:**

██████████

**Contract Status:**

Active

**Term Begin:**

November 10, 2008

**Term End:**

Closed May 16, 2012

**Nature and Scope of Work:**

PSL Generator Step-up Transformers

Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012  
Witness: T. O. Jones

**Contract No.:**

PTN PO # 130612

**Major Task or Tasks Associated With:**

Condensate Pumps

**Vendor Identity:**

Flowserve Corp.

**Vendor Affiliation (specify 'direct' or 'indirect'):**

Direct\*

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**

3

**Number of Bids Received:**

3

**Brief Description of Selection Process:**

Competitive

**Dollar Value:**

Total Contract Value through Revision 2 is [REDACTED]

**Contract Status:**

Active

**Term Begin:**

April 22, 2010

**Term End:**

Open

**Nature and Scope of Work:**

Condensate Pumps

Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7B (Acutal Estimated)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012  
Witness: T. O. Jones

**Contract No.:**

PTN PO #130649

**Major Task or Tasks Associated With:**

Main Feedwater Pumps

**Vendor Identity:**

Flowsolve Corp

**Vendor Affiliation (specify 'direct' or 'indirect'):**

Direct\*

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**

3

**Number of Bids Received:**

1

**Brief Description of Selection Process:**

Competitive

**Dollar Value:**

██████████

**Contract Status:**

Active

**Term Begin:**

April 22, 2010

**Term End:**

Open

**Nature and Scope of Work:**

Main Feedwater Pumps

**Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed**

Schedule T-7B

---

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012  
Witness: T. O. Jones

---

**Contract No.:**

PTN PO # 126227

**Major Task or Tasks Associated With:**

Control System FWH, Moisture Separator

**Vendor Identity:**

Invensys

**Vendor Affiliation (specify 'direct' or 'indirect');**

Direct\*

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**

1

**Number of Bids Received:**

1

**Brief Description of Selection Process:**

OEM

**Dollar Value:**

Total Dollar Value through revision 12 [REDACTED]

**Contract Status:**

Active

**Term Begin:**

October 13, 2009

**Term End:**

Open

**Nature and Scope of Work:**

Control System FWH, Moisture Separator



**Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed**

Schedule T-7B

---

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012  
Witness: T. O. Jones

---

**Contract No.:**

PTN PO # 129689

**Major Task or Tasks Associated With:**

Turbine Digital Upgrade

**Vendor Identity:**

Invensys

**Vendor Affiliation (specify 'direct' or 'indirect'):**

Direct\*

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**

3

**Number of Bids Received:**

3

**Brief Description of Selection Process:**

Competitive

**Dollar Value:**

Total Dollar Value through Revision 4 is [REDACTED]

**Contract Status:**

Active

**Term Begin:**

March 17, 2010

**Term End:**

Open

**Nature and Scope of Work:**

Turbine Digital Upgrade

**Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed**

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012  
Witness: T. O. Jones

**Contract No.:**

PTN PO # 130272

**Major Task or Tasks Associated With:**

Electro-Hydraulic Fluid Systems

**Vendor Identity:**

Siemens

**Vendor Affiliation (specify 'direct' or 'indirect'):**

Direct\*

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**

3

**Number of Bids Received:**

3

**Brief Description of Selection Process:**

Competitive

**Dollar Value:**

Total Dollar Value through Rev 5 is: [REDACTED]

**Contract Status:**

Active

**Term Begin:**

April 8, 2010

**Term End:**

Open

**Nature and Scope of Work:**

Electro-Hydraulic Fluid Systems

**Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed**

Schedule T-7B

---

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012  
Witness: T. O. Jones

---

**Contract No.:**  
PSL PO # 131533

**Major Task or Tasks Associated With:**  
Non-Fuels NSSS Interim LAR (PSL 1 & 2)

**Vendor Identity:**  
Areva

**Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct\*  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**  
1

**Number of Bids Received:**  
1

**Brief Description of Selection Process:**  
Predetermined Source

**Dollar Value:**  
Total Contract Value through Revision 3 is [REDACTED]

**Contract Status:**  
Active

**Term Begin:**  
June 10, 2010

**Term End:**  
Open

**Nature and Scope of Work:**  
Non-Fuels NSSS Interim LAR (PSL 1 & 2)

**Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed**

Schedule T-7B

---

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012  
Witness: T. O. Jones

---

**Contract No.:**

PSL PO # 131907

**Major Task or Tasks Associated With:**

Fuels Related Interim LAR/MOD for EPU at PSL

**Vendor Identity:**

Areva

**Vendor Affiliation (specify 'direct' or 'indirect'):**

Direct\*

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**

1

**Number of Bids Received:**

1

**Brief Description of Selection Process:**

Predetermined Source

**Dollar Value:**

Total Contract Value through Revision 4 is [REDACTED]

**Contract Status:**

Active

**Term Begin:**

June 11, 2010

**Term End:**

Open

**Nature and Scope of Work:**

Fuels Related Interim LAR/MOD for EPU at PSL

**Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed**

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012  
Witness: T. O. Jones

**Contract No.:**

PSL PO # 131585

**Major Task or Tasks Associated With:**

Interim LAR/MOD for EPU at PSL

**Vendor Identity:**

Shaw Stone & Webster

**Vendor Affiliation (specify 'direct' or 'indirect'):**

Direct\*

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**

1

**Number of Bids Received:**

1

**Brief Description of Selection Process:**

Predetermined Source

**Dollar Value:**

Total Contract Value through Revision 5 is [REDACTED]

**Contract Status:**

Active

**Term Begin:**

June 15, 2010

**Term End:**

Open

**Nature and Scope of Work:**

Interim LAR/MOD for EPU at PSL

Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012  
Witness: T. O. Jones

**Contract No.:**

PSL PO #131742

**Major Task or Tasks Associated With:**

LAR/Request for Additional Information

**Vendor Identity:**

Westinghouse

**Vendor Affiliation (specify 'direct' or 'indirect'):**

Direct\*

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**

1

**Number of Bids Received:**

1

**Brief Description of Selection Process:**

Predetermined Source

**Dollar Value:**

Total Contract value through Revision 4 is [REDACTED]

**Contract Status:**

Active

**Term Begin:**

June 16, 2010

**Term End:**

Open

**Nature and Scope of Work:**

LAR/Request for Additional Information for Non-Fuels related scope

**Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed**

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012  
Witness: T. O. Jones

**Contract No.:**

PSL PO #131940

**Major Task or Tasks Associated With:**

Main Steam Turbine Control Replacement

**Vendor Identity:**

Westinghouse

**Vendor Affiliation (specify 'direct' or 'indirect'):**

Direct\*

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**

4

**Number of Bids Received:**

4

**Brief Description of Selection Process:**

Competitive

**Dollar Value:**

Total Max Contract value through Rev 2 to Release 0 [REDACTED]

**Contract Status:**

Active

**Term Begin:**

June 30, 2010

**Term End:**

Open

**Nature and Scope of Work:**

Main Steam Turbine Control Replacement

Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012  
Witness: T. O. Jones

**Contract No.:**

PTN PO #2259675

**Major Task or Tasks Associated With:**

Furnish New Spent Fuel Pool Heat Exchangers

**Vendor Identity:**

Joseph Oat Corporation

**Vendor Affiliation (specify 'direct' or 'indirect'):**

Direct\*

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**

2

**Number of Bids Received:**

2

**Brief Description of Selection Process:**

Competitive

**Dollar Value:**

██████████

**Contract Status:**

Active

**Term Begin:**

July 23, 2010

**Term End:**

Open

**Nature and Scope of Work:**

Furnish New Spent Fuel Pool Heat Exchangers



**Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed**

Schedule T-7B

---

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012  
Witness: T. O. Jones

---

**Contract No.:**

PTN PO # 2259669

**Major Task or Tasks Associated With:**

Rewind/Refurbish Upgrade Condensate Pumps

**Vendor Identity:**

Tampa Armature Works

**Vendor Affiliation (specify 'direct' or 'indirect'):**

Direct\*

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**

4

**Number of Bids Received:**

2

**Brief Description of Selection Process:**

Competitive

**Dollar Value:**

██████████

**Contract Status:**

Active

**Term Begin:**

August 2, 2010

**Term End:**

Open

**Nature and Scope of Work:**

Rewind/Refurbish Upgrade Condensate Pumps

**Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed**

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012  
Witness: T. O. Jones

**Contract No.:**  
PSL PO #2260113

**Major Task or Tasks Associated With:**  
PSL Rod Control System Upgrades

**Vendor Identity:**  
Westinghouse

**Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct\*  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**  
1

**Number of Bids Received:**  
1

**Brief Description of Selection Process:**  
OEM

**Dollar Value:**  
Total Contract Value through Amendment 3 [REDACTED]

**Contract Status:**  
Active

**Term Begin:**  
September 23, 2010

**Term End:**  
Open

**Nature and Scope of Work:**  
PSL Rod Control System Upgrades

**Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed**

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012  
Witness: T. O. Jones

**Contract No.:**

PTN PO #2261747

**Major Task or Tasks Associated With:**

EPU NSSS Engineering and Modification Support

**Vendor Identity:**

Westinghouse

**Vendor Affiliation (specify 'direct' or 'indirect'):**

Direct\*

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**

1

**Number of Bids Received:**

1

**Brief Description of Selection Process:**

Predetermined Source

**Dollar Value:**

Total Contract Value through Amendment 4 [REDACTED]

**Contract Status:**

Active

**Term Begin:**

September 23, 2010

**Term End:**

Open

**Nature and Scope of Work:**

EPU NSSS Engineering and Modification Support

Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012

Witness: T. O. Jones

**Contract No.:**

PSL PO #2263036

**Major Task or Tasks Associated With:**

Condensate Pumps (PSL)

**Vendor Identity:**

Flowsolve Corp.

**Vendor Affiliation (specify 'direct' or 'indirect'):**

Direct\*

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**

N/A

**Number of Bids Received:**

N/A

**Brief Description of Selection Process:**

Replaces PO 130160, which was competitively bid.

**Dollar Value:**

Total Contract Value through Amendment 2 [REDACTED]

**Contract Status:**

Active

**Term Begin:**

October 19, 2012

**Term End:**

Open

**Nature and Scope of Work:**

Replacement Condensate Pumps (PSL)

**Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed**

Schedule T-7B

---

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012  
Witness: T. O. Jones

---

**Contract No.:**

PSL PO #2264240

**Major Task or Tasks Associated With:**

PSL 2-19 Turbine Generator Installation Contract

**Vendor Identity:**

Siemens

**Vendor Affiliation (specify 'direct' or 'indirect'):**

Direct\*

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**

1

**Number of Bids Received:**

1

**Brief Description of Selection Process:**

Single Source

**Dollar Value:**

██████████ (contract value)

**Contract Status:**

Complete

**Term Begin:**

November 17, 2010

**Term End:**

December 27, 2012

**Nature and Scope of Work:**

PSL 2-19 Turbine Generator Installation Contract

**Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed**

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012  
Witness: T. O. Jones

**Contract No.:**

PTN PO #2263549

**Major Task or Tasks Associated With:**

Project Management

**Vendor Identity:**

Areva NP Inc.

**Vendor Affiliation (specify 'direct' or 'indirect'):**

Direct\*

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**

2

**Number of Bids Received:**

2

**Brief Description of Selection Process:**

Competitive

**Dollar Value:**

Total Dollar Value through Amendment #1 [REDACTED]

**Contract Status:**

Active

**Term Begin:**

November 10, 2010

**Term End:**

Open

**Nature and Scope of Work:**

Services of a Project Manager

**Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed**

Schedule T-7B

---

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012  
Witness: T. O. Jones

---

**Contract No.:**  
PTN PO #2263930

**Major Task or Tasks Associated With:**  
Scaffolding Material

**Vendor Identity:**  
Brand Energy Solutions

**Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct\*  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**  
N/A

**Number of Bids Received:**  
N/A

**Brief Description of Selection Process:**  
Replaces 131356, which was competitively bid.

**Dollar Value:**  
Total Dollar Value through Amendment #2 [REDACTED]

**Contract Status:**  
Active

**Term Begin:**  
November 11, 2010

**Term End:**  
Open

**Nature and Scope of Work:**  
Supply of Scaffolding

**Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed**

Schedule T-7B

---

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012

Witness: T. O. Jones

---

**Contract No.:**

PSL PO #2264841

**Major Task or Tasks Associated With:**

SL 2-19 Technical Support

**Vendor Identity:**

Batsch Industries

**Vendor Affiliation (specify 'direct' or 'indirect'):**

Direct\*

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**

1

**Number of Bids Received:**

1

**Brief Description of Selection Process:**

Single Source

**Dollar Value:**

Total Contract Value through Amendment 2 [REDACTED]

**Contract Status:**

Complete

**Term Begin:**

November 30, 2010

**Term End:**

November 8, 2012

**Nature and Scope of Work:**

SL 2-19 Technical Support



Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012

Witness: T. O. Jones

**Contract No.:**

2264914

**Major Task or Tasks Associated With:**

CEDMS Power Switch Refurbishment (PSL 2)

**Vendor Identity:**

Westinhouse Electric

**Vendor Affiliation (specify 'direct' or 'indirect'):**

Direct\*

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**

1

**Number of Bids Received:**

1

**Brief Description of Selection Process:**

OEM

**Dollar Value:**

██████████

**Contract Status:**

Active

**Term Begin:**

December 7, 2010

**Term End:**

Open

**Nature and Scope of Work:**

CEDMS Power Switch Refurbishment (PSL 2)

**Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed**

Schedule T-7B

---

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012  
Witness: T. O. Jones

---

**Contract No.:**

PSL PO #2285418

**Major Task or Tasks Associated With:**

Implementation Spares for Turbine Generator Work

**Vendor Identity:**

Siemens

**Vendor Affiliation (specify 'direct' or 'indirect'):**

Direct\*

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**

1

**Number of Bids Received:**

1

**Brief Description of Selection Process:**

OEM

**Dollar Value:**

Total Contract Value through Amendment 3 ██████████

**Contract Status:**

Active

**Term Begin:**

December 16, 2010

**Term End:**

Open

**Nature and Scope of Work:**

Implementation Spares for Turbine Generator Work

Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012  
Witness: T. O. Jones

**Contract No.:**

PTN PO #2285720

**Major Task or Tasks Associated With:**

Licensing/Design Basis/Program Modification

**Vendor Identity:**

Enercon

**Vendor Affiliation (specify 'direct' or 'indirect'):**

Direct\*

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**

2

**Number of Bids Received:**

2

**Brief Description of Selection Process:**

Competitive

**Dollar Value:**

██████████

**Contract Status:**

Active

**Term Begin:**

January 4, 2011

**Term End:**

Open

**Nature and Scope of Work:**

Licensing/Design Basis/Program Modification

Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012  
Witness: T. O. Jones

**Contract No.:**  
PSL PO# 2291203

**Major Task or Tasks Associated With:**  
Main Steam Isolation Valve Replacement Actuator

**Vendor Identity:**  
Enertech

**Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct\*  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**  
2

**Number of Bids Received:**  
2

**Brief Description of Selection Process:**  
Competitive

**Dollar Value:**  
Total Contract Value through Amendment 4 [REDACTED]

**Contract Status:**  
Complete

**Term Begin:**  
April 21, 2011

**Term End:**  
June 4, 2012

**Nature and Scope of Work:**  
Main Steam Isolation Valve Replacement Actuator

**Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed**

Schedule T-7B

---

FLORIDA PUBLIC SERVICE COMMISSION

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FPL

DOCKET NO: 130009-EI

For the Year Ended 12/31/2012  
Witness: T. O. Jones

---

**Contract No.:**

PTN PO# 2290465

**Major Task or Tasks Associated With:**

Design, Engineering and Fabrication of Turbine Crossover piping

**Vendor Identity:**

Siemens

**Vendor Affiliation (specify 'direct' or 'indirect'):**

Direct\*

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**

1

**Number of Bids Received:**

1

**Brief Description of Selection Process:**

OEM

**Dollar Value:**

██████████

**Contract Status:**

Active

**Term Begin:**

March 31, 2011

**Term End:**

Open

**Nature and Scope of Work:**

Design, Engineering and Fabrication of Turbine Crossover piping

Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012  
Witness: T. O. Jones

**Contract No.:**  
PSL PO# 2286521

**Major Task or Tasks Associated With:**  
MSIV/MSCV Modifications

**Vendor Identity:**  
Shaw Stone & Webster

**Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct\*  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**  
1

**Number of Bids Received:**  
1

**Brief Description of Selection Process:**  
PDS

**Dollar Value:**  
Total Dollar Value through Amendment #4 [REDACTED]

**Contract Status:**  
Active

**Term Begin:**  
January 18, 2011

**Term End:**  
Open

**Nature and Scope of Work:**  
MSIV/MSCV Modifications

**Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed**

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012  
Witness: T. O. Jones

**Contract No.:**

PTN PO# 2290614

**Major Task or Tasks Associated With:**

Main Feedwater Pump Casing Modifications

**Vendor Identity:**

Flowsolve Corp.

**Vendor Affiliation (specify 'direct' or 'indirect'):**

Direct\*

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**

N/A

**Number of Bids Received:**

N/A

**Brief Description of Selection Process:**

Replaces PO 130649, which was competitively bid.

**Dollar Value:**

Total Contract Value through Amend 2 [REDACTED]

**Contract Status:**

Active

**Term Begin:**

May 2, 2011

**Term End:**

Open

**Nature and Scope of Work:**

Main Feedwater Pump Casing Modifications

**Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed**

Schedule T-7B

---

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012  
Witness: T. O. Jones

---

**Contract No.:**  
PTN PO# 2293950

**Major Task or Tasks Associated With:**  
Turbine Generator Pre-Outage Planning PTN 3 & 4

**Vendor Identity:**  
Siemens

**Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct\*  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**  
1

**Number of Bids Received:**  
1

**Brief Description of Selection Process:**  
Single Source

**Dollar Value:**  
Total Contract value through Amendment 1 [REDACTED]

**Contract Status:**  
Active

**Term Begin:**  
June 24, 2011

**Term End:**  
Open

**Nature and Scope of Work:**  
Turbine Generator Pre-Outage Planning PTN 3 & 4  
(Turbine Generator Installation)



**Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed**

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012  
Witness: T. O. Jones

**Contract No.:**

PSL PO# 2294855

**Major Task or Tasks Associated With:**

Project Engineering

**Vendor Identity:**

Zachry Nuclear Engineering

**Vendor Affiliation (specify 'direct' or 'indirect'):**

Direct\*

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**

1

**Number of Bids Received:**

1

**Brief Description of Selection Process:**

Single Source

**Dollar Value:**

Total Dollar Value through Amendment #3 [REDACTED]

**Contract Status:**

Active

**Term Begin:**

July 21, 2011

**Term End:**

Open

**Nature and Scope of Work:**

Project Engineering Support

**Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed**

Schedule T-7B

---

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012  
Witness: T. O. Jones

---

**Contract No.:**

PSL PO# 2295186

**Major Task or Tasks Associated With:**

Metamic Chevrons for Spent Fuel Pool

**Vendor Identity:**

Holtec International

**Vendor Affiliation (specify 'direct' or 'indirect'):**

Direct\*

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**

1

**Number of Bids Received:**

1

**Brief Description of Selection Process:**

Single Source

**Dollar Value:**

██████████

**Contract Status:**

Complete

**Term Begin:**

August 2, 2012

**Term End:**

November 14, 2012

**Nature and Scope of Work:**

Metamic Chevrons for Spent Fuel Pool

**Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed**

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012

Witness: T. O. Jones

**Contract No.:**

PSL PO# 2295071

**Major Task or Tasks Associated With:**

Unit 1 Vibration and Support Mods for FW & Condensate

**Vendor Identity:**

Shaw Stone & Webster

**Vendor Affiliation (specify 'direct' or 'indirect'):**

Direct\*

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**

1

**Number of Bids Received:**

1

**Brief Description of Selection Process:**

Single Source

**Dollar Value:**

Total Dollar Value through Amendment #1 [REDACTED]

**Contract Status:**

Active

**Term Begin:**

August 1, 2011

**Term End:**

Open

**Nature and Scope of Work:**

Unit 1 Vibration and Support Mods for FW & Condensate

**Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed**

Schedule T-7B

---

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012  
Witness: T. O. Jones

---

**Contract No.:**

PTN PO# 2296556

**Major Task or Tasks Associated With:**

Modification, overhaul and refurbishment of the B and C AFW

**Vendor Identity:**

Sulzer Pumps

**Vendor Affiliation (specify 'direct' or 'indirect'):**

Direct\*

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**

1

**Number of Bids Received:**

1

**Brief Description of Selection Process:**

OEM

**Dollar Value:**

Contract Value through Amendment 2 is [REDACTED]

**Contract Status:**

Active

**Term Begin:**

September 2, 2011

**Term End:**

Open

**Nature and Scope of Work:**

Modification, overhaul and refurbishment of the B and C AFW

**Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed**

Schedule T-7B

---

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012  
Witness: T. O. Jones

---

**Contract No.:**  
PTN PO# 2298266

**Major Task or Tasks Associated With:**  
Shuttle Bus Service

**Vendor Identity:**  
Franmar Corporation

**Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct\*  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**  
3

**Number of Bids Received:**  
2

**Brief Description of Selection Process:**  
Competitive

**Dollar Value:**  
Total Dollar Value through Amendment #1 [REDACTED]

**Contract Status:**  
Active

**Term Begin:**  
October 12, 2011

**Term End:**  
Open

**Nature and Scope of Work:**  
Shuttle Bus Service

**Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed**

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012  
Witness: T. O. Jones

**Contract No.:**  
PSL PO# 2298406

**Major Task or Tasks Associated With:**  
Fuel Movers for Metamic Inserts

**Vendor Identity:**  
Master Lee Energy Services

**Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct\*  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**  
3

**Number of Bids Received:**  
1

**Brief Description of Selection Process:**  
Competitive

**Dollar Value:**  
Total Dollar Value through Amendment 2 is [REDACTED]

**Contract Status:**  
Active

**Term Begin:**  
October 12, 2011

**Term End:**  
Open

**Nature and Scope of Work:**  
Fuel Movers for Metamic Inserts

Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012  
Witness: T. O. Jones

**Contract No.:**

PSL PO# 2297556

**Major Task or Tasks Associated With:**

Siemens Installation of 2A Main Power Transformer

**Vendor Identity:**

Siemens Energy Inc.

**Vendor Affiliation (specify 'direct' or 'indirect'):**

Direct\*

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**

1

**Number of Bids Received:**

1

**Brief Description of Selection Process:**

Single Source

**Dollar Value:**

Total Contract value through Amendment 1 [REDACTED]

**Contract Status:**

Complete

**Term Begin:**

September 27, 2011

**Term End:**

December 18, 2012

**Nature and Scope of Work:**

Siemens Installation of 2A Main Power Transformer

Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012  
Witness: T. O. Jones

**Contract No.:**  
PTN PO# 2299618

**Major Task or Tasks Associated With:**  
Truck Monitoring/Waste Characterization

**Vendor Identity:**  
Radiation Safety & Control

**Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct\*  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**  
2

**Number of Bids Received:**  
2

**Brief Description of Selection Process:**  
Competitive

**Dollar Value:**  
Total Dollar Value through Amendment #1 [REDACTED]

**Contract Status:**  
Active

**Term Begin:**  
November 4, 2011

**Term End:**  
Open

**Nature and Scope of Work:**  
Truck Monitoring/Waste Characterization



**Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed**

Schedule T-7B (Actual Estimated)

---

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012  
Witness: T. O. Jones

---

**Contract No.:**

PTN PO# 2295953

**Major Task or Tasks Associated With:**

Misc Safety Related Wire and Cable

**Vendor Identity:**

Marmon Wire & Cable

**Vendor Affiliation (specify 'direct' or 'indirect'):**

Direct\*

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**

1

**Number of Bids Received:**

1

**Brief Description of Selection Process:**

OEM

**Dollar Value:**

Total Contract Value through Revision 4 is [REDACTED]

**Contract Status:**

Complete

**Term Begin:**

August 24, 2011

**Term End:**

February 6, 2012

**Nature and Scope of Work:**

Misc Safety Related Wire and Cable

**Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed**

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012  
Witness: T. O. Jones

**Contract No.:**

PSL PO# 2297055

**Major Task or Tasks Associated With:**

Replacement Unit 2 LP #4 Feedwater Heaters for EPU

**Vendor Identity:**

Thermal Engineering

**Vendor Affiliation (specify 'direct' or 'indirect'):**

Direct\*

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**

1

**Number of Bids Received:**

1

**Brief Description of Selection Process:**

Single Source

**Dollar Value:**

[REDACTED]

**Contract Status:**

Active

**Term Begin:**

September 16, 2011

**Term End:**

Open

**Nature and Scope of Work:**

Replacement Unit 2 LP #4 Feedwater Heaters for EPU

Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012  
Witness: T. O. Jones

**Contract No.:**

PSL PO# 2300139

**Major Task or Tasks Associated With:**

SL 1-24 Turbine Generator Installation

**Vendor Identity:**

Siemens Energy Inc.

**Vendor Affiliation (specify 'direct' or 'indirect'):**

Direct\*

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**

1

**Number of Bids Received:**

1

**Brief Description of Selection Process:**

Single Source

**Dollar Value:**

[REDACTED]

**Contract Status:**

Active

**Term Begin:**

November 21, 2011

**Term End:**

Open

**Nature and Scope of Work:**

SL 1-24 Turbine Generator Installation

**Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed**

Schedule T-7B

---

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012

Witness: T. O. Jones

---

**Contract No.:**

PSL PO# 2299624

**Major Task or Tasks Associated With:**

Upgrade Services for Feedwater Pumps

**Vendor Identity:**

Ames Group LLC

**Vendor Affiliation (specify 'direct' or 'indirect'):**

Direct\*

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**

1

**Number of Bids Received:**

1

**Brief Description of Selection Process:**

Single Source

**Dollar Value:**

Total Contract Value through Revision 4 XXXXXXXXXX

**Contract Status:**

Active

**Term Begin:**

November 16, 2011

**Term End:**

Open

**Nature and Scope of Work:**

Upgrade Services for Feedwater Pumps

**Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed**

Schedule T-7B

---

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012

Witness: T. O. Jones

---

**Contract No.:**

PSL PO# 2300487

**Major Task or Tasks Associated With:**

Construction Management Oversight Services for SL1-24

**Vendor Identity:**

Weldtech Services

**Vendor Affiliation (specify 'direct' or 'indirect'):**

Direct\*

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**

1

**Number of Bids Received:**

1

**Brief Description of Selection Process:**

Single Source

**Dollar Value:**

██████████

**Contract Status:**

Complete

**Term Begin:**

November 28, 2011

**Term End:**

November 13, 2012

**Nature and Scope of Work:**

Construction Management Oversight Services for SL1-24

**Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed**

Schedule T-7B

---

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012  
Witness: T. O. Jones

---

**Contract No.:**

NF-10-358 and NF-11-178

**Major Task or Tasks Associated With:**

Spent Fuel Criticality Safety Analysis Support (PTN)

**Vendor Identity:**

Westinghouse Electric

**Vendor Affiliation (specify 'direct' or 'indirect'):**

Direct\*

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**

1

**Number of Bids Received:**

1

**Brief Description of Selection Process:**

OEM

**Dollar Value:**

[REDACTED]

**Contract Status:**

Active

**Term Begin:**

November 2, 2010

**Term End:**

Closed March 31, 2011

**Nature and Scope of Work:**

Spent Fuel Criticality Safety Analysis Support (PTN)

**Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed**

Schedule T-7B

---

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012

Witness: T. O. Jones

---

**Contract No.:**

PTN PO # 2301867

**Major Task or Tasks Associated With:**

Develop Engineering Change Packages for EPU at PTN

**Vendor Identity:**

Enercon Services

**Vendor Affiliation (specify 'direct' or 'indirect'):**

Direct\*

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**

1

**Number of Bids Received:**

1

**Brief Description of Selection Process:**

Single Source

**Dollar Value:**

██████████

**Contract Status:**

Active

**Term Begin:**

December 28, 2011

**Term End:**

Open

**Nature and Scope of Work:**

Develop Engineering Change Packages for EPU at PTN

Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012

Witness: T. O. Jones

**Contract No.:**

PTN PO # 2261800

**Major Task or Tasks Associated With:**

Supply of Simulator SCD Software Translator Upgrade

**Vendor Identity:**

L 3 Communications Mapps Inc

**Vendor Affiliation (specify 'direct' or 'indirect'):**

Direct\*

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**

1

**Number of Bids Received:**

1

**Brief Description of Selection Process:**

OEM

**Dollar Value:**

Total Contract Value through Amendment 4 [REDACTED]

**Contract Status:**

Active

**Term Begin:**

September 28, 2010

**Term End:**

Open

**Nature and Scope of Work:**

Supply of Simulator SCD Software Translator Upgrade



**Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed**

Schedule T-7B

---

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012  
Witness: T. O. Jones

---

**Contract No.:**

PTN PO # 2301737

**Major Task or Tasks Associated With:**

Construction Management Oversight Services for PTN

**Vendor Identity:**

PCI Energy Services

**Vendor Affiliation (specify 'direct' or 'indirect'):**

Direct\*

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**

1

**Number of Bids Received:**

1

**Brief Description of Selection Process:**

Single Source

**Dollar Value:**

[REDACTED]

**Contract Status:**

Active

**Term Begin:**

December 21, 2011

**Term End:**

Open

**Nature and Scope of Work:**

Construction Management Oversight Services for PTN

**Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed**

Schedule T-7B

---

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012  
Witness: T. O. Jones

---

**Contract No.:**

PTN PO # 2301736

**Major Task or Tasks Associated With:**

Construction Management Oversight Services

**Vendor Identity:**

Weldtech Services

**Vendor Affiliation (specify 'direct' or 'indirect'):**

Direct\*

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**

1

**Number of Bids Received:**

1

**Brief Description of Selection Process:**

Single Source

**Dollar Value:**

██████████

**Contract Status:**

Active

**Term Begin:**

December 21, 2011

**Term End:**

Open

**Nature and Scope of Work:**

Construction Management Oversight Services

Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012

Witness: T. O. Jones

**Contract No.:**

PTN PO #2301871

**Major Task or Tasks Associated With:**

Develop Engineering Changes Packages for EPU at PTN

**Vendor Identity:**

Zachry Nuclear Engineering

**Vendor Affiliation (specify 'direct' or 'indirect'):**

Direct\*

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**

1

**Number of Bids Received:**

1

**Brief Description of Selection Process:**

Single Source

**Dollar Value:**

Contract Value through Amendment 1 [REDACTED]

**Contract Status:**

Active

**Term Begin:**

December 28, 2011

**Term End:**

Open

**Nature and Scope of Work:**

Develop Engineering Changes Packages for EPU at PTN

**Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed**

Schedule T-7B

---

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012  
Witness: T. O. Jones

---

**Contract No.:**  
PTN PO #2301858

**Major Task or Tasks Associated With:**  
Develop TPCW Changes Packages for EPU at PTN

**Vendor Identity:**  
Sargent & Lundy

**Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct\*  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**  
1

**Number of Bids Received:**  
1

**Brief Description of Selection Process:**  
Single Source

**Dollar Value:**  
[REDACTED]

**Contract Status:**  
Active

**Term Begin:**  
December 28, 2011

**Term End:**  
Open

**Nature and Scope of Work:**  
Develop TPCW Changes Packages for EPU at PTN

**Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed**

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012  
Witness: T. O. Jones

**Contract No.:**

PTN PO #2302164

**Major Task or Tasks Associated With:**

Valve Upgrade Services for EPU/PTN 3 & 4

**Vendor Identity:**

Ames Group LLC

**Vendor Affiliation (specify 'direct' or 'indirect'):**

Direct\*

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**

1

**Number of Bids Received:**

1

**Brief Description of Selection Process:**

Single Source

**Dollar Value:**

Total Dollar Value through Amendment 2 is [REDACTED]

**Contract Status:**

Active

**Term Begin:**

January 25, 2012

**Term End:**

Open

**Nature and Scope of Work:**

Valve Upgrade Services for EPU/PTN 3 & 4

Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012

Witness: T. O. Jones

**Contract No.:**

PTN PO #2303610

**Major Task or Tasks Associated With:**

Engineering Support

**Vendor Identity:**

Shaw Stone & Webster

**Vendor Affiliation (specify 'direct' or 'indirect'):**

Direct\*

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**

1

**Number of Bids Received:**

1

**Brief Description of Selection Process:**

Single Source

**Dollar Value:**

Total Dollar Value through Amendment #2 [REDACTED]

**Contract Status:**

Active

**Term Begin:**

February 15, 2012

**Term End:**

Open

**Nature and Scope of Work:**

Engineering Support

Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012  
Witness: T. O. Jones

**Contract No.:**  
PTN PO #2303735

**Major Task or Tasks Associated With:**  
3R26 Outage Implementation Services for EPU at PTN

**Vendor Identity:**  
Siemens Energy Inc

**Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct\*  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**  
1

**Number of Bids Received:**  
1

**Brief Description of Selection Process:**  
Single Source

**Dollar Value:**  
[REDACTED]

**Contract Status:**  
Active

**Term Begin:**  
February 14, 2012

**Term End:**  
Open

**Nature and Scope of Work:**  
3R26 Outage Implementation Services for EPU at PTN

**Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed**

Schedule T-7B

---

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012  
Witness: T. O. Jones

---

**Contract No.:**  
PSL PO #2304127

**Major Task or Tasks Associated With:**  
Pre-Outage Planning in Support of PSL2-20

**Vendor Identity:**  
Siemens Energy, Inc.

**Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct\*  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**  
1

**Number of Bids Received:**  
1

**Brief Description of Selection Process:**  
Single Source

**Dollar Value:**  
[REDACTED]

**Contract Status:**  
Complete

**Term Begin:**  
February 24, 2012

**Term End:**  
August 23, 2012

**Nature and Scope of Work:**  
Pre-Outage Planning in Support of PSL2-20



**Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed**

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012

Witness: T. O. Jones

**Contract No.:**

PSL PO #2302300

**Major Task or Tasks Associated With:**

Unit 2 DEH Turbine Control System Replacement for EPU at PSL

**Vendor Identity:**

Shaw Stone & Webster

**Vendor Affiliation (specify 'direct' or 'indirect'):**

Direct\*

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**

1

**Number of Bids Received:**

1

**Brief Description of Selection Process:**

Preetermined Source

**Dollar Value:**

Total Dollar Value through Amendment 002 is [REDACTED]

**Contract Status:**

Active

**Term Begin:**

January 11, 2012

**Term End:**

Open

**Nature and Scope of Work:**

Unit 2 DEH Turbine Control System Replacement for EPU at PSL

Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012

Witness: T. O. Jones

**Contract No.:**

PTN PO #2304432

**Major Task or Tasks Associated With:**

EPU Welding Implementation and Installation Services

**Vendor Identity:**

Weldtech Services

**Vendor Affiliation (specify 'direct' or 'indirect'):**

Direct\*

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**

1

**Number of Bids Received:**

1

**Brief Description of Selection Process:**

Single Source

**Dollar Value:**

Total Dollar Value through Amendment #4 is [REDACTED]

**Contract Status:**

Active

**Term Begin:**

February 28, 2012

**Term End:**

Open

**Nature and Scope of Work:**

EPU Welding implementation and Installation Services

**Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed**

Schedule T-7B

---

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012  
Witness: T. O. Jones

---

**Contract No.:**  
PTN PO #2304908

**Major Task or Tasks Associated With:**  
Engineering and EC Support for PTN

**Vendor Identity:**  
Zachry Nuclear Engineering

**Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct\*  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**  
1

**Number of Bids Received:**  
1

**Brief Description of Selection Process:**  
Single Source

**Dollar Value:**  
Total Dollar Value through Amendment 1 [REDACTED]

**Contract Status:**  
Active

**Term Begin:**  
March 8, 2012

**Term End:**  
Open

**Nature and Scope of Work:**  
Engineering and EC Support for PTN

**Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed**

Schedule T-7B

---

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012  
Witness: T. O. Jones

---

**Contract No.:**  
PSL PO #2307710

**Major Task or Tasks Associated With:**  
Unit 1 Mid-cycle Analysis

**Vendor Identity:**  
Areva NP Inc

**Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct\*  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**  
N/A

**Number of Bids Received:**  
N/A

**Brief Description of Selection Process:**  
Replaces 105720

**Dollar Value:**  
[REDACTED]

**Contract Status:**  
Active

**Term Begin:**  
May 15, 2012

**Term End:**  
Open

**Nature and Scope of Work:**  
Unit 1 Mid-cycle Analysis

**Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed**

Schedule T-7B

---

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012

Witness: T. O. Jones

---

**Contract No.:**

PTN PO #2308808

**Major Task or Tasks Associated With:**

Replacement of Isolated Phase Bus Duct

**Vendor Identity:**

Calvert Company Inc.

**Vendor Affiliation (specify 'direct' or 'indirect'):**

Direct\*

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**

N/A

**Number of Bids Received:**

N/A

**Brief Description of Selection Process:**

Replaces 124436, which was competitively bid.

**Dollar Value:**

Total Dollar Value through Amendment #1 [REDACTED]

**Contract Status:**

Active

**Term Begin:**

June 12, 2012

**Term End:**

Open

**Nature and Scope of Work:**

Replacement of Isolated Phase Bus Duct

**Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed**

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012  
Witness: T. O. Jones

**Contract No.:**

PSL PO #2309312

**Major Task or Tasks Associated With:**

Valve Actuator Support Specialty Services

**Vendor Identity:**

Ames Group LLC

**Vendor Affiliation (specify 'direct' or 'indirect'):**

Direct\*

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**

1

**Number of Bids Received:**

1

**Brief Description of Selection Process:**

Single Source

**Dollar Value:**

██████████

**Contract Status:**

Active

**Term Begin:**

June 25, 2012

**Term End:**

Open

**Nature and Scope of Work:**

Valve Actuator Support Specialty Services

**Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed**

Schedule T-7B

---

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012  
Witness: T. O. Jones

---

**Contract No.:**  
PSL PO #2309442

**Major Task or Tasks Associated With:**  
Start-Up and Testing Support

**Vendor Identity:**  
J. Givoo Consultants

**Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct\*  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**  
5

**Number of Bids Received:**  
4

**Brief Description of Selection Process:**  
Competitive

**Dollar Value:**  
[REDACTED]

**Contract Status:**  
Active

**Term Begin:**  
July 9, 2012

**Term End:**  
Open

**Nature and Scope of Work:**  
Start-Up and Testing Support

**Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed**

Schedule T-7B

---

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012

Witness: T. O. Jones

---

**Contract No.:**

PTN PO #2309893

**Major Task or Tasks Associated With:**

Implementation and Installation of Unit 4 Spend Fuel Pool Heat Exchangers

**Vendor Identity:**

PCI Energy Services

**Vendor Affiliation (specify 'direct' or 'indirect'):**

Direct\*

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**

7

**Number of Bids Received:**

4

**Brief Description of Selection Process:**

Competitive

**Dollar Value:**

[REDACTED]

**Contract Status:**

Active

**Term Begin:**

July 6, 2012

**Term End:**

Open

**Nature and Scope of Work:**

Implementation and Installation of Unit 4 Spend Fuel Pool Heat Exchangers



**Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed**

Schedule T-7B

---

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012

Witness: T. O. Jones

---

**Contract No.:**

PTN PO #2311510

**Major Task or Tasks Associated With:**

Engineering Support for EPU (PTN 4)

**Vendor Identity:**

Shaw Stone & Webster

**Vendor Affiliation (specify 'direct' or 'indirect'):**

Direct\*

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**

1

**Number of Bids Received:**

1

**Brief Description of Selection Process:**

Single Source

**Dollar Value:**

[REDACTED]

**Contract Status:**

Active

**Term Begin:**

August 16, 2012

**Term End:**

Open

**Nature and Scope of Work:**

Engineering Support for EPU (PTN 4)

**Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed**

Schedule T-7B

---

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012  
Witness: T. O. Jones

---

**Contract No.:**  
PSL PO #2310927

**Major Task or Tasks Associated With:**  
PSL 2-20 Turbine Generator Services

**Vendor Identity:**  
Siemens Energy Inc

**Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct\*  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**  
1

**Number of Bids Received:**  
1

**Brief Description of Selection Process:**  
Single Source

**Dollar Value:**  
[REDACTED]

**Contract Status:**  
Active

**Term Begin:**  
August 7, 2012

**Term End:**  
Open

**Nature and Scope of Work:**  
PSL 2-20 Turbine Generator Services

Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012  
Witness: T. O. Jones

**Contract No.:**  
PTN PO #2311900

**Major Task or Tasks Associated With:**  
PTN 4-27 Turbine Generator Services

**Vendor Identity:**  
Siemens Energy Inc

**Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct\*  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**  
1

**Number of Bids Received:**  
1

**Brief Description of Selection Process:**  
Single Source

**Dollar Value:**  
[REDACTED]

**Contract Status:**  
Active

**Term Begin:**  
September 5, 2012

**Term End:**  
Open

**Nature and Scope of Work:**  
PTN 4-27 Turbine Generator Services

**Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed**

Schedule T-7B

---

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012  
Witness: T. O. Jones

---

**Contract No.:**

PTN and PSL PO #2312358

**Major Task or Tasks Associated With:**

Accelerated Payment for PSL and PTN Component and  
Turbine Generator Services Contracts

**Vendor Identity:**

Siemens Energy Inc

**Vendor Affiliation (specify 'direct' or 'indirect'):**

Direct\*

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**

N/A

**Number of Bids Received:**

N/A

**Brief Description of Selection Process:**

OEM

**Dollar Value:**

[REDACTED]

**Contract Status:**

Active

**Term Begin:**

September 13, 2012

**Term End:**

September 25, 2012

**Nature and Scope of Work:**

Accelerated Payment for PSL and PTN Component and  
Turbine Generator Services Contracts

**Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed**

Schedule T-7B

---

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012  
Witness: T. O. Jones

---

**Contract No.:**  
PTN PO 2311037

**Major Task or Tasks Associated With:**  
Coating Services

**Vendor Identity:**  
Williams Specialty Services

**Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct\*  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.  
**Number of Vendors Solicited:**  
N/A

**Number of Bids Received:**  
N/A

**Brief Description of Selection Process:**  
Replaces Corporate Blanket 4500412063, which was competitively bid.

**Dollar Value:**  
[REDACTED]

**Contract Status:**  
Active

**Term Begin:**  
August 10, 2012

**Term End:**  
Open

**Nature and Scope of Work:**  
Coating Services

Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012  
Witness: T. O. Jones

**Contract No.:**  
PTN PO 2314332

**Major Task or Tasks Associated With:**  
Radiography Testing Services

**Vendor Identity:**  
Team Industrial Services Inc

**Vendor Affiliation (specify 'direct' or 'indirect'):**  
Direct\*  
\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**  
1

**Number of Bids Received:**  
1

**Brief Description of Selection Process:**  
Single Source

**Dollar Value:**  
[REDACTED]

**Contract Status:**  
Active

**Term Begin:**  
October 30, 2012

**Term End:**  
Open

**Nature and Scope of Work:**  
Radiography Testing Services

**Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed**

Schedule T-7B

---

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012  
Witness: T. O. Jones

---

**Contract No.:**

PTN PO 2315635

**Major Task or Tasks Associated With:**

Turbine Bypass and Steam Dump Control Systems Valves

**Vendor Identity:**

Control Components

**Vendor Affiliation (specify 'direct' or 'indirect'):**

Direct\*

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**

1

**Number of Bids Received:**

1

**Brief Description of Selection Process:**

Single Source

**Dollar Value:**

██████████

**Contract Status:**

Active

**Term Begin:**

December 14, 2012

**Term End:**

Open

**Nature and Scope of Work:**

Turbine Bypass and Steam Dump Control Systems Valves

**Project Name: Extended Power Uprate  
Construction Costs and Carrying Costs on Construction Cost Balance  
Final True-up Filing: Contracts Executed**

Schedule T-7B

---

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 130009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2012  
Witness: T. O. Jones

---

**Contract No.:**

2000059776

**Major Task or Tasks Associated With:**

Uprate the Existing MacGraw Edison Spare GSU to 635 MVA by adding new pumps, coolers, fans, etc. as necessary to meet required rating.

**Vendor Identity:**

ABB Inc.

**Vendor Affiliation (specify 'direct' or 'indirect'):**

Direct\*

\*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

**Number of Vendors Solicited:**

3

**Number of Bids Received:**

1

**Brief Description of Selection Process:**

Integrated Supply Chain ("ISC") solicited bids from 3 prequalified vendors for the Uprate of the GSU. Two bidders not quoted and one bidder ABB Inc. provided a quote that was reviewed by engineering for consistency with Bid requirements. After a Bid review meeting with ABB Inc., ISC awarded a purchase order.

**Dollar Value:**

[REDACTED]

**Contract Status:**

Closed

**Term Begin:**

January 25, 2012

**Term End:**

October 31, 2012

**Nature and Scope of Work:**

This contract required the vendor to review the existing design of the MacGraw Edison GSU to determine modifications to meet the 635 MVA Rating such that this GSU can serve as the Spare / Backup GSU for St. Lucie Nuclear Plant.



**Turkey Point 6&7**  
**Pre-Construction Costs and Carrying Costs on Construction Cost Balance**  
**True-up Filing: Contracts Executed**

Schedule T-7A

[Section (8)(c)]

FLORIDA PUBLIC SERVICE COMMISSION  
 COMPANY: Florida Power & Light Company  
 DOCKET NO.: 130009-EI

EXPLANATION: For all executed contracts exceeding \$250,000, (including change orders), provide the contract number or identifier, status, original and current contract terms, original amount, amount expended as of the end of the prior year, amount expended in the year, estimated final contract amount, name of contractor and affiliations if any, method of selection including identification of justification documents, and description of work.

For the Year Ended: 12/31/2012  
 Witness: Steven D. Scroggs

CONFIDENTIAL CONFIDENTIAL CONFIDENTIAL CONFIDENTIAL

(A)	(B)	(C)	(D)	(E)	(F)	(G)	(H)	(I)	(J)	(K)	
Line No.	Contract No.	Status of Contract	Original Term of Contract	Current Term of Contract	Original Amount	Actual Expended as of Prior Year End (2011)	Actual amount expended in Current Year (2012)	Estimate of Final Contract Amount	Name of Contractor (and Affiliation if any)	Method of Selection and Document ID	Work Description
1	2000060695	Open	2/2012-12/2012	2/2012-12/2012					Burns & McDonnell	Comp Bid	PTN 6&7 Preliminary Design of the Radial collector well System
2	2000086250	Open	11/2012-12/2013	11/2012-12/2013					University of Miami	SSJ	PTN 6&7 Expert Witness support
3	4500395492	Open- CO #46	11/2007-12/2011	11/2007-12/2015					Bechtel Power Co.	Comp bid/SSJ/ PDS	Engineering Services to support Preparation of COLA and SCA, and Response to post-submittal RAIs
4	4500404639	Open- CO#7	1/2008 - 12/2011	1/2008-12/2013					Westinghouse Electric Co	SSJ	Engineering Services to Support Preparation of COLA and Response to post-submittal RAIs
5	4500425707	Open- CO#8	5/2008 - 8/2008	5/2008-12/2013					HDR Engineering, Inc.	Comp Bid/SSJ	Conceptual Engineering of Cooling Water Supply and Discharge
6	4500430034	Open-CO#1	6/2008 - 7/2011	6/2008- 12/2013					EPRI	SSJ	Advanced Nuclear Technology; Near term deployment of Advanced Light Water Reactors
7	4500443122	Open- CO #46	8/2008-8/2010	6/2008-1/2014					Eco-Metrics, Inc.	SSJ	Environmental Consulting Services
8	4500492222	Open- CO#2	3/2009 - 12/2009	3/2009-12/2012					Expelis Finance (formerly Jefferson Wells)	SSJ	New Nuclear Audit
9	4500517152	Open CO # 5	10/2009 - 12/2010	10/2009-12/2012					McNabb Hydrogeologic Consulting, Inc.	SSJ/PDS	Post SCA submittal and UIC Licensing Support
10	4500518160	Open -CO#8	7/2009 - 12/2009	7/2009-1/2013					Golder & Associates, Inc.	SSJ/PDS	Post SCA Submittal Support
11	4500518167	Open- CO#8	7/2009-12/2009	7/2009-12/2012					Environmental Consulting and Technology Inc.	SSJ/PDS	Post SCA Submittal Support
12	4500527549	Open-CoO#5	08/2009 - 12/2009	7/2009-10/2013					TetraTechGeo (formerly GeoTrans, Inc.)	SSJ	APT Review and Collector Well Modeling Support
13	4500536449	Open - CO#4	10/2009 - 12/2011	10/2009-12/2012					McNabb Hydrogeologic Consulting, Inc.	Comp Bid/SSJ	UIC Subject Matter Expert
14	4500652043	Open - CO#2	3/2011 - 3/2012	3/2011-12/2012					Layne Christensen Company	Comp Bid/SSJ/PDS	PTN 6&7 Exploratory/UIC Well Installation
15	4500645896	Open - CO#2	2/2011 - 3/2012	2/2011-12/2014					McCallum Turner	SSJ	PTN 6&7 Cola site Selection RAI Support
16	2000053246	Open	11/2011-12/2013	11/2011-12/2013					Power Engineers, Inc.	SSJ	PTN 6&7 Preliminary Analysis of Transmission Facilities (note that this PO replaced PO 4500474487)
17	4500681284	Open CO # 3	6/2011-12/2012	6/2011-12/2012					Atkins North American	SSJ	PTN Expert Scientific Analysis

A B C D

**Turkey Point 6&7**  
**Pre-Construction Costs and Carrying Costs on Construction Cost Balance**  
**True-up Filing: Contracts Executed Details**

[Section (8)(c)]

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION  
COMPANY: Florida Power & Light Company  
DOCKET NO.: 130009-EI

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/2012  
Witness: Steven D. Scroggs

**Contract No.:** 4500395492

**Major Task or Tasks Associated With:** COLA and SCA Preparation and Support

**Vendor Identity:** Bechtel Power Corp

**Vendor Affiliation (specify 'direct' or 'indirect'):** Direct

**Number of Vendors Solicited:** Two

**Number of Bids Received:** Two

**Brief Description of Selection Process:** Initial contract competitively bid. change orders 1-11 issued single source. All subsequent change orders issued were predetermined source.

**Dollar Value:** ██████████

**Contract Status:** Active CO #46

**Term Begin:** 11/6/2007

**Term End:** 8/31/2015

**Nature and Scope of Work:** Engineering Services to support Preparation of COLA and SCA, including post-submittal support for RAI responses

**Turkey Point 6&7**  
**Pre-Construction Costs and Carrying Costs on Construction Cost Balance**  
**True-up Filing: Contracts Executed Details**

[Section (8)(c)]

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION  
COMPANY: Florida Power & Light Company  
DOCKET NO.: 130009-EI

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/2012

Witness: Steven D. Scroggs

**Contract No.:**

4500404639

**Major Task or Tasks Associated With:**

COLA preparation support

**Vendor Identity:**

Westinghouse Electric CO

**Vendor Affiliation (specify 'direct' or 'indirect'):**

Direct

**Number of Vendors Solicited:**

One

**Number of Bids Received:**

One

**Brief Description of Selection Process:**

Sole source justification designated as Predetermined Source March 2009

**Dollar Value:**

██████████

**Contract Status:**

Active CO #7

**Term Begin:**

1/31/2008

**Term End:**

12/31/2015

**Nature and Scope of Work:**

Engineering Services to support Preparation of COLA, including post-submittal support for RAI responses

**Turkey Point 6&7**  
**Pre-Construction Costs and Carrying Costs on Construction Cost Balance**  
**True-up Filing: Contracts Executed Details**

[Section (8)(c)]

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION  
COMPANY: Florida Power & Light Company  
DOCKET NO.: 130009-EI

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/2012

Witness: Steven D. Scroggs

**Contract No.:** 4500425707

**Major Task or Tasks Associated With:** Conceptual Engineering of Cooling Water Supply and Discharge

**Vendor Identity:** HDR Engineering Inc.

**Vendor Affiliation (specify 'direct' or 'indirect'):** Direct

**Number of Vendors Solicited:** 4

**Number of Bids Received:** 4

**Brief Description of Selection Process:** Initial contract was competitively bid and change orders were all single source

**Dollar Value:** ██████████

**Contract Status:** Active CO #8

**Term Begin:** 5/23/2008

**Term End:** 12/31/2013

**Nature and Scope of Work:** Conceptual Engineering of Cooling Water Supply and Discharge

**Turkey Point 6&7**  
**Pre-Construction Costs and Carrying Costs on Construction Cost Balance**  
**True-up Filing: Contracts Executed Details**

[Section (8)(c)]

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION  
COMPANY: Florida Power & Light Company  
DOCKET NO.: 130009-EI

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/2012

Witness: Steven D. Scroggs

**Contract No.:** 4500430034

**Major Task or Tasks Associated With:** Advanced Nuclear Technology; Near term deployment of Advanced Light Water Reactors

**Vendor Identity:** Electric Power Research Institute

**Vendor Affiliation (specify 'direct' or 'indirect'):** Direct

**Number of Vendors Solicited:** One

**Number of Bids Received:** One

**Brief Description of Selection Process:** Single Source

**Dollar Value:** ██████████

**Contract Status:** Active CO#1

**Term Begin:** 6/16/2008

**Term End:** 12/31/2013

**Nature and Scope of Work:** Advanced Nuclear Technology; near term deployment of Advanced Light Water Reactors

Turkey Point 6&7  
Pre-Construction Costs and Carrying Costs on Construction Cost Balance  
True-up Filing: Contracts Executed Details

[Section (8)(c)]

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION  
COMPANY: Florida Power & Light Company  
DOCKET NO.: 130009-EI

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/2012

Witness: Steven D. Scroggs

**Contract No.:** 4500518160

**Major Task or Tasks Associated With:** Post SCA Submittal Support

**Vendor Identity:** Golder Associates

**Vendor Affiliation (specify 'direct' or 'indirect'):** Direct

**Number of Vendors Solicited:** One

**Number of Bids Received:** One

**Brief Description of Selection Process:** Single source and later designated as Predetermined Source February

**Dollar Value:** [REDACTED]

**Contract Status:** Open CO #8

**Term Begin:** 7/23/2009

**Term End:** 1/31/2013

**Nature and Scope of Work:** Post SCA submittal support

**Turkey Point 6&7**  
**Pre-Construction Costs and Carrying Costs on Construction Cost Balance**  
**True-up Filing: Contracts Executed Details**

[Section (8)(c)]

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION  
COMPANY: Florida Power & Light Company  
DOCKET NO.: 130009-EI

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/2012

Witness: Steven D. Scroggs

**Contract No.:** 4500518167

**Major Task or Tasks Associated With:** Post SCA Submittal Support

**Vendor Identity:** Environmental Consulting and Technology

**Vendor Affiliation (specify 'direct' or 'indirect'):** Direct

**Number of Vendors Solicited:** One

**Number of Bids Received:** One

**Brief Description of Selection Process:** Single Source

**Dollar Value:** ██████████

**Contract Status:** Active- CO#8

**Term Begin:** 11/6/2007

**Term End:** 12/31/2012

**Nature and Scope of Work:** SCA and Post Submittal support

**Turkey Point 6&7**  
**Pre-Construction Costs and Carrying Costs on Construction Cost Balance**  
**True-up Filing: Contracts Executed Details**

[Section (8)(c)]

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION  
COMPANY: Florida Power & Light Company  
DOCKET NO.: 130009-EI

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/2012

Witness: Steven D. Scroggs

**Contract No.:** 4500536449

**Major Task or Tasks Associated With:** UIC Subject Matter Expert

**Vendor Identity:** McNabb Hydrogeologic Consulting

**Vendor Affiliation (specify 'direct' or 'indirect'):** Direct

**Number of Vendors Solicited:** Three

**Number of Bids Received:** Three

**Brief Description of Selection Process:** Initial contract competitively bid; change orders single source

**Dollar Value:** ██████████

**Contract Status:** Active CO #4

**Term Begin:** 10/9/2009

**Term End:** 12/31/2012

**Nature and Scope of Work:** UIC Subject Matter Expert



**Turkey Point 6&7**  
**Pro-Construction Costs and Carrying Costs on Construction Cost Balance**  
**True-up Filing: Contracts Executed Details**

[Section (8)(c)]

Schedule T-7B

---

FLORIDA PUBLIC SERVICE COMMISSION	EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.	
COMPANY: Florida Power & Light Company		For the Year Ended 12/31/2012
DOCKET NO.: 130009-EI		Witness: Steven D. Scroggs

---

**Contract No.:** 4500652043

**Major Task or Tasks Associated With:** PTN 6&7 Exploratory/UIC Well Installation

**Vendor Identity:** Layne Christensen Company

**Vendor Affiliation (specify 'direct' or 'indirect'):** Direct

**Number of Vendors Solicited:** Three

**Number of Bids Received:** Three

**Brief Description of Selection Process:** Competitive bid and single source

**Dollar Value:** ██████████

**Contract Status:** Open Co#2

**Term Begin:** 3/3/2011

**Term End:** 12/31/2012

**Nature and Scope of Work:** PTN 6&7 Exploratory UIC Well Installation