

BEFORE THE

FLORIDA PUBLIC SERVICE COMMISSION

DOCKET NO. 20220048-EI

TAMPA ELECTRIC's 2022-2031 STORM PROTECTION PLAN

TESTIMONY AND EXHIBIT

OF

DAVID L. PLUSQUELLIC

TAMPA ELECTRIC COMPANY DOCKET NO. 20220048-EI FILED: APRIL 11, 2022

1	
1	BEFORE THE FLORIDA PUBLIC SERVICE COMMISSION
2	PREPARED DIRECT TESTIMONY
3	OF
4	DAVID L. PLUSQUELLIC
5	
6	TABLE OF CONTENTS
7	
8	INTRODUCTION
9	TAMPA ELECTRIC'S 2022-2031 STORM PROTECTION PLAN5
10	DISTRIBUTION LATERAL UNDERGROUNDING14
11	VEGETATION MANAGEMENT
12	TRANSMISSION ASSET UPGRADES
13	SUBSTATION EXTREME WEATHER HARDENING
14	DISTRIBUTION OVERHEAD FEEDER HARDENING
15	TRANSMISSION ACCESS46
16	INFRASTRUCTURE INSPECTIONS
17	LEGACY STORM HARDENING INITIATIVES
18	ADHERENCE TO F.A.C. RULES AND STATUTORY REQUIREMENTS63
19	CONCLUSIONS
20	EXHIBIT65
21	
22	
23	
24	
25	

1	INTR	ODUCTION
2	Q.	Please state your name, address, occupation, and
3		employer.
4		
5	A.	My name is David L. Plusquellic. I am employed by Tampa
6		Electric Company ("Tampa Electric" or "company") as
7		Director Storm Protection and Support Services. My
8		business address is 820 South 78th Street, Tampa, FL
9		33619.
10		
11	Q.	Please describe your duties and responsibilities in that
12		position.
13		
14	A.	My duties and responsibilities include the governance and
15		oversight of Tampa Electric's Storm Protection Plan
16		("SPP" or "the plan") development and implementation.
17		This includes leading the development of the plan,
18		prioritization of projects within each of the programs,
19		development of project and program costs, and overall
20		implementation of the plan. Organizationally, the Tampa
21		Electric employees responsible for management and
22		implementation of the Vegetation Management, Feeder
23		Hardening, and Distribution Lateral Underground programs
24		report through my organization. In addition, the Tampa
25		Electric employees responsible for operating the SPP

	1	
1		warehouse report through my organization.
2		
3	Q.	Please describe your educational background and
4		professional experience.
5		
6	A.	I graduated from Kent State University in June 1996 with
7		a bachelor's degree in Finance. In December of 2000, I
8		graduated from the University of Akron with a Master of
9		Business Administration degree specializing in Finance.
10		I have been employed at Tampa Electric since November of
11		2019. Prior to joining Tampa Electric, I was employed at
12		FirstEnergy from 1999 to 2018 in a variety of roles.
13		During my 19 years, I progressed from an Analyst to a
14		Director in roles covering financial reporting and
15		analysis, business analytics, fossil fuel generation,
16		renewable portfolio management, process and performance
17		improvement, and Transmission and Distribution ("T&D") $$
18		operations. For the final four years, I was Director of
19		Operations Support at Ohio Edison, one of the FirstEnergy
20		T&D operating companies. Throughout the 19 years, I played
21		a leadership role in efforts that ranged from valuing
22		businesses, entering into 20-year purchase agreements,
23		evaluating and implementing storm process improvements,
24		evaluating asset investments, and improving operational
25		and safety performance.

1	0	What is the purpose of your direct testimony in this
	Q.	
2		proceeding?
3		
4	A.	The purpose of my direct testimony is to explain the eight
5		Storm Protection Programs in the company's proposed 2022-
6		2031 Storm Protection Plan ("2022 SPP" or "Storm Protection
7		Plan"), which is included as Exhibit No. DAP-1 to the Direct
8		Testimony of David A. Pickles. I will also describe the
9		Storm Protection Projects associated with these programs as
10		applicable. My testimony will describe how the company's
11		2022 SPP complies with Rule 25-6.030(3) by providing all
12		the information required for each of these eight programs
13		and their implementing projects.
14		
15	Q.	Are you sponsoring any exhibits in this proceeding?
16		
17	A.	Yes. I have prepared an exhibit entitled, "Exhibit of David
18		L. Plusquellic." It consists of eight documents and has
19		been identified as Exhibit No. DLP-1, which contains the
20		following documents:
21		• Document No. 1 provides Tampa Electric's proposed
22		2022 SPP Projected Costs versus Benefits by Program.
23		• Document No. 2 provides the project detail for the
24		Distribution Lateral Undergrounding Program.
25		• Document No. 3 is the Vegetation Management Program
		4

study. 1 Document No. 4 provides the project detail for the 2 3 Transmission Asset Upgrades Program. Document No. 5 provides the Substation Hardening 4 5 study that was performed in 2021 for the Substation Extreme Weather Hardening Program. 6 • Document No. 6 provides the project detail for the 7 Substation Extreme Weather Hardening Program. 8 Document No. 7 provides the project detail for the 9 Distribution Overhead Feeder Hardening Program. 10 Document No. 8 provides the project detail for the 11 Transmission Access Enhancement Program. 12 13 TAMPA ELECTRIC'S 2022-2031 STORM PROTECTION PLAN 14 Would you describe the programs that 15 0. support Tampa Electric's Storm Protection Plan? 16 17 Tampa Electric's 2022 SPP is comprised of eight distinct 18 Α. programs. The programs are as follows. 19 20 1. Distribution Lateral Undergrounding 2. Vegetation Management 21 3. Transmission Asset Upgrades 22 23 4. Substation Extreme Weather Hardening 5. Distribution Overhead Feeder Hardening 24 6. Transmission Access Enhancement 25

l	I	
1		7. Infrastructure Inspections
2		8. Legacy Storm Hardening Plan Initiatives
3		
4	Q.	How is your testimony organized?
5		
6	A.	For each program, my testimony explains how the company
7		developed the information required by Rule 25-6.030(d)1-4,
8		including: (1) a description of how the program is designed
9		to enhance existing T&D facilities, including an estimate
10		of the resulting restoration in outage times and
11		restoration costs; (2) actual or estimated start and
12		completion dates of the program; (3) a cost estimate
13		including capital and operating expenses; and (4) an
14		analysis of costs and benefits. I also explain the
15		differences, if any, in the 2022 SPP programs as compared
16		to the company's initial Commission-approved SPP programs.
17		
18	Q.	Will you testify regarding the information required by Rule
19		25-6.030(3)(d)5, the criteria the company used to select
20		and prioritize its 2022 SPP programs?
21		
22	A.	No. The prepared direct testimony of David A. Pickles,
23		submitted contemporaneously in this docket, describes the
24		process Tampa Electric used to select and prioritize
25		programs.
		6

1	Q.	Will your testimony address certain SPP projects?
2		
3	A.	Yes. In addition to explaining the required program
4		details, for each program with projects, I also explain how
5		the company developed the required project-level details
6		for the first year of the 2022 SPP, including (1) actual or
7		estimated construction start and completion dates; (2) a
8		description of the affected facilities, including the
9		number and type of customers served; and (3) a cost estimate
10		including capital and operating expenses. I also describe
11		how the company forecasted project-level detail for the
12		second and third years of the 2022 SPP.
13		
14	Q.	In his direct testimony, Mr. Pickles states that Tampa
15		Electric used a consultant to assist with the development
16		of the 2022 SPP. Why did Tampa Electric use this consultant?
17		
18	A.	Tampa Electric hired the same consulting firm (1898 & Co.)
19		that helped with the development of the company's 2020-2029
20		Storm Protection Plan. Tampa Electric hired the consultant
21		to provide an independent, third-party review of the
22		company's SPP programs and to reevaluate the company's
23		methodology and prioritization approach. In addition, Tampa
24		Electric used 1898 & Co.'s model for cost-benefit analysis.
25		The consultant's model gave us the capability to perform an
		7

updated scenario analysis and ultimately prepare a robust 1 cost-benefit analysis for several of our proposed programs, 2 3 including the Distribution Lateral Undergrounding, Transmission Asset Upgrades, Substation Extreme Weather 4 5 Hardening, and Distribution Overhead Feeder Hardening programs. This analysis was critical to incorporate the 6 lessons learned from the initial implementation of the 7 programs and supporting projects of the company's 2020-2029 8 SPP. The consultant's model prioritized the projects within 9 each of the programs outlined above and analyzed the costs 10 11 and benefits of the programs. In addition, the consultant the company the ability to model the combined 12 gave improvements from multiple programs simultaneously, model 13 14 multiple scenarios, optimize portfolio spending, and confirm that modelled benefits 15 were appropriate, achievable, and in range with the industry. The prepared 16 direct testimony of Jason D. De Stigter from 1898 & Co., 17 filed contemporaneously in this docket, more fully details 18 the approach taken for each of these programs. 19

20

Please explain how Tampa Electric and 1898 & Co. estimated 21 Q. the reduction in outage times and restoration costs due to 22 23 extreme weather conditions that will result from the Distribution Lateral Undergrounding, Transmission Asset 24 Upgrades, Substation Weather Hardening, Extreme 25 and

Distribution Overhead Feeder Hardening programs. 1 2 3 Α. Mr. De Stigter explains the methodology used to estimate the reduction in outage times and restoration costs in 4 5 detail. In general, 1898 & Co. developed a storm resilience model that simulated 99 different storm scenarios, and each 6 scenario identified which parts of the electric system are 7 most likely to fail. The likelihood of failure is driven by 8 the age and condition of the asset, the wind zone the asset 9 is located within, and the vegetation density around each 10 11 conductor asset. 1898 & Co.'s storm impact model also created an estimate of the restoration costs and Customer 12 ("CMI") associated with 13 Minutes of Interruption each 14 potential project for each storm scenario. Next, the model calculated the benefit of decreased restoration cost and 15 reduced CMI if that hardening project were implemented per 16 company's hardening standards. This approach 17 the was repeated for every potential hardening project within each 18 of these programs. Finally, the estimated benefits of 19 20 avoided restoration costs and outages were summed over the life of all hardened assets proposed for each program during 21 the 2022 SPP and compared to the projected performance of 22 23 the current assets, or status quo. This comparison gave the company an estimated relative percentage reduction 24 in restoration costs and outage times for each program. These 25

estimates are included in my Exhibit No. DLP-1, Document No. 1 and are represented in terms of the relative benefit or improvement that the 2022 SPP will provide. The benefits of a reduction in restoration costs and outage times are shown as a percentage improvement expected during extreme weather events or major event days when compared to the status quo.

Please explain the methodology Tampa Electric used Q. 9 to prioritize the projects the company is including in the 10 11 Distribution Lateral Undergrounding, Transmission Asset Upgrades, Substation Extreme Weather Hardening, 12 and Distribution Overhead Feeder Hardening programs. 13

8

14

methodology used to prioritize projects 15 Α. The in these programs is described in detail by Mr. De Stigter. In 16 general, we developed a project cost estimate for each 17 potential project, based on several factors depending on 18 for distribution the program. For example, lateral 19 20 undergrounding, we considered factors such as the length of the total lateral line and location of the facilities (front 21 or rear lot). Next, we estimated the benefits each potential 22 23 project could provide by determining the savings of avoided restoration costs and the reduction in outage times or 24 reduced CMI. We converted the outage time reductions or 25

	I	
1		savings to financial benefits using the Department of
2		Energy's Interruption Cost Estimator ("ICE") calculator.
3		The ICE Calculator is an electric reliability planning tool
4		designed for electric reliability planners to estimate
5		interruption costs and/or the benefits associated with
6		reliability improvements. We combined both benefits,
7		avoided restoration costs and monetized customer outages,
8		and calculated a cost benefit Net Present Value ("NPV")
9		ratio for each potential project. We used the NPV ratios to
10		prioritize each project within a given SPP program.
11		
12	Q.	Does the final ranking of projects in the SPP strictly
13		follow 1898 & Co.'s prioritization?
14		
15	A.	No. The ranking serves as a guide, but the company also
16		applied operational experience and judgment when selecting
17		projects. The company considered things like ensuring that
18		all areas and communities are represented equitably within
19		our service territory and ensuring that critical customers
20		are appropriately considered in setting the final ranking.
21		
22	Q.	Does the number of projects listed in your 2022 SPP for the
23		year 2022 match the count of projects for 2022 that will be
24		listed in your filings in the Storm Protection Plan Cost
25		Recovery Clause?
	1	

	I	
1	A.	No. The company developed a list of projects in late 2021
2		to evaluate for inclusion in the 2022 SPP. At that time,
3		the company believed that some projects that were underway
4		in 2021 would be completed by the end of the calendar year.
5		These projects were accordingly excluded from the 2022 SPP
6		and its supporting analyses. Some of these projects,
7		however, were not completed in 2021. As a result, the
8		project count for 2022 in the Storm Protection Plan Cost
9		Recovery Clause filings is slightly higher than the project
10		count in the 2022 SPP.
11		
12	Q.	Did Tampa Electric prepare an analysis of the estimated
13		costs and benefits of the Distribution Lateral
14		Undergrounding, Transmission Asset Upgrades, and
15		Distribution Overhead Feeder Hardening programs?
16		
17	A.	Yes. As I mentioned earlier, the company created cost
18		estimates for each potential project within each program
19		and then determined the benefit of each project by using
20		1898 & Co.'s model to compare its performance before and
21		after hardening. The benefits of a reduction in restoration
22		costs and outage times for all the projects planned for
23		each program are shown as a percentage improvement expected
24		during extreme weather events or major event days when
25		compared to the status quo. A table comparing the estimated
	1	

costs and benefits for each program is included as Exhibit No. DLP-1, Document No. 1.

1

2

3

4

5

6

7

8

9

10

11

Q. You stated previously that the company compared the estimated costs and benefits of the Distribution Lateral Undergrounding, Transmission Asset Upgrades, Substation Extreme Weather Hardening, and the Distribution Overhead Feeder Hardening programs. How did the company use the project-level costs and benefits described above to perform this comparison?

A detailed description of how the company used project-12 Α. level costs and benefits is provided in Mr. De Stigter's 13 14 direct testimony. In general, we calculated a cost benefit NPV ratio for each potential project and used it to first 15 determine projects' relative cost-effectiveness and then to 16 prioritize projects within each of the programs. As I 17 mentioned earlier, we established a ranked project listing 18 that the company will use, along with business 19 and 20 operational judgement, to determine when projects will be implemented. Then we aggregated the estimated costs and 21 benefits for all projects selected for each program during 22 23 the ten-year 2022 SPP period to determine the total costs and benefits of each program illustrated in my Exhibit No. 24 DLP-1, Document No. 1. 25

2

3

DISTRIBUTION LATERAL UNDERGROUNDING

Q. Please provide a description of the Distribution Lateral Undergrounding Program.

4

5 Α. The primary objective of Tampa Electric's Distribution Undergrounding Program Lateral is to increase 6 the resiliency and reliability of the distribution system 7 serving our customers during and following a major storm 8 existing overhead event by converting distribution 9 facilities to underground facilities. Tampa Electric has 10 11 approximately 6,235 miles of overhead distribution lines, of which approximately 4,441 miles or 71 percent of the 12 overhead distribution system are considered lateral lines 13 14 or fused lines that branch off the main feeder lines. These lateral lines can be one, two, or three phase lines and 15 typically serve communities and neighborhoods. 16

18

19

17

Q. How are projects prioritized under this program?

A. As described further in the Storm Protection Plan and in the direct testimony of Mr. De Stigter, the company worked with 1898 & Co. to prioritize all lateral lines based on the cost-benefit NPV ratio for each project. We factored in the avoided probability or likelihood of failure and the impact in terms of restoration costs and customer outages

1		if a failure occurs during a major weather event.
2		
3	Q.	Did Tampa Electric learn any lessons from the initial
4		implementation of this program under the prior SPP?
5		
6	A.	Yes. Mr. Pickles describes several lessons learned in his
7		direct testimony. In addition to these lessons, the company
8		also learned that there is a more efficient way to
9		prioritize and implement undergrounding projects.
10		
11		Under the prior plan, Tampa Electric evaluated each
12		distribution line segment between protection devices
13		individually, which meant that one lateral would be broken
14		up into any number of potential projects. The company
15		discovered through implementation that this methodology,
16		while still effective and beneficial, is not the optimal
17		method for prioritizing and planning projects.
18		
19	Q.	How did Tampa Electric's prioritization methodology change
20		from the company's prior SPP for this program?
21		
22	A.	The company still uses the cost-benefit NPV ratio for
23		prioritizing projects. However, the definition of a project
24		has changed. The company now evaluates some electrically
25		connected distribution lateral segments served by the same
		15

	I	
1		feeder together to improve design, communication and
2		construction efficiency, and customer satisfaction. This
3		method has several benefits. First and foremost, the design
4		and customer outreach process for full laterals allows
5		clearer communication to customers and enables broader
6		support than doing piecemeal projects. Secondly, the design
7		of a single larger footprint allows for more efficient
8		looping, than looping each small section. Lastly, the
9		mobilization and demobilization of resources in a larger
10		but related footprint is more efficient than completing a
11		small project and returning in the future for another small
12		project.
13		
14	Q.	Is the company changing the way this program is facilitated?
15		
16	A.	Yes. Mr. Pickles explains how the company is proposing
17		changes related to use of public right-of-way and the
18		project permitting process based on lessons learned from
19		implementation of the prior plan.
20		
21		Over the past two years the company has been ramping up
22		overhead to underground conversion projects and supporting
23		processes to maintain momentum as this program will
24		continue past the ten-year horizon of this 2022 SPP. The
25		company's projected 75 to 100 miles of annual distribution

lateral undergrounding is the same that was approved in 1 Tampa Electric's initial SPP. 2 3 What role does community outreach play in an undergrounding Q. 4 5 program? 6 Community and customer outreach is critical to the success 7 Α. of this program. The company has placed a significant 8 emphasis on this and has implemented staffing to ensure the 9 community and customer outreach is customer supportive, 10 11 comprehensive, and effective. Tampa Electric is currently working on creating more educational media 12 to help customers, property owners, and neighborhoods understand 13 14 the steps necessary to convert their overhead service to underground service, and the company has been working to 15 improve the success rate of obtaining easement agreements 16 from customers. The company has also learned that customers 17 generally prefer for undergrounded laterals to 18 be in existing right-of-way, so the company now initially designs 19 20 projects with this in mind where it is practical to do so. 21 Please explain how Tampa Electric's Distribution Lateral 22 Q. 23 Undergrounding Program will enhance the utility's existing transmission and distribution facilities? 24 25

The Distribution Lateral Undergrounding Program provides 1 Α. many benefits including reducing the number of outages and 2 3 momentary interruptions experienced during extreme weather events and day-to-day conditions, reducing the amount of 4 5 storm damage, and reducing restoration costs. Historically, 94 percent of the outages on the company's distribution 6 system originate from an event on an overhead distribution 7 lateral line. In addition, a significant amount of a 8 utility's restoration efforts address failures on lateral 9 lines following major storm events. Many of the lateral 10 11 lines in the older areas served are in the rear of customers' homes. These "rear lot" lateral lines are more 12 likely to be impacted during a storm given proximity to 13 14 vegetation and are more difficult to access and restore when they are impacted. Given that most of the failures 15 experienced during major storm events, as well as day-to-16 day, originate on a lateral line, the primary objective of 17 this program is to underground the lateral lines that have 18 the highest likelihood of failing and create the most 19 20 significant impact during а major storm event. 21 Comparatively very few, if any, outages originated on underground facilities during the recently experienced 22 23 named storms and only six percent during blue sky, day-today conditions. By undergrounding these overhead lateral 24 lines, the risk of failure during a major storm event will 25

1		be significantly mitigated.
2		
3	Q.	Did Tampa Electric prepare a list of Distribution Lateral
4		Undergrounding projects that the company is planning on
5		initiating in 2022, including their associated starting and
6		projected completion dates?
7		
8	A.	Yes, we included the list of Distribution Lateral
9		Undergrounding projects for 2022 and their associated
10		starting and projected completion dates in Appendix A of
11		the 2022 SPP and in my Exhibit No. DLP-1, Document No. 2.
12		The company also developed a preliminary list of projects
13		for 2023.
14		
15	Q.	Did Tampa Electric prepare a description of the facilities
16		that will be affected by each project, including the number
17		and type of customers served?
18		
19	A.	Yes, I provide a description of facilities affected by
20		project in my Exhibit No. DLP-1, Document No. 2. For this
21		SPP program, Tampa Electric will continue to include a
22		unique project identifier, the number of and type of
23		customers served by the facilities, and the number of miles
24		of overhead line converted to underground for each project.
25		

	I	
1	Q.	Did Tampa Electric prepare a cost estimate for this program,
2		including capital and operating expenses?
3		
4	A.	Yes. The company developed cost estimates for each project
5		within this program for 2022, 2023, and 2024 and then
6		totaled those estimates to derive the annual cost estimates
7		for the program. The company utilized several
8		characteristics of the existing overhead facilities
9		targeted for conversion to develop the cost estimates for
10		each project, for example, the number of phases involved,
11		the length of the line, and the location of the facilities
12		(front or rear lot). Based on the results of 1898 & Co.'s
13		budget optimization model, the company then estimated the
14		number of projects it expects to complete in years 2025-
15		2031 with average project cost estimates to develop the
16		annual program costs in those years. The estimated capital
17		costs for this program are \$106 million in 2022, \$105
18		million in 2023, \$105 million in 2024, and approximately
19		\$105 million to \$115 million each year during the period
20		2025 through 2031. The estimated O&M costs for this program
21		include \$0.18 million in 2022, \$0.18 million in 2023, \$0.18
22		million in 2024, and approximately \$0.15 million to \$0.33
23		million each year from 2025 through 2031. The table below
24		sets out the estimated number of projects and annual costs
25		for 2022 through 2024.

	1		
1			
2	Tampa Electric's		
2		Distribution Lateral	
3		Undergrounding Program Projects	
4		by Year and Projected Costs (in millions)	
5		Projects Costs	
6		2022 646 \$105.8	
0		2023 399 \$104.7	
7		2024 436 \$105.2	
8			
9	VEGI	ETATION MANAGEMENT	
10	Q.	What are the components of the proposed Vegetation	
11		Management Program ("VMP") in the company's 2022 SPP?	
12			
13	A.	For purposes of its 2022 SPP, the company's VMP consists of	
14		four parts. The company's four Vegetation Management ("VM")	
15		initiatives are described below.	
16			
17		Distribution and Transmission VM: Tampa Electric's VMP	
18		calls for trimming the company's distribution system on a	
19		four-year cycle. The company's maintains the 138kV and	
20		230kV bulk transmission lines on a two-year cycle and the	
21		69kV and 34kV lines on a three-year cycle. Distribution and	
22		Transmission VM includes planned and unplanned (reactive)	
23		trimming.	
24		Supplemental Distribution VM: Supplemental Distribution	
25		Circuit VM increases the volume of full circuit maintenance	
		01	

performed on an annual basis. 1

Mid-cycle Distribution VM: Mid-cycle Distribution VM is an inspection-driven, site-specific approach designed to target vegetation that cannot be effectively maintained by 5 cycle trimming. This initiative also targets hazard trees. 69 kV Transmission VM Reclamation: 69 kV Transmission VM 6 Reclamation is designed to remove obstructing vegetation and hazard trees from specific sites along the company's 69kV transmission system.

11 Q. When did Tampa Electric begin a four-year trim cycle for its distribution system? 12

14 Α. The company received approval from the Commission in Order No. PSC 12-0303-PAA-EI, issued June 12, 2012, in Docket No. 15 20120038-EI, to convert from a three-year trim cycle to a 16 four-year trim cycle. This approved trim cycle change gave 17 Tampa Electric flexibility to change circuit prioritization 18 using the company's reliability-based methodology. 19

Approximately how many miles of distribution lines does 21 Q. Tampa Electric trim per year as part of this four-year 22 23 cycle?

24

25

20

2

3

4

7

8

9

10

13

Tampa Electric's current four-year trim cycle calls for Α.

trimming approximately 1,560 distribution miles annually. 1 2 Describe Tampa Electric's transmission VM cycle. 3 Q. 4 5 Α. As I mentioned previously, the company maintains the 138kV and 230kV bulk transmission lines on a two-year cycle and 6 the 69kV and 34 kV lines on a three-year cycle. We manage 7 transmission circuits on a 'strict' or `hard' cycle. 8 Although strict, the schedule allows adequate flexibility 9 to accommodate new or redesigned circuits. We manage all 10 11 circuits above 200kV in accordance with Federal Energy Regulatory Commission ("FERC") standard FAC-003-4. 12 13 14 Q. Approximately how many miles of transmission lines does Tampa Electric trim per year as a part of these cycles? 15 16 17 Α. Tampa Electric's current transmission cycle calls for trimming approximately 530 total transmission miles 18 annually, 250 non-bulk miles and 280 bulk miles. 19 20 Would explain company's reliability-based 21 Q. you the methodology? 22 23 Tampa Electric's System Reliability and Line Clearance 24 Α. departments third-party vegetation 25 use management а

software application to develop a multi-year VMP which 1 optimizes activities from a reliability-based and a cost-2 3 effective standpoint. This approach allows the company to model circuit behavior and schedule trimming at the optimal 4 5 time. 6 Please describe the company's current VM specifications. 7 Q. 8 Tampa Electric uses a contract workforce of approximately 9 Α. tree trim personnel dedicated to distribution and 280 10 11 transmission planned VM. The company has a total of 331 tree trim personnel throughout the company's distribution 12 and transmission system. Vegetation to conductor clearance 13 14 for distribution primary facilities is ten feet, and vegetation to conductor clearances for transmission varies 15 from fifteen feet to thirty feet, depending on voltage. All 16 Tampa Electric contractors are required to follow American 17 National Standards Institute ("ANSI") A300 18 pruning quidelines. 19 20 What are the ANSI pruning guidelines? 21 Ο. 22 23 Α. The ANSI uses industry research to generate a set of 24 quidelines for a variety of industry practices. The ANSI A300 guidelines help arborists determine the way vegetation 25

1		should be trimmed to achieve desired objectives while
2		preserving tree health and structure. The ANSI Z133
3		guidelines help arborists and non-arborists follow safe
4		work practices.
5		
6	Q.	How did the company analyze the costs and benefits of the
7		incremental vegetation management activities?
8		
9	A.	Tampa Electric used a consultant to determine the costs and
10		benefits of the three incremental VM activities when it
11		developed the initial SPP that was filed on April 10, 2020.
12		
13	Q.	Did the company update this information for the 2022 SPP
14		that was filed in this proceeding?
15		
16	A.	No. Tampa Electric believes that the scenarios and
17		associated cost-effective results and priorities of the
18		study performed to support the SPP filed on April 10, 2020
19		are still valid. This study is included in my Exhibit No.
20		DLP-1, Document No. 3.
21		
22	Q.	How many incremental miles of distribution and transmission
23		overhead facilities does Tampa Electric plan to trim over
24		the first three years of the 2022 Plan?
25		
		25

i	1	
1	A.	For the first three years, the company plans to trim
2	I	approximately 2,090 additional miles of distribution lines
3	I	and an additional 75 miles of 69 kV transmission lines. The
4	I	number of miles of mid-cycle trimming and removal will be
5	I	determined by the inspection findings; however, the company
6	I	plans to inspect 2,210 miles in the first three years of
7	I	the 2022 SPP.
8	I	
9	Q.	What is the total number of miles, including both baseline
10	I	and incremental trimming, that Tampa Electric plans to trim
11	I	over the first three years of the 2022 SPP?
12	I	
13	A.	The company plans to trim approximately 4,680 miles of
14	I	distribution facilities under the baseline cycle and 2,090
15	I	miles under the Supplemental Trimming Initiative. We also
16	I	plan to inspect 2,210 miles under the Mid-Cycle Initiative,
17	I	for a total of approximately 8,980 miles of distribution
18	I	trimming. The company plans to trim approximately 1,590
19	I	miles of transmission facilities under the baseline cycle,
20	I	plus an additional 75 miles under the 69kV Reclamation
21	I	Initiative, for a total of approximately 1,665 miles of
22	I	transmission facility trimming.
23	I	
24	Q.	What are the estimated annual labor and equipment costs for
25	I	the VMP during the first three years of the 2022 SPP?

	i.	
1	A.	The estimated annual labor and equipment costs for the first
2		three years of the 2022 SPP total \$83.9 million. The four-
3		year distribution cycle labor and equipment costs for the
4		first three years are \$38.3 million, and the incremental
5		distribution VM labor and equipment costs are \$31.1
6		million. The first three years of transmission cycle labor
7		and equipment costs are \$8.9 million, and the incremental
8		transmission VM labor and equipment costs are \$1.4 million.
9		The first three years of unplanned VM labor and equipment
10		costs are \$4.2 million. The total cost for the program is
11		set out in Section 6.2 of the company's 2022 SPP.
12		
13	Q.	Did Tampa Electric prepare an analysis of the estimated
14		costs and benefits of the program?
15		
16	A.	Yes. Pursuant to Rule 25-6.030(3)(i), the company explored
17		incremental VM strategies for the express purposes of
18		protecting its electrical infrastructure against extreme
19		weather events and reducing restoration times and costs.
20		The company further acquired the assistance of Accenture,
21		an outside consultant with expertise in data analysis and
22		utility VM, to help with the analysis. Based on the data
23		available and the analysis that was performed, Tampa
24		Electric determined that the 26 percent improvement in
25		storm restoration time and cost are worth the estimated

1	\$10.7 million annual	average inc	rease in dis	stribution VM
2	O&M expenses. In ad	dition, the	benefits ass	sociated with
3	reduced restoration	time and cos [.]	t and lessen	ed vegetation
4	contact potential cl	early show t	hat the 69kV	V reclamation
5	project additional ar	nual expense	is a tremend	lous value for
6	Tampa Electric custor	ners.		
7				
8	The table below provi	des the annua.	al costs for	VM activities
9	for 2022 through 2024			
10				
11				
12		Vegetati	ampa Electric's on Management 1 1 Costs (in tho	Program
13				
14	Querriementel Veretetien	2022	2023	2024
15	Supplemental Vegetation Management Project Costs	\$6 , 100	\$7 , 100	\$4,800
	Mid-Cycle Vegetation Management Project Costs	\$3 , 500	\$4,000	\$5,600
16 17	69 kV Reclamation	\$695	\$695	\$0
17	Planned Distribution	\$11,561	\$12,901	\$13,823
19	Planned Transmission	\$2,917	\$2,966	\$3,035
20	Unplanned	\$1,400	\$1,400	\$1,400
21	Total	\$26,173	\$29,062	\$28,658
22		720/173	727,002	, 20 , 000
23	TRANSMISSION ASSET UPGRAD	ES		
24	Q. Please provide a de		the Transm	nission Asset
25	Upgrades program.	1 0 -		
	obàraneo broàram.			

The main objective of the Transmission Asset Upgrades 1 Α. 2 program is to address the vulnerability that the company's 3 remaining wood transmission poles pose by systematically upgrading them to a higher strength steel or concrete pole. 4 5 Tampa Electric plans to replace all existing transmission wood poles with non-wood material by December 31, 2029. The 6 company has identified 126 of its existing 225 transmission 7 circuits that have at least one wooden pole and will replace 8 those remaining transmission wood poles on an entire 9 circuit basis. 10 11 Please explain how Tampa Electric's Transmission Asset 12 Q. enhance the utility's 13 Upgrade program will existing 14 transmission and distribution facilities.

16 Α. Tampa Electric has over 1,300 miles of overhead transmission lines at voltage levels of 230kV, 138kV, and 17 69kV. While the company experiences far fewer transmission 18 outages and pole failures during major storm events than on 19 20 the distribution system, an outage on the transmission system can have far greater impact and significance. Most 21 of these pole failures are associated with wood poles. Of 22 23 the 10 transmission poles replaced due to Hurricane Irma in 2017, nine were wooden poles with no previously identified 24 deficiencies that would warrant the pole to be replaced 25

15

under the previous Storm Hardening Plan Initiative. 1 The company has made significant progress in reducing storm-2 3 related transmission outages through implementation of Extreme Wind Loading design and construction standards. In 4 5 the early 1990s, Tampa Electric changed its standards and began building all new transmission circuits with non-wood 6 structures. As of January 1, 2022, approximately 84 percent 7 of Tampa Electric's transmission system is constructed of 8 steel or concrete poles/structures. The remaining 16 9 percent, however, are wood poles installed over 30 years 10 11 ago. Replacing the remaining wood transmission poles with non-wood material gives Tampa Electric the opportunity to 12 bring aging structures up to current, more robust wind 13 14 loading standards than those required at the time of installation. This will greatly reduce the likelihood of a 15 failure during a major storm event. 16 17

18 Q. Is Tampa Electric proposing any changes to the existing
 19 Transmission Asset program?

20

25

A. No, the company is not proposing any changes to the Transmission Asset program and remains on track for replacing the remaining wood transmission wood poles with non-wood material by the end of 2029.

Did Tampa Electric prepare a list of Transmission Asset 1 Q. 2 Upgrades projects that the company is planning on 3 initiating in 2022, including their associated starting and projected completion dates? 4 5 Yes, we included the list of Transmission Asset Upgrades 6 Α. 2022 projects for and their associated starting 7 and projected completion dates in Appendix C of the 2022 SPP 8 and in my Exhibit No. DLP-1, Document No. 4. The company 9 plans 37 projects for 2022 and identified a preliminary 10 11 list of 26 projects for 2023 and 10 projects for 2024. The remaining transmission circuits with wood poles 12 are scheduled for upgrade in the years 2025 through 2029. 13 14 Did Tampa Electric prepare a description of the facilities 15 Ο. that will be affected by each project, including the number 16 and type of customers served? 17 18 Yes. I provide a description of the affected facilities for 19 Α. 20 each Transmission Asset Upgrades project in my Exhibit No. DLP-1, Document No. 4. The description includes the total 21 number of wood poles replaced on a circuit basis for each 22 23 project. Given that the high voltage transmission system is designed to transmit power over long distances to end-use 24 distribution substations, Tampa Electric does not attribute 25

1		customer counts directly to individual transmission lines.
2		
3	Q.	Did Tampa Electric prepare a cost estimate for this program,
4		including capital and operating expenses?
5		
6	A.	Yes. The company developed cost estimates for each project
7		within this program for 2022, 2023, and 2024 and totaled
8		those estimates to derive the annual cost estimates for the
9		program. The company used its experience of average costs
10		to upgrade a wood transmission pole to non-wood and the
11		number of poles associated with each project to develop the
12		cost estimates. The company then estimated the number of
13		projects it expects to complete in years 2024 through 2029
14		with average project cost estimates to develop the annual
15		program costs in those years. The estimated capital costs
16		for this program are \$16.5 million in 2022, \$17.5 million
17		in 2023, \$17.5 million in 2024, and approximately \$17.5
18		million in each year during the period 2025 through 2029.
19		The incremental annual O&M costs associated with this
20		program are approximately \$0.5 million. The table below
21		sets out the estimated number of projects and estimated
22		annual costs for this program for 2022 through 2024.
23		
24		
25		
		30

1		
2		Tampa Electric's
3		Transmission Asset Upgrades
		Program Projects by Year and Projected Costs
4		(in millions)
5		Projects Costs
6		2022 37 \$17.0
7		2023 26 \$18.0
		2024 10 \$18.1
8		
9	SUBS	TATION EXTREME WEATHER HARDENING
10	Q.	Please provide a description of the Substation Extreme
11		Weather Hardening program?
12		
13	A.	The primary objective of this program is to harden and
	л.	
14		protect the company's substation assets that are vulnerable
15		to flood or storm surge. The program minimizes outages,
16	reduces restoration times, and enhances emergency response	
17	during extreme weather events. In its prior SPP, the company	
18		identified 59 of its 216 substations that have risk due to
19		flood or surge. 1898 & Co. modeled these 59 substations and
20		prioritized them based on the expected benefits of
21		mitigation after hardening with a flood wall solution and
22		selected 11 substation hardening projects for the 2022 SPP.
23		1898 & Co.'s model indicated that the substation hardening
24		projects accounted for a sizable restoration benefit while
25		requiring a small percentage of the prior SPP capital
		22

investment. Given this dramatic benefit to cost ratio, the company decided that further evaluation and assessment of this program is needed. In March 2021, the company obtained the assistance of a third-party engineering firm to perform a study to evaluate various substation hardening solutions and assess the potential vulnerability of the identified substations to extreme weather, including flooding or storm surge.

10 Q. What were the results of the Substation Hardening Study?

Substation Hardening Study evaluated 24 coastal 12 Α. The substations that are a mix of Transmission and Distribution 13 14 Substations that serve as switching stations to distribute large generation resources. Each of the 24 substations 15 results was reviewed for its susceptibility to storm surge 16 flooding, in addition to those substations which would have 17 the greatest impact on grid stability, reliability of 18 service, safety, and environmental risks if an extended 19 20 outage from an extreme weather event occurred. The Hardening Study recommended 21 Substation nine specific substation projects to be initiated for the company's 2022 22 23 SPP. I provide the Substation Hardening Study in my Exhibit No. DLP-1, Document No. 5. 24

25

1

2

3

4

5

6

7

8

9

11

Please explain how Tampa Electric's Substation Extreme 1 Q. 2 Weather Protection program will enhance the utility's 3 existing transmission and distribution facilities? 4 5 Α. This program increases the resiliency and reliability of the substations using permanent or temporary barriers, 6 elevating substation equipment, or relocating facilities to 7 areas that are less prone to flooding. For the substations 8 located closest to the coastline and at greatest risk, 9 substation hardening efforts eliminate or mitigate the 10 11 impact of water intrusion due to storm surge into the substation control houses and equipment. By avoiding these 12 types of impacts, restoration costs will be reduced, as 13 14 will outage times. 15 Please explain how Tampa Electric prepared the estimate of 16 Q. the reduction in outage times and restoration costs due to 17 extreme weather conditions that will result from the 18 Substation Extreme Weather Protection Program? 19 20 As we developed the substation hardening projects, we also 21 Α. created budgetary cost estimates for the projects. The cost 22 estimates 23 are for turnkey construction, including

engineering, equipment, construction, testing, and commissioning. These costs were used in a cost-benefit

24

25

analysis to determine the project impact in improving grid 1 resiliency and its cost-effectiveness. 2 3 Did Tampa Electric prepare a list of Substation Extreme Q. 4 5 Weather Hardening projects that the company is planning on initiating in 2022, including their associated starting and 6 projected completion dates? 7 8 The company does not propose initiating any Substation Α. 9 Extreme Weather Hardening projects for 2022. 10 11 Is Tampa Electric proposing any changes to the existing 12 Q. Substation Extreme Weather Hardening program? 13 14 Yes, the company is proposing to start work on substation 15 Α. extreme weather capital projects in the latter part of 2023, 16 as compared to a start date in 2024 in the company's prior 17 All aspects this proposed 2022-2031 18 SPP. other of Substation Extreme Weather Hardening program are identical 19 20 to those of the program in the prior SPP. 21 Did Tampa Electric prepare a description of the facilities 22 Q. 23 that will be affected by each project, including the number and type of customers served? 24 25

	ĺ	
1	A.	Yes. I provide a description of the facilities that will be
2		affected by each project, including the number and type of
3		customers served, in my Exhibit No. DLP-1, Document No. 6.
4		
5	Q.	Did Tampa Electric prepare an estimate of benefits
6		(reduction in outage time, reduction in extreme weather
7		restoration cost) for the projects the company is planning
8		on initiating for this Substation Extreme Weather Hardening
9		program?
10		
11	A.	Yes. The company prepared an estimate of benefits
12		(reduction in outage time, reduction in extreme weather
13		restoration cost) for the projects the company is planning
14		on initiating for this Substation Extreme Weather Hardening
15		program, and it is included in my Exhibit No. DLP-1,
16		Document No. 6.
17		
18	Q.	Did Tampa Electric prepare a cost estimate for this program,
19		including capital and operating expenses?
20		
21	A.	Yes. The company developed cost estimates for each project
22		within this program for 2022, 2023, and 2024 and totaled
23		those estimates to derive the annual cost estimates for the
24		program. As I previously stated, the costs for each of the
25		substation extreme weather hardening projects were

developed in the substation hardening study. The estimated 1 capital costs for this program are \$0.0 million in 2022, 2 \$0.7 million in 2023, and \$4.3 million in 2024. There are 3 no estimated incremental O&M costs for this program at this 4 5 time. The table below sets out the estimated number of projects and annual costs for 2022 through 2024. 6 7 Tampa Electric's 8 Substation Extreme Weather 9 Hardening Program Projects by Year and Projected Costs 10 (in millions) 11 Projects Costs 12 2022 0 \$0.0 2023 1 \$0.7 13 2024 1 \$4.3 14 15 16 DISTRIBUTION OVERHEAD FEEDER HARDENING Please provide a description of the Distribution Overhead 17 Q. Feeder Hardening Program. 18 19 Tampa Electric's distribution system includes feeders, also 20 Α. referred to as mainline or backbone lines, and laterals, 21 which are tap lines off the main feeder line. The feeder is 22 23 the main line that originates from the substation and is the most critical to ensuring power is reliably delivered 24 to our customers once it leaves the substation. This SPP 25

1		program will continue to expand efforts to harden and
2		protect some of the company's highest priority feeders,
3		starting with those that have the worst historical day-to-
4		day performance and performance during major storm events,
5		the highest likelihood of failure, and that would present
6		the greatest impact if an outage were to occur.
7		
8	Q.	How will this program harden the company's feeders?
9		
10	A.	The Distribution Overhead Feeder Hardening program enhances
11		the resiliency and reliability of the distribution network
12		by further hardening the grid to minimize interruptions and
13		reduce customer outage counts during extreme weather events
14		and abnormal system conditions. The implementation includes
15		installing stronger hardened poles and facilities;
16		installation of switching equipment to allow automatic
17		isolation of damaged facilities; upgrading small wire
18		conductor to ensure automatic service restoration is not
19		limited by capacity constraints; and the use of new
20		equipment to minimize the interruption of service during
21		atypical system configurations.
22		

In addition, we will upgrade feeder conductors, install sectionalizing switching devices and fault current indicators, and create circuit ties to allow automation and

SCADA control. These steps harden the feeders and reduce 1 restoration times. 2 3 What switching equipment does the company plan to install Q. 4 5 as a part of this program? 6 The company will install reclosers and trip savers 7 Α. to minimize the number of customers interrupted during events 8 as well as reduce the outage time for customers. This 9 equipment will allow for the automatic isolation of faults 10 on the system and then ultimately allow the network to re-11 configure itself real-time without operator intervention. 12 13 14 Q. How does the company plan to harden poles on feeder lines? 15 We will harden these feeders by upgrading poles smaller 16 Α. than class 2 and ensuring the feeders meet National Electric 17 Safety Code ("NESC") extreme wind loading standards to 18 increase the overall resiliency of the feeder. In addition, 19 certain poles are designated as "Critical Poles" that have 20 critical equipment such as reclosers or capacitor banks, 21 and that are critical locations on the system, such as 22 23 terminations, and 3-phase laterals. For these "Critical Poles" we will use even stronger poles (class 1 wood or 24 class H! concrete). 25

Is Tampa Electric proposing any changes to the existing 1 Q. Overhead Feeder Hardening program? 2 3 Yes. The company includes all components of the existing Α. 4 5 Commission-approved Overhead Feeder Hardening program and adds three applications to leverage the data of the 6 company's advanced metering infrastructure 7 system to prevent outages during extreme weather events, reduce the 8 length of outages during extreme weather events, and reduce 9 amount spent on extreme weather restoration. the 10 They 11 include the following applications. determines Locational Awareness: the electrical 12 connectivity above the meter within the distribution 13 14 grid and provides the ability to accurately assess the connectivity of the system, from the meter to the 15 transformer, transformer to the feeder, and the phase 16 connectivity which will increase the opportunity for 17 quicker restoration during extreme weather events. 18 identifies feeder Vegetation Contact Detection: 19 20 sections that have repeated vegetation contact, that 21 indicating vegetation management should be prioritized to those areas to minimize customer 22 23 interruptions and the likelihood of damage caused by vegetation during extreme weather events.

Storm Mode: is a mechanism for maximizing outage and

41

24

	1	
1		restoration reporting performance during widescale
2		outages by minimizing and prioritizing outage and
3		restoration messages. Storm mode provides faster and
4		more accurate indication of feeder and feeder section
5		energized state during widescale outages.
6		
7	Q.	Please explain how Tampa Electric's Distribution Overhead
8		Feeder Hardening program will enhance the utility's
9		existing transmission and distribution facilities?
10		
11	A.	The Distribution Overhead Feeder Hardening program will
12		enhance the resiliency of the distribution system by
13		increasing the strength of the poles at most risk of failing
14		during a major weather event as well as the poles at key
15		locations along the feeder that would cause the greatest
16		impact if a failure occurred. Tampa Electric has
17		approximately 800 distribution feeders that serve near
18		1,000 customers on average each, so mitigating the
19		potential of an outage on these feeders is critical to
20		minimizing customer outages. In addition, the company plans
21		to add fault detection, isolation, and restoration devices
22		on the feeder, which will significantly reduce the number
23		of customers experiencing an outage during an event and
24		allow those that do to be restored significantly quicker.
	1	

Did Tampa Electric prepare a list of Distribution Overhead 1 Q. 2 Feeder Hardening projects that the company is planning on 3 initiating in 2022, including their associated starting and projected completion dates? 4 5 Yes. We include the list of Distribution Overhead Feeder 6 Α. Hardening projects for 2022 and their associated starting 7 and projected completion dates in Appendix D of the 2022 8 SPP and in my Exhibit No. DLP-1, Document No. 7. The company 9 has a preliminary list of projects for 2023 and 2024 and 10 11 has identified how many distribution feeders the company plans to harden in the years 2025 through 2031. 12 13 14 Q. Did Tampa Electric prepare a description of the facilities that will be affected by each project including the number 15 and type of customers served? 16 17 Yes. We show in Appendix D of the 2022 SPP and in my Exhibit 18 Α. No. DLP-1, Document No. 7, the description of facilities 19 20 affected, including a unique project identifier, the number and type of major equipment upgraded or installed, and the 21 number and type of customers served by the facilities. 22 23 Did Tampa Electric prepare a cost estimate for this program, 24 Ο. including capital and operating expenses? 25

Yes. The company developed cost estimates for each project 1 Α. within this program for 2022 through 2024 and totaled those 2 3 estimates to derive the annual cost estimates for the The company first defined the attributes of a program. 4 5 hardened feeder and then applied the new criteria to each potential overhead feeder to develop its cost estimate. The 6 estimated costs for each project reflect bringing that 7 feeder to the new hardened standard, which includes poles 8 meeting NESC Extreme Wind loading criteria, no poles lower 9 than a class 2, no conductor size smaller than 336 ACSR, 10 11 single phase reclosers on laterals, feeder segmented and automated with no more than 200 to 400 customers per 12 section, and no segment longer than two to three miles, no 13 more than two to three MW of load served on each segment, 14 and circuit ties to other feeders with available switching 15 capacity. The company then estimated the number of projects 16 it expects to complete in years 2024 through 2031 with 17 average project cost estimates to develop the annual 18 program costs in those years. The estimated capital costs 19 20 for this program are \$32.8 million in 2022, \$30.1 million in 2023, and \$30.0 million in 2024. There are approximately 21 \$0.6 million in incremental annual O&M costs associated 22 23 with this program. The table below includes the estimated number of projects and estimated costs per year for 2022 24 through 2024. 25

	1	
1		
2		
3		Tampa Electric's Distribution Overhead Feeder Hardening
4		Program Projects by Year and Projected
		Costs (in millions)
5		Projects Costs
6		2022 36 \$33.4
-		2023 31 \$30.7
7		2024 23 \$30.7
8		
9		
10	TRAN	MISSION ACCESS PROGRAM
11	Q.	Please describe the Transmission Access program.
12		
13	A.	Tampa Electric's Transmission Access program is designed to
14		ensure the company always has access to its transmission
15		facilities so it can promptly restore its transmission
16		system when outages occur. Increased power demands and
17		changes in topography and hydrology related to customer
18		development, along with several years of active storm
19		seasons, have negatively impacted the company's access to
20		its transmission infrastructure. The company's proposed
21		Transmission Access program involves repairing and
22		restoring transmission access by constructing access roads
23		and access bridges to critical routes throughout the
24		company's transmission corridors.
25		

1	Q.	Is Tampa Electric proposing any changes to the existing
2		Transmission Access program?
3		
4	A.	Yes. The company is keeping all the components of the
5		existing Commission-approved Transmission Access program,
6		but the company is proposing that this program should be
7		structured with no end date to facilitate projects as needed
8		in the future.
9		
10	Q.	Please explain how Tampa Electric's Transmission Access
11		program will enhance the utility's existing transmission
12		facilities.
13		
14	A.	This program will enhance the existing transmission
15		facilities by improving the company's access to its
16		critical transmission circuits, especially during `wet' and
17		storm seasons, which will promote system resiliency and
18		more timely storm restoration.
19		
20	Q.	How did the company analyze the costs and benefits of the
21		transmission access program?
22		
23	A.	Tampa Electric used a consultant in the prior SPP, filed on
24		April 10, 2020, to determine the costs and benefits of the
25		transmission access program projects that the company is
		4 6

1		currently performing or planning to perform in the future.
2		
3	Q.	Did the company update this information for the 2022 SPP?
4		
5	A.	Yes. The company made a slight modification to the list of
6		Transmission Access projects based upon further internal
7		evaluation.
8		
9	Q.	Please explain how Tampa Electric and 1898 & Co. prepared
10		the estimate of the reduction in outage times and
11		restoration costs due to extreme weather conditions that
12		will result from the Transmission Access program.
13		
14	A.	Mr. De Stigter describes the methodology used to develop
15		the estimate of the reduction in outage times and
16		restoration costs in detail. In general, 1898 & Co.
17		developed a model that calculates the benefit in terms of
18		decreased restoration cost and reduced CMI for each
19		proposed transmission access project.
20		
21	Q.	Did Tampa Electric prepare an analysis of the estimated
22		costs and benefits of the Transmission Access program?
23		
24	A.	Yes. A table comparing the estimated costs and benefits of
25		this program is included below.
		Δ7

1 2 3		-	ransmiss	sion A	sed 2022-2031 ccess Enhanc Costs versus	ements Progr		Plan
4 5	Storm Protection		Projected Costs (in Millions)		Projected Reduction in Restoration Costs	Projected Reduction in Customer Minutes of Interruption	Program Start	Program End
6 7		Program	Capital	O&M	(Approximate Benefits in Percent)	(Approximate Benefits in Percent)	Date	Date
8 9		Transmission Access Enhancements	\$31.5	\$0.0	28	55	Q1 2021	After 2031
10								
11	Q.	Please ex	plain	the n	nethodology	Tampa Elec	tric us	sed in
12		prioritiz	ing the	proje	ects the com	npany is inc	luding	in the
13		Transmiss	ion Acce	ess pr	ogram.			
14								
15	A	. Mr. De St	igter d	descri	bes the met	hodology use	ed to d	levelop
16		the priori	itizatio	on of j	projects in	these progra	ams in c	letail.
17		In general	, the c	ompany	y and 1898 &	Co. develope	ed a pot	ential
18		cost esti	mate ar	nd est	cimated bene	efits for e	ach pot	ential
19		project.	The est	timate	d benefits	include rec	luced C	MI and
20		reduced r	estorat	ion c	osts. We co	ombined the	benefi	ts and
21		calculated	d a co	st-ber	nefit NPV r	atio for ea	ach pot	ential
22		project. N	We used	the N	IPV ratios to	o prioritize	e each p	project
23		within the	e progra	am. Th	e rankings :	serve as a g	juide, a	and the
24		company a	lso app	olies	operational	experience	and ju	ıdgment
25		when seled	cting p	roject	.s.			
					4.0			

1	Q.	Did Tampa Electric prepare an estimated number of
2	~	Transmission Access projects it plans on initiating in 2022
З		through 2024?
4		
5	A.	Yes. Using the analysis provided by 1898 & Co., the company
6		prioritized a list of 48 projects it plans to begin in 2022,
7		2023, and 2024. We include the list of Transmission Access
8		projects for 2022 and their associated starting and
9		projected completion dates in Appendix E of the 2022 SPP
10		and in my Exhibit No. DLP-1, Document No. 8.
11		
12	Q.	Did Tampa Electric prepare an estimate of the costs for
13		the projects planned for 2022 through 2024?
14		
15	A.	Yes. The company estimates the capital costs to be \$2.4
16		million in 2022, \$3.0 million in 2023, and \$3.0 million in
17		2024. There are no estimated incremental O&M costs for this
18		program. The table below sets out the total number of
19		projects and the estimated costs for the first three years
20		of the plan.
21		
22		
23		
24		
25		
		4 9

			—			
1					Tampa Electr:	
0	Transmission Access Enhancements Program					
2	Projects by Year and Projected Costs (in millions)					
3						
					ects	Costs
4			2022		5	\$2.4
5			2023		5	\$3.0
0			2024	1	3	\$3.0
6						
7	Q.	Did	Tampa E	lectric j	prepare individu	al cost estimates for
8		this	program	m, includ	ing capital and	operating expenses for
9		acces	ss road	s and acc	ess bridges?	
10						
11	A.	Yes,	the ta	ble below	sets out the e	stimated costs for the
12		prog	ram by y	year over	the ten-year pla	an horizon, showing the
13		acces	ss road	s and acc	ess bridges port	lions.
14						
15					Insmission Access gram Costs (in th	
16			Acces	ss Road	Access Bridge	Total Transmission
17			Projec	ts Costs	Project Costs	Access Project Costs
18		2022		\$724	\$1,686	\$2,410
19		2023		\$879	\$2 , 158	\$3,037
тЭ		2024		\$1,844	\$1 , 163	\$3,007
20		2025		\$1 , 614	\$2,089	\$3,703
0.1		2026		\$2 , 838	\$608	\$3,447
21		2027		\$3,404	\$0	\$3,404
22		2028		\$1,932	\$1,211	\$3,142
		2029		\$1 , 167	\$1,672	\$2,839
23		2030		\$997	\$1,043	\$2,041
		2031		\$4,425	\$0	\$4,425
24						

INFRASTRUCTURE INSPECTIONS 1 2 Please provide а description of the Infrastructure Q. 3 Inspections program. 4 5 Α. Thorough inspections of Tampa Electric's poles, structures, and substations is critical for ensuring the system is 6 maintained and resilient to a major storm event. This SPP 7 program involves the inspections performed on the company's 8 T&D infrastructure, including all wooden distribution and 9 transmission transmission poles, structures, 10 and 11 transmission substations, as well as the audit of all joint use attachments. 12 13 14 Q. Does Tampa Electric currently carry out infrastructure inspections? 15 16 Α. Yes. Tampa Electric's Infrastructure Inspection program is 17 part of a comprehensive program initiated by the Florida 18 Public Service Commission for Florida investor-owned 19 20 electric utilities to harden the electric system against severe weather and to identify unauthorized and unnoticed 21 non-electric pole attachments which affect the loadings on 22 23 poles. This inspection program complies with Order No. PSC-06-0144-PAA-EI, issued February 27, 2006 in Docket No. 24 20060078-EI, which requires each investor-owned electric 25

utility to implement an inspection program of its wooden 1 transmission, distribution, and lighting poles on an eight-2 3 year cycle based on the requirements of the NESC. This program provides a systematic identification of poles that 4 5 require repair or replacement to meet NESC strength requirements. Tampa Electric performs inspections of all 6 wood poles on an eight-year cycle. Tampa Electric has 7 approximately 285,000 wooden distribution and lighting 8 poles and 26,000 transmission poles and structures that are 9 part of the inspection program. Approximately 12.5 percent 10 11 of the known pole population will be targeted for inspections annually, although the actual number of poles 12 may vary from year to year due to recently constructed 13 14 circuits, de-energized circuits, or reconfigured circuits. 15 How will the Infrastructure Inspection program identify 16 Q. potential system issues? 17 18 The Tampa Electric Transmission System Inspection program 19 Α. 20 identifies potential system issues along the entire transmission circuit by analyzing the structural conditions 21 at the ground line and above ground as well as the conductor 22 23 spans. Formal inspection activities included in the program are ground line inspection, ground patrol, aerial infrared 24 patrol, inspection, transmission above ground and 25

substation inspections. Typically, the ground patrol, aerial infrared patrol, and substation inspections are performed every year while the above ground inspections and the ground line inspection are performed on an eight-year cycle.

1

2

3

4

5

6

14

18

7 The company also performs joint use audits and inspections 8 to mitigate the impact unknown foreign attachments could 9 create by placing additional loading on a facility. All 10 Tampa Electric joint use agreements allow for periodic 11 inspections and audits of joint use attachments to the 12 company's facilities to be paid for by the attaching 13 entities.

Q. Please explain how Tampa Electric's Infrastructure
 Inspections program will enhance the utility's existing
 transmission and distribution facilities?

identification inspections of Timely and required 19 Α. 20 maintenance items can greatly reduce the impact of major storm events to the transmission and distribution system. 21 Given that poles are critical to the integrity of the 22 23 transmission and distribution grid, pole inspections are a key component of this SPP program. Pole failures during a 24 major storm event can cause a significant impact since there 25

is a high probability that the equipment attached to the 1 pole also will be damaged. Cascading failures of other poles 2 3 are also likely to occur. Specifically, wood poles pose the greatest risk of failure and must be maintained and 4 5 eventually replaced given they are prone to deterioration. The eight-year wood pole inspection requirement put in 6 place by the Florida Public Service Commission is aimed at 7 identifying any problems with a pole so it can be mitigated 8 before it causes a problem during a major storm event. In 9 addition, the other FPSC required inspections included in 10 11 this SPP program are aimed at identifying equipment issues that are compromised and that may create a vulnerability so 12 that they can be addressed prior to causing a problem during 13 14 a major storm event.

16 Q. Please explain how Tampa Electric prepared the estimate of 17 the reduction in outage times and restoration costs due to 18 extreme weather conditions that will result from the 19 Infrastructure Inspections program.

20

15

A. While Tampa Electric did not prepare estimates of the reduction in outage times and restoration costs for this program, as I previously discussed, inspections play a critical role in identifying issues with infrastructure and facilities so appropriate repairs can be made before a

	1	
1		failure and resulting outage occurs. By doing so, the number
2		of outages and outage times, not only during a major storm
3		event, but also during day-to-day operations are
4		significantly reduced. In addition, planned repairs of
5		equipment and facilities identified through an inspection
6		are significantly less costly than restoring after a
7		failure or following a major storm event.
8		
9	Q.	Did Tampa Electric prepare a list of Infrastructure
10		Inspections projects that the company is planning on
11		initiating in 2022, including their associated starting and
12		projected completion dates?
13		
14	A.	Tampa Electric conducts thousands of inspections each year,
15		so rather than identify various projects the company has
16		identified the number of inspections by type planned for
17		2022 through 2024, along with the estimated cost. The table
18		below sets out this information. Typically, these
19		inspections are conducted throughout the year and have no
20		specific start and completion date, except for the bulk
21		electric transmission and critical 69kV transmission
22		substation and line inspections which are inspected first
23		and prior to the peak of hurricane season each year.
24		

	2022	2023	2024
Joint Use Audit	Note 1		
Distribution		· · ·	
Wood Pole Inspect	ions 35,625	35,625	16,625
Transmission		г г	
Wood Pole/Ground Inspect	66.	479	403
Above Ground Inspect	zions 3,386	2,641	2,70
Aerial Infrared Pat	crols Annually	Annually	Annuall
Ground Pat			Annuall
Substation Inspect	cions Annually	Annually	Annuall
Q. Did Tampa Electri	lc prepare a descr		
and type of custo		ect, includin	g the numb
	omers served?	ect, includin ampa Electri	-
A. As I previousl	omers served?	ampa Electri	lc conduc
A. As I previousl thousands of insp	omers served? y mentioned, Ta	ampa Electri , and we did :	lc conduction
A. As I previousl thousands of insp specific project	omers served? y mentioned, Ta pections each year	ampa Electri , and we did : Eacilities.	ic conduct not identi: The compan
A. As I previousl thousands of insp specific project identified the n	omers served? y mentioned, Ta pections each year as or affected t	ampa Electri , and we did : Eacilities. ons by type	lc conduct not identi: The company planned fo
A. As I previousl thousands of insp specific project identified the n 2022 through 20	omers served? y mentioned, Ta pections each year as or affected to umber of inspecti	ampa Electri , and we did : Eacilities. ons by type ustomers wil	lc conduct not identi: The compar planned fo l certain
A. As I previousl thousands of insp specific project identified the n 2022 through 20 benefit from this	omers served? y mentioned, Ta pections each year as or affected in umber of inspecti 24. While all c	ampa Electri , and we did : Eacilities. ons by type ustomers wil is not pract:	ic conduct not identia The compar planned fo l certain ical to lia
A. As I previousl thousands of insp specific project identified the n 2022 through 20 benefit from this	omers served? y mentioned, Ta pections each year as or affected in umber of inspecti 24. While all co s SPP program, it rs or type of cus	ampa Electri , and we did : Eacilities. ons by type ustomers wil is not pract:	ic conduct not identi: The compar planned fo l certain: ical to lis
A. As I previousl thousands of insp specific project identified the n 2022 through 20 benefit from this specific customer	omers served? y mentioned, Ta pections each year as or affected in umber of inspecti 24. While all co s SPP program, it rs or type of cus	ampa Electri , and we did : Eacilities. ons by type ustomers wil is not pract:	ic conduct not identi: The compar planned fo l certain: ical to lis
A. As I previousl thousands of insp specific project identified the n 2022 through 20 benefit from this specific customer particular inspec	omers served? y mentioned, Ta pections each year as or affected in umber of inspecti 24. While all co s SPP program, it rs or type of cus	ampa Electri , and we did : Eacilities. ons by type ustomers wil is not pract: tomers benefi	ic conduct not identi: The compar planned fo l certain: ical to lis iting from
 As I previousl thousands of insp specific project identified the n 2022 through 20 benefit from this specific customer particular inspec Q. Would you explain 	y mentioned, Ta pections each year as or affected in umber of inspecti 24. While all co s SPP program, it rs or type of cus action.	ampa Electri , and we did : Eacilities. ons by type ustomers wil is not pract: tomers benefi thodology Tar	ic conduc not identi The compa planned f l certain ical to li iting from mpa Electr

1		in this Infrastructure Inspections program?
2		
3	A.	Tampa Electric typically prioritizes its inspections by age
4		or date of last inspection. We also consider the following
5		criteria:
6		• bulk electric transmission and critical 69kV
7		transmission substations and lines are inspected first
8		and prior to the peak of hurricane season each year,
9		ullet circuits are patrolled based on their criticality or
10		priority ranking, and
11		ullet aerial infrared scans are scheduled in the summertime
12		when load is highest, which improves the accuracy of the
13		results.
14		
15	Q.	Did Tampa Electric prepare a cost estimate for this program,
16		including capital and operating expenses?
17		
18	A.	Yes. The estimated costs for this program include \$1.6
19		million in 2022, \$1.5 million in 2023, \$1.6 million in 2024,
20		and approximately \$1.8 million in each year from 2025
21		through 2031. All costs associated with this program are
22		O&M and are summarized in the following table.
23		
24		
25		
		57

	Projected Costs of In		e Inspectio	ons
	(in t)	housands)	0000	0004
Dis	tribution	2022	2023	2024
		t1 000	t	+ 1 0 C
	Wood Pole Inspections	\$1,020	\$1,040	\$1 , 06
Tra	insmission			
	Wood Pole/Groundline	\$62	\$64	\$6
	Inspections			
-	ove Ground Inspections	\$10	\$11	\$1
A	erial Infrared Patrols	\$114	\$117	\$11
	Ground Patrols	\$201	\$154	\$15
	Substation Inspections	\$146	\$146	\$14
	Yes. The company has pr	ovided the	costs assoc	ciated wi
	Yes. The company has protected this program and a descri			
LEGA		ption of the		
LEGA Q.	this program and a descri	ption of the	e benefits <u>r</u>	provided.
	this program and a descri	ption of the	e benefits <u>r</u>	provided.
	this program and a descri	ption of the	e benefits <u>r</u>	provided.
	this program and a descri	Ption of the state	e benefits p Legacy Storr	provided. m Hardeni
Q.	this program and a descri CY STORM HARDENING INITIAT Please provide a descript Initiatives.	Diption of the sev	e benefits <u>r</u> Legacy Storr eral well-e	provided. m Hardeni establish
Q.	this program and a descri ACY STORM HARDENING INITIAT Please provide a descript Initiatives. The company plans to c	TIVES CIVES Cion of the Continue sev	e benefits p Legacy Storr eral well-e referred to	provided. m Hardeni establish o as lega

resiliency benefits previously identified by the Commission. These initiatives include the Geographical Information System, Post-Storm Data Collection, Outage Data - Overhead and Underground Systems, Increase Coordination with Local Governments, Collaborative Research, Disaster Preparedness and Recovery Plan, and Distribution Pole Replacements.

1

2

3

4

5

6

7

8

Tampa Electric's Geographic Information System ("GIS") will 9 continue to serve as the foundational database for all 10 11 transmission, substation, and distribution facilities. Regarding Post-Storm Data Collection, Tampa Electric has a 12 formal process in place to randomly sample and collect 13 14 system damage information following a major weather event. Tampa Electric has a Distribution Outage Database that it 15 uses to track and store overhead and underground system 16 outage data. Tampa Electric has an Emergency Preparedness 17 team and representatives that will continue to focus on 18 maintaining existing vital governmental contacts 19 and 20 participating on committees to collaborate in disaster recovery planning, protection, response, recovery, 21 and mitigation efforts. Tampa Electric will also continue to 22 participate in the collaborative research effort with 23 Florida's other investor-owned electric utilities, several 24 municipals, and cooperatives to further the development of 25

utility infrastructure storm resilient electric 1 and 2 technologies to reduce storm restoration costs and customer 3 outage times. Tampa Electric will continue to maintain and improve its Disaster Preparedness and Emergency Response 4 5 Plans and be active in many ongoing activities to support the improved restoration of the system before, during, and after 6 activation. Tampa Electric's distribution 7 storm pole replacement initiative starts with the company's 8 distribution wood pole and groundline inspections and 9 includes restoring, replacing, or upgrading those 10 11 distribution facilities identified to meet or exceed the company's current storm hardening design and construction 12 standards. 13 14 Please explain how Tampa Electric's Legacy Storm Hardening 15 Ο. Initiatives will enhance the utility's existing 16 Plan transmission and distribution facilities. 17 18 As I mentioned, all these initiatives are well-established 19 Α. 20 and have been in place since the Commission determined that they should be implemented and would provide benefits by 21 enhancing the transmission and distribution 22 system,

reducing restoration costs and/or customer outage times.

24

23

25

Q. Did Tampa Electric prepare a cost estimate for this program,

1		includ	ing capital and operating	expenses?
2				
3	A.	Yes. Ir	the table below, the comp	any summarizes the expected
4		capita	l and operating expenses f	or these initiatives during
5		the 202	22 through 2024 period. Tar	npa Electric plans to invest
6		\$12.5	million in 2022, \$12.98 m	million in 2023, and \$13.3
7		million	n in 2024 of capital	for distribution pole
8		replace	ements. There is an assoc	iated operating expense of
9		\$0.8 mi	llion in 2022, \$0.8 millio	on in 2023, and \$0.9 million
10		in 202	4 for this activity. In a	addition, the company plans
11		to inc	ur approximately \$0.3 mi	llion per year during 2022
12		through	n 2024 in operating	expenses for Disaster
13		Prepare	edness and Emergency Resp	onse activities.
14				
15			Tampa El	ectric's
16			Legacy Storm Hardeni	ng Plan Initiatives
17			Projected Cost	s(in millions)
18			Disaster Preparedness	Distribution Pole
19			and Recovery Plan	Replacements
20		2022	\$0.3	\$13.3
21		2023 2024	\$0.3 \$0.3	\$13.7 \$14.1
22		2021	¥ 0 • 3	Y ± 1 • ±
23	ADHE	RENCE TO	D F.A.C. RULES AND STATUT	ORY REQUIREMENTS
24	Q.	Does Ta	ampa Electric's 2022 SPP :	include all of the program-
25		level	detail required by Rul	e 25-6.030(3)(d) and the
			61	

	l	
1		project-level detail required by Rule 25-6.030(3)(e)?
2		
3	A.	Yes. The 2022 SPP includes the required program-level
4		detail for the eight storm protection programs described in
5		my testimony. The 2022 SPP also includes the necessary
6		project-level detail for the programs that contain SPP
7		projects.
8		
9	CONC	LUSIONS
10	Q.	Please summarize your direct testimony.
11		
12	A.	My testimony demonstrates that the programs I discussed in
13		Tampa Electric's proposed Storm Protection Plan are
14		consistent with Rule 25-6.030(3)(d)-(e), F.A.C. My
15		testimony also demonstrates that these programs will reduce
16		restoration costs and outage times and enhance reliability
17		in a cost-effective manner.
18		
19	Q.	Should Tampa Electric's proposed Distribution Lateral
20		Undergrounding, Vegetation Management, Transmission Asset
21		Upgrades, Substation Extreme Weather Hardening,
22		Distribution Overhead Feeder Hardening, Transmission
23		Access, Infrastructure Inspections, and Legacy Storm
24		Hardening programs be approved?
25		

I		
1	A.	Yes. These programs should be approved. The programs meet
2		the requirements of Rule 25-6.030, and they are designed to
3		strengthen the company's infrastructure to withstand
4		extreme weather conditions, reduce restoration costs,
5		reduce outage times, improve overall reliability, and
6		increase customer satisfaction in a cost-effective manner.
7		
8	Q.	Does this conclude your testimony?
9		
10	A.	Yes.
11		
12		
13		
14		
15		
16		
17		
18		
19		
20		
21		
22		
23		
24		
25		
		63

TAMPA ELECTRIC COMPANY DOCKET NO. 20220048-EI WITNESS: PLUSQUELLIC

EXHIBIT

OF

DAVID L. PLUSQUELLIC

TAMPA ELECTRIC COMPANY DOCKET NO. 20220048-EI EXHIBIT NO. DLP-1 WITNESS: PLUSQUELLIC DOCUMENT NO. 1 PAGE 1 OF 1 FILED: 04/11/2022

	Tampa Ele	Electric - : Proj	c - Proposed 2022-2031 Projected Costs versus	Storm Protection Plan Benefits	n Plan	
Storm Protection Program	Projecte (in Mill	ected Costs Millions)	Projected Reduction in Restoration Costs (Approximate	Projected Reduction in Customer Minutes of Interruption (Approximate	Program Start Date	Program End Date
	Capital	O£M	benerits in Fercent)	Benefits in Percent)		
Distribution Lateral Undergrounding	\$1,070.2	\$2.0	32	45	Q2 2020	After 2031
Vegetation Management	\$0.0	\$324.8	21	22 to 29	Q2 2020	After 2031
Transmission Asset Upgrades	\$139.1	\$5 . 6	85	ττ	Q2 2020	2029
Substation Extreme Weather Hardening	\$28.8	\$0.0	20 to 25	12 to 45	Q1 2021	After 2031
Distribution Overhead Feeder Hardening	\$316.9	6.7\$	54	97	Q2 2020	After 2031
Transmission Access Enhancements	\$31.5	\$0.0	2	5 2	Q1 2021	After 2031

																																		F	Τ.	Ц	E.	D	:		C)4	:/	Ŧ	1,
	Project Cost in 2022	\$634,109	\$140,500	\$152,871	\$208,780	\$86,294	\$484,876	\$664,205	\$238,465	\$747,872	\$577,003	\$154,711	\$55,000	\$854,885	\$123,608	\$497,526	\$148,692	\$430,742	\$187,342	\$14,000	\$120,742	\$238,847	\$104,230	\$188,155	\$259,986	\$389,527 526 000	\$130.871	\$245,476	\$612,548	\$314,198	\$621,962	\$78,658	\$116 100	\$83,831	\$522,779	\$262,324	\$506,543	\$380,641	\$40,180	\$400,026	\$220,188	\$323,959	\$655,600	\$494 , 945	\$564 , 226
tion	End Qtr	4 - 2022	Q1 - 2022	3 - 2022	Q3 - 2022	Q4 - 2022	1 - 2023	2 - 2022	Т	Т.	3 - 2022	Q3 - 2023	1 - 2022	Q4 - 2022	I.	1 - 2023	1	Т	Т		I.		L.	L.	L.	4 - 2022	1	2 - 2022	ı.	Т	I.	I.		Т	Т	Q3 - 2022	I.	3 - 2022	Т	Т	4 - 2022	I.	L.	τ.	Q3 - 2022
Construction	Start Qtr	- 2022 Q4	- 2021	- 2022 Q3	- 2022	- 2022	- 2022	- 2022	- 2022	- 2022	- 2022	- 2022	- 2021	- 2022	- 2022 03	- 2022	- 2022	- 2022	- 2022	- 2021	- 2022	- 2022	- 2022	- 2021	- 2022	- 2022 Q4	- 2.022	- 2022	Т	- 2022 Q4	- 2022	- 2022	- 2022 42	- 2022	- 2022	- 2022	- 2022	- 2022 Q3	- 2022	- 2022	- 2022	- 2022	- 2022	- 2022	- 2022 0
	Project Start Qtr	- 2021 03	- 2021 04	- 2021 02	- 2021 02	- 2021 03	<u> </u>	- 2020 01	2021	1	~	- 2020 Q4	- 2020 Q3	- 2021 Q3	- 2021 02	- 2021 Q3	- 2021 Q3	- 2021 Q3			н	2021	2021	2021	2021	2020	- 2021 03	_	- 2021 Q3	- 2021 02		2021	- 2020 03	2021	_	- 2021 02	- 2021 Q3	- 2021 02	- 2021 Q1	- 2021 02	- 2021 Q3	- 2021 Q2	~	_	- 2021 01
		01		01	01	01	01	03	010	01	e O		б3		01	01	01	01		01						04		6	01 0	Q1			5	07	01	01	Q1	Q1	01	01	01	01	Q4		01
	Priority Customers	m	12	0	0	0	0	18	0	0	0	0	0	0	1	0	0	0	0	0	0	0	0	0	0	00	o c		0	0	2	ω (5 0	0	12	9	0	0	0	11	0	9	0	0	0
n	Total	142	25	73	37	97	128	175	ъ	73	139	413	75	32	64	06	23	94	24	17	47	138	85	295	1.1.1	183 183	000	237	128	42	31	102	54	19	122	26	63	53	296	36	37	85	90	179	461
ustomers	Large C&I	1	0	2	0	2	0	m	0	0	2	ю	2	1	4	З	2	1	0	0	0	-1	-1	0	1	2 0	0 0		1	0	11	4	n r	0	1	1	e	2	0	4	0	1	1	0	0
	Small C&I	11	11	7	13	11	13	29	m	D	6	7	1	2	13	20	2	19	8	с	З	15	ۍ ۱	21	10	27	r	10	4	ю	6	<i>б</i> г	n t	0	8	5	0	19	15	13	12	ŋ	28	32	17
	Residential	130	14	64	24	84	115	143	2	68	128	403	72	29	4.7	67	19	74	16	14	44	122	79	274	166	119	C 7 7	226	123	39	11	68	97	17	113	20	60	32	281	19	25	79	61	147	444
Project	Poles	28	27	11	15	80	16	17	13	24	18	28	15	23	10	30	18	33	17	13	10	21	10	52	თ	28	10	56	18	30	57	51	1.0 1.0	11	31	18	25	15	21	19	20	21	33	38	56
Specific Deta	OH to UG Length Converted (miles)	0.31	0.32	0.16	0.21	0.09	0.19	0.19	0.24	0.43	0.24	0.41	0.19	0.23	0.12	0.38	0.15	0.34	0.20	0.13	0.13	0.23	0.11	0.75	0.11	0.44	0.13	0.76	0.25	0.33	0.66	0.62	0.40	0.17	0.38	0.20	0.25	0.20	0.19	0.19	0.22	0.33	0.47	0.53	0.75
	Circuit No.	13021	13021	13026	13026	13026	13026	13093	13099	13099	13099	13100	13102	13102	13102	13104	13104	13104	13104	13105	13105	13105	13105	13106	13106	13107	13107	13158	13158	13158	13176	13176	13188	13188	13204	13205	13205	13205	13354	13399	13418	13418	13418	13468	13468
	Project ID	LUG CSA 13021.60058683	LUG CSA 13021.92350282	LUG CSA 13026.60059452		LUG CSA 13026.60059509	LUG CSA 13026.60059524	LUG CSA 13093.91004837	LUG CSA 13099.10368943	LUG CSA 13099.60125388	LUG CSA 13099.90882614	LUG CSA 13100.91340554	LUG CSA 13102.60123654	LUG CSA 13102.90748252	LUG CSA 13102.91293905	LUG CSA 13104.10362869	LUG CSA 13104.91241032	LUG CSA 13104.91643108	LUG CSA 13104.91668251	LUG CSA 13105.10580676	LUG CSA 13105.10580689	LUG CSA 13105.10580690	LUG CSA 13105.60164901	LUG CSA 13106.10361901	LUG CSA 13106.91722510	ING CSA 13107.10376173	THE CSA 13107.10376201	LUG CSA 13158.60011810	LUG CSA 13158.90816343	LUG CSA 13158.91461782	LUG CSA 13176.10375136	LUG CSA 13176.10375141	LUG USA 131/0.103/3140 TITC MSA 13188 10655453	LUG CSA 13188.92070695	LUG CSA 13204.60170504	LUG CSA 13205.90022802	LUG CSA 13205.90442230	LUG CSA 13205.90929181	CSA	LUG CSA 13399.60037987	LUG CSA 13418.91924595	LUG CSA 13418.92018190	LUG CSA 13418.92357188	LUG CSA 13468.60128362	LUG CSA 13468.60128378

TAMPA ELECTRIC COMPANY DOCKET NO. 20220048-EI EXHIBIT NO. DLP-1 WITNESS: PLUSQUELLIC DOCUMENT NO. 2 PAGE 1 OF 14 FILED: 04/11/2022

																																				F	I	LE	SD):			04	1/1
		Project Cost in 2022	\$113,932	\$142,000	\$616,481	\$368,400	\$93,643	\$948,857	\$196,308	\$60,945	\$5,185	\$81,217	\$233,667	\$541 , 441	\$1,215,306	\$102,548	\$102,041	\$33,500	¢110 720	\$97,000	\$137,902	\$266,895	\$429,829	\$90,518	\$137,793	\$213,950	\$2/8,492 CEAE 000	\$821.238	\$1,205,600	\$60,345	\$434 , 238	\$25,000	000'87¢	\$53,000	\$11,000	\$1,609,359	\$165,000	\$521,400	\$101,000	\$130,844	\$11,000 27 220	2212 000	\$22,500	\$15,000
	uction	End Qtr	Q1 - 2023	Т	ı.	<u>0</u> 3 - 2022	Q1 - 2023	Q3 - 2023	1	Т	Q2 - 2023	Q4 - 2022	Т	I.	I.			04 - 2022 04 - 2022	1	1	<u>0</u> 4 - 2022	Q3 - 2022	Q3 - 2022	Т	Т		03 - 2023		Q3 - 2022	Q1 - 2024	Т		Q1 = 2024	Т	Q4 - 2023	ı.	Т	I.	Q1 - 2024	I.	Q2 - 2023	Q1 - 2024 04 - 2022	1	1
	Construction	Start Qtr	04 - 2022	1	1	Т	Т	Т	1	Q1 - 2022	Q4 - 2022	Q3 - 2022	Т	Т	Т	Q4 - 2022	1	Q4 - 2021	1	1	1		Q1 - 2022	Т		1	02 - 2022		<u>04</u> - 2021	Q2 - 2023	Т		Q1 - 2023	1	02 - 2023	Т		Т	I.	I.	L.	02 - 2023 02 - 2023	1	<u> 0</u> 2 - 2023
Details		Project Start Qtr	01 - 2021	01 - 2021	- 1	Т	1	Т	Т	1	Т	1	Т	Т	Т		1	Q1 - 2021		$\frac{21}{01} - \frac{2021}{2021}$	1		Q1 - 2021	Т			Q1 = 2021	i i	<u>2</u> 3 - 2020	1	Т	Q4 - 2020		1	04 - 2020	1	1	Т	I.	۲.	L.	03 = 2020	1	<u>0</u> 4 - 2020
2202		Priority Customers	0	0	0	0	0	0	0	0	ъ	1	9	0	1	0	თ (، س	-	0	- 1	0	1	6	0	10	о с	7 0	0	11	ю			25	4	4	1	0	00 0	0	0 (ກເ	9 4	27
ng - rear		Total	10	60	133	139	20	255	58	ю	11	262	331	48	172	272	300	1	48	ç ∞	9	29	36	125	15	106	76 76	30	29	154	57	173	75	392	52	259	409	425	13	117	202	1 / 57	164	86
dromu	rs	Large C&I	0	2	0	4	0	0	0	0	0	2	0	2	1		5	т с	7 4	5 7	- 1	0	2	0	0	2	0 0	n ⊢	0	0	0	0,		×σ	2	4	1	с	9	2	0 (7	0 0	8
T UNGER	Customers	Small C&I	4	11	12	52	80	10	15	1	10	17	18	ъ	80	15	22	m	2	4	0	9	с	2	m	9	o c	7 00	2	4	1	mι	10	19	2	14	34	27	26	19	4	7 1	21	41
DISCRIDULION LATERAL UNGERGROUNDING		Residential	9	47	121	83	12	245	43	2	1	243	313	41	163	256	276	- 2	-1 a	20	ıю	23	31	123	12	98	136 A1	21	27	150	56	170	n u	370	48	241	374	395	41	190	348	L3 PC	141	49
TS CT TO C	oject	Poles	7	29	25	6 C	6	55	33	3	7	13	18	17	41	18	41	9 0) Ο α	15	12	13	27	10	19	13	70 7	38 40	15	24	22	34	42	11	21	80	15	43	54	19	16	с с с	21	38
	Specific Project Detail	OH to UG Length Converted (miles)	0.11	0.34	0.31	0.45	0.10	1.02	0.40	0.07	0.09	0.27	0.25	0.20	0.69	0.21	0.59	0.09	0.10	0.15	0.14	0.22	0.42	0.12	0.43	0.23	1.20	1.21	0.49	0.36	0.44	0.53	0.12	0.21	0.36	0.21	0.29	0.53	0.81	0.12	0.31	0.09	0.21	0.44
		Circuit No.	13468	13590	13592	13593	13632	13632	13632	13633	13633	13826	13831	13835	13835	13835	13836	13934	1 20204	13939	13948	13948	13993	13993	14040	14040	12006	13432	13815	13127	13127	13127	1212/	13171	13171	13174	13174	13211	13225	13226	13226	13226	13229	13230
		Project ID	LUG CSA 13468.91640192	LUG CSA 13590.91231633	LUG CSA 13592.91365233	LUG CSA 13593.93057902	LUG CSA 13632.10408272	LUG CSA 13632.10408290	LUG CSA 13632.60305848	LUG CSA 13633.90564142	LUG CSA 13633.91847345	LUG CSA 13826.60127680	LUG CSA 13831.10427677	LUG CSA 13835.10429505		LUG CSA 13835.60314670	LUG CSA 13836.91377944	LUG CSA 13934.10467575	ING CSA 13934.1040/39/	LUG CSA 13939.60144172	LUG CSA 13948.10442379	LUG CSA 13948.10442391	LUG CSA 13993.10372414	LUG CSA 13993.10433144	LUG CSA 14040.10786358	LUG CSA 14040.10786382	LUG USA 141U2.91582612	LUG DCA 13432.10761257	LUG DCA 13815.93026469	LUG ESA 13127.90334707	LUG ESA 13127.90334731	LUG ESA 13127.92661768	LUG ESA 13171 10465318U	LUG ESA 13171.90598389	LUG ESA 13171.93104605	LUG ESA 13174.10913196	LUG ESA 13174.60588225	LUG ESA 13211.60044019		LUG ESA 13226.10462583	LUG ESA 13226.92664597	LUG ESA 13226.92665539	LUG ESA 13229.92525393	LUG ESA 13230.10471354

TAMPA ELECTRIC COMPANY DOCKET NO. 20220048-EI EXHIBIT NO. DLP-1 WITNESS: PLUSQUELLIC DOCUMENT NO. 2 PAGE 2 OF 14 FILED: 04/11/2022

																																				F	I	LE	ED):			0	4,	/1	1	/20
		Project Cost in 2022	\$18,000	\$866,800	\$53,170	\$58,321	\$112,000	\$739,800	\$16 , 000	\$65,020	\$343,370	\$1,106,500	\$216,950	\$55,899	\$30,049 607 600	000 1 25	\$46.000	\$188.706	\$35,374	\$10,300	\$18,000	\$73,000	\$5,000	\$18,000	\$ / , 000	\$18,000	\$23,500	\$69,469	\$586,222	\$206,880	\$25,774	\$66,724 \$57 750	\$466.500	\$156,000	\$205,986	\$13,000	\$6 , 000	\$60,875	\$654,560	\$43,000	\$86,367	\$22,500	224,000 650 006	260 500	\$66,050	\$61,500	\$23,500
	Construction	End Qtr	Q3 - 2023	01 -		Q1 - 2024	Q3 - 2023	T.	Q3 - 2023	Т	Т	I.	ı.	L.	Q1 = 2024		1	1	Т	1	Q1 - 2024	1		L .	Q1 - 2023	i i	Т	I.	Q4 - 2022		1	04 = 2022	1		ı.	Т	Т	r.	r.					1	1	<u>0</u> 1 - 2024	Q4 - 2024
	Constr	Start Qtr	Q1 - 2023	1	Q1 - 2023	Q2 - 2023	Q1 - 2023	Q2 - 2022	Q1 - 2023	Q2 - 2023	Q1 - 2022	Т	I.	L.	Q2 - 2023	02 = 2023	1 2 7 7	1 22	T	1	Q2 - 2023	Т	Т		1	Q3 - 2023 Q2 - 2023	Т	1	Q2 - 2022	Q2 - 2022	1		03 = 2022	Т		Q2 - 2023	Т	Q3 - 2022	I.	L.	L.	02 - 2023	Q1 - 2023	04 = 2023	1 1	02 -	Q1 - 2024
etails		Project Start Qtr	Q1 - 2021	Q3 - 2020	Q1 - 2021	Q1 - 2021	1	Т	Q3 - 2020	Т	Т	I.	I.	I.	Q1 - 2021 61 - 2021	Q1 = 2021	1	1	1	1	Q1 - 2021	1	Т	1		01 - 2021	1	1	Q3 - 2020	Т	1	Q1 - 2021	1	Т	Q1 - 2021	Т	Т	Т	1	I.	01 - 2021	01 - 2021 01 - 2021	Q1 - 2021	Q1 = 2020	1	<u>2</u> 1 - 2021	Q1 - 2021
ar 2022 Details		Priority Customers	0	0	80	0	80	0	2	0	0	4	0	1	0 (N C	0	0	0	1	0	0	0	0 •	7	- C	- 1	4	0	0	0	0		0	7	0	1	0	0	0 (~ 5	7 ⁷ C	7 0	0	0	0	10
ng - Year		Total	58	74	20	25	290	191	10	39	30	156	314	50	157 157	10T	532	75	4	40	15	44	158	16 207	120	07 0	14	243	175	30	14	8/ 00	41	364	10	325	68	m	163 077	211	351 01	730 130	26 T	159	4	60	36
groundi	rs	Large C&I	2	0	0	0	4	0	2	0	1	2	Ч	0	2 0	0 0	0	o c	0	11	2	0	0	1,			4 0	2	0	2	9	0 -	- C	0	3	1	1	1	۰ ۵	1	0 0	x c		- C		0	9
l Under	Customers	Small C&I	2	16	8	2	17	32	с	2	10	6	21	m	ω c	7	18	о г С		22	0	7	14	- 00	20	0 1	4 0	12	17	2	7	.7 <	4 20	11	1	6	15	0	9	16	ۍ ۲	3/	7 0	7 0	, 0	4	2
Distribution Lateral Undergrounding		Residential	54	58	12	23	269	159	ß	37	19	148	292	47	137	02	514	5 U S	8 m	7	13	37	144	14	9/9	77 L	, 14	229	158	26		85 85	20	353	9	318	52	2	152	260	346	46	15/	151	TOT 19	56	31
istribu	Project il	Poles	31	21	23	22	34	47	37	13	26	34	23	6	ъ ^с	07	40	16	9	9	15	33	14	10	٩ <u>٢</u>	30	14	30	32	9	17	4	34	13	14	34	54	ы	50	45	23	67	44	» ۲	0 00	26	40
ctric's	Specific Pr Detail	OH to UG Length Converted (miles)	0.48	0.28	0.29	0.27	0.54	0.71	0.61	0.21	0.49	0.64	0.30	0.04	0.14	0.30	0.50	0.18	0.09	0.11	0.16	0.51	0.15	0.15	0.96	0.33	0.40	0.28	0.45	0.19	0.23	0.04	0.45	0.15	0.26	0.45	1.30	0.04	0.66	0.46	0.31	0.31	0.04	0.08	0.06	0.38	0.68
Tampa Elec		Circuit No.	13230	13230	13230	13231	13231	13433	13433	13454	13454	13454	13454	13454	13457	1 250 7	13502	13502	13509	13509	13509	13509	13509	13509	13500	13509 13509	13686	13710	13710	13793	13793	13793	13796	13796	13796	13796	13796	13797	13797	13799	13878	12670	1 207 0	1 3883	13883 13883	13906	13906
		Project ID	LUG ESA 13230.10471377	LUG ESA 13230.92180224	LUG ESA 13230.92496254	LUG ESA 13231.10868121	LUG ESA 13231.10868138	ESA	LUG ESA 13433.93369551	LUG ESA 13454.90188551	LUG ESA 13454.90397369	LUG ESA 13454.90429155	ESA	LUG ESA 13454.91522987	LUG ESA 13457.10482593	LUG ESA 1343/.9U1/0391 THC FSA 13502 10407396		TILLE R.S. 13502 02679861	ESA 13509	LUG ESA 13509.10501132	LUG ESA 13509.10501141	LUG ESA 13509.10501150	LUG ESA 13509.60287236	LUG ESA 13509.60346595	LUG ESA 13509.90504849	LUG ESA 13509.92890860 LUG ESA 13509.92890860	LUG ESA 13686.93697046	LUG ESA 13710.92354144	LUG ESA 13710.92881445	LUG ESA 13793.92685255	LUG ESA 13793.92686002	LUG ESA 13/93.92686/12	LUG ESA 13/33.32000/30 Tung Esa 13796.10842823	LUG ESA 13796.10842826		LUG ESA 13796.92728705	LUG ESA 13796.92884623		LUG ESA 13797.93188519	ESA	LUG ESA 13878.10105717	THUG ESA 138/8.10105/23	LUG ESA 130/8.LULU3/20 The tea 13878 10105728	13883	LUG ESA 13883.92008787	LUG ESA 13906.10096960	LUG ESA 13906.10096964

TAMPA ELECTRIC COMPANY DOCKET NO. 20220048-EI EXHIBIT NO. DLP-1 WITNESS: PLUSQUELLIC DOCUMENT NO. 2 PAGE 3 OF 14 FILED: 04/11/2022

			_	_																														F	I.	LI	SD	-				1/	1	1/
	Project Cost in 2022	\$26,250	\$25,000	\$119 , 524	\$32,973	\$23,500	\$20,000	\$26,850	\$198,750	\$22,500	\$23,500	\$27,500	530 708	\$31,299	\$21,250	\$194,372	\$56,106	\$122,978	\$298,166	9CT 7774	\$129.753	\$1,511,052	\$152,476	\$185,066	\$375,122	\$1,803,592	5145,165	\$122,648	\$1,001,289	\$858,204	\$54,732	\$267,570 \$225 732	\$157,398	\$196,174	\$59,592	\$789,692	\$43,272	\$21,500	\$23,114 \$120 000	\$60.020 \$60.020	\$34,323	\$47,114	\$24,000	\$26,500
Construction	End Qtr	Q4 - 2024	Q4 - 2023	Q4 - 2022	Q4 - 2023	Q4 - 2024	Т	Т	T.	I.	I.	Q4 = 2024	1	Т	1	Q2 - 2022	ı.		Q3 - 2023	Q4 = 2023 01 = 2023	1	ı.	Т.	Т	Т	L.	02 - 2023	1	Q4 - 2022	Q4 - 2022	Т	Q4 - 2022 03 - 2022	<u>2</u> 3 - 2022	Q3 - 2022	Т.	Q4 - 2022	Γ.	ı.	Q4 - 2024 D4 - 2024	T	ı.	Q4 - 2024	I.	Q4 - 2024
Constr	Start Qtr	Q1 - 2024	<u> 0</u> 2 - 2023		Q2 - 2023	Q1 - 2024	Q1 - 2024	Т	Т	I.	I.	Q1 = 2024	1	Т	Т	Q4 - 2021	Q1 - 2023	1	1	Q1 = 2023	1	1	Т.	Т	Q4 - 2021	Т	03 - 2022	1	Т	Q4 - 2021	Т	Q1 - 2022 O4 - 2021	Т	<u>0</u> 1 - 2022	1	1	I.	I.	QI = 2024	1	Т	<u>0</u> 1 - 2024	Т	Q1 - 2024
	Project Start Qtr	Q1 - 2021	Т	Q1 - 2021	Т	Q1 - 2021	Q1 - 2021	Т	Т	Q1 - 2021	ı.	Q1 = 2020	1	Т	1	Q3 - 2020	Q3 - 2020	1	I.	Q2 = 2021	i i	1	1	Q1 - 2021	1	1	02 - 2020 777 - 7020	1	<u>0</u> 1 - 2021	1	Т	Q1 - 2021 O3 - 2020	1	<u>0</u> 3 - 2020	ı.	Q1 - 2021	I.	I.	01 - 2021	1	Т	Q1 - 2021	Т	Q1 - 2021
	Priority Customers	12	0	0	0	9	0	0	4	0	0	0 <	r _	0	-	1	0	0	0	0 -	чc	0	0	0	0	0	0 4	° 0	0	0	4	00	0	0	0	0	0	10	0 <	r	0	5	14	0
	Total	113	68	29	45	22	9	63	761	126	56 26	25 7 U T	18	379	57	144	<i>L</i> 6	11	241	241	55	296	327	143	14	218	55 741	116	184	86	9	43	33	521	452	28	23	0/	178	151	152	508	214	58
su	Large C&I	ъ	2	1	0	4	2	0	-1	0	0	0 °	n c	0 02	e	1	0	4	0	0 0	7	i m	e	1	0	2	0 0	0 0	0	1	2	0 4	, 1	2	2	1	2	0	0 0	- 1	+ 0	3	1	-
Customers	Small C&I	6	4	2	4	10	0	1	13	18	2	27	rα	21	e	œ	9	0	18	23 23	6 2 6	27	26	18	ß	35	7.7	17	10	13	0	ۍ ۵	4	10	з	4	۰ ۵	4	4	11	15	22	34	12
Project Customers	Residential	66	62	26	41	8	4	62	747	108	93	80	100	356	51	135	91	7	223	716	48	266	298	124	6	181	1.2.0 1.2.1	1C 97	174	72	4	38 118	28	509	447	23	16	63	0T	139	137	483	179	45
Project ail	Poles	53	53	7	11	22	16	ß	48	53	19	50	C.7	15	22	14	30	19	18	/ 9	2.8	46	70	17	16	83	31	103 103	57	31	80	32	32	26	25	37	26	20 (χ	9F	17	48	116	22
Specific Pr Detail	OH to UG Length Converted (miles)	0.56	0.80	0.10	0.20	0.31	0.13	0.05	0.66	0.86	0.30	0.56	0.09	0.16	0.32	0.20	0.54	0.23	0.29	1.4U	0.43	0.72	1.23	0.21	0.30	1.76	0.57	1.99	1.08	0.72	0.16	0.54	0.49	0.49	0.34	0.72	0.45	0.09	21.0	0.36	0.24	0.81	2.47	0.33
	Circuit No.	13906	13906	13906	13909	13909	13911	13911	13911	13911	13911	11911	14116	14355	14355	13120	13146	13243	13243	13268	13268	13390	13655	13722	13724	13724	13/24	13724	13785	13785	13961	13961	13961	13961	13961	13961	13001	13001	13001	13001	13001	13001	13003	13342
	Project ID	LUG ESA 13906.10096968	LUG ESA 13906.90137810	LUG ESA 13906.92282884	LUG ESA 13909.90380435	LUG ESA 13909.92173076	LUG ESA 13911.10554595	LUG ESA 13911.60157736	LUG ESA 13911.60157737	LUG ESA 13911.90130568		LUG ESA 13911.92679866 THC TEN 14116 60140011	TING POR 14116 01073065	LUG ESA 14355.60258173	LUG ESA 14355.92354352	LUG PCA 13120.60015632	LUG PCA 13146.10629014	LUG PCA 13243.90684154	LUG PCA 13243.91351288	ШИБ РСА 13268.10/U3943 тыс ъсл 13268 а1633648	LUG FUA 13268.92962459		LUG PCA 13655.90431393	LUG PCA 13722.60360851	LUG PCA 13724.10671229	LUG PCA 13724.10671319	TUG PCA 13/24.106/1334	LUG PCA 13/24.9091100/ LUG PCA 13724.91049435	LUG PCA 13785.92299245	LUG PCA 13785.92466250	LUG PCA 13961.10696431	THE PCA 13961.10696486	LUG PCA 13961.91967308	LUG PCA 13961.92820848	LUG PCA 13961.92829453	LUG PCA 13961.92834683	LUG SHA 13001.10663240	LUG SHA 13001.10663262	LUG SHA I3001.LU663269	TUR SHA 13001 60179191	LUG SHA 13001.92048269	LUG SHA 13001.93346473	LUG SHA 13003.10895211	LUG SHA 13342.10925094

TAMPA ELECTRIC COMPANY DOCKET NO. 20220048-EI EXHIBIT NO. DLP-1 WITNESS: PLUSQUELLIC DOCUMENT NO. 2 PAGE 4 OF 14 FILED: 04/11/2022

																																				F	Ι	L	EI):	:		0	4	/:	1:	l,	/20
		Project Cost in 2022	\$500	\$26,500	\$551,702	\$23,774	\$31,398	\$38,097	\$33,000	\$785,112	\$63,620	\$100,465	\$23,114 \$21,250	017,424 010 017	\$40,035,012	\$32.374	\$937,189	\$393,652	\$867,707	\$926,697	\$207,720	\$438,832	\$888,621	\$1,206,963	\$342,484	\$747,463	070121/4	\$102 002	\$302,581	\$246,592	\$439,597	\$417,912	\$241,437	\$411,291	5690,882	\$621,815	\$150,226	\$169,173	\$180,975	\$337,807	\$596,018	\$402,018	\$311,368	\$54,732	\$54,798 COF 040	27 151 001	41,431,334 ¢05 ΛΔβ) P 2 1 1 1 2 1 2 1 2 1 2 1 2 1 2 1 2 1 2
	Construction	End Qtr	ı.	Q4 - 2024	Q4 - 2022	Т	T.	I.	I.	T.	L.	Q4 = 2024		Q4 = 2024	1	1	Т	Т	<u>0</u> 1 - 2023	Q1 - 2023	Q3 - 2023	Т	I.	L.	Q1 - 2023	1	Q1 = 2023	gi 2023 03 - 2022	Т	Q1 - 2023	1	Q1 - 2023	τ.	I.	01 - 2023	Т	Q3 - 2023	Q3 - 2023	Q2 - 2023	Q2 - 2023	Q1 - 2023	Q4 - 2024	I.	I.	Q3 - 2023 Q2 - 2023		04 - 2023	
	Constr	Start Qtr	Q1 - 2024	Q1 - 2024	Q2 - 2022	Q1 - 2024	Т	Т	Т	Т	I.		1	QI = 2024		1	1	Т	<u>0</u> 1 - 2022	Q1 - 2022	Q1 - 2023	1	Т	I.	I.	Q1 - 2022		QI = 2022	1	<u>0</u> 1 - 2022	Т	Q1 - 2022	Т	I.	Q3 = 2023 Q1 = 2022	Т	<u>04 - 2022</u>	Q4 - 2022	Q3 - 2022	Q3 - 2022	Q3 - 2022	Т	I.	I.	I.		Q1 = 2022	r.
Details		Project Start Qtr	Q1 - 2021	Q1 - 2021	Q1 - 2021	Q1 - 2021	Т	Q1 - 2021	Т	Т	I.	Q1 - 2021 61 - 2021		01 = 2021	1	$\frac{21}{01} - 2021$	1	1	<u>2</u> - 2021	Q1 - 2021	Q1 - 2021	Q1 - 2021	Т	I.	Q3 - 2021	1		$Q_3 = 2021$	1	<u>2</u> 3 - 2021	Т.	Q1 - 2021	Т	<u>0</u> 3 - 2021	QZ = 2021	01 - 2021	<u>0</u> 1 - 2021	Т	Q1 - 2021	Q1 - 2021	Q1 - 2021	Т	I.	ı.	I.	02 - 2020 77 - 7020	1	
2022		Priority Customers	0	0	0	З	0	-1	2	1	0	20 C	- c	700	n C	0	0	0	0	0	1	0	1	4	0	0 0		0	0	0	0	0	0	0 0		0	0	0	0	0	0	0	0	0	0 0	0 5	07	>
ng - Year		Total	34	197	40	12	44	101	605	85	152	7/T	304	105	142	20	378	106	94	238	31	42	106	95	218	360	950	202	48	125	123	94	442	1 E J	141	312	124	30	31	298	205	89	ۍ ۱	143	386	376	0/2	2
Undergrounding	rs	Large C&I	0	2	1	2	0	0	1	1	-	0 1	n r	νc	n c	0	0	0	0	1	ю	0	2	-1	0,	4 0	0 4	r (-	· m	e	10	2			C	1	0	0	1	1	0	0	2	9		7 0	n c	>
il Under	Customers	Small C&I	ъ	ß	e	e	21	4	35	20	15	м г	Ч	η α	-	~ 00	15	ç n	9	17	10	ъ	14	12	18	mι	9	11	74	16	78	m	22	7	0 ~	27	S	4	20	15	9	18	2	L	9	11 7	L 11	
tion Lateral		Residential	29	190	36	7	23	97	569	64	136	169 2	م ر 1 ا	2TF	135	12	363	101	88	220	18	37	90	82	200	72	502 5.0	с С	3 80 1 80	106	35	89	419	187	2CT	284	119	26	10	282	199	71	-	130	379	167 167	502 63	7
Distribution	roject L	Poles	10	27	22	28	23	17	123	33	21	18	17	07	1.0	11	63	26	41	39	26	19	68	81	20	21	200	о г	23	16	6	32	24	27	48	37	11	13	18	6	36	35	13	49	23	7 T C	14	2
Electric's D	Specific Project Detail	OH to UG Length Converted (miles)	0.16	0.36	0.50	0.73	0.48	0.27	1.78	0.79	0.42	0.27	0.40	0.48	0.15	0.13	0.95	0.35	0.69	0.94	0.27	0.23	0.95	1.34	0.29	0.31	0.31	15.0	0.24	0.14	0.09	0.42	0.34	0.35	1 02	0.62	0.19	0.16	0.36	0.19	0.53	0.45	0.25	0.90	0.44	10.0	0.09	2
Tampa El		Circuit No.	13342	13342	13645	13645	13652	13780	13817	13897	13900	13900	1 1000	1 4020	14024	14024	13118	13118	13118	13118	13118	13296	13296	13296	13296	13297	1329/	13312	13313	13313	13313	13314	13473	13473	13699 13699	13699	13699	13699	13699	13916	13916	13916	13972	13972	13972	1 2059	13071	+
		Project ID	LUG SHA 13342.90527363	LUG SHA 13342.91010293	LUG SHA 13645.91519309	LUG SHA 13645.92207754	LUG SHA 13652.92748361		LUG SHA 13817.10722417	LUG SHA 13897.10933151	LUG SHA 13900.10717269	LUG SHA 13900.91863298	AHN	LUG SHA 14020.00223373	LUIG SHA 14024.300312000 Ture Sha 14024 10747874	LUG SHA 14024.90116190	LUG WHA 13118.10535995	LUG WHA 13118.10535999		LUG WHA 13118.92612349	LUG WHA 13118.92659172		LUG WHA 13296.60531111	LUG WHA 13296.90010289	LUG WHA 13296.92376304	LUG WHA 13297.10560425	LUG WHA 1329/.1U360432 TIIC WHA 13297 60269456	LUC WHA 1329/ 80209430	LUG WHA 13313.10684581	LUG WHA 13313.10684614	LUG WHA 13313.90084626	LUG WHA 13314.10567076	LUG WHA 13473.60168916	LUG WHA 13473.60168942	LUG WHA I34/3.9209/460 ТЛС WHA 13699 10637240	LUG WHA 13699.10637242		LUG WHA 13699.10637259	LUG WHA 13699.60165416	LUG WHA 13916.60279623	LUG WHA 13916.91386005	LUG WHA 13916.92509975	LUG WHA 13972.10618037	LUG WHA 13972.90241880	LUG WHA 13972.92421291	TUC WSA 13039.6034.60420	LUG WSA 130/1.001/0422	101 101-100

TAMPA ELECTRIC COMPANY DOCKET NO. 20220048-EI EXHIBIT NO. DLP-1 WITNESS: PLUSQUELLIC DOCUMENT NO. 2 PAGE 5 OF 14 FILED: 04/11/2022

																																				F	Ι	L	E]):	:		0	4	/:	11	./2
		Project Cost in 2022	\$208,039	\$65,585	\$159,727	\$66,535	\$172,906	\$64,432	\$65 , 585	\$45 , 331	\$318,842	\$65,585	\$65,585	\$565,310	\$68 , 672	\$40,845	\$335,531	\$344,455	\$65,585	\$77,386 665 505	701,005 701 015	\$65.585	\$93,356	\$235,331	\$66, 535	\$59,733	\$162,652	705,585 7175	4140,/35 \$65 585	\$195,985	\$165,711	\$120,993	\$308,073	\$174,469 *** F3F	\$65.585	\$65,585	\$90,410	\$66,535	\$435,674	\$88,822	\$147,334	\$59,733	\$89,889 *****	\$127,958	\$353,202 \$65 505	\$181.351	\$147,296
	Construction	End Qtr	Q1 - 2023	Т	Q3 - 2022	T.	ı.	Q2 - 2022	T.	Q3 - 2022	Q1 - 2023	I.	Q2 - 2023	Q3 - 2022	I.		I.	I.	I.	Q3 - 2022	1	1	Т	Q2 - 2023	Т	I.	r.	Q1 = 2024	Q3 - 2023	Т	Q1 - 2023	Q3 - 2022	L.		03 - 2023 03 - 2023	Т	ı.	Q3 - 2023	Т	Т	Q3 - 2022	r.		Q3 - 2022	1	T	1
	Constr	Start Qtr	Q3 - 2022	ő	- 10	01 -	Т	01 -	03 -	_	Q3 - 2022	03 -	Q4 - 2022	Q1 - 2022	01 -	01 I	04 -	۱ ۵3	ы 03		Q4 = 2022	- 03	01 -	Q4 - 2022	Q1 - 2023	01 -	I.	L.	QI = 2023	1		Q1 - 2022	03 -	I.	QI = 2023	03 -	Т	Q1 - 2023	Q3 -	Q4 -	_	_	03 -	_	01 I 01 I	03	л 03
etails	-	Project Start Qtr	Q1 - 2021	1	Т	Т	<u>01 - 2021</u>	Т	<u>0</u> 2 - 2021	Q1 - 2021	Q1 - 2021	Т	Т	Q3 - 2020	Т	Q1 - 2021	L.	I.	I.	<u>01</u> - 2021		1	<u>2</u> 1 - 2021	ı.	Т.	Т	I.	I.	Q1 = 2021	1	<u>0</u> 1 - 2021	Q1 - 2021	Q3 - 2020	L.	02 - 2021	1	Т	Q2 - 2021	Т	Т	Т	<u> 0</u> 2 - 2021	I.	1202 - 10	1	Q2 = 2021	1
Year 2022 Details		Priority Customers	1	18	ъ	0	ю	0	0	0	0	0	9	0	0	0	0	0	0	00	0 °C	0	12	9	0	0	ഗ	nc	n c	0 0	0	0	0	0 0		0	0	6	0	0	0	0	0	7.T	T	F 0	2
I.		Total	36	563	43	67	39	69	291	109	21	72	12	253	223	94	36L	6/T	154 16	٥٥	36	13	64	73	78	58	25	0	2.87	85	24	21	116	07.	56	67	121	87	73	49	50	150	TTZ	507 507	4 2 3 5 5 7	166	100
ipunoz6.	ST:	Large C&I	1	2	ъ	ъ	9	ю	0	4	2	2	4	1	0	0	4	0	4			4	0	Э	ß	16	ഗ	7	n c	2	2	1	4	2	7 C	5	1	4	0	2	с	1,	4	о ,			4
I Under	Customers	Small C&I	2	7	9	4	8	10	6	10	1	0	ß	19	80	2	n o	n	7	9 0	0 -	- C		23	50	23	15	L3	7	50	2	2	26	7	33 4	1	ю	17	18	31	34	۲,	12	T C	20	2	2
Distribution Lateral Undergrounding		Residential	33	554	32	58	25	56	282	95	18	61	ы	233	215	92	352	170	143	12	34	12	61	47	23	19	ري ۱	ى ت بر	2 85	33	20	18	86	11	23	64	117	66	55	16	13	142	195	208	402 505	163	94
istribu	Project il	Poles	15	35	17	30	21	16	42	50	17	32	9	34	σ	9	18	23	13	L 07	ν ^{1,} α	13	10	30	24	26	23	1.5	CT CG	21	80	11	12	00 L	C7	31	18	45	38	16	26	46	50 v	P OC	30	13	36
ctric's	Specific Pr Detail	OH to UG Length Converted (miles)	0.18	0.75	0.18	0.34	0.14	0.13	0.47	0.67	0.20	0.42	0.11	0.51	0.07	0.07	0.30	0.26	0.10	0.10	0.10	0.09	0.16	0.38	0.30	0.37	0.16	0.22	0.19	0.21	0.10	0.13	0.17	0.09	0.20	0.38	0.18	0.52	0.49	0.16	0.23	0.48	0.70	0.26	1 22	0.17	0.51
татра ште		Circuit No.	13078	13078	13079	13079	13079	13079	13109	13109	13111	13111	13113	13113	13113	13138	13138	13138	13140	13141	131/1	13141	13162	13162	13162	13162	13162	13164	13194	13198	13198	13198	13198	13198	13207 13207	13207	13208	13220	13220	13333	13333	13334	13425	13428	13428 12402	13490	13491
		Project ID	LUG WSA 13078.10127955	LUG WSA 13078.10127958	LUG WSA 13079.60077605	LUG WSA 13079.60077624	LUG WSA 13079.60104344	LUG WSA 13079.90517178	LUG WSA 13109.60233901	LUG WSA 13109.90643551	LUG WSA 13111.60072751	LUG WSA 13111.92999604		LUG WSA 13113.90796385	WSA	LUG WSA 13138.10145618	LUG WSA 13138.10145628	LUG WSA 13138.60170460	LUG WSA 13140.10013916	LUG WSA 13141.10147344	LUG WSA IS141.LU14/3/L THC WSA 13141 01575422	LUIG WSA 13141.92442350	LUG WSA 13162.10158432		LUG WSA 13162.90435139	LUG WSA 13162.92185426	LUG WSA 13162.93124277	01/29719194.9022/17	LUG WSA 13194 9064535 THC WSB 13194 90645535	LUG WSA 13198.10051851	LUG WSA 13198.10051875	LUG WSA 13198.10051896		LUG WSA 13198.92655424	LUG WSA 13207.90146892 LUG WSA 13207.90147316	LUG WSA 13207.90613782	LUG WSA 13208.92767537	LUG WSA 13220.10191173	LUG WSA 13220.90901917	LUG WSA 13333.10007588	LUG WSA 13333.91785740		LUG WSA 13425.10244449	LUG WSA 13428.90423835	LUG WSA 13428.91540495 TITC WSA 13402 60203455	LUG WSA 13490.92815117	LUG WSA 13491.10230118

TAMPA ELECTRIC COMPANY DOCKET NO. 20220048-EI EXHIBIT NO. DLP-1 WITNESS: PLUSQUELLIC DOCUMENT NO. 2 PAGE 6 OF 14 FILED: 04/11/2022

]	FJ	ΓI	JE	D	:		()4	ŀ/	1	1	/20
		Project Cost in 2022	\$137,390	\$59,733	\$95,048	\$157,419	\$267,994	\$59,733	\$121,523	\$65,585	\$90,410	\$274,069	\$65,585	\$64,556	\$399 , 056	\$66 , 535	\$251,855	\$79,177	\$220,147	\$266,452	\$198,828	\$41,888 207 506	\$120.188	\$139,012	\$21,744	\$678,421	\$90,410	\$65,585	\$149,295	\$24,024	\$183,154	765, 785 787, 785	\$177,279	\$90,410	\$95,048	\$282,540	\$131,883	\$79,177	\$289,213	\$276,557	505 048	\$269.611	\$65,585	\$223,422	\$431,533	\$361,928	\$151,121	Ş515 , 924
-	Construction	End Qtr	Q4 - 2022	Q3 - 2023	Q3 - 2023	Q1 - 2023	Q3 - 2022	Q3 - 2023	Q1 - 2023	Т	I.	Т	Т		Т	L.	I.	Q3 - 2023		L.	Q1 - 2023	Q2 - 2022	1	Т	1	Q1 - 2023	ı.	Т	I.	I.	Q3 = 2022	1	Т	ı.	Q1 - 2024	I.	L.	r.	Q4 - 2022	Q1 - 2023	1	ı,	Т	Q2 - 2023	Т	Q3 - 2022	Q2 - 2023	L
	Constr	Start Qtr	Q2 - 2022		Q1 - 2023	03 - 2022	Q1 - 2022	Т	Q3 - 2022	Т	Q1 - 2023	Т	Q4 - 2022	Q2 - 2022	Т	Т	Т	Q1 - 2023	т.	I.	L.	04 - 2022	1	Т	1	Q3 - 2022	Q2 - 2023	Q4 - 2022	Т	I.	51 - 202 7202 - 10		1	1	Q2 - 2023	Т	I.	I.	I.	03 - 2023	1	I.	Т	Q4 - 2022	Т	1	1	Q3 = 2022
etails		Project Start Qtr	Q2 - 2021	Т.	Q2 - 2021	Т	Q1 - 2021	Q2 - 2021	Q1 - 2021	Т	Q3 - 2021	Т	Т	Q2 - 2021	Т	Q2 - 2021	Т	Q3 - 2021	Q4 - 2020	I.	Q2 - 2021	1202 - 10	1	Т		Q3 - 2020	Т	Q4 - 2021	Т	<u> 21 - 2021</u>	Q3 - 2020	- 1	22 - 2021 01 - 2021	Т.	Q1 - 2021	Т	T.	I.	Q3 - 2020		1	1	1	Q2 - 2021	Т	1	Q2 - 2021	Q2 - 2021
ar 2022 Details		Priority Customers	7	0	0	19	ы	0	10	0	0	1	0	0	ъ	0	0	0	0	0	0 0	0 0		чıл	0	0	0	1	ы	0	0 0	0 0	0	0	0	80	0	1	0 0	0 0	~ ~	6	0	0	0	0	0	0
ng - Year		Total	36	40	19	77	31	41	14	170	136	113	15	11	60	90	372	75	80	1.7E	C/ T	UC 17	116	240	2	82	48	187	9	46	135 121	58	33	20	LL	36	6,50	214	38/	2.68	31	368	125	17	5	14	26	ч ^к
groundi	rs	Large C&I	1	2	1	0	4	4	4	0	З	ю	2	1	e	0	m	1	0	η,	Ч	0 4	r (*	0	0	ъ	3	0	0	0	0 -		- 0	1	1	4	4	0	н,		o -		0	0	0	0		m
l Under	Customers	Small C&I	1	18	0	7	16	6	9	8	30	5	ю	0	10	13	15	4	2	0;	10	2	α	0 0	-1	80	0	7	ъ	13	- TZ	n	11	6	4	12	1	10	m	ع 12	77 7	9	0	9	1	ŋ	1	n
Distribution Lateral Undergrounding		Residential	34	20	18	70	11	28	4	162	103	105	10	10	47	77	354	70	78	10	164	P L C	105	238	4	69	45	180	1	33	131 131	1C1 81	22	10	72	20	4	204	383	256	220	361	125	11	4	6	24	84
istribu	Project il	Poles	21	37	20	18	19	44	12	61	68	50	0	9	50	29	21	34	18	32	14	10 10	13	12	თ	67	42	40	16	9	17	33	5	15	7	25	<i>б</i>	37	25	40 26	19	36	29	18	28	29	18	18
ctric's	Specific Pr Detail	OH to UG Length Converted (miles)	0.24	0.36	0.24	0.16	0.26	0.45	0.16	0.69	0.67	0.47	0.12	0.07	0.53	0.32	0.24	0.50	0.26	0.33	0.21	0.17	0.10	0.11	0.12	1.07	0.67	0.49	0.33	0.12	0.33	0.30	0.06	0.13	0.09	0.23	0.12	0.30	0.71	0.30	0.19	0.57	0.32	0.28	0.58	0.54	0.20	0.20
Tampa Elec		Circuit No.	13491	13510	13514	13514	13516	13520	13522	13522	13522	13522	13522	13522	13522	13522	13533	13535	13535	13535	13535	1 3544	13575	13575	13586	13586	13586	13586	13589	13589	C13612	210CT	13612	13612	13612	13612	13669	13669	13670	13672	13672	13674	13674	13678	13678	13678	13737	13/3/
		Project ID	LUG WSA 13491.91827162	LUG WSA 13510.10218990	LUG WSA 13514.10624934	LUG WSA 13514.91361858	LUG WSA 13516.60169592	LUG WSA 13520.10242257	LUG WSA 13522.10392874	13522	LUG WSA 13522.10392902	LUG WSA 13522.10392905	LUG WSA 13522.10392924	LUG WSA 13522.60305720		LUG WSA 13522.92169062	LUG WSA 13533.91957169	WSA 13535.9161	LUG WSA 13535.92952190	LUG WSA 13535.92983661	LUG WSA 13535.92983670	LUG WSA 13544.1U033269	LUG WSA 13575 90054386	LUG WSA 13575.90054924	LUG WSA 13586.10255333	LUG WSA 13586.60303627	LUG WSA 13586.91748729	LUG WSA 13586.92442286	LUG WSA 13589.93162023	LUG WSA 13589.93177909	LUG WSA 13605.91052996	LUG WSA 13012.000023/0 Tung WSa 13612 60003135	LUG WSA 13612.60022877	LUG WSA 13612.90291123	LUG WSA 13612.90312305	LUG WSA 13612.92956326	LUG WSA 13669.60107076	LUG WSA 13669.92770538	LUG WSA 13670.93124410	LUG WSA 130/2.10493001 Ting WSa 13672 60106849	TILE WEAR 13672 01071030		LUG WSA 13674.90420693	LUG WSA 13678.10254063	LUG WSA 13678.10288738	LUG WSA 13678.90514672	LUG WSA 13737.10297934	LUG WSA 13/3/.1029/943

TAMPA ELECTRIC COMPANY DOCKET NO. 20220048-EI EXHIBIT NO. DLP-1 WITNESS: PLUSQUELLIC DOCUMENT NO. 2 PAGE 7 OF 14 FILED: 04/11/2022

]	F	ΓΙ	ιĒ	D	:		C)4	-/	1	1,	/20
		Project Cost in 2022	\$169 , 528	\$90,477	\$136,971	\$243,489	\$66,535	\$28,010	\$91,376	\$170,400	\$105,022	\$115,052	\$59,733	\$172,514	\$255,757	\$340,427	2013,150	2019, 2015 201 217	2431,411	\$59.733	\$318,493	\$79,177	\$59,733	\$70,413	\$94,885	\$79,177 \$91 249	\$66.535	\$100,348	\$28,850	\$174,719	\$25,236	\$48.228 \$48.228	\$36,639	\$63,931	\$32,962	\$29,722	\$81,128 **** ***	\$123,813 \$20 77E	C11,205	\$145.371	\$20,438	\$134,217	\$83,932	\$84,369	\$96,519	\$77,203	CAT ARCA
	Construction	End Qtr	Q1 - 2023	Q4 - 2022	Q2 - 2023	Q4 - 2022	Q1 - 2024	ı.	ı.	Q1 - 2023	Q2 - 2023	Т	ı.	L.	I.	QZ = 2023			1	1	ı.	Q1 - 2024	Т	L.	L.	QI = 2024 O1 = 2023	1	ı.	Q2 - 2023	Т	Q3 - 2024 O1 - 2023	21 - 2023	Т	Т	I.	I.	I.	Q1 - 2023 03 - 2023	1	1	ı.	Q1 - 2024	Т	Т	I.	Q3 - 2024 O1 - 2022	
	Constr	start Qtr	Q3 - 2022	Q2 - 2022	Q4 - 2022	-	03 -	04 -	01 -	_	Q4 - 2022	Q3 -	_	02 -	03 -	1	-	1 7 7	V2 - 2021	1	Т	Q2 - 2023	02 -	02 -	02	Q2 - 2023 O3 - 2023	- 61 01	03 -		01	01	02 - 2023	01 -		01 -	01 -	02 -	S S	1 1	1	02 -	Q3 - 2023	Q2 - 2023	02 -	01 -		<u> </u>
2022 Details		Project Start Qtr	Т	Q2 - 2021	02 - 2021	Q1 - 2021	Q3 - 2021	1	Q1 - 2021	Q2 - 2021	Q2 - 2021	Т	Q2 - 2021	Т	ı.	Q1 - 2021	03 - 2021 02 - 2021			01 - 2021	Т	Q3 - 2021	Т	1	L.	Q2 - 2021	1	Т	Q3 - 2022	Т	Q3 - 2022	1	24 - 2022	Т	Т	I.	<u>0</u> 2 - 2022	Q3 - 2022		03 - 2022	Т	Q2 - 2022	Т	Q1 - 2022	Т	Q3 - 2022	
Year 2022 D		Priority Customers	0	0	0	0	0	0	0	0	0	0	44	0	m u	~ ~	o t	7 9	ο	4 67	0	e	2	1	0	12	0	0	0	0	0 0	o c	, m	0	0	0	75			12	0	£	0	0	0	0 0	5
ı.		Total	29	18	21	62	82	146	49	12	100	68	200	31	240	210	OT C	000	6 6 7	37	112	245	266	104	82	00 1 / /	118	9	ß	293	/ 9	9	m	24	<i>б</i>	13	122	000	14	88	18	61	84	41	47	95	0 T
ground	srs	Large C&I	0	0	0	m	4	2	0	0	0	ю	1	6	4	0 (/ 9	ν ⁶	TC -	чц	0	З	2	0	0,		0	0	1	0	0 0	- L	1	S	0	Т		⊣ .	- 0	1	0	2	0	1	1	0,	-
il Under	Customers	Small C&I	13	e	4	m	7	16	9	4	7	10	18	20	17	5	233	15	μ ν	11	00	7	8	m ·	τ,	15	97	ŝ	0	22	n [1	0	2	4	2	5 0	7 -	T	r ~	4	2	11	2	m	4	Т
Distribution Lateral Undergrounding		Residential	16	15	17	56	71	128	43	8	93	55	181	2	219	259	10 10	- 1 U	0 -	21	104	235	256	101	81	161 78	112		4	271	52	00	2	17	IJ	10	119	4/	γ	85	14	57	73	38	43		Q T
ISTLIDU	:oject L	Poles	ω	12	13	32	27	ы	12	13	22	12	36	28	26	32	/ 9	1 C	4 F	19	25	61	71	14	10	49	34	9	6	52	10	10	4	15	9	12	26	97	1 α	44	9	41	28	23	26	23	CT
ctric's	Specific Project Detail	OH to UG Length Converted (miles)	0.19	0.10	0.17	0.43	0.31	0.10	0.19	0.14	0.25	0.08	0.38	0.25	0.28	0.47	0.15	0.13	0.16	0.26	0.40	0.79	1.11	0.09	0.13	0.54	0.56	0.11	0.09	0.53	0.08	0.15	0.11	0.19	0.10	0.09	0.25	0.38	0.1.0	0.44	0.06	0.41	0.26	0.26	0.29	0.23	8T.U
Tampa Lle		Circuit No.	13737	13737	13737	13737	13738	13747	13750	13756	13756	13756	13756	13860	13860	13863	13864	12004	12064	13865	13870	13873	13892	14030	14030	14030	14030	14030	13737	13199	13198	13420	13656	13656	13389	13279	13611	13043	13043	13048	13048	13046	13053	13053	13063	13065	L3U34
		Project ID	LUG WSA 13737.60311396	LUG WSA 13737.90740214	LUG WSA 13737.90740699	LUG WSA 13737.91960399	WSA	LUG WSA 13747.10299739	LUG WSA 13750.60110680	LUG WSA 13756.10589587	LUG WSA 13756.10589595	LUG WSA 13756.60165355		LUG WSA 13860.10307212	WSA	LUG WSA 13863.60279838	LUG WSA 13864.LU3LU4//	TIC W2A 13004.10310505	TUC MSA 13064.1031030	LUG WSA 13865.90531031		LUG WSA 13873.60311122	LUG WSA 13892.10338448		LUG WSA 14030.60341032	LUG WSA 14030.90886759 THC WSA 14030.92669557	LUG WSA 14030.92669942	LUG WSA 14030.92670479	Lateral Hardening-Fuse-10007252,1	Lateral Hardening-Fuse-10050730,3	Lateral Hardening-Fuse-10051863,1	Lateral Hardening-Euse-10055941.1	Lateral Hardening-Fuse-10075304,1	Lateral Hardening-Fuse-10075336,1	Lateral Hardening-Fuse-10087587,1	Lateral Hardening-Fuse-10089965,1		Lateral Hardening-Fuse-LUU93646,2	Lateral Hardening-Fuse-10093633 1 Lateral Hardening-Fuse-10093683 1	Tateral Hardening ture 10100716.1	Lateral Hardening-Fuse-10100722,1	Lateral Hardening-Fuse-10101247,3	Lateral Hardening-Fuse-10120786,1	Lateral Hardening-Fuse-10120788,1	Lateral Hardening-Fuse-10124545,1	Lateral Hardening-Fuse-10126980,1	Lateral Hargening-ruse-lui42238,1

TAMPA ELECTRIC COMPANY DOCKET NO. 20220048-EI EXHIBIT NO. DLP-1 WITNESS: PLUSQUELLIC DOCUMENT NO. 2 PAGE 8 OF 14 FILED: 04/11/2022

-			9	1	2	m	ē	9	1	ŝ	1	0	<u> </u>	× 00	L R	0	9	5	0	0	0	T.	20	7 0	2 4	0.4	ŝ	0	2	90	n C	, i	9	Ţ	m	_	10	m	D :	10	1	00	.o u	0 0			2
		Project Cost in 2022	\$184,62	\$62,31	\$36,26	\$30,28	\$23,80	\$135,52	\$45,61	\$223 , 63.	\$100,88	\$13,16	\$73,15	548,22	239,13 260 56	567.73S	\$70,53	\$114,714	\$28,04	\$13,16	\$91 , 97	\$19,44	\$38,07	\$45,362 \$43,360	410,40,40,40,40,40,40,40,40,40,40,40,40,40	\$42,99	\$28,663	\$36,14	\$84,18	\$125,55 \$20 71	\$15.64	\$39,13	\$15,26	\$68,79	\$18,000	202, JJ	\$83.87	\$27,85	\$54 , 522	\$70,53	\$44,24	\$114 , 27	\$23,36	07 0000 97 97 5	\$22,43	\$81,75	8 -
	Construction	End Qtr	τ.	Q3 - 2024	Q1 - 2024	Q3 - 2024	Q3 - 2024	Т	Q4 - 2023	Q4 - 2023	Т	L.	Q3 - 2024			I	Т	Т	ı.	Q3 - 2024	I.	I.	Q2 - 2024		1	1	Q4 - 2023	г	I.	QI = 2023	T	Т.	Q4 - 2023	Т	Q4 = 2024 O4 = 2025	1	Т	Т	Q4 - 2025	Q4 - 2025	Q4 - 2025	L.	Q4 - 2025	1	1	Т	
	Constr	start Qtr	Q1 - 2024	Q1 - 2024		Q1 - 2024	Т	1	Q2 - 2023	Q2 - 2023			I.	I.	QI = 2024	1		1	1	Q1 - 2024		1	1	03 - 2023			Т	Q2 - 2023		Q3 - 2022 O1 2024	Q1 = 2024		Q2 - 2023	Т	Q1 - 2024		01 - 2025	Т	Q1 - 2025	Q1 - 2025	Q1 - 2025	ı.	Q1 - 2025	Q1 = 2023	1	<u>e</u> 1 - 2024	
		Project Start Qtr	Q3 - 2022	Т	Q2 - 2022	Q3 - 2022	Q2 - 2022	Q2 - 2022	Q1 - 2022	Q2 - 2022	Q2 - 2022	Т	I.	I.	<u>02 - 2022</u>	1	Т		Т.	Q3 - 2022	Т	Т	1	Q2 - 2022 01 - 2022			Т	Т		03 - 2022	01 - 2022	1	Q3 - 2022	Т	Q2 - 2022	1	1	Т	Q2 - 2022	Q2 - 2022	Q2 - 2022	ı.	02 - 2022		1	Т	
_		Priority Customers	17	0	10	0	0	0	0	7	0	0	00 (0 0	0 0	7 -	0	ი თ	1	0	0	0	0	0 0	0 0	00	0	0	1	0 0	0 00	0	0	0	r 0	0 0	0	Ч	0	0	0	0	0 0		0	0	J
		Total	45	58	23	13	55	57	26	100	70	17	32	L ۲ ۲ ۲	11	23	52	37	219	47	25	11	90	39	00	ς σ	18	29	72	212	9 9 0	55	39	37	46	0,000	26	~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~	21	24	19	136	20	31	12	30	
	rs	Large C&I	m	0	4	1	0	0	0	4	e	1	ω,		7 -		0	00	2	0	0	1	0	2 0	4 0	о н	1	0		0 -	чч	0	0	0	0 (റം	0		1	1	2	0	0 0		0	0	,
1	Customers	Small C&I	34	2	14	0	4	7	10	15	14	10	13	9 -	- ~	0 -	ы	25	11	2	ю	0	ς	27 2	200	2 2	2	ю	9		7 [7	т	ß	4	ر م	0		1	ю	ε	2	ഹം	200	1 1	2	
		Residential	8	56	ъ	12	51	50	16	81	53	9	16	ه ه	2,00	20	47	4	206	45	22	10	87	с с л	20	و و	15	26	65	206	0 T	48	36	32	42	n a	25	9	19	20	14	129	C T F F	1 /	11	28	1
	Project iil	Poles	38	22	14	10	8	41	15	62	28	ъ	18	15	200	20	17	34	10	ъ	19	80	14	10	71	ŕ ∞	10	8	20	35	4	6	4	16	α,	14	20	9	16	20	13	34	ъ ч	CT	1 00	21	1
;	Specific Pr Detail	OH to UG Length Converted (miles)	0.56	0.19	0.11	60.0	0.07	0.41	0.14	0.68	0.31	0.04	0.22	0.15	0.12	0.21	0.21	0.35	0.09	0.04	0.28	0.06	0.12	0.14	0.13	0.13	0.09	0.11	0.26	0.38	0.05	0.12	0.05	0.21	0.05	0.10	0.25	0.08	0.17	0.21	0.13	0.35	0.0/	0 14	0.07	0.25	1
•		Circuit No.	13123	13141	13154	13164	13167	13091	13091	13045	13045	13045	13072	13072	130/2 13206	13191	13191	13191	13510	13533	13624	13754	13754	13106	13104	13096	13224	13351	13351	1365	13828	13829	13831	13835	13229	1 2 3 2 6	13115	13910	13291	13291	13291	13290	1 22 4 0	13756 13756	13124	13011	1
		Project ID	Lateral Hardening-Fuse-10144159,1	Lateral Hardening-Fuse-10147338,1		Lateral Hardening-Fuse-10158932,1	_	Lateral Hardening-Fuse-10163224,4	Lateral Hardening-Fuse-10163228,1		Lateral Hardening-Fuse-10165381,2				Lateral Hardening-Fuse-LU163803,1					ateral Hardening-Fuse-10247860,1	Lateral Hardening-Fuse-10274748,1			Lateral Hardening-Fuse-1029/442,1 Lateral Hardening-Fuse-10361894 1				Lateral Hardening-Fuse-10384706,1		Lateral Hardening-Fuse-10389247,2			Lateral Hardening-Fuse-10427678,1			Lateral maruening-fuse-104/3330,1			Lateral Hardening-Fuse-10565125,1	Lateral Hardening-Fuse-10565130,1	Lateral Hardening-Fuse-10565136,1		Lateral Hardening-Fuse-I0565895,1		Lateral Hardening Fuse 10616460.1	Lateral Hardening-Fuse-10625698,1	

TAMPA ELECTRIC COMPANY DOCKET NO. 20220048-EI EXHIBIT NO. DLP-1 WITNESS: PLUSQUELLIC DOCUMENT NO. 2 PAGE 9 OF 14 FILED: 04/11/2022

																																			F	I	LI	ΞD):		()4	1 /	1	1,	/202
		Project Cost in 2022	\$39,318	\$40,689	\$21,186	\$79,820	\$60,566	\$166,556	\$13,160	\$31,280	\$56,329	\$162,319 \$60 165	\$94.712	\$33,710	\$23,927	\$29,161	\$23,553	\$16,824	\$63 , 993	\$93,902	\$31,965	727 012	\$85,926	\$57,077	\$107,548	\$31,031	\$90,662	\$55, 145 607 167	\$80 381	\$83,745	\$88,668	\$117,019	\$19,316	\$24,550 \$139.887	\$32,526	\$24,177	\$94 , 151	\$186,807	\$59,444	\$42,122 \$50 070	\$99,323	\$55,955	\$62,747	\$37,137	\$42,745	\$48 , 228
	Construction	End Qtr	τ.	Q4 - 2025	Q4 - 2025	Q4 - 2025	I.	Т	Т	Т	L.	03 - 2024 03 - 2024	I	Т	Т	Т	I.	Q3 - 2024	Т	I.	03 - 2024 01 2024		Q1 = 2024 Q1 = 2024	Т	Т.	I.	ı.	Q3 - 2025	01 - 2024 01 - 2024	I.	Q1 - 2024	1	L.	Q1 = 2023 01 = 2023	Q1 - 2024	T.	Т	L.	Q1 = 2024	1	T	Т	Q3 - 2025	Т	Q3 - 2024	
	Constr	Start Qtr	Q1 - 2024	Q1 - 2025	Q1 - 2025	Q1 - 2025	Q1 - 2024	Т	Т	Т		Q1 = 2024	Q1 = 2024	1	Т	Т	Q1 - 2024	Q1 - 2024	Т	Т	<u> 21 - 2024</u>	03 - 2023	<u>03 - 2023</u> 03 - 2023	1	1	1	I.	Q1 - 2025	QI = 2023	1	<u>0</u> 3 - 2023	Т	L.	Q3 - 2023 Q3 - 2022	Т	Т	1	I.	L.	Q1 = 2023	1	Т	<u>0</u> 1 - 2025	1	Q1 - 2024	Q1 - 2024
Details		Project Start Qtr	Q2 - 2022	Q2 - 2022	Q3 - 2022	Q2 - 2022	Q3 - 2022	Q3 - 2022	Т	Q4 - 2022	Q3 - 2022	Q3 - 2022 Q3 - 2022	03 - 2022	1	Т	Q3 - 2022	Q4 - 2022	Q4 - 2022	Т	Т	I.	1	<u>03 - 2022</u> 03 - 2022	Т	Т	Т	г	02 - 2022	<u>0</u> 2 - 2022 03 - 2022	1	<u>0</u> 3 - 2022	Т	L.	Q3 - 2022 Q3 - 2022	Т	Т	Т	I.	I.	02 - 2022	I.	Т	<u>0</u> 2 - 2022	Т	Q3 - 2022	Q3 - 2022
2022		Priority Customers	0	0	0	0	0	0	0	0	9	0 0	7 C	0	0	0	0	0	0	0	0		0 0	ъ	0	0	0	0 0		0	0	0	0.	4 7	0	0	0	0		0 2	07		0	0	90	0
ng - Year		Total	17	38	11	32	6	33	4	80	25	28 80	, ეკი	16	14	15	20	4	6	16	21	77	44 53	44	8	29	21	α 6	100	92	32	6	32	40	21	18	64	113	2200	32	49	30	58	70	9	٥
Undergrounding	rs	Large C&I	ę	0	0	0	ю	0	0	-1		0 0	o ~	0	0	0	0	0	0	0	0	0,	T 0	2	1	0	0		-		2	2	1,	15		1	1	0,	-1 C	ν -	- 0	9	3	0	2	0
	Customers	Small C&I	7	14	ю	7	4	4	2	0	с (20 F	~ C	7	2	2	2	2	4	2	4		2 2		2	12	12	2	n -	7	2	1	0,	1 21	ы	11	2	12	o ;	17	1	6	6	6	2	m
tion Lateral		Residential	7	24	8	25	2	29	2	7	21	55 21	77	ത	12	13	18	2	ŋ	14	17	T Ç	43	39	ы	17	о 1	n ç	37	84	28	9	31	D) 4	15	9	61	101	2 S F	10 1	48	15	46	64	2	n
Distribution	Project il	Poles	17	12	4	26	16	20	ы	6	14	33	19	10	9	7	6	4	14	17	σı	~	9	12	16	10	16	13	ى م	27	18	19	ъ.	ч 40	10	6	29	23	9 T P	18	32	22	19	10	9	٥
	Specific Pr Detail	OH to UG Length Converted (miles)	0.12	0.12	0.06	0.24	0.18	0.51	0.03	0.10	0.17	0.49	0.29	0.10	0.07	0.09	0.07	0.05	0.19	0.29	0.10	0.09	0.26	0.17	0.33	0.09	0.28	0.17	0.08	0.25	0.27	0.36	0.06	0.07	0.10	0.07	0.29	0.57	81.0	0.18	0.30	0.17	0.19	0.11	0.13	0.15
Tampa El		Circuit No.	13312	13312	13241	13696	13724	13723	13724	13414	13414	13464	13808	13068	13463	13463	13961	13961	14000	13959	13959	L 3939	13243 13243	13651	13805	13143	13896	13899	13081 13047	13094	13008	13008	13049	13029	13007	13088	13093	13091	12162	13163	13143	13288	13310	13350	13405	13622
		Project ID	Lateral Hardening-Fuse-10632726,1	Lateral Hardening-Fuse-10632727,1	Lateral Hardening-Fuse-10633695,1	Lateral Hardening-Fuse-10637218,1	Lateral Hardening-Fuse-10640103,1	Lateral Hardening-Fuse-10668889,1	Lateral Hardening-Fuse-10671179,1			Lateral Hardening-Fuse-106/4784,1 Tataral Hardening-Fuse-10675160 1					Lateral Hardening-Fuse-10696420,1	Lateral Hardening-Fuse-10696464,1		Lateral Hardening-Fuse-10716303,1			Lateral Hardening-Fuse-10791889.1 Lateral Hardening-Fuse-10791889.1					Lateral Hardening-Fuse-60005954,1	Lateral Hardening-Fuse-b0008652,1 Lateral Hardening-Fuse-60011392 1					Lateral Hardening-Fuse-60016353,I Lateral Hardening-Fuse-60017429.2			Lateral Hardening-Fuse-60029776,1			Lateral Hardening-Fuse-b00333/0,1 Tateral Hardening-Euse-60033388 1				Lateral Hardening-Fuse-60047463,1		Lateral Hardening-Fuse-60048809,1

TAMPA ELECTRIC COMPANY DOCKET NO. 20220048-EI EXHIBIT NO. DLP-1 WITNESS: PLUSQUELLIC DOCUMENT NO. 2 PAGE 10 OF 14 FILED: 04/11/2022

	Residential Small C.1 0 15 9 17 3 14 6 14 6 14 6 14 6 14 6 14 6 14 6 14 6 14 6 14 6 14 6 15 1 16 1 17 1 18 1 19 1 19 1 19 1 12 1 15 1 15 1 16 1 17 1 18 1 19 1 19 1 11 1 11 1 12 1 13 1 14 1	Residential Small 15 9 17 9 17 3 14 6 14 6 14 6 14 6 14 6 14 6 14 6 20 5 21 17 22 17 23 17 23 17 23 17 23 17 23 17 23 17 23 17 23 17 24 1 25 14 15 14 15 14 23 14 25 14 26 14 3 8 3 11 20 13 20 13 20 13 3 1
$ \begin{array}{ c c c c c c c c c c c c c c c c c c c$		0.11 0.12 0.12 0.13 0.14 0.15 0.15 0.15 0.15 0.15 0.15 0.15 0.15
$ \begin{array}{ c c c c c c c c c c c c c c c c c c c$		0.12 0.18 0.10 0.10 0.10 0.11 0.15 0.15 0.16 0.16 0.10 0.10 0.10 0.10 0.10 0.10
$ \begin{array}{c ccccccccccccccccccccccccccccccccccc$		0.18 0.13 0.13 0.13 0.03 0.25 0.26 0.11 0.26 0.26 0.26 0.22 0.22 0.22 0.26 0.22
$ \begin{array}{c ccccccccccccccccccccccccccccccccccc$		0.13 0.03 0.03 0.25 0.25 0.26 0.16 0.12 0.12 0.12 0.12 0.12 0.16 0.13 0.16 0.13 0.16 0.13 0.16 0.13 0.11 0.11 0.11 0.11 0.11 0.11 0.11
$ \begin{array}{c ccccccccccccccccccccccccccccccccccc$		0.10 0.03 0.03 0.16 0.110 0.12 0.12 0.03 0.03 0.13 0.13 0.13 0.14 0.13 0.14 0.13 0.16 0.13 0.13 0.13 0.13 0.13 0.13 0.13 0.13
$\begin{array}{cccccccccccccccccccccccccccccccccccc$		0.09 0.16 0.16 0.16 0.22 0.22 0.23 0.22 0.22 0.13 0.13 0.13 0.13 0.13 0.13 0.13 0.13
$ \begin{array}{c ccccccccccccccccccccccccccccccccccc$		0.13 0.15 0.16 0.16 0.22 0.22 0.22 0.22 0.12 0.12 0.12 0.14 0.14 0.16 0.14 0.16 0.13 0.13 0.25 0.17 0.21 0.21 0.21 0.21 0.21 0.21 0.21 0.21
$\begin{array}{c ccccccccccccccccccccccccccccccccccc$		0.125 0.126 0.116 0.116 0.222 0.222 0.226 0.106 0.127 0.126 0.130 0.16 0.130 0.16 0.130 0.16 0.13 0.16 0.13 0.16 0.16 0.16 0.12 0.126 0.127 0.127 0.127 0.126 0.126 0.127
$\begin{array}{c ccccccccccccccccccccccccccccccccccc$		0.110 0.06 0.06 0.02 0.12 0.12 0.12 0.12 0.13 0.13 0.13 0.13 0.13 0.13 0.13 0.13
$ \begin{array}{cccccccccccccccccccccccccccccccccccc$		0.161 0.22 0.22 0.22 0.22 0.22 0.22 0.16 0.10 0.10 0.13 0.13 0.13 0.13 0.13 0.13
$ \begin{array}{cccccccccccccccccccccccccccccccccccc$		0.130 0.14 0.15 0.15 0.14 0.15 0.15 0.15 0.15 0.15 0.15 0.15 0.13 0.15 0.13 0.15 0.13 0.15 0.13 0.15 0.13 0.15 0.15 0.15 0.15 0.15 0.15 0.15 0.15
$ \begin{array}{cccccccccccccccccccccccccccccccccccc$		0.30 0.64 0.22 0.03 0.09 0.00 0.10 0.06 0.13 0.06 0.13 0.06 0.13 0.05 0.13 0.13 0.13 0.13 0.13 0.21 0.21 0.21 0.13 0.13 0.13 0.13 0.03 0.03 0.03 0.0
		0.164 0.122 0.122 0.120 0.160 0.160 0.160 0.130 0.1400 0.1400 0.1400 0.1400 0.1400 0.1400 0.140000000000
$ \begin{array}{cccccccccccccccccccccccccccccccccccc$		0.12 0.22 0.22 0.00 0.16 0.16 0.16 0.13 0.13 0.13 0.13 0.25 0.13 0.13 0.13 0.13 0.13 0.13 0.13 0.13
$\begin{array}{c ccccccccccccccccccccccccccccccccccc$		0.22 0.08 0.09 0.16 0.14 0.14 0.14 0.13 0.13 0.21 0.21 0.13 0.13 0.13 0.13 0.13 0.13 0.13 0.1
$\begin{array}{c ccccccccccccccccccccccccccccccccccc$		0.08 0.09 0.16 0.16 0.16 0.16 0.16 0.13 0.06 0.13 0.21 0.21 0.13 0.13 0.22 0.13 0.21 0.22 0.13 0.13 0.22 0.13 0.22 0.22 0.22 0.22 0.22 0.22 0.22 0.2
$\begin{array}{ c c c c c c c c c c c c c c c c c c c$		0.09 0.10 0.16 0.14 0.14 0.14 0.14 0.21 0.216 0.22 0.226 0.267 0.276 0.2777 0.277 0.2776 0.2777 0.2776 0.277770 0.2776 0.2776 0.2776 0.27770 0.2776 0.27776 0.2776 0.2776 0.2776 0.2777777777777777777777777777777777777
$ \begin{array}{ c c c c c c c c c c c c c c c c c c c$		0.10 0.16 0.16 0.13 0.06 1.33 0.05 0.13 0.13 0.13 0.13 0.13 0.13 0.13 0.13
$\begin{array}{c ccccccccccccccccccccccccccccccccccc$		0.16 0.14 0.14 0.06 0.33 0.33 0.33 0.33 0.33 0.33 0.33
$\begin{array}{cccccccccccccccccccccccccccccccccccc$		0.14 0.06 1.39 0.06 0.31 0.21 0.13 0.13 0.13 0.19 0.19
2 14 0 67 9 2 45 16 2 13 8 7 11 29 9 13 8 7 20 13 9 2 11 29 9 7 20 13 8 4 20 13 29 9 20 13 12 0 13 15 1 1 13 15 1 1 13 15 1 1 23 2 0 1 1 23 5 5 1 1 3 0 1 1 1		0.06 1.39 0.06 0.31 0.31 0.21 0.21 0.17 2.16 2.16 0.08
$ \begin{array}{c ccccccccccccccccccccccccccccccccccc$		1.39 0.06 0.21 0.26 0.13 0.13 2.16 0.19 0.08
$\begin{array}{cccccccccccccccccccccccccccccccccccc$		0.19 0.21 0.26 0.13 0.13 0.13 0.13 2.16 0.08 0.08
$\begin{array}{cccccccccccccccccccccccccccccccccccc$		0.21 0.26 0.13 0.17 1.97 2.16 0.08 0.08
$\begin{array}{c ccccccccccccccccccccccccccccccccccc$		0.26 0.13 0.17 1.97 2.16 0.08 0.08
5 8 4 20 13 0 200 13 0 200 19 0 13 15 1 13 15 1 12 6 0 12 6 0 12 17 0 23 2 0 21 0 1 11 0 1 3 0 1		0.13 0.17 1.97 2.16 0.08
$\begin{array}{ c c c c c c c c c c c c c c c c c c c$		0.17 1.97 2.16 0.08 0.19
200 18 2 445 19 0 13 15 0 12 6 0 12 6 0 19 17 0 23 2 0 3053 5 0 11 0 1		1.97 2.16 0.08 0.19
445 19 0 13 15 1 12 6 0 12 6 0 13 17 0 23 2 0 305 5 5 31 0 1		2.16 0.08 0.19
13 15 1 12 6 0 1 4 2 1 1 19 17 0 1 23 2 5 0 1 305 5 5 5 1 11 0 1 1 1		0.08
12 6 0 4 2 1 19 17 0 23 2 0 305 5 5 31 0 1		0.19
4 2 1 19 17 0 23 2 0 305 5 5 31 0 1 3 0 1		
23 1 0 23 2 0 305 5 5 11 0 1 3 0 1		0.19
305 5 5 11 0 1 3 0 1	0.08 10	0.08
11 0 1 3 0 1 1		0.03
3 0 1		0.13
		0.11
4 0	0.08	0.08
20		0.07
111 2 3		0.76
222	0.09 10	0.09
- 1 6 1		0.07
73	0.68 55	0.02
⊃ r		0.12
20 × 0		0.18
13 2	0.13 14	0.13
-	_	

TAMPA ELECTRIC COMPANY DOCKET NO. 20220048-EI EXHIBIT NO. DLP-1 WITNESS: PLUSQUELLIC DOCUMENT NO. 2 PAGE 11 OF 14 FILED: 04/11/2022

																																			F	I	LE	D	:		0)4	:/	1:	1,	/202
		Project Cost in 2022	\$61 , 438	\$257,280	\$27,541	\$16,388	\$26,918	\$80,941	\$55,020	\$113,592	\$123,437 ¢74 835	\$74.399	\$18,569	\$30,034	\$221,078	\$30,595	\$174,532	\$78,449	\$284,697	\$161, UIL	\$100,979	\$66.610	\$53,649	\$105,056	\$184,315	\$51,905	\$33,087	\$33,648	\$28,663 \$20.251	\$168,924	\$49,475	\$43,244	\$25,423	\$50,596	\$36,514	\$77,016	\$78,761	\$78,075	542.620	\$62,684	\$39,816	\$61,376	\$44,801	\$48,602	5/9,633 645 A2A	17r (Cr>
	Construction	End Qtr	τ.	Q2 - 2025	Q4 - 2022	Q4 - 2022	Т	Q1 - 2024	τ.	I.	QI = 2023 O3 = 2024	1	Т	Q1 - 2024	ı.	Т	Q4 - 2023	I.	Q3 - 2024		1	1	Т	Т	Т	г	L.	Q4 - 2023		Q4 - 2023	Q1 - 2024	г	Q1 = 2023	ı.	Т	Q1 - 2024	I.	QI = 2024 O1 = 2024	I	Т	ı.	Т	I.	Q2 - 2024	I I	
	Constr	Start Qtr	1	Q4 - 2024	Q2 - 2022	Q2 - 2022	Т	Q3 - 2023		1	Q3 - 2022 01 - 2024	1		Q3 - 2023		Т	Q2 - 2023	т.	I.	02 - 2023	03 - 2023 03 - 2023	1	Т	Q3 - 2023	Т	Т		I.	02 - 2022	1	Q3 - 2023	Т	Q3 - 2023	<u>04</u> - 2024	1	Т	Т	Q3 - 2023	03 - 2023	Т	Т	1	Т	1	Q3 - 2023	
Details		Project Start Qtr	Q2 - 2022	Q1 - 2022	Q3 - 2022	Q3 - 2022	Т	Q2 - 2022	1	Т	Q3 - 2022	1	1	Q3 - 2022	1	Т	Q2 - 2022	Т	I.		03 - 2022 03 - 2022	1	Т	Т	Т	Т	1	r.	03 - 2022	1	Q2 - 2022	Т	I.	Q1 = 2022	Т	Q2 - 2022	Т	Q2 - 2022	02 - 2022	Т	Т	Т	Т	I.	Q3 - 2022	I.
2022		Priority Customers	1	1	0	0	0	0	0	01	r -	+ 0	0	0	0	0	0	9		0 0		0	0	e	0	0	0	0 0	0 0	0	0	0	0,	07	0	с	0	0 0	0 0	0	0	1	0	0	mυ	'n
ng - Year		Total	58	45	14	8	9	61	10	14	95 146	24	9	4	45	53	79	18	92	124 60	55	15	147	58	44	12	σ	35	7 U	16	43	132	7 5	ç 6	127	63	54	34	1. 1. 1. 1.	18	61	76	27	21	L3 ۵	
Undergrounding	rs	Large C&I	2	6	0	1	2	1	1		m +	H M	i m	0	1	1	2	r -		0	o -	4 (7)	1	4	0	0	4		o -		1	0		0 0	1	ß	1	0 0	0 0	1	0	1	0	0	.7 <	1,
	Customers	Small C&I	1	20	Ð	0	1	ъ	0	σ,	4	n m	0	1	5	0	m	r j	12	- (υ -	4 (7)	10	3	6	2	4	22	~ °) H	3	6	o į	, T	ň	ß	11	/	т (-	1	4	2	2	<i>б</i> (n c	7
tion Lateral		Residential	55	16	6	7	ю	55	σ	10	52	18	¦ Μ	ю	39	52	74	16	79	11/	000	11	136	51	35	10	1	12	16	14	39	123	- 2	20	123	53	42	24	41	16	57	73	25	12	x c	v
Distribution	Project iil	Poles	12	65	8	4	80	25	11	23	34	15	7	9	41	6	50	15	82	4 /	53 77	13	18	27	28	11	14	11	7	22	19	12	20 č	13	11	20	24	78 T	ν (11	13	13	13	19	9 T	Þ
Electric's D	Specific Pr Detail	OH to UG Length Converted (miles)	0.19	0.78	0.08	0.05	0.08	0.25	0.17	0.35	0.38	0.23	0.06	0.09	0.67	0.09	0.53	0.24	0.87	0.49	0.46	0.20	0.16	0.32	0.56	0.16	0.10	0.10	0.09	0.51	0.15	0.13	0.08	0.15	0.11	0.23	0.24	0.24	0.13	0.19	0.12	0.19	0.14	0.15	0.24	т н Н О
Tampa El		Circuit No.	14042	13370	13103	13329	13328	13754	13656	13148	13046	13163	13048	13787	13097	13364	13048	13146	13638	13103	13464 13464	13464	13065	13462	13805	13621	13124	13832	13532	13044	13141	13106	14012	13434	13201	13165	13219	13420	13638	13217	13016	13330	13065	13227	13656 12707	, o, n =
		Project ID	Lateral Hardening-Fuse-90668793,1	Lateral Hardening-Fuse-90704066,4	Lateral Hardening-Fuse-90748138,1	Lateral Hardening-Fuse-90823812,1		Lateral Hardening-Fuse-90847913,1	Lateral Hardening-Fuse-90848130,1		Lateral Hardening-Fuse-91016874,2 Tateral Hardening-Fuse-91060890 1		Lateral Hardening-Fuse-91076397,1	_	Lateral Hardening-Fuse-91147533,3	Lateral Hardening-Fuse-91151734,1					Lateral Hardening-Fuse-91234536,1 Tateral Hardening-Fuse-91334566 1		Hardening-Fuse-91354	Lateral Hardening-Fuse-91382618,1	Lateral Hardening-Fuse-91404359,1		Lateral Hardening-Fuse-91421327,1		Lateral Hardening-Fuse-91532301,1		Lateral Hardening-Fuse-91623641,1			Lateral Hardening-Fuse-91782844.1				Tateral Hardening-Fuse-9202/991,1	Lateral Mardening-Fuse-9203203,1 Tateral Mardening-Fuse-92079502.1			Lateral Hardening-Fuse-92197131,1		Lateral Hardening-Fuse-92257437,1	Tateral Hardening-Fuse-92320131,1	тагетат патиеннид - пое-эелонтолут

												,																							F	I	LI	ΞD):	,	(04	1 /	1	1	/20
		Project Cost in 2022	\$38,820	\$29,161	\$19,690	\$13,272	\$73,340	\$74,835	\$35,829	\$70,286	\$35,704	223 553 233 553	\$92.282	\$22,432	\$62,373	\$202,946	\$31,093	\$81,876	\$67,482	\$113,1/9	2007 0055 300 048	\$147,801	\$79,384	\$201,201	\$24,737	\$63 , 931	\$60,504	\$105,180 615 700	201, CTS	\$82,998	\$31,716	\$22,681	\$44,241	\$62.248 \$62.248	\$152,038	\$64,928	\$18,818	\$35,704	573,090	200,/30 273 572	569.227	\$13,160	\$37,199	\$44,303	\$35,205	\$45 , 798
	Construction	End Qtr	Q2 - 2025	Q1 - 2024	Q2 - 2025	Q1 - 2024	Т	Q1 - 2024	I.	г	QI = 2024	1	1	T.	I.	Q1 - 2024	I.	Т	L.	QI = 2024	Q1 = 2024	Т	I.	Т	Q2 - 2024	T.	I.	Q1 - 2025 O1 - 2025	1	Т	Q1 - 2025	Т	ı.	Q2 = 2024 04 = 2023	Т	Т.	Т	L.	01 = 2023	Q1 = 2024 O1 = 2024	1	<u>0</u> 1 - 2024	Т	Т.	Q4 - 2023	QI - 2025
	Constr	Start Qtr	Q4 - 2023	Q3 - 2023	Q4 - 2024	Q3 - 2023		Q3 - 2023		Т	Q3 - 2023	03 - 2023 03 - 2024	1	03 - 2024		Q3 - 2023	Q3 - 2023		Т		U3 - 2023 03 - 2023	1	<u>0</u> 3 - 2023		Q4 - 2023	<u>0</u> 2 - 2022		<u>0</u> 3 - 2024	03 - 2024		Q3 - 2024		Т	Q3 - 2023 Q2 - 2023	Т	1	Т	I.	I.	<u>03 - 2023</u> 03 - 2023	1	1	Т		Т	Q3 - 2024
Details		Project Start Qtr	Q3 - 2022	Q2 - 2022	Q2 - 2022	Q2 - 2022	1	Q4 - 2022	Т	Т	Q3 - 2022	1	1	02 - 2022	1	Q3 - 2022	Т	Т	Т	<u>03</u> - 2022	03 - 2022 03 - 2022		<u>0</u> 3 - 2022	1		Q3 - 2022	I.	Q1 - 2022	02 - 2022	1	Q2 - 2022	Т	Т	QZ - 2022 03 - 2022	Т	ı.	Q2 - 2022	I.	1	QI = 2022	1	1	Т	Q2 - 2022	Т	<u> 2</u> 2 - 2022
2022		Priority Customers	0	0	0	0	0	0	-1	0	0 0		0	0	0	0	0	0	21	0 0	o ư	0 0	0	ъ	0	0	2	0 0	0 0	0	0	0	-	o c	0	39	0	0	0 [17	c	0	0	0	0	0
ng - Year		Total	13	48	114	6	20	6	19	41	73 23	12	75	14	48	50	17	36	80	1.04 2.4	59	20	69	101	10	9	153	26	111	34	26	7	40	20 29	126	192	293	19	3L 70	13	22	10	11	24	ε	51
Undergrounding	rs	Large C&I	2	1	0	2	1	0	1	1	0 -	ч с	4 C	4	0	0	0	0	0	0	- c	0	0	4	0	0	2	0 0	7		1	1	1	I C		2	2		0 •	77 ⊂	- c	- 1	1	0	0	0
	Customers	Small C&I	0	7	Э	2	Э	2	1	2	m -		ы n		9	Ŋ	2	4	15	77 (υ [n T	m	11	2	ю	28	13	c 10	17	0	4	1	e m	5 0	7	24	2	ی ث	L3	7	- 1	4	3	1	ы
tion Lateral		Residential	11	4.0	111	5	16	4	17	38	13	10	70	6	42	45	15	32	65	13U	31 48	17	66	86	8	ю	123	13	\ 0 8	16	25	2	38	4 g	123	183	267	16	22	TQ	22	00	9	21	2	46
Distribution	Project il	Poles	15	10	8	5	17	œ	ω	24	12	0 r	23	m	12	37	9	15	16	λ) ⁴	15 46	27	15	30	9	12	13	27	ۍ ۲	23	7	8	14	12	20	10	5	13	17	L3	10	4	11	12	9	17
	Specific Pr Detail	OH to UG Length Converted (miles)	0.12	0.09	0.06	0.04	0.22	0.23	0.11	0.21	0.11	0.09	0.28	0.07	0.19	0.62	0.09	0.25	0.21	0.35	0.17	0.45	0.24	0.61	0.08	0.19	0.18	0.32	0.03	0.25	0.10	0.07	0.13	0.19	0.46	0.20	0.06	0.11	0.22	0.07	0.21	0.04	0.11	0.13	0.11	0.14
Tampa El		Circuit No.	13167	13140	13696	13510	13312	13146	13219	13219	13210	13150	13004	13020	13390	13390	13010	13390	13390	13390	13390 13390	13390	13390	13390	13198	13805	13299	13373	13329	13224	13460	13010	13112	13147	13147	13826	13060	13224	13241	13612 13612	13039	13034	13324	13213	13656	13696
		Project ID	Lateral Hardening-Fuse-92398222,1	Lateral Hardening-Fuse-92408051,1	Lateral Hardening-Fuse-92418323,1	Lateral Hardening-Fuse-92448697,1	Lateral Hardening-Fuse-92486363,1	Lateral Hardening-Fuse-92497118,1	Lateral Hardening-Fuse-92527630,1			Lateral Hardening-Fuse-94058,1 Tateral Hardening-Euse-00537158 1	Lateral Hardening ruse 2230/130/1 Lateral Hardening-Fuse-92543665.1		Lateral Hardening-Fuse-92597622,1	Lateral Hardening-Fuse-92599120,1	Lateral Hardening-Fuse-92602262,1	Lateral Hardening-Fuse-92603717,1			Lateral Hardening-Fuse-92609981,1 Lateral Hardening-Fuse-92610250.1		_	Lateral Hardening-Fuse-92622569,1	Lateral Hardening-Fuse-92655421,1			Lateral Hardening-Fuse-92773510,1		Lateral Hardening-Fuse-92856634,1	Lateral Hardening-Fuse-92859507,1			Lateral Hardening-Fuse-92890357,1 Lateral Hardening-Fuse-92897362.1	Lateral Hardening-Fuse-92901825,1					Lateral Hardening-Fuse-93033231,1 Tateral Hardening-Euse-03082436 1			Lateral Hardening-Fuse-93118733,1	Lateral Hardening-Fuse-93172625,1	Lateral Hardening-Fuse-93218070,1	Lateral Hardening-Fuse-93233174,1

TAMPA ELECTRIC COMPANY DOCKET NO. 20220048-EI EXHIBIT NO. DLP-1 WITNESS: PLUSQUELLIC DOCUMENT NO. 2 PAGE 13 OF 14 FILED: 04/11/2022

TAMPA ELECTRIC COMPANY DOCKET NO. 20220048-EI EXHIBIT NO. DLP-1 WITNESS: PLUSQUELLIC DOCUMENT NO. 2 PAGE 14 OF 14 FILED: 04/11/2022

Specific Project Detail Customers Customers No. $Peroific Project$ Length $Peroific Project$ Mot. $Peroific Project$ Length $Peroific Project$ Length $Peroific Project$ Proverted $Peroific Project$ Mot. No. Length Length $Poles$ Residential CGI $Peroific Project$ No. Langth $Poles$ Residential CGI $Poles$ Peroific Project 13175 0.10 9 28 12 22 42 0 9 13175 0.115 114 10 1 2 13 0 9 9 13042 0.125 21 18 0 2 2 0 9 9 9 9 9 9 9 9 10 1		Tampa E.		istribu	ectric's Distribution Lateral Undergrounding.	l Under	groundi	Т.	Year 2022 Details	etails			
Circuit OH to UG No. Langth Small Large Priority No. Length Poles Residential Small Large Total No. Length Poles Residential Small Large Total 13175 0.10 9 28 12 2 4 0 37 0 0 13175 0.115 114 13 0 37 4 0 37 0 0 9 13175 0.15 12 12 12 2 4 0 37 0 0 9 13042 0.15 12 12 13 0 1 0 9 0			Specific Pi Detail	roject L		Custome	trs					Construction	
$ \begin{array}{ c c c c c c c c c c c c c c c c c c c$	Project ID	Circuit No.	OH to UG Length Converted (miles)	Poles	Residential	Small C&I	Large C&I	Total	Priority Customers	Project Start Qtr	start Qtr	End Qtr	Project Cost in 2022
	Lateral Hardening-Fuse-93235148,1	13696	0.10	6	28	12	2	42	0	Q2 - 2022	2 Q3 - 2024	4 Q1 - 2025	\$32,464
13175 0.15 14 10 1 2 13 0 13042 0.12 12 18 0 2 20 0 13042 0.12 12 18 0 2 20 0 0 13042 0.22 22 22 23 0 0 0 13042 0.22 22 23 5 0 1 30 0 13042 0.28 22 23 5 0 1 41 0 13042 0.34 32 55 0 1 41 0 0 13042 0.14 8 6 2 1 41 0 0 13213 0.14 8 110 1 41 9 0 0 13351 0.164 49 73 9 1 83 0 0 13353 0.14 9 1 <t< td=""><td>Lateral Hardening-Fuse-93247243,1</td><td>13175</td><td>0.18</td><td>18</td><td>33</td><td>4</td><td>0</td><td>37</td><td>0</td><td>Q3 - 2022</td><td>2 Q2 - 2022</td><td>2 Q4 - 2022</td><td>\$58,198</td></t<>	Lateral Hardening-Fuse-93247243,1	13175	0.18	18	33	4	0	37	0	Q3 - 2022	2 Q2 - 2022	2 Q4 - 2022	\$58,198
13042 0.12 12 18 0 2 20 0 13042 0.25 21 27 2 1 30 0 13042 0.25 21 27 2 1 31 0 13042 0.24 32 55 0 1 51 31 0 13042 0.18 18 37 3 1 41 0 13213 0.14 18 37 3 1 41 0 13351 0.14 18 6 73 3 1 41 0 13351 0.14 8 10 7 3 1 41 0 13351 0.064 8 10 8 10 1	Lateral Hardening-Fuse-93249426,1	13175	0.15	14	10	1	2	13	0	Q2 - 2022	2 Q3 - 2023	3 Q1 - 2024	\$50,534
13042 0.25 21 27 2 1 30 0 13042 0.22 22 23 6 2 31 0 13042 0.13 13 2 5 5 1 41 0 13042 0.13 18 37 5 1 41 0 13042 0.14 8 5 5 1 41 0 13213 0.14 8 6 2 1 9 0 13351 0.64 49 73 9 1 83 0 13351 0.64 8 6 2 1 9 0 14356 0.14 9 10 8 2 120 0 14356 0.14 9 5 0 1 6 0 13503 0.14 6 5 0 1 6 0 13733 0.14<	Lateral Hardening-Fuse-93263741,1	13042	0.12	12	18	0	2	20	0	Q3 - 2022	2 Q3 - 2023	3 Q1 - 2024	\$40,813
13042 0.22 22 23 6 2 31 0 13042 0.34 32 55 0 1 56 0 13042 0.14 13 32 55 0 1 156 0 13042 0.14 18 57 3 1 1 1 0 13351 0.14 18 6 2 1 1 1 0 13351 0.64 49 73 9 1 1 1 0 13351 0.064 8 6 2 1 9 0 13355 0.14 8 6 7 2 120 0 13351 0.14 9 140 10 2 140 0 0 13351 0.14 9 5 0 1 10 0 0 0 13363 0.14 9 5 0<	Lateral Hardening-Fuse-93263753,1	13042	0.25	21	27	2	1	30	0	Q1 - 2022	2 Q3 - 2023	3 Q1 - 2024	\$82,001
13042 0.34 32 55 0 1 56 0 13042 0.18 18 37 3 1 41 0 13042 0.18 18 37 3 1 41 0 13042 0.14 18 37 3 1 41 0 13121 0.044 8 76 7 2 18 3 0 13131 0.064 8 110 8 2 120 0 13351 0.066 8 110 18 10 2 196 0 13351 0.14 9 5 0 1 2 196 0 13723 0.14 6 9 2 1 6 0 1 13723 0.14 6 9 2 14 0 1 13533 0.29 2 9 2 14 0	Lateral Hardening-Fuse-93264130,1	13042	0.22	22	23	9	2	31	0	Q1 - 2022	2 02 - 2023	3 Q4 - 2023	\$71,408
13042 0.18 13 1 41 0 13213 0.14 8 6 2 1 9 0 13213 0.14 8 6 2 1 9 0 0 13214 0.064 49 73 9 1 8 0 0 13351 0.064 8 100 8 2 120 0 13351 0.066 8 100 8 2 120 0 14356 0.12 10 184 10 2 196 0 13808 0.14 9 5 0 1 6 0 1 13723 0.14 6 9 2 14 0 1 1 1 0 1 13733 0.07 6 9 2 14 0 1 1 1 1 1 1 1 1 1	Lateral Hardening-Fuse-93266550,1	13042	0.34	32	55	0	1	56	0	Q2 - 2022	2 Q3 - 2023	3 Q1 - 2024	\$111,848
13213 0.14 8 6 2 1 9 0 13351 0.64 49 73 9 1 83 0 13351 0.064 49 73 9 1 83 0 13351 0.026 10 10 10 1 83 0 14356 0.12 10 184 10 2 196 0 14356 0.14 9 5 0 1 6 0 13808 0.14 6 9 5 0 1 6 0 13723 0.14 6 9 2 14 0 1 0 13323 0.29 22 36 0 1 37 0	Lateral Hardening-Fuse-93267158,1	13042	0.18	18	37	т	1	41	0	Q1 - 2022	2 Q2 - 2023	3 Q4 - 2023	\$59 , 444
13351 0.64 49 73 9 1 83 0 13351 0.06 8 110 8 2 120 0 14365 0.12 10 110 8 2 120 0 13353 0.14 9 5 0 1 6 0 13353 0.14 9 5 0 1 6 0 13723 0.14 6 9 5 0 1 0 13733 0.07 6 9 2 14 0 0 13303 0.07 6 9 2 14 0 0	lateral Hardening-Fuse-93276507,1	13213	0.14	8	9	2	1	6	0	Q2 - 2022	2 Q3 - 2024	4 Q1 - 2025	\$44,739
13351 0.06 8 110 8 2 120 0 14356 0.12 10 184 10 2 196 0 1308 0.14 9 5 0 1 6 0 13808 0.14 9 5 0 1 6 0 13733 0.14 6 9 2 11 6 0 13733 0.07 6 10 2 14 0 1 13532 0.29 22 36 0 1 37 0	Lateral Hardening-Fuse-93283244,2	13351	0.64	49	73	6	1	83	0	Q2 - 2022	2 Q3 - 2023	3 Q1 - 2024	\$211,794
14356 0.12 10 184 10 2 196 0 13808 0.14 9 5 0 1 6 0 13723 0.14 6 9 5 0 1 6 0 13723 0.14 6 9 5 0 1 6 0 13733 0.07 6 10 2 2 14 0 13733 0.07 6 10 2 2 14 0 13532 0.29 22 36 0 1 37 0	Lateral Hardening-Fuse-93283740,1	13351	0.06	8	110	8	2	120	0	Q1 - 2022	2 Q1 - 2023	3 Q3 - 2023	\$18,693
13808 0.14 9 5 0 1 6 0 13723 0.14 6 9 2 0 1 0 1 0 13723 0.07 6 10 2 2 14 0 0 13323 0.07 6 10 2 2 14 0 13323 0.29 22 36 0 1 37 0	Lateral Hardening-Fuse-93292955,1	14356	0.12	10	184	10	2	196	0	Q2 - 2022	2 Q3 - 2024	4 Q1 - 2025	\$38,446
13723 0.14 6 9 2 0 11 0 13033 0.07 6 10 2 2 14 0 13532 0.29 22 36 0 1 37 0	ateral Hardening-Fuse-93294943,1	13808	0.14	6	5	0	1	9	0	Q3 - 2022	2 Q2 - 2023	3 Q4 - 2023	\$44,490
13303 0.07 6 10 2 2 14 0 13532 0.29 22 36 0 1 37 0	ateral Hardening-Fuse-93324791,1	13723	0.14	9	6	2	0	11	0	Q3 - 2022	2 Q2 - 2023	3 Q4 - 2023	\$45 , 736
13532 0.29 22 36 0 1 37 0	Lateral Hardening-Fuse-93355196,1	13303	0.07	9	10	2	2	14	0	Q2 - 2022	2 Q2 - 2024	4 Q4 - 2024	\$21,996
	Lateral Hardening-Fuse-93432382,1	13532	0.29	22	36	0	1	37	0	Q3 - 2022	2 Q3 - 2024	4 Q1 - 2025	\$95,086

TAMPA ELECTRIC COMPANY DOCKET NO. 20220048-EI EXHIBIT NO. DLP-1 WITNESS: PLUSQUELLIC DOCUMENT NO. 3 PAGE 1 OF 34 FILED: 04/11/2022



VEGETATION MANAGEMENT STORM PROTECTION PROGRAM ANALYTIC SUPPORT REPORT

TAMPA ELECTRIC COMPANY DOCKET NO. 20220048-EI EXHIBIT NO. DLP-1 WITNESS: PLUSQUELLIC DOCUMENT NO. 3 PAGE 2 OF 34 FILED: 04/11/2022

Table of Contents

1	Exe	cutive Summary	3
2		rview	
3		proach	
4	Stor	m Protection Initiatives Analysis	9
	4.1	Baseline Trim Cycle and Initiative 1 Variants	10
	4.2	Storm Protection Initiative 3a & 3b – Mid-cycle Inspection and VM Activities	13
	4.3	Developing a Blended Strategy to Accommodate Resource Constraint	14
5	Rec	ommendation	16
6	Tre	e Trimming Model & Modules Configuration	18
	6.1	TTM Inputs and Assumptions	18
	6.1.1		
	6.1.2	Performance Data	18
	6.1.3	Trim Data	19
	6.2	Reliability Performance Curve Development	20
	6.2.1	Creating Circuit Performance Groups	20
	6.2.2	y	
	6.2.3	Cost Curves	23
	6.3	Storm Module Inputs and Assumptions	26
	6.3.1		
	6.3.2	· · · · · · · · · · · · · · · · · · ·	
	6.3.3		
	6.3.4		
	6.3.5 6.3.6		
	6.3.0		29 29
7		rk Plan	
'	7.1	Baseline Summary	
	7.2	Supplemental Summary	
	7.3	Mid-cycle Summary	33



TAMPA ELECTRIC COMPANY DOCKET NO. 20220048-EI EXHIBIT NO. DLP-1 WITNESS: PLUSQUELLIC DOCUMENT NO. 3 PAGE 3 OF 34 FILED: 04/11/2022

Table of Tables

Table 1-1: Recommended Approach	5
Table 3-1: Initiative Approach	7
Table 3-2: Program Nomenclature and Initiative Components	8
Table 4-1: Vegetation Management Initiatives Analyzed	9
Table 4-2: Cost Categories1	
Table 4-3: Baseline 4-Year Effective Cycle Mileage Targets	1
Table 4-4: 10-year Average Outage Restoration Improvements for Programs 2-500 and 2-700 Relative to Program	1
	3
Table 4-5: 10-year Average Outage Restoration Improvements for Programs 3a-700 and 3b-700 Relative to	
Program 2-7001	4
Table 5-1: VM Storm Protection Program 3ab-457 Performance Characteristics1	7
Table 5-2: VM Storm Protection Program 3ab-457 Performance Characteristics1	7
Table 6-1: Tree-Related Cause Codes (January 1, 2006 - November 26, 2019)1	9
Table 6-2: CI Grouping Characteristics2	0
Table 6-3: CMI Grouping Characteristics	0
Table 6-4: Cost Grouping Characteristics2	4
Table 6-5: Storm Module Cost Assumptions2	6
Table-6-6: Cost Assumptions by Effective Cycle	8

Table of Figures

Figure 4-1: Program Comparison	12
Figure 4-2: Program Comparison with Focus on Total Average Annual Spend	13
Figure 4-3: Storm Protection Program Mid-Cycle Comparison	14
Figure 5-1: Annual Costs and SAIDI – Recommended VM Program	16
Figure 6-1: Example of Curve Fitting Analysis	21
Figure 6-2: Customer Interruption (CI) Curve Groups	22
Figure 6-3: Customer Minute Interruption (CMI) Curve Groups	22
Figure 6-4: ECI Study-Based Cost Curve	23
Figure 6-5: Cost Groups	25
Figure 6-6: Expected Damage by Wind Gusts for a Given Year Since Last Trim	30
Figure 6-7: TECO Restoration Curve for Hurricane Irma	31



TAMPA ELECTRIC COMPANY DOCKET NO. 20220048-EI EXHIBIT NO. DLP-1 WITNESS: PLUSQUELLIC DOCUMENT NO. 3 PAGE 4 OF 34 FILED: 04/11/2022

1 Executive Summary

In 2019, the Florida Legislature enacted a law stating that each investor-owned electric utility (utility) must file a Transmission and Distribution Storm Protection Plan (SPP) with the Florida Public Service Commission ("FPSC").¹ The SPP must cover the utility's immediate ten-year planning period. Each utility must file, for Commission approval, an updated Storm Protection Plan at least every three years.² The SPP must explain the systematic approach the utility will follow to achieve the objectives of reducing restoration costs and outage times associated with extreme weather events and enhancing reliability.³ The FPSC later promulgated a rule to implement the SPP filing requirement.⁴ This rule went into effect in February of 2020.

Since damage from wind-blown vegetation is a major cause of outages during extreme weather conditions, the rule requires utilities to provide, for each of the first three years of the SPP, a description of its proposed vegetation management activities including:

- A. The projected frequency (trim cycle);
- B. The projected miles of affected transmission and distribution overhead facilities;
- C. The estimated annual labor and equipment costs for both utility and contractor personnel; and
- D. A description of how the vegetation management activity will reduce outage times and restoration costs in extreme weather conditions.⁵

TECO is proposing a VM Storm Protection Program that includes three distribution vegetation management initiatives:⁶

- 1. Four-year distribution vegetation management cycle
- 2. Incremental initiative to augment annual distribution trimming by targeting supplemental miles each year:
 - a. 400 miles in 2020
 - b. 500 miles in 2021
 - c. 700 miles in 2022 and beyond
- Consolidate the gains of the baseline distribution cycle trim and supplemental trimming by introducing mid-cycle distribution vegetation inspections two years beyond each trim to prescribe additional distribution VM activities to:
 - a. Ensure fast-growing species are kept in check until the next scheduled trimming.
 - b. Remove troublesome species, hazard trees, and/or trees putting sensitive infrastructure at risk.

The mid-cycle initiative will be phased in with the inspections applied to the feeder portion of circuits starting in 2021, rolling out to full circuits (feeder and lateral) starting in 2023.

Beyond the day-to-day and storm benefits, the distribution portion of the VM Storm Protection Program is planned to scale up over time, moving from today's complement of 196 field resources to a peak of 280 field resources across three years, and then settling into a steady-state number of approximately

¹ § 366.96(3), Fla. Stat.

² Document No 09233-2019 Filed on 10/7/2019 with the FPSC, 25-6.030 Storm Protection Plan, p. 1, lines 2-6

³ § 366.96(3), Fla. Stat. 1

⁴⁴ See R. 25-6.030, F.A.C.

⁵ Document No 09233-2019 Filed on 10/7/2019 with the FPSC, 25-6.030 Storm Protection Plan, p. 3, lines 10-17

⁶ The Vegetation Management Program also includes the baseline transmission trim cycles as well an incremental

transmission vegetation management initiative, but those activities are outside of the scope of this report.

TAMPA ELECTRIC COMPANY DOCKET NO. 20220048-EI EXHIBIT NO. DLP-1 WITNESS: PLUSQUELLIC DOCUMENT NO. 3 PAGE 5 OF 34 FILED: 04/11/2022

270 field resources. The phased rollout and associated resource load and budget are outlined in Table 1-1, below:

Copyright © 2020 Accenture. All rights reserved. Accenture Confidential Information.

TAMPA ELECTRIC COMPANY DOCKET NO. 20220048-EI EXHIBIT NO. DLP-1 WITNESS: PLUSQUELLIC DOCUMENT NO. 3 PAGE 6 OF 34 FILED: 04/11/2022

Table 1-1: Recommended A	pproach
--------------------------	---------

	Baseline 4-Year Cycle	Supplemental Miles	Feeder Mid- Cycle	Lateral Mid- Cycle	Estimated Resource Load ⁷	Budget ⁸
2020	Yes	400	Pilot 1-5 Circuits	None	228	\$17.1M
2021	Yes	500	Inspect 60 Miles	None	257	\$20.0M
2022	Yes	700	Inspect 48 Miles	Pilot 1-5 Circuits	262	\$21.4M
2023	Yes	700	Inspect 46 Miles	Inspect 208 Miles	280	\$24.0M
2024	Yes	700	Inspect 45 Miles	Inspect 177 Miles	270	\$24.3M
2025	Yes	700	Inspect 96 Miles	Inspect 156 Miles	270	\$25.5M
2026	Yes	700	Inspect 60 Miles	Inspect 150 Miles	270	\$26.8M
2027	Yes	700	Inspect 45 Miles	Inspect 198 Miles	270	\$28.1M
2028	Yes	700	Inspect 52 Miles	Inspect 155 Miles	270	\$29.5M
2029	Yes	700	Inspect 54 Miles	Inspect 186 Miles	270	\$31.0M

These initiatives are projected to reduce day-to-day vegetation-caused customer interruptions by 21 percent and storm-related vegetation-caused outages by 29 percent relative to carrying out the 4-Year Trimming Cycle alone.



⁷ Resource projections from 2023 forward fluctuate with the specific blend of circuits that come up for mid-cycle trimming each year. 270 represents the average for these years, and TECO will manage the mid-cycle scope to match budget.

⁸ Budget reflects anticipated vegetation management costs for 1) the baseline 4-year cycle trim, 2) supplemental trim miles, 3) mid-cycle activities and 4) corrective maintenance. Excluded are the anticipated company-wide restoration costs associated with day-to-day outages and major storm events

TAMPA ELECTRIC COMPANY DOCKET NO. 20220048-EI EXHIBIT NO. DLP-1 WITNESS: PLUSQUELLIC DOCUMENT NO. 3 PAGE 7 OF 34 FILED: 04/11/2022

2 Overview

TECO engages in 4-year distribution cycle trimming activities on an ongoing basis, working approximately one quarter of their overhead distribution system mileage every year. The goal is to trim tree limbs such that it will take four years before they can grow sufficiently to encroach on the clearances established for their lines. At various locations in the system, certain fast-growing tree species and/or right-of-way constraints on trimming result in isolated patches that may require attention between scheduled cycle trims. This often takes the form of Corrective Maintenance, where a crew is called out to address an impending issue on a specific tree because its limbs have grown too close to the line or because a tree, aided by the elements, makes contact with the lines and triggers an outage.

TECO continuously analyzes its vegetation management program using some of the industry's leading analytic tools. One of these tools is the Tree Trimming Model (TTM), originally developed by Davies Consulting (acquired by Accenture in 2017). Since the initial implementation of the model in 2006, TECO has continued to refine its program and update the tool's configuration using its growing set of historical spending and reliability performance data.

The TTM employs an analysis of day-to-day outages caused by vegetation, as well as a sampling of outages with unknown and weather cause codes which might be attributable to vegetation. TTM considers such outages in the context of the amount of time that has elapsed since the last time the trees on that circuit were trimmed. Universally, the analysis shows that outage volumes rise as a function of time since last trim, but the degree to which outages and their reliability impact escalate vary as a result of factors such as tree density, tree species, voltage, customer density, microclimate and a variety of others. In the configuration stages of the TTM modeling, circuits are grouped according to their similarity in terms of outage escalation and grouped separately as a function of how expensive it is to trim them, yielding a matrix of combinations of reliability and cost groupings. These expressions of cost and reliability, as a function of time, drive a ten-year prioritization aimed at getting the best day-to-day performance per dollar spent on trimming activities.

During extreme weather conditions, the proximity of limbs to lines and the cross-sectional area of vegetation upon which winds can exert force (referred to herein as the 'sail area') play a large factor in the degree of damage the electrical system will sustain due to vegetation-caused outages. Because the time elapsed since last trim is a direct driver of vegetation to conductor clearances when a storm arrives, the relationship between years since last trim, wind speed, and the extent of damage sustained has been studied and built into TTM's Storm Module. Using the trim list outputs of the TTM and an array of probable windspeeds for the Tampa area, the Storm Module predicts damage levels and associated restoration costs for typical years and can also project the impact of storms of specified magnitude.

Both TTM and the Storm Module address the effects of trimming circuits in their entirety, but some of TECO's proposed Vegetation Management initiatives are more targeted and address only portions of circuits in any given year. To accommodate this, Accenture crafted an Enhanced Storm Module for TTM to estimate the value derived from these targeted initiatives which change the state of only part of any given circuit at a time.



TAMPA ELECTRIC COMPANY DOCKET NO. 20220048-EI EXHIBIT NO. DLP-1 WITNESS: PLUSQUELLIC DOCUMENT NO. 3 PAGE 8 OF 34 FILED: 04/11/2022

3 Approach

TECO used TTM and its storm modules to establish a set of baseline performance metrics associated with its four-year cycle, and then evaluated supplemental activities against that baseline:

- Supplemental trimming scenarios in which TECO targeted and trimmed an additional 100, 300, 500, 700 or 900 miles per year, and
- Mid-cycle activities whereupon circuits (either the feeder or the complete circuit) are inspected two years after their most recent trim, and follow-up vegetation management activities are prescribed to enhance both the day-to-day and extreme weather condition performance of the system.

The effects of the supplemental trimming and mid-cycle initiatives build upon the base of the 4-year trimming cycle. For consistency of presentation throughout the document, all three are referred to herein as initiatives:

Initiative	Name
1	Baseline 4-year Trimming Cycle
2	Supplemental Trimming
3	Mid-cycle Inspection & VM Activities

Table 3-1: Initiative Approach

The effects of these initiatives are cumulative, in that any version of Initiative 2 requires that the baseline 4-year cycle to be in effect, and Initiative 3 would not be implemented without the baseline trim cycle and Initiative 2 in place. There are many different combinations of activities, any of which could serve as the company's VM program. The benefits of each possible activity can only be evaluated by comparing the benefits of different programs, or combinations of activities. Consequently, the team created different possible VM programs, each with a different set of component activities. The programs which appear in this document consist of component activities as follows:

TAMPA ELECTRIC COMPANY DOCKET NO. 20220048-EI EXHIBIT NO. DLP-1 WITNESS: PLUSQUELLIC DOCUMENT NO. 3 PAGE 9 OF 34 FILED: 04/11/2022

Program Name	Initiative 1 Component	Initiative 2 Component	Initiative 3 Component		
Program 1	4-year cycle trim	n/a	n/a		
Program 2 – 100	4-year cycle trim	100 Supplemental Miles	n/a		
Program 2 – 300	4-year cycle trim	300 Supplemental Miles	n/a		
Program 2 – 500	4-year cycle trim	500 Supplemental Miles	n/a		
Program 2 – 700	4-year cycle trim	700 Supplemental Miles	n/a		
Program 2 – 900	4-year cycle trim	900 Supplemental Miles	n/a		
Program 3a – 700	4-year cycle trim	700 Supplemental Miles	Mid-cycle on feeders only		
Program 3b – 700	4-year cycle trim	700 Supplemental Miles	Mid-cycle on whole circuits		
Program 2 – 457	4-year cycle trim	Phased approach – 400 Supplemental Miles in 2020, 500 in 2021 and 700 in 2022 and beyond	n/a		
Program 3ab - 457	4-year cycle trim	Phased approach – 400 Supplemental Miles in 2020, 500 in 2021 and 700 in 2022 and beyond	Phased approach – mid- cycle on feeders only in 2021 and 2022, mid-cycle on full circuits in 2023 and beyond		

Table 3-2: Program Nomenclature and Initiative Components

Upon finding an optimal endpoint, TECO examined the resource implications of the program and adapted the approach to phase in both the supplemental trimming initiative and the mid-cycle initiative to allow for a smooth transition into the program.

Prior to running the various scenarios, TECO engaged Accenture to refresh the TTM configuration and the various assumptions built into the TTM Storm Module. The configuration process and associated assumptions are captured in Section 6: Tree Trimming Model & Modules Configuration.



TAMPA ELECTRIC COMPANY DOCKET NO. 20220048-EI EXHIBIT NO. DLP-1 WITNESS: PLUSQUELLIC DOCUMENT NO. 3 PAGE 10 OF 34 FILED: 04/11/2022

4 Storm Protection Initiatives Analysis

TECO and Accenture analyzed several vegetation management activities to determine an optimal level of supplemental trimming to reduce vegetation related outages during extreme weather events while continuing to minimize day-to-day vegetation related outages.

The following initiatives were considered:

			-
	Initiative Name	Initiative Description	Modeling Methodology
1	Baseline: 4-Year Effective Cycle	Trim 25% of TECO's overhead lines (~1,562 miles) annually.	Target 25% of the miles in each of TECO's 7 districts for trimming annually.
2	Supplemental Circuit Trimming	Trim an additional 100 – 900 targeted miles annually with a view to mitigating outage risk on those circuits most susceptible to storm damage	Five scenarios modeled – 100, 300, 500, 700 and 900 miles. Due to the nature of the algorithm and available targeting data, targeting is based on SAIFI performance in regular weather.
3а	Mid-cycle VM Initiative – Feeders Only	Add mid-cycle inspections to feeder portions of circuits (~35% of line miles) two years after trim, prescribing additional VM activities to a fraction of the trees inspected.	The TTM Enhanced Storm Module assumes that one quarter of the trees inspected will be targeted for re- trimming when inspected and promptly trimmed. As TTM works with miles of circuit rather than individual trees, this is modeled as one quarter of the feeder miles re- setting to trimmed in that year, while the remainder of the circuit continues to age. Within the model, the costs associated with day-to-day restoration, storm restoration, and corrective maintenance costs are re- calculated to reflect the new trim-age profile of the circuit.
3b	Mid-cycle VM Initiative – Full Circuits	Extend the inspection and prescribed activities described in Initiative 3a to the entire circuit. As with 3a, it is assumed that a fraction of the trees inspected will require mid-cycle VM activities.	As described above in Initiative 3a, TTM Enhanced Storm Module assumes one quarter of the entire circuit is re-trimmed at two years, with an impact on day-to-day restoration costs, storm restoration costs and corrective maintenance costs.

The Supplemental Circuit Trimming initiative seeks to reduce tree-caused outages by reducing the proximity between tree limbs and lines, as well as reducing trees' sail area which would otherwise cause them to sway or break as wind speed increases.



TAMPA ELECTRIC COMPANY DOCKET NO. 20220048-EI EXHIBIT NO. DLP-1 WITNESS: PLUSQUELLIC DOCUMENT NO. 3 PAGE 11 OF 34 FILED: 04/11/2022

The Mid-cycle VM initiative focuses on some of the same proximity and sail area reduction efforts on the trees which grow the quickest and may encroach on lines despite the best efforts of the trimming cycle and supplemental trimming, as well as other activities to slow tree growth or eliminate hazard trees altogether.

4.1 Baseline Trim Cycle and Initiative 1 Variants

TECO and Accenture ran the company's ongoing 4-year cycle trim through the model to project its full budget implications across seven categories of cost to form a baseline against which the incremental benefits of supplemental trimming activities can be measured. The associated costs are broken out as follows, along with indicators as to whether the cost component in question is part of the VM budget and whether the costs are associated uniquely with VM resources or, as in the case of outage restorations, extend further into the organization:

Cost Category	Applies to what resources?	Part of Storm Protection Program	Part of VM Budget?	
Cycle Trimming	Vegetation	Yes	Yes	
Supplemental Trimming	Vegetation	Yes	Yes	
Mid-Cycle	Vegetation	Yes	Yes	
Corrective Cost	Vegetation	No	Yes	
Resource Premiums	Vegetation	Yes	Yes	
Day to Day Restoration Costs	Line & Vegetation	No	No	
Storm Restoration Costs	Line & Vegetation	No	No	

Table 4-2: Cost Categories

Note that the anticipated spending levels for the two categories of restoration cost are driven by vegetation management decisions but are not part of the vegetation management budget. They are considered and presented within this analysis because the investments in enhancing vegetation management for the Storm Protection Plan should be offset by reductions in cost due to outage response.

In the baseline scenario, each service area is allotted one quarter of its mileage every year, or approximately 1,562 miles in total. Central, for example, accounts for one sixth of TECO's overhead miles, and is afforded one sixth of the annual 1,562-mile budget as depicted below.



TAMPA ELECTRIC COMPANY DOCKET NO. 20220048-EI EXHIBIT NO. DLP-1 WITNESS: PLUSQUELLIC DOCUMENT NO. 3 PAGE 12 OF 34 FILED: 04/11/2022

Table 4-3: Baseline 4-Year Effective Cycle Mileage Targ	ets
---	-----

Service Area	Mileage Target	Percentage
Central	260	16.6%
Dade City	93	6.0%
Eastern	209	13.4%
Plant City	310	19.8%
South Hillsborough	182	11.7%
Western	277	17.7%
Winter Haven	231	14.8%
Total	1,562	100.0%

In the supplemental trimming initiatives, one quarter of the supplemental miles is allocated across the service areas in the same proportions as the 4-year distribution trim cycle. The remainder of the miles are directed where they will deliver the greatest benefit. Thus, in a scenario where 400 supplemental miles were trimmed, 100 miles would be constrained with 16.6 occurring in Central, 6.0 miles in Dade City, 13.4 miles in Eastern, and so on with the remaining 300 miles of trimming directed to the areas where it would deliver the greatest benefit.

The costs for the baseline scenario and five variants of supplemental trimming, without mid-cycle, are plotted below:



TAMPA ELECTRIC COMPANY DOCKET NO. 20220048-EI EXHIBIT NO. DLP-1 WITNESS: PLUSQUELLIC DOCUMENT NO. 3 PAGE 13 OF 34 FILED: 04/11/2022




Figure 4-1: Program Comparison

The average annual vegetation management budget, without inflation, for these six options ranges from \$13.5M for the as-is 4-year trimming cycle to \$17.4M for the cycle plus 900 miles of supplemental trimming annually. Meanwhile the annual total restoration costs, which include all line work and vegetation management costs for storm restoration, trend in the opposite direction from \$18.5M for the baseline 4-year cycle to \$14.1M for the 900-mile variant. The total anticipated cost of the VM budget and restoration combined sits in a narrower range, at \$32.0M for the baseline 4-year cycle and \$31.25 M for the 500 and 700-mile variants.

The side-by-side comparison of scenarios yields several insights:

- The introduction of supplemental trimming drives down the cost of the baseline four-year cycle. This is because the extra activity on the lines makes trimming the annual 1,562 miles less expensive each year since the tree limbs have had less time to grow and are neither as long nor as close to the lines as they would have been otherwise.
- The increases in cost associated with the Storm Protection Program 2 variants and associated resource premiums is offset by decreases in cost in the 4-year cycle trim, corrective maintenance, day-to-day restoration costs and storm restoration costs, up to the 500 to 700-mile range.
- Although difficult to see in Figure 4-1, the 500 mile and 700-mile programs yield the best overall average annual cost, which, due to diminishing returns, begins to trend back upwards starting with the 900-mile program. See Figure 4-2, below, for a view focused on total cost.
- Each supplemental increase in Program 2 yields an improvement in SAIFI and SAIDI, although the gains slow in the 500-mile to 700-mile range.



TAMPA ELECTRIC COMPANY DOCKET NO. 20220048-EI EXHIBIT NO. DLP-1 WITNESS: PLUSQUELLIC DOCUMENT NO. 3 PAGE 14 OF 34 FILED: 04/11/2022




Figure 4-2: Program Comparison with Focus on Total Average Annual Spend

• While the 500 mile and 700-mile programs are in a virtual tie from an overall cost perspective, there is a clear advantage to the 700-mile program from the customer experience perspective. The 700-mile program drives 16 percent and 21 percent improvements in the ten-year average day-to-day and storm restoration costs, which are directly linked to customer interruptions. Across the ten-year span of the 500-mile program, these figures are 13 percent and 16 percent.

Table 4-4: 10-year Average Outage Restoration Improvements for Programs 2-500 and 2-700 Relative to Program 1

Cost Element	Program 1 Average 2020-2029	Program 2-500 Average 2020-2029	Program 2-700 Average 2020-2029	Improvement for Program 2-500	Improvement for Program 2-700
Day-to-Day Restoration	\$3.19 M	\$2.77 M	\$2.69M	13.2%	15.7%
Storm	\$15.31 M	\$12.92M	\$12.08M	15.6%	21.1%
Restoration					

4.2 Storm Protection Initiative 3a & 3b – Mid-cycle Inspection and VM Activities

Based on the results presented in Section 4.1, Initiatives 3a and 3b were analyzed in the context of Program 2-700, where 700 supplemental and targeted miles are trimmed each year. The average annual cost of the inspectors and VM resources for the mid-cycle initiatives was \$1.06M and \$4.05M, respectively, and they yielded a further 2.5 percent and 4.5 percent improvements to storm restoration costs from \$12.08M to \$11.77M and \$11.54M.



TAMPA ELECTRIC COMPANY DOCKET NO. 20220048-EI EXHIBIT NO. DLP-1 WITNESS: PLUSQUELLIC DOCUMENT NO. 3 PAGE 15 OF 34 FILED: 04/11/2022



Figure 4-3: Storm Protection Program Mid-Cycle Comparison

Cost Element	Program 2-700 Average 2020- 2029	Program 3a- 700 Average 2020-2029	Program 3b- 700 Average 2020-2029	Improvement for Program 3a-700	Improvement for Program 3b-700
Storm Restoration	\$12.08M	\$11.77M	\$11.54M	2.6%	4.5%
Day-to-Day Restoration	\$2.69M	\$2.68M	\$2.65M	0.4%	1.5%

As noted previously, the modeling approach may not reflect the full value of the mid-cycle activities. While the Tree Trimming Model considers circuits in their entirety, the mid-cycle initiative would be targeted based on inspections and storm impact and is highly likely to yield greater benefits than what is reflected here. Also, some of the prescribed activities under the mid-cycle initiative, such as tree removals, will yield permanent and cumulative results not captured here. Simply put, it is believed that the benefits of the mid-cycle initiative will exceed what is shown here.

4.3 Developing a Blended Strategy to Accommodate Resource Constraint

Resource impact is one final element to draw out of the Storm Protection Program 2 and Storm Protection Program 3a/3b analyses. The 500, 700, and 900-mile versions of Storm Protection Program 2 all incur cost premiums associated with the rapid increase in size to the workforce required. Programs



TAMPA ELECTRIC COMPANY DOCKET NO. 20220048-EI EXHIBIT NO. DLP-1 WITNESS: PLUSQUELLIC DOCUMENT NO. 3 PAGE 16 OF 34 FILED: 04/11/2022

3a-700 and 3b-700 exacerbate the resource crunch. While the average annual VM budget (without inflation) for Program 2-700 (Baseline + 700 supplemental miles) is estimated at \$16.4M and would require an average of 220 resources to execute, the first year VM budget would be \$19.0M and require roughly 256 resources. With 196 resources in the field at present, the uptake of 60 workers in a single year would represent a very large challenge and require significant expenditure on overtime and premium incentives to achieve, particularly if the transition happens later in the year. Adding Initiative 3a or 3b simultaneously would further exacerbate the issue.

TECO is proposing instead to transition towards the 700-mile version of Initiative 2 over the course of three years by trimming 400 extra miles in 2020, 500 extra miles in 2021 and finally arriving at the 700-mile program in 2022. The mid-cycle initiative will also be introduced gradually, addressing feeders alone in the second and third years and moving towards inspecting full circuits in the fourth year and beyond as better data becomes available about the success of mid-cycle inspections and VM activities.



TAMPA ELECTRIC COMPANY DOCKET NO. 20220048-EI EXHIBIT NO. DLP-1 WITNESS: PLUSQUELLIC DOCUMENT NO. 3 PAGE 17 OF 34 FILED: 04/11/2022

5 Recommendation

The recommended Vegetation Management Storm Protection Program (Program 3ab-457) consists of the following activities:

- 1) Baseline Cycle: continue the 4-year trimming cycle
- 2) **Supplemental trimming initiative**: scale up supplemental trimming miles by targeting an additional 400 miles in 2020, 500 miles in 2021, and 700 miles from 2022 going forward
- 3) Mid-cycle VM initiative: introduce mid-cycle inspections and associated targeted activities for the feeder portions of circuits in 2021, extending the inspections and prescribed activities to cover entire circuits from 2023 forward, with 60 miles inspected in 2021, 48 miles in 2022 and 254 miles in 2023 as the program rolls out to entire circuits.




Figure 5-1: Annual Costs and SAIDI – Recommended VM Program

TAMPA ELECTRIC COMPANY DOCKET NO. 20220048-EI EXHIBIT NO. DLP-1 WITNESS: PLUSQUELLIC DOCUMENT NO. 3 PAGE 18 OF 34 FILED: 04/11/2022

The VM Budget (SPP and Non-SPP) and Restoration Costs are summarized below:

	2020	2021	2022	2023	2024	2025	2026	2027	2028	2029
Total VM Budget	\$17.1	\$20.0	\$21.4	\$24.0	\$24.3	\$25.5	\$26.8	\$28.1	\$29.5	\$31.0
Restoration Costs	\$20.3	\$17.0	\$16.5	\$16.6	\$16.4	\$16.6	\$17.8	\$18.8	\$19.7	\$20.5
Total VM- Influenced Costs	\$37.4	\$36.9	\$37.9	\$40.6	\$40.7	\$42.1	\$44.6	\$46.9	\$49.2	\$51.5

Table 5-1: VM Storm Protection Program 3ab-457 Performance Characteristics

From a benefits perspective, two measures are worth exploring because the program takes a few years to establish: the overall ten-year average performance, and the future steady-state value taken in this case by considering the average of the last five years in the analysis. For the 10-year and 5-year end state averages, all years and cost elements are priced at 2020 rates, with no inflation.

	10-Year Average			ure Steady-St ge of Last Five		
	Program 1	Program 2- 457	Program 3ab-457	Program 1	Program 2- 457	Program 3ab-457
SAIFI	0.229	0.195	0.193	0.227	0.184	0.181
SAIDI	20.8	18.9	18.8	20.7	18.2	18.0
Typical Storm Season	\$15.3 M	\$12.4 M	\$11.9M	\$15.1 M	\$11.4 M	\$10.7 M
65 mph Storm	\$16.6 M	\$14.0 M	\$13.3 M	\$16.3 M	\$13.2 M	\$12.4 M
85 mph Storm	\$37.1 M	\$31.3 M	\$29.8 M	\$36.5 M	\$29.6 M	\$27.6 M
105 mph Storm	\$69.9 M	\$59.0 M	\$56.1 M	\$68.7 M	\$55.7 M	\$52.1 M
125 mph Storm	\$117.9 M	\$99.5 M	\$94.6M	\$109.8 M	\$94.0 M	\$87.9 M

Table 5-2: VM Storm Protection Program 3ab-457 Performance Characteristics

The proposed Program 3ab-457 is projected to improve SAIFI by 15.3 percent relative to the baseline 4year cycle over the full period, or by 21.3 percent if just the final five years are considered. SAIDI improvement is 9.6 percent across ten years, or 14.0 percent in the future steady state. Storm performance improves by 22.2 percent across ten years, or 29.1 percent in the future steady state.



TAMPA ELECTRIC COMPANY DOCKET NO. 20220048-EI EXHIBIT NO. DLP-1 WITNESS: PLUSQUELLIC DOCUMENT NO. 3 PAGE 19 OF 34 FILED: 04/11/2022

6 Tree Trimming Model & Modules Configuration

The Tree Trimming Model requires intermittent updates wherein the latest circuit configuration, trimming and outage history are employed to ensure the model is using the latest information available when targeting circuits for trimming. In addition, the storm module requires updates to a variety of cost and workforce assumptions to perform its functions correctly.

6.1 TTM Inputs and Assumptions

TTM requires three principal data sources:

- A complete inventory of the overhead circuits in the system, including circuit characteristics such as customer count, overhead mileage, and geographic coordinates;
- The outage database or databases; and,
- A history of trimming activity, preferably including start and end dates, costs, and covering multiple trims for each circuit.

6.1.1 Circuit List

A comprehensive list of circuits was obtained from TECO, which contained a total of 780 circuits.

Not all circuits and mileage were of interest, as TTM is only relevant to the overhead portion of circuits for which trimming is a regular concern. Ultimately, 709 "trimmable" circuits were included in the analysis, representing some 6,247 miles of overhead circuit length.

6.1.2 Performance Data

Circuit reliability performance data was gathered from TECO's Distribution Outage Database (DOD). The analysis included outages from January 1, 2006 through November 26, 2019, thus accommodating at least thirteen years of data. Of interest were outages with the tree-related cause codes found in Table 6-1below. The table indicates the number of events associated with each cause code, as well as the total customer interruptions (CI) and customer minutes of interruption (CMI).



TAMPA ELECTRIC COMPANY DOCKET NO. 20220048-EI EXHIBIT NO. DLP-1 WITNESS: PLUSQUELLIC DOCUMENT NO. 3 PAGE 20 OF 34 FILED: 04/11/2022

Cause Code	Events	СІ	СМІ
Tree\Blew into Line	305	20,060	1,219,189
Tree\Non-Prev.	9,970	811,842	68,744,420
Tree\ Prev.	9,776	740,361	66,143,332
Tree\Grew into Line	1,644	110,815	8,404,342
Tree\Vines	5,984	210,380	7,476,754
Trees (Other)	436	22,815	1,879,906
Incorporated Unknown (25%)	2,732	162,248	10,206,418
Incorporated Weather (25%)	6,190	389,703	35,775,171
Grand Total	37,037	2,468,224	199,849,532

Table 6-1: Tree-Related Cause Codes (January 1, 2006 - November 26, 2019)

TECO also incorporated a portion of CIs and CMIs from outages with "Unknown" and "Weather" cause codes. From experience, Accenture has found with other utilities that a significant portion of such catchall causes is, in fact, tree-related. Therefore, after conducting an internal analysis of trends in outage counts for these cause codes in relation to explicit tree cause codes, TECO determined that 25 percent was a reasonable proportion to include in the analysis.

Finally, certain outages were excluded from this analysis irrespective of the cause code. These included those adjustments specified and allowed in accordance with Rule 25-6.0455, Florida Administrative Code.

6.1.3 Trim Data

TECO records and maintains trim history that includes the following types of data:

- Circuit number;
- Trim start date;
- Trim completion date;
- Miles trimmed; and,
- Cost to trim the entire circuit.

Similar to the performance data, the analysis included trimming data from January 1, 2006 through November 26, 2019. The trim data was pared down to the outage data with the circuit number being the link between the two data sources. For analysis purposes, the circuit number and trim completion date (year and month of trim) of each circuit trim were incorporated in the analysis.



TAMPA ELECTRIC COMPANY DOCKET NO. 20220048-EI EXHIBIT NO. DLP-1 WITNESS: PLUSQUELLIC DOCUMENT NO. 3 PAGE 21 OF 34 FILED: 04/11/2022

6.2 Reliability Performance Curve Development

6.2.1 Creating Circuit Performance Groups

Circuits were ordered according to historical performance. A total of seven groups were identified so that around 1,130 miles were represented in each group. Group 07 were the circuits that had zero tree-related outages from 2006-2019.

Circuit Cl Group	CI per Mile Criteria Circuits Mile		Miles
01	Greater than 649	164	1,117
02	Between 467 and 649	Between 467 and 649 95 1,135	
03	Between 277 and 467	131	1,136
04	Between 193 and 277	Between 193 and 277 70 1,134	
05	Between 104 and 193 101 1,132		1,132
06	Between 0.3 and 104 168 1,13		1,130
07	Less than 0.3 66 19		19

Table 6-2: CI Grouping Characteristics

Table 6-3: CMI Grouping Characteristics

Circuit Cl Group	CMI per Mile Criteria Circuits Mile		Miles
01	Greater than 55,483	159	1,130
02	Between 34,277 and 55,483	Between 34,277 and 55,483 114 1,125	
03	Between 22,485 and 34,277	114	1,107
04	Between 14,427 and 22,485	83	1,133
05	Between 8,340 and 14,427 87 1,15		1,152
06	Between 19.3 and 8,340 172 1,5		1,136
07	Less than 19.3 66 19		19

6.2.2 <u>Circuit Performance Curve Fitting</u>

Performance data points were derived using historical outage data, trim data, and circuit length data. Every outage was expressed as a number of CI or CMI per circuit mile and was plotted relative to the most recent time it was trimmed. Values for 12 consecutive individual months were rolled up to create year-based values, and these were plotted in MS Excel so that a curve could be fit to them.

Several conditions had to be satisfied in order to ensure that the data points were correct:

• Outage data was omitted in the months when a circuit was being trimmed.

TAMPA ELECTRIC COMPANY DOCKET NO. 20220048-EI EXHIBIT NO. DLP-1 WITNESS: PLUSQUELLIC DOCUMENT NO. 3 PAGE 22 OF 34 FILED: 04/11/2022

- Outages were associated only to the most recent trim.
- Figure 6-1 below reflects the mileage into which the 12-month roll-up of CI or CMI is divided and represents the total mileage of the system or group of circuits. This ensures that in a situation where several circuits do not have any outages in a particular 12-month roll-up, those circuits were not disregarded, but rather served to appropriately pull the curve downward as part of the averaging process. This provided assurance that the resulting curves were representative of the overall CI or CMI per mile of circuits in the group and not just the CI or CMI per mile on circuits that happened to have outages.




Figure 6-1: Example of Curve Fitting Analysis

A curve similar to that shown in Figure 6-1 was developed for each of the CMI groups, resulting in a total of fourteen curves, which are shown in Figure 6-2 and Figure 6-3 respectively. These curves provided the critical input required to compute the projected reliability associated with trimming each circuit. Eventually, the computed reliability values were used as the denominator to determine the cost-effectiveness score for circuits, which then served as the basis for their prioritization.

TAMPA ELECTRIC COMPANY DOCKET NO. 20220048-EI EXHIBIT NO. DLP-1 WITNESS: PLUSQUELLIC DOCUMENT NO. 3 PAGE 23 OF 34 FILED: 04/11/2022




Figure 6-2: Customer Interruption (CI) Curve Groups




Figure 6-3: Customer Minute Interruption (CMI) Curve Groups

TAMPA ELECTRIC COMPANY DOCKET NO. 20220048-EI EXHIBIT NO. DLP-1 WITNESS: PLUSQUELLIC DOCUMENT NO. 3 PAGE 24 OF 34 FILED: 04/11/2022

6.2.3 Cost Curves

Cost curves were the second factor in calculating the cost/benefit score of each circuit in TTM.

The shapes of the cost curves were based on a proprietary study called the Economic Impacts of Deferring Electric Utility Tree Maintenance by ECl⁹ that quantified the percentage increase in the eventual cost of trimming a circuit for each year that it is left untrimmed beyond the recommended clearance cycle. The findings of the ECl study are summarized in Figure 6-4 below. For instance, if the clearance cycle is three years, then waiting four years between trims will increase the cost per mile by 20 percent. Delaying trimming by another year will further inflate costs to 40 percent of the base cost and further increase it for subsequent years.

The ECI study only considered annual trimming cost increases between the recommended clearance cycle and up to a four-year delay. In generating a comprehensive cost curve that goes from one year since last trim onward, Accenture supplemented the percentages from the ECI study with two assumptions:

- Cost reduction from annual trimming the percentage reduction from the clearance trim that will be achieved if the circuit was trimmed every year; and,
- Escalation annual percentage increase in cost to be applied from the ninth year and beyond.




Figure 6-4: ECI Study-Based Cost Curve

The following section describes how such a cost curve methodology was applied to each cost group.

⁹ Browning, D. Mark, 2003, Deferred Tree Maintenance, Environmental Consultants Incorporated (ECI)

TAMPA ELECTRIC COMPANY DOCKET NO. 20220048-EI EXHIBIT NO. DLP-1 WITNESS: PLUSQUELLIC DOCUMENT NO. 3 PAGE 25 OF 34 FILED: 04/11/2022

Similar to how the performance groups were created, circuits were ordered according to the average cost per mile. Initially a total of six groups were identified so that each had around 1,000 miles represented in each group. Group 01 ranged from \$7,600/mile to \$41,000/mile and it was important to further divide it into smaller groups due to the large range between costs. Ultimately, Group 01 was divided into 4 smaller groups so that the ranges were more reasonable. The same was true on the other side of the spectrum and the lowest cost group was split into two groups. Ultimately, circuits were grouped into 10 distinct groups as shown in the following table:


Circuit Cost Group	Cost per Mile Criteria	Circuits	Miles
01	Greater than \$25,000	14	79
02	Between \$15,500 and \$25,000	26	158
03	Between \$10,000 and \$15,500	42	225
04	Between \$7,600 and \$10,000	90	713
05	Between \$6,100 and \$7,600	103	1,088
06	Between \$5,000 and \$6,100	109	1,016
07	Between \$4,100 and \$5,000	91	1,037
08	Between \$3,300 and \$4,100	89	1,058
09	Between \$1,500 and \$3,300	116	896
10	Less than \$1,500	25	100

Table 6-4: Cost Grouping Characteristics

With this group information a curve was created for each using the average cost per mile in each group with an additional twenty-five percent increase on each. The additional twenty-five percent was added to adjust historical trimming costs to 2019 dollars. Since TECO is on a four-year effective trim cycle each cost group is anchored on Year 4 with its respective adjusted average cost per mile. The remaining points were determined using the expertise of TECO and Accenture:

- Years 1: A 35 percent reduction in average cost if TECO would return to a circuit a year later
- Years 2-3: Linear increase in spending from Year 1 to Year 4
- Years 5-8: Follow the cost escalation described in Figure 6-5.
- Years 9-10: A 5 percent increase for each year trimming is delayed

TAMPA ELECTRIC COMPANY DOCKET NO. 20220048-EI EXHIBIT NO. DLP-1 WITNESS: PLUSQUELLIC DOCUMENT NO. 3 PAGE 26 OF 34 FILED: 04/11/2022



These datapoints and assumptions were used to fit a curve for each of the cost groups shown below:

Figure 6-5: Cost Groups

TTM uses these curves to identify the estimated cost per mile to trim a circuit based on its year since last trim. These costs are in 2019 dollars and an estimated 5 percent inflation rate is used for subsequent trimming costs in future years.

TAMPA ELECTRIC COMPANY DOCKET NO. 20220048-EI EXHIBIT NO. DLP-1 WITNESS: PLUSQUELLIC DOCUMENT NO. 3 PAGE 27 OF 34 FILED: 04/11/2022

6.3 Storm Module Inputs and Assumptions

Storm protection initiative cost and benefit modeling was accomplished using TTM and its associated Storm Module which have been used to prioritize trimming activities since 2006, and an Enhanced Storm Module to cover analyses not originally anticipated in the original Storm Module. The following cost implications were generated for each vegetation management activity considered:

Cost	Cost Generator	Key Assumptions
Baseline: 4-Year Cycle Cost	TTM Core Module	 Cost curves (TTM Configuration Analysis) Years since last trim (TECO records) Proportional allocation of mileage across work areas
Supplemental Trimming Cost	TTM Core Module	 Cost curves (TTM Configuration Analysis) Years since last trim (TECO records) Proportional allocation of mileage across work areas for 25% of supplemental miles
Mid-Cycle VM Initiative Cost	TTM Enhanced Storm Module	 Cost premium for inspection and enhanced activities (SME Estimate) Timing of mid-cycle activities (SME decision) Proportion of circuit population targeted (SME decision – 2 scenarios) Proportion of circuit targeted (SME decision)
Corrective Maintenance Tickets	TECO Subject Matter Expert Input	 Proportion of corrective maintenance tickets attributable to tree growth (TECO Records) Relationship between tree growth corrective maintenance tickets and system effective cycle (SME estimate, past filings)
Premiums Associated with Attracting Additional Workforce	TTM Core Module	 VM budget (Cycle + Supplemental + Mid-Cycle + Corrective) Straight and overtime loaded cost rates for VM crews (SME estimate) Maximum organic growth rate of the VM workforce (SME estimate) Productivity adjustment for training new VM resources (SME estimate) Incentive costs for VM resources required beyond the organic growth capacity (SME estimate)
SAIDI-Driven Restoration Costs	TTM Storm Module	 Reliability outputs from TTM Core Module Average cost to restore a CMI (SME estimate)
Storm Restoration Costs	TTM Storm Module	 Trim list from TTM Core Module Storm damage calculation function FEMA HAZUS windspeed return dataset

Table 6-5: Storm	Module (Cost Assumi	otions
10010 0 31 310111	iniouuic (203t A334iiii	Scions

TAMPA ELECTRIC COMPANY DOCKET NO. 20220048-EI EXHIBIT NO. DLP-1 WITNESS: PLUSQUELLIC DOCUMENT NO. 3 PAGE 28 OF 34 FILED: 04/11/2022

Cost	Cost Generator	Key Assumptions	
		 Average cost to restore in major event including mutual assistance (Irma Analysis, SME adjustment) 	

6.3.1 Baseline: 4-Year Cycle Costs

Routine cycle trimming costs are projected by the Tree Trimming Model based on curves derived in the model configuration stages.

Cycle targets are established by declaring a number of miles to trim each year. In the baseline four-year scenario, the budget was allocated such that each service area would be on its own four-year cycle.

6.3.2 Supplemental Trimming Costs

Supplemental trimming costs are projected by the Tree Trimming Model based on curves derived in the model configuration stages.

In all supplemental scenarios, each service area was guaranteed their allocation of one quarter of the supplemental miles, with the remaining three-quarters of the miles getting targeted to where they were most needed.

6.3.3 Mid-Cycle Costs

There are four key assumptions relating to mid-cycle trimming activities:

- The cost premium for inspection and targeted trimming relative to cycle activities
- The timing of mid-cycle activities
- The portions of circuits to target
- The fraction of trees which will require mid-cycle intervention

Inspection-based activities come at a premium. There is first the cost of patrolling and inspecting the lines before vegetation management activities are taken, which must then be loaded into the costs of performing the actions in question. Second, relative to regular maintenance trimming, there are cost inefficiencies to trimming selectively. In regular maintenance trimming, vegetation crews can trim multiple trees each time they set up their vehicle and raise the bucket. In selective trimming, the ratio of setup time to actual wood removal goes up, further increasing the per-unit cost. Based on an analysis of corrective maintenance tickets, the TECO subject matter experts estimated that mid-cycle trimming would cost 80 percent more on a per-tree basis than routine trimming.

Mid-cycle activities are timed to promote the best possible performance out of the routine trimming initiative. Based on TECO subject matter expert input and considering the intervals between trimming in the baseline and enhanced scenarios, two years was selected as the optimal time for a mid-cycle inspection and associated vegetation management activities.

Mid-cycle activities will have similar impact in terms of overall restoration effort in a major event whether they occur on the feeder or lateral. Activities on the feeder will, however, protect more

TAMPA ELECTRIC COMPANY DOCKET NO. 20220048-EI EXHIBIT NO. DLP-1 WITNESS: PLUSQUELLIC DOCUMENT NO. 3 PAGE 29 OF 34 FILED: 04/11/2022

customers per tree outage avoided. With this in mind, TECO subject matter experts specified two possible scopes for Initiative 2 – feeder miles and all miles to be considered in that order.

The final component of scoping this cost was to predict the maximum number of trees to be targeted for mid-cycle activities as a result of the inspections. TECO subject matter experts estimated up to 25 percent of trees would grow sufficiently quickly to merit additional trimming prior to the next scheduled cycle trim. The analysis uses this figure but presumes that additional activities may be substituted for portions of the potential trimming, such as performing removals and the like, as long as the activities fit within the stipulated budget. As the cost per tree is 180% of regular trimming cost, and only 25 percent of trees can be targeted for mid-cycle activity, this should never amount to greater than 45% (180% * 25%) of the regular 4-year cycle budget.

6.3.4 Corrective Costs

TECO responds to approximately 4,000 corrective maintenance tickets annually, of which one third are related to tree limbs growing too close to the wires. The remainder are related to various forms of capital work, moving lines to accommodate construction, and the like. In total, the corrective maintenance tickets currently amount to \$1.3 million per year, with TECO trimming to a four-year cycle. In prior filings, TECO estimated that moving from a three-year to a four-year cycle would result in a 30 percent increase in corrective maintenance tickets. Conversely, moving from four years back to three years would effectively revert the current \$1.3 million budget to \$1.0 million, or a roughly 23 percent reduction. Postulating that all growth-related tickets (33 percent) would be eliminated in a two-year cycle, the team fit a curve and generated a set of assumptions as follows, relative to the baseline 4-year scenario:

Effective Cycle (years)	Cost Reduction	Resulting Cost
4.00	0.0%	\$1.30M
3.75	7.0%	\$1.21M
3.50	13.0%	\$1.13M
3.25	18.5%	\$1.06M
3.00	23.0%	\$1.00M
2.75	26.7%	\$0.95M
2.50	29.6%	\$0.91M
2.25	31.7%	\$0.89M
2.00	33.0%	\$0.86M

Table-6-6: Cost Assumptions by Effective Cycle

6.3.5 Resource Premium Costs

Experience has shown that there is a limit to the rate at which TECO can expand its workforce without incurring some degree of premium cost. To account for this, the TTM Storm Module estimates the number of resources that would be required to do the Trimming, Mid-cycle and Corrective work in an

TAMPA ELECTRIC COMPANY DOCKET NO. 20220048-EI EXHIBIT NO. DLP-1 WITNESS: PLUSQUELLIC DOCUMENT NO. 3 PAGE 30 OF 34 FILED: 04/11/2022

assumed 2,000-hour work year, and applies a number of cost adjustment factors if that amount is significantly higher than the current size. Cost Premium calculations consider the maximum number of resources that can be added in a given year without offering overtime or a per diem premium, and the assumed productivity of new resources in their first year.

6.3.6 Day-to-Day Restoration Costs

A key output of the Tree Trimming Model is the anticipated reliability performance of the system due to vegetation-caused outages in each year of the analysis. The reliability predictions are produced through TTM's CI and CMI configuration curves, which are derived on the basis of several years of outage and tree trimming data.

Outages trigger restoration costs through the use of the dispatch function, line crews and tree crews. The average cost for responding to an outage is estimated at \$1,300 and the calculated average number of customers interrupted per vegetation outage is 65, resulting in an estimated average cost per CI due to tree-caused outages of twenty dollars.

Annual restoration costs are estimated multiplying the SAIFI values generated by TTM by the number of customers served by TECO, and in turn multiplying that product by the estimate of \$20 per customer interrupted.

6.3.7 Storm Restoration Costs

The TTM Storm Module projects storm restoration costs per year using a function which determines the fraction of customers who will experience power loss based on wind-speed experienced and the number of years since the circuit was last trimmed, an amalgam of annual windspeed probabilities derived from FEMA's Hazards-US dataset and an estimate of restoration cost per customer derived from TECO's recent experience with Hurricane Irma.

The TTM Storm Module's central equation is based on a study conducted in southern Florida around 2005 which determined that wind-driven tree outages are influenced by the length of time since last trim. The equation accepts as parameters the wind speed experienced and the number of years since the circuit was last trimmed. The equation returns a percentage which is then applied to the number of customers served by the circuit to come up with an estimate of customers interrupted. In cases of extremely high winds (150 mph and up) and long intervals since last trim, the equation can return values above 100 percent, which is taken to mean that while only 100 percent of the customers on a circuit will be interrupted, the effort to restore them will go beyond the usual cost per customer due to the multitude of damage locations on the circuit.



TAMPA ELECTRIC COMPANY DOCKET NO. 20220048-EI EXHIBIT NO. DLP-1 WITNESS: PLUSQUELLIC DOCUMENT NO. 3 PAGE 31 OF 34 FILED: 04/11/2022

			Years Since Last	Trim		
	1	2	3	4	5	6
40	0.19%	0.48%	0.83%	1.21%	1.63%	2.051
45	0.27%	0.69%	1.18%	173%	2.32%	2.963
⊊ 50	0.38%	0.94%	161%	2.37%	3.18%	4.06%
55	0.30%	123%	2.15%	3.15%	4.24%	5.40%
S 60	0.65%	163%	2.79%	4.09%	5.30%	7.019
65	0.82%	207%	353%	5.20%	6.99%	8.919
P 70	1.08%	2.58%	443%	6.49%	8.74%	11.13%
75	1.27%	3.18%	5.43%	7.99%	10.74%	13.69%
75	1.54%	3.88%	661%	9.69%	13.04%	16.613
	1.84%	463%	7.93%	11.63%	15.64%	19.989
90	2.19%	5.49%	9.42%	13.80%	18.57%	23.663
95	2.57%	646%	1107%	16.23%	21.84%	27.829
100	3.00%	7.54%	12.92%	1893%	Z5.47%	32.457
0 105	3.47%	8.72%	14.95%	2192%	29.48%	37.567
110	3.99%	10.03%	17.19%	25.20%	33.90%	43.193
2 115	4.56%	11.46%	19.65%	28.79%	38.73%	49.35%
	5.18%	13.02%	22.32%	32.71%	44.01%	36.079
125	5.86%	14.72%	25.23%	36.98%	49.74%	63.389
130	6.99%	16.56%	28.38%	4159%	55.95%	71.299
3 135	7.38%	1854%	31.78%	46.58%	62.66%	79.849
2 140	8.23%	20.68%	35.44%	\$1.95%	(B.25%)	(\$0.08)
145	9.15%	22.98%	39.38%	57.72%	77.64%	98.983
130 135 135 140 145 150	10.13%	25,44%	43.60%	63.90%	85.95%	109.523
155	11.17%	28.06%	4810%	70.50%	94.84%	120.843
160	12.29%	30.87%	52.91%	77.55%	104.31%	132.919

Figure 6-6: Expected Damage by Wind Gusts for a Given Year Since Last Trim

The windspeed probabilities employed by the TTM Storm Module are derived from wind speed return values calculated by FEMA in their Hazards-US (HAZUS) package. HAZUS provides a geographically specific listing of windspeeds that can be expected to return to a given location every year, 10 years, 20 years, 50 years, and so on through 1,000 years based on an analysis of tropical storm tracks over several decades. Those data points are transformed to point probabilities for individual windspeeds, from which expectations for given ranges are calculated. The TTM Storm Module is loaded with probabilities every 10 miles from 55 miles per hour through 195 miles per hour, representing the probability of seeing windspeeds in the 50-60 mile per hour range, 60-70 mile per hour range and so on through to the 190-200 mile per hour range.

With an estimate of the expected number of customers to experience outages due to extreme weather events established, the final step is to multiply by the expected cost to restore customers. In Accenture's storm benchmark database, storm restoration is calculated based on total cost per customers out at peak. As illustrated below, while TECO experienced a grand total of about 328,000 customers out from Hurricane Irma, the number of customers out simultaneously was 213,000, as many quick wins are achieved early through switching and the restoration of substation and transmission issues. Approximately two thirds of this peak value are believed to be tree-caused.

TAMPA ELECTRIC COMPANY DOCKET NO. 20220048-EI EXHIBIT NO. DLP-1 WITNESS: PLUSQUELLIC DOCUMENT NO. 3 PAGE 32 OF 34 FILED: 04/11/2022




Figure 6-7: TECO Restoration Curve for Hurricane Irma

The peak number of customers out forms a more consistent denominator for cost per customer calculations, and in the case of TECO's experience with Irma this worked out to \$389 per CI in line, tree, planning, logistics and other costs, which is in line with other Irma experiences in the State. Given the demand pressure on tree and line resources coming out of California's wildfire crisis, and general inflationary pressure, TECO's subject matter experts estimate that costs have risen by ten percent in the past two years, so the same restoration today would cost \$424 per CI.

TAMPA ELECTRIC COMPANY DOCKET NO. 20220048-EI EXHIBIT NO. DLP-1 WITNESS: PLUSQUELLIC DOCUMENT NO. 3 PAGE 33 OF 34 FILED: 04/11/2022

7 Work Plan

7.1 Baseline Summary

Work Area	Area 2020 20		2021		2020 2021		2	2022	2	2023
	Miles	Customers	Miles	Customers	Miles	Customers	Miles	Customers		
CENTRAL	260.3	43,997	262.1	44,336	260.0	51,889	260.1	52,612		
DADE CITY	93.3	4,618	80.1	2,308	107.8	5,541	90.8	3,015		
EASTERN	212.4	30,524	210.1	34,845	208.8	35,717	208.6	27,808		
PLANT CITY	311.9	16,511	308.9	16,875	309.7	22,055	311.4	12,296		
SOUTH HILLSBOROUGH	178.3	16,775	176.1	26,999	181.4	14,380	184.5	18,196		
WESTERN	279.3	67,510	279.5	60,773	277.0	64,125	278.2	59,307		
WINTER HAVEN	227.0	26,391	237.9	9,676	228.4	16,338	230.7	25,762		
Total	1,562.6	206,326	1,554.6	195,812	1573.0	210,045	1,564.2	198,996		

7.2 Supplemental Summary

Work Area		2020		2020 2021		2021	2022		2023	
	Miles	Customers	Miles	Customers	Miles	Customers	Miles	Customers		
CENTRAL	77.9	21,357	159.1	29,226	113.5	20,418	127.1	19,538		
DADE CITY	99.9	5,208	6.2	484	127.6	5,578	44.9	681		
EASTERN	99.8	18,598	153.3	12,341	72.9	8,794	149.8	18,918		
PLANT CITY	76.7	9,702	25.2	2,443	202.2	8,347	31.1	3,579		
SOUTH HILLSBOROUGH	15.3	2,264	20.5	2,427	20.2	3,236	138.9	28,399		
WESTERN	15.7	3,926	82.8	13,024	112.4	20,376	155.8	27,165		
WINTER HAVEN	16.8	1,277	63.1	5,063	43.2	5,784	53.2	7,950		
Total	402.3	62,332	510.2	65,008	692.0	72,533	700.8	106,230		

TAMPA ELECTRIC COMPANY DOCKET NO. 20220048-EI EXHIBIT NO. DLP-1 WITNESS: PLUSQUELLIC DOCUMENT NO. 3 PAGE 34 OF 34 FILED: 04/11/2022

Work Area	2020		2021		2022		2023	
	Miles	Customers	Miles	Customers	Miles	Customers	Miles	Customers
	Inspected		Inspected		Inspected		Inspected	
CENTRAL	0.0	0	48.6	17,262	36.0	9,488	176.8	25,321
DADE CITY	0.0	0	2.8	1,293	5.1	904	0.0	0
EASTERN	0.0	0	17.3	4,730	34.5	12,007	115.3	16,234
PLANT CITY	0.0	0	18.0	8,234	12.0	7,191	231.0	12,380
SOUTH HILLSBOROUGH	0.0	0	51.7	16,233	23.0	13,900	82.1	3,925
WESTERN	0.0	0	58.8	27,318	53.3	19,073	171.2	27,479
WINTER HAVEN	0.0	0	45.9	20,663	32.1	14,565	241.5	7,779
Total	0.0	0	243.1	95,733	196.0	77,128	1017.9	93,118

7.3 Mid-cycle Summary

TAMPA ELECTRIC COMPANY DOCKET NO. 20220048-EI EXHIBIT NO. DLP-1 WITNESS: PLUSQUELLIC DOCUMENT NO. 4 PAGE 1 OF 1 FILED: 04/11/2022

	<u>.</u>		Project	Constr	Construction	
Project ID	Circuit No.	Pole Count	Start	Start Month	End Month	Cost 202
Transmission Upgrades-138/230 kV-230006	230006	101	9/21	11/21	4/22	\$1,500
Transmission Upgrades-138/230 kV-230402		14	3/22	8/22	12/22	\$300
Transmission Upgrades-69 kV-66048	66048	5	12/20	4/21	4/22	\$50
Transmission Upgrades-138/230 kV-230606		28	7/21	10/21	3/22	\$210
Transmission Upgrades-138/230 kV-230012	230012	16	7/21	10/21	3/22	\$5(
Transmission Upgrades-138/230 kV-230020	230020	61	8/22	1/23	6/23	\$4
Transmission Upgrades-69 kV-66022	66022	50	12/20	8/21	8/22	\$672
Transmission Upgrades-69 kV-66001	66001	70	3/21	10/21	6/22	\$1,87
Transmission Upgrades-69 kV-66016	66016	40	11/20	6/21	6/22	\$400
Transmission Upgrades-69 kV-66032	66032	40	2/22	1/23	8/23	\$4(
Transmission Upgrades-69 kV-66020	66020	10	7/21	3/22	8/22	\$30
Transmission Upgrades-69 kV-66035	66035	65	8/22	1/23	8/23	\$3
Transmission Upgrades-138/230 kV-230602	230602	112	5/21	8/21	3/22	\$5(
Transmission Upgrades-69 kV-66008	66008	9	10/21	7/21	12/21	\$28
Transmission Upgrades-69 kV-66030	66030	50	7/21	4/22	9/22	\$1,498
Transmission Upgrades-69 kV-66045	66045	52	9/21	5/22	12/22	\$1,708
Transmission Upgrades-138/230 kV-230033	230033	14	6/21	3/22	6/22	\$29
Transmission Upgrades-69 kV-66025	66025	105	3/21	8/21	8/22	\$2,324
Transmission Upgrades-138/230 kV-230623	230623	65	10/22	1/23	7/23	\$44
Transmission Upgrades-69 kV-66021	66021	45	2/22	6/22	3/23	\$45
Transmission Upgrades-69 kV-66017	66017	97	2/22	7/22	6/23	\$234
Transmission Upgrades-138/230 kV-230609	230609	5	12/21	12/21	3/22	\$10
Transmission Upgrades-69 kV-66033	66033	26	11/20	11/21	5/22	\$5(
Transmission Upgrades-69 kV-66036	66036	31	11/20	6/21	5/22	\$30(
Transmission Upgrades-69 kV-66027	66027	17	7/21	2/22	6/22	\$55(
Transmission Upgrades-69 kV-66060	66060	6	11/20	7/21	4/22	\$1(
Transmission Upgrades-138/230 kV-230604	230604	36	10/22	2/23	7/23	\$24
Transmission Upgrades-69 kV-66407	66407	29	12/20	5/21	5/22	\$1(
Transmission Upgrades-138/230 kV-230013	230013	20	7/21	3/22	6/22	\$42
Transmission Upgrades-69 kV-66427	66427	7	11/20	6/21	6/22	\$1(
Transmission Upgrades-69 kV-66026	66026	83	10/21	4/22	10/22	\$2,582
Transmission Upgrades-69 kV-66098	66098	22	9/22	1/23	6/23	\$22
Transmission Upgrades-69 kV-66011	66011	24	9/21	5/22	12/22	\$22
Transmission Upgrades-69 kV-66028	66028	49	9/22	1/23	6/23	\$4
Transmission Upgrades-69 kV-66047	66047	1	2/21	4/22	6/22	\$
Transmission Upgrades-69 kV-66415 Transmission Upgrades-69 kV-66436	66415 66436	10 36	12/20 8/22	3/22 2/23	8/22 8/23	\$31 \$3

The North American Electric Reliability Corporation ("NERC") defines the transmission system as lines operated at relatively high voltages varying from 69kV up to 765kV and capable of delivery large quantities of electricity. Tampa Electric's transmission system is made up of 69kV, 138kV and 230kV voltages and is designed to transmit power to the end-user 13.2kV distribution substations. As such, Tampa Electric does not attribute customer counts directly to individual transmission lines. It should be noted, that without Tampa Electric's transmission network in place, power could not be delivered to the distribution network which would result in automatic load loss.

TAMPA ELECTRIC COMPANY DOCKET NO. 20220048-EI EXHIBIT NO. DLP-1 WITNESS: PLUSQUELLIC DOCUMENT NO. 5 PAGE 1 OF 55



SUBSTATION HARDENING STUDY

Prepared by: HDR Engineering, Inc

August 27, 2021





TAMPA ELECTRIC COMPANY DOCKET NO. 20220048-EI EXHIBIT NO. DLP-1 WITNESS: PLUSQUELLIC DOCUMENT NO. 5 PAGE 2 OF 55 FILED: 04/11/2022

Contents

	Executive Summary 01
1.0	Introduction02
2.0	Study Approach03
	2.1 Discovery Phase
3.0	Study Results - Scorecards09
	3.1 Overall Scores 09 3.2 Grid Stability/Capacity 10 3.3 Reliability 11 3.4 Customer Service 12 3.5 Cost 13 3.6 Safety 14 3.7 Environmental 15
4.0	Substation Hardening Projects16
4.0	Substation Hardening Projects164.1 Project 117Hookers Point 138/69 kV Substation4.2 Project 218South Gibsonton 230/69 kV Substation4.3 Project 319Jackson Rd 230/69 kV Substation4.4 Project 420Estuary 69 kV Substation4.5 Project 521El Prado 69 kV SubstationAlternative Project: El Prado 69 kV Substation4.6 Project 623Skyway 69 kV Substation4.7 Project 724Desal 69 kV Substation4.8 Project 825MacDill 69 kV Substation4.9 Project 926Maritime 69 kV Substation
4.0	4.1 Project 1 17 Hookers Point 138/69 kV Substation 18 South Gibsonton 230/69 kV Substation 18 South Gibsonton 230/69 kV Substation 19 Jackson Rd 230/69 kV Substation 20 Estuary 69 kV Substation 21 El Prado 69 kV Substation 21 Alternative Project: El Prado 69 kV Substation 23 Skyway 69 kV Substation 24 Desal 69 kV Substation 25 MacDill 69 kV Substation 25

TAMPA ELECTRIC COMPANY DOCKET NO. 20220048-EI EXHIBIT NO. DLP-1 WITNESS: PLUSQUELLIC DOCUMENT NO. 5 PAGE 3 OF 55 FILED: 04/11/2022

Substation Hardening Study | Executive Summary



The Tampa Electric Company (TECO) system spans multiple counties in Florida covering a diverse area consisting of rural, urban, coastal, and inland communities. A significant part of the customer load that TECO serves, and the location of TECO's headquarters, is in Hillsborough County, Florida. This transmission network is in the Tampa Bay vicinity in low-elevation areas near the Gulf Coast. These substations are a mix of Transmission and Distribution Substations that serve as switching stations to distribute large generation resources, such as the Big Bend Substation or Gannon Substation, and distribution substations serving dense populations, such as the Manhattan Substation in south Tampa. These substations have been built and operated for many years and have served the Tampa community well. When originally developed, the substations were carefully located in geographic areas based on elevation above sea-level, proximity to customer load and access to transmission lines for interconnection to the main grid.

Over the past several years, concerns have grown over storm surge related to extreme weather events such as hurricanes or tropical storms. These concerns, coupled with rising sea levels, have drawn attention by TECO to 24 substations in Hillsborough County. In March of 2021, TECO solicited engineering firms to perform a Substation Extreme Weather Hardening Study (Substation Hardening Study) for these substations. HDR Engineering, Inc. (HDR) was selected to perform the study and began work in April of 2021.

Nine hardening projects are recommended as a result of this Substation Hardening Study.

Substation Project	Cost
Hookers Point - Re-grade Substation and Install New Control House, Autotransformer and Power Transformer	\$7,600,000
South Gibsonton - Install Elevated Control House and Regrade North End of Substation	\$3,100,000
Jackson Rd - Install Elevated Control House and New SPCC System for Autotransformer	\$2,800,000
Estuary - Replace 69 kV Circuit Breaker and Elevate Relay and Control Enclosure	\$900,000
El Prado - Rebuild Substation with Open- air Distribution Circuit Breakers	\$5,000,000
Skyway - Replace 13.8 kV Circuit Breakers and Elevate Control House	\$3,500,000
Desal - Elevate Control Enclosure	\$700,000
MacDill - Install New SPCC Systems for Power Transformers	\$700,000
Maritime - Replace 13.8 kV Circuit Breakers, Install New Transformers and Elevate Control House	\$4,500,000
Total	\$28,800,000

The substation hardening projects have an estimated cost of \$28.8MM. The three (3) transmission projects at Hookers Point, South Gibsonton and Jackson will improve grid stability by maintaining the tie points between 230, 138, and 69 kV systems during a storm surge event. The six (6) distribution projects will improve reliability of service, including service to critical load, during storm surge events.

TAMPA ELECTRIC COMPANY DOCKET NO. 20220048-EI EXHIBIT NO. DLP-1 WITNESS: PLUSQUELLIC DOCUMENT NO. 5 PAGE 4 OF 55 FILED: 04/11/2022

Substation Hardening Study | Introduction

1.0 Introduction

This report outlines the study approach that HDR took in developing projects to harden the substations mentioned above against storm surge events. It outlines the data collected, based on both desktop studies and from field visits, the approach to developing scorecards to prioritize the substation susceptibility to storm surge flooding, and detailed information on the eight substation projects developed to strengthen the grid against extreme weather events. The 24 substations included in this Substation Hardening Study are:

1. Big Bend 230 kV 2. Big Bend Solar 69 kV 3. Cypress Street 69 kV 4. Desal 69 kV 5. El Prado 69 kV 6. Estuary 69 kV 7. First Street 69 kv 8. Gannon 230 kV, 230/138 kV, 230/69 kV 9. Harbour Island 69 kv 10. Hookers Point 138/69 kV 11. Interbay 69 kV 12. Jackson Road 230/69 kV 13. MacDill 69 kV 14. Manhattan 69 kV 15. Maritime 69 kV 16. McKay Bay Cogen 69 kV 17. Meadow Park 69 kV 18. Miller Mac 69 kV 19. Millpoint 69 kV 20. Port Sutton 69 kV 21. Rocky Creek 69 kV 22. Skyway 69 kV 23. South Gibsonton 230/69 kV 24. Twelfth Avenue 69 kV

TAMPA ELECTRIC COMPANY DOCKET NO. 20220048-EI EXHIBIT NO. DLP-1 WITNESS: PLUSQUELLIC DOCUMENT NO. 5 PAGE 5 OF 55 FILED: 04/11/2022

Substation Hardening Study | Study Approach 2.1 Discovery Phase

2.0 Study Approach

HDR Inc. conducted the Substation Hardening Study in three phases – Discovery, Evaluation and Recommendation. Each phase is described in the following subsections.

2.1 DISCOVERY PHASE

After being awarded the project from TECO, HDR began the process of collecting data to be used in the Substation Hardening Study. This data collection took place in the form of desktop studies, site visits in the field and the creation of a Geospatial Information Systems (GIS) database.

2.1.1 Desktop Studies

During the Discovery Phase, HDR collected data to be used in the Substation Hardening analysis. This included desktop studies and site visits to each of the 24 substations identified by TECO. The desktop studies were focused on gathering environmental existing conditions for the substations. This includes the following:

- FEMA 100- and 500-yr floodplain maps
- Evacuation Zone Categories
- Existing Wetlands within or adjacent to the substations
- Hydric soil presence

Floodplain maps

The industry standard for defining a high flood hazard area is the "100-year flood zone," which is a flood that has a 1 percent chance of occurring in a given year. This is the standard used by the Federal Emergency Management Agency (FEMA) to identify hazard areas for the National Flood Insurance Program. FEMA also identifies areas of minimal flood hazard (500-year flood zone), which is a flood that has a 0.2 percent chance of occurring in a given year.

The substation locations were overlayed upon the YEAR FEMA 100- and 500-yr floodplain maps to identify whether the substation is located within a flood hazard area. The FEMA map for each substation are located in the Appendices of this report.

Evacuation Zone Categories

Hillsborough County and the Tampa Bay Regional Council have identified evacuation zones based on potential storm tide heights and wind speed during a hurricane. The evacuation zones range from Zone A to Zone E and the potential storm tide heights vary dependent on the hurricane category, ranging from a Category 1 which can cause wind speeds of 74 to 95 miles per hour (mph) ranging to a Category 5 with wind speeds of 157 mph or greater. For example, Zone A area can experience potential storm tide heights ranging from up to 11 feet, during a Category 1 hurricane, and up to 38 feet during a Category 5 hurricane. The evacuation zone for each substation location was identified to understand potential storm tide heights during a hurricane.

Wetlands

Wetlands and other surface waters mapped by the U.S. Fish and Wildlife Service (USFWS) National Wetland Inventory (NWI) Wetland Mapper were reviewed to determine if they have been previously mapped within the substation area and adjacent to the substation area. These areas are seasonally saturated or permanently flooded and therefore can give an indication on the hydric and drainage conditions of the soil.

Hydric Soil Presence

A hydric soil is a soil that is saturated, flooded or ponded long enough during the growing season to develop anaerobic conditions in the upper part of the soil profile that favor the growth and regeneration of hydrophytic vegetation (USDA - SCS, 1991). The United States Department of Agriculture (USDA) Natural Resources Conservation Service (NRCS) Web Soil Survey was reviewed for near surface soil information at each substation location. The general soil types within the substation area were reviewed including hydric classification and depth to water table to have an indication of whether the substation was prone to flooding due to the near surface soil conditions.

TAMPA ELECTRIC COMPANY DOCKET NO. 20220048-EI EXHIBIT NO. DLP-1 WITNESS: PLUSQUELLIC DOCUMENT NO. 5 PAGE 6 OF 55 FILED: 04/11/2022

FC

Substation Hardening Study | Study Approach 2.1 Discovery Phase

Substation Elements

Another desktop study focused on the electric grid configuration of the substations. TECO provided HDR with the following information for each of the 24 substations.

- Single and Electrical (S&E) One Line Diagrams
- Substation Electrical Layouts
- Relaying and Control One Lines
- Property Boundaries

This information was used to identify whether the substation was used for Transmission or Distribution, the amount of generation connected (megawatts or MW), whether bulk power was connected, the number of transmission circuits connected, and the voltage level served from the substation (>100 kilovolt or kV). The data received from TECO was parsed out and saved to individual substation folders on a SharePoint drive created by HDR. This data was collected for use in the Evaluation phase for Grid Stability impact. When bulk power or multiple transmission circuits are removed from the electric grid quickly due to an outage, the system frequency can be negatively impacted and may deviate from 60 hertz (Hz). For this reason, substations with Bulk Power connected (Gannon and Big Bend 230 kV Substations) were treated with a higher level of criticality in the scorecard process during the Evaluation Phase.

Also noted in this desktop study was whether an autotransformer (230/138 or 138/69 kV) was located in the substation. This information was used to identify substations with long lead-time equipment that could impact the amount of time a substation is out of service after a storm surge event.

The last set of data collected in the desktop study concerned customer service information. This included the number of direct customers served, the number of distribution circuits at each substation, the peak load (Million Volt-Amps or MVA) and whether critical load is served from the substation.

2.1.2 Site Visits

Another critical part of the Discovery Phase was performing site visits to each of the 24 substations. Over the course of three days, an HDR senior electrical engineer and environmental engineer visited the substations along with a TECO representative. Ahead of each site visit, HDR created a substation site visit checklist with items to observe and information to be collected at each site. The existing environmental and substation element observations made at each site were:

- Signs of recent flooding (Yes/No)?
- Substation elevation elevated, low, or flat?
- Space to elevate control house (Y/N)?
- Relay panel condition (Old, new, or mixed)?
- Space to install berm outside substation (Y/N)?
- Space to elevate other equipment (Y/N)?
- Gopher tortoise burrows observed (Y/N)?
- Areas with standing water observed (Y/N)?
- Areas with vegetation (other than grass) observed (Y/N)?

These existing conditions were gathered to assess the substation existing environmental conditions and to develop hardening projects. Existing environmental conditions, such as whether the substation has signs of flooding and standing water and existing vegetation (i.e., water lines on the control houses, wet soils, puddles and wetlands) provided additional information on the water/ soil regime and drainage conditions of the substation area and potential permitting needs for future hardening projects. The existence of Gopher tortoise burrows can also result in potential environmental restrictions and permitting needs for future hardening projects. By hardening, HDR is referring to physical design changes to the substations so they are less susceptible to damage from storm surge flooding. Industry accepted methods of substation hardening include elevating control houses to avoid flooding in storm-surge events and installing berms (temporary or permanent) to keep storm-surge flooding at bay. During the site visits, HDR staff took note of the substation layout, ownership area, and surrounding area to develop feasible hardening projects during the Recommendation Phase.

At each site visit, the HDR engineers took photographs of the substation, the equipment, and surrounding areas. These photos were taken for later references in the Evaluation and Recommendation phases of the project. This data was uploaded to the substation folders on the SharePoint drive as well as the Environmental Systems Research Institute (ESRI) Field Maps application that was developed (see section below for details).

TAMPA ELECTRIC COMPANY DOCKET NO. 20220048-EI EXHIBIT NO. DLP-1 WITNESS: PLUSQUELLIC DOCUMENT NO. 5 PAGE 7 OF 55 FILED: 04/11/2022

FJS

Substation Hardening Study | Study Approach 2.2 Evaluation Phase

2.1.3 ESRI Field Maps

As detailed above, a significant amount of data was collected - through both desktop studies and site visits. The SharePoint site served as a collection point and helped organize the information by substation. However, for this study, HDR needed the ability to analyze the substations geographically with overlays of information such as floodplain data and topography. To accomplish this task, the HDR engineering team worked with its GIS group to create a dashboard on ESRI Field Maps application. The first step was to enter the address of each of the 24 substations into the web-based platform. Using the mobile application during site visits, the engineering team was able to document representative assets for each individual piece of equipment such as control house, transformers, and circuit breakers. Each asset was tagged with GIS coordinates and notes from the field regarding equipment height above ground and condition were recorded. As photos of each asset were taken, including nameplates, those photos were tagged to the individual asset in the ESRI Field Maps application.

With substation assets captured and loaded into the ESRI Field Maps application, HDR was able to analyze each one in relation to floodplains and storm surge zones during the Evaluation Phase and recommend substation hardening projects during the Recommendation Phase.

2.2 EVALUATION PHASE

After the Discovery Phase was completed and HDR had sufficient information collected for each substation, the study entered the Evaluation Phase. The key part of this phase was the creation of a scorecard tool to prioritize the substations and rank them based on several criteria. Two primary elements for the scorecard included probability and impact, and secondary elements included weighting. The goal was to rank and score the 24 substations based on their criticality. ISO standards define criticality as a measure of the importance of an asset to the delivery of the organization's objectives.

The business objectives used in the scoring included:

- Grid Stability / Capacity ability of the interconnected grid to provide adequate power and balance supply and demand
- Reliability / Availability duration of time the system is out and not providing power to customers
- Customer Service the number of customers and

amount of load impacted by an outage

- Cost the cost of restoring the system after it is damaged
- Safety risk of injury, disability or death of an employee or member of the public
- Environmental risk of not meeting environmental stewardship objectives or regulations

Input factors were used as the basis for measuring the impact on these objectives. The factors and objectives were then quantified and weighted to determine an overall criticality score for each substation.

2.2.1 Input Data

Input factors measured were based on observations made during the substation inspections. The following factors were used relative to each business objective:

Grid Stability / Capacity

- Generation connected
- Bulk Power connected
- Number of transmission circuits
- Load size >100kV

Reliability

- Hydric soil
- Signs of flooding
- Observed water
- Past flooding
- Material lead time / autotransformer

Customer Service

- Number of direct-served customers
- Number of distribution circuits
- Peak load (MVA)
- Critical Load

Cost

- Asset book value (based on age)
- Repair/replace cost factors due to autotransformers
- Repair/replace cost factors due to switchgear
- Replacement power costs

Safety

- Control house for shelter
- Evacuation zone category

Environmental

- Adjacent wetlands
- Gopher tortoise burrows
- HAZMAT

TAMPA ELECTRIC COMPANY DOCKET NO. 20220048-EI EXHIBIT NO. DLP-1 WITNESS: PLUSQUELLIC DOCUMENT NO. 5 PAGE 8 OF 55 FILED: 04/11/2022

FC

Substation Hardening Study | **Study Approach** 2.2 Evaluation Phase

2.2.2 Scoring Levels

Input factors were scored using five levels reflecting impact to the business objectives:

- 1 = Negligible impact
- 2 = Minor impact
- 3 = Moderate impact
- 4 = Major impact
- 5 = Extreme impact

Impact level scores were assigned as follows:

Grid Stability / Capacity

- Generation connected:
 - 1=0
 - 2 = 25 MW
 - 3 = 500 MW
 - 4 = 1,000 MW
 - \circ 5 = Greater than 1,000 MW
- Bulk Power connected
 - 1 = No
 - 4 = Yes
- Number of transmission circuits
 - 1 = 0
 - 2 = 1
 - 3 = 5
 - 4 = 10
 - \circ 5 = More than 10
- Load size >100kV (Yes/No)
 - ∘ 1 = No
 - 4 = Yes

Reliability

- Hydric soil
 - 1 = No
 - 2 = 0 inches or unlisted
 - \circ 3 = 3 inches
- Signs of flooding
 - 1 = No
 - ∘ 3 = Yes
- Observed water
 - 1 = No
 - \circ 2 = Puddles
 - 3 = Yes
- Past flooding
 - 1 = No
 - 3 = Yes

- Material lead time / autotransformer
 - 1 = No
 - 3 = Yes

Customer Service

- Number of direct-served customers
 - ∘ 1=None
 - 2 = 2,000
 - 3 = 6,000
 - 4 = 8,000
 - 5 = 10,000 or more
- Number of distribution circuits
 - \circ 1 = None
 - 2 = 2
 - 3 = 4
 - 4 = 6
 - \circ 5 = 8 or more
- Peak load (MVA)
 - 1 = 0
 - 2 = 20 MVA
 - 3 = 30 MVA
 - 4 = 40 MVA
 - \circ 5 = 50 MVA or more
- Critical Load (Yes/No)
 - 1 = No
 - 3 = Yes
 - 5 = Port Load

Cost

- Asset book value / age
 - 1 = Old (i.e., fully depreciated)
 - 3 = Mixed (i.e., mid-life)
 - 5 = New
- Repair/replace cost factors due to autotransformers
 - 1 = No
 - 3 = Yes
- Repair/replace cost factors due to switchgear
 - 1=No
 - 3 = Yes
- Replacement power costs
 - 1=0
 - 2 = 25 MW
 - 3 = 500 MW
 - 4 = 1,000 MW
 - 5 = Greater than 1,000 MW

TAMPA ELECTRIC COMPANY DOCKET NO. 20220048-EI EXHIBIT NO. DLP-1 WITNESS: PLUSQUELLIC DOCUMENT NO. 5 PAGE 9 OF 55 FILED: 04/11/2022

FC

Substation Hardening Study | **Study Approach** 2.2 Evaluation Phase

Cost – weighted at 10% of overall score

- Asset book value / age weighted at 50%
- Repair/replace cost factors due to autotransformers weighted at 15%
- Repair/replace cost factors due to switchgear weighted at 15%
- Replacement power costs weighted at 20%

Safety - weighted at 10% of overall score

- Control house for shelter weighted at 80%
- Evacuation zone category weighted at 20%

Environmental - weighted at 10% of overall score

Adjacent wetlands - weighted at 40%

- Gopher tortoise burrows weighted at 20%
- HAZMAT weighted at 40%

Generation Connected (40%)		
Bulk Power Connected (30%)	Grid Stability	
Number of Transmission Circuits (20%)	(40%)	
Load Size > 100kV (10%)		
Hydric Soil (25%)		
Signs of Flooding (15%)	Reliability /	
Observed Water (15%)	Outage Duration (20%)	
Past Flooding (20%)	(20%)	
Material Lead Time (25%)		
# of Direct Served Customers (25%)	Customor	
# of Distribution Circuits (25%)	Customer Service	Consequenc
Peak Load MVA (25%)	(10%)	Score
Critical Load (25%)		(100%)
Book Value / Asset Age (50%)		
Cost Factor / Autotransformer (15%)	Cost	
Cost Factor / Switchgear (15%)	(10%)	
Replacement Power Costs (20%)		
Control House (80%)	Cafatu	
Evacuation Zone Category (20%)	Safety (10%)	
Adjacent Wetlands (40%)		
Gopher / Tortoise Burrows (20%)	Environmental (10%)	
HAZMAT (40%)		

Safety

- Control house
 - 1 = Yes
 - 2 = No
- Evacuation zone category
 - 2 = B
 - 3 = A

Environmental

- Adjacent wetlands
- ∘ 1 = No
- 3 = Yes
- Gopher tortoise burrows
 - 1 = No
 - 2 = Inconclusive
 - 3 = Yes
- HAZMAT (Yes/No)
 - 1 = No
 - 4 = Yes

2.2.3 Scoring

Impact level scores were then weighted, in consultation with TECO, and weighted-average total scores were calculated for each factor and the overall criticality score. The following weightings were used:

Grid Stability / Capacity – weighted at 40% of overall score


- Generation connected weighted at 40%
- Bulk Power connected weighted at 30%
- Number of transmission circuits weighted at 20%
- Load size >100kV weighted at 10%

Reliability - weighted at 20% of overall score

- Hydric soil weighted at 25%
- Signs of flooding weighted at 15%
- Observed water weighted at 15%
- Past flooding weighted at 30%
- Material lead time / autotransformer weighted at 25%

Customer Service – weighted at 10% of overall score

- Number of direct-served customers weighted at 25%
- Number of distribution circuits weighted at 25%
- Peak load (MVA) weighted at 25%
- Critical Load weighted at 25%



TAMPA ELECTRIC COMPANY DOCKET NO. 20220048-EI EXHIBIT NO. DLP-1 WITNESS: PLUSQUELLIC DOCUMENT NO. 5 PAGE 10 OF 55 FILED: 04/11/2022

FJS

Substation Hardening Study | Study Approach 2.3 Recommendation Phase

2.2.4 Scoring Results

Based on the scores and weightings described above, overall criticality scores and rankings for each substation were determined as shown in the chart on page 09. The blue bars show the criticality scores for each substation on Y-axis to the left. The red line shows the cumulative scores using the Y-axis on the right. For example, as shown by the green lines, 50% of the scores are due to the 10 left-most substations while the remaining 50% is due to the 14 substations to the right.

2.3 RECOMMENDATION PHASE

After the scorecard was developed, HDR reviewed the results and identified substations that were susceptible to storm surge flooding. Special attention was paid to substations where outages could impact grid stability or reliability of service and posed safety and environmental risks. For these substations HDR developed hardening projects to mitigate the risks and improve the resiliency of the substation in the event of storm surge flooding. On each scorecard substations were identified that scored high (to the left side of the charts) on the risk rankings. Hardening projects were developed to reduce those risks and drive their score down, bringing them to the right of the scorecards and in line with the other lower-risk substations.


As the substation hardening projects were developed, budgetary cost estimates were created for each. These costs were turnkey – including equipment, construction, testing and commissioning. These costs were then used in a cost benefit analysis to justify the hardening project and its effectiveness in improving grid resiliency at the same time as being cost effective.

The projects developed in the Recommendation Phase are presented in Section 4.0 – Substation Hardening Projects.


TAMPA ELECTRIC COMPANY DOCKET NO. 20220048-EI EXHIBIT NO. DLP-1 WITNESS: PLUSQUELLIC DOCUMENT NO. 5 PAGE 11 OF 55 04/11/2022 FILED:



ž



TAMPA ELECTRIC COMPANY DOCKET NO. 20220048-EI EXHIBIT NO. DLP-1 WITNESS: PLUSQUELLIC DOCUMENT NO. 5 PAGE 12 OF 55 FILED: 04/11/2022




Substation Hardening Study | Study Results - Scorecards 3.2 Grid Stability/Capacity

ĩ

The component scores and rankings that made up the overall score are shown in the charts below and on the following pages:


3.2 GRID STABILITY/CAPACITY

TAMPA ELECTRIC COMPANY DOCKET NO. 20220048-EI EXHIBIT NO. DLP-1 WITNESS: PLUSQUELLIC DOCUMENT NO. 5 PAGE 13 OF 55 04/11/2022 FILED:



3.3 RELIABILITY


TAMPA ELECTRIC COMPANY DOCKET NO. 20220048-EI EXHIBIT NO. DLP-1 WITNESS: PLUSQUELLIC DOCUMENT NO. 5 PAGE 14 OF 55 FILED: 04/11/2022





3.4 CUSTOMER SERVICE

TAMPA ELECTRIC COMPANY DOCKET NO. 20220048-EI EXHIBIT NO. DLP-1 WITNESS: PLUSQUELLIC DOCUMENT NO. 5 PAGE 15 OF 55 FILED: 04/11/2022



Substation Hardening Study | Study Results - Scorecards 3.5 Cost

3.5 COST


TAMPA ELECTRIC COMPANY DOCKET NO. 20220048-EI EXHIBIT NO. DLP-1 WITNESS: PLUSQUELLIC DOCUMENT NO. 5 PAGE 16 OF 55 FILED: 04/11/2022



Substation Hardening Study | Study Results - Scorecards 3.6 Safety

3.6 SAFETY

DOCKET NO. 20220048-EI EXHIBIT NO. DLP-1 WITNESS: PLUSQUELLIC DOCUMENT NO. 5 PAGE 17 OF 55 04/11/2022 FILED:





3.5

3.0

2.5

131

1.0

1.5

1.5

2.0

20%

10%

%0

βοcky Creek

Maritime

nettenneM

Cypress Street

First Street

Port Sutton

Miller Mac

IliO₂₆M

Interbay

Σκλway

Estuary

0.0

0.5

South Gibsonton

Hookers Point 138/69kV

Harbour Island 230/138kV & 69kV Gannon 230kV Big Bend 230kV

Meadow Park

Jackson Road 230/69kV

sunsvA dflowT

V₄80 trioqlliM

Big Bend Solar 69kV

El Prado

Desal

ΜcKay Bay Cogen

TAMPA ELECTRIC COMPANY

TAMPA ELECTRIC COMPANY DOCKET NO. 20220048-EI EXHIBIT NO. DLP-1 WITNESS: PLUSQUELLIC DOCUMENT NO. 5 PAGE 18 OF 55 FILED: 04/11/2022

Substation Hardening Study | Substation Hardening Projects 3.7 Environmental

4.0 Substation Hardening Projects

Based on the data collected in the Discovery Phase and scorecards developed in Evaluation Phase, eight (8) projects were developed to harden TECO substations against extreme weather events. Three projects at transmission substation aim to improve grid stability and five were developed to improve customer service, cost, safety, and environmental impacts of losing the substations due to flooding from storm surge.

The Big Bend 230 kV and Gannon 230/138 and 69 kV Substations scored very high in the overall consequence and Grid Stability scorecards. This is due to the large amount of generation connected to these substations and the number of transmission lines that terminate at the facility. Both substations are fairly hardened against extreme weather in their current state. Each substation has new equipment, the circuit breakers and control houses are elevated, and the substation grading is elevated around the substations. For this reason, no projects were developed to improve Big Bend and Gannon, and the project development was focused on Hookers Point, Gibsonton and Jackson Rd transmission substations.

Of the 16 distribution substations, 10 were not found to be susceptible to storm surge flooding. These substations had new and/or elevated equipment and favorable substation grading and were located on an elevated property with grading away from the substations. For these reasons no hardening projects were developed at these substations and the focus was put on the remaining six distribution substations – Estuary, El Prado, Skyway, Desal, MacDill and Maritime.

The following table shows the substation hardening projects along with the total estimated costs for each. These costs are budgetary estimates (+/- 25% accuracy). They include equipment, engineering, permitting, construction, project management, testing and commissioning costs.

Substation Project	Cost
Hookers Point - Re-grade Substation and Install New Control House, Autotransformer and Power Transformer	\$7,600,000
South Gibsonton - Install Elevated Control House and Regrade North End of Substation	\$3,100,000
Jackson Rd - Install Elevated Control House and New SPCC System for Autotransformer	\$2,800,000
Estuary - Replace 69 kV Circuit Breaker and Elevate Relay and Control Enclosure	\$900,000
El Prado - Rebuild Substation with Open-air Distribution Circuit Breakers	\$5,000,000
Skyway - Replace 13.8 kV Circuit Breakers and Elevate Control House	\$3,500,000
Desal - Elevate Control Enclosure	\$700,000
MacDill - Install New SPCC Systems for Power Transformers	\$700,000
Maritime - Replace 13.8 kV Circuit Breakers, Install New Transformers and Elevate Control House	\$4,500,000
Total	\$28,800,000

TAMPA ELECTRIC COMPANY DOCKET NO. 20220048-EI EXHIBIT NO. DLP-1 WITNESS: PLUSQUELLIC DOCUMENT NO. 5 PAGE 19 OF 55 FILED: 04/11/2022

Substation Hardening Study | Substation Hardening Projects 4.1 Project 1



4.1 PROJECT 1

Hookers Point 138/69 kV Substation Re-grade Substation and Install New Control House, Autotransformer and Power Transformer

Hookers Point is a 138/69 kV Substation with a 168 MVA autotransformer and seven (7) transmission circuits that terminate in the switchyard. Also installed at this substation is a power transformer that serves critical south load. The substation sits in the FEMA 100-yr floodplain and is located ~900 ft from a canal/drainage feature discharging into Tampa Bay.

Hookers Point is a critical substation because it ties the 138 and 69 kV systems together. If this substation flooded due to storm surge, the autotransformer may trip offline and the seven 69 kV circuit breakers may operate, taking those transmission lines out-of-service. This could happen due to flood waters around the equipment, or the control house flooding and the relays operate due to the flood waters. power transformer and control house and elevating the west side of the switchyard to match the elevation of the main switchyard. Once the grading is complete, install a new 138/69 kV autotransformer with a 3' SPCC wall and a new power transformer to serve the customer load. HDR also recommends replacing the three older 69 kV breakers with gas insulated circuit breakers with on elevated structures, per the current TECO standard design.

This project will greatly reduce the likelihood of flooding in a storm surge event and will improve grid stability by making this critical 138/69 kV Substation more resilient.

Project Cost Estimate

In the table below is a high-level, budgetary cost estimate (+/-25%) accuracy) for the Hookers Point project.

Cost Benefit


The Hookers Point project is a large capital project and so the benefit to Tampa Electric and its customers should be great enough to justify that cost. The \$7.6MM cost is justified by the improvements to grid stability by hardening this critical substation and maintaining the 138/69 kV tie point during flood events due to storm surge. If this substation is lost due to an outage, it may impact the service to 69 kV substations downstream and create voltage or frequency issues at those facilities.

This project improves the Grid Stability and Reliability score of Hookers Point and moves the substation to the right-hand side of both scorecards (page 10 and 11) into an acceptable range.

The autotransformer, power transformer and control house all sit in a low-lying area on the west side of the substation. There is a ~3 ft embankment that splits the substation and to the east, on higher elevation sits the 69 kV switchyard. Three of the 69 kV circuit breakers are very old, oil-filled circuit breakers that sit close to the ground.

HDR recommends decommissioning and removing the autotransformer,

	Hookers Point 138/69 kV Substation								
	RE-GRADE SUBSTATION AND INSTALL NEW CONTROL HOUSE, AUTOTRANSFORMER AND POWER TRANSFORMER								
Engineering, Permitting, Construction, Project Management, Testing Item Equipment and Commissioning									
	Re-grade Substation	\$250,000	\$430,000						
	Elevated Control House	\$2,000,000	\$320,000						
	138/69 kV Autotransformer	\$2,700,000	\$320,000						
	69/13 kV Transformer	\$900,000	\$220,000						
	3 qty 69 kV Circuit Breakers	\$300,000	\$160,000						
		\$6,150,000	\$1,450,000						
	Total	\$7,600,000							



4.2 PROJECT 2

South Gibsonton 230/69 kV Substation Install New Control House on Elevated Platform and Regrade North End of Substation

South Gibsonton is a 230/69 kV Substation with two (2) 224 MVA autotransformers and eight (8) transmission circuits that terminate in the switchyard. The substation partially sits in the FEMA 100-yr floodplain and is located ~1.5 mi from the Tampa Bay.

South Gibsonton is a critical substation because it ties the 230 and 69 kV systems together. If this substation flooded due to storm surge, the autotransformers may trip offline and the eight circuit breakers may operate, taking those transmission lines out-of-service. This could happen due to flood waters around the equipment, or the control house flooding and the relays operate due to the flood waters.

The control house at South Gibsonton sits at ground level. HDR recommends installing a new control house on an elevated platform or concrete slab. Currently control house is located underneath incoming transmission lines. There is available property, shown in the yellow boxed area in the image above, that could be cleared, and the new control house installed.

During the site visit HDR received feedback from the operations manager onsite that flooding has occurred in the past from the small body of water to the north of the substation. HDR recommends re-grading the north end of the South Gibsonton Substation and establishing a detention pond where the existing body of water TAMPA ELECTRIC COMPANY DOCKET NO. 20220048-EI EXHIBIT NO. DLP-1 WITNESS: PLUSQUELLIC DOCUMENT NO. 5 PAGE 20 OF 55 FILED: 04/11/2022

is and possibly extending it into the transmission Right-of-Way to the east of the substation. This improvement to the grading and water detention may help storm surge flooding recede more quickly out of the substation and harden the substation.

HDR also recommends replacing the oil-filled 69 kV Circuit Breaker to mitigate the environmental impact due to storm surge flooding.

Project Cost Estimate

In the table below is a highlevel, budgetary cost estimate (+/- 25% accuracy) for the South Gibsonton project.

Cost Benefit

The South Gibsonton project is a large capital project and so the benefit to Tampa Electric and its customers should be great enough to justify that cost. The \$3.1MM cost is justified by the improvements to grid stability by hardening this critical substation and maintaining the 230/69 kV tie point during flood events due to storm surge. If this substation is lost due to an outage, it may impact the service to 69 kV substations downstream and create voltage or frequency on the 230 kV bulk system.

This project improves the Grid Stability and Reliability score of South Gibsonton and moves the substation to the right-hand side of both scorecards (page 10 and 11) into an acceptable range.

South Gibsonton 230/69 kV Substation							
INSTALL ELEVATED CONTROL HOUSE AND REGRADE NORTH END OF SUBSTATION							
Item	Equipment	Engineering, Permitting, Construction, Project Management, Testing and Commissioning					
Elevated Control House	\$2,000,000	\$320,000					
Re-grade North End of Substation	\$150,000	\$480,000					
69 kV Circuit Breaker	\$100,000	\$50,000					
	\$2,250,000	\$850,000					
Total	\$3,100,000						

TAMPA ELECTRIC COMPANY DOCKET NO. 20220048-EI EXHIBIT NO. DLP-1 WITNESS: PLUSQUELLIC DOCUMENT NO. 5 PAGE 21 OF 55 FILED: 04/11/2022

Substation Hardening Study | Substation Hardening Projects 4.3 Project 3



4.3 PROJECT 3 Jackson Rd 230/69 kV Substation

Install New Control House on Elevated Platform and Install New SPCC Systems for Autotransformer

Jackson Rd is a 230/69 kV Substation with one 224 MVA autotransformers and five (5) transmission circuits that terminate in the switchyard. The substation partially sits in the FEMA 100-yr floodplain and is located ~1.5 mi from the Tampa Bay. This substation has had flood events in the past due to the creek to the north flooding.

Jackson Rd is a critical substation because it ties the 230 and 69 kV systems together. If this substation flooded due to storm surge, the autotransformer may trip offline and the seven circuit breakers may operate, taking those transmission lines out-of-service. This could happen due to flood waters around the equipment, or the control house flooding and the relays operate due to the flood waters. The control house at Jackson Rd sits at ground level. HDR recommends installing a new control house on an elevated platform or concrete slab. There is space at the south end of the substation for this modification to be made.

HDR also recommends updating the SPCC system for the 230/69 kV Autotransformer to include a 3 ft concrete wall, like other designs on the TECO system. The 3 ft wall may protect the autotransformer in a flood event related to storm surge. This is especially important due to long lead-times for autotransformers. This modification has a twofold benefit of hardening the substation and improving environmental protection. HDR also recommends replacing the oil-filled 69 kV Circuit Breaker to mitigate the environmental impact due to storm surge flooding.

Project Cost Estimate

In the table below is a high-level, budgetary cost estimate (+/- 25% accuracy) for the Jackson Rd project.

Cost Benefit


The Jackson Rd project is a large capital project and so the benefit to Tampa Electric and its customers should be great enough to justify that cost. The \$2.8MM cost is justified by the improvements to grid stability by hardening this critical substation and maintaining the 230/69 kV tie point during flood events due to storm surge. If this substation is lost due to an outage, it may impact the service to 69 kV substations downstream and create voltage or frequency on the 230 kV bulk system.

This project improves the Grid Stability and Reliability score of Jackson Rd and moves the substation to the right-hand side of both scorecards (page 10 and 11) into an acceptable range.

Jackson Rd 230/69 kV Substation			
INSTALL ELEVATED CONTROL HOUSE AND NEW SPCC SYSTEM FOR AUTOTRANSFORMER ITEM			
Item	Equipment	Engineering, Permitting, Construction, Project Management, Testing and Commissioning	
Elevated Control House	\$2,000,000	\$320,000	
New SPPC System for Auto	\$100,000	\$255,000	
13 kV Circuit Breaker	\$75,000	\$50,000	
	\$2,175,000	\$625,000	
Total	\$2,800,000		

TAMPA ELECTRIC COMPANY DOCKET NO. 20220048-EI EXHIBIT NO. DLP-1 WITNESS: PLUSQUELLIC DOCUMENT NO. 5 PAGE 22 OF 55 FILED: 04/11/2022

Substation Hardening Study | Substation Hardening Projects 4.4 Project 4



4.4 PROJECT 4

Estuary 69 kV Substation Replace 69 kV Circuit Breaker and Elevate Relay and Control Enclosure

The Estuary 69 kV Substation located near downtown Tampa and serves critical downtown load. It sits just outside the FEMA 100-yr floodplain but is located ¼ mile from a canal discharging into Tampa Bay.

This substation has a power transformer, an old 69 kV oilfilled circuit breaker and four (4) distribution circuits. The 69 kV breaker is an older design that its low to the ground. The control cabinets inside the substation are not elevated and sit low to the ground as well.

To harden the Estuary 69 kV Substation against flooding in a storm surge event, HDR recommends replacing the oil-filled 69 kV circuit breaker with a gas insulated breaker that is elevated per the TECO standard design.

HDR also recommends elevating the control cabinets like other substations. The distribution circuit breakers have older electromechanical relays and would benefit from being upgraded to SEL relays.

This substation project would increase the reliability of service to the downtown area during a storm surge event that brings flooding to the area.

Project Cost Estimate

In the table below is a high-level, budgetary cost estimate (+/- 25% accuracy) for the Estuary project.

Cost Benefit

The Estuary project is a smaller capital project at \$900,000 and will improve the reliability of service to TECO customers in the area, including critical downtown load. It also improves the environmental safety of the substation by removing an older 69 kV oil-filled circuit breaker and replacing it with a gas-insulted unit. The cost of replacing the circuit breaker and elevating the control enclosure at the Estuary 69 kV Substation is beneficial due to the increase in reliability and environmental safety improvements.

This project improves the Customer Service, Safety and Environmental scores of Estuary and moves the substation to the right-hand side of both scorecards into an acceptable range.

Estuary 69 kV Substation			
REPLACE 69 KV CIRCUIT BREAKER AND ELEVATE RELAY AND CONTROL ENCLOSURE			
Item	Equipment	Engineering, Permitting, Construction, Project Management, Testing and Commissioning	
Elevated Control Enclosure	\$400,000	\$300,000	
69 kV Circuit Breaker	\$100,000	\$100,000	
	\$500,000	\$400,000	
Total	\$900,000		

TAMPA ELECTRIC COMPANY DOCKET NO. 20220048-EI EXHIBIT NO. DLP-1 WITNESS: PLUSQUELLIC DOCUMENT NO. 5 PAGE 23 OF 55 FILED: 04/11/2022





4.5 PROJECT 5

El Prado 69 kV Substation

Rebuild Substation with Open-air Distribution Circuit Breakers

HDR recommends rebuilding the El Prado Substation at the current site. Half of the substation site is not used and contains foundations and steel structures from decommissioned equipment. If those foundations are removed and the site re-graded, a 69 kV Circuit Switcher could be installed with a new 69/13 kV transformer and four (4) 13.8 kV package circuit breakers. This design would follow a more traditional design approach and improve switching operations and/or maintenance on the distribution breakers. An elevated control house would be installed with new relaying, and the 69 and 13.8 kV breakers and control cabinets would be elevated

per the standard TECO design. An SPCC berm is also recommended for the power transformer. These steps would help harden the new substation against storm surge flooding.

Project Cost Estimate

Below is a high-level, budgetary cost estimate (+/- 25% accuracy) for the alternative El Prado project.

Cost Benefit

Rebuilding the El Prado 69 kV Substation would be a large capitol project at a cost of \$5MM. This cost would be justified by the operational and maintenance improvements. Another significant improvement would be the removal of the very old switchgear unit. If this unit failed due to storm surge flooding or during normal operation, the El Prado substation would be out of service for several months and the load would have to be back-fed by other substations. This configuration would present other operational and reliability issues. The cost of rebuilding the El Prado substation is beneficial due to the improvements in operations, maintenance, and customer service.

El Prado 69 kV Substation			
REBUILD SUBSTATION WITH OPEN-AIR DISTRIBUTION CIRCUIT BREAKERS			
Item	Equipment	Engineering, Permitting, Construction, Project Management, Testing and Commissioning	
Demolish and Re-grade Substation	\$250,000	\$500,000	
Elevated Control House	\$2,000,000	\$320,000	
69/13 kV Transformer	\$900,000	\$210,000	
69 kV Circuit Switcher	\$50,000	\$80,000	
Four (4) 13 kV Circuit Breakers	\$100,000	\$190,000	
Foundations and Steel Structures	\$300,000	\$100,000	
	\$3,600,000	\$1,400,000	
Total	\$5,000,000		

TAMPA ELECTRIC COMPANY DOCKET NO. 20220048-EI EXHIBIT NO. DLP-1 WITNESS: PLUSQUELLIC DOCUMENT NO. 5 PAGE 24 OF 55 FILED: 04/11/2022

Substation Hardening Study | Substation Hardening Projects 4.5 Project 5

Alternative Project: El Prado 69 kV Substation

Replace Switchgear Unit

As an alternative to replacing the switchgear unit at El Prado, The El Prado 69 kV Substation located in south Tampa in a well established neighborhood. It sits inside the FEMA 100-yr floodplain and is located ~1 mile from the Tampa Bay.

This substation has a 69 kV circuit switcher, a power transformer, and an old 13.8 kV Switchgear unit. El Prado has four (4) distribution circuits feeding approximately 4,700 direct customers.

If flooding occurs at El Prado due to storm surge, the control house and switchgear unit could be damaged and load would not be served from this substation. The switchgear unit is a long lead-time item so the service outage could be for an extended amount of time.

HDR recommends replacing the switchgear unit with a newer design on an elevated platform similar to recent installations on the TECO system. HDR also recommends elevating the control house on a platform or concrete slab. These improvements will harden the substation against storm surge flooding and improve the reliability of service to the TECO customers in the area.

Alternative Project Cost Estimate

In the table to the right is a high-level, budgetary cost estimate (+/- 25% accuracy) for the El Prado project.

Cost Benefit

The El Prado project is a large capital project and so the benefit to Tampa Electric and its customers should be great enough to justify that cost. The \$5.3MM cost is justified by the improvements to the reliability of service to customers in the area. It also replaces an older switchgear unit that is less safe to operate than the newer units installed on the TECO system. In the event of storm surge flooding, if the older switchgear at El Prado is flooded and needs to be replaced, the lead-time on the new switchgear unit could be very long and the customer load would be served from other substations which could present operational issues. The cost of replacing the switchgear unit at El Prado is beneficial due to the customer service and safety improvements.

This project improves the Customer Service and Safety scores of El Prado and moves the substation to the right-hand side of both scorecards into an acceptable range.

El Prado 69 kV Substation			
REPLACE SWITCHGEAR UNIT			
Engineering Item Equipment Manageme		Engineering, Permitting, Construction, Project Management, Testing and Commissioning	
Replace Switchgear Unit	\$2,500,000	\$480,000	
Elevated Control House	\$2,000,000	\$320,000	
	\$4,500,000	\$800,000	
Tota	al \$5,300,000		

TAMPA ELECTRIC COMPANY DOCKET NO. 20220048-EI EXHIBIT NO. DLP-1 WITNESS: PLUSQUELLIC DOCUMENT NO. 5 PAGE 25 OF 55 FILED: 04/11/2022

Substation Hardening Study | Substation Hardening Projects 4.6 Project 6



4.6 PROJECT 6

Skyway 69 kV Substation Replace 13.8 kV Circuit Breakers and Elevate Control House

The Skyway 69 kV Substation is located adjacent to the Tampa International Airport and serves critical load at that facility. It sits inside the FEMA 100-yr floodplain and is located ³/₄ mile from the Tampa Bay.

This substation has two power transformers, 69 kV circuit breakers, seven (7) distribution circuits and a control house. Three of the distribution feeders serve the Tampa International Airport.

The control house at Skyway sits at ground level and nine (9) of the 13.8 kV circuit breakers are older, oil-filled breakers.

To harden the Skyway 69 kV Substation against flooding in a storm surge event, HDR recommends replacing the oil-filled 13.8 kV circuit breaker with a gas insulated

package breakers per the TECO standard design.

HDR also recommends installing a new control house on an elevated platform or concrete slab. There is space at the south end of the substation for this modification to be made.

This substation project would increase the reliability of service to the airport

during a storm surge event that brings flooding to the area.

Project Cost Estimate

In the table below is a high-level, budgetary cost estimate (+/-25%) accuracy) for the Skyway project.

Cost Benefit


The Skyway project is a large capital project at \$3.5MM and will improve the reliability of service to TECO customers in the area, including critical load at the airport. It also improves the environmental safety of the substation by removing older 13.8 kV oil-filled circuit breaker and replacing them with newer units. The cost of replacing the circuit breaker and elevating the control house at the Skyway 69 kV Substation is beneficial due to the increase in reliability for critical load and environmental safety improvements.

This project improves the Customer Service and Environmental scores of Skyway and moves the substation to the right-hand side of both scorecards into an acceptable range.

Skyway 69 kV Substation			
REPLACE 13.8 KV CIRCUIT BREAKERS AND ELEVATE CONTROL HOUSE			
Engineering, Permitting, Construction, Project Management, Testing Item Equipment and Commissioning			
Elevated Control House	\$2,000,000	\$320,000	
9 qty 13.8 kV Circuit Breakers	\$730,000	\$450,000	
	\$2,730,000	\$770,000	
Total	\$3,500,000		

TAMPA ELECTRIC COMPANY DOCKET NO. 20220048-EI EXHIBIT NO. DLP-1 WITNESS: PLUSQUELLIC DOCUMENT NO. 5 PAGE 26 OF 55 FILED: 04/11/2022

Substation Hardening Study | Substation Hardening Projects 4.7 Project 7



4.7 PROJECT 7

Desal 69 kV Substation Elevate Control Enclosure

The Desal 69 kV Substation is located adjacent to the Big Bend Generation Facility. It sits inside the FEMA 100-yr floodplain and is located approximately 1 mile from the Tampa Bay. This substation serves critical load at the Big Bend Generation facility.

This substation has a power transformer, a 69 kV circuit switcher and three (3) distribution circuits. The control cabinets inside the substation are not elevated and sit at ground level.

To harden the Desal 69 kV Substation against flooding in a storm surge event, HDR

recommends replacing elevating the control cabinets.

This substation project would increase the reliability of service to the Big Bend area during a storm surge event that brings flooding to the area.

Project Cost Estimate

In the table below is a high-level, budgetary cost estimate (+/- 25% accuracy) for the Desal project.

Cost Benefit

The Desal project is a smaller capital project at \$700,000 and will improve the reliability of service to TECO customers in the area, including critical load at the Big Bend Generation facility. The cost of elevating the control enclosure at the Desal 69 kV Substation is beneficial due to the increase in reliability of service to the critical load in the area.

This project improves the Safety and Cost scores of Desal moves the substation to the right-hand side of both scorecards into an acceptable range.

Desal 69 kV Substation			
ELEVATE CONTROL ENCLOSURE			
Item	Equipment	Engineering, Permitting, Construction, Project Management, Testing and Commissioning	
Elevated Control Enclosure	\$400,000	\$300,000	
	\$400,000	\$300,000	
Total	\$700,000		

TAMPA ELECTRIC COMPANY DOCKET NO. 20220048-EI EXHIBIT NO. DLP-1 WITNESS: PLUSQUELLIC DOCUMENT NO. 5 PAGE 27 OF 55 FILED: 04/11/2022

Substation Hardening Study | Substation Hardening Projects 4.8 Project 8



4.8 PROJECT 8

MacDill 69 kV Substation Install New SPCC Systems for Power Transformers

The MacDill 69 kV Substation is located adjacent to MacDill Air Force Base and feeds critical load at that facility. It sits inside the FEMA 100-yr floodplain and is located approximately 1 mile from the Tampa Bay. This substation serves critical load at the Big Bend Generation facility.

This substation has two power transformers, 69 kV circuit breakers, two (2) distribution circuits and an elevated control house.

To harden the MacDill 69 kV Substation against flooding in a storm surge event, HDR recommends installing new SPCC systems for the two power transformers that include ~3 ft concrete walls. The 3 ft wall may protect the transformer in a flood event related to storm surge by

preventing flood water intrusion into the transformer control cabinets. This modification has a twofold benefit of hardening the substation and improving environmental protection.

This substation project would increase the reliability of service to the south Tampa area during a storm surge event that brings flooding to the area.

HDR also recommends replacing the oil-filled 13 kV Circuit Breaker

to mitigate the environmental impact due to storm surge flooding.

Project Cost Estimate

In the table below is a high-level, budgetary cost estimate (+/-25%) accuracy) for the MacDill project.

Cost Benefit


The MacDill project is a smaller capital project at \$700,000 and will improve the reliability of service to TECO customers in the area, including critical load at the MacDill AFB. The cost of installing new SPCC systems for the transformers at the MacDill 69 kV Substation is beneficial due to the increase in reliability of service to the critical load in the area as well as environmental safety improvements for capturing potential oil spills from the transformer tanks rupturing.

This project improves the Customer Service and Cost scores of MacDill and moves the substation to the right-hand side of both scorecards into an acceptable range.

MacDill 69 kV Substation			
INSTALL NEW SPCC SYSTEMS FOR POWER TRANSFORMERS			
Item	Equipment	Engineering, Permitting, Construction, Project Management, Testing and Commissioning	
Install two SPPC Systems for 69/13 kV Transformers	\$200,000	\$375,000	
13 kV Circuit Breaker	\$75,000	\$50,000	
	\$275,000	\$425,000	
Total	\$700,000		

TAMPA ELECTRIC COMPANY DOCKET NO. 20220048-EI EXHIBIT NO. DLP-1 WITNESS: PLUSQUELLIC DOCUMENT NO. 5 PAGE 28 OF 55 FILED: 04/11/2022

Substation Hardening Study | Substation Hardening Projects 4.9 Project 9



4.9 PROJECT 9 Maritime 69 kV Substation Replace 13.8 kV Circuit

Breakers, Install New Transformers and Elevate Control House

The Maritime 69 kV Substation is in the FEMA 100-yr floodplain and 0.3 miles from a canal/drainage feature discharging into Tampa Bay. This substation has two power transformers, a 69 kV circuit switcher, four (4) distribution circuits and a control house. This substation feeds critical port fuel load as part of it's approximately 38 MVA of load. For this reason it scores very high on the Customer Service scorecard as seen on page 12. The control house at Maritime sits at ground level and the four (4) of the 13.8 kV circuit breakers are older and sit close to the ground as well. The two 69/13 kV transformers are older units and susceptible to failure in the event of storm surge flooding.

To harden the Maritime 69 kV Substation against flooding in a storm surge event, HDR recommends replacing the control house with an elevated house on an elevated platform or concrete slab with new relaying, replacing the four (4) 13 kV Circuit Breakers and the two power transformers with newer units with SPCC designs with 3-foot walls that.

This substation project would increase the reliability of service to the critical port fuel load during a storm surge event that brings flooding to the area.

Project Cost Estimate

Below is a high-level, budgetary cost estimate (+/- 25% accuracy) for the Maritime project.

Cost Benefit

The Maritime project is a larger capital project at \$4.5MM and will

improve the reliability of service to TECO customers in the area, including critical fuel load at the port. It also improves the environmental safety of the substation by removing older oil-filled transformers and replacing them with newer units with SPCC systems that can potentially keep storm surge flooding at bay. The cost of replacing the circuit breakers, 69/13 kV transformers and elevating the control house at the Maritime 69 kV Substation is beneficial due to the increase in reliability for critical load and environmental safety improvements.

This project improves the Customer Service and Cost scores of MacDill and moves the substation to the right-hand side of both scorecards into an acceptable range.

Maritime 69 kV Substation			
REPLACE 13.8 KV CIRCUIT BREAKERS, INSTALL NEW TRANSFORMERS AND ELEVATE CONTROL HOUSE			
Item	Equipment	Engineering, Permitting, Construction, Project Management, Testing and Commissioning	
Elevated Control House	\$2,000,000	\$320,000	
Two (2) 69/13 kV Transformers	\$1,600,000	\$290,000	
Four (4) 13 kV Circuit Breakers	\$100,000	\$190,000	
	\$3,700,000	\$800,000	
Total \$4,500,000			

TAMPA ELECTRIC COMPANY DOCKET NO. 20220048-EI EXHIBIT NO. DLP-1 WITNESS: PLUSQUELLIC DOCUMENT NO. 5 PAGE 29 OF 55 FILED: 04/11/2022

Substation Hardening Study | Conclusion

5.0 Conclusion

Tampa Electric Company sought out to determine the impact of storm surge flooding and for ways to harden twentyfour (24) of its substations against those flood events. HDR, Inc. performed desktop studies, site visits and built a cloud-based GIS platform to perform this analysis. After collecting this data, HDR then created a scoring methodology to rank and prioritize the substations based on several criteria. The result of this effort was a series of scorecards. These scorecards were used to develop nine (9) substation projects to harden the TECO system. The total cost for these projects is estimated to be \$28.8MM and include three (3) transmission projects and six (6) distribution projects. The transmission projects are designed to harden those substations and increase grid stability by maintaining the critical tie points between the 230, 138 and 69 kV systems. The six (6) distribution projects harden the substations and improve reliability of service to the load served in the area, including critical load to south Tampa, Tampa International Airport, the Big Bend generation facility, and MacDill AFB.

The TECO system in Hillsborough County was studied for the impact of storm surge flooding and several projects were developed to harden substations in this region to improve grid stability and reliability of service.

TAMPA ELECTRIC COMPANY DOCKET NO. 20220048-EI EXHIBIT NO. DLP-1 WITNESS: PLUSQUELLIC DOCUMENT NO. 5 PAGE 30 OF 55 FILED: 04/11/2022

Substation Hardening Study | Appendices

APPENDICES


TECO Substation Consequence Scores
FEMA Maps
Big Bend
Big Bend Solar
Cypress Street
Desal
El Prado
Estuary
First Street
Gannon
Harbour Island
Hookers Point
Interbay40
Jackson Road41
MacDill
Manhattan
Maritime44
McKay Bay Cogen45
Meadow Park46
Miller Mac
Millpoint
Port Sutton
Rocky Creek
Skyway51
South Gibsonton
Twelfth Avenue

TAMPA ELECTRIC COMPANY DOCKET NO. 20220048-EI EXHIBIT NO. DLP-1 WITNESS: PLUSQUELLIC DOCUMENT NO. 5 PAGE 31 OF 55 FILED: 04/11/2022 Study | Appendices

Substation Hardening Study | Appendices


TECO SUBSTATION CONSEQUENCE SCORES


Sub #	Substation	Overall Consequence Score
34	Big Bend 230kV	2.64
464	Big Bend Solar 69kV	1.68
154	Cypress Street	1.64
422	Desal	1.50
44	El Prado	1.25
91	Estuary	1.55
226	First Street	1.76
129	Gannon 230kv 230/138kV & 230/69kV	2.91
268	Harbour Island	1.69
2	Hookers Point 138/69kV	2.00
	Interbay	1.56
80	Jackson Road 230/69kV	1.74
23	MacDill	1.66
81	Manhattan	1.58
164	Maritime	1.48
311	McKay Bay Cogen	1.58
265	Meadow Park	1.78
242	Miller Mac	1.61
39	Millpoint 69kV	1.48
75	Port Sutton	1.76
160	Rocky Creek	1.63
140	Skyway	1.63
112	South Gibsonton	1.90
159	Twelfth Avenue	1.44





DOCKET NO. 20220048-EI EXHIBIT NO. DLP-1 WITNESS: PLUSQUELLIC DOCUMENT NO. 5 **PAGE 33 OF 55** FILED: 04/11/2022 **FX** Substation Hardening Study | Appendices LEGEND Flood Hazard Flood Hazard Zones Special Future Site Information Boundaries Floodway Conditions 1% 1% Annual Annual Chance Substation Other Chance Flood Area of Flood Hazard Location Boundaries Hazard Undetermined Flood Hazard Area with Substation 0.5 Regulatory Limit Lines Reduced Risk Mile Buffer Floodway 0.2% Annual Due to Levee SFHA / Flood Chance Flood Zone Boundary Hazard 100-Year Floodplain Zone AE (EL 10 Feet) 100-Year Floodplain Zone AE (EL 11 Feet) Big Bend Solar 69kV Substation 100-Year Floodplain Zone AE (EL 9 F 100-Year Floodplain Zone AE (EL 9 Feet) Zone AE (EL 9 Feet) 100-Year Floodplain **BIG BEND SOLAR 69KV SUBSTATION** ECO 100- AND 500-YEAR FEMA FLOODPLAIN MAPS T. ٦. Miles 0.2 0 (FIGURE 2)


TAMPA ELECTRIC COMPANY
























































DOCKET NO. 20220048-EI EXHIBIT NO. DLP-1 WITNESS: PLUSQUELLIC DOCUMENT NO. 5 PAGE 54 OF 55 FILED: 04/11/2022 FSS Substation Hardening Study | Appendices 500 LEGEND 50 Flood Hazard Flood Hazard Zones Site Information Special Future Boundaries Floodway Conditions 1% 1% Annual Annual Chance Substation Other Chance Flood Area of Flood Hazard Location Boundaries Hazard Undetermined Flood Hazard Area with Substation 0.5 Regulatory Limit Lines Reduced Risk Mile Buffer Floodway 0.2% Annual Due to Levee SFHA / Flood Chance Flood Zone Boundary Hazard 500-Year Floodbl 100-Year loodplain 00-Year Flood<mark>pl</mark>a 500 odplain 500-Year Floodplain⁵⁰⁰⁻Year Floodplain^{Zone} AE (EL 9 Fe 500-Year Floodplain 500-Year Floodplain 100-Year Floodplain 500-Year Floodplain **500-Year Floodplain** OF MINIMAL FLOOD HAZARD Za 100-Year Floodplain 100-Year Floodplain Zone AE (EL 9 Feet) SKYWAY SUBSTATION TECO 100- AND 500-YEAR FEMA FLOODPLAIN MAPS ELECT 'N Miles 0.15 0 (FIGURE 22) SISKYWAY EEMA MYD - LISEP ALMILLER - DATE 5/2

TAMPA ELECTRIC COMPANY



TAMPA ELECTRIC COMPANY DOCKET NO. 20220048-EI EXHIBIT NO. DLP-1 WITNESS: PLUSQUELLIC DOCUMENT NO. 6 PAGE 1 OF 1 FILED: 04/11/2022

No Substation Extreme Weather Hardening Projects Planned for 2022 Reserved for Future Use

TAMPA ELECTRIC COMPANY DOCKET NO. 20220048-EI EXHIBIT NO. DLP-1 WITNESS: PLUSQUELLIC DOCUMENT NO. 7 PAGE 1 OF 2 FILED: 04/11/2022

	Tampa	Electric's Distribution	Overhead F	Feeder H	Hardening	Т	Year 2022	Details			
				Customers	rs.		Priority	Project	Constr	Construction	Project
Project ID	Circuit No.	Specific Project Detail	Residential	Small C&I	Large C&I	Total	Customers	Start Month	Start Month	End Month	Cost in 2022
SPP FH - 13008	13008	(2) new reclosers, (18) fuses,(3) trip savers, and upgrade(62) feeder poles	249	159	25	433	0	Jul-22	Jan-23	Jun-23	\$50 , 000
SPP FH - 13028	13028	(6) new reclosers, (43) fuses,(27) trip savers, and upgrade(52) feeder poles	3, 595	242	24	3,861	35	Aug-22	Jan-23	Jun-23	\$50 , 000
SPP FH - 13039	13039	(2) new reclosers, (18) fuses,(3) trip savers, and upgrade(62) feeder poles	299	178	24	501	29	Sep-22	Jan-23	Aug-23	\$50,000
SPP FH - 13040	13040	<pre>(17) new reclosers, (74) fuses, (16) trip savers, and upgrade (148) feeder poles</pre>	992	112	51	1,155	18	0ct-22	Jan-23	0ct-23	\$50 , 000
SPP FH - 13048	13048	(6) new reclosers, (43) fuses,(27) trip savers, and upgrade(52) feeder poles	2,720	324	81	3, 125	84	Jun-22	Aug-22	0ct-22	\$2,077,657
SPP FH - 13077	13077	(2) new reclosers, (18) fuses,(3) trip savers, and upgrade(62) feeder poles	105	332	48	485	15	Sep-22	Jan-23	Sep-23	\$50 , 000
SPP FH - 13094	13094	(7) new reclosers, (50) fuses,(28) trip savers, and upgrade(100) feeder poles	1,191	375	83	1,649	15	This one v	we had to	o put it	\$5,554,203
SPP FH - 13118	13118	<pre>(17) new reclosers, (74) fuses, (16) trip savers, and upgrade (148) feeder poles</pre>	1,696	66 T	23	1,918	3	Nov-21	Mar-22	Aug-22	\$3 , 377 , 800
SPP FH - 13148	13148	<pre>(17) new reclosers, (74) fuses, (16) trip savers, and upgrade (148) feeder poles</pre>	1,393	16	16	1,500	13	Jan-22	Mar-22	Aug-22	\$1,219,093
SPP FH - 13187	13187	(9) new reclosers, (37) fuses,(21) trip savers, and upgrade(77) feeder poles	1,560	191	30	1,781	30	Nov-22	Jan-23	Nov-23	\$50,000
SPP FH - 13227	13227	(9) new reclosers, (37) fuses,(21) trip savers, and upgrade(77) feeder poles	1,447	159	19	1,625	46	Nov-20	Jan-21	Feb-22	\$50 , 000
SPP FH - 13230	13230	(2) new reclosers, (54) fuses,(42) trip savers, and upgrade(107) feeder poles	572	411	22	1,005	46	Nov-22	Jan-23	Nov-23	\$50 , 000
SPP FH - 13292	13292	(2) new reclosers, (18) fuses,(3) trip savers, and upgrade(62) feeder poles	730	33	8	171	14	Aug-22	Jan-23	Mar-23	\$50 , 000
SPP FH - 13296	13296	<pre>(10) new reclosers, (35) fuses, (12) trip savers, and upgrade (70) feeder poles</pre>	1,430	120	14	1,564	4	Feb-22	Mar-22	Sep-22	\$4,494,494
SPP FH - 13299	13299	(2) new reclosers, (18) fuses,(3) trip savers, and upgrade(62) feeder poles	729	55	18	802	2	Dec-22	Jan-23	Nov-23	\$50,000
SPP FH - 13308	13308	(3) new reclosers, (45) fuses,(27) trip savers, and upgrade(52) feeder poles	1,220	260	36	1,516	26	Jun-20	Aug-20	Mar-22	\$50,000
SPP FH - 13312	13312	(1) new reclosers, (3) fuses,(9) trip savers, and upgrade(96) feeder poles	986	351	97	1,434	4	Apr-22	Jun-22	Nov-22	\$312 , 011
SPP FH - 13313	13313	(2) new reclosers, (18) fuses,(3) trip savers, and upgrade(62) feeder poles	196	459	74	729	25	Apr-21	0ct-21	May-22	\$73,036

TAMPA ELECTRIC COMPANY DOCKET NO. 20220048-EI EXHIBIT NO. DLP-1 WITNESS: PLUSQUELLIC DOCUMENT NO. 7 PAGE 2 OF 2 FILED: 04/11/2022

	Tampa	Electric's Distribution	Overhead Feeder		Hardening	т	Year 2022	Details			
				Customers	rs		Dei ovi tu	Project	Construction	uction	Project
Project ID	Circuit No.	Specific Project Detail	Residential	Small C&I	Large C&I	Total		Start Month	Start Month	End Month	Cost in 2022
SPP FH - 13314	13314	(2) new reclosers, (97) fuses,(13) trip savers, and upgrade(61) feeder poles	683	240	85	1,008	ф	Apr-21	0ct-21	May-22	\$29 , 668
SPP FH - 13346	13346	(2) new reclosers, (74) fuses,(51) trip savers, and upgrade(148) feeder poles	1,404	238	94	1,736	12	Feb-22	Apr-22	0ct-22	\$80 , 786
SPP FH - 13433	13433	(2) new reclosers, (111) fuses, (42) trip savers, and upgrade (101) feeder poles	339	318	69	726	61	Apr-21	0ct-21	Apr-22	\$688 , 400
SPP FH - 13651	13651	(2) new reclosers, (70) fuses,(35) trip savers, and upgrade(139) feeder poles	2,453	63	10	2,526	50	Mar-22	May-22	Nov-22	\$50 , 386
SPP FH - 13687	13687	(2) new reclosers, (70) fuses,(35) trip savers, and upgrade(139) feeder poles	2,054	0.2	2	2,126	17	0ct-22	Jan-23	Sep-23	\$50 , 000
SPP FH - 13770	13770	(9) new reclosers, (52) fuses,(3) trip savers, and upgrade(103) feeder poles	1,769	57	5	1,831	т	Jan-22	Mar-22	Nov-22	\$5,898,017
SPP FH - 13984	13984	(6) new reclosers, (37) fuses,(51) trip savers, and upgrade(73) feeder poles	1,415	114	51	1,580	51	May-22	Jul-22	Nov-22	\$1,171,851
SPP FH - 13989	13989	(3) new reclosers, (27) fuses,(10) trip savers, and upgrade(54) feeder poles	2,216	53	7	2,276	26	Feb-22	Apr-22	Aug-22	\$832 , 493
SPP FH - 14094	14094	(2) new reclosers, (12) fuses,(6) trip savers, and upgrade(23) feeder poles	2,584	256	45	2, 885	Q	Jun-22	Jul-22	Dec-22	\$8,559
SPP FH - 14123	14123	(2) new reclosers, (54) fuses,(42) trip savers, and upgrade(107) feeder poles	1,069	5.9	6	1,134	13	May-22	Jun-22	Nov-22	\$1,248,736
SPP FH - East Winter Haven 13309	13309	(1) new reclosers, (35) fuses,(6) trip savers, and upgrade(61) feeder poles	0	0	0	0	0	Apr-21	0ct-21	May-22	\$125,468

TAMPA ELECTRIC COMPANY DOCKET NO. 20220048-EI EXHIBIT NO. DLP-1 WITNESS: PLUSQUELLIC DOCUMENT NO. 8 PAGE 1 OF 1 FILED: 04/11/2022

Project ID	Project Type Road/Bridge	Project Start Qtr	Project End Qtr	Project Cost in 2022
HAMPTON SUBSTATION	Bridge	Qtr 2 2021	Qtr 4 2022	\$ 622,025
WEST OF FORBES RD	Bridge	Qtr 2 2021	Qtr 4 2024	\$ 92,429
EAST OF SYDNEY WASHER RD	Bridge	Qtr 2 2021	Qtr 4 2024	\$ 100,525
TAMPA PALMS #1	Bridge	Qtr 2 2021	Qtr 4 2023	\$ 94,755
TAMPA PALMS #2	Bridge	Qtr 2 2021	Qtr 4 2023	\$ 106,899
TAMPA PALMS #3	Bridge	Qtr 2 2021	Qtr 4 2023	\$ 102,851
TAMPA PALMS #4	Bridge	Qtr 2 2021	Qtr 4 2023	\$ 108,249
MORRIS BRIDGE RD	Bridge	Qtr 2 2021	Qtr 4 2022	\$ 434,769
COLUMBUS DRIVE #1	Bridge	Qtr 2 2021	Qtr 4 2025	\$ 27,000
COLUMBUS DRIVE #2	Bridge	Qtr 2 2021	Qtr 4 2025	\$ 22,000
230606	Road	Qtr 2 2021	Qtr 4 2025	\$ 20,000
230020	Road	Qtr 2 2021	Qtr 4 2024	\$ 219,221
230008	Road	Qtr 2 2021	Qtr 4 2022	\$ 146,924
230007	Road	Qtr 2 2021	Qtr 4 2023	\$ 67,399
66839	Road	Qtr 2 2021	Qtr 4 2025	\$ 26,000
66046	Road	Qtr 1 2022	Qtr 4 2024	\$ 90,914
66035	Road	Qtr 2 2021	Qtr 4 2025	\$ 26,000
66033	Road	Qtr 1 2022	Qtr 4 2023	\$ 45,072
66016	Road	Qtr 2 2021	Qtr 4 2025	\$ 20,000
66007	Road	Qtr 2 2021	Qtr 4 2023	\$ 21,229
66001	Road	Qtr 1 2022	Qtr 4 2023	\$ 48,641