

ORIGINAL
RUTLEDGE, ECENIA, PURNELL & HOFFMAN

PROFESSIONAL ASSOCIATION
ATTORNEYS AND COUNSELORS AT LAW

STEPHEN A. ECENIA
RICHARD M. ELLIS
KENNETH A. HOFFMAN
THOMAS W. KONRAD
MICHAEL G. MAIDA
MARTIN P. McDONNELL
J. STEPHEN MENTON

POST OFFICE BOX 551, 32302-0551
215 SOUTH MONROE STREET, SUITE 420
TALLAHASSEE, FLORIDA 32301-1841

TELEPHONE (850) 681-6788
TELECOPIER (850) 681-6515

R. DAVID PRESCOTT
HAROLD F. X. PURNELL
MARSHA E. RULE
GARY R. RUTLEDGE
GOVERNMENTAL CONSULTANTS
MARGARET A. MENDUNI
M. LANE STEPHENS

December 11, 2003

Ms. Blanca S. Bayo, Director
Division Clerk and Administrative Services
Florida Public Service Commission
2540 Shumard Oak Boulevard
Betty Easley Conference Center, Room 110
Tallahassee, Florida 32399-0850

HAND DELIVERY

RECEIVED FPSC
03 DEC 11 AM 11:11
COMMISSION
CLERK


Re: Hudson Utilities, Inc., Docket No. 020254-SU

Dear Ms. Bayo:

Enclosed please find the original and fifteen copies of Hudson Utilities, Inc.'s ("Hudson") Progress Report.


Please acknowledge receipt of these documents by date-stamping the enclosed copy of this letter and returning it to the undersigned.

RECEIVED & FILED



FPSC-BUREAU OF RECORDS

Sincerely,



Martin P. McDonnell

MPM/rl

AUS _____
CAF _____
CMP _____
COM _____ Hudson\Bayo.1210
CTR _____
ECR _____
GCL _____
OPC _____
MMS _____
SEC 1
OTH _____

DOCUMENT NUMBER-DATE

12856 DEC 11 03

FPSC-COMMISSION CLERK

BEFORE THE FLORIDA PUBLIC SERVICE COMMISSION

In re: Application of Hudson Utilities,)
Inc. for increase in service availability)
charges for wastewater customers in)
Pasco County, Florida.)
_____)

Docket No. 020254-SU

Filed: December 11, 2003

PROGRESS REPORT

Pursuant to Order No. PSC-03-0889-PCO-SU issued August 4, 2003 in Docket Nos. 981079-SU, and 020254-SU, Hudson Utilities, Inc. ("Hudson") hereby files its Monthly Report addressing the progress of construction of the sewers and other wastewater infrastructure in the Signal Cove service area.

1. In Order No. PSC-03-0889-PCO-SU (the "Order"), the Florida Public Service Commission ("Commission") granted Hudson's Motion for Extension of Time to file proof of the transfer of the Signal Cove service territory from Pasco County to Hudson. In the Order, the Commission stated:

Hudson shall file monthly progress reports in Docket No. 020254-SU, listing total expenses to date, anticipated remaining expenses, and an estimated date to complete construction to Signal Cove. The first monthly progress report shall be due on September 11, 2003. Order, pages 14-15.

2. Hudson maintains its commitment to service the Signal Cove service territory as soon as possible and timely commenced construction of the project after the issuance of the Order. The construction project has proceeded in a timely manner subject only to some delays due to inclement weather. Recently, Hudson learned that Pasco County Utilities ("PCU") is installing new water lines while the streets are under construction for the Signal Cove Project. Hudson does not anticipate any significant delays resulting from the PCU's actions, but the streets cannot be resurfaced until the new

DOCUMENT NUMBER 03

12856 DEC 11 8

PSC-03-0889-PCO-SU

water lines are completed. In response to the Commission's specific request in Order No. 03-0889-PCO-SU, Hudson submits the following:

a. Total expenses to date

Response: As of December 8, 2003, Hudson has expended \$404,643.00 on the construction of the Signal Cove project.


b. Anticipated Remaining Expenses

Response: As of December 8, 2003, Hudson estimates the remaining expenses for the project to be \$290,911.00.

c. Estimated Date to Complete Construction to Signal Cove

Response: Hudson estimates that the Signal Cove construction project will be completed on January 31, 2004.

Respectfully submitted,




KENNETH A. HOFFMAN, ESQ.
MARTIN P. MCDONNELL, ESQ.
Rutledge, Ecenia, Purnell & Hoffman, P.A.
P. O. Box 551
Tallahassee, Florida 32302
(850) 681-6788 (Telephone)
(850) 681-6515 (Telecopier)

CERTIFICATE OF SERVICE

I HEREBY CERTIFY that a copy of the foregoing Progress Report was furnished by United States Mail to the following, this 11th day of December, 2003:

Roseanne Gervasi, Esq.
Division of Legal Services
Florida Public Service Commission
2540 Shumard Oak Boulevard
Room 370
Tallahassee, Florida 32399-0850

Stephen M. Presnell, Esq.
Associate Public Counsel
Office of Public Counsel
111 West Madison Street
Room 812
Tallahassee, Florida 32399-1400



MARTIN P. MCDONNELL, ESQ.

Hudson\progressreport.4