

REDACTED

BEFORE THE FLORIDA PUBLIC SERVICE COMMISSION

In re: Petition by Progress Energy Florida, Inc. to
Establish discovery docket regarding actual and
Projected costs for the Levy Nuclear Project

Docket No. 080149 - **ET**

**PROGRESS ENERGY FLORIDA'S SECOND REQUEST FOR
CONFIDENTIAL CLASSIFICATION**

EXHIBIT B

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25

DOCUMENT NUMBER-DATE

04259 MAY 22 8

FPSC-COMMISSION CLERK

BEFORE THE FLORIDA PUBLIC SERVICE COMMISSION

**In re: Petition to Establish
Discovery Docket Regarding
Estimated/Actual Costs for
Levy Nuclear Project, by Progress
Energy Florida, Inc.**

DOCKET NO. 080149

Submitted for filing:
May 1, 2008

REDACTED

**DIRECT TESTIMONY OF LORI CROSS
IN SUPPORT OF ESTIMATED/ACTUAL COSTS**

**ON BEHALF OF
PROGRESS ENERGY FLORIDA**

R. ALEXANDER GLENN
JOHN BURNETT
PROGRESS ENERGY SERVICE
COMPANY, LLC
P.O. Box 14042
St. Petersburg, Florida 33733
Telephone: (727) 820-5180
Facsimile: (727) 820-5519

JAMES MICHAEL WALLS
Florida Bar No. 706272
DIANNE M. TRIPLETT
Florida Bar No. 0872431
CARLTON FIELDS, P.A.
Post Office Box 3239
Tampa, FL 33601
Telephone: (813) 223-7000
Telecopier: (813) 229-4133

DOCUMENT NUMBER-DATE

04259 MAY 22 8

13175894.2

FPSC-COMMISSION CLERK

1 schedules and contracts to project the cash flows in accordance with our business
2 practice.

3

4 **Q. What are the total projected revenue requirements for the Levy project for the**
5 **calendar year ended December 2008?**

6 **A.** The total projected revenue requirements for the Levy County Nuclear project are
7 [REDACTED] million for the calendar year ended December 2008, as reflected on
8 Schedule AE-1, page 2 of 2, Line 8. This amount includes [REDACTED] million in
9 Preconstruction costs, \$7.6 million for the carrying costs on the construction
10 balance, \$1.4 million in recoverable O&M costs, and \$-0.1 million for the carrying
11 charge on the Deferred Tax Liability. These amounts were calculated in accordance
12 with the provisions of Rule 25-6.0423.

13

14 **Q. What is included in the Total Costs to be Recovered on Schedule AE-2, Line**
15 **7?**

16 The annual total of [REDACTED] million reflected on Schedule AE-2, Line 7, page 2 of 2
17 represents the total Preconstruction Costs for 2008. This amount includes
18 expenditures totaling [REDACTED] million along with the carrying cost on the average
19 balance of [REDACTED] million. These costs began to be classified as Preconstruction
20 costs in March 2008 after the Levy Need Petition was filed. [REDACTED]

21

22 [REDACTED] Further discussion of these costs is provided in Danny Roderick's

DOCUMENT NUMBER DATE

04259 MAY 22 08

FPSC-COMMISSION CLERK

1 testimony. The Total Return Requirements of [REDACTED] million presented on Line 6
2 represents the carrying costs on the average Preconstruction balance.

3
4 **Q. What is the carrying cost rate used in Schedule AE-2?**

5 **A.** The carrying cost rate used on Schedule AE-2 is based on PEF's approved after tax
6 AFUDC rate of 8.848%. On a pre-tax basis, the rate is 13.13%. The rate was
7 approved in Docket 050078-EL Order PSC-05-0945-S-EL. This rate represents the
8 approved rate as of June 12, 2007, and is the appropriate rate to use consistent with
9 Rule 25-6.0423(5) (b) 1. The annual rate was adjusted to a monthly rate as required
10 by the AFUDC rule, FPSC Rule 25-6.0141, Item (3).

11
12 **Q. What is included in the Total Return Requirements on Schedule AE-3, line 7?**

13 The Total Return Requirements of \$7.6 million depicted on this schedule represents
14 carrying costs on the average construction balance. The schedule starts with the
15 year-end 2007 CWIP balance and adds the monthly construction expenditures and
16 computes a return on the average monthly balance. The equity component of the
17 return is grossed up for taxes to cover the income taxes that will need to paid upon
18 recovery in rates. The adjustment on Line 3 is made to increase the balance for the
19 carrying costs. This amount represents the prior month carrying charge on the
20 average net Construction Work In Progress (CWIP) balance. We will continue to
21 include these carrying charges in the CWIP balance for purposes of calculating the
22 return requirements until such time as these charges begin to be recovered in rates
23 through the Capacity Cost Recovery (CCR) clause. Normal determination of

BEFORE THE FLORIDA PUBLIC SERVICE COMMISSION

**In re: Petition to Establish
Discovery Docket Regarding
Actual and Projected Costs for
Levy Nuclear Project, by Progress
Energy Florida, Inc.**

DOCKET NO. 080149

**Submitted for filing:
May 1, 2008**

REDACTED

**DIRECT TESTIMONY OF LORI CROSS
IN SUPPORT OF PROJECTED COSTS**

**ON BEHALF OF
PROGRESS ENERGY FLORIDA**

**R. ALEXANDER GLENN
JOHN BURNETT
PROGRESS ENERGY SERVICE
COMPANY, LLC
P.O. Box 14042
St. Petersburg, Florida 33733
Telephone: (727) 820-5180
Facsimile: (727) 820-5519**

**JAMES MICHAEL WALLS
Florida Bar No. 706272
DIANNE M. TRIPLETT
Florida Bar No. 0872431
CARLTON FIELDS, P.A.
Post Office Box 3239
Tampa, FL 33601
Telephone: (813) 223-7000
Telecopier: (813) 229-4133**

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21

- Schedule P-6 reflects projected monthly expenditures for preconstruction and construction costs for the period.
- Schedule P-6A reflects descriptions of the major tasks.
- Schedule P-7 reflects technology selected for the Levy County Nuclear Project.
- Schedule P-8 reflects contracts executed in excess of \$1.0 million.
- Schedule P-8A reflects details pertaining to the contracts executed in excess of \$1.0 million.
- Schedule P-9 reflects the feasibility of completing the plant.
- Schedule P-10 reflects the estimated rate impact.

Q. What is the source of the data that you will present by way of testimony or exhibits in this proceeding?

A. The estimates are derived from Nuclear Projects & Construction Group (NPC). NPC uses various rate schedules and contracts to project the cash flows in accordance with our business practice.

Q. What are the projected total revenue requirements that PEF will recover in 2009?

A. PEF will request recovery of [REDACTED] million in 2009 as presented on Schedule P-1, Line 9, page 2 of 2. This amount includes projected total revenue requirements of

1 █████ million for calendar year 2009, █████ million in actual/estimated expenses
2 for 2008, and actual expenses of \$1.7 million for 2007.

3
4 **Q. What is included in the projected Revenue Requirements for 2009?**

5 **A.** The revenue requirements of █████ million in 2009 as depicted on Schedule P-1,
6 Line 7 includes Preconstruction Costs of \$109.3, carrying costs on the Construction
7 balance of █████ million, recoverable O&M expenditures of \$1.2 million, and the
8 carrying costs on the deferred tax asset of \$7.2 million.

9
10 **Q. What is included in the Total Costs to be Recovered on Schedule P-2 Line 7?**

11 **A.** The \$109.3 million dollars included on Line 7, page 2 of 2 includes the total
12 projected Preconstruction costs of \$97.1 million for 2009 and a return on the
13 unrecovered preconstruction balance of \$12.2 million. The unrecovered
14 preconstruction balance has been reduced each month by the amortization of the
15 prior period.

16
17 **Q. What is included in the Total Return Requirements on Schedule P-3, line 7?**

18 **A.** The Total Return Requirements of █████ million depicted on this schedule
19 represents carrying costs on the average construction balance. The schedule starts
20 with the projected year-end 2008 CWIP balance and adds the monthly construction
21 expenditures and computes the carrying charge on the average monthly balance.
22 The equity component of the return is grossed up for taxes to cover the income
23 taxes that will need to be paid upon recovery in rates. The CWIP balance eligible for

1 A. The total projected jurisdictional preconstruction for 2009 are \$97.1 million. This
2 consists of \$74.6 million in Generation costs and \$22.5 million for Transmission.
3 The total projected jurisdictional construction costs for 2009 are [REDACTED] million.
4 These costs consist of \$ 324.4 million in Generation costs and \$87.7 million in
5 Transmission costs. The costs have been adjusted to a cash basis for purposes of
6 calculating the carrying charge and the appropriate jurisdictional separation has
7 been applied. A breakdown of these costs by major task is provided on Schedule P-
8 6.

9 **Q. What was the source of the separation factors used in Schedule P-6?**

10 A. The jurisdictional separation factors are based on the factors that were established
11 in PEF's last base rate proceeding, Order PSC-05-0945-S-EI.

12
13 **Q. What is the estimated rate impact to the residential ratepayer expected to be in
14 2009?**

15 A. As can be seen in Schedule P-10, based on 2008 billing determinants, the expected
16 rate impact to the residential ratepayer is [REDACTED] per 1000 kwh beginning in January
17 2009.

18
19 **Q. Does this conclude your testimony?**

20 A. Yes, it does.

BEFORE THE FLORIDA PUBLIC SERVICE COMMISSION

**In re: Petition to Establish
Discovery Docket Regarding
Actual and Projected Costs for
Levy Nuclear Project, by Progress
Energy Florida, Inc.**

DOCKET NO. 080149

Submitted for filing:
May 1, 2008

REDACTED

**DIRECT TESTIMONY OF DANIEL L. RODERICK IN SUPPORT OF
ACTUAL/ESTIMATED AND PROJECTED COSTS**

**ON BEHALF OF
PROGRESS ENERGY FLORIDA**

R. ALEXANDER GLENN
JOHN BURNETT
PROGRESS ENERGY SERVICE
COMPANY, LLC
P.O. Box 14042
St. Petersburg, Florida 33733
Telephone: (727) 820-5180
Facsimile: (727) 820-5519

JAMES MICHAEL WALLS
Florida Bar No. 706272
DIANNE M. TRIPLET
Florida Bar No. 0872431
CARLTON FIELDS, P.A.
Post Office Box 3239
Tampa, FL 33601
Telephone: (813) 223-7000
Telecopier: (813) 229-4133

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23

Q. Please describe any agreements that PEF has entered into regarding the potential design and construction of the Levy project.

A. [REDACTED]
[REDACTED]
[REDACTED]
[REDACTED]
[REDACTED]
[REDACTED]
[REDACTED] The details of

these Work Authorizations are provided in Schedule AE-8, lines 1 through 4 and lines 7 through 10, and Schedule AE-8A, pages 1 through 4 and 7 through 10, attached as an exhibit to Ms. Cross' testimony. As described above, the Company first analyzed which advanced reactor design would be the best option for its Levy Nuclear Project. That analysis included a comprehensive RFP process for the technologies. Once that detailed evaluation was completed, and the Company selected the AP-1000 for further evaluation and possible construction, then the Company naturally commenced more detailed negotiations with the Consortium that owned that nuclear reactor design. Because the Consortium is the only vendor offering the chosen AP-1000 technology, the Company obviously cannot engage in another RFP process for the contracts for the engineering, procurement, and construction of the Westinghouse AP-1000 nuclear power plants. PEF negotiated and obtained as favorable contract terms as the market conditions have allowed. The contract terms, as well as the costs incurred pursuant to those contracts, are reasonable and prudent.

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23

Q. Why has PEF executed these contracts and incurred costs when the final EPC contract has not even been executed?

A. It is customary with a project of this size for companies to expend money even during the negotiation process. For example, in order for Westinghouse and Shaw Stone & Webster to develop the site specific cost estimates for the Levy units, they had to perform detailed analyses and studies specific to the site. Factors such as soil suitability, geographic proximity to roads for delivery of supplies, and labor costs in the area, among other things, all impact the cost of building a nuclear plant in a particular location. If PEF did not execute these contracts, Westinghouse and Shaw Stone & Webster would not have undertaken the cost to develop these estimates.

[REDACTED]

Q. Has the Company incurred any other costs for the Levy Nuclear Project?

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22

Q. Does the Company plan to incur costs for the Levy Nuclear Project during the remainder of 2008 and 2009?

A. Yes, PEF must incur costs to maintain the schedule for the expected commercial in-service dates of the units.

Q. What major costs does PEF estimate incurring for the remainder of 2008?

A. [REDACTED]

Q. What major costs does PEF project it will incur during 2009?

A. [REDACTED] The Company will incur costs to support

**SCHEDULE APPENDIX
REDACTED**

EXHIBIT (LC-1)

**PROGRESS ENERGY FLORIDA, INC.
Levy County Nuclear Filing
COMMISSION SCHEDULES (AE-1 Through AE-10)**

**JANUARY 2008 - DECEMBER 2008
Actual/Estimated
DOCKET NO. 080149-EI**

**Levy County Nuclear Filing
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
Actual & Estimated Filing: Retail Revenue Requirements Summary**

[Section (5)(c)1.b.]
REDACTED

Schedule AE-1

FLORIDA PUBLIC SERVICE COMMISSION

EXPLANATION: Provide the calculation of the actual/estimated true-up of total retail revenue requirements based on actual/estimated expenditures for the current year and the previously filed expenditures for such current year.

For the Year Ended 12/31/2008

COMPANY: PROGRESS ENERGY - FL

DOCKET NO.: 080009 - EI

Witness: Lori Cross

Line No.	(A) Actual January	(B) Actual February	(C) Actual March	(D) Projected April	(E) Projected May	(F) Projected June	(G) 6 Month Total
Jurisdictional Dollars							
1.	Preconstruction Revenue Requirements (Schedule AE-2, line 7)						
2.	596,728	600,958	605,429	610,033	614,763	619,877	3,647,788
3.	-	-	44,550	139,372	138,704	88,249	410,875
4.	(1,262)	(1,637)	(2,016)	(2,485)	(3,204)	(4,184)	(14,788)
5.	Other Adjustments						
6.	Total Period Revenue Requirements (Lines 1 through 5)						
7.	-	-	-	-	-	-	-
8.	Difference (Line 6 - Line 7)						

Levy County Nuclear Filing
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
Actual & Estimated Filing: Retail Revenue Requirements Summary

[Section (5)(c)1.b.]
REDACTED

Schedule AE-1

FLORIDA PUBLIC SERVICE COMMISSION

EXPLANATION: Provide the calculation of the actual/estimated true-up of total retail revenue requirements based on actual/estimated expenditures for the current year and the previously filed expenditures for such current year.

COMPANY: PROGRESS ENERGY - FL

For the Year Ended 12/31/2008

DOCKET NO.: 080009 - EI

Witness: Lori Cross

Line No.	(H)	(I)	(J)	(K)	(L)	(M)	(N)
	Projected July	Projected August	Projected September	Projected October	Projected November	Projected December	12 Month Total
Jurisdictional Dollars							
1.	Preconstruction Revenue Requirements (Schedule AE-2, line 7)						
2.	625,459	631,482	636,513	648,813	662,354	697,349	7,551,759
3.	161,054	149,263	149,679	176,546	153,746	153,984	1,355,147
4.	(17,178)	(18,328)	(19,573)	(20,967)	(22,451)	(23,988)	(137,271)
5.	Other Adjustments						
6.	Total Period Revenue Requirements (Lines 1 through 5)						
7.	Total Return Requirements from most recent Projections						
8.	Difference (Line 6 - Line 7)						

Levy County Nuclear Filing
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
Actual & Estimated Filing: Preconstruction Costs

[Section (5)(c)1.b.]
 REDACTED

Schedule AE-2

FLORIDA PUBLIC SERVICE COMMISSION

EXPLANATION:

Provide the calculation of the actual/estimated true-up of preconstruction costs based on actual/estimated preconstruction expenditures for the current year and the previously filed expenditures for such current year.

COMPANY: PROGRESS ENERGY - FL

For the Year Ended 12/31/2008

DOCKET NO.: 080009 - EI

Witness: Lori Cross

Line No.		(A)	(B)	(C)	(D)	(E)	(F)	(G)
		Actual January	Actual February	Actual March	Projected April	Projected May	Projected June	6 Month Total
Jurisdictional Dollars								
1.	Current Period Pre-Construction Expenses (Schedule AE-6 Line 34)	[REDACTED]						
2.	Prior Period Unrecovered Pre-Construction Balance	[REDACTED]						
3.	Pre-Construction Expenses Recovered	-	-	-	-	-	-	-
4.	Average Balance Pre-Construction Expenses Eligible for Return	[REDACTED]						
5.	Return on Average Net Unamortized CWIP Eligible for Return (c)	[REDACTED]						
a.	Equity Component (a)	[REDACTED]						
b.	Equity Comp. grossed up for taxes (b)	[REDACTED]						
c.	Debt Component	[REDACTED]						
6.	Total Return Requirements (Line 5b + 5c)	[REDACTED]						
7.	Total Costs to be Recovered	[REDACTED]						
8.	CWIP Additions, Amortization & Return from most recent Projections	-	-	-	-	-	-	-
9.	Over / (Under) Recovery (Line 7 - Line 8)	[REDACTED]						

(a) The monthly Equity Component of 6.85% reflects an 11.75% return on equity.

(b) Requirement for the payment of income taxes is calculated using a Federal Income Tax rate of 38.575%.

(c) AFUDC actual monthly rate is calculated using the formula $M = [(1 + A/100)^{1/12} - 1] \times 100$; resulting in a monthly accrual rate of 0.005464 (Equity) and 0.001626 (Debt), which results in the annual rate of 8.848%.

**Levy County Nuclear Filing
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
Actual & Estimated Filing: Preconstruction Costs**

[Section (5)(c)1.b.]
REDACTED

Schedule AE-2

FLORIDA PUBLIC SERVICE COMMISSION

EXPLANATION:

Provide the calculation of the actual/estimated true-up of preconstruction costs based on actual/estimated preconstruction expenditures for the current year and the previously filed expenditures for such current year.

COMPANY: PROGRESS ENERGY - FL

For the Year Ended 12/31/2008

DOCKET NO.: 080009 - EI

Witness: Lori Cross

Line No.	(I) Projected July	(J) Projected August	(K) Projected September	(L) Projected October	(M) Projected November	(N) Projected December	(O) 12 Month Total
Jurisdictional Dollars							
1.	Current Period Pre-Construction Expenses (Schedule AE-6 Line 34)						
2.	Prior Period Unrecovered Pre-Construction Balance						
3.	-	-	-	-	-	-	-
4.	Average Balance Pre-Construction Expenses Eligible for Return						
5.	Return on Average Net Unamortized CWIP Eligible for Return (c)						
a.	Equity Component (a)						
b.	Equity Comp. grossed up for taxes (b)						
c.	Debt Component						
6.	Total Return Requirements (Line 5b + 5c)						
7.	Total Costs to be Recovered						
8.	-	-	-	-	-	-	-
9.	Difference (Line 7 - Line 8)						

(a) The monthly Equity Component of 6.85% reflects an 11.75% return on equity.

(b) Requirement for the payment of income taxes is calculated using a Federal Income Tax rate of 38.575%.

(c) AFUDC actual monthly rate is calculated using the formula $M = [(1 + A/100)^{1/12} - 1] \times 100$; resulting in a monthly accrual rate of 0.005464 (Equity) and 0.001626 (Debt), which results in the annual rate of 8.848%.

Levy County Nuclear Filing
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
Actual & Estimated Filing: Monthly Expenditures

[Section (5)(c)1.b.]

[Section (8)(d)]
REDACTED

Schedule AE-6

FLORIDA PUBLIC SERVICE COMMISSION

EXPLANATION:

Provide the actual/estimated monthly expenditures by major tasks performed within Site Selection, Preconstruction and Construction categories for the current year.
 All Site Selection costs also included in Pre-Construction costs must be identified.

COMPANY: PROGRESS ENERGY - FL

For the Year Ended 12/31/2008

DOCKET NO.: 080009 - EI

Witness: Lon Cross

Line No.	Description	(A) Actual January	(B) Actual February	(C) Actual March	(D) Projected April	(E) Projected May	(F) Projected June	(G) Projected July	(H) Projected August	(I) Projected September	(J) Projected October	(K) Projected November	(L) Projected December	(M) 12 Month Total
1														
2														
3														
4	Pre-Construction:													
5	Generation:													
6	License Application	\$ -	\$ -	\$ 1,846,845	\$ 5,015,000	\$ 3,316,000	\$ 5,828,000	\$ 1,336,000	\$ 1,058,000	\$ 3,765,000	\$ 1,449,000	\$ 1,393,000	\$ 4,149,000	\$ 29,155,845
7	Engineering, Design & Procurement	-	-	-	-	-	-	-	-	-	-	-	-	-
8	Permitting	-	-	-	-	-	-	-	-	-	-	-	-	-
9	Cleaning, Grading and Excavation	-	-	-	-	-	-	-	-	-	-	-	-	-
10	On-Site Construction Facilities	-	-	-	\$ 280,000	\$ 258,000	\$ 477,000	\$ 458,000	\$ 458,000	\$ 527,000	\$ 467,000	\$ 459,000	\$ 445,000	\$ 3,830,000
11	Total Generation Costs													
12	Less Adjustments:													
13	Non Cash Accruals	-	-	1,718,562	6,208,200	1,554,440	(86,400)	(702,000)	(3,406,500)	2,698,200	359,100	(2,196,000)	2,410,200	6,557,802
14	Other	-	-	-	-	-	-	-	-	-	-	-	-	-
15	Net Generation Costs	\$ -	\$ -	\$ 128,283	\$ 56,745,800	\$ 48,488,961	\$ 13,912,400	\$ 3,496,000	\$ 6,423,500	\$ 40,824,800	\$ 3,056,900	\$ 5,548,000	\$ 13,242,800	\$ 191,867,044
16	Jurisdictional Factor	0.93753	0.93753	0.93753	0.93753	0.93753	0.93753	0.93753	0.93753	0.93753	0.93753	0.93753	0.93753	0.93753
17														
18	Total Jurisdictional Generation Costs													
19														
20	Transmission:													
21	Line Engineering	\$ -	\$ -	\$ 173,570	\$ 268,272	\$ 285,272	\$ 596,862	\$ 596,862	\$ 663,180	\$ 729,498	\$ 729,498	\$ 862,134	\$ 994,770	\$ 5,879,818
22	Substation Engineering	-	-	18,693	155,636	198,954	464,226	596,862	663,180	862,134	994,770	1,127,408	1,326,360	6,408,221
23	Cleaning	-	-	-	-	-	-	-	-	-	-	-	-	-
24	Other	\$ -	\$ -	\$ 352,977	\$ 114,824	\$ 73,687	\$ 73,687	\$ 73,687	\$ 73,687	\$ 73,687	\$ 73,687	\$ 73,687	\$ 73,687	\$ 1,057,294
25	Total Transmission Costs	\$ -	\$ -	\$ 545,240	\$ 538,732	\$ 537,913	\$ 1,134,775	\$ 1,267,411	\$ 1,400,047	\$ 1,665,319	\$ 1,797,955	\$ 2,063,227	\$ 2,394,817	\$ 13,345,433
26	Less Adjustments:													
27	Non Cash Accruals	-	-	479,744	484,859	(6,595)	536,438	656,548	238,745	358,117	358,117	358,117	537,176	4,001,267
28	Other	-	-	-	-	-	-	-	-	-	-	-	-	-
29	Net Transmission Costs	\$ -	\$ -	\$ 65,496	\$ 53,873	\$ 544,507	\$ 598,336	\$ 610,862	\$ 1,161,302	\$ 1,307,201	\$ 1,439,837	\$ 1,705,109	\$ 1,857,641	\$ 9,344,166
30	Jurisdictional Factor	0.70597	0.70597	0.70597	0.70597	0.70597	0.70597	0.70597	0.70597	0.70597	0.70597	0.70597	0.70597	0.70597
31														
32	Total Jurisdictional Transmission Costs	\$ -	\$ -	\$ 46,238	\$ 38,033	\$ 384,406	\$ 422,407	\$ 431,251	\$ 819,844	\$ 922,845	\$ 1,016,482	\$ 1,203,756	\$ 1,311,439	\$ 6,598,701
33														
34	Total Jurisdictional Preconstruction Costs													
35														
36	Construction:													
37	Generation:													
38	Real Estate Acquisitions	\$ -	\$ 13,655	\$ 53,284	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 500,000	\$ 4,476,000	\$ -	\$ -	\$ 5,042,938
39	Project Management	-	-	-	-	-	-	-	-	-	-	-	-	-
40	Permanent Staff/Training	-	-	-	11,000	11,000	11,000	91,000	91,000	91,000	91,000	91,000	90,000	578,000
41	Site Preparation	-	-	-	-	-	-	-	-	-	-	-	-	-
42	On-Site Construction Facilities	-	-	-	-	-	-	-	-	-	-	-	-	-
43	Power Block Engineering, Procurement, etc.	-	-	-	-	-	-	-	-	-	-	-	-	-
44	Non-Power Block Engineering, Procurement, etc.	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
45	Total Generation Costs	\$ -	\$ 13,655	\$ 53,284	\$ 11,000	\$ 11,000	\$ 11,000	\$ 91,000	\$ 91,000	\$ 591,000	\$ 4,567,000	\$ 91,000	\$ 90,000	\$ 5,620,938
46	Less Adjustments:													
47	Non Cash Accruals	-	13,655	10,911	(2,390)	(38,056)	-	72,000	72,000	450,000	4,028,400	(450,000)	(4,029,300)	127,221
48	Other	-	-	-	-	-	-	-	-	-	-	-	-	-
49	Net Generation Costs	\$ -	\$ -	\$ 42,373	\$ 13,390	\$ 49,056	\$ 11,000	\$ 19,000	\$ 19,000	\$ 141,000	\$ 538,600	\$ 541,000	\$ 4,119,300	\$ 5,493,718
50	Jurisdictional Factor	0.93753	0.93753	0.93753	0.93753	0.93753	0.93753	0.93753	0.93753	0.93753	0.93753	0.93753	0.93753	0.93753
51														
52	Total Jurisdictional Generation Costs	\$ -	\$ -	\$ 39,726	\$ 12,553	\$ 45,991	\$ 10,313	\$ 17,813	\$ 17,813	\$ 132,192	\$ 504,954	\$ 507,204	\$ 3,861,967	\$ 5,150,526
53														
54	Transmission:													
55	Line Engineering	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
56	Substation Engineering	-	-	-	68,718	116,197	139,437	185,916	209,155	255,634	302,113	371,831	441,549	2,091,550
57	Real Estate Acquisition	-	-	-	-	-	-	-	-	-	761,324	1,087,806	1,413,888	3,262,818
58	Line Construction	-	-	-	-	-	-	-	-	-	-	-	-	-
59	Substation Construction	-	-	-	-	-	-	-	-	-	-	-	-	-
60	Other	\$ -	\$ -	\$ 142	\$ 27,745	\$ 46,479	\$ 55,775	\$ 74,366	\$ 83,862	\$ 102,254	\$ 120,845	\$ 148,732	\$ 176,520	\$ 836,620
61	Total Transmission Costs	\$ -	\$ -	\$ 142	\$ 97,464	\$ 162,676	\$ 195,211	\$ 260,282	\$ 292,817	\$ 357,887	\$ 1,184,282	\$ 2,695,776	\$ 3,119,683	\$ 8,366,200
62	Less Adjustments:													
63	Non Cash Accruals	-	-	-	87,717	146,281	87,973	87,845	87,845	87,845	802,319	2,104,099	1,741,843	5,233,787
64	Other	-	-	-	-	-	-	-	-	-	-	-	-	-
65	Net Transmission Costs	\$ -	\$ -	\$ 142	\$ 9,746	\$ 16,395	\$ 107,238	\$ 172,437	\$ 204,972	\$ 270,042	\$ 381,964	\$ 591,676	\$ 1,377,820	\$ 3,132,433
66	Jurisdictional Factor	0.70597	0.70597	0.70597	0.70597	0.70597	0.70597	0.70597	0.70597	0.70597	0.70597	0.70597	0.70597	0.70597
67														
68	Total Jurisdictional Transmission Costs	\$ -	\$ -	\$ 100	\$ 6,881	\$ 11,575	\$ 75,707	\$ 121,735	\$ 144,704	\$ 190,842	\$ 269,655	\$ 417,706	\$ 972,700	\$ 2,211,404
69														
70	Total Jurisdictional Construction Costs	\$ -	\$ -	\$ 39,826	\$ 19,434	\$ 57,566	\$ 86,020	\$ 139,548	\$ 162,517	\$ 322,834	\$ 774,608	\$ 924,909	\$ 4,834,667	\$ 7,361,929

Levy County Nuclear Filing
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
Actual & Estimated Filing: Variance Explanations

[Section (8)(d)]
 REDACTED

Schedule AE-6B

FLORIDA PUBLIC SERVICE COMMISSION

EXPLANATION:

Provide annual variance explanations comparing the actual/estimated expenditures to the most recent projections for the current period filed with the Commission.

COMPANY: PROGRESS ENERGY - FL

For the Year Ended 12/31/2008

DOCKET NO.: 080009 - EI

Witness: Lori Cross

Line No.	(A) Total Actual/Estimated	(B) Total Projected	(C) Total Variance	(D) Explanation
1	Site Selection:			
2				
3				
4	Pre-Construction:			
5	Generation:			
6	\$ 29,155,845	\$ -	\$ 29,155,845	Note 1
7		-		Note 1
8		-		N/A
9		-		N/A
10	3,830,000	-	3,830,000	Note 1
11		\$ -		
12				
13	Transmission:			
14	\$ 5,879,918	\$ -	\$ 5,879,918	Note 1
15	6,408,221	-	6,408,221	Note 1
16		-		N/A
17	1,057,294	-	1,057,294	Note 1
18	\$ 13,345,433	\$ -	\$ 13,345,433	
19				
20	Construction:			
21	Generation:			
22	\$ 5,042,939	\$ -	\$ 5,042,939	Note 1
23		-		N/A
24	578,000	-	578,000	Note 1
25		-		N/A
26		-		N/A
27		-		Note 1
28		-		N/A
29	\$ 5,620,939	\$ -	\$ 5,620,939	
30				
31	Transmission:			
32	\$ -	\$ -	\$ -	N/A
33	2,091,550	-	2,091,550	Note 1
34	3,262,818	-	3,262,818	Note 1
35		-		N/A
36	2,175,212	-	2,175,212	Note 1
37	836,620	-	836,620	Note 1
38	\$ 8,366,200	\$ -	\$ 8,366,200	

Note 1: No costs were projected due to the fact that Progress Energy (PEF) has never filed a projection to date.

Levy County Nuclear Filing
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
Actual & Estimated Filings: Contracts Executed

[Section (8)(c)]
REDACTED

Schedule AE-8

FLORIDA PUBLIC SERVICE COMMISSION EXPLANATION:

Provide a list of contracts executed in excess of \$1 million including, a description of the work, the dollar value and term of the contract, the method of vendor selection, the identity and affiliation of the vendor, and current status of the contract.

COMPANY: PROGRESS ENERGY - FL

For the Year Ended 12/31/2008

DOCKET NO.: 080009 - E1

Witness: Daniel Roderick/Dale Oliver

(A)	(B)	(C)	(D)	(E)	(F)	(G)	(H)	(I)	(J)	(K)	
Line No.	Contract No.	Status of Contract	Original Term of Contract	Current Term of Contract	Original Amount	Actual Expended as of Prior Year End	Estimate of amount to be Expended in Current Year (2008)	Estimate of Final Contract Amount	Name of Contractor (and Affiliation if any)	Method of Selection	Work Description
1	00003362-00128	Issued							Westinghouse Electric Co. LLC.	Sole Source. Award based on selected vendor from the technology selected.	Levy Price Finalization support
2	00300968-00004	Issued							Stone & Webster Inc.	Sole Source. Award based on selected vendor from the technology selected.	Levy Price Finalization support
3	00300968-00002	Issued							Stone & Webster Inc.	Sole Source. Award based on selected vendor from the technology selected.	Levy Phase 1A - Conceptual Design and site characterization
4	00255934-00002	Issued							Joint Venture Team (Sargent & Lundy, CH2M Hill, & Worley Parsons) - 00255934-00003	RFP. Competitive Bid & Evaluation process. Low Cost bidder accepted.	Combined Operating License Application (COLA) preparer
5	00009676-00111	Issued							Golden Associates Inc.	Sole Sourced	LNP Transmission Corridor Study
6	00262141-00003	Issued							Power Engineers Inc.	Sole Sourced	Line and Substation Design Study Support
7	00300968-06	Issued							Stone & Webster Inc.	Sole Source. Award based on selected vendor from the technology selected.	LNP Phase 1 Work Activities to Support SCALWA Submittals
8	00300968-07	Issued							Stone & Webster Inc.	Sole Source. Award based on selected vendor from the technology selected.	
9									Westinghouse Electric Co. LLC.	Sole Source. Award based on selected vendor from the technology selected.	
10	00003362-14-00003	Issued							Joint Venture Team (Sargent & Lundy, CH2M Hill, & Worley Parsons) - 00255934-00003	RFP. Competitive Bid & Evaluation process. Low Cost bidder accepted.	Levy Site Certification Application

Note: Original amount for contract nbr. 00255934-00002 reflects cost of COLA prior to final site selection work being completed.

**Levy County Nuclear Filing
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
Actual & Estimated Filing: Contracts Executed**

[Section (8)(c)]
REDACTED

Schedule AE-8A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: PROGRESS ENERGY - FL

DOCKET NO.: 080009 - EI

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/2008

Witness: Daniel Roderick/Dale Oliver

Contract No.: 00003382-00128

Major Task or Tasks Associated With: Activities necessary to determine and document detailed costs associated with the Levy Nuclear Plant (LNP) standard plant. These are all planning activities and do not include actual design or construction activities.

Vendor Identity: Westinghouse Electric Company LLC.

Vendor Affiliation (specify 'direct' or 'indirect'): Direct

Number of Vendors Solicited: One, due to Westinghouse being the sole vendor for the reactor technology selected.

Number of Bids Received: A proposal was submitted by Westinghouse LLC.

Brief Description of Selection Process: Upon receipt of proposal, New Plant Development (NPD) reviewed the proposal's technical scope, schedule, and cost. Comments were provided to the vendor and upon successful completion of comment resolution, a contract requisition was developed by NPD Project Controls. The requisition documents final agreed upon scope, schedule, cost, and established project controls. The requisition is approved by the appropriate level of Progress Energy Management. Once the contract requisition is approved, a formal contract can be issued.

Dollar Value:

[REDACTED]

Contract Status:

Issued

Term Begin:

[REDACTED]

Term End:

Nature and Scope of Work:

[REDACTED]

Levy County Nuclear Filing
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
Actual & Estimated Filing: Contracts Executed

[Section (B)(c)]
REDACTED

Schedule AE-8A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: PROGRESS ENERGY - FL

DOCKET NO.: 080009 - EI

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/2008

Witness: Daniel Roderick/Dale Oliver

Contract No.: 00300968-00004

Major Task or Tasks Associated With: Activities necessary to determine and document detailed costs

Vendor Identity: Stone and Webster Inc.

Vendor Affiliation (specify 'direct' or 'indirect'): Direct

Number of Vendors Solicited: One, due to Westinghouse being the sole vendor for the reactor technology selected. Stone & Webster is Westinghouse contracted engineering and construction partner.

Number of Bids Received: A proposal was submitted by Stone and Webster Inc.

Brief Description of Selection Process: Upon receipt of proposal, New Plant Development (NPD) reviewed the proposal's technical scope, schedule, and cost. Comments were provided to the vendor and upon successful completion of comment resolution, a contract requisition was developed by NPD Project Controls. The requisition documents final agreed upon scope, schedule, cost, and established project controls. The requisition is approved by the appropriate level of Progress Energy Management. Once the contract requisition is approved, a formal contract can be issued.

Dollar Value:

[REDACTED]

Contract Status:

Issued

Term Begin:

[REDACTED]

Term End:

Nature and Scope of Work:

[REDACTED]

Levy County Nuclear Filing
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
Actual & Estimated Filing: Contracts Executed

[Section (8)(c)]
REDACTED

Schedule AE-8A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: PROGRESS ENERGY - FL

DOCKET NO.: 080009 - EI

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/2008

Witness: Daniel Roderick/Dale Oliver

Contract No.: 00300968-00002

Major Task or Tasks Associated With: The project management and conceptual engineering activities to require further characterization of the Levy site by performing geotechnical evaluations, regional infrastructure studies, early procurement requirements, preliminary construction plan development, COLA development interfacete, and development of the site specific schedule.

Vendor Identity: Stone and Webster Inc.

Vendor Affiliation (specify 'direct' or 'indirect'): Direct

Number of Vendors Solicited: One, due to Westinghouse being the sole vendor for the reactor technology selected. Stone & Webster is Westinghouse contracted engineering and construction partner.

Number of Bids Received: A proposal was submitted by Stone and Webster Inc.

Brief Description of Selection Process: Upon receipt of proposal, New Plant Development (NPD) reviewed the proposal's technical scope, schedule, and cost. Comments were provided to the vendor and upon successful completion of comment resolution, a contract requisition was developed by NPD Project Controls. The requisition documents final agreed upon scope, schedule, cost, and established project controls. The requisition is approved by the appropriate level of Progress Energy Management. Once the contract requisition is approved, a formal contract can be issued.

Dollar Value: [REDACTED]

Contract Status:

Issued

Term Begin: [REDACTED]

Term End: [REDACTED]

Nature and Scope of Work:

Activities related to completing detailed estimates for site specific buildings, systems and components, and studies and evaluations in support of determining the overall site specific plant cost.

Levy County Nuclear Filing
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
Actual & Estimated Filing: Contracts Executed

[Section (8)(c)]

Schedule AE-8A

REDACTED

FLORIDA PUBLIC SERVICE COMMISSION

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/2008

Witness: Daniel Roderick/Dale Oliver

COMPANY: PROGRESS ENERGY - FL

DOCKET NO.: 080009 - EI

Contract No.: 00255934-00002

Major Task or Tasks Associated With: activities associated with providing engineering, environmental, and licensing services to support of Combined Operating License Application (COLA) development for a new greenfield site in Florida.

Vendor Identity: Joint Venture Team - Sargent & Lundy, CH2M Hill, & Worley Parsons

Vendor Affiliation (specify 'direct' or 'indirect'): Direct

Number of Vendors Solicited: Six

Number of Bids Received: Six

Brief Description of Selection Process: An RFP was completed for COLA Application preparation and sent to vendors. The next step required New Plant Development to

Dollar Value: [REDACTED]

Contract Status: Issued

Term Begin: [REDACTED]

Term End: [REDACTED]

Nature and Scope of Work:

Provide engineering, environmental, and licensing services in support of COLA development. Major tasks include:

- Task 1 - Prepare License Application and associated General & Admin. Information
- Task 2 - Perform site investigation, including necessary soil borings and constructing a meteorological tower to gather weather information.
- Task 3 - Prepare Chapter 2 of FSAR in accordance with applicable regulatory requirements including meteorological, geological, geotechnical, and seismological sections
- Task 4 - Prepare Environmental Report in accordance with applicable regulatory requirements, including site ecological investigations. Prepare Emergency Plan in accordance with applicable regulatory requirements.
- Task 5 - Prepare FSAR Chapters 4, 5, 6, 7, and 12 in accordance with applicable regulatory requirements.
- Task 6 - Prepare FSAR Chapters 13, 14, and 16 in accordance with applicable regulatory requirements.
- Task 7 - Prepare FSAR Chapters 1, 3, 8, 17, 18, & 19 in accordance with applicable regulatory requirements.
- Task 8 - Prepare FSAR Chapters 9, 10, 11, & 15 in accordance with applicable regulatory requirements.
- Task 9 - Prepare fire protection program, inspection programs, other programs, the security plan and quality assurance plan in accordance with applicable regulatory requirements.
- Task 10 - Prepare conceptual designs for various plant systems.
- Task 11 - Project Management support for all COLA preparation activities.

**Levy County Nuclear Filing
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
Actual & Estimated Filing: Contracts Executed**

[Section (8)(c)]

Schedule AE-8A

REDACTED

FLORIDA PUBLIC SERVICE COMMISSION

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/2008

Witness: Daniel Roderick/Dale Oliver

COMPANY: PROGRESS ENERGY - FL

DOCKET NO.: 080009 - E1

Contract No.: 00080678-00111

Major Task or Tasks Associated With: activities associated with providing environmental, line corridor selection studies, and licensing services in support of Site Certification Application (SCA) and Combined Operating License Application (COLA) development for transmission facilities to support a new greenfield site in Florida.

These are all planning activities and do not include actual design or construction activities.

Vendor Identity: Golder Associates Inc.

Vendor Affiliation (specify 'direct' or 'indirect'): Direct

Number of Vendors Solicited: One

Number of Bids Received: A proposal was submitted by Golder Associates Inc.

Brief Description of Selection Process: Upon receipt of proposal, Supply Chain and company management representatives reviewed the proposal's technical scope, schedule, and cost. A single source justification memo was prepared and approved based on the vendor's involvement since inception of the project and their ability to meet the required schedule requirements, a contract requisition was developed by Transmission Ops and Planning Project Support. The requisition documents final agreed upon scope, schedule, cost, and established project controls. The requisition was approved by the appropriate level of Progress Energy Management. Once the contract requisition was approved, a formal Work Authorization was issued.

Dollar Value:

[REDACTED]

Contract Issued:

Issued

Term Begin:

[REDACTED]

Term End:

Nature and Scope of Work: Provide environmental, line corridor selection studies, and licensing services in support of SCA and COLA development including:

Task 1 - Corridor Routing Study

Task 1a - Public Involvement

Task 2 - Preparation of applicable sections of the SCA

Task 3 - Certification Support and Hearings/Expert Testimony/Hearing Support/Agency Meetings/Outreach

Task 4 - Preparation of applicable sections of the NRC COLA

Levy County Nuclear Filing
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
Actual & Estimated Filing: Contracts Executed

[Section (b)(c)]
REDACTED

Schedule AE-8A

FLORIDA PUBLIC SERVICE COMMISSION

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

COMPANY: PROGRESS ENERGY - FL

For the Year Ended 12/31/2008

DOCKET NO.: 080009 - EI

Witness: Daniel Roderick/Dale Oliver

Contract No.: 00262141-00003

Major Task or Tasks Associated With: Activities associated with providing conceptual substation engineering and routing study services in support of transmission facilities to support a new greenfield site in Florida.

There all planning activities and do not include actual design or construction activities.

Vendor Identity: Power Engineers Inc

Vendor Affiliation (specify 'direct' or 'indirect'): Direct

Number of Vendors Solicited: One

Number of Bids Received: A proposal was submitted by Power Engineers Inc.

Brief Description of Selection Process: A contract requisition was developed by Transmission Ops and Planning (TOPS) Project Support. The requisition documents final agreed upon scope, schedule, cost, and established project controls. The requisition was approved by the appropriate level of Progress Energy Management. Once the contract requisition was approved, a formal Work Authorization was issued.

Dollar Value: [REDACTED]

Contract Status: Issued

Term Begin: [REDACTED]

Term End: [REDACTED]

Nature and Scope of Work: Provide conceptual substation engineering and line route study services in support of transmission facilities including:

- Preparation of preliminary substation design criteria and layout work
- Preparation of preliminary transmission line corridor layout work
- For each of the substations, prepare conceptual drawings/site plans

Levy County Nuclear Filing
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
Actual & Estimated Filing: Contracts Executed

Schedule AE-8A

[Section (b)(c)]
REDACTED

FLORIDA PUBLIC SERVICE COMMISSION

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

COMPANY: PROGRESS ENERGY - FL

For the Year Ended 12/31/2008

DOCKET NO.: 080009 - EI

Witness: Daniel Roderick/Dale Oliver

Contract No.: 00003382-00148

Major Task or Tasks Associated With:

Vendor Identity: Westinghouse Electric Company LLC.

Vendor Affiliation (specify 'direct' or 'indirect'): Direct

Number of Vendors Solicited: One, due to Westinghouse being the sole vendor for the reactor technology selected.

Number of Bids Received: N/A

Brief Description of Selection Process: Per approved Letter of Intent.

Dollar Value:

[REDACTED]

Contract Status: Issued

Term Begin:

[REDACTED]

Term End:

Nature and Scope of Work:

[REDACTED]

Levy County Nuclear Filing
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
Actual & Estimated Filing: Contracts Executed

[Section (b)(3)(c)]

Schedule AE-8A

REDACTED

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: PROGRESS ENERGY - FL

DOCKET NO.: 080009 - EI

Contract No.: 00300968-00007

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/2008

Witness: Daniel Roderick/Dale Oliver

Major Task or Tasks Associated With:

Vendor Identity: Stone and Webster Inc.

Vendor Affiliation (specify "direct" or "indirect"): Direct

Number of Vendors Solicited: One, due to Westinghouse being the sole vendor for the reactor technology selected. Stone & Webster is Westinghouse contracted engineering and construction partner.

Number of Bids Received: N/A

Brief Description of Selection Process: Per approved Letter of Intent.

Dollar Value:

Contract Status: Issued

Term Begin:

Term End:

Nature and Scope of Work:

Levy County Nuclear Filing
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
Actual & Estimated Filing: Contracts Executed

[Section (B)(c)]
REDACTED

Schedule AE-8A

FLORIDA PUBLIC SERVICE COMMISSION

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/2008

COMPANY: PROGRESS ENERGY - FL

DOCKET NO.: 080009 - EI

Witness: Daniel Roderick/Dale Oliver

Contract No.: 00300988-00006

Major Task or Tasks Associated With:

Vendor Identity: Stone and Webster Inc.

Vendor Affiliation (specify 'direct' or 'indirect'): Direct

Number of Vendors Solicited: One, due to Westinghouse being the sole vendor for the reactor technology selected. Stone & Webster is Westinghouse contracted engineering and construction partner.

Number of Bids Received: A proposal was submitted by Stone and Webster Inc.

Brief Description of Selection Process: Upon receipt of proposal, New Plant Development (NPD) reviewed the proposal's technical scope, schedule, and cost. Comments were provided to the vendor and upon successful completion of comment resolution, a contract requisition was developed by NPD Project Controls. The requisition documents final agreed upon scope, schedule, cost, and established project controls. The requisition is approved by the appropriate level of Progress Energy Management. Once the contract requisition is approved, a formal contract can be issued.

Dollar Value:

Contract Status:

Issued

Term Begin:

Term End:

Nature and Scope of Work:

**Levy County Nuclear Filing
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
Actual & Estimated Filing: Contracts Executed**

Schedule AE-8A

(Section 8)(c)]

REDACTED

FLORIDA PUBLIC SERVICE COMMISSION

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/2008

Witness: Daniel Roderick/Dale Oliver

COMPANY: PROGRESS ENERGY - FL

DOCKET NO.: 080009 - EI

Contract No.: 00255934-00003

Major Task or Tasks Associated With: activities associated with developing the Site Certification Application for the Levy Plant. The application will be submitted to the Florida Department of Environmental Protection.

Vendor Identity: Joint Venture Team - Sargent & Lundy, CH2M Hill, & Worley Parsons

Vendor Affiliation (specify 'direct' or 'indirect'); Direct

Number of Vendors Solicited: 1

Number of Bids Received: 1

Brief Description of Selection Process: This authorization is closely tied to the Levy COLA Environmental Report. An Impact Evaluation was submitted to document project scope, schedule, cost, and risk. The impact evaluation is challenged with technical, QA, and financial reviews prior to approval. The approved impact evaluation is incorporated into a new work authorization.

Dollar Value:

[REDACTED]

Contract Status:

Issued

Term Begin:

[REDACTED]

Term End:

Nature and Scope of Work:

Provide engineering, environmental, and licensing services in support of Site Certification Application development. Major tasks include:

- Task 1 - Site Characterization
- Task 2 - Plant & Associated Facilities
- Task 3 - Construction Impacts
- Task 4 - Operational Impacts
- Task 5 - Economic and Social Effects
- Task 6 - Electrical Transmission Lines
- Task 7 - Need for Power
- Task 8 - Site & Design Alternatives

Levy County Nuclear Filing
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
Actual & Estimated Filing: Calculation of the Estimated True-up Amount for the Period

REDACTED
[section (5)(c)4.]

Schedule AE-9

FLORIDA PUBLIC SERVICE COMMISSION EXPLANATION: Calculate the estimated net true-up balance, including revenue and interest.

COMPANY: PROGRESS ENERGY - FL

For the Year Ended 12/31/2008

DOCKET NO.: 080009 - EI

Witness: Lori Cross

Line No.	Description	(A) Actual January	(B) Actual February	(C) Actual March	(D) Projected April	(E) Projected May	(F) Projected June	(G) 6 Month Total
1	NFR Revenues (net of Revenue Taxes)	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
2	True-Up Provision	-	-	-	-	-	-	-
3	NFR Revenues Applicable to Period (Lines 1 + 2)	-	-	-	-	-	-	-
4	Jurisdictional NFR Costs							
5	Over/Under Recovery true-up provision (Line 3 - Line 4c)							
6	Interest Provision	-	-	-	-	-	-	-
7	Beginning Balance True-up & Interest Provision	-	-	-	-	-	-	-
a	Deferred True-up	-	-	-	-	-	-	-
8	True-Up Collected (Refunded) (See Line 2)	-	-	-	-	-	-	-
9	End of Period True-up	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -

Levy County Nuclear Filing
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
Actual & Estimated Filing: Calculation of the Estimated True-up Amount for the Period

REDACTED
[section (5)(c)4.]

Schedule AE-9

FLORIDA PUBLIC SERVICE COMMISSION EXPLANATION: Calculate the estimated net true-up balance, including revenue and interest.

COMPANY: PROGRESS ENERGY - FL

For the Year Ended 12/31/2008

DOCKET NO.: 080009 - EI

Witness: Lori Cross

Line No.	Description	(H) Projected July	(I) Projected August	(J) Projected September	(K) Projected October	(L) Projected November	(M) Projected December	(N) 12 Month Total
1	NFR Revenues (net of Revenue Taxes)	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
2	True-Up Provision	-	-	-	-	-	-	-
3	NFR Revenues Applicable to Period (Lines 1 + 2)	-	-	-	-	-	-	-
4	Jurisdictional NFR Costs							
5	Over/Under Recovery true-up provision (Line 3 - Line 4c)							
6	Interest Provision	-	-	-	-	-	-	-
7	Beginning Balance True-up & Interest Provision	-	-	-	-	-	-	-
a	Deferred True-up	-	-	-	-	-	-	-
8	True-Up Collected (Refunded) (See Line 2)	-	-	-	-	-	-	-
9	End of Period True-up	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -

**SCHEDULE APPENDIX
REDACTED**

EXHIBIT (LC-2)

**PROGRESS ENERGY FLORIDA, INC.
Levy County Nuclear Filing
COMMISSION SCHEDULES (P-1 Through P-10)**

JANUARY 2009 - DECEMBER 2009

Projections

DOCKET NO. 080149-EI

**Levy County Nuclear Filing
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
Projection Filing: Retail Revenue Requirements Summary**

[Section (5)(c)1.c.]

Schedule P-1

FLORIDA PUBLIC SERVICE COMMISSION

EXPLANATION: Provide a summary of the projected total retail revenue requirement for the subsequent year.

REDACTED

COMPANY: PROGRESS ENERGY - FL

For the Year Ended 12/31/2009

DOCKET NO.: 080009 - EI

Witness: Lori Cross

Line No.	(A) Projected January	(B) Projected February	(C) Projected March	(D) Projected April	(E) Projected May	(F) Projected June	(G) 6 Month Total
Jurisdictional Dollars							
1.	\$ 6,892,358	\$ 9,247,280	\$ 9,659,514	\$ 9,575,619	\$ 9,406,221	\$ 10,006,348	\$ 54,787,342
2.	[REDACTED]						
3.	80,973	101,365	102,384	101,668	129,517	97,901	613,807
4.	19,910	114,829	216,905	321,225	426,664	534,707	1,634,259
5.	Other Adjustments						
6.	Total Period Revenue Requirements (Lines 1 through 5)						
7.	Prior Prior January - December 2007 Revenue Requirements						
8.	Prior Prior January - December 2008 Revenue Requirements						
9.	Total Revenue Requirements as of December 2009						

Levy County Nuclear Filing
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
Projection Filing: Retail Revenue Requirements Summary

[Section (5)(c)1.c.]

Schedule P-1

FLORIDA PUBLIC SERVICE COMMISSION

EXPLANATION: Provide a summary of the projected total retail revenue requirement for the subsequent year.

REDACTED

COMPANY: PROGRESS ENERGY - FL

For the Year Ended 12/31/2009

DOCKET NO.: 080009 - EI

Witness: Lori Cross

Line No.	(H) Projected July	(I) Projected August	(J) Projected September	(K) Projected October	(L) Projected November	(M) Projected December	(N) 12 Month Total
Jurisdictional Dollars							
1.	\$ 9,738,603	\$ 9,569,205	\$ 8,514,685	\$ 8,523,887	\$ 8,354,489	\$ 9,792,486	\$ 109,280,698
2.	[REDACTED]						
3.	98,522	98,282	98,535	130,634	102,792	102,542	1,243,114
4.	645,051	756,070	866,125	975,654	1,086,610	1,201,970	7,165,740
5.	Other Adjustments						
6.	Total Period Revenue Requirements (Lines 1 through 5)						
7.	-	-	224,598	460,273	482,739	543,835	1,711,443
8.	Prior Prior January - December 2007 Revenue Requirements						
9.	Total Revenue Requirements as of December 2009						

Levy County Nuclear Filing
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
Projection Filing: Construction Costs

[Section (5)(c)1.c.]

Schedule P-3

FLORIDA PUBLIC SERVICE COMMISSION

EXPLANATION:

Provide the calculation of the projected carrying costs on projected construction balances for the subsequent year.

REDACTED

COMPANY: PROGRESS ENERGY - FL

For the Year Ended 12/31/2009

DOCKET NO.: 080009 - EI

Witness: Lori Cross

Line No.		(A)	(B)	(C)	(D)	(E)	(F)	(G)	(H)
		Beginning of Period	Projected January	Projected February	Projected March	Projected April	Projected May	Projected June	Total to Date
Jurisdictional Dollars									
1.	Nuclear CWIP Additions (Schedule P-6, line 70)								
2.	Transfers to Plant in Service								
3.	Other Adjustments (d)								
4.	CWIP Base Eligible for Return (Line 1 - 2 + 3)								
5.	Average Net CWIP Additions								
6.	Return on Average Net CWIP Additions (c)								
	a. Equity Component (a)								
	b. Equity Comp. grossed up for taxes (b)								
	c. Debt Component								
7.	Total Return Requirements (Line 6b + 6c)								

(a) The monthly Equity Component of 6.85% reflects an 11.75% return on equity.

(b) Requirement for the payment of income taxes is calculated using a Federal Income Tax rate of 38.575%.

(c) AFUDC actual monthly rate is calculated using the formula $M = [(1 + A/100)^{1/12} - 1] \times 100$; resulting in a monthly accrual rate of 0.005464 (Equity) and 0.001626 (Debt), which results in the annual rate of 8.848%.

(d) This adjustment is the amortization of the prior period carrying charges that will be collected through rates in 2009.

**Levy County Nuclear Filing
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
Projection Filing: Construction Costs**

[Section (5)(c)1.c.]

Schedule P-3

FLORIDA PUBLIC SERVICE COMMISSION

EXPLANATION:

Provide the calculation of the projected carrying costs on projected construction balances for the subsequent year.

REDACTED

COMPANY: PROGRESS ENERGY - FL

For the Year Ended 12/31/2009

DOCKET NO.: 080009 - EI

Witness: Lori Cross

Line No.		(I)	(J)	(K)	(L)	(M)	(N)	(O)	(P)
		Beginning of Period	Projected July	Projected August	Projected September	Projected October	Projected November	Projected December	Total to Date
Jurisdictional Dollars									
1.	Nuclear CWIP Additions (Schedule P-6, line 70)								
2.	Transfers to Plant in Service								
3.	Other Adjustments (d)								
4.	CWIP Base Eligible for Return (Line 1 - 2 + 3)								
5.	Average Net CWIP Additions								
6.	Return on Average Net CWIP Additions (c)								
a.	Equity Component (a)								
b.	Equity Comp. grossed up for taxes (b)								
c.	Debt Component								
7.	Total Return Requirements (Line 6b + 6c)								

(a) The monthly Equity Component of 6.85% reflects an 11.75% return on equity.

(b) Requirement for the payment of income taxes is calculated using a Federal Income Tax rate of 38.575%.

(c) AFUDC actual monthly rate is calculated using the formula $M = [(1 + A/100)^{1/12} - 1] \times 100$; resulting in a monthly accrual rate of 0.005464 (Equity) and 0.001626 (Debt), which results in the annual rate of 8.848%.

(d) This adjustment is the amortization of the prior period carrying charges that will be collected through rates in 2009.

Levy County Nuclear Filing
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
Projection Filing: Deferred Tax Carrying Costs

[Section (5)(c)1.c.]

Schedule P-3A

FLORIDA PUBLIC SERVICE COMMISSION

EXPLANATION: Provide the calculation of the projected deferred tax Carrying Costs for the subsequent year.

REDACTED

COMPANY: PROGRESS ENERGY - FL

For the Year Ended 12/31/2009

DOCKET NO.: 080009 - EI

Witness: Lori Cross

Line No.	(A) Beginning of Period	(B) Projected January	(C) Projected February	(D) Projected March	(E) Projected April	(F) Projected May	(G) Projected June	(H) 6 Month Total	
Jurisdictional Dollars									
1.	Construction Period Interest (Schedule P-3B, Line 5)	\$1,256,429	\$1,466,788	\$1,677,147	\$1,905,804	\$2,152,761	\$2,399,719	\$10,858,648	
2.	Recovered Costs Excluding AFUDC (Schedule P-2, Line 1+ Line 3)	[REDACTED]							
3.	Other Adjustments (d)	271,237	271,237	271,237	271,237	271,237	271,237	1,627,419	
4.	Tax Basis Less Book Basis (Prior Mo Balance + Line 1 + 2 + 3)	<u>\$ (6,104,188)</u>	<u>\$15,915,391</u>	<u>\$40,669,648</u>	<u>\$66,215,896</u>	<u>\$92,076,304</u>	<u>\$118,183,669</u>	<u>\$145,307,516</u>	
5.	Deferred Tax Asset (DTA) on Tax Basis in Excess of Book (Line 4 * Tax Rate)	<u>\$ (2,354,690)</u>	<u>\$ 6,139,362</u>	<u>\$ 15,888,317</u>	<u>\$ 25,542,782</u>	<u>\$ 35,518,434</u>	<u>\$ 45,589,350</u>	<u>\$ 56,052,374</u> n/a	
6.	Average Accumulated DTA	\$1,892,336	\$10,913,839	\$20,615,549	\$30,530,608	\$40,553,892	\$50,820,862		
7.	Carrying Costs on DTA (c)								
a.	Equity Component (a)	10,340	59,633	112,843	166,819	221,586	277,685	848,707	
b.	Equity Comp. grossed up for taxes (b)	16,833	97,083	183,384	271,582	360,743	452,072	1,381,697	
c.	Debt Component	3,077	17,746	33,521	49,643	65,941	82,635	252,562	
8.	Total Return Requirements (Line 7b + 7c)	<u>\$ 19,910</u>	<u>\$ 114,829</u>	<u>\$ 216,905</u>	<u>\$ 321,225</u>	<u>\$ 426,884</u>	<u>\$ 534,707</u>	<u>\$ 1,634,259</u>	

(a) The monthly Equity Component of 6.85% reflects an 11.75% return on equity.

(b) Requirement for the payment of income taxes is calculated using a Federal Income Tax rate of 38.575%.

(c) AFUDC actual monthly rate is calculated using the formula $M = [(1 + A/100)^{1/12} - 1] \times 100$; resulting in a monthly accrual rate of 0.005464 (Equity) and 0.001626 (Debt), which results in the annual rate of 8.848%.

(d) Balance represents the prior period debt component that was recorded as a liability that is now included in rates and being amortized over twelve months.

Levy County Nuclear Filing
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
Projection Filing: Deferred Tax Carrying Costs

[Section (5)(c)1.c.]

Schedule P-3A

FLORIDA PUBLIC SERVICE COMMISSION

EXPLANATION: Provide the calculation of the projected deferred tax Carrying Costs for the subsequent year.

REDACTED

COMPANY: PROGRESS ENERGY - FL

For the Year Ended 12/31/2009

DOCKET NO.: 080009 - EI

Witness: Lori Cross

Line No.	(I) Beginning of Period	(J) Projected July	(K) Projected August	(L) Projected September	(M) Projected October	(N) Projected November	(O) Projected December	(P) 12 Month Total	
Jurisdictional Dollars									
1.	Construction Period Interest (Schedule P-3B, Line 5)	\$2,625,625	\$2,830,480	\$3,035,334	\$3,278,405	\$3,559,692	\$3,840,979	\$30,029,163	
2.	Recovered Costs Excluding AFUDC (Schedule P-2, Line 1+ Line 3)	REDACTED							
3.	Other Adjustments (d)	271,237	271,237	271,237	271,237	271,237	271,237	3,254,838	
4.	Tax Basis Less Book Basis (Prior Mo Balance + Line 1 + 2 + 3)	<u>\$145,307,516</u>	<u>\$172,558,922</u>	<u>\$200,015,183</u>	<u>\$226,791,177</u>	<u>\$253,988,842</u>	<u>\$281,467,793</u>	<u>\$310,835,426</u>	n/a
5.	Deferred Tax Asset (DTA) on Tax Basis in Excess of Book (Line 4 * Tax Rate)	<u>\$56,052,374</u>	<u>\$66,564,604</u>	<u>\$77,155,857</u>	<u>\$87,484,697</u>	<u>\$97,976,196</u>	<u>\$108,576,201</u>	<u>\$119,904,765</u>	n/a
6.	Average Accumulated DTA	\$61,308,489	\$71,860,231	\$82,320,277	\$92,730,446	\$103,276,198	\$114,240,483		
7.	Carrying Costs on DTA (c)								
a.	Equity Component (a)		334,990	392,644	449,798	506,679	564,301	624,210	3,721,329
b.	Equity Comp. grossed up for taxes (b)		545,364	639,226	732,272	824,875	918,683	1,016,215	6,058,332
c.	Debt Component		99,688	116,845	133,853	150,780	167,927	185,755	1,107,409
8.	Total Return Requirements (Line 7b + 7c)	<u>\$ 645,051</u>	<u>\$ 756,070</u>	<u>\$ 866,125</u>	<u>\$ 975,654</u>	<u>\$ 1,086,610</u>	<u>\$ 1,201,970</u>	<u>\$ 7,185,740</u>	

(a) The monthly Equity Component of 6.85% reflects an 11.75% return on equity.

(b) Requirement for the payment of income taxes is calculated using a Federal Income Tax rate of 38.575%.

(c) AFUDC actual monthly rate is calculated using the formula $M = [(1 + A/100)^{1/12} - 1] \times 100$; resulting in a monthly accrual rate of 0.005464 (Equity) and 0.001626 (Debt), which results in the annual rate of 8.848%.

(d) Balance represents the prior period debt component that was recorded as a liability that is now included in rates and being amortized over twelve months.

Levy County Nuclear Filing
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
Projection Filing: Construction Period Interest

[Section (5)(c)1.c.]

Schedule P-3B

FLORIDA PUBLIC SERVICE COMMISSION
 COMPANY: PROGRESS ENERGY - FL
 DOCKET NO.: 080009 - EI

EXPLANATION: Provide the calculation of the projected
 Construction Period Interest for
 the subsequent year.

REDACTED
 For the Year Ended 12/31/2009
 Witness: Lori Cross

Line No.	(A) Beginning of Period	(B) Projected January	(C) Projected February	(D) Projected March	(E) Projected April	(F) Projected May	(G) Projected June	(H) 6 Month Total	
Jurisdictional Dollars									
1.	Beginning Balance	\$ 236,902,219	\$ 280,189,444	\$ 323,476,669	\$ 366,763,695	\$ 417,582,299	\$ 468,400,702		
2.	Additions Preconstruction	[REDACTED]							
3.	Additions Construction	36,834,542	36,834,542	36,834,542	43,510,693	43,510,693	43,510,693	241,035,706	
4.	Other Adjustments	-	-	-	-	-	-		
5.	Ending Balance Excluding CPI	[REDACTED]							
6.	Average Balance Eligible for CPI	258,545,832	301,833,057	345,120,282	392,173,097	442,991,500	493,809,904		
7.	Monthly CPI Rate [Note 1]	0.0048596	0.0048596	0.0048596	0.0048596	0.0048596	0.0048596		
8.	Construction Period Interest for Tax (CPI)	\$ 1,256,429	\$ 1,466,788	\$ 1,677,147	\$ 1,905,804	\$ 2,162,761	\$ 2,399,719	\$ 10,858,648	

Note 1: CPI rate is the projected weighted average debt rate for the period.

**Levy County Nuclear Filing
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
Projection Filing: Construction Period Interest**

[Section (5)(c)1.c.]

Schedule P-3B

FLORIDA PUBLIC SERVICE COMMISSION

EXPLANATION:

Provide the calculation of the projected
Construction Period Interest for
the subsequent year.

REDACTED

COMPANY: PROGRESS ENERGY - FL

For the Year Ended 12/31/2009

DOCKET NO.: 080009 - EI

Witness: Lori Cross

Line No.	(I) Beginning of Period	(J) Projected July	(K) Projected August	(L) Projected September	(M) Projected October	(N) Projected November	(O) Projected December	(P) 12 Month Total	
Jurisdictional Dollars									
1.	Beginning Balance	\$ 519,219,106	\$ 561,373,795	\$ 603,528,484	\$ 645,683,173	\$ 703,565,866	\$ 761,448,558		
2.	Additions Preconstruction								
3.	Additions Construction	35,830,447	35,830,447	35,830,447	49,772,456	49,772,456	49,772,456	497,844,417	
4.	Other Adjustments	-	-	-	-	-	-		
5.	Ending Balance Excluding CPI								
6.	Average Balance Eligible for CPI	540,296,451	582,451,140	624,605,829	674,624,519	732,507,212	790,389,904		
7.	Monthly CPI Rate [Note 1]	0.0048596	0.0048596	0.0048596	0.0048596	0.0048596	0.0048596		
8.	Construction Period Interest for Tax (CPI)	\$ 2,625,625	\$ 2,830,480	\$ 3,035,334	\$ 3,278,405	\$ 3,559,692	\$ 3,840,979		

Note 1: CPI rate is the projected weighted average debt rate for the period.

Levy County Nuclear Filing
 Pre-Construction Costs and Carrying Costs on Construction Cost Balance
 Projection Filing: Contracts Executed

(Section 8)(c)

Schedule P-8

FLORIDA PUBLIC SERVICE COMMISSION
 COMPANY: PROGRESS ENERGY - FL
 DOCKET NO.: 080009 - EI

EXPLANATION: Provide a list of contracts executed in excess of \$1 million including a description of the work, the dollar value and term of the contract, the method of vendor selection, the identity and affiliation of the vendor, and current status of the contract.

REDACTED
 For the Year Ended 12/31/2008
 Witness: Darrel Rosenfeld/Dale Oliver

(A)	(B)	(C)	(D)	(E)	(F)	(G)	(H)	(I)	(J)	(K)	
Line No.	Contract No.	Status of Contract	Original Term of Contract	Current Term of Contract	Original Amount	Actual Expended as of Prior Year End	Estimate of amount to be Expended in Current Year (2008)	Estimate of Final Contract Amount	Name of Contractor (and Affiliation if any)	Method of Selection	Work Description
1	00003382-00128	Issued							Warringtonhouse Electric Co. LLC.	Sole Source Award based on selected vendor from the technology selected	Levy Price Finalization support
2	00300985-00004	Issued							Stone & Webster Inc.	Sole Source Award based on selected vendor from the technology selected	Levy Price Finalization support
3	00300985-00002	Issued							Stone & Webster Inc.	Sole Source Award based on selected vendor from the technology selected	Levy Phase 1A - Conceptual Design and site characterization
4	00255834-00002	Issued							Joint Venture Team (Bergant & Lundy, CH2M Hill, & Worley Parsons) - 00255834-00002	RFP, Competitive Bid & Evaluation process. Low Cost bidder accepted.	Combined Operating License Application (COLA) preparer
5	00090878-00111	Issued							Galder Associates Inc.	Sole Source	LNP Transmission Corridor Study
6	00262141-00003	Issued							Power Engineers Inc.	Sole Source	Line and Substation Design Study Support
7											
	00300985-06	Issued							Stone & Webster Inc.	Sole Source Award based on selected vendor from the technology selected	LNP Phase 1 Work Activities to Support SCALWA Submittal
8									Stone & Webster Inc.	Sole Source Award based on selected vendor from the technology selected	
	00300985-07	Issued									
9									Warringtonhouse Electric Co. LLC.	Sole Source Award based on selected vendor from the technology selected	
	00003382-14	Issued									
10	00255834-00003	Issued							Joint Venture Team (Bergant & Lundy, CH2M Hill, & Worley Parsons) - 00255834-00003	RFP, Competitive Bid & Evaluation process. Low Cost bidder accepted.	Levy Site Certification Application

Note: Original amount for contract nbr. 00255834-00002 reflects cost of COLA prior to final site selection work being completed.

Levy County Nuclear Filing
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
Projection Filing: Contracts Executed

[Section (b)(c)]

REDACTED

Schedule P-8A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: PROGRESS ENERGY - FL

DOCKET NO.: 080009 - EI

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/2009

Witness: Daniel Roderick/Dale Oliver

Contract No.: 00003382-00128

Major Task or Tasks Associated With: Activities necessary to determine and document detailed costs associated with the Levy Nuclear Plant (LNP) standard plant. These are all planning activities and do not include actual design or construction activities.

Vendor Identity: Westinghouse Electric Company LLC.

Vendor Affiliation (specify 'direct' or 'indirect'): Direct

Number of Vendors Solicited: One, due to Westinghouse being the sole vendor for the reactor technology selected.

Number of Bids Received: A proposal was submitted by Westinghouse LLC.

Brief Description of Selection Process: Upon receipt of proposal, New Plant Development (NPD) reviewed the proposal's technical scope, schedule, and cost. Comments were provided to the vendor and upon successful completion of comment resolution, a contract requisition was developed by NPD Project Controls. The requisition documents final agreed upon scope, schedule, cost, and established project controls. The requisition is approved by the appropriate level of Progress Energy Management. Once the contract requisition is approved, a formal contract can be issued.

Dollar Value: [REDACTED]

Contract Status: Issued

Term Begin: [REDACTED]

Term End: [REDACTED]

Nature and Scope of Work: [REDACTED]

Levy County Nuclear Filing
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
Projection Filing: Contracts Executed

[Section (8)(c)]

REDACTED

Schedule P-8A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: PROGRESS ENERGY - FL

DOCKET NO.: 080009 - EI

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/2009

Witness: Daniel Roderick/Dale Oliver

Contract No.: 00300968-00004

Major Task or Tasks Associated With: Activities necessary to determine and document detailed costs associated with the Levy Nuclear Plant (LNP) site specific systems and buildings. These are all planning activities and do not include actual design or construction activities.

Vendor Identity: Stone and Webster Inc.

Vendor Affiliation (specify "direct" or "indirect"): Direct

Number of Vendors Solicited: One, due to Westinghouse being the sole vendor for the reactor technology selected. Stone & Webster is Westinghouse contracted engineering and construction partner.

Number of Bids Received: A proposal was submitted by Stone and Webster Inc.

Brief Description of Selection Process: Upon receipt of proposal, New Plant Development (NPD) reviewed the proposal's technical scope, schedule, and cost. Comments were provided to the vendor and upon successful completion of comment resolution, a contract requisition was developed by NPD Project Controls. The requisition documents final agreed upon scope, schedule, cost, and established project controls. The requisition is approved by the appropriate level of Progress Energy Management. Once the contract requisition is approved, a formal contract can be issued.

Dollar Value: [REDACTED]

Contract Status: Issued

Term Begin: [REDACTED]

Term End: [REDACTED]

Nature and Scope of Work: [REDACTED]

Levy County Nuclear Filing
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
Projection Filing: Contracts Executed

[Section (8)(c)]
REDACTED

Schedule P-8A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: PROGRESS ENERGY - FL

DOCKET NO.: 080009 - EI

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/2009

Witness: Daniel Roderick/Dale Oliver

Contract No.: 00300968-00002

Major Task or Tasks Associated With: The project management and conceptual engineering activities to require further characterization of the Levy site by performing geotechnical evaluations, regional infrastructure studies, early procurement requirements, preliminary construction plan development, COLA development interfacete, and development of the site specific schedule.

Vendor Identity: Stone and Webster Inc.

Vendor Affiliation (specify 'direct' or 'indirect'): Direct

Number of Vendors Solicited: One, due to Westinghouse being the sole vendor for the reactor technology selected. Stone & Webster is Westinghouse contracted engineering and construction partner.

Number of Bids Received: A proposal was submitted by Stone and Webster Inc.

Brief Description of Selection Process: Upon receipt of proposal, New Plant Development (NPD) reviewed the proposal's technical scope, schedule, and cost. Comments were provided to the vendor and upon successful completion of comment resolution, a contract requisition was developed by NPD Project Controls. The requisition documents final agreed upon scope, schedule, cost, and established project controls. The requisition is approved by the appropriate level of Progress Energy Management. Once the contract requisition is approved, a formal contract can be issued.

Dollar Value: [REDACTED]

Contract Status: Issued

Term Begin: [REDACTED]

Term End: [REDACTED]

Nature and Scope of Work:

Activities related to completing detailed estimates for site specific buildings, systems and components, and studies and evaluations in support of determining the overall site specific plant cost.

Levy County Nuclear Filing
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
Projection Filing: Contracts Executed

[Section (8)(c)]
REDACTED

Schedule P-8A

FLORIDA PUBLIC SERVICE COMMISSION

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/2009

COMPANY: PROGRESS ENERGY - FL

Witness: Daniel Roderick/Dale Oliver

DOCKET NO.: 080009 - EI

Contract No.: 00255834-00002

Major Task or Tasks Associated With: activities associated with providing engineering, environmental, and licensing services to support of Combined Operating License Application (COLA) development for a new greenfield site in Florida.

Vendor Identity: Joint Venture Team - Sargent & Lundy, CH2M Hill, & Worley Parsons

Vendor Affiliation (specify 'direct' or 'indirect'): Direct

Number of Vendors Solicited: Six

Number of Bids Received: Six

Brief Description of Selection Process: An RFP was completed for COLA Application preparation and sent to vendors. The next step required New Plant Development to assemble a review team and complete a detailed evaluation of the proposals. Vendors were evaluated and scored on the following criteria: Corporate Experience, Team Experience, Technical Plan, and Financial. This evaluation has been formally documented. Once the vendor was selected, a contract was prepared and approved and a pre-award meeting was held prior to starting work on the project.

Dollar Value: [REDACTED]

Contract Status: Issued

Term Begin: [REDACTED]

Term End: [REDACTED]

Nature and Scope of Work:

Provide engineering, environmental, and licensing services in support of COLA development. Major tasks include:

Task 1 - Prepare License Application and associated General & Admin. Information

Task 2 - Perform site investigation, including necessary soil borings and constructing a meteorological tower to gather weather information.

Task 3 - Prepare Chapter 2 of FASR in accordance with applicable regulatory requirements including meteorological, geological, geotechnical, and seismological sections.

Task 4 - Prepare Environmental Report in accordance with applicable regulatory requirements, including site ecological investigations. Prepare Emergency Plan in accordance with applicable regulatory requirements.

Task 5 - Prepare FSAR Chapters 4, 5, 6, 7, and 12 in accordance with applicable regulatory requirements.

Task 6 - Prepare FSAR Chapters 13, 14, and 18 in accordance with applicable regulatory requirements.

Task 7 - Prepare FSAR Chapters 1, 3, 8, 17, 18, & 19 in accordance with applicable regulatory requirements.

Task 8 - Prepare FSAR Chapters 9, 10, 11, & 15 in accordance with applicable regulatory requirements.

Task 9 - Prepare fire protection program, inspection programs, other programs, the security plan and quality assurance plan in accordance with applicable regulatory requirements.

Task 10 - Prepare conceptual designs for various plant systems.

Task 11 - Project Management support for all COLA preparation activities.

Levy County Nuclear Filing
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
Projection Filing: Contracts Executed

[Section (B)(c)]
REDACTED

Schedule P-8A

FLORIDA PUBLIC SERVICE COMMISSION

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/2009

COMPANY: PROGRESS ENERGY - FL

Witness: Daniel Roderick/Dale Oliver

DOCKET NO.: 080009 - EI

Contract No.: 00090678-00111

Major Task or Tasks Associated With: activities associated with providing environmental, line corridor selection studies, and licensing services in support of Site Certification Application (SCA) and Combined Operating License Application (COLA) development for transmission facilities to support a new greenfield site in Florida.

Vendor Identity: Golder Associates Inc.

Vendor Affiliation (specify 'direct' or 'indirect'): Direct

Number of Vendors Solicited: One

Number of Bids Received: A proposal was submitted by Golder Associates Inc.

Brief Description of Selection Process: Upon receipt of proposal, Supply Chain and company management representatives reviewed the proposal's technical scope, schedule, and cost. A single source justification memo was prepared and approved based on the vendor's involvement since inception of the project and their ability to meet the required schedule requirements, a contract requisition was developed by Transmission Ops and Planning Project Support. The requisition documents final agreed upon scope, schedule, cost, and established project controls. The requisition was approved by the appropriate level of Progress Energy Management. Once the contract requisition was approved, a formal Work Authorization was issued.

Dollar Value: [REDACTED]

Contract Status: Issued

Term Begin: [REDACTED]

Term End: [REDACTED]

Nature and Scope of Work: Provide environmental, line corridor selection studies, and licensing services in support of SCA and COLA development including:

Task 1 - Corridor Routing Study

Task 1a - Public Involvement

Task 2 - Preparation of applicable sections of the SCA

Task 3 - Certification Support and Hearings/Expert Testimony/Hearing Support/Agency Meetings/Outreach

Task 4 - Preparation of applicable sections of the NRC COLA

Levy County Nuclear Filing
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
Projection Filing: Contracts Executed

[Section (b)(3)]
REDACTED

Schedule P-8A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: PROGRESS ENERGY - FL

DOCKET NO.: 080009 - EI

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/2009

Witness: Daniel Roderick/Dale Oliver

Contract No.: 00262141-00003

Major Task or Tasks Associated With: Activities associated with providing conceptual substation engineering and routing study services in support of transmission facilities to support a new greenfield site in Florida.

There are all planning activities and do not include actual design or construction activities.

Vendor Identity: Power Engineers Inc

Vendor Affiliation (specify 'direct' or 'indirect'): Direct

Number of Vendors Solicited: One

Number of Bids Received: A proposal was submitted by Power Engineers Inc.

Brief Description of Selection Process: A contract requisition was developed by Transmission Ops and Planning (TOPS) Project Support. The requisition documents final agreed upon scope, schedule, cost, and established project controls. The requisition was approved by the appropriate level of Progress Energy Management. Once the contract requisition was approved, a formal Work Authorization was issued.

Dollar Value: [REDACTED]

Contract Status: Issued

Term Begin: [REDACTED]

Term End: [REDACTED]

Nature and Scope of Work: Provide conceptual substation engineering and line route study services in support of transmission facilities including:

- Preparation of preliminary substation design criteria and layout work
- Preparation of preliminary transmission line corridor layout work
- For each of the substations, prepare conceptual drawings/site plans

Levy County Nuclear Filing
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
Projection Filing: Contracts Executed

[Section 8)(c)]

REDACTED

Schedule P-8A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: PROGRESS ENERGY - FL

DOCKET NO.: 080009 - EI

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/2009

Witness: Daniel Roderick/Dale Oliver

Contract No.: 00003382-00148

Major Task or Tasks Associated With: The contractor will provide supply chain, Quality Assurance, project management, and engineering services as necessary to negotiate and establish manufacturing agreements for a limited amount of equipment associated with the AP-1000 reactor technology for the potential new Levy Plant.

Vendor Identity: Westinghouse Electric Company LLC.

Vendor Affiliation (specify 'direct' or 'indirect'): Direct

Number of Vendors Solicited: One, due to Westinghouse being the sole vendor for the reactor technology selected.

Number of Bids Received: N/A

Brief Description of Selection Process: Per approved Letter of Intent.

Dollar Value: [REDACTED]

Contract Status: Issued

Term Begin: [REDACTED]

Term End: [REDACTED]

Nature and Scope of Work: [REDACTED]

Levy County Nuclear Filing
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
Projection Filing: Contracts Executed

[Section (b)(c)]
REDACTED

Schedule P-8A

FLORIDA PUBLIC SERVICE COMMISSION

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/2009

COMPANY: PROGRESS ENERGY - FL

DOCKET NO.: 080009 - EI

Witness: Daniel Roderick/Dale Oliver

Contract No.: 00300968-00007

Major Task or Tasks Associated With: Execute the Limited Authorization described in the Letter of Intent (LOI) issued to Westinghouse Company (WEC) and Shaw Stone and Webster

Vendor Identity: Stone and Webster Inc.

Vendor Affiliation (specify 'direct' or 'indirect'): Direct

Number of Vendors Solicited: One, due to Westinghouse being the sole vendor for the reactor technology selected. Stone & Webster is Westinghouse contracted engineering and construction partner.

Number of Bids Received: N/A

Brief Description of Selection Process: Per approved Letter of Intent.

Dollar Value: [REDACTED]

Contract Status: Issued

Term Begin: [REDACTED]
Term End: [REDACTED]

Nature and Scope of Work: [REDACTED]

Levy County Nuclear Filing
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
Projection Filing: Contracts Executed

[Section (b)(c)]
REDACTED

Schedule P-8A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: PROGRESS ENERGY - FL

DOCKET NO.: 080009 - EI

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/2009

Witness: Daniel Roderick/Dale Oliver

Contract No.: 00300968-00006

Major Task or Tasks Associated With: 1) The scope of work includes those activities necessary to support the Site Certification Application (SCA) and Limited Work Authorization (LWA) submittals.

Vendor Identity: Stone and Webster Inc.

Vendor Affiliation (specify 'direct' or 'indirect'): Direct

Number of Vendors Solicited: One, due to Westinghouse being the sole vendor for the reactor technology selected. Stone & Webster is Westinghouse contracted

Number of Bids Received: A proposal was submitted by Stone and Webster Inc.

Brief Description of Selection Process: Upon receipt of proposal, New Plant Development (NPD) reviewed the proposal's technical scope, schedule, and cost. Comments were provided to the vendor and upon

Dollar Value: [REDACTED]

Contract Status: Issued

Term Begin: [REDACTED]

Term End: [REDACTED]

Nature and Scope of Work:

All work activities required to support the Levy Limited Work Authorization and Site Certification Application.

Levy County Nuclear Filing
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
Projection Filing: Contracts Executed

[Section (8)(c)]

REDACTED

Schedule P-8A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: PROGRESS ENERGY - FL

DOCKET NO.: 080009 - EI

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/2009

Witness: Daniel Roderick/Dale Oliver

Contract No.: 00255934-00003

Major Task or Tasks Associated With: activities associated with developing the Site Certification Application for the Levy Plant. The application will be submitted to the Florida Department of Environmental Protection.

Vendor Identity: Joint Venture Team - Sargent & Lundy, CH2M Hill, & Worley Parsons

Vendor Affiliation (specify 'direct' or 'indirect'): Direct

Number of Vendors Solicited: 1

Number of Bids Received: 1

Brief Description of Selection Process: This authorization is closely tied to the Levy COLA Environmental Report. An Impact Evaluation was submitted to document project scope, schedule, cost, and risk. The impact evaluation is challenged with technical, QA, and financial reviews prior to approval. The approved impact evaluation is incorporated into a new work authorization.

Dollar Value: [REDACTED]

Contract Status: Issued

Term Begin: [REDACTED]

Term End: [REDACTED]

Nature and Scope of Work: Provide engineering, environmental, and licensing services in support of Site Certification Application development. Major tasks include:

- Task 1 - Site Characterization
- Task 2 - Plant & Associated Facilities
- Task 3 - Construction Impacts
- Task 4 - Operational Impacts
- Task 5 - Economic and Social Effects
- Task 6 - Electrical Transmission Lines
- Task 7 - Need for Power
- Task 8 - Site & Design Alternatives

**Levy County Nuclear Filings
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
Projection Filing: Estimate Rate Impact**

Schedule P-10

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: PROGRESS ENERGY - FL

DOCKET NO.: 080009 - EI

EXPLANATION: Using the billing determinants and allocation factors used in the previous year's cost recovery filings, provide an estimate of the rate impact by class of the costs requested for recovery. Current billing determinants and allocation factors may be used, if available.

CONFIDENTIAL

For the Year Ended 12/31/2009

Witness: Lori Cross

Line No.	(A) Rate Class	(B) 12CP & 1/13 AD Demand Allocator (%)	(C) Production Demand Costs \$	(D) Effective Mwh's at Meter Year 2008	(E) Estimated Capacity Cost Recovery Factor (¢/Kwh)
Residential					
	RS-1, RST-1, RSL-1, RSL-2, RSS-1				
	Secondary	60.454%		21,431,535	
General Service Non-Demand					
	GS-1, GST-1				
	Secondary			1,391,472	
	Primary			8,868	
	Transmission			3,633	
	TOTAL GS	3.352%		1,403,973	
General Service					
	GS-2				
	Secondary	0.146%		89,286	
General Service Demand					
	GSD-1, GSDT-1, SS-1				
	Secondary			12,946,646	
	Primary			2,443,814	
	Transmission			10,004	
	TOTAL GSD	31.042%		15,400,464	
Curtailable					
	CS-1, CST-1, CS-2, CST-2, CS-3, CST-3, SS-3				
	Secondary			0	
	Primary			193,492	
	Transmission			0	
	TOTAL CS	0.284%		193,492	
Interruptible					
	IS-1, IST-1, IS-2, IST-2, SS-2				
	Secondary			120,638	
	Primary			2,076,176	
	Transmission			461,713	
	TOTAL IS	4.579%		2,658,527	
Lighting					
	LS-1				
	Secondary	0.143%		356,390	
	TOTAL	100.000%		41,533,666	

NOTE: Revenues have been grossed up by 1.00072% for revenue related taxes.

**SCHEDULE APPENDIX
REDACTED**

EXHIBIT (LC-4)

**PROGRESS ENERGY FLORIDA, INC.
Levy County Nuclear Filing
COMMISSION SCHEDULES (SS-1 Through SS-8A)**

**JANUARY 2007 - DECEMBER 2007
2007 SITE SELECTION
DOCKET NO. 080149-EI**

**Levy County Nuclear Filing
Site Selection**

Schedule SS-8

FLORIDA PUBLIC SERVICE COMMISSION EXPLANATION:

COMPANY: Progress Energy Florida

DOCKET NO.: 080149 - EI

Provide a list of contracts executed in excess of \$1 million including, a description of the work, the dollar value and term of the contract, the method of vendor selection, the identity and affiliation of the vendor, and current status of the contract.

For the Year Ended 12/31/2007
REDACTED

Witness: Daniel Roderick/Dale Oliver

(A)	(B)	(C)	(D)	(E)	(F)	(G)	(H)	(I)	(J)	(K)	
Line No.	Contract No.	Status of Contract	Original Term of Contract	Current Term of Contract	Original Amount	Actual Expended as of Prior Year End (2006)	Actual amount Expended in Current Year (2007)	Estimate of Final Contract Amount	Name of Contractor (and Affiliation if any)	Method of Selection	Work Description
1	00003382-00128	Issued							Westinghouse Electric Co. LLC.	Sole Source. Award based on selected vendor from the technology selected	Levy Price Finalization support
2	00300968-00004	Issued							Stone & Webster Inc.	Sole Source. Award based on selected vendor from the technology selected	Levy Price Finalization support
3	00300968-00002	Issued							Stone & Webster Inc.	Sole Source. Award based on selected vendor from the technology selected	Levy Phase 1A - Conceptual Design and site characterization
4	00255934-00002	Issued							Joint Venture Team (Sargent & Lundy, CH2M Hill, & Worley Parsons) - 00255934-00003)	RFP. Competitive Bid & Evaluation process. Low Cost bidder accepted.	Combined Operating License Application (COLA) preparer
5	00080678-00111	Issued							Golder Associates Inc.	Sole Sourced	LNP Transmission Corridor Study
6	00262141-00003	Issued							Power Engineers Inc.	Sole Sourced	Line and Substation Design Study Support
7	00255934-00003	Issued							Joint Venture Team (Sargent & Lundy, CH2M Hill, & Worley Parsons) - 00255934-00003)	RFP. Competitive Bid & Evaluation process. Low Cost bidder accepted.	Levy Site Certification Application

Note: Original amount for contract nbr. 00255934-00002 reflects cost of COLA prior to final site selection work being completed.

Note 1: Method of Selection column should specify: (1) Lease, Buy or Make Considerations for goods (or) In house or external for resources.

Note 2: Method of Selection column should (2) RFP or Sole Source.

Note 3: Method of Selection column should specify (3) Lowest Cost Bidder Accepted/Not Accepted.

Levy County Nuclear Filing
Site Selection

Schedule SS-8A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY:

Progress Energy - FL

DOCKET NO.: 080149 - EI

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/2007

REDACTED

Witness: Daniel Roderick/Dale Oliver

Contract No.: 00003382-00128

Major Task or Tasks Associated With: Activities necessary to determine and document detailed costs associated with the Levy Nuclear Plant (LNP) standard plant. These are all planning activities and do not include actual design or construction activities.

Vendor Identity: Westinghouse Electric Company LLC.

Vendor Affiliation (specify 'direct' or 'indirect'): Direct

Number of Vendors Solicited: One, due to Westinghouse being the sole vendor for the reactor technology selected.

Number of Bids Received: A proposal was submitted by Westinghouse LLC.

Brief Description of Selection Process: Upon receipt of proposal, New Plant Development (NPD) reviewed the proposal's technical scope, schedule, and cost. Comments were provided to the vendor and upon successful completion of comment resolution, a contract requisition was developed by NPD Project Controls. The requisition documents final agreed upon scope, schedule, cost, and established project controls. The requisition is approved by the appropriate level of Progress Energy Management. Once the contract requisition is approved, a formal contract can be issued.

Dollar Value:

[REDACTED]

Contract Status: Issued

Term Begin

Term End:

[REDACTED]

Nature and Scope of Work:

[REDACTED]

Levy County Nuclear Filing
Site Selection

Schedule SS-8A

FLORIDA PUBLIC SERVICE COMMISSION

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/2007

COMPANY:
Progress Energy - FL
DOCKET NO.: 080149 - EI

REDACTED

Witness: Daniel Roderick/Dale Oliver

Contract No.: 00300968-00004

Major Task or Tasks Associated With: Activities necessary to determine and document detailed costs associated with the Levy Nuclear Plant (LNP) site specific systems and buildings. These are all planning activities and do not include actual design or construction activities.

Vendor Identity: Stone and Webster Inc.

Vendor Affiliation (specify 'direct' or 'indirect'): Direct

Number of Vendors Solicited: One, due to Westinghouse being the sole vendor for the reactor technology selected. Stone & Webster is Westinghouse contracted engineering and construction partner.

Number of Bids Received: A proposal was submitted by Stone and Webster Inc.

Brief Description of Selection Process: Upon receipt of proposal, New Plant Development (NPD) reviewed the proposal's technical scope, schedule, and cost. Comments were provided to the vendor and upon successful completion of comment resolution, a contract requisition was developed by NPD Project Controls. The requisition documents final agreed upon scope, schedule, cost, and established project controls. The requisition is approved by the appropriate level of Progress Energy Management. Once the contract requisition is approved, a formal contract can be issued.

Dollar Value: [REDACTED]

Contract Status: issued

Term Begin: [REDACTED]

Term End: [REDACTED]

Nature and Scope of Work:
[REDACTED]

Levy County Nuclear Filing
Site Selection

Schedule SS-8A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY:

Progress Energy - FL
DOCKET NO.: 080149 - EI

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/2007
REDACTED

Witness: Daniel Roderick/Dale Oliver

Contract No.: 00300968-00002

Major Task or Tasks Associated With: The project management and conceptual engineering activities to require further characterization of the Levy site by performing geotechnical evaluations, regional infrastructure studies, early procurement requirements, preliminary construction plan development, COLA development Interfacete, and development of the site specific schedule.

Vendor Identity: Stone and Webster Inc.

Vendor Affiliation (specify 'direct' or 'indirect'): Direct

Number of Vendors Solicited: One, due to Westinghouse being the sole vendor for the reactor technology selected. Stone & Webster is Westinghouse contracted engineering and construction partner.

Number of Bids Received: A proposal was submitted by Stone and Webster Inc.

Brief Description of Selection Process: Upon receipt of proposal, New Plant Development (NPD) reviewed the proposal's technical scope, schedule, and cost. Comments were provided to the vendor and upon successful completion of comment resolution, a contract requisition was developed by NPD Project Controls. The requisition documents final agreed upon scope, schedule, cost, and established project controls. The requisition is approved by the appropriate level of Progress Energy Management. Once the contract requisition is approved, a formal contract can be issued.

Dollar Value:

[REDACTED]

Contract Status: Issued

Term Begin:

Term End:

[REDACTED]

Nature and Scope of Work:

Activities related to completing detailed estimates for site specific buildings, systems and components, and studies and evaluations in support of determining the overall site specific plant cost.

Levy County Nuclear Filing
Site Selection

Schedule SS-8A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY:

Progress Energy - FL
DOCKET NO.: 080149 - E1

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/2007
REDACTED

Witness: Daniel Roderick/Dale Oliver

Contract No.: 00255934-00002

Major Task or Tasks Associated With: activities associated with providing engineering, environmental, and licensing services to support of Combined Operating License Application (COLA) development for a new greenfield site in Florida.

Vendor Identity: Joint Venture Team - Sargent & Lundy, CH2M Hill, & Worley Parsons

Vendor Affiliation (specify 'direct' or 'indirect'): Direct

Number of Vendors Solicited: Six

Number of Bids Received: Six

Brief Description of Selection Process: An RFP was completed for COLA Application preparation and sent to vendors. The next step required New Plant Development to assemble a review team and complete a detailed evaluation of the proposals. Vendors were evaluated and scored on the following criteria: Corporate Experience, Team Experience, Technical Plan, and Financial. This evaluation has been formally documented. Once the vendor was selected, a contract was prepared and approved and a pre-award meeting was held prior to starting work on the project.

Dollar Value: [REDACTED]

Contract Status: Issued

Term Begin: [REDACTED]

Term End: [REDACTED]

Nature and Scope of Work:

Provide engineering, environmental, and licensing services in support of COLA development. Major tasks include:

Task 1 - Prepare License Application and associated General & Admin. Information

Task 2 - Perform site investigation, including necessary soil borings and constructing a meteorological tower to gather weather information.

Task 3 - Prepare Chapter 2 of FASR in accordance with applicable regulatory requirements including meteorological, geological, geotechnical, and seismological sections.

Task 4 - Prepare Environmental Report in accordance with applicable regulatory requirements, including site ecological investigations. Prepare Emergency Plan in accordance with applicable regulatory requirements.

Task 5 - Prepare FSAR Chapters 4, 5, 6, 7, and 12 in accordance with applicable regulatory requirements.

Task 6 - Prepare FSAR Chapters 13, 14, and 16 in accordance with applicable regulatory requirements.

Task 7 - Prepare FSAR Chapters 1, 3, 8, 17, 18, & 19 in accordance with applicable regulatory requirements.

Task 8 - Prepare FSAR Chapters 9, 10, 11, & 15 in accordance with applicable regulatory requirements.

Task 9 - Prepare fire protection program, inspection programs, other programs, the security plan and quality assurance plan in accordance with applicable regulatory requirements.

Task 10 - Prepare conceptual designs for various plant systems.

Task 11 - Project Management support for all COLA preparation activities.

Levy County Nuclear Filing
Site Selection

Schedule SS-8A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY:

Progress Energy - FL

DOCKET NO.: 080149 - EI

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/2007

REDACTED

Witness: Daniel Roderick/Dale Oliver

Contract No.: 00080678-00111

Major Task or Tasks Associated With: activities associated with providing environmental, line corridor selection studies, and licensing services in support of Site Certification Application (SCA) and Combined Operating License Application (COLA) development for transmission facilities to support a new greenfield site in Florida.

These are all planning activities and do not include actual design or construction activities.

Vendor Identity: Golder Associates Inc.

Vendor Affiliation (specify 'direct' or 'indirect'): Direct

Number of Vendors Solicited: One

Number of Bids Received: A proposal was submitted by Golder Associates Inc.

Brief Description of Selection Process: Upon receipt of proposal, Supply Chain and company management representatives reviewed the proposal's technical scope, schedule, and cost. A single source justification memo was prepared and approved based on the vendor's involvement since inception of the project and their ability to meet the required schedule requirements, a contract requisition was developed by Transmission Ops and Planning Project Support. The requisition documents final agreed upon scope, schedule, cost, and established project controls. The requisition was approved by the appropriate level of Progress Energy Management. Once the contract requisition was approved, a formal Work Authorization was issued.

Dollar Value: [REDACTED]

Contract Status: Issued

Term Begin: [REDACTED]

Term End: [REDACTED]

Nature and Scope of Work: Provide environmental, line corridor selection studies, and licensing services in support of SCA and COLA development including:

Task 1 - Corridor Routing Study

Task 1a - Public Involvement

Task 2 - Preparation of applicable sections of the SCA

Task 3 - Certification Support and Hearings/Expert Testimony/Hearing Support/Agency Meetings/Outreach

Task 4 - Preparation of applicable sections of the NRC COLA

Levy County Nuclear Filing
Site Selection

Schedule SS-8A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY:

Progress Energy - FL

DOCKET NO.: 080149 - EI

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/2007

REDACTED

Witness: Daniel Roderick/Dale Oliver

Contract No.: 00262141-00003

Major Task or Tasks Associated With: Activities associated with providing conceptual substation engineering and routing study services in support of transmission facilities to support a new greenfield site in Florida.

There all planning activities and do not include actual design or construction activities.

Vendor Identity: Power Engineers Inc

Vendor Affiliation (specify 'direct' or 'indirect'): Direct

Number of Vendors Solicited: One

Number of Bids Received: A proposal was submitted by Power Engineers Inc.

Brief Description of Selection Process: A contract requisition was developed by Transmission Ops and Planning (TOPS) Project Support. The requisition documents final agreed upon scope, schedule, cost, and established project controls. The requisition was approved by the appropriate level of Progress Energy Management. Once the contract requisition was approved, a formal Work Authorization was issued.

Dollar Value: [REDACTED]

Contract Status: Issued

Term Begin: [REDACTED]

Term End: [REDACTED]

Nature and Scope of Work: Provide conceptual substation engineering and line route study services in support of transmission facilities including:

- Preparation of preliminary substation design criteria and layout work
- Preparation of preliminary transmission line corridor layout work
- For each of the substations, prepare conceptual drawings/site plans

Levy County Nuclear Filing
Site Selection

Schedule SS-8A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY:

Progress Energy - FL
DOCKET NO.: 080149 - EI

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/2007
REDACTED

Witness: Daniel Roderick/Dale Oliver

Contract No.: 00255934-00003

Major Task or Tasks Associated With: activities associated with developing the Site Certification Application for the Levy Plant. The application will be submitted to the Florida Department of Environmental Protection.

Vendor Identity: Joint Venture Team - Sargent & Lundy, CH2M Hill, & Worley Parsons

Vendor Affiliation (specify 'direct' or 'indirect'): Direct

Number of Vendors Solicited: 1

Number of Bids Received: 1

Brief Description of Selection Process: This authorization is closely tied to the Levy COLA Environmental Report. An Impact Evaluation was submitted to document project scope, schedule, cost, and risk. The impact evaluation is challenged with technical, QA, and financial reviews prior to approval. The approved impact evaluation is incorporated into a new work authorization.

Dollar Value:

[REDACTED]

Contract Status: Issued

Term Begin:

[REDACTED]

Term End:

Nature and Scope of Work:

Provide engineering, environmental, and licensing services in support of Site Certification Application development. Major tasks include:

- Task 1 - Site Characterization
- Task 2 - Plant & Associated Facilities
- Task 3 - Construction Impacts
- Task 4 - Operational Impacts
- Task 5 - Economic and Social Effects
- Task 6 - Electrical Transmission Lines
- Task 7 - Need for Power
- Task 8 - Site & Design Alternatives

**Levy County Nuclear Filing
Site Selection
Contracts Executed**

Schedule SS-8B

FLORIDA PUBLIC SERVICE COMMISSION

EXPLANATION: Provide a list of contracts executed in excess of \$200,000 including: vendor identity, product or service, term begin, term end and dollar value.

For the Year Ended 12/31/2007

COMPANY:
Progress Energy - FL
DOCKET NO.: 080149 - E1

REDACTED
Witness: Daniel Roderick/Dale Oliver

Line No.	(A) Vendor Identity	(B) Product or Service	(C) Term Begin	(D) Term End	(E) Dollar Value
1	Enercon - 00254549-00020	Staff Augmentation Engineering Support			
2	Navigant Consulting - 243405	Transmission Delivery Analysis			
3	Enercon - (00008133-026)	Florida Site Selection for New Nuclear Plant			
4	Stone & Webster Inc. - 00300968-00001	Study/Action Plan Supporting New Nuclear Plant Development			
5	ABB, Inc.-00031624-WA 001 Amend 01	Levy Transmission Study			
6	Energy Serv & Prod Corp - 000253343-00001	Line Design Engineering Support			
7	Golder Associates Inc - 00118130 (Amend. 023 & Amend. 029)	Transmission Line Route Studies			
8	TRC Engineers LLC	Transmission Planning Study			

**SCHEDULE APPENDIX
REDACTED**

EXHIBIT (LC-5)

**PROGRESS ENERGY FLORIDA, INC.
Levy County Nuclear Filing
COMMISSION SCHEDULES (SS-1 Through SS-8B AND SS-10)**

**JANUARY 2008 - DECEMBER 2008
2008 SITE SELECTION
DOCKET NO. 080149-EI**

Levy County Nuclear Filing
 Site Selection Costs and Carrying Costs
 Actual/Estimated Filing: Contracts Executed

REDACTED
 (Section (b)(6))

Schedule SS-8

FLORIDA PUBLIC SERVICE COMMISSION EXPLANATION:

Provide a list of contracts executed in excess of \$1 million including, a description of the work, the dollar value and term of the contract, the method of vendor selection, the identity and affiliation of the vendor, and current status of the contract.

COMPANY: PROGRESS ENERGY - FL

For the Year Ended 12/31/2008

DOCKET NO.: 080148 - E1

Witness: Daniel Rodrick/Dale Oliver

(A)	(B)	(C)	(D)	(E)	(F)	(G)	(H)	(I)	(J)	(K)	
Line No.	Contract No.	Status of Contract	Original Term of Contract	Current Term of Contract	Original Amount	Actual Expended as of Prior Year End	Estimate of amount to be Expended in Current Year (2008)	Estimate of Final Contract Amount	Name of Contractor (and Affiliation if any)	Method of Selection	Work Description
1	00003362-00128	Issued							Westinghouse Electric Co. LLC.	Sole Source. Award based on selected vendor from the technology selected.	Lvry Price Finalization support
2	00300968-00004	Issued							Stone & Webster Inc.	Sole Source. Award based on selected vendor from the technology selected.	Lvry Price Finalization support
3	00300968-00002	Issued							Stone & Webster Inc.	Sole Source. Award based on selected vendor from the technology selected.	Lvry Phase 1A - Conceptual Design and site characterization
4	00255934-00002	Issued							Joint Venture Team (Sargent & Lundy, CH2M Hill, & Worley Parsons) - 00255934-00003	RFP. Competitive Bid & Evaluation process. Low Cost bidder accepted.	Combined Operating License Application (COLA) preparer
5	00080678-00111	Issued							Golden Associates Inc.	Sole Sourced	LNP Transmission Corridor Study
6	00262141-00003	Issued							Power Engineers Inc.	Sole Sourced	Line and Substation Design Study Support
7		Issued									
8	00300968-06	Issued							Stone & Webster Inc.	Sole Source. Award based on selected vendor from the technology selected.	
9	00300968-07	Issued							Westinghouse Electric Co. LLC.	Sole Source. Award based on selected vendor from the technology selected.	
10	00003362-14	Issued							Joint Venture Team (Sargent & Lundy, CH2M Hill, & Worley Parsons) - 00255934-00003	RFP. Competitive Bid & Evaluation process. Low Cost bidder accepted.	Lvry Site Certification Application

Note: Original amount for contract nbr. 00255934-00002 reflects cost of COLA prior to final site selection work being completed.

Levy County Nuclear Filing
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
Actual/Estimated Filing: Contracts Executed

REDACTED
[Section (B)(c)]

Schedule SS-8A

FLORIDA PUBLIC SERVICE COMMISSION

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/2008

Witness: Daniel Roderick/Dale Oliver

COMPANY: PROGRESS ENERGY - FL

DOCKET NO.: 080149 - EI

Contract No.: 00003382-00128

Major Task or Tasks Associated With: Activities necessary to determine and document detailed costs associated with the Levy Nuclear Plant (LNP) standard plant. These are all planning activities and do not include actual design or construction activities.

Vendor Identity: Westinghouse Electric Company LLC.

Vendor Affiliation (specify 'direct' or 'indirect'): Direct

Number of Vendors Solicited: One, due to Westinghouse being the sole vendor for the reactor technology selected.

Number of Bids Received: A proposal was submitted by Westinghouse LLC.

Brief Description of Selection Process: Upon receipt of proposal, New Plant Development (NPD) reviewed the proposal's technical scope, schedule, and cost. Comments were provided to the vendor and upon successful completion of comment resolution, a contract requisition was developed by NPD Project Controls. The requisition documents final agreed upon scope, schedule, cost, and established project controls. The requisition is approved by the appropriate level of Progress Energy Management. Once the contract requisition is approved, a formal contract can be issued.

Dollar Value:

[REDACTED]

Contract Status: Issued

Term Begin:

[REDACTED]

Term End:

Nature and Scope of Work:

[REDACTED]

Levy County Nuclear Filing
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
Actual/Estimated Filing: Contracts Executed

REDACTED
[Section (B)(c)]

Schedule SS-8A

FLORIDA PUBLIC SERVICE COMMISSION

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/2008

COMPANY: PROGRESS ENERGY - FL

DOCKET NO.: 080149 - EI

Witness: Daniel Roderick/Dale Oliver

Contract No.: 00300968-00004

Major Task or Tasks Associated With: Activities necessary to determine and document detailed costs

Vendor Identity: Stone and Webster Inc.

Vendor Affiliation (specify 'direct' or 'indirect'): Direct

Number of Vendors Solicited: One, due to Westinghouse being the sole vendor for the reactor technology selected. Stone & Webster is Westinghouse contracted engineering and construction partner.

Number of Bids Received: A proposal was submitted by Stone and Webster Inc.

Brief Description of Selection Process: Upon receipt of proposal, New Plant Development (NPD) reviewed the proposal's technical scope, schedule, and cost. Comments were provided to the vendor and upon successful completion of comment resolution, a contract requisition was developed by NPD Project Controls. The requisition documents final agreed upon scope, schedule, cost, and established project controls. The requisition is approved by the appropriate level of Progress Energy Management. Once the contract requisition is approved, a formal contract can be issued.

Dollar Value: [REDACTED]

Contract Status: Issued

Term Begin: [REDACTED]

Term End: [REDACTED]

Nature and Scope of Work:
[REDACTED]

Levy County Nuclear Filing
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
Actual/Estimated Filing: Contracts Executed

REDACTED
[Section (8)(c)]

Schedule SS-8A

FLORIDA PUBLIC SERVICE COMMISSION

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/2008

COMPANY: PROGRESS ENERGY - FL

DOCKET NO.: 080149 - EI

Witness: Daniel Roderick/Dale Oliver

Contract No.: 00300968-00002

Major Task or Tasks Associated With: The project management and conceptual engineering activities to require further characterization of the Levy site by performing geotechnical evaluations, regional infrastructure studies, early procurement requirements, preliminary construction plan development, COLA development interfacete, and development of the site specific schedule.

Vendor Identity: Stone and Webster Inc.

Vendor Affiliation (specify 'direct' or 'indirect'): Direct

Number of Vendors Solicited: One, due to Westinghouse being the sole vendor for the reactor technology selected. Stone & Webster is Westinghouse contracted engineering and construction partner.

Number of Bids Received: A proposal was submitted by Stone and Webster Inc.

Brief Description of Selection Process: Upon receipt of proposal, New Plant Development (NPD) reviewed the proposal's technical scope, schedule, and cost. Comments were provided to the vendor and upon successful completion of comment resolution, a contract requisition was developed by NPD Project Controls. The requisition documents final agreed upon scope, schedule, cost, and established project controls. The requisition is approved by the appropriate level of Progress Energy Management. Once the contract requisition is approved, a formal contract can be issued.

Dollar Value:

[REDACTED]

Contract Status: Issued

Term Begin:

[REDACTED]

Term End:

Nature and Scope of Work:

Activities related to completing detailed estimates for site specific buildings, systems and components, and studies and evaluations in support of determining the overall site specific plant cost.

Levy County Nuclear Filing
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
Actual/Estimated Filing: Contracts Executed

REDACTED
[Section (b)(c)]

Schedule SS-8A

FLORIDA PUBLIC SERVICE COMMISSION

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/2008

COMPANY: PROGRESS ENERGY - FL

DOCKET NO.: 080149 - EI

Witness: Daniel Roderick/Dale Oliver

Contract No.: 00255934-00002

Major Task or Tasks Associated With: activities associated with providing engineering, environmental, and licensing services to support of Combined Operating License Application (COLA) development for a new greenfield site in Florida.

Vendor Identity: Joint Venture Team - Sargent & Lundy, CH2M Hill, & Worley Parsons

Vendor Affiliation (specify 'direct' or 'indirect'); Direct

Number of Vendors Solicited: Six

Number of Bids Received: Six

Brief Description of Selection Process: An RFP was completed for COLA Application preparation and sent to vendors. The next step required New Plant Development to

Dollar Value: [REDACTED]

Contract Status: Issued

Term Begin: [REDACTED]

Term End: [REDACTED]

Nature and Scope of Work:

Provide engineering, environmental, and licensing services in support of COLA development. Major tasks include:

Task 1 - Prepare License Application and associated General & Admin. Information

Task 2 - Perform site investigation, including necessary soil borings and constructing a meteorological tower to gather weather information.

Task 3 - Prepare Chapter 2 of FASR in accordance with applicable regulatory requirements including meteorological, geological, geotechnical, and seismological sections.

Task 4 - Prepare Environmental Report in accordance with applicable regulatory requirements, including site ecological investigations. Prepare Emergency Plan in accordance with applicable regulatory requirements.

Task 5 - Prepare FSAR Chapters 4, 5, 6, 7, and 12 in accordance with applicable regulatory requirements.

Task 6 - Prepare FSAR Chapters 13, 14, and 16 in accordance with applicable regulatory requirements.

Task 7 - Prepare FSAR Chapters 1, 3, 8, 17, 18, & 19 in accordance with applicable regulatory requirements.

Task 8 - Prepare FSAR Chapters 9, 10, 11, & 15 in accordance with applicable regulatory requirements.

Task 9 - Prepare fire protection program, inspection programs, other programs, the security plan and quality assurance plan in accordance with applicable regulatory requirements.

Task 10 - Prepare conceptual designs for various plant systems.

Task 11 - Project Management support for all COLA preparation activities.

Levy County Nuclear Filing
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
Actual/Estimated Filing: Contracts Executed

REDACTED
[Section (B)(c)]

Schedule SS-8A

FLORIDA PUBLIC SERVICE COMMISSION

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/2008

COMPANY: PROGRESS ENERGY - FL

DOCKET NO.: 080149 - EI

Witness: Daniel Roderick/Dale Oliver

Contract No.: 00080678-00111

Major Task or Tasks Associated With: activities associated with providing environmental, line corridor selection studies, and licensing services in support of Site Certification Application (SCA) and Combined Operating License Application (COLA) development for transmission facilities to support a new greenfield site in Florida.

These are all planning activities and do not include actual design or construction activities.

Vendor Identity: Golder Associates Inc.

Vendor Affiliation (specify 'direct' or 'indirect'); Direct

Number of Vendors Solicited: One

Number of Bids Received: A proposal was submitted by Golder Associates Inc.

Brief Description of Selection Process: Upon receipt of proposal, Supply Chain and company management representatives reviewed the proposal's technical scope, schedule, and cost. A single source justification memo was prepared and approved based on the vendor's involvement since inception of the project and their ability to meet the required schedule requirements, a contract requisition was developed by Transmission Ops and Planning Project Support. The requisition documents final agreed upon scope, schedule, cost, and established project controls. The requisition was approved by the appropriate level of Progress Energy Management. Once the contract requisition was approved, a formal Work Authorization was issued.

Dollar Value: [REDACTED]

Contract Status: Issued

Term Begin: [REDACTED]

Term End: [REDACTED]

Nature and Scope of Work: Provide environmental, line corridor selection studies, and licensing services in support of SCA and COLA development including:

Task 1 - Corridor Routing Study

Task 1a - Public Involvement

Task 2 - Preparation of applicable sections of the SCA

Task 3 - Certification Support and Hearings/Expert Testimony/Hearing Support/Agency Meetings/Outreach

Task 4 - Preparation of applicable sections of the NRC COLA

Levy County Nuclear Filing
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
Actual/Estimated Filing: Contracts Executed

REDACTED
[Section (B)(c)]

Schedule SS-8A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: PROGRESS ENERGY - FL

DOCKET NO.: 080149 - EI

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/2008

Witness: Daniel Roderick/Dale Oliver

Contract No.: 00262141-00003

Major Task or Tasks Associated With: Activities associated with providing conceptual substation engineering and routing study services in support of transmission facilities to support a new greenfield site in Florida.

There are all planning activities and do not include actual design or construction activities.

Vendor Identity: Power Engineers Inc

Vendor Affiliation (specify 'direct' or 'indirect'): Direct

Number of Vendors Solicited: One

Number of Bids Received: A proposal was submitted by Power Engineers Inc.

Brief Description of Selection Process: A contract requisition was developed by Transmission Ops and Planning (TOPS) Project Support. The requisition documents final agreed upon scope, schedule, cost, and established project controls. The requisition was approved by the appropriate level of Progress Energy Management. Once the contract requisition was approved, a formal Work Authorization was issued.

Dollar Value: [REDACTED]

Contract Status: Issued

Term Begin: [REDACTED]

Term End: [REDACTED]

Nature and Scope of Work: Provide conceptual substation engineering and line route study services in support of transmission facilities including:

- Preparation of preliminary substation design criteria and layout work
- Preparation of preliminary transmission line corridor layout work
- For each of the substations, prepare conceptual drawings/site plans

Levy County Nuclear Filing
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
Actual/Estimated Filing: Contracts Executed

REDACTED
[Section (b)(c)]

Schedule SS-8A

FLORIDA PUBLIC SERVICE COMMISSION

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/2008

COMPANY: PROGRESS ENERGY - FL

DOCKET NO.: 080149 - EI

Witness: Daniel Roderick/Dale Oliver

Contract No.: 00300988-00006

Major Task or Tasks Associated With: 1) The scope of work includes those activities necessary to support the Site Certification Application (SCA) and Limited Work Authorization (LWA) submittals. The scope of work, deliverables, assumptions, risks, and associated man-hours and costs are as described in SSW proposal provided by letter SSWN-PEF-00129, Proposal Shaw Phase 1 Work Activities Required to Support SCA and LWA -Contract Number 300988, dated March 13, 2008.

Vendor Identity: Stone and Webster Inc.

Vendor Affiliation (specify 'direct' or 'indirect'): Direct

Number of Vendors Solicited: One, due to Westinghouse being the sole vendor for the reactor technology selected. Stone & Webster is Westinghouse contracted engineering and construction partner.

Number of Bids Received: A proposal was submitted by Stone and Webster Inc.

Brief Description of Selection Process: Upon receipt of proposal, New Plant Development (NPD) reviewed the proposal's technical scope, schedule, and cost. Comments were provided to the vendor and upon successful completion of comment resolution, a contract requisition was developed by NPD Project Controls. The requisition documents final agreed upon scope, schedule, cost, and established project controls. The requisition is approved by the appropriate level of Progress Energy Management. Once the contract requisition is approved, a formal contract can be issued.

Dollar Value: [REDACTED]

Contract Status: Issued

Term Begin: [REDACTED]

Term End: [REDACTED]

Nature and Scope of Work:

All work activities required to support the Levy Limited Work Authorization and Site Certification Application.

Levy County Nuclear Filing
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
Actual/Estimated Filing: Contracts Executed

REDACTED
[Section (B)(c)]

Schedule SS-8A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: PROGRESS ENERGY - FL

DOCKET NO.: 080149 - EI

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/2008

Witness: Daniel Roderick/Dale Oliver

Contract No.: 00255934-00003

Major Task or Tasks Associated With: activities associated with developing the Site Certification Application for the Levy Plant. The application will be submitted to the Florida Department of Environmental Protection.

Vendor Identity: Joint Venture Team - Sargent & Lundy, CH2M Hill, & Worley Parsons

Vendor Affiliation (specify 'direct' or 'indirect'); Direct

Number of Vendors Solicited: 1

Number of Bids Received: 1

Brief Description of Selection Process: This authorization is closely tied to the Levy COLA Environmental Report. An impact evaluation was submitted to document project scope, schedule, cost, and risk. The impact evaluation is challenged with technical, QA, and financial reviews prior to approval. The approved impact evaluation is incorporated into a new work authorization.

Dollar Value:

[REDACTED]

Contract Status: Issued

Term Begin: 07/30/2007

Term End: 07/01/2008

[REDACTED]

Nature and Scope of Work:

Provide engineering, environmental, and licensing services in support of Site Certification Application development. Major tasks include:

Task 1 - Site Characterization

Task 2 - Plant & Associated Facilities

Task 3 - Construction Impacts

Task 4 - Operational Impacts

Task 5 - Economic and Social Effects

Task 6 - Electrical Transmission Lines

Task 7 - Need for Power

Task 8 - Site & Design Alternatives