

Writer's Direct Dial Number: (850) 521-1706
Writer's E-Mail Address: bkeating@gunster.com

December 10, 2013

E-PORTAL FILING


Ms. Ann Cole, Clerk
Florida Public Service Commission
2540 Shumard Oak Boulevard
Tallahassee, FL 32399-0850

Re: Docket No. 120036-GU - **Joint petition for approval of Gas Reliability Infrastructure Program (GRIP) by Florida Public Utilities Company and the Florida Division of Chesapeake Utilities Corporation.**

Dear Ms. Cole:

In accordance with Order No. PSC-12-0490-TRF-GU, issued September 24, 2012, in the above-referenced Docket, please find the quarterly reports of both Florida Public Utilities Company and the Florida Division of Chesapeake Utilities Corporation regarding the progress of their respective pipeline replacement (GRIP) plans.

Kind regards,



Beth Keating
Gunster, Yoakley & Stewart, P.A.
215 South Monroe St., Suite 601
Tallahassee, FL 32301
(850) 521-1706

Enclosure (Report)

Cc:/Rick Moses/Chief – Safety Bureau

FLORIDA PUBLIC UTILITIES COMPANY

Quarterly Summary of Replacements

Gas Reliability Infrastructure Program

Period Ending August 14, 2012 - September 30, 2013

	Mains		Services	
	Feet	Amount	Number	Amount
<i>Central Florida</i>	71,489	\$ 1,546,276.00		
<i>South Florida</i>	163,650	\$ 5,969,584.00	1,381	\$ 2,082,476.00
Consolidated	235,139	\$ 7,515,860.00	1381	\$ 2,082,476.00

Remaining Replacement:

<u>Mains</u>	<u>Quantity</u>
Miles at Beginning 8/14/2012	198
Miles Installed through 09/30/2013	45
Miles Remaining	<u>153</u>
<u>Services</u>	
Number of Services at 8/14/2012	7,869
Services Installed through 09/30/2013	1,381
Services Remaining	<u>6,488</u>

	A	B	C	D	E	F	G	H	I	K	M	N	O	P	Q	
1		Florida Public Utilities Company														
2		Gas Reliability Infrastructure Program														
3		Quarterly Reporting														
4		Period Ending August 14, 2012 - September 30, 2013														
5																
6		Mains:										Installed	Installed			
7		Project						Rural or High	Material	Feet	Material	Main Size	Investment	In Service		
8		Number	County	Location/Address				Consequence	Removed	Installed	Installed	Installed	Amount	Date		
9																
80		Services:										Installed	Installed			
81		Project						Rural or High	Material	# Services	Material	Service Size	Investment	In Service		
82		Number	County	Location/Address				Consequence	Removed	Installed	Installed	Installed	Amount	Date		
83																
84	FN12G29999	PB/Volusia	Various					HC	Bare steel	83	PE	3/4"	\$ 144,485.00	Qtr4-12		
85	FN12G29999	PB/Volusia	Various					HC	Bare steel	8	PE	1 1/4"	\$ 9,200.00	Qtr4-12		
86	FN12G29999	PB/Volusia	Various					HC	Bare steel	86	PE	3/4"	\$ 146,728.00	Qtr1-13		
87	FN12G29999	PB/Volusia	Various					HC	Bare steel	4	PE	1 1/4"	\$ 5,516.00	Qtr1-13		
88	FN12G29999	PB/Volusia	Various					HC	Bare steel	162	PE	3/4"	\$ 556,158.00	Qtr2-13		
89	FN12G29999	PB/Volusia	Various					HC	Bare steel	3	PE	1 1/4"	\$ 5,005.00	Qtr2-13		
90	FN12G29999	PB/Volusia	Various					HC	Bare steel	1,031	PE	3/4"	\$ 1,208,816.00	Qtr3-13		
91	FN12G29999	PB/Volusia	Various					HC	Bare steel	4	PE	1 1/4"	\$ 6,568.00	Qtr3-13		
92			Total Services Installed								1,381			\$ 2,082,476.00		

FLORIDA DIVISION OF CHESAPEAKE UTILITIES CORPORATION

Quarterly Summary of Replacements

Gas Reliability Infrastructure Program

Period Ending August 14, 2012 - September 30, 2013

	Mains		Services	
	Feet	Amount	Number	Amount
<i>Central Florida Gas</i>	136,347	\$ 3,935,645.00	157	\$ 231,420.00

Remaining Replacement:

	<u>Quantity</u>
<u>Mains</u>	
Miles at Beginning 8/14/2012	152
Miles Installed through 09/30/2013	<u>26</u>
Miles Remaining	<u><u>126</u></u>
<u>Services</u>	
Number of Services at 8/14/2012	762
Services Installed through 09/30/2013	<u>157</u>
Services Remaining	<u><u>605</u></u>

	A	B	C	D	E	F	G	H	I	K	M	N	O	P	Q	
1	Florida Division of Chesapeake Utilities Corporation															
2	Gas Reliability Infrastructure Program															
3	Quarterly Reporting															
4	Period Ending August 14, 2012 - September 30, 2013															
5																
6	Mains:															
7	Project							Rural or High	Material	Feet	Material	Main Size	Installed	Installed		
8	Number	County	Location/Address					Consequence	Removed	Installed	Installed	Installed	Amount	In Service	Date	
9																
10	CF12061088	Polk	Landings Relocation					HC	Bare Steel	1,089	PE	4"	\$ 73,869.00		Dec-12	
11	CF12G11109	Polk	Dundee Road					HC	Bare Steel	1400	PE	4"	\$ -			
12	CF12G11109	Polk	Dundee Road					HC	Bare Steel	1596	PE	2"	\$ 49,158.00		Dec-12	
13	CF12G11110	Polk	Stanford					HC	Bare Steel	100	PE	2"	\$ 1,262.00		Dec-12	
14	CF12G11126	Polk	Penninsular Drive					HC	Bare Steel	17165	PE	2"	\$ 334,251.00		Dec-12	
15	CF12G11132	Polk	27th Street NW					HC	Bare Steel	770	PE	2"	\$ 17,963.00		Dec-12	
16	CF12G11133	Polk	20th Street					HC	Bare Steel	2176	PE	2"	\$ 53,375.00		Dec-12	
17	CF12G11134	Polk	29th and 30th Streets					HC	Bare Steel	2080	PE	2"	\$ 54,377.00		Dec-12	
18	CF12G11135	Polk	St. Cloud					HC	Bare Steel	545	PE	4"	\$ 24,438.00		Dec-12	
19	CF12G11139	Polk	10th St. Haines City					HC	Bare Steel	9780	PE	4"	\$ -			
20	CF12G11139	Polk	10th St. Haines City					HC	Bare Steel	7120	PE	2"	\$ 479,802.00		Dec-12	
21	CF12G11140	Polk	SE Haines City					HC	Bare Steel	7086	PE	2"	\$ 167,525.00		Dec-12	
22	CF12G11141	Polk	Haines City South					HC	Bare Steel	3752	PE	2"	\$ 94,348.00		Dec-12	
23	CF12G11142	Polk	Haines City Central North					HC	Bare Steel	4804	PE	2"	\$ 115,845.00		Dec-12	
24	CF13G11109	Polk	Haines City Ph2-2"					HC	Bare Steel	12132	PE	2"	\$ 361,938.00		open	
25	CF13G11106	Polk	Haines City Ph2-4"					HC	Bare Steel	3571	PE	4"	\$ 143,124.00		open	
26	CF13G11119	Polk	Lake Hamilton - 4"					HC	Bare Steel	8344	PE	4"	\$ 178,164.00		open	
27	CF13G21127	Polk	Lake Hamilton - 2"					HC	Bare Steel	17996	PE	2"	\$ 345,976.00		open	
28	CF13G61128	Polk	Lake Hamilton - 6"					HC	Bare Steel	4042	PE	6"	\$ 327,091.00		open	
29	CF13G11108	Polk	St. Cloud Ph1					HC	Bare Steel	464	PE	4"	\$ 21,068.00		Aug-13	
30	CF13G21144	Polk	Spirit Lake to Bartow - 2"					HC	Bare Steel	3177	PE	2"	\$ 66,015.00		Sep-13	
31	CF13G41129	Polk	Spirit Lake to Bartow - 4" CS					HC	Bare Steel	315	CS	4"	\$ 15,561.00		Sep-13	
32	CF13G41154	Polk	Spirit Lake to Bartow - 4" PE					HC	Bare Steel	26843	PE	4"	\$ 847,089.00		Sep-13	
33	CF13G21185	Polk	E. Lake Ship - 2"					HC	Bare Steel		PE	2"	\$ 66,481.00		open	
34	CF13G41190	Polk	E. Lake Ship - 4"					HC	Bare Steel		PE	4"	\$ 39,389.00		open	
35	CF13G21196	Polk	W. Lake Ship - 2"					HC	Bare Steel		PE	2"	\$ 1,791.00		open	
36	CF13G41197	Polk	W. Lake Ship - 4" PE					HC	Bare Steel		PE	4"	\$ 451.00		open	
37	CF13G41198	Polk	W. Lake Ship - 4" CS					HC	Bare Steel		CS	4"	\$ 24,349.00		open	
38	CF13G21191	Polk	Orange Ave					HC	Bare Steel		PE	2"	\$ 4,676.00		open	
39	CF13G21200	Polk	Fredrick Ave					HC	Bare Steel		PE	2"	\$ 10,141.00		open	
40	CF13G41199	Polk	Eagle Lake					HC	Bare Steel		PE	4"	\$ 16,128.00		open	
41																
42																
43			Total Mains Installed									136,347		\$ 3,935,645.00		
44																
45																
46																
47																
48	Services:															
49	Project							Rural or High	Material	# Services	Material	Service Size	Installed	Installed		
50	Number	County	Location/Address					Consequence	Removed	Installed	Installed	Installed	Amount	In Service	Date	
51																
52	CF12G29999	Polk	Various					HC	Bare steel	34	PE	1/2"	\$ 27,428.00		Qtr4-12	
53	CF13G21010	Polk	Various					HC	Bare steel	3	PE	1/2"	\$ 6,272.00		Qtr1-13	
54	CF13GS1080	Polk	Various					HC	Bare steel	15	PE	1/2"	\$ 88,349.00		Qtr2-13	
55	CF13GS1082	Polk	Various					HC	Bare steel	4	PE	1"	\$ 5,777.00		Qtr2-13	
56	CF13GS1080	Polk	Various					HC	Bare steel	97	PE	1/2"	\$ 96,911.00		Qtr3-13	
57	CF13GS1082	Polk	Various					HC	Bare steel	4	PE	1"	\$ 6,683.00		Qtr3-13	
58																
59			Total Services Installed									157		\$ 231,420.00		