



Writer's Direct Dial Number: (850) 521-1706  
Writer's E-Mail Address: bkeating@gunster.com

March 11, 2015

**E-PORTAL FILING**

Ms. Carlotta Stauffer, Clerk  
Florida Public Service Commission  
2540 Shumard Oak Boulevard  
Tallahassee, FL 32399-0850

Re: Docket No. 120036-GU - **Joint petition for approval of Gas Reliability Infrastructure Program (GRIP) by Florida Public Utilities Company and the Florida Division of Chesapeake Utilities Corporation.**

Dear Ms. Stauffer:

Attached for filing in the referenced docket, please find the 4th quarter 2014 GRIP report of both Florida Public Utilities Company and the Florida Division of Chesapeake Utilities Corporation regarding the progress of their respective pipeline replacement (GRIP) plans.

Thank you for your assistance with this filing. As always, please don't hesitate to let me know if you have any questions or concerns.

Kind regards,

Beth Keating  
Gunster, Yoakley & Stewart, P.A.  
215 South Monroe St., Suite 601  
Tallahassee, FL 32301  
(850) 521-1706

Enclosure (Report)

Cc:/Rick Moses/Chief – Safety Bureau

**FLORIDA PUBLIC UTILITIES COMPANY**  
**Quarterly Summary of Replacements**  
**Gas Reliability Infrastructure Program**  
**Quarter Ending December 31, 2014**

**Installed:**

	<u>Mains</u>				<u>Services</u>			
	<u>Quarter</u>		<u>Year To Date</u>		<u>Quarter</u>		<u>Year To Date</u>	
	<u>Feet</u>	<u>Amount</u>	<u>Feet</u>	<u>Amount</u>	<u>Number</u>	<u>Amount</u>	<u>Number</u>	<u>Amount</u>
<i>Central Florida</i>	19,271	\$ 301,639.95	35,899	\$ 1,066,961.46	172	\$ 397,335.06	811	\$ 1,390,859.56
<i>South Florida</i>	92,723	\$ 4,675,109.39	194,366	\$ 13,253,068.11	542	\$ 950,934.33	1,566	\$ 3,417,385.14
<b><i>Consolidated</i></b>	<b>111,994</b>	<b>\$ 4,976,749.34</b>	<b>230,265</b>	<b>\$ 14,320,029.57</b>	<b>714</b>	<b>\$ 1,348,269.39</b>	<b>2,377</b>	<b>\$ 4,808,244.70</b>

**Retired:**

<i>Central Florida</i>	15,266	44,032	0	0
<i>South Florida</i>	42,454	159,402	23	934
<b><i>Consolidated</i></b>	<b>57,720</b>	<b>203,434</b>	<b>23</b>	<b>934</b>

**Remaining Replacement:**

	<u>Quantity</u>		<u>Quantity</u>
<b><u>Bare Steel Mains</u></b>		<b><u>Bare Steel Services</u></b>	
Miles at Beginning 09/30/2014	138	Number of Services at 09/30/2014	4,155 *
Additional Mains	-	Additional Services	411
Miles Retired through 12/31/2014	11	Services Retired through 12/31/14	23
 Miles Remaining	 <u>127</u>	 Services Remaining	 <u>4,543</u>

\*

**Florida Public Utilities Company**  
**Gas Reliability Infrastructure Program**  
**Quarterly Reporting**  
**Quarter Ending December 31, 2014**

<b>Mains Install:</b>				Quarter	YTD			Quarter	YTD	
Project Number	County	Location/Address	Rural or High Consequence	Feet Installed	Feet Installed	Material Installed	Main Size Installed	Installed Investment Amount	Installed Investment Amount	Installed In Service Date
FN13G13181	Volusia	FN13G13181- GRIP Woodland to W. Stetson	HC	-	2,414	PE	2"	\$ -	\$ 1,541.38	Jul-14
FN13G23287	Volusia	FN13G23287 GRIP Highland Country Estates	HC	-	-	PE	2"	\$ -	\$ 211.33	Nov-13
FN13G23402	Volusia	FN13G23402-GRIP Spring Hammock	HC	-	1,939	PE	2"	\$ -	\$ 60,479.48	Mar-14
FN14G23157	Volusia	Woodland and W Stetson						\$ -	\$ 578.52	
FN14G23101	Volusia	FN14G23101-GRIP Beresford and S Florida	HC	4,299	4,299	PE	2"	\$ 26,662.79	\$ 114,996.01	Oct-14
FN14G23104	Volusia	FN14G23104- GRIP Sugar Mill NSB	HC	16,716	16,716	PE	2"	\$ 151,757.19	\$ 441,623.20	Nov-14
FN14G23105	Volusia	FN14G23105-GRIP N Amelia and E Kentucky	HC	-	7,561	PE	2"	\$ 5,229.88	\$ 171,145.34	Mar-14
FN14G23105	Volusia	FN14G23105-GRIP N Amelia and E Kentucky	HC	-	27	PE	1.25"	\$ -	\$ -	Mar-14
FN14G23119	Volusia	FN14G23119- GRIP Deltona Mains	HC	-	1,103	PE	2"	\$ 833.40	\$ 34,484.30	Aug-14
FN14G23139	Volusia	Orange City 2014	HC					\$ -	\$ 1,017.70	
FN14G23142	Volusia	FN14G23142-GRIP Highland Country Est	HC					\$ -	\$ 34,212.42	
FN14G23158	Volusia	SE Deland 2014	HC	-	2,286	PE	2"	\$ -	\$ 448.15	Jan-14
FN14G23159	Volusia	NE Deland 2014	HC	-	1,298	PE	2"	\$ -	\$ 4,042.41	Jan-14
FN14G23165	Volusia	FN14G23165-GRIP SW Deland 2014	HC	(1,744)	(1,744)	PE	2"	\$ -	\$ 56,719.36	
FN00GA9999		Capital Expenditures Pending Project Numbers						\$ 112,042.70	\$ 130,045.64	
FN14G23217	Volusia	East Michigan - Deland	HC					\$ 2,494.72	\$ 4,584.60	
FN14G23218	Volusia	East Church - Deland	HC					\$ 2,619.27	\$ 10,831.62	
FN00G13555		Capital Clearing Account						\$ -	\$ -	
<b>Total Mains Installed-Central Florida</b>				<b>19,271</b>	<b>35,899</b>			<b>\$ 301,639.95</b>	<b>\$ 1,066,961.46</b>	

<b>Mains Install:</b>				Quarter	YTD			Quarter	YTD	
Project Number	County	Location/Address	Rural or High Consequence	Feet Installed	Feet Installed	Material Installed	Main Size Installed	Installed Investment Amount	Installed Investment Amount	Installed In Service Date
FN13G11131	Palm Beach	FN13G11131- GRIP Georgia Ave 2in PE	HC	-	1,915	PE	2"	\$ -	\$ 494.16	Apr-14
FN13G11157	Palm Beach	FN13G11157 GRIP Lake Worth Ph1 2in	HC	-	20,703	PE	2"	\$ 412.50	\$ 733,306.36	Jul-14
FN13G11158	Palm Beach	FN13G11158 GRIP Lake Worth Ph1 4in	HC	-	3,822	PE	4"	\$ 9,271.16	\$ 279,974.45	Jul-14
FN13G61263	Palm Beach	FN13G61263- GRIP Georgia Ave 6in PE	HC					\$ -	\$ 56.41	
FN13G41305	Palm Beach	GRIP Lighthouse Dr Crossing	HC					\$ -	\$ 529.04	
FN13G21369	Palm Beach	FN13G21369-GRIP Barcelona WPB	HC					\$ -	\$ 6,663.75	
FN13G61363	Palm Beach	FN13G61363- GRIP Tamarind Ave 6 inch	HC	-	223	PE	6"	\$ -	\$ 168,678.50	May-14
FN13G21363	Palm Beach	FN13G21363- GRIP Tamarind Ave 2 inch	HC					\$ -	\$ 911.22	
FN11731802	Palm Beach	Flagler Bridge Phase 2-4"						\$ -	\$ (532.97)	
FN11741804	Palm Beach	Flagler Bridge Phase 2						\$ -	\$ 2,359.82	
FN13G11128	Palm Beach	Greenwood-4"						\$ -	\$ 19,691.65	
FN13G21372	Palm Beach	N. Woods - NPB						\$ -	\$ 8.63	
FN13G21386	Palm Beach	709 Highland Drive						\$ -	\$ 108.93	
FN13G21395	Palm Beach	Peruvian and Lake						\$ -	\$ (18,263.40)	
FN13G41410	Palm Beach	1170 S Ocean PB						\$ -	\$ 11,860.79	
FN14G21117	Palm Beach	FN14G21117-GRIP Greenwood Ph 2	HC	-	6,987	PE	2"	\$ 4,789.19	\$ 222,662.33	Jul-14
FN14G21118	Palm Beach	FN14G21118-GRIP Lake Worth Ph 2	HC	-	19,848	PE	2"	\$ -	\$ 511,046.19	Jul-14
FN14G21122	Palm Beach	FN14G21122- GRIP 18 Auburn Dr LW	HC	-	200	PE	2"	\$ -	\$ 4,253.35	Jan-14
FN14G41117	Palm Beach	FN14G41117-GRIP Greenwood Ph 2	HC	-	4,578	PE	4"	\$ 6,326.75	\$ 257,962.13	Jul-14
FN14G41118	Palm Beach	FN14G41118- GRIP Lake Worth Ph 2	HC	-	5,233	PE	4"	\$ 12,315.16	\$ 221,025.48	Jul-14
FN14G21132	Palm Beach	FN14G21132- GRIP 2in Lake Worth Ph3	HC	-	22,898	PE	2"	\$ 33,377.65	\$ 589,037.42	Aug-14
FN14G21140	Palm Beach	FN14G21140-GRIP Olive S Belvedere W	HC	-	63	PE	2"	\$ -	\$ 46,678.88	Apr-14
FN14G21150	Palm Beach	FN14G21150-GRIP Tamarind Ave 2014	HC	-	5,957	PE	2"	\$ -	\$ 446,465.11	May-14
FN14G21151	Palm Beach	FN14G21151- GRIP Anchorage 2014	HC	-	148	PE	2"	\$ -	\$ 243,243.38	Jan-14
FN14G21190	Palm Beach	127 Reef Road	HC	-	758	PE	2"	\$ -	\$ 14,461.73	May-14

**Florida Public Utilities Company  
Gas Reliability Infrastructure Program  
Quarterly Reporting  
Quarter Ending December 31, 2014**

							Quarter	YTD		
FN14G41153	Palm Beach	FN14G41153-GRIP S Cty to Seabreeze 2014	HC				\$ -	\$ 173,438.10		
FN14G61152	Palm Beach	FN14G61152-GRIP Georgia Ave 2014	HC	511	PE	6"	\$ -	\$ 110,983.46	May-14	
FN14G41132	Palm Beach	FN14G41132-GRIP 4in Lake Worth Ph3	HC	-	5,473	PE	4"	\$ 27,146.90	\$ 234,857.45	Aug-14
FN14G41140	Palm Beach	FN14G41140-GRIP Olive S Belvedere W	HC	-	616	PE	4"	\$ -	\$ 84,014.56	Apr-14
FN14G61132	Palm Beach	FN14G61132-GRIP 6in Lake Worth Ph3	HC	-	1,580	SCW	6"	\$ 24,915.59	\$ 201,216.37	Aug-14
FN14G61180	Palm Beach	FN14G61180-GRIP Georgia Ph2 North 6in	HC	5,520	5,520	SCW	6"	\$ 1,237,050.87	\$ 2,191,583.15	Nov-14
FN14G11191	Palm Beach	2416 Medina Way	HC				\$ -	\$ 1,212.64		
FN14G21180	Palm Beach	Georgia Ave. Phase 2 - North - 2"	HC	32,221	32,221	PE	2"	\$ 928,337.16	\$ 1,895,723.19	Nov-14
FN14G41180	Palm Beach	Georgia Ave. Phase 2 - North - 4"	HC	8,792	8,792	PE	4"	\$ 674,970.94	\$ 1,090,305.15	Nov-14
FN14G21187	Palm Beach	4211 Washington	HC	-	130	PE	2"	\$ -	\$ 4,476.33	Jun-14
FN14G21193	Palm Beach	Georgia Ave. Phase 2 - South - 2"	HC	34,108	34,108	PE	2"	\$ 692,504.66	\$ 993,425.78	Dec-14
FN14G41193	Palm Beach	Georgia Ave. Phase 2 - South - 4"	HC	3,853	3,853	PE	4"	\$ 281,392.23	\$ 396,864.62	Dec-14
FN14G61193	Palm Beach	Georgia Ave. Phase 2 - South - 6"	HC	4,335	4,335	SCW	6"	\$ 466,480.11	\$ 791,304.18	Dec-14
CAPACCR	Palm Beach	Capital Accrual					\$ (894,243.04)	\$ -		
FN14G11186	Palm Beach	205 Pilgrim Road	HC	30	30	PE	1.25"	\$ -	\$ 1,450.92	Nov-14
FN14G11187	Palm Beach	2416 Medina Way	HC				\$ 53.03	\$ 53.03		
FN14G11188	Palm Beach	120 118 Via Vizcaya	HC				\$ 1,949.84	\$ 1,949.84		
FN14G21275	Palm Beach	Georgia Ave. Phase 3 - 2"	HC				\$ 503,198.55	\$ 503,198.55		
FN14G21294	Palm Beach	Alley Quad	HC				\$ 28,845.00	\$ 28,845.00		
FN14G21303	Palm Beach	Eden Road	HC				\$ 410.77	\$ 410.77		
FN14G61275	Palm Beach	Georgia Ave. Phase 3 - 6"	HC				\$ 424,726.49	\$ 424,726.49		
FN14G21215	Palm Beach	Edmor Ave 260 & 266 - 2014	HC				\$ 4,016.29	\$ 4,208.66		
FN14G21227	Palm Beach	280 North Ocean PB	HC				\$ -	\$ 13,579.44		
FN14G21257	Palm Beach	North County & Canterbury	HC				\$ -	\$ 18,020.19		
FN14G21276	Palm Beach	Woodbridge to Clarendon	HC	3,864	3,864	PE	2"	\$ 166,652.32	\$ 272,245.50	Oct-14
FN14G41275	Palm Beach	Georgia Ave. Phase 3 - 4"	HC				\$ 40,209.27	\$ 52,291.40		
<b>Total Mains Installed-South Florida</b>				<b>92,723</b>	<b>194,366</b>		<b>\$ 4,675,109.39</b>	<b>\$ 13,253,068.11</b>		
<b>Total Mains Installed-FPUC</b>				<b>111,994</b>	<b>230,265</b>		<b>\$ 4,976,749.34</b>	<b>\$ 14,320,029.57</b>		

Quarter YTD

**Florida Public Utilities Company**  
**Gas Reliability Infrastructure Program**  
**Quarterly Reporting**  
**Quarter Ending December 31, 2014**

<u>Services:</u>				Quarter	YTD			Quarter	YTD	
Project Number	County	Location/Address	Rural or High Consequence	# Services Installed	# Services Installed	Material Installed	Service Size Installed	Installed Investment Amount	Installed Investment Amount	Installed In Service Date
FN14GS1080	Palm Beach	Various	HC	451	1,452	PE	3/4"	\$ 855,167.78	\$ 3,229,253.77	Qtr4-14
FN14GS1082	Palm Beach	Various	HC	91	114	PE	1 1/4"	\$ 95,766.55	\$ 188,131.37	Qtr4-14
FN14GS3080	Volusia	Various	HC	172	811	PE	3/4"	\$ 397,335.06	\$ 1,390,859.56	Qtr4-14
CAPACCR	Palm Beach	Capital Accrual						\$ (113,536.84)	\$ -	
<i>Total Services Installed</i>				714	2,377			\$ 1,234,732.55	\$ 4,808,244.70	

**Florida Public Utilities Company  
Gas Reliability Infrastructure Program  
Quarterly Reporting-Retirements  
Quarter Ending December 31, 2014**

**Mains:**

Project Number	County	Location/Address	Rural or High Consequence	Quarter	YTD	Main Size Retired	Material Retired	Retired
				Feet Retired	Feet Retired			Out of Service Date
FN13G23287R	Volusia	Highland Country Estates	HC	-	3,165	1.25"	BS	Apr-14
FN13G23402R	Volusia	Spring Hammock	HC	-	3,775	1.25"	BS	Apr-14
FN13G13181	Volusia	Woodland & Stetson	HC	-	(2,243)	2"	BS	Nov-13
FN14G23105R	Volusia	N. Amelia Ave - Deland	HC	-	5,038	1.25"	BS	Aug-14
FN14G23105R	Volusia	N. Amelia Ave - Deland	HC	-	258	1"	BS	Aug-14
FN13G23226R	Volusia	Southwest Deland	HC	-	2,880	2"	BS	Jul-14
FN14G232119	Volusia	Hastings Drive	HC	-	1,100	1"	BS	Jun-14
FN13G13149R	Volusia	Michigan-Boston	HC	-	325	1.25"	BS	May-13
FN13G13149R	Volusia	Michigan-Boston	HC	-	471	2"	BS	May-13
FN13G23225R	Volusia	Southeast Deland	HC	-	6,056	2"	BS	Oct-13
FN13G23227R	Volusia	Northeast Deland	HC	-	2,954	1.25"	BS	Oct-13
FN13G23227R	Volusia	Northeast Deland	HC	-	1,234	2"	BS	Oct-13
FN13G23228R	Volusia	Orange City	HC	-	1,188	1.5"	BS	Oct-13
FN13G23228R	Volusia	Orange City	HC	-	1,525	2"	BS	Oct-13
FN13G23253R	Volusia	Cardinal Lane	HC	-	1,040	1.25"	BS	Aug-13
FN14G23101R	Volusia	Beresford and S Florida	HC	513	513	1"	BS	Oct-14
FN14G23101R	Volusia	Beresford and S Florida	HC	2,580	2,580	2"	BS	Oct-14
FN14G23101R	Volusia	Beresford and S Florida	HC	1,398	1,398	3"	BS	Oct-14
FN14G23101R	Volusia	Beresford and S Florida	HC	692	692	1.25"	STL TUB	Oct-14
FN12G13301	Volusia	Eastover & Pine	HC	3,823	3,823	2"	BS	Dec-12
FN12G13248	Volusia	N. McDonald Avenue	HC	2,130	2,130	2"	BS	Dec-12
FN12G13302	Volusia	Pennsylvania & Oak Tree	HC	4,130	4,130	2"	BS	Dec-12
<b>Total Mains Retired</b>				<b>15,266</b>	<b>44,032</b>			

**Mains:**

Project Number	County	Location/Address	Rural or High Consequence	Quarter	YTD	Main Size Retired	Material Retired	Retired
				Feet Retired	Feet Retired			Out of Service Date
FN13G21363R	Palm Beach	Tamarind Ave	HC	-	6,626	2"	BS	Apr-14
FN13G61363R	Palm Beach	Tamarind Ave	HC	-	3,809	6"	BS	Apr-14
FN14G11186R	Palm Beach	205 Pilgrim Road	HC	-	42	2"	BS	Apr-14
FN14G21140R	Palm Beach	Olive S Belvedere W	HC	-	63	2"	BS	Apr-14
FN14G41140R	Palm Beach	Olive S Belvedere W	HC	-	580	3"	BS	Apr-14
FN14G21187R	Palm Beach	4211 Washington	HC	-	76	2"	BS	May-14
FN14G21187R	Palm Beach	4211 Washington	HC	-	125	1.25"	BS	Jun-14
FN14G21117R	Palm Beach	Greenwood Phase 2 - 2"	HC	-	6,325	2"	BS	Jul-14
FN14G41117R	Palm Beach	Greenwood Phase 2 - 2"	HC	-	4,641	4"	BS	Jul-14
FN13G11157	Palm Beach	Lake Worth Phase 1 - 2"	HC	-	18,532	2"	BS	Aug-14
FN13G11158	Palm Beach	Lake Worth Phase 1 - 4"	HC	-	3,923	4"	BS	Aug-14
FN14G21118	Palm Beach	Lake Worth Phase 2 - 2"	HC	-	17,208	2"	BS	Aug-14
FN14G41118	Palm Beach	Lake Worth Phase 2 - 4"	HC	-	4,857	4"	BS	Aug-14
FN14G21132	Palm Beach	Lake Worth Phase 3 - 2"	HC	-	18,236	2"	BS	Sep-14
FN14G61132	Palm Beach	Lake Worth Phase 3 - 6"	HC	-	1,613	6"	BS	Sep-14
FN13G11130R	Palm Beach	Georgia Ave - 1.25"	HC	-	1,374	1.25"	BS	Jun-14
FN13G11130R	Palm Beach	Georgia Ave - 2"	HC	-	23,077	2"	BS	Jun-14
FN13G11130R	Palm Beach	Georgia Ave - 4"	HC	-	2,490	4"	BS	Jun-14
FN13G11130R	Palm Beach	Georgia Ave - 6"	HC	-	3,351	6"	BS	Jun-14
FN14G21180R	Palm Beach	Georgia Ave Phase 2 North - 2"	HC	1,500	1,500	1.25"	BS	Dec-14
FN14G21180R	Palm Beach	Georgia Ave Phase 2 North - 2"	HC	27,000	27,000	2"	BS	Dec-14
FN14G41180R	Palm Beach	Georgia Ave Phase 2 North - 4"	HC	1,000	1,000	3"	BS	Dec-14
FN14G41180R	Palm Beach	Georgia Ave Phase 2 North - 4"	HC	4,000	4,000	4"	BS	Dec-14
FN14G61180R	Palm Beach	Georgia Ave Phase 2 North - 6"	HC	5,000	5,000	6"	BS	Dec-14
FN14G21276R	Palm Beach	Woodbridge to Claredon	HC	3,954	3,954	2"	BS	Oct-14
<b>Total Mains Retired</b>				<b>42,454</b>	<b>159,402</b>			

**Services:**

Project Number	County	Location/Address	Quarter	YTD	Service	Material Retired	Retired
			Services Retired	Services Retired	Size Retired		Out of Service Date
FN14GS3080	Volusia	Various	-	0			
FN14GS1080	Palm Beach	Various	19	920	BS	under 1"	Qtr4 - 14
FN14GS1082	Palm Beach	Various	4	14	BS	1" and over	Qtr4 - 14
<b>Total Bare Steel Services Retired</b>			<b>23</b>	<b>934</b>			

**FLORIDA DIVISION OF CHESAPEAKE UTILITIES CORPORATION**  
**Quarterly Summary of Replacements**  
**Gas Reliability Infrastructure Program**  
**Quarter Ending December 31, 2014**

**Installed:**

Mains			
Quarter		Year To Date	
Feet	Amount	Feet	Amount
<i>Central Florida Gas</i>	75,252 \$ 1,865,591.99	100,914	\$ 4,845,180.57

Services			
Quarter		Year To Date	
Number	Amount	Number	Amount
<i>Central Florida Gas</i>	147 \$ 266,222.44	189	\$ 350,917.01

**Retired:**

<i>Central Florida Gas</i>	31,139	98,297	17	67
----------------------------	--------	--------	----	----

**Remaining Replacement:**

	<u>Quantity</u>		<u>Quantity</u>
<b><u>Bare Steel Mains</u></b>		<b><u>Bare Steel Services</u></b>	
Miles at Beginning 09/30/2014	131	Number of Services at 09/30/2014	547
Additional Mains	-	Additional Services	12
Miles Retired through 12/31/2014	6	Services Retired through 12/31/14	17
Miles Remaining	125	Services Remaining	542

**Florida Division of Chesapeake Utilities Corporation**  
**Gas Reliability Infrastructure Program**  
**Quarterly Reporting**  
**Quarter Ending December 31, 2014**

<b>Mains:</b>								Quarter	YTD	
Project Number	County	Location/Address	Rural or High Consequence	Feet Installed	Feet Installed	Material Installed	Main Size Installed	Installed Investment Amount	Installed Investment Amount	Installed In Service Date
CAPACCR	Polk	Capital Accrual						\$ (446,459.95)	\$ -	
CF00GA1999	Polk	Capital Expenditures Pending Project Numbers						\$ 46,965.86	\$ 110,885.30	
CF00G11555	Polk	Capital Clearing Account						\$ -	\$ 0.01	
CF13G11106	Polk	Haines City Ph2-4"	HC	-	930	PE	4"	\$ 13,363.76	\$ 177,534.75	Nov-14
CF13G11119	Polk	Lake Hamilton - 4"	HC	-				\$ 11,562.54	\$ 87,263.84	
CF13G21205	Polk	Maple Ave - 2"	HC	-	230	PE	2"	\$ -	\$ 61,767.30	May-14
CF13G41206	Polk	Maple Ave - 4"	HC	-	19,917	PE	4"	\$ -	\$ 507,685.37	May-14
CF13G41190	Polk	E. Lake Ship - 4"	HC	-				\$ -	\$ 543.84	
CF13G41223	Polk	Old Bartow - Taylor Road	Rural	-				\$ -	\$ (935.41)	
CF14G11999	Polk	GRIP Mains						\$ 418.73	\$ 355.73	
CF14G21114	Polk	Dundee 2 Inch	HC	16,817	16,817	PE	2"	\$ 191,831.23	\$ 404,232.91	Dec-14
CF14G21118	Polk	Spirit Lake 2014	Rural	-				\$ 792.00	\$ 7,192.27	
CF14G21127	Polk	Chalet Suzanne	HC	892	892	PE	2"	\$ 2,526.33	\$ 38,779.49	Nov-14
CF14G21135	Polk	Victoria	HC	-	2,273	PE	2"	\$ 487.65	\$ 35,389.75	Jun-14
CF14G21142	Polk	Mt. Lake Phase 1	Rural	29,076	29,076	PE	2"	\$ 34,118.73	\$ 406,547.09	Nov-14
CF14G21149	Polk	W. Lake Starr	HC	2,715	2,715	PE	2"	\$ 11,024.31	\$ 45,317.38	Oct-14
CF14G21150	Polk	E. Johnson Ave.	HC	830	830	PE	2"	\$ 18,685.01	\$ 24,047.92	Nov-14
CF14G41115	Polk	Dundee 4 Inch	HC	4,877	4,877	PE	4"	\$ 25,715.90	\$ 161,208.80	Dec-14
CF14G41123	Polk	W. Lake Ship 2014	HC	-				\$ -	\$ 64,771.96	
CF14G41124	Polk	McKay Loop - 4"	HC	-				\$ 60,791.02	\$ 137,715.15	
CF14G61116	Polk	Dundee 6 Inch	HC	20,045	20,045	PE	6"	\$ 372,734.46	\$ 832,819.84	Dec-14
CF14G21128	Polk	Lake Otis	HC	-	95	PE	2"	\$ -	\$ 1,846.17	Mar-14
CF14G61122	Polk	Lake Hamilton 2014	HC	-				\$ -	\$ 3,253.64	
CF14G21155	Polk	Mt. Lake Phase 2	HC	-				\$ 607,823.85	\$ 790,712.44	Open
CF14G21175	Polk	McKay Loop - 2"	HC	-	2,217	PE	2"	\$ 57,232.57	\$ 90,069.73	Sep-14
CF14G21193	Polk	N. Scenic Hwy	HC	-				\$ 6,891.50	\$ 6,891.50	
CF14G21194	Polk	Melbourne	HC	-				\$ 42,191.84	\$ 42,191.84	
CF14G21201	Polk	Thompson Circle	HC	-				\$ 15,366.65	\$ 15,366.65	
CF14G41182	Polk	Waverly Road	HC	-				\$ 123,399.51	\$ 123,399.51	
CF14G61181	Polk	SR17 South	HC	-				\$ 503,209.55	\$ 503,209.55	
CF14G61166	Polk	SR17 North	HC	-				\$ 164,918.94	\$ 165,116.25	Open
<b>Total Mains Installed</b>				<b>75,252</b>	<b>100,914</b>			<b>\$ 1,865,591.99</b>	<b>\$ 4,845,180.57</b>	

<b>Services:</b>								Quarter	YTD	
Project Number	County	Location/Address	Rural or High Consequence	# Services Installed	# Services Installed	Material Installed	Service Size Installed	Installed Investment Amount	Installed Investment Amount	Installed In Service Date
CAPACCR	Polk	Capital Accrual						\$ (7,470.00)	\$ -	
CF14GS1080	Polk	Various	HC	103	140	PE	Under 1"	\$ 183,654.30	\$ 252,271.36	Qtr4 -14
CF14GS1082	Polk	Various	HC	44	49	PE	1" & Over	\$ 90,038.14	\$ 98,645.65	Qtr4 -14
<b>Total Services Installed</b>				<b>147</b>	<b>189</b>			<b>\$ 266,222.44</b>	<b>\$ 350,917.01</b>	



**Florida Division of Chesapeake Utilities Corporation**  
**Gas Reliability Infrastructure Program**  
**Quarterly Reporting-Retirements**  
**Quarter Ending December 31, 2014**

**Mains:**

Project Number	County	Location/Address	Rural or High	Quarter	YTD	Main Size Retired	Material Retired	Retired Out of Service Date
			Consequence	Feet Retired	Feet Retired			
CF13G11119R	Polk	Lake Hamilton	HC	-	24,428	3"	BS	Apr-14
CF13G11119R	Polk	Lake Hamilton	HC	-	10,788	2"	BS	Apr-14
CF13G11106R	Polk	Haines City Ph.2	HC	3,638	7,438	3"	BS	Apr-14
CF13G11106R	Polk	Haines City Ph.2	HC	17,685	17,685	2"	BS	Nov-14
CF13G41206R	Polk	Maple Ave - 4"	HC	-	19,635	4"	BS	May-14
CF13G41206R	Polk	Maple Ave - 2"	HC	-	127	2"	BS	May-14
CF13G21185R	Polk	East Lake Ship - 2"	HC	-	3,725	2"	BS	May-14
CF13G41190R	Polk	East Lake Ship - 4"	HC	-	3,870	4"	BS	May-14
CF12G11135R	Polk	St. Cloud Ph.1	HC	-	545	4"	BS	Nov-12
CF13G21191R	Polk	Orange Ave.	HC	-	240	2"	BS	Oct-13
CF12G11139R	Polk	10th Street - Haines City	HC	608	608	3"	BS	Nov-14
CF12G11139R	Polk	10th Street - Haines City	HC	4,773	4,773	2"	BS	Nov-14
CF14G21127R	Polk	Chalet Suzanne	HC	890	890	2"	BS	Nov-14
CF14G21149R	Polk	W. Lake Starr	HC	2,715	2,715	2"	BS	Nov-14
CF14G21150R	Polk	E. Johnson Ave.	HC	830	830	1.5"	BS	Nov-14
<b>Total Mains Retired</b>					<b>31,139</b>	<b>98,297</b>		

**Services:**

Project Number	County	Location/Address	Quarter	YTD	Service	Material Retired	Retired Out of Service Date
			Services Retired	Services Retired	Size Retired		
CF15GS1080	Polk	Various	15	54	under 1"	BS	Qtr4 - 14
CF15GS1082	Polk	Various	2	13	1" and over	BS	Qtr4 - 14
<b>Total Bare Steel Services Retired</b>				<b>17</b>	<b>67</b>		