

Writer's Direct Dial Number: (850) 521-1706
Writer's E-Mail Address: bkeating@gunster.com

July 31, 2015

E-PORTAL FILING

Ms. Carlotta Stauffer, Clerk
Florida Public Service Commission
2540 Shumard Oak Boulevard
Tallahassee, FL 32399-0850

Re: Docket No. 120036-GU - **Joint petition for approval of Gas Reliability Infrastructure Program (GRIP) by Florida Public Utilities Company and the Florida Division of Chesapeake Utilities Corporation.**

Dear Ms. Stauffer:

Attached for filing in the referenced docket, please find the 2nd quarter 2015 GRIP report of both Florida Public Utilities Company and the Florida Division of Chesapeake Utilities Corporation regarding the progress of their respective pipeline replacement (GRIP) plans.

Thank you for your assistance with this filing. As always, please don't hesitate to let me know if you have any questions or concerns.

Kind regards,



Beth Keating
Gunster, Yoakley & Stewart, P.A.
215 South Monroe St., Suite 601
Tallahassee, FL 32301
(850) 521-1706

Enclosure (Report)

Cc:/Rick Moses/Chief – Safety Bureau

FLORIDA PUBLIC UTILITIES COMPANY
Quarterly Summary of Replacements
Gas Reliability Infrastructure Program
Quarter Ending June 30, 2015

Installed:

	Mains				Services			
	Quarter		Year To Date		Quarter		Year To Date	
	Feet	Amount	Feet	Amount	Number	Amount	Number	Amount
<i>Central Florida</i>	0	\$ 84,351.36	3,767	\$ 181,949.82	180	\$ 203,246.57	453	\$ 855,499.28
<i>South Florida</i>	73,311	\$ 5,322,209.78	123,975	\$ 11,485,153.54	678	\$ 1,236,747.92	931	\$ 2,194,313.07
<i>Consolidated</i>	73,311	\$ 5,406,561.14	127,742	\$ 11,667,103.36	858	\$ 1,439,994.49	1,384	\$ 3,049,812.35

Retired:

<i>Central Florida</i>	0	18,223	204	669
<i>South Florida</i>	35,880	82,088	102	395
<i>Consolidated</i>	35,880	100,311	306	1,064

Remaining Replacement:

	<u>Quantity</u>		<u>Quantity</u>
<u>Bare Steel Mains</u>		<u>Bare Steel Services</u>	
Miles at Beginning 03/31/2015	115	Number of Services at 03/31/2015	4,250
Additional Mains	-	Additional Services	204
Miles Retired through 6/30/2015	7	Services Retired through 6/30/2015	306
Miles Remaining	108	Services Remaining	4,148

Florida Public Utilities Company
Gas Reliability Infrastructure Program
Quarterly Reporting
Quarter Ending June 30, 2015

Mains Install:				Quarter	YTD		Quarter	YTD		
Project Number	County	Location/Address	Rural or High Consequence	Feet Installed	Feet Installed	Material Installed	Main Size Installed	Investment Amount	Installed Investment Amount	Installed In Service Date
FN14G23101	Volusia	Beresford and S. Florida	HC			PE	2"		\$ 4,884.44	
FN15G23206	Volusia	Crystal Dr Debarry	HC			PE	2"	\$ 13,321.12	\$ 13,321.12	
FN15G23113	Volusia	Deland Country Club	HC		2,485	PE	2"	\$ 16,585.14	\$ 57,046.85	Mar-15
FN15G23146	Volusia	Deland Misc 2015	HC			PE	2"	\$ 12,096.94	\$ 12,096.94	
FN15G23119	Volusia	Deltona 1st Housing	HC		471	PE	2"	\$ 5,982.53	\$ 17,075.91	Mar-15
FN14G23218	Volusia	E. Church Deland 2014	HC			PE	2"	\$ 6,196.00	\$ 17,826.95	
FN14G23217	Volusia	East Michigan - Deland	HC		811	PE	2"	\$ 5,265.50	\$ 11,756.32	Feb-15
FN14G23104	Volusia	Sugar Mill NSB	HC			PE	2"	\$ 24,904.13	\$ 47,941.29	
Total Mains Installed-Central Florida				0	3,767			\$ 84,351.36	\$ 181,949.82	

Mains Install:				Quarter	YTD		Quarter	YTD		
Project Number	County	Location/Address	Rural or High Consequence	Feet Installed	Feet Installed	Material Installed	Main Size Installed	Investment Amount	Installed Investment Amount	Installed In Service Date
FN15G61187	Palm Beach	23rd St Div to RR WPB	HC					\$ 37,566.40	\$ 37,566.40	
FN14G21215	Palm Beach	266260 Edmor WPB	HC						\$ (8,073.16)	
FN15G21168	Palm Beach	376 380 S County Rd PB	HC					\$ 7,967.05	\$ 7,967.05	
FN14G11187	Palm Beach	4211 Washington WPB	HC					\$ 6,652.70	\$ 6,707.44	
FN14G21294	Palm Beach	Alley Quad	HC						\$ (14,422.50)	
FN14G21873	Palm Beach	Broadway Phase 1 - 2"	HC		28,484	PE	2"	\$ 873,967.98	\$ 1,809,344.80	Mar-15
FN15G41108	Palm Beach	Broadway Phase 1 - North	HC					\$ 15,112.48	\$ 15,112.48	
FN15G21881	Palm Beach	Broadway Phase 2 - North - 2"	HC	25,877	25,877	PE	2"	\$ 1,322,826.08	\$ 1,685,244.04	Jun-15
FN15G41110	Palm Beach	Broadway Phase 2 - North - 4"	HC	3,306	3,306	PE	4"	\$ 114,741.83	\$ 174,510.64	Jun-15
FN14G21303	Palm Beach	Eden Rd.	HC					\$ 14,334.35	\$ 14,334.35	
FN14G21180	Palm Beach	Georgia Ave. Phase 2 - North - 2"	HC		998	PE	2"		\$ 13,943.33	Jan-15
FN14G41180	Palm Beach	Georgia Ave. Phase 2 - North - 4"	HC		540	PE	4"		\$ 8,615.17	Jan-15
FN14G61180	Palm Beach	Georgia Ave. Phase 2 - North - 6"	HC						\$ 180,689.07	
FN15G21124	Palm Beach	Georgia Ave. Phase 2 - South - 2" Res	HC		985	PE	2"	\$ 20,285.16	\$ 723,476.59	Jan-15
FN14G21193	Palm Beach	Georgia Ave. Phase 2 - South - 2"	HC						\$ (11,482.43)	
FN15G41125	Palm Beach	Georgia Ave. Phase 2 - South - 4" Res	HC		1,263	PE	4"	\$ 2,948.73	\$ 566,471.73	Jan-15
FN14G41193	Palm Beach	Georgia Ave. Phase 2 - South - 4"	HC						\$ 1,136.37	
FN15G61126	Palm Beach	Georgia Ave. Phase 2 - South - 6" Res	HC		533	PE	6"	\$ 319.36	\$ 618,109.44	Jan-15
FN14G61193	Palm Beach	Georgia Ave. Phase 2 - South - 6"	HC					\$ 280.00	\$ 280.00	
FN15G21879	Palm Beach	Georgia Ave. Phase 3 - 2" Res	HC					\$ 466,650.43	\$ 771,979.76	
FN14G21275	Palm Beach	Georgia Ave. Phase 3 - 2"	HC		6,232	PE	2"	\$ 61,323.35	\$ 467,367.04	Feb-15
FN15G61880	Palm Beach	Georgia Ave. Phase 3 - 6" Res	HC		7,656	CS	6"	\$ 28,566.07	\$ 737,973.75	Feb-15
FN14G61275	Palm Beach	Georgia Ave. Phase 3 - 6"	HC		363	PE	6"	\$ 8,979.62	\$ 9,078.59	Feb-15
FN15G21170	Palm Beach	N. County PB Phase 2 - 2"	HC	13,934	13,934	PE	2"	\$ 45,584.63	\$ 45,584.63	Jun-15

Florida Public Utilities Company
Gas Reliability Infrastructure Program
Quarterly Reporting
Quarter Ending June 30, 2015

Mains Install:				Quarter	YTD		Quarter	YTD		
Project Number	County	Location/Address	Rural or High Consequence	Feet Installed	Feet Installed	Material Installed	Main Size Installed	Investment Amount	Investment Amount	Installed In Service Date
FN15G61169	Palm Beach	N. County PB Phase 2 - 6"	HC					\$ 59,234.58	\$ 59,234.58	
FN15G41157	Palm Beach	N. County PB Phase 3	HC	1,590	1,590	PE	4"	\$ 53,324.34	\$ 53,324.34	Jun-15
FN15G61158	Palm Beach	N. County PB Phase 3	HC	2,465	2,465	PE	6"	\$ 73,653.20	\$ 73,653.20	Jun-15
FN15G21156	Palm Beach	N. County PB Phase 3	HC	10,400	10,400	PE	2"	\$ 257,090.24	\$ 257,090.24	Jun-15
FN15G21207	Palm Beach	South Lake Worth Phase 1 - 2"	HC	9,200	9,200	PE	2"	\$ 1,550,349.83	\$ 1,585,100.97	Jun-15
FN15G41208	Palm Beach	South Lake Worth Phase 1 - 4"	HC	1,342	1,342	PE	4"	\$ 146,546.22	\$ 161,263.74	Jun-15
FN15G21123	Palm Beach	Western to Summit	HC	2,275	5,885	PE	2"	\$ 398,307.19	\$ 572,455.41	Mar-15
FN14G21276	Palm Beach	Woodbridge to Clarendon	HC	2,922	2,922	PE	2"	\$ 79,011.20	\$ 88,247.62	Jun-15
FN15G21155	Palm Beach	Woodbridge to Clarendon - 2015	HC					\$ 45,509.35	\$ 45,509.35	
FN00GA9999		NG GRIP Accrls Cap Projects						\$ 107,790.84	\$ 64,396.71	
Accrue Mains								\$ (476,713.43)	\$ 663,362.80	
Total Mains Installed-South Florida				73,311	123,975			\$ 5,322,209.78	\$ 11,485,153.54	
Total Mains Installed-FPUC				73,311	127,742			\$ 5,406,561.14	\$ 11,667,103.36	

Services:				Quarter	YTD		Quarter	YTD		
Project Number	County	Location/Address	Rural or High Consequence	# Services Installed	# Services Installed	Material Installed	Service Size Installed	Investment Amount	Investment Amount	Installed In Service Date
FN15GS1080	Palm Beach	Various	HC	420	602	PE	3/4"	\$ 955,170.22	\$ 1,862,446.12	Qtr2-15
FN15GS1082	Palm Beach	Various	HC	258	329	PE	1 1/4"	\$ 281,577.70	\$ 331,866.95	Qtr2-15
FN15GS3080	Volusia	Various	HC	180	453	PE	3/4"	\$ 389,356.31	\$ 672,549.84	Qtr2-15
Accrue Services								\$ (186,109.74)	\$ 182,949.44	
Total Services Installed				858	1,384			\$ 1,439,994.49	\$ 3,049,812.35	

**Florida Public Utilities Company
Gas Reliability Infrastructure Program
Quarterly Reporting-Retirements
Quarter Ending June 30, 2015**

Mains:				Quarter	YTD			Retired
Project Number	County	Location/Address	Rural or High Consequence	Feet Retired	Feet Retired	Main Size Retired	Material Retired	Out of Service Date
FN14G23104	Volusia	Sugar Mill - East	HC		14,126	1.25"	Steel Tubing	Feb-15
FN15G23113	Volusia	Deland Country Club	HC		3,000	1.25"	Steel Tubing	Mar-15
FN14G23217	Volusia	E. Michigan (Deland)	HC		1,097	1.25"	Steel Tubing	Mar-15
Total Mains Retired				-	18,223			

Mains:				Quarter	YTD			Retired
Project Number	County	Location/Address	Rural or High Consequence	Feet Retired	Feet Retired	Main Size Retired	Material Retired	Out of Service Date
FN14G21873	Palm Beach	Broadway Phase 1 - 2"	HC	1,361	3,725	1.5"	Bare Steel	Mar-15
FN14G21873	Palm Beach	Broadway Phase 1 - 2"	HC		15,005	2"	Bare Steel	Mar-15
FN15G41108	Palm Beach	Broadway Phase 1 - North	HC	1,020	1,020	4"	Bare Steel	Jun-15
FN14G21193	Palm Beach	Georgia Ave. Phase 2 - South - 2"	HC		965	1.25"	Bare Steel	Feb-15
FN14G21193	Palm Beach	Georgia Ave. Phase 2 - South - 2"	HC		778	1.5"	Bare Steel	Feb-15
FN14G21193	Palm Beach	Georgia Ave. Phase 2 - South - 2"	HC		1,734	1"	Bare Steel	Feb-15
FN14G21193	Palm Beach	Georgia Ave. Phase 2 - South - 2"	HC		18,484	2"	Bare Steel	Feb-15
FN14G41193	Palm Beach	Georgia Ave. Phase 2 - South - 4"	HC		2,221	3"	Bare Steel	Feb-15
FN14G41193	Palm Beach	Georgia Ave. Phase 2 - South - 4"	HC		1,000	4"	Bare Steel	Feb-15
FN14G61193	Palm Beach	Georgia Ave. Phase 2 - South - 6"	HC		3,657	6"	Bare Steel	Feb-15
FN14G21275	Palm Beach	Georgia Ave. Phase 3 - 2"	HC	499	499	1.25"	Bare Steel	Jun-15
FN14G21275	Palm Beach	Georgia Ave. Phase 3 - 2"	HC	2,025	2,025	1.5"	Bare Steel	Jun-15
FN14G21275	Palm Beach	Georgia Ave. Phase 3 - 2"	HC	17,394	17,394	2"	Bare Steel	Jun-15
FN14G41275	Palm Beach	Georgia Ave. Phase 3 - 4"	HC	1,041	1,041	3"	Bare Steel	Jun-15
FN14G41275	Palm Beach	Georgia Ave. Phase 3 - 4"	HC	155	155	4"	Bare Steel	Jun-15
FN14G61275	Palm Beach	Georgia Ave. Phase 3 - 6"	HC	7,041	7,041	6"	Bare Steel	Jun-15

**Florida Public Utilities Company
Gas Reliability Infrastructure Program
Quarterly Reporting-Retirements
Quarter Ending June 30, 2015**

Mains:

Project Number	County	Location/Address	Rural or High Consequence	Quarter Feet Retired	YTD Feet Retired	Main Size Retired	Material Retired	Retired Out of Service Date
FN15G21123	Palm Beach	Western to Summit	HC	450	450	1.5"	Bare Steel	Jun-15
FN15G21123	Palm Beach	Western to Summit	HC	4,894	4,894	2"	Bare Steel	Jun-15
Total Mains Retired				35,880	82,088			

Services:

Project Number	County	Location/Address	Quarter Services Retired	YTD Services Retired	Service Size Retired	Material Retired	Retired Out of Service Date
FN15GS3080	Volusia	Various	204	669	under 1"	Steel Tubing	Qtr2 - 15
FN15GS1080	Palm Beach	Various	102	393	under 1"	Bare Steel	Qtr2 - 15
FN15GS1082	Palm Beach	Various	-	2	1" and over	Bare Steel	Qtr2 - 15
Total Bare Steel Services Retired			102	395			
Total Steel Tubing Services Retired			204	669			
Total Bare Steel & Steel Tubing Service Retired			306	1,064			

FLORIDA DIVISION OF CHESAPEAKE UTILITIES CORPORATION
Quarterly Summary of Replacements
Gas Reliability Infrastructure Program
Quarter Ending June 30, 2015

Installed:

	Mains				Services			
	Quarter		Year To Date		Quarter		Year To Date	
	Feet	Amount	Feet	Amount	Number	Amount	Number	Amount
<i>Central Florida Gas</i>	36,845	\$ 1,258,590.35	81,366	\$ 2,055,336.47	90	\$ 252,320.51	272	\$ 256,586.14

Retired:

<i>Central Florida Gas</i>	<u>27,118</u>	<u>130,545</u>	<u>243</u>	<u>272</u>
----------------------------	---------------	----------------	------------	------------

Remaining Replacement:

	<u>Quantity</u>		<u>Quantity</u>
Bare Steel Mains		Bare Steel Services	
Miles at Beginning 03/31/2015	105	Number of Services at 03/31/2015	513
Additional Mains	-	Additional Services	-
Miles Retired through 6/30/2015	5	Services Retired through 6/30/2015	243
Miles Remaining	<u>100</u>	Services Remaining	<u>270</u>

Florida Division of Chesapeake Utilities Corporation
Gas Reliability Infrastructure Program
Quarterly Reporting
Quarter Ending June 30, 2015

Mains:				Quarter	YTD			Quarter	YTD	
Project Number	County	Location/Address	Rural or High Consequence	Feet Installed	Feet Installed	Material Installed	Main Size Installed	Installed Investment Amount	Installed Investment Amount	Installed In Service Date
CF15G21106	Polk	2nd and 4th Street	HC		6,610	PE	2"	\$ 112,557.73	\$ 146,316.61	Mar-15
CF15G20142	Polk	512 5th St SE	HC					\$ 9,200.00	\$ 9,200.00	
CF15G21151	Polk	5th Street Lake Wales	HC					\$ 2,100.96	\$ 2,100.96	
CF14G21114	Polk	Dundee - 2"	HC		355	PE	2"	\$ (4,065.00)	\$ -	Dec-14
CF14G41115	Polk	Dundee - 4"	HC		657	PE	4"			Dec-14
CF14G61116	Polk	Dundee - 6"	HC		7,295	PE	6"	\$ 8,596.05	\$ 13,636.64	Dec-14
CF15G20252	Polk	Dundee 2015	HC					\$ 15,066.25	\$ 81,034.80	
CF15G20129	Polk	E Stuart Ave	HC					\$ 6,270.00	\$ 6,270.00	
CF15G40248	Polk	Eagle Lake - 4 " CTD	HC					\$ (92,887.54)	\$ (91,570.04)	
CF15G60249	Polk	Eagle Lake - 6"	HC					\$ 36,389.01	\$ 38,184.01	
CF15G20251	Polk	Eagle Lake 2015 - 2"	HC	3,501	3,761	PE	2"	\$ 76,979.56	\$ 76,979.56	Mar-15
CF15G40121	Polk	Eagle Lake 2015 - 4"	HC	16,875	19,035	PE	4"	\$ 498,066.29	\$ 498,066.29	Mar-15
CF15G21223	Polk	East St and Lincoln Ave	HC					\$ 112.20	\$ 9,331.54	
CF15G21226	Polk	Knights of Columbus - 2"	HC						\$ 6,410.43	
CF15G41227	Polk	Knights of Columbus - 4"	HC						\$ 7,145.14	
CF15G20145	Polk	Lake Alfred - 2"	HC					\$ 26,528.96	\$ 26,528.96	
CF15G20137	Polk	Lake Alfred - 2" CTD	HC					\$ 4,401.03	\$ 4,401.03	
CF15G40144	Polk	Lake Alfred - 4"	HC					\$ 79,064.49	\$ 79,064.49	
CF14G21194	Polk	Melbourne	HC					\$ 635.84	\$ 7,527.12	
CF14G21142	Polk	Mountain Lake Phase 1	HC					\$ 1,151.64	\$ 4,553.35	
CF14G21155	Polk	Mountain Lake Phase 2	HC					\$ 12,441.78	\$ 46,123.71	
CF15G20229	Polk	Plant City	HC	96	7,580	PE	2"	\$ 141,650.36	\$ 184,286.57	Mar-15
CF15G21103	Polk	Shipp Reck Harbor - 2"	HC		4,187	PE	2"	\$ 1,137.79	\$ 100,858.03	Mar-15
CF15G41104	Polk	Shipp Reck Harbor - 4"	HC		1,608	PE	4"	\$ 12,538.46	\$ 69,728.03	Mar-15
CF14G61181	Polk	SR 17 South	HC					\$ 20,456.79	\$ 38,398.02	
CF14G61166	Polk	SR17 North	HC		8,590	PE	6"	\$ 715.54	\$ 14,841.13	Feb-15
CF15G20230	Polk	St. Cloud - 2"	HC	9,331	9,331	PE	2"	\$ 127,295.59	\$ 147,689.49	Jun-15
CF15G40231	Polk	St. Cloud - 4"	HC	7,042	7,042	PE	4"	\$ 199,541.00	\$ 255,793.54	Jun-15
CF14G21201	Polk	Thompson Circle	HC					\$ 2,431.98	\$ 2,753.10	
CF14G41182	Polk	Waverly Road	HC		5,315	PE	4"	\$ 2,538.86	\$ 16,527.10	Jan-15
CF00GA1999	Polk	Inv with no IRR	HC					\$ 38,806.75	\$ (19,080.92)	
Accrual Mains			HC					\$ (81,132.02)	\$ 272,237.78	
Total Mains Installed				36,845	81,366			\$ 1,258,590.35	\$ 2,055,336.47	

**Florida Division of Chesapeake Utilities Corporation
 Gas Reliability Infrastructure Program
 Quarterly Reporting
 Quarter Ending June 30, 2015**

					Quarter	YTD					
					Quarter	YTD	Quarter	YTD	Installed		
					Installed	Installed	Investment	Investment	In Service		
					Amount	Amount	Amount	Amount	Date		
<u>Services:</u>	Project	County	Location/Address	Rural or High Consequence	Quarter # Services Installed	YTD # Services Installed	Material Installed	Service Size Installed	Investment	Investment	In Service
Number											Date
CF15GS1080		Polk	Various	HC	90	269	PE	Under 1"	\$ 233,213.94	\$ 235,244.35	Qtr2 -15
CF15GS1082		Polk	Various	HC	-	3	PE	1" & Over	\$ 1,051.08	\$ 3,286.30	Qtr2 -15
Accrual Services									\$ 18,055.49	\$ 18,055.49	
Total Services Installed					90	272			\$ 252,320.51	\$ 256,586.14	

Florida Division of Chesapeake Utilities Corporation
Gas Reliability Infrastructure Program
Quarterly Reporting-Retirements
Quarter Ending June 30, 2015

Mains:				Quarter	YTD			Retired
Project Number	County	Location/Address	Rural or High Consequence	Feet Retired	Feet Retired	Main Size Retired	Material Retired	Out of Service Date
CF15G21106	Polk	2nd and 4th Street	HC	1,568	1,568	.75"	Bare Steel	Jun-15
CF15G21106	Polk	2nd and 4th Street	HC	4,204	4,204	1.5"	Bare Steel	Jun-15
CF15G21106	Polk	2nd and 4th Street	HC	842	842	2"	Bare Steel	Jun-15
CF14G21114	Polk	Dundee - 2"	HC		3,036	.75"	Bare Steel	Feb-15
CF14G21114	Polk	Dundee - 2"	HC		459	.5"	Bare Steel	Feb-15
CF14G21114	Polk	Dundee - 2"	HC		6,495	1.25"	Bare Steel	Feb-15
CF14G21114	Polk	Dundee - 2"	HC		620	1.5"	Bare Steel	Feb-15
CF14G21114	Polk	Dundee - 2"	HC		3,063	1"	Bare Steel	Feb-15
CF14G21114	Polk	Dundee - 2"	HC		15,727	2"	Bare Steel	Feb-15
CF14G41115	Polk	Dundee - 4"	HC		5,185	3"	Bare Steel	Feb-15
CF14G41115	Polk	Dundee - 4"	HC		18,536	3.5"	Bare Steel	Feb-15
CF14G41115	Polk	Dundee - 4"	HC		3,642	4"	Bare Steel	Feb-15
CF15G20251	Polk	Eagle Lake 2015 - 2"	HC	307	307	1.5"	Bare Steel	Jun-15
CF15G40121	Polk	Eagle Lake 2015 - 4"	HC	16,458	16,458	3.5"	Bare Steel	Jun-15
CF14G21142	Polk	Mountain Lake Phase 1	HC		2,993	1.25"	Bare Steel	Oct-14
CF14G21142	Polk	Mountain Lake Phase 1	HC		9,847	2"	Bare Steel	Oct-14
CF14G21142	Polk	Mountain Lake Phase 1	HC		18,454	3"	Bare Steel	Oct-14
CF15G20229	Polk	Plant City	HC	533	533	0.75"	Bare Steel	Jun-15
CF15G20229	Polk	Plant City	HC	729	729	1"	Bare Steel	Jun-15
CF15G20229	Polk	Plant City	HC	2,477	2,477	2"	Bare Steel	Jun-15
CF14G61166	Polk	SR17 North	HC		9,888	4"	Bare Steel	Feb-15
CF14G41182	Polk	Waverly Road	HC		5,482	4"	Bare Steel	Jan-15

Total Mains Retired

27,118 130,545

Services:

Project Number	County	Location/Address		Quarter Services Retired	YTD Services Retired	Service Size Retired	Material Retired	Retired Out of Service Date
CF15GS1080	Polk	Various	HC	243	272	under 1"	Bare Steel	Qtr2 - 15
CF15GS1082	Polk	Various		-	-	1" and over	Bare Steel	Qtr2 - 15

Total Bare Steel Services Retired

243 272