

Writer's Direct Dial Number: (850) 521-1706
Writer's E-Mail Address: bkeating@gunster.com

October 27, 2015

E-PORTAL FILING

Ms. Carlotta Stauffer, Clerk
Florida Public Service Commission
2540 Shumard Oak Boulevard
Tallahassee, FL 32399-0850

Re: Docket No. 120036-GU - **Joint petition for approval of Gas Reliability Infrastructure Program (GRIP) by Florida Public Utilities Company and the Florida Division of Chesapeake Utilities Corporation.**

Dear Ms. Stauffer:

Attached for filing in the referenced docket, please find the 3rd quarter 2015 GRIP report of both Florida Public Utilities Company and the Florida Division of Chesapeake Utilities Corporation regarding the progress of their respective pipeline replacement (GRIP) plans.

Thank you for your assistance with this filing. As always, please don't hesitate to let me know if you have any questions or concerns.

Kind regards,



Beth Keating
Gunster, Yoakley & Stewart, P.A.
215 South Monroe St., Suite 601
Tallahassee, FL 32301
(850) 521-1706

Enclosure (Report)

Cc:/Rick Moses/Chief – Safety Bureau

FLORIDA PUBLIC UTILITIES COMPANY
Quarterly Summary of Replacements
Gas Reliability Infrastructure Program
Quarter Ending September 30, 2015

Installed:

	Mains				Services			
	Quarter		Year To Date		Quarter		Year To Date	
	Feet	Amount	Feet	Amount	Number	Amount	Number	Amount
<i>Central Florida</i>	6,037	\$ 150,005.54	9,804	\$ 331,955.36	156	\$ 467,592.54	609	\$ 1,323,091.82
<i>South Florida</i>	53,260	\$ 5,156,515.56	177,235	\$ 16,641,669.10	392	\$ 1,431,582.51	1,323	\$ 3,625,895.58
<i>Consolidated</i>	59,297	\$ 5,306,521.10	187,039	\$ 16,973,624.46	548	\$ 1,899,175.05	1,932	\$ 4,948,987.40

Retired:

<i>Central Florida</i>	1,601	19,824	316	985
<i>South Florida</i>	16,890	98,978	33	428
<i>Consolidated</i>	18,491	118,802	349	1,413

Remaining Replacement:

	<u>Quantity</u>		<u>Quantity</u>
<u>Bare Steel Mains</u>		<u>Bare Steel Services</u>	
Miles at Beginning 06/30/2015	108	Number of Services at 06/30/2015	4,148
Additional Mains	-	Additional Services	316
Miles Retired through 9/30/2015	4	Services Retired through 9/30/2015	349
Miles Remaining	104	Services Remaining	4,115

Florida Public Utilities Company
Gas Reliability Infrastructure Program
Quarterly Reporting
Quarter Ending September 30, 2015

Mains Install:				Quarter	YTD		Quarter	YTD		
Project Number	County	Location/Address	Rural or High Consequence	Feet Installed	Feet Installed	Material Installed	Main Size Installed	Installed Investment Amount	Installed Investment Amount	Installed In Service Date
FN14G23101	Volusia	Beresford and S. Florida	HC			PE	2"	\$	4,884.44	
FN15G23206	Volusia	Crystal Dr Debarry	HC	2,326	2,326	PE	2"	\$	18,675.61	\$ 31,996.73 Sep-15
FN15G23113	Volusia	Deland Country Club	HC		2,485	PE	2"	\$	7,742.53	\$ 64,789.38 Mar-15
FN15G23146	Volusia	Deland Misc 2015	HC	3,711	3,711	PE	2"	\$	111,441.59	\$ 123,538.53 Sep-15
FN15G23119	Volusia	Deltona 1st Housing	HC		471	PE	2"	\$	4,155.70	\$ 21,231.61 Mar-15
FN14G23218	Volusia	E. Church Deland 2014	HC			PE	2"	\$	-	\$ 17,826.95
FN14G23217	Volusia	East Michigan - Deland	HC		811	PE	2"	\$	-	\$ 11,756.32 Feb-15
FN15G23267	Volusia	NSB Island Cedar Dunes	HC			PE	2"	\$	398.89	\$ 398.89
FN14G23104	Volusia	Sugar Mill NSB	HC			PE	2"	\$	7,591.22	\$ 55,532.51
Total Mains Installed-Central Florida				6,037	9,804			\$	150,005.54	\$ 331,955.36

Mains Install:				Quarter	YTD		Quarter	YTD		
Project Number	County	Location/Address	Rural or High Consequence	Feet Installed	Feet Installed	Material Installed	Main Size Installed	Installed Investment Amount	Installed Investment Amount	Installed In Service Date
FN15G61187	Palm Beach	23rd St Div to RR WPB	HC					\$	10,527.52	\$ 48,093.92
FN14G21215	Palm Beach	266260 Edmor WPB	HC					\$	-	\$ (8,073.16)
FN15G21168	Palm Beach	376 380 S County Rd PB	HC					\$	-	\$ 7,967.05
FN14G11187	Palm Beach	4211 Washington WPB	HC					\$	-	\$ 6,707.44
FN14G21294	Palm Beach	Alley Quad	HC					\$	-	\$ (14,422.50)
FN15G21181	Palm Beach	Broadway Phase 1 - Restoration	HC					\$	421,000.18	\$ 421,000.18
FN15G21311	Palm Beach	Broadway Phase 1 - Restoration	HC					\$	90,000.00	\$ 90,000.00
FN14G21873	Palm Beach	Broadway Phase 1 - 2"	HC		28,484	PE	2"	\$	-	\$ 1,809,344.80 Mar-15
FN15G41108	Palm Beach	Broadway Phase 1 - North	HC					\$	(15,112.48)	\$ -
FN15G21881	Palm Beach	Broadway Phase 2 - North - 2"	HC		25,877	PE	2"	\$	338,490.43	\$ 2,023,734.47 Jun-15
FN15G41110	Palm Beach	Broadway Phase 2 - North - 4"	HC		3,306	PE	4"	\$	-	\$ 174,510.64 Jun-15
FN14G21303	Palm Beach	Eden Rd.	HC					\$	41,301.70	\$ 55,636.05
FN14G21180	Palm Beach	Georgia Ave. Phase 2 - North - 2"	HC		998	PE	2"	\$	-	\$ 13,943.33 Jan-15
FN14G41180	Palm Beach	Georgia Ave. Phase 2 - North - 4"	HC		540	PE	4"	\$	-	\$ 8,615.17 Jan-15
FN14G61180	Palm Beach	Georgia Ave. Phase 2 - North - 6"	HC					\$	8,089.91	\$ 188,778.98
FN15G21124	Palm Beach	Georgia Ave. Phase 2 - South - 2" Res	HC		985	PE	2"	\$	-	\$ 723,476.59 Jan-15
FN14G21193	Palm Beach	Georgia Ave. Phase 2 - South - 2"	HC					\$	-	\$ (11,482.43)
FN15G41125	Palm Beach	Georgia Ave. Phase 2 - South - 4" Res	HC		1,263	PE	4"	\$	18,903.50	\$ 585,375.23 Jan-15
FN14G41193	Palm Beach	Georgia Ave. Phase 2 - South - 4"	HC					\$	-	\$ 1,136.37
FN15G61126	Palm Beach	Georgia Ave. Phase 2 - South - 6" Res	HC		533	PE	6"	\$	7,197.54	\$ 625,306.98 Jan-15
FN14G61193	Palm Beach	Georgia Ave Phase 2 - South - 6" CS	HC					\$	7,104.58	\$ 7,384.58
FN15G21879	Palm Beach	Georgia Ave. Phase 3 - 2" Res	HC					\$	1,005.71	\$ 772,985.47
FN14G21275	Palm Beach	Georgia Ave. Phase 3 - 2"	HC		6,232	PE	2"	\$	3,062.83	\$ 470,429.87 Feb-15
FN15G61880	Palm Beach	Georgia Ave. Phase 3 - 6" Res	HC		7,656	CS	6"	\$	19,524.69	\$ 757,498.44 Feb-15
FN14G61275	Palm Beach	Georgia Ave. Phase 3 - 6"	HC		363	PE	6"	\$	-	\$ 9,078.59 Feb-15
FN14G41118	Palm Beach	Lake Worth Phase 2 - 4"	HC	3,709	3,709	PE	4"	\$	-	\$ -
FN15G21314	Palm Beach	N. County PB Phase 1 - North - 2"	HC	3,920	3,920	PE	2"	\$	59,705.30	\$ 59,705.30 Sep-15
FN15G61315	Palm Beach	N. County PB Phase 1 - North - 6"	HC	740	740	PE	6"	\$	21,131.66	\$ 21,131.66 Sep-15
FN15G61264	Palm Beach	N. County PB Phase 1 - South - 2"	HC	5,737	5,737	PE	2"	\$	57,552.64	\$ 57,552.64 Sep-15
FN15G21263	Palm Beach	N. County PB Phase 1 - South - 6"	HC	1,570	1,570	PE	6"	\$	246,097.21	\$ 246,097.21 Sep-15

Florida Public Utilities Company
Gas Reliability Infrastructure Program
Quarterly Reporting
Quarter Ending September 30, 2015

Mains Install:				Quarter	YTD			Quarter	YTD	
Project Number	County	Location/Address	Rural or High Consequence	Feet Installed	Feet Installed	Material Installed	Main Size Installed	Investment Amount	Investment Amount	Installed In Service Date
FN15G21170	Palm Beach	N. County PB Phase 2 - 2"	HC	1,907	15,841	PE	2"	\$ 516,174.17	\$ 561,758.80	Jun-15
FN15G61169	Palm Beach	N. County PB Phase 2 - 4"	HC	2,250	2,250	PE	4"			Sep-15
FN15G61169	Palm Beach	N. County PB Phase 2 - 6"	HC					\$ 184,036.78	\$ 243,271.36	
FN15G41157	Palm Beach	N. County PB Phase 3	HC		1,590	PE	4"	\$ 236,692.77	\$ 290,017.11	Jun-15
FN15G61158	Palm Beach	N. County PB Phase 3	HC	458	2,923	PE	6"	\$ 575,727.08	\$ 649,380.28	Jun-15
FN15G21156	Palm Beach	N. County PB Phase 3	HC	1,408	11,808	PE	2"	\$ 504,282.36	\$ 761,372.60	Jun-15
FN15G21190	Palm Beach	S. Lake Worth Ph. 2 - 2"	HC	23,061	23,061	PE	2"	\$ 765,129.98	\$ 765,129.98	Sep-15
FN15G41188	Palm Beach	S. Lake Worth Ph. 2 - 4"	HC			PE	4"	\$ 152,628.25	\$ 152,628.25	
FN15G21207	Palm Beach	S. Lake Worth Phase 1 - 2"	HC	8,500	17,700	PE	2"	\$ 59,876.89	\$ 1,644,977.86	Jun-15
FN15G41208	Palm Beach	S. Lake Worth Phase 1 - 4"	HC		1,342	PE	4"	\$ 58,740.26	\$ 220,004.00	Jun-15
FN15G21266	Palm Beach	Western Summit	HC			PE	2"	\$ 140,633.59	\$ 140,633.59	
FN15G21123	Palm Beach	Western to Summit	HC		5,885	PE	2"	\$ (76,682.10)	\$ 495,773.31	Mar-15
FN14G21276	Palm Beach	Woodbridge to Clarendon	HC		2,922	PE	2"	\$ -	\$ 88,247.62	Jun-15
FN15G21155	Palm Beach	Woodbridge to Clarendon - 2015	HC			PE	2"	\$ 144,775.97	\$ 190,285.32	
FN15G21313	Palm Beach	Woodbridge to Clarendon 2015	HC			PE	2"	\$ 170,000.00	\$ 170,000.00	
FN00GA9999		NG GRIP AccrIs Cap Projects						\$ (123,905.73)	\$ (59,509.02)	
Accrue Mains								\$ 512,822.37	\$ 1,176,185.17	
Total Mains Installed-South Florida				53,260	177,235			\$ 5,156,515.56	\$ 16,641,669.10	
Total Mains Installed-FPUC				59,297	187,039			\$ 5,306,521.10	\$ 16,973,624.46	

Services:				Quarter	YTD			Quarter	YTD	
Project Number	County	Location/Address	Rural or High Consequence	# Services Installed	# Services Installed	Material Installed	Service Size Installed	Investment Amount	Investment Amount	Installed In Service Date
FN15GS1080	Palm Beach	Various	HC	149	751	PE	3/4"	\$ 941,764.34	\$ 2,804,210.46	Qtr3-15
FN15GS1082	Palm Beach	Various	HC	243	572	PE	1 1/4"	\$ 489,818.17	\$ 821,685.12	Qtr3-15
FN15GS3080	Volusia	Various	HC	156	609	PE	3/4"	\$ 503,198.88	\$ 1,175,748.72	Qtr3-15
Accrue Services								\$ (35,606.34)	\$ 147,343.10	
Total Services Installed				548	1,932			\$ 1,899,175.05	\$ 4,948,987.40	

**Florida Public Utilities Company
Gas Reliability Infrastructure Program
Quarterly Reporting-Retirements
Quarter Ending September 30, 2015**

Mains:				Quarter	YTD			Retired
Project Number	County	Location/Address	Rural or High Consequence	Feet Retired	Feet Retired	Main Size Retired	Material Retired	Out of Service Date
FN15G23113	Volusia	Deland Country Club	HC		3,000	1.25"	Steel Tubing	Mar-15
FN15G23146	Volusia	Deland Misc 2015	HC	106	106	.5"	Steel Tubing	Sep-15
FN15G23146	Volusia	Deland Misc 2015	HC	1,057	1,057	1.25"	Steel Tubing	Sep-15
FN15G23146	Volusia	Deland Misc 2015	HC	438	438	1"	Steel Tubing	Sep-15
FN14G23217	Volusia	E. Michigan (Deland)	HC		1,097	1.25"	Steel Tubing	Mar-15
FN14G23104	Volusia	Sugar Mill - East	HC		14,126	1.25"	Steel Tubing	Feb-15
Total Mains Retired					1,601	19,824		

Mains:				Quarter	YTD			Retired
Project Number	County	Location/Address	Rural or High Consequence	Feet Retired	Feet Retired	Main Size Retired	Material Retired	Out of Service Date
FN14G21873	Palm Beach	Broadway Phase 1 - 2"	HC	314	4,039	1.5"	Bare Steel	Mar-15
FN14G21873	Palm Beach	Broadway Phase 1 - 2"	HC	2,912	17,917	2"	Bare Steel	Mar-15
FN15G41108	Palm Beach	Broadway Phase 1 - North	HC	-	1,020	4"	Bare Steel	Jun-15
FN14G21193	Palm Beach	Georgia Ave. Phase 2 - South - 2"	HC		965	1.25"	Bare Steel	Feb-15
FN14G21193	Palm Beach	Georgia Ave. Phase 2 - South - 2"	HC		778	1.5"	Bare Steel	Feb-15
FN14G21193	Palm Beach	Georgia Ave. Phase 2 - South - 2"	HC		1,734	1"	Bare Steel	Feb-15
FN14G21193	Palm Beach	Georgia Ave. Phase 2 - South - 2"	HC		18,484	2"	Bare Steel	Feb-15
FN14G41193	Palm Beach	Georgia Ave. Phase 2 - South - 4"	HC		2,221	3"	Bare Steel	Feb-15
FN14G41193	Palm Beach	Georgia Ave. Phase 2 - South - 4"	HC		1,000	4"	Bare Steel	Feb-15
FN14G61193	Palm Beach	Georgia Ave. Phase 2 - South - 6"	HC		3,657	6"	Bare Steel	Feb-15
FN14G21275	Palm Beach	Georgia Ave. Phase 3 - 2"	HC		499	1.25"	Bare Steel	Jun-15
FN14G21275	Palm Beach	Georgia Ave. Phase 3 - 2"	HC		2,025	1.5"	Bare Steel	Jun-15
FN14G21275	Palm Beach	Georgia Ave. Phase 3 - 2"	HC		17,394	2"	Bare Steel	Jun-15
FN14G41275	Palm Beach	Georgia Ave. Phase 3 - 4"	HC		1,041	3"	Bare Steel	Jun-15
FN14G41275	Palm Beach	Georgia Ave. Phase 3 - 4"	HC		155	4"	Bare Steel	Jun-15
FN14G61275	Palm Beach	Georgia Ave. Phase 3 - 6"	HC		7,041	6"	Bare Steel	Jun-15
FN15G21207	Palm Beach	South Lake Worth Phase 1 - 2"	HC	9,665	9,665	2"	Bare Steel	Sep-15

**Florida Public Utilities Company
Gas Reliability Infrastructure Program
Quarterly Reporting-Retirements
Quarter Ending September 30, 2015**

Mains:

Project Number	County	Location/Address	Rural or High Consequence	Quarter Feet Retired	YTD Feet Retired	Main Size Retired	Material Retired	Retired Out of Service Date
FN15G21123	Palm Beach	Western to Summit	HC		450	1.5"	Bare Steel	Jun-15
FN15G21123	Palm Beach	Western to Summit	HC		4,894	2"	Bare Steel	Jun-15
FN15G21313	Palm Beach	Woodbridge to Clarendon	HC	1,248	1,248	1.25"	Bare Steel	Sep-15
FN15G21313	Palm Beach	Woodbridge to Clarendon	HC	2,162	2,162	2"	Bare Steel	Sep-15
FN15G21313	Palm Beach	Woodbridge to Clarendon	HC	589	589	3"	Bare Steel	Sep-15
Total Mains Retired				16,890	98,978			

Services:

Project Number	County	Location/Address	Quarter Services Retired	YTD Services Retired	Service Size Retired	Material Retired	Retired Out of Service Date
FN15GS3080	Volusia	Various	316	985	under 1"	Steel Tubing	Qtr3 - 15
FN15GS1080	Palm Beach	Various	33	426	under 1"	Bare Steel	Qtr3 - 15
FN15GS1082	Palm Beach	Various	-	2	1" and over	Bare Steel	Qtr3 - 15
Total Bare Steel Services Retired			33	428			
Total Steel Tubing Services Retired			316	985			
Total Bare Steel & Steel Tubing Service Retired			349	1,413			

FLORIDA DIVISION OF CHESAPEAKE UTILITIES CORPORATION
Quarterly Summary of Replacements
Gas Reliability Infrastructure Program
Quarter Ending September 30, 2015

Installed:

	Mains				Services			
	Quarter		Year To Date		Quarter		Year To Date	
	Feet	Amount	Feet	Amount	Number	Amount	Number	Amount
<i>Central Florida Gas</i>	31,279	\$ 1,238,447.48	112,645	\$ 3,293,783.95	25	\$ 69,459.65	297	\$ 326,045.79

Retired:

<i>Central Florida Gas</i>	49,214	179,759	0	272
----------------------------	--------	---------	---	-----

Remaining Replacement:

	<u>Quantity</u>		<u>Quantity</u>
<u>Bare Steel Mains</u>		<u>Bare Steel Services</u>	
Miles at Beginning 06/30/2015	100	Number of Services at 06/30/2015	270
Additional Mains	-	Additional Services	-
Miles Retired through 9/30/2015	9	Services Retired through 9/30/2015	-
Miles Remaining	91	Services Remaining	270

Florida Division of Chesapeake Utilities Corporation
Gas Reliability Infrastructure Program
Quarterly Reporting
Quarter Ending September 30, 2015

Mains:				Quarter	YTD			Quarter	YTD	
Project Number	County	Location/Address	Rural or High Consequence	Feet Installed	Feet Installed	Material Installed	Main Size Installed	Installed Investment Amount	Installed Investment Amount	Installed In Service Date
CF15G21106	Polk	2nd and 4th Street	HC		6,610	PE	2"	\$ 10,972.62	\$ 157,289.23	Mar-15
CF15G20142	Polk	512 5th St SE	HC					\$ 166.68	\$ 9,366.68	
CF15G21151	Polk	5th Street Lake Wales	HC					\$ 34,130.57	\$ 36,231.53	
CF15G20169	Polk	605 Ave D SE	HC			PE	2"	\$ 2,103.07	\$ 2,103.07	
CF15G20152	Polk	Auburndale 2 Inch	HC			PE	2"	\$ 90,150.22	\$ 90,150.22	
CF15G40153	Polk	Auburndale 4 Inch	HC	440	440	PE	4"	\$ 100,348.12	\$ 100,348.12	Sep-15
CF15G60154	Polk	Auburndale 6 Inch	HC	18,615	18,615	PE	6"	\$ 115,650.33	\$ 115,650.33	Sep-15
CF15G60150	Polk	Auburndale 6 Inch CTD	HC			CTD	6"	\$ 13,244.60	\$ 13,244.60	
CF15G20173	Polk	Ave O SW	HC	284	284	PE	2"		\$ -	Sep-15
CF15G40174	Polk	Ave O SW	HC	976	976	PE	4"	\$ 2,186.09	\$ 2,186.09	Sep-15
CF14G21114	Polk	Dundee - 2"	HC		355	PE	2"	\$ -	\$ -	Dec-14
CF14G41115	Polk	Dundee - 4"	HC		657	PE	4"	\$ -		Dec-14
CF14G61116	Polk	Dundee - 6"	HC		7,295	PE	6"	\$ -	\$ 13,636.64	Dec-14
CF15G20252	Polk	Dundee 2015	HC					\$ 3,797.69	\$ 84,832.49	
CF15G20129	Polk	E Stuart Ave	HC					\$ -	\$ 6,270.00	
CF15G40248	Polk	Eagle Lake - 4 " CTD	HC					\$ 12,737.44	\$ (78,832.60)	
CF15G60249	Polk	Eagle Lake - 6"	HC	470	470	PE	6"	\$ 1,225.42	\$ 39,409.43	
CF15G20251	Polk	Eagle Lake 2015 - 2"	HC	715	4,476	PE	2"	\$ 24,428.57	\$ 101,408.13	Mar-15
CF15G40121	Polk	Eagle Lake 2015 - 4"	HC	3,025	22,060	PE	4"	\$ 173,192.12	\$ 671,258.41	Mar-15
CF15G21223	Polk	East St and Lincoln Ave	HC					\$ 531.16	\$ 9,862.70	
CF15G21226	Polk	Knights of Columbus - 2"	HC						\$ 6,410.43	
CF15G41227	Polk	Knights of Columbus - 4"	HC						\$ 7,145.14	
CF15G20145	Polk	Lake Alfred - 2"	HC					\$ 45,745.95	\$ 72,274.91	
CF15G20137	Polk	Lake Alfred - 2" CTD	HC					\$ -	\$ 4,401.03	
CF15G40144	Polk	Lake Alfred - 4"	HC	6,341	6,341			\$ 419,495.16	\$ 498,559.65	
CF15G20170	Polk	Lake Linc Cir	HC			PE	2"	\$ 5,671.66	\$ 5,671.66	
CF14G21194	Polk	Melbourne	HC					\$ -	\$ 7,527.12	
CF14G21142	Polk	Mountain Lake Phase 1	HC					\$ 2,471.33	\$ 7,024.68	
CF14G21155	Polk	Mountain Lake Phase 2	HC	360	360			\$ 15,401.31	\$ 61,525.02	
CF15G20229	Polk	Plant City	HC		7,580	PE	2"	\$ 9,948.44	\$ 194,235.01	Mar-15
CF15G21103	Polk	Shipp Reck Harbor - 2"	HC		4,187	PE	2"	\$ 1,837.83	\$ 102,695.86	Mar-15
CF15G41104	Polk	Shipp Reck Harbor - 4"	HC		1,608	PE	4"	\$ -	\$ 69,728.03	Mar-15
CF14G61181	Polk	SR 17 South	HC	53	53			\$ 9,877.37	\$ 48,275.39	Sep-15
CF14G61166	Polk	SR17 North	HC		8,590	PE	6"	\$ 2,550.29	\$ 17,391.42	Feb-15
CF15G20230	Polk	St. Cloud - 2"	HC		9,331	PE	2"	\$ 35,664.95	\$ 183,354.44	Jun-15

Florida Division of Chesapeake Utilities Corporation
Gas Reliability Infrastructure Program
Quarterly Reporting
Quarter Ending September 30, 2015

								Quarter	YTD		
CF15G40231	Polk	St. Cloud - 4"	HC	-	7,042	PE	4"	\$ 11,342.81	\$ 267,136.35	Jun-15	
CF14G21201	Polk	Thompson Circle	HC					\$ -	\$ 2,753.10		
CF14G41182	Polk	Waverly Road	HC		5,315	PE	4"	\$ 386.08	\$ 16,913.18	Jan-15	
CF00GA1999	Polk	CFG GRIP Accrals Cap Projects	HC					\$ 75,306.19	\$ 56,225.27		
Accrual Mains			HC					\$ 17,883.41	\$ 290,121.19		
Total Mains Installed					31,279	112,645		\$ 1,238,447.48	\$ 3,293,783.95		

Services:							Quarter	YTD			
Project Number	County	Location/Address	Rural or High Consequence	# Services Installed	# Services Installed	Material Installed	Service Size Installed	Investment Amount	Investment Amount	Installed In Service Date	
CF15GS1080	Polk	Various	HC	21	290	PE	Under 1"	\$ 72,451.54	\$ 307,695.89	Qtr3 -15	
CF15GS1082	Polk	Various	HC	4	7	PE	1" & Over	\$ 8,688.60	\$ 11,974.90	Qtr3 -15	
Accrual Services								\$ (11,680.49)	\$ 6,375.00		
Total Services Installed				25	297			\$ 69,459.65	\$ 326,045.79		

Florida Division of Chesapeake Utilities Corporation
Gas Reliability Infrastructure Program
Quarterly Reporting-Retirements
Quarter Ending September 30, 2015

Mains:			Quarter	YTD			Retired	
Project Number	County	Location/Address	Rural or High Consequence	Feet Retired	Feet Retired	Main Size Retired	Material Retired	Out of Service Date
CF15G21106	Polk	2nd and 4th Street	HC		1,568	.75"	Bare Steel	Jun-15
CF15G21106	Polk	2nd and 4th Street	HC		4,204	1.5"	Bare Steel	Jun-15
CF15G21106	Polk	2nd and 4th Street	HC		842	2"	Bare Steel	Jun-15
CF15G20142	Polk	512 5th St SE	HC	1,524	1,524	2"	Bare Steel	Sep-15
CF15G40174	Polk	Ave O SW	HC	455	455	2"	Bare Steel	Sep-15
CF15G40174	Polk	Ave O SW	HC	856	856	3.5"	Bare Steel	Sep-15
CF14G21114	Polk	Dundee - 2"	HC		3,036	.75"	Bare Steel	Feb-15
CF14G21114	Polk	Dundee - 2"	HC		459	.5"	Bare Steel	Feb-15
CF14G21114	Polk	Dundee - 2"	HC		6,495	1.25"	Bare Steel	Feb-15
CF14G21114	Polk	Dundee - 2"	HC		620	1.5"	Bare Steel	Feb-15
CF14G21114	Polk	Dundee - 2"	HC		3,063	1"	Bare Steel	Feb-15
CF14G21114	Polk	Dundee - 2"	HC		15,727	2"	Bare Steel	Feb-15
CF14G41115	Polk	Dundee - 4"	HC		5,185	3"	Bare Steel	Feb-15
CF14G41115	Polk	Dundee - 4"	HC		18,536	3.5"	Bare Steel	Feb-15
CF14G41115	Polk	Dundee - 4"	HC		3,642	4"	Bare Steel	Feb-15
CF15G20251	Polk	Eagle Lake 2015 - 2"	HC		307	1.5"	Bare Steel	Jun-15
CF15G40121	Polk	Eagle Lake 2015 - 4"	HC		16,458	3.5"	Bare Steel	Jun-15
CF14G21142	Polk	Mountain Lake Phase 1	HC		2,993	1.25"	Bare Steel	Oct-14
CF14G21142	Polk	Mountain Lake Phase 1	HC		9,847	2"	Bare Steel	Oct-14
CF14G21142	Polk	Mountain Lake Phase 1	HC		18,454	3"	Bare Steel	Oct-14
CF14G21155	Polk	Mountain Lake Phase 2	HC	1,669	1,669	.75"	Bare Steel	Sep-15
CF14G21155	Polk	Mountain Lake Phase 2	HC	8,322	8,322	1.25"	Bare Steel	Sep-15
CF14G21155	Polk	Mountain Lake Phase 2	HC	6,288	6,288	1.5"	Bare Steel	Sep-15
CF14G21155	Polk	Mountain Lake Phase 2	HC	15,395	15,395	2"	Bare Steel	Sep-15
CF14G21155	Polk	Mountain Lake Phase 2	HC	8,410	8,410	3"	Bare Steel	Sep-15
CF14G21155	Polk	Mountain Lake Phase 2	HC	485	485	4"	Bare Steel	Sep-15
CF15G20229	Polk	Plant City	HC		533	0.75"	Bare Steel	Jun-15
CF15G20229	Polk	Plant City	HC		729	1"	Bare Steel	Jun-15
CF15G20229	Polk	Plant City	HC		2,477	2"	Bare Steel	Jun-15
CF15G21103	Polk	Shipp Reck	HC	2,590	2,590	.75"	Bare Steel	Sep-15
CF15G21103	Polk	Shipp Reck	HC	1,556	1,556	1.25"	Bare Steel	Sep-15
CF15G21103	Polk	Shipp Reck	HC	617	617	1"	Bare Steel	Sep-15
CF15G21103	Polk	Shipp Reck	HC	1,047	1,047	2"	Bare Steel	Sep-15
CF14G61166	Polk	SR17 North	HC		9,888	4"	Bare Steel	Feb-15
CF14G41182	Polk	Waverly Road	HC		5,482	4"	Bare Steel	Jan-15
Total Mains Retired					49,214	179,759		

Services:			Quarter	YTD	Service		Retired	
Project Number	County	Location/Address	Services Retired	Services Retired	Size Retired	Material Retired	Out of Service Date	
CF15GS1080	Polk	Various	HC	-	272	under 1"	Bare Steel	Qtr2 - 15
CF15GS1082	Polk	Various		-	-	1" and over	Bare Steel	Qtr2 - 15
Total Bare Steel Services Retired					272			