## State of Florida



# Auhlic Service Commission

CAPITAL CIRCLE OFFICE CENTER • 2540 SHUMARD OAK BOULEVARD TALLAHASSEE, FLORIDA 32399-0850

-M-E-M-O-R-A-N-D-U-M-

DATE:

June 10, 2016

TO:

Office of Commission Clerk

FROM:

Lynn M. Deamer, Chief of Auditing, Office of Auditing and Performance Analysis

RE:

Docket No.: 160009-EI

Company Name: Florida Power & Light

Company Code: EI802

Audit Purpose: Nuclear Cost Recovery Clause

Audit Control No: 16-005-4-1

Attached is the final audit report for the Utility stated above. I am sending the Utility a copy of this memo and the audit report. If the Utility desires to file a response to the audit report, it should send a response to the Office of Commission Clerk. There are confidential work papers associated with this audit.

#### LMD/cm

Attachment: Audit Report

cc: Office of Auditing and Performance Analysis File

### State of Florida



## **Public Service Commission**

Office of Auditing and Performance Analysis
Bureau of Auditing
Miami District Office

## Auditor's Report

Florida Power & Light Company Nuclear Cost Recovery Clause Turkey Point Units 6 & 7

Twelve Months Ended December 31, 2015

Docket No. 160009-EI Audit Control No. 16-005-4-1 May 31, 2015

> Iliana H. Piedra Audit Manager

Gabriela Leon Audit Staff

Marisa Glover Reviewer

## Table of Contents

Purpo	ose	
Objec	ctives and Procedures	2
	t Findings one	4
Exhib		
1:		5
2:	Schedule T-1 True-Up of Pre-Construction Cost	

### Purpose

#### To: Florida Public Service Commission

We have performed the procedures described later in this report to meet the objectives set forth by the Office of Industry Development and Market Analysis in its audit service request dated January 5, 2016. We have applied these procedures to the attached schedules prepared by Florida Power & Light Company, and to several of its related schedules in support of its 2015 filing for the Nuclear Cost Recovery Clause (Turkey Point Units 6 & 7 Project) in Docket No. 160009-EI.

This audit was performed following General Standards and Fieldwork Standards found in the AICPA Statements on Standards for Attestation Engagements. The report is intended only for internal Commission use.

## Objectives and Procedures

#### General

#### Definitions

Site selection costs, are costs that are expended prior to the selection of a site.

Pre-construction costs, are costs that are expended after a site has been selected in preparation for the construction of a nuclear power plant, incurred up to and including the date the utility completes site clearing work.

FPL/Utility refers to Florida Power & Light Company.

CCRC refers to Capacity Cost Recovery Clause.

NCRC refers to Nuclear Cost Recovery Clause.

**Objectives:** The objective was to determine whether the Utility's 2015 NCRC filings in Docket No. 160009-EI are consistent and in compliance with Section 366.93, Florida Statutes (F.S.), and Rule 25-6.0423, Florida Administrative Code (F.A.C.)

**Procedures:** We performed the following specific objectives and procedures to satisfy the overall objective identified above.

## Construction Work in Progress (CWIP)

**Objectives:** The objectives were to verify that pre-construction costs listed on the Utility's Schedule T-6 filing were supported by adequate documentation and that the capital additions were appropriately recoverable through the NCRC and in compliance with Section 366.93, F.S. and Rule 25-6.043, F.A.C.

**Procedures:** We sampled and verified the monthly pre-construction expenditures and traced to invoices and other supporting documentation including contracts. We verified various sample items to purchase orders for contracts over \$250,000. We verified a sample of salary expenses and traced to time sheets. We verified a sample of legal fees and traced to invoices. We recalculated Schedule T-6. No exceptions were noted.

## Recovery

**Objectives:** The objectives were to determine whether the Utility used the Commission approved CCRC factors to bill customers for the period January 1, 2015 through December 31, 2015 and whether Schedules T-2 and T-3 reflect the amounts in Order No. PSC-14-0617-FOF-EI, issued October 27, 2014.

**Procedures:** We verified the amount collected on the Schedule T-1 to the NCRC jurisdictional amount approved in Order No. PSC-14-0617-FOF-EI, and to the CCRC in Docket No. 160001-EI and verified that the approved factor was used to bill the customers. No exceptions were noted.

## Carrying Cost on Deferred Tax Adjustment

**Objectives:** The objectives were to determine whether Schedule T-3A - Carrying Cost on Deferred Tax Assets (DTA) included the correct balances from the supporting schedules and the deferred tax adjustment is accurately calculated.

**Procedures:** We traced the projected and estimated True-Up amount to prior NCRC Orders. We traced the beginning balances included in the schedule to the prior audit. We reconciled the monthly recovered costs to the supporting schedules in the filing. We traced the Allowance for Funds Used During Construction (AFUDC) rate applied to the rates approved in Order No. PSC-14-0193-PAA-EI, issued April 25, 2014. We recalculated Schedule T-3A and verified the Final True-Up amount. No exceptions were noted.

#### Other Issues

**Objectives:** The objectives were to determine whether the carrying cost for site selection and pre-construction costs listed on the Utility's Schedule T-2 include the correct balances from the supporting schedules of the filing and were appropriately calculated.

**Procedures:** We traced the projected and estimated true-up amounts to prior NCRC Orders. We traced the beginning balances included in the schedule to the prior docket. We reconciled the monthly costs to the supporting schedules in the filing. We traced the AFUDC rate applied by the Utility to the rate approved in Order No. PSC-14-0193-PAA-EI. We recalculated Schedule T-2 and verified the Final True-Up. No exceptions were noted.

## True-Up

**Objectives:** The objective was to determine whether the final True-Up filed on Schedule T-1 was properly calculated.

**Procedures:** We traced the December 31, 2014, Site Selection and Pre-Construction True-Up Provisions to the Commission Order. We recalculated the True-Up and Interest Provision amounts as of December 31, 2015 using the Commission approved beginning balances as of December 31, 2014, the approved AFUDC interest rate, and the 2015 costs. No exceptions were noted.

## Audit Findings

None

## **Exhibits**

**Exhibit 1: Schedule T-1 True-Up of Site Selection Cost** 

Schedi	usle T-1 (True-up)	Turkey Poi lection Carrying ng: Retail Reve			[Section (6)(c)1.a.)						
FLORI	COMPANY: FI ORIDA POWER & LIGHT COMPANY		Provide the cal								
СОМР			retail revenue requirements based on actual carrying costs for the prior year and the							For the Year Ended 12/31/2015	
DOCKET NO.: 160009-EI		previously filed costs.							Witness: Jennifer Grant-Keene		
Line			(A) Actual January	(B) Actual February	(C) Actual March	(D) Actual April	(E) Actual May	(F) Actual June	(G) 6 Month Total		
No.			541.54.7	, 65.55.7		dictional Dolla	78				
1	Site Selection Revenue Requirements (Schedule T-2, Line 7)		(\$188)	(\$184)	(\$176)	(\$163)	(\$160)	(\$152)	(\$1,027)		
2	Construction Carrying Cost Revenue Requirements		\$0	\$0	\$C	S0	\$0	\$0	\$0		
3	Recoverable O&M Revenue Requirements		\$0	\$0	\$0	S)	\$0	S0	sc		
4	DTA/(DTL) Carrying Cost (Schedule T-3A, Line 8)	٠	\$13,325	\$13,326	\$13,326	\$13.326	\$13,327	\$13,327	\$79,957		
5	Other Adjustments		\$0	\$0	\$0	\$0	\$0	so	\$0		
6	Total Period Revenue Requirements (Lines 1 though 5)		\$13,137	\$13,142	\$13,150	\$13,159	\$13,167	\$13,176	\$78,930		
7	Projected Cost and Carrying Cost on DTA/(DTL) for the Period (Order No. PSC 14-0	617-FOF-EI)	512,209	\$12,212	\$12,212	\$12,212	\$12,212	\$12,212	\$73,270		
8	True-up to Projections (Over)/Under Recovery for the Period (Line 6 - Line 7)		\$928	\$929	\$938	\$948	\$955	\$963	\$5,659		
9	Actual / Estimated Revenue Requirements for the period (Order No. PSC 15-0521-Fi	OF-EI)	\$13,108	\$13,113	\$13,121	\$13,130	\$13,138	\$13,146	\$78,756		
10	Final True-up Amount for the Period (Line 5 - Line 9)		\$28	S28	\$29	\$29	\$29	\$30	S174		

<sup>\*</sup>Totals may not add due to rounding

Turkey Point Units 6&7
Site Selection Carrying Costs on Cost Balance
True-up Filing: Retail Revenue Requirements Summary

Schedule T-1 (True-up)

[Section (6)(c)1.a.]

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO .: 160009-EI

EXPLANATION: Provide the calculation of the true-up of total rotal revenue requirements based on actual

carrying costs for the prior year and the

previously filed costs.

For the Year Ended 12/31/2015
Witness: Jennifer Grant-Keens

Line No.		(H) Actual July	(I) Actual August	(J) Actual September	(K) Actual October	(L) Actual November	(M) Actual December	(N) 12 Month Total	
		Jurisdictional Dollars							
Site Selection	Revenue Requirements (Schedule T-2, Line 7)	(\$143)	(\$142)	(\$146)	(\$151)	(\$156)	(\$152)	(\$1,928)	
2 Construction	Carrying Cost Revenue Requirements	\$3	\$0	\$0	\$0	\$0	\$0	\$0	
Recoverable	O&M Revenue Requirements	\$0	so	\$0	\$0	\$0	50	\$0	
DTA/(DTL) C	arrying Cost (Schedule T-3A, Line 8)	\$13,328	\$13,328	\$13,329	\$13,329	\$13,329	\$13,330	\$159,930	
5 Other Adjust	ments	<b>\$</b> C	S0	so	\$0	\$0	\$0	\$0	
Total Period	Revenue Requirements (Lines 1 though 5)	\$13,184	\$13,126	\$13,182	\$13,178	\$13,173	\$13,168	\$158,002	
Projected Co	st and Carrying Cost on DTA/(DTL) for the Period (Order No. PSC 14-0617-FOF-EI)	\$13,905	518,924	\$13,950	\$13,977	\$14,003	\$14,030	\$157,060	
True-up to Pr	ojections (Over)/Under Recovery for the Period (Line 6 - Line 7)	(5720)	(\$738)	(\$768)	(5799)	(\$830)	(\$862)	\$942	
Actual / Estin	nated Revenue Requirements for the period (Order No. PSC 15-0521-FOF-EI)	\$13,156	\$13,158	<b>\$</b> 13,1 <del>5</del> 4	\$13,149	\$13,144	\$13,139	\$157,858	
0 Final True-up	Amount for the Period (Line 6 - Line 9)	\$28	\$28	\$28	\$29	\$29	\$29	\$345	

<sup>\*</sup> Totals may not add due to rounding

## **Exhibit 2: Schedule T-1 True-Up of Pre-Construction Cost**

Turkey Point Units 6&7 (Section (6)(c)1.a.) Pre-Commtruction Costs and Carrying Costs on Construction Cost Balance True-up Filing: Retail Revenue Requirements Summary Schedule T-1 (True-up) FLORIDA PUBLIC SERVICE COMMISSION EXPLANATION: Provide the calculation of the true-up of total retail revenue requirements based on actual expenditures For the Year Ended 12/31/2015 COMPANY: FLORIDA POWER & LIGHT COMPANY for the prior year and previously filed expenditures. Witness: Jennifor Grant-Keese DOCKET NO .: 160009-EI (F) (G) (C) (0) Actual Actual Actual Actual Actual Actual 6 Month l ine March IngA May June February No. January Jurisdictional Dollars Pre-Construction Revenue Regularments (Schedule T-2, Line 7) \$1,082,527 \$2,420,676 \$1,311,551 \$1,497,494 \$1,835,826 \$1,242,551 \$9,380,636 50 50 \$0 ಖ 80 80 50 Construction Carrying Costs Revenue Requirements \$0 80 \$0 50 **S**0 50 SC 3 Recoverable O&M Revenue Requirements \$555,190 DTA/(DTL) Certying Costs (Schedule T-3A, Line 8) \$538,018 \$542,511 \$547,355 \$550,878 \$559,132 \$3,293,085 Other Adjustments \$0 \$0 \$0 SD 50 SO. 50 5 \$1,620.545 \$2,963,187 \$1,858,908 52,048,372 \$2,391,016 \$1,801,694 \$12,583,721 Total Period Revenue Requirements (Lines 1 though 5) \$15,362,951 Projected Costs and Carrying Costs for the Period (Order No. PSC 14-0617-FOF-EI) (a) \$1,270,611 \$3,366,449 \$3,827,540 \$405,088 \$2,401,325 \$4,091,539 (\$2,679,230) \$349,933 (\$1,968,632) \$1,643,288 (\$10,308) (\$2,290,248) True-up to Projections (Over)/Under Recovery for the Period (Line 6 - Line 7) (\$403,262) Actual / Estimated Revenue Requirements for the period (Order No. PSC-15-0521-FOF-EI) \$1,519,401 \$2,982,023 \$2,130,188 \$2,135,483 \$2,241,286 \$1,888,555 \$12,978,045 \$1,143 (\$271,278) (\$88,111) \$149,731 (\$86,572) (\$294,324) 10 Final True-up Amount for the Period (Line 6 - Line 9) 11 (a) Total being recovered in 2015 as approved in Order No. PSQ-14-0617-FOF-EL in Docket No. 140009-Et: 6 Month January February March **fingA** Total \$632,975 12 2013 Final True-Up (2013 Schedule T-1, Line 10) (\$0) \$216,800 (\$637,117) (\$438,138) \$1,491,429 (\$377,746) \$1,162,282 \$5,848,558 \$16,386 52,038,917 \$1,991,752 \$1,016,567 2014 (Over)/Under Recovery (Schedule AE-1, Line 8) \$5,625,689 2015 Projected Costs / Carrying Costs (Schedule P-2, Line 7) 5718,182 \$789,292 \$1,078,022 \$876,130 \$1,130,431 \$1,033,631 \$548,750 \$540,512 \$3,255,730 2015 Projected DTA/DTL Carrying Costs (Schedule P-3A, Line 8) \$536,043 \$538,240 \$540,968 \$543,819 2015 Total (Over)/Under Recovery \$1,270,611 53,356,449 \$3,827,540 6405,086 \$2,401,325 \$4,091,E39 \$15,362,951

See notes on Page 2

<sup>\*</sup> Totals may not add due to rounding

# Turkey Point Units 687 Pro-Construction Costs and Carrying Costs on Construction Cost Balance True-up Fäing: Retail Revenue Requirements Summary

Schedule T-1 (True-up)

DOCKET NO .: 160009-E1

FLORIDA PUBLIC SERVICE COMMISSION COMPANY: FLORIDA POWER & LIGHT COMPANY

EXPLANATION: Provide the calculation of the true-up of total retail reversus requirements based on actual expenditures for the prior year and previously filed expenditures.

For the Year Ended 12/31/2015

[Section (6)(c)1.a.]

Witness: Jennifer Grant-Keene

Line No.		(H) Actual July	(I) Actual August	(J) Actual Soptember	(K) Actual October	(L) Actual November	(M) Docember	(N) 12 Month Total	
		Jurisdictional Dollars							
1	Pre-Construction Roveruse Requirements (Schedule T-2, Line 7)	\$1,445,651	\$1,427,791	\$2,233,568	\$723,815	\$1,553,715	\$973,897	\$17,749,072	
<b>?</b>	Construction Carrying Costs Revenue Requirements	\$0	\$0	80	\$0	\$0	\$0	\$0	
3	Recoverable O&M Rovenue Requirements	\$0	So	\$0	\$0	\$0	\$0	<b>5</b> 0	
•	DTA/(DTL) Carrying Costs (Schedule T-3A, Line 9)	\$561 <b>31</b> 4	\$564,974	\$569,781	\$573,533	\$576,284	\$579,413	\$9,718,383	
<b>;</b>	Otter Adjustments	\$0	\$0	to	\$0	50	\$3	\$0	
•	Total Period Revenue Requirements (Lines 1 though 5)	\$2,008,988	\$1,992,765	\$2,803,349	\$1,297,348	\$2,129,999	\$1,553,339	\$24,467,457	
	Projected Costs and Carrying Costs for the Period (Order No. PSC 14-0617-FOF-EI) (a)	\$659,031	(\$710,602)	\$2,252,935	\$2,411,124	\$1,706,501	(\$2,001,533)	\$19,680,436	
	True-up to Projections (Over)-funder Recovery for the Period (Line 6 - Line 7)	\$1,347,935	\$2,703,367	\$550,414	(\$1,113,776)	\$423,498	\$3,584,812	\$4,787,020	
	Actual / Estimated Revenue Requirements for the period (Order No. PSC-15-0521-FOF-EI)	\$1,857,149	\$1,764,333	\$1,842,658	\$1,832,525	\$1,797,534	\$3,739 <u>,22</u> 2	\$25,781,487	
C	Final True-up Amount for the Period (Line 6 - Line 9)	\$149,810	\$228,432	\$980,891	(\$535,177)	5382,455	(\$2,185,913)	(\$1,314,010)	
1 .	(a) Total recovered in 2015 as approved in Order No. PSC-14-0817-FDF-El in Decket No. 140009-El:							12 Month	
12	2013 Finat True-Up (2013 Schedule T-1, Line 10)	July \$556,215	August	September	October	November	December	Total	
3	2014 (Over) Under Recovery (Schedule AE-1, Line 8)	(\$1,279,278)	(\$187,115) (\$1,879,653)	\$569,101 \$37,860	\$846,195 \$245,950	(\$151,998)	(\$2,729,0:2)	(\$463,648)	
4	2015 Projected Costs / Carrying Costs (Schedule P-2, Line 7)	\$829,459	\$801,149	\$1,088,193	\$245,950 \$758,507	\$525,006 \$770,773	(\$2,538,104) \$2,697,815	\$950,338	
5	2015 Projected DTA/DTL Carrying Costs (Schedule P-3A, Line 8)	\$552,635	\$555,018	\$557,781	\$560,482	\$582.72D	\$557,798	\$12,571,584 \$5,612,164	
16	2015 Total (Over)/Under Recovery	\$659,031	(\$710,802)	\$2,252,935	\$2,411,124	\$1,706,501	(82,001,503)	\$19,680,438	

<sup>\*</sup> Yotats may not add due to rounding