

Writer's Direct Dial Number: (850) 521-1706
Writer's E-Mail Address: bkeating@gunster.com

August 14, 2020

E-PORTAL FILING

Mr. Adam Teitzman, Clerk
Florida Public Service Commission
2540 Shumard Oak Boulevard
Tallahassee, FL 32399-0850

Re: Docket No. 20120036-GU - Joint petition for approval of Gas Reliability Infrastructure Program (GRIP) by Florida Public Utilities Company and the Florida Division of Chesapeake Utilities Corporation.

Dear Mr. Teitzman:

Attached for filing in the referenced docket, please find the 2nd quarter 2020 GRIP report of both Florida Public Utilities Company and the Florida Division of Chesapeake Utilities Corporation regarding the progress of their respective pipeline replacement (GRIP) plans.

Thank you for your assistance with this filing. As always, please don't hesitate to let me know if you have any questions or concerns.

Kind regards,

/Beth Keating _____
Beth Keating
Gunster, Yoakley & Stewart, P.A.
215 South Monroe St., Suite 601
Tallahassee, FL 32301
(850) 521-1706

Enclosure (Report)

Cc:/Robert Graves/Chief – Safety Bureau

Florida Public Utilities Company
Gas Reliability Infrastructure Program
Quarterly Reporting
Quarter Ending June 30, 2020

| Mains: | | | | Quarter | YTD | | | Quarter | YTD | |
|--|---------|---------------------|---------------------------|----------------|----------------|--------------------|---------------------|-----------------------------|-----------------------------|---------------------------|
| Project Number | County | Location/Address | Rural or High Consequence | Feet Installed | Feet Installed | Material Installed | Main Size Installed | Installed Investment Amount | Installed Investment Amount | Installed In Service Date |
| FN00G13555 | Volusia | Allocation Clearing | | | | | | \$ 298.42 | \$ 9,425.25 | Ongoing |
| Mains Accrual | Volusia | | | | | | | \$ - | \$ - | |
| Total Mains Installed-Central Florida | | | | 0 | 0 | | | \$ 298.42 | \$ 9,425.25 | |

| Mains: | | | | Quarter | YTD | | | Quarter | YTD | |
|----------------|------------|------------------------------|---------------------------|----------------|----------------|--------------------|---------------------|-----------------------------|-----------------------------|---------------------------|
| Project Number | County | Location/Address | Rural or High Consequence | Feet Installed | Feet Installed | Material Installed | Main Size Installed | Installed Investment Amount | Installed Investment Amount | Installed In Service Date |
| FN19G21309 | Palm Beach | Ave F CT & Ave F | HC | | | PE | 2" | \$ 12,196.22 | \$ 12,450.96 | Dec-19 |
| FN19G21413 | Palm Beach | Broadway Ph. 5 | HC | 8 | 8 | PE | 1.25" | \$ - | \$ - | Mar-20 |
| FN19G21413 | Palm Beach | Broadway Ph. 5 | HC | 7,560 | 7,560 | PE | 2" | \$ 173,965.23 | \$ 424,435.96 | Mar-20 |
| FN19G21312 | Palm Beach | Gulfstream Rd -2 in | HC | | | PE | 2" | \$ 28,691.89 | \$ 32,474.98 | Dec-19 |
| FN19G41312 | Palm Beach | Gulfstream Rd - 4 in | HC | | | PE | 4" | \$ (28,085.50) | \$ (23,224.20) | Dec-19 |
| FN20G21104 | Palm Beach | Lake Ave Alley | HC | | | PE | 2" | \$ - | \$ 2,223.81 | Open |
| FN19G21228 | Palm Beach | N. Inlet Ph. 2 | HC | | | PE | 2" | \$ 5,783.98 | \$ 113,980.08 | Sep-19 |
| FN20G21190 | Palm Beach | N. Inlet Ph. 3 | HC | | | PE | 2" | \$ 34,514.55 | \$ 34,514.55 | Open |
| FN20G21118 | Palm Beach | Pershing to Southern 2in | HC | 18,236 | 18,236 | PE | 2" | \$ 340,908.15 | \$ 1,223,620.78 | Jun-20 |
| FN20G21207 | Palm Beach | Pershing to Southern Ph. 2 | HC | 18,021 | 18,021 | PE | 2" | \$ 907,655.85 | \$ 907,655.85 | Open |
| FN20G41107 | Palm Beach | Pershing to Southern 4in | HC | 2,487 | 2,487 | PE | 4" | \$ 82,082.50 | \$ 117,034.73 | Open |
| FN17G21188 | Palm Beach | SOcean PB 17 ViaFSloans | HC | | | PE | 2" | \$ - | \$ 326.65 | Oct-19 |
| FN17G61190 | Palm Beach | SOcean PB 17 ViaFSloans | HC | | | PE | 6" | \$ (19,431.43) | \$ 3,292.72 | Sep-19 |
| FN20G61154 | Palm Beach | S. Ocean PB | HC | | | PE | 6" | \$ 1,180.76 | \$ 1,180.76 | Open |
| FN20G61209 | Palm Beach | S. Ocean PB 2020 | HC | | | PE | 6" | \$ 65,983.93 | \$ 65,983.93 | Open |
| FN19G21125 | Palm Beach | Tamarind Ph. 2 Area 3 | HC | | | PE | 2" | \$ 94,163.73 | \$ 138,298.72 | Dec-18 |
| FN18G41300 | Palm Beach | Tamarind Ph. 2 Area 2 - 4 in | HC | | | PE | 4" | \$ 5,753.27 | \$ 14,933.10 | Dec-18 |
| FN19G21347 | Palm Beach | Tamarind Ph. 3 - 2 in | HC | 13,526 | 13,526 | PE | 2" | \$ 601,800.44 | \$ 676,336.78 | Jun-20 |
| FN19G41348 | Palm Beach | Tamarind Ph. 3 - 4 in | HC | - | - | PE | 4" | \$ 11,264.16 | \$ (7,851.87) | Open |
| FN19G61349 | Palm Beach | Tamarind Ph. 3 - 6 in | HC | 744 | 744 | PE | 6" | \$ 39,553.93 | \$ 39,553.93 | Jun-20 |
| FN20G21208 | Palm Beach | Whitehall | HC | | | PE | 2" | \$ 228,978.70 | \$ 228,978.70 | Open |
| FN19G21110 | Palm Beach | W Lake Worth East | HC | 180 | 180 | PE | 2" | \$ - | \$ - | Jun-19 |
| FN19G21144 | Palm Beach | W Lake Worth Ph1 Area 3 | HC | 3,292 | 3,292 | PE | 2" | \$ 40,740.37 | \$ 267,816.56 | Dec-19 |
| FN19G41145 | Palm Beach | W Lake Worth Ph1 4 in | HC | 483 | 483 | PE | 4" | \$ 39,338.23 | \$ 148,193.15 | Sep-19 |

Florida Public Utilities Company
Gas Reliability Infrastructure Program
Quarterly Reporting
Quarter Ending June 30, 2020

| Mains: | | | | Quarter | YTD | | | Quarter | YTD | |
|--|------------|----------------------------|---------------------------|----------------|----------------|--------------------|---------------------|-----------------------------|-----------------------------|---------------------------|
| Project Number | County | Location/Address | Rural or High Consequence | Feet Installed | Feet Installed | Material Installed | Main Size Installed | Installed Investment Amount | Installed Investment Amount | Installed In Service Date |
| FN19G61146 | Palm Beach | W Lake Worth Ph1 6 in | HC | 1,755 | 1,755 | PE | 6" | \$ 31,388.37 | \$ 87,443.29 | Nov-19 |
| FN19G21311 | Palm Beach | Worth Ave - Peruvian Alley | HC | | | PE | 2" | \$ 1,828.50 | \$ 6,051.13 | Nov-19 |
| FN00G11555 | Palm Beach | Allocation Clearing | HC | | | PE | | \$ 832.44 | \$ 55,845.77 | Ongoing |
| Mains Accrual | | | | | | | | \$ 12,112.91 | \$ 777,094.57 | |
| Total Mains Installed-South Florida | | | | 66,292 | 66,292 | | | \$ 2,713,201.18 | \$ 5,348,645.39 | |
| Total Mains Installed-FPUC | | | | 66,292 | 66,292 | | | \$ 2,713,499.60 | \$ 5,358,070.64 | |

| Services: | | | | Quarter | YTD | | | Quarter | YTD | |
|---------------------------------|------------|------------------|---------------------------|----------------------|----------------------|--------------------|------------------------|-----------------------------|-----------------------------|---------------------------|
| Project Number | County | Location/Address | Rural or High Consequence | # Services Installed | # Services Installed | Material Installed | Service Size Installed | Installed Investment Amount | Installed Investment Amount | Installed In Service Date |
| FN20GS3080 | Volusia | Various | HC | 1 | 8 | PE | 3/4" | \$ 43,764.69 | \$ 85,191.99 | Qtr2 -20 |
| FN20GS1080 | Palm Beach | Various | HC | 315 | 381 | PE | 3/4" | \$ 1,959,359.25 | \$ 2,799,433.37 | Qtr2 -20 |
| FN20GS1082 | Palm Beach | Various | HC | 28 | 33 | PE | 1 1/4" | \$ 110,728.83 | \$ 142,523.26 | Qtr2 -20 |
| Accrue Services | Volusia | | | | | | | \$ 85.75 | \$ 2,266.00 | |
| Accrue Services | Palm Beach | | | | | | | \$ (485,574.54) | \$ 262,489.65 | |
| Total Services Installed | | | | 344 | 422 | | | \$ 1,628,363.98 | \$ 3,291,904.27 | |

Florida Public Utilities Company
Gas Reliability Infrastructure Program
Quarterly Reporting-Retirements
Quarter Ending June 30, 2020

| Mains: | | | Quarter | YTD | | | Retired | |
|----------------|--------|------------------|---------------------------|--------------|--------------|-------------------|------------------|---------------------|
| Project Number | County | Location/Address | Rural or High Consequence | Feet Retired | Feet Retired | Main Size Retired | Material Retired | Out of Service Date |

Total Mains Retired - Central Florida

| Mains: | | | Quarter | YTD | | | Retired | |
|----------------|--------|------------------|---------------------------|--------------|--------------|-------------------|------------------|---------------------|
| Project Number | County | Location/Address | Rural or High Consequence | Feet Retired | Feet Retired | Main Size Retired | Material Retired | Out of Service Date |

| | | | | | | | | |
|-------------|------------|-------------------------|----|-------|-------|-------|------------|--------|
| FN19G21414R | Palm Beach | Broadway Ph. 5 | HC | 1 | 1 | 1" | Bare Steel | Mar-20 |
| FN19G21414R | Palm Beach | Broadway Ph. 5 | HC | 203 | 203 | 1.25" | Bare Steel | Mar-20 |
| FN19G21414R | Palm Beach | Broadway Ph. 5 | HC | 5,869 | 5,869 | 2" | Bare Steel | Mar-20 |
| FN18G21183R | Palm Beach | Tamarind Ph. 2 | HC | 537 | 537 | 1.25" | Bare Steel | May-20 |
| FN18G21183R | Palm Beach | Tamarind Ph. 2 | HC | 1,816 | 1,816 | 1.5" | Bare Steel | May-20 |
| FN18G21183R | Palm Beach | Tamarind Ph. 2 | HC | 5,934 | 5,934 | 2" | Bare Steel | May-20 |
| FN18G21183R | Palm Beach | Tamarind Ph. 2 | HC | 1,216 | 1,216 | 3" | Bare Steel | May-20 |
| FN19G21132R | Palm Beach | W Lake Worth Ph1 Area 3 | HC | 145 | 145 | 1.25" | Bare Steel | Feb-20 |
| FN19G21132R | Palm Beach | W Lake Worth Ph1 Area 3 | HC | 3,876 | 3,876 | 1.5" | Bare Steel | Feb-20 |
| FN19G21133R | Palm Beach | W Lake Worth Ph1 Area 2 | HC | 8,815 | 8,815 | 2" | Bare Steel | Feb-20 |
| FN19G21133R | Palm Beach | W Lake Worth Ph1 Area 2 | HC | 717 | 717 | 3" | Bare Steel | Feb-20 |
| FN19G41134R | Palm Beach | W Lake Worth Ph1 4in | HC | 2,387 | 2,387 | 4" | Bare Steel | Feb-20 |
| FN19G61135R | Palm Beach | W Lake Worth Ph1 6in | HC | 3,657 | 3,657 | 6" | Bare Steel | Feb-20 |

Total Mains Retired - South Florida

35,173 35,173

Total Mains Retired-FPUC

35,173 35,173

| Services: | | | Quarter | YTD | Service | Material | Retired |
|------------------|--------|------------------|------------------|------------------|--------------|----------|---------------------|
| Project Number | County | Location/Address | Services Retired | Services Retired | Size Retired | Retired | Out of Service Date |

| | | | | | | | |
|-------------|------------|---------|-----|-----|----------|--------------|----------|
| FN19GS3080R | Volusia | Various | 3 | 16 | under 1" | Steel Tubing | Qtr2 -20 |
| FN19GS1080R | Palm Beach | Various | 120 | 136 | under 1" | Bare Steel | Qtr2 -20 |

Total Bare Steel Services Retired

120 136

Total Steel Tubing Services Retired

3 16

Total Bare Steel & Steel Tubing Service Retired

123 152

FLORIDA DIVISION OF CHESAPEAKE UTILITIES CORPORATION
Quarterly Summary of Replacements
Gas Reliability Infrastructure Program
Quarter Ending June 30, 2020

Installed:

| | Mains | | | | Services | | | |
|----------------------------|---------|------------|--------------|--------------|----------|------------|--------------|------------|
| | Quarter | | Year To Date | | Quarter | | Year To Date | |
| | Feet | Amount | Feet | Amount | Number | Amount | Number | Amount |
| Central Florida Gas | 43,014 | \$ 768,903 | 43,014 | \$ 1,459,476 | 34 | \$ 113,222 | 71 | \$ 167,144 |

Retired:

| | | | | |
|----------------------------|---------------|---------------|-----------|-----------|
| Central Florida Gas | <u>38,056</u> | <u>38,056</u> | <u>24</u> | <u>34</u> |
|----------------------------|---------------|---------------|-----------|-----------|

Remaining Replacement:

| | | | |
|-----------------------------------|------------------------|--------------------------------------|------------------------|
| | <u>Quantity</u> | | <u>Quantity</u> |
| <u>Bare Steel Mains</u> | | <u>Bare Steel Services</u> | |
| Miles at Beginning 03/31/2020 | 17.3 | Number of Services at 03/31/2030 | 121 |
| Additional Main | - | Additional Services | - |
| Miles Retired through 06/30/2020 | 7.2 | Services Retired through 06/30/2020 | 24 |
| Bare Steel Miles Remaining | <u>10.1</u> | Bare Steel Services Remaining | <u>97</u> |

Florida Division of Chesapeake Utilities Corporation
Gas Reliability Infrastructure Program
Quarterly Reporting
Quarter Ending June 30, 2020

| Mains: | | | | Quarter | YTD | | | Quarter | YTD | |
|------------------------------|--------|----------------------------------|---------------------------|----------------|----------------|--------------------|---------------------|-----------------------------|-----------------------------|---------------------------|
| Project Number | County | Location/Address | Rural or High Consequence | Feet Installed | Feet Installed | Material Installed | Main Size Installed | Installed Investment Amount | Installed Investment Amount | Installed In Service Date |
| CF20G20117 | Polk | Casselberry Project (Lake Wales) | HC | 7,389 | 7,389 | PE | 2" | \$ 155,750.25 | \$ 173,656.30 | May-20 |
| CF20G20134 | Polk | Flamingo Dr, Auburndale | HC | | | PE | 2" | \$ 2,533.36 | \$ 2,533.36 | Open |
| CF20G40135 | Polk | Flamingo Dr, Auburndale | HC | | | PE | 4" | \$ 10,998.00 | \$ 10,998.00 | Open |
| CF18G41115 | Polk | Lake Wales Area 5 4" | HC | | | PE | 4" | \$ 632.59 | \$ 632.59 | Dec-18 |
| CF20G20136 | Polk | Lake Wales Area 5 SR60 | HC | | | PE | 2" | \$ 8,653.41 | \$ 8,653.41 | Open |
| CF20G40137 | Polk | Lake Wales Area 5 SR60 | HC | | | PE | 4" | \$ 71,577.28 | \$ 71,577.28 | Open |
| CF20G20145 | Polk | Tower Lakes | HC | 839 | 839 | PE | 2" | \$ 27,664.96 | \$ 27,664.96 | May-20 |
| CF20G20131 | Polk | Winter Haven Area 5 | HC | | | PE | 2" | \$ 179,067.78 | \$ 179,067.78 | Open |
| CF19G20106 | Polk | Winter Haven Area 8 - 2" | HC | 9,071 | 9,071 | PE | 2" | \$ 235,177.23 | \$ 342,197.62 | Dec-19 |
| CF19G40192 | Polk | Winter Haven Area 8 - 4" | HC | 21,838 | 21,838 | PE | 4" | \$ 142,203.79 | \$ 421,210.52 | Dec-19 |
| CF19G20105 | Polk | Winter Haven Area 10 N & S 2" | HC | 1,468 | 1,468 | PE | 2" | \$ 14,521.11 | \$ 36,520.77 | Sep-19 |
| CF19G40132 | Polk | Winter Haven Area 10 S 4" | HC | 2,409 | 2,409 | PE | 4" | \$ 12,195.68 | \$ 7,071.82 | Jul-19 |
| CF20G40132 | Polk | Winter Haven Area 10 S | HC | | | PE | 4" | \$ 23,735.15 | \$ 23,735.15 | Open |
| CF20G20116 | Polk | Winter Haven Area 10 Railroad | HC | | | PE | 2" | \$ 7,795.86 | \$ 21,049.57 | Mar-20 |
| CF00G11555 | Polk | Allocation Clearing | | | | | | \$ 1,107.19 | \$ 23,119.75 | Ongoing |
| Mains Accrual | | | | | | | | \$ (124,710.66) | \$ 109,787.23 | |
| Total Mains Installed | | | | 43,014 | 43,014 | | | \$ 768,902.98 | \$ 1,459,476.11 | |

| Services: | | | | Quarter | YTD | | | Quarter | YTD | |
|------------------|--------|------------------|---------------------------|----------------------|----------------------|--------------------|------------------------|-----------------------------|-----------------------------|---------------------------|
| Project Number | County | Location/Address | Rural or High Consequence | # Services Installed | # Services Installed | Material Installed | Service Size Installed | Installed Investment Amount | Installed Investment Amount | Installed In Service Date |
| CF20GS1080 | Polk | Various | HC | 27 | 56 | PE | Under 1" | \$ 97,531.41 | \$ 135,427.86 | Qtr2 -20 |
| CF20GS1082 | Polk | Various | HC | 7 | 15 | PE | 1" & Over | \$ 4,387.06 | \$ 9,546.70 | Qtr2 -20 |
| Accrual Services | | | | | | | | \$ 11,303.44 | \$ 22,169.40 | |

Florida Division of Chesapeake Utilities Corporation
Gas Reliability Infrastructure Program
Quarterly Reporting
Quarter Ending June 30, 2020

| | | Quarter | YTD |
|---------------------------------|---------------------|----------------------|----------------------|
| <i>Total Services Installed</i> | <u>34</u> <u>71</u> | <u>\$ 113,221.91</u> | <u>\$ 167,143.96</u> |

Florida Division of Chesapeake Utilities Corporation

Gas Reliability Infrastructure Program

Quarterly Reporting-Retirements

Quarter Ending June 30, 2020

| Mains: | | | | | | | | | | | | |
|------------------|--------|--|--|--|--|--|---------------------------|--------------------------|----------------------|----------------------|------------------|-----------------------------|
| Project Number | County | Location/Address | | | | | Rural or High Consequence | Quarter Feet Retired | YTD Feet Retired | Main Size Retired | Material Retired | Retired Out of Service Date |
| CF20G20109R | Polk | Casselberry Hillside | | | | | HC | 492 | 492 | 1" | Bare Steel | Jun-20 |
| CF20G20110R | Polk | Casselberry Hillside | | | | | HC | 2,587 | 2,587 | 2" | Bare Steel | Jun-20 |
| CF20G20142R | Polk | Tower Lakes | | | | | HC | 2,591 | 2,591 | 2" | Bare Steel | May-20 |
| CF19G20190R | Polk | Winter Haven Area 8 | | | | | HC | 985 | 985 | 3/4" | Bare Steel | May-20 |
| CF19G20190R | Polk | Winter Haven Area 8 | | | | | HC | 1,554 | 1,554 | 1 1/4" | Bare Steel | May-20 |
| CF19G20190R | Polk | Winter Haven Area 8 | | | | | HC | 2,511 | 2,511 | 1-1/2" | Bare Steel | May-20 |
| CF19G20190R | Polk | Winter Haven Area 8 | | | | | HC | 301 | 301 | 1" | Bare Steel | May-20 |
| CF19G20190R | Polk | Winter Haven Area 8 | | | | | HC | 5,235 | 5,235 | 2" | Bare Steel | May-20 |
| CF19G20190R | Polk | Winter Haven Area 8 | | | | | HC | 7,241 | 7,241 | 3" | Bare Steel | May-20 |
| CF19G40193R | Polk | Winter Haven Area 8 | | | | | HC | 6,613 | 6,613 | 3- 1/2" | Bare Steel | May-20 |
| CF19G40193R | Polk | Winter Haven Area 8 | | | | | HC | 6,275 | 6,275 | 4" | Bare Steel | May-20 |
| CF19G20112R | Polk | Winter Haven Area 10N | | | | | HC | 305 | 305 | 1.25" | Bare Steel | Jun-20 |
| CF19G20114R | Polk | Winter Haven Area 10N | | | | | HC | 1,366 | 1,366 | 2" | Bare Steel | Jun-20 |
| | | Total Mains Retired | | | | | | 38,056 | 38,056 | | | |
| Services: | | | | | | | | | | | | |
| Project Number | County | Location/Address | | | | | | Quarter Services Retired | YTD Services Retired | Service Size Retired | Material Retired | Retired Out of Service Date |
| CF20GS1080R | Polk | Various | | | | | HC | 24 | 34 | under 1" | Bare Steel | Qtr2 -20 |
| | | Total Bare Steel Services Retired | | | | | | 24 | 34 | | | |