



Writer's Direct Dial Number: (850) 521-1706
Writer's E-Mail Address: bkeating@gunster.com

August 4, 2021

E-PORTAL FILING

Mr. Adam Teitzman, Clerk
Florida Public Service Commission
2540 Shumard Oak Boulevard
Tallahassee, FL 32399-0850

Re: Docket No. 20120036-GU - Joint petition for approval of Gas Reliability Infrastructure Program (GRIP) by Florida Public Utilities Company and the Florida Division of Chesapeake Utilities Corporation.

Dear Mr. Teitzman:

Attached for filing in the referenced docket, please find the 2nd quarter 2021 GRIP reports of both Florida Public Utilities Company and the Florida Division of Chesapeake Utilities Corporation regarding the progress of their respective pipeline replacement (GRIP) plans.

Thank you for your assistance with this filing. As always, please don't hesitate to let me know if you have any questions or concerns.

Kind regards,

s/Beth Keating _____
Beth Keating
Gunster, Yoakley & Stewart, P.A.
215 South Monroe St., Suite 601
Tallahassee, FL 32301
(850) 521-1706

Enclosure (Report)

Cc:/Robert Graves/Chief – Safety Bureau

FLORIDA PUBLIC UTILITIES COMPANY
Quarterly Summary of Replacements
Gas Reliability Infrastructure Program
Quarter Ending June 30, 2021

Installed:

	Mains				Services			
	Quarter		Year To Date		Quarter		Year To Date	
	Feet	Amount	Feet	Amount	Number	Amount	Number	Amount
<i>Central Florida</i>	0	\$ -	0	\$ -	31	\$ 179,690	66	\$ 355,092
<i>South Florida</i>	26,213	\$ 2,996,570	53,798	\$ 7,473,283	507	\$ 1,349,376	531	\$ 3,920,806
<i>Consolidated</i>	26,213	\$ 2,996,570	53,798	\$ 7,473,283	538	\$ 1,529,066	597	\$ 4,275,898

Retired:

<i>Central Florida</i>	0	0	13	72
<i>South Florida</i>	0	8,439	294	336
<i>Consolidated</i>	0	8,439	307	408

Remaining Replacement:

	<u>Quantity</u>		<u>Quantity</u>
<u>Bare Steel Mains</u>		<u>Bare Steel Services</u>	
Miles at Beginning 03/31/2021	32	Number of Services at 03/31/2021	2,354
Additional Mains	-	Steel Tubing Services	13
Miles Retired through 06/30/2021	-	Additional Services	-
		Services Retired through 06/30/2021	307
Bare Steel Miles Remaining	32	Bare Steel Services Remaining	2,060

Florida Public Utilities Company
Gas Reliability Infrastructure Program
Quarterly Reporting
Quarter Ending June 30, 2021

Mains:				Quarter	YTD			Quarter		
Project Number	County	Location/Address	Rural or High Consequence	Feet Installed	Feet Installed	Material Installed	Main Size Installed	Installed Investment Amount	Installed Investment Amount	Installed In Service Date
FN0074P014	Palm Beach	20 El Brillo	HC			PE	2"	\$ (296.50)	\$ 4,547.15	Open
FN20061999A003	Palm Beach	DC MR 2095 Atlantic	HC			PE	2"	\$ -	\$ 1,221.53	Open
FN0074P029	Palm Beach	Downtown WPB 8in SCW Bany/Rose	HC			PE	8"	\$ 108,696.28	\$ 108,696.28	Open
FN0074P009	Palm Beach	Gateway at 4th 2in PE	HC			PE	2"	\$ 8,005.71	\$ 48,217.90	Open
FN20G21374	Palm Beach	Gun Club Estates	HC			PE	2"	\$ 127,729.26	\$ 216,964.41	Nov-20
FN0074P001	Palm Beach	Lantana East 2in PE	HC	5,458	20,400	PE	2"	\$ 303,824.40	\$ 1,003,789.79	Mar-21
FN0074P003	Palm Beach	Lantana East 2in SCW	HC			SCW	2"	\$ 3,190.37	\$ 21,007.58	Open
FN0074P002	Palm Beach	Lantana East 4in PE	HC			PE	4"	\$ -	\$ 18,795.48	Open
FN0074P004	Palm Beach	Lantana East 4in SCW	HC			SCW	4"	\$ (3,526.03)	\$ 51,636.77	Open
FN20G21190	Palm Beach	N. Inlet Ph. 3	HC			PE	2"	\$ 12,696.43	\$ 40,530.61	Jun-20
FN0074P019	Palm Beach	N. Inlet Ph. 4 2in PE	HC			PE	2"	\$ 207,099.81	\$ 207,099.81	Open
FN0035P001	Palm Beach	Pershing to Okeechobee 2in	HC		10,608	PE	2"	\$ 293,050.98	\$ 1,176,271.54	Mar-21
FN0035P002	Palm Beach	Pershing to Okeechobee 4in	HC		2,035	PE	4"	\$ 142,122.08	\$ 233,621.67	Mar-21
FN20G21118	Palm Beach	Pershing to Southern 2in	HC			PE	2"	\$ 88,686.76	\$ 1,079,370.82	Jun-20
FN20G21323	Palm Beach	Phase 3 South	HC			PE	2"	\$ 4,007.54	\$ 63,074.41	Dec-20
FN0074P016	Palm Beach	Phase 3 South 2in PE	HC	6,750	6,750	PE	2"	\$ 491,581.65	\$ 491,581.65	Jun-21
FN0074P017	Palm Beach	Phase 3 South 4in PE	HC	780	780	PE	4"	\$ 87,235.71	\$ 87,235.71	Jun-21
FN0074P012	Palm Beach	Phipps Plaza	HC			PE	2"	\$ 97,377.42	\$ 103,430.17	Open
FN20G61154	Palm Beach	S. Ocean Blvd (Blossom Way to Slope Curve)	HC			PE	6"	\$ -	\$ 19,188.13	Open
FN20G61209	Palm Beach	S. Ocean PB 2020	HC			PE	6"	\$ 22,857.89	\$ 191,771.39	Aug-20
FN0074P023	Palm Beach	Seminole Manor 2in	HC			PE	2"	\$ 29,285.55	\$ 29,285.55	Open
FN0074P024	Palm Beach	Seminole Manor 4in	HC			PE	4"	\$ 5,691.64	\$ 5,691.64	Open
FN0074P021	Palm Beach	Sunset Royal Poinciana	HC			PE	2"	\$ 21,625.77	\$ 21,625.77	Open
FN19G21347	Palm Beach	Tamarind Ph. 3 - 2 in	HC			PE	2"	\$ -	\$ 298.62	Jun-20
FN19G41348	Palm Beach	Tamarind Ph. 3 - 4 in	HC			PE	4"	\$ -	\$ (5,349.94)	Jun-20
FN20G21309	Palm Beach	W Lake Worth Ph2 A1 2in	HC	7,633	7,633	PE	2"	\$ 362,049.54	\$ 1,306,918.88	Dec-20
FN0074P007	Palm Beach	W. Lake Worth Ph. 2 4in	HC	1,745	1,745	PE	4"	\$ 112,976.10	\$ 239,990.46	Jun-21
FN0074P008	Palm Beach	W. Lake Worth Ph. 3 A1 6in	HC	3,847	3,847	PE	6"	\$ 464,255.05	\$ 487,547.62	Jun-21
FN20G21208	Palm Beach	Whitehall	HC			PE	2"	\$ 6,346.13	\$ 219,221.51	Sep-20
FN00G11555	Palm Beach	Allocation Clearing	HC			PE		\$ -	\$ -	Ongoing

Florida Public Utilities Company
Gas Reliability Infrastructure Program
Quarterly Reporting
Quarter Ending June 30, 2021

Mains:				Quarter	YTD			Quarter	Installed	Installed	Installed
Project Number	County	Location/Address	Rural or High Consequence	Feet Installed	Feet Installed	Material Installed	Main Size Installed	Investment Amount	Investment Amount	Investment Amount	In Service Date
<i>Total Mains Installed-South Florida</i>				26,213	53,798			\$ 2,996,569.54	\$ 7,473,282.91		
<i>Total Mains Installed-FPUC</i>				26,213	53,798			\$ 2,996,569.54	\$ 7,473,282.91		

Services:				Quarter	YTD			Quarter	YTD	Installed	
Project Number	County	Location/Address	Rural or High Consequence	# Services Installed	# Services Installed	Material Installed	Service Size Installed	Investment Amount	Investment Amount	Investment Amount	In Service Date
FN0010P001	Volusia	Various	HC	31	66	PE	3/4"	\$ 179,689.87	\$ 355,092.00		Qtr2 -21
FN0001P001	Palm Beach	Various	HC	507	531	PE	3/4" & 1 1/4"	\$ 1,354,440.89	\$ 3,724,564.23		Qtr2 -21
FN20GS1080	Palm Beach	Various	HC					\$ -	\$ 175,553.24		Qtr2 -21
FN20GS1082	Palm Beach	Various	HC					\$ (5,065.26)	\$ 20,688.86		Qtr2 -21
<i>Total Services Installed</i>				<u>538</u>	<u>597</u>			<u>\$ 1,529,065.50</u>	<u>\$ 4,275,898.33</u>		

Florida Public Utilities Company
Gas Reliability Infrastructure Program
Quarterly Reporting-Retirements
Quarter Ending June 30, 2021

Mains:

Project Number	County	Location/Address	Rural or High Consequence	Quarter Feet Retired	YTD Feet Retired	Main Size Retired	Material Retired	Retired Out of Service Date
FL20G21375R	Palm Beach	Gun Club Estates	HC		7,345	0.75"	Bare Steel	Dec-20
FL20G21375R	Palm Beach	Gun Club Estates	HC		1,094	2"	Bare Steel	Mar-21
<i>Total Mains Retired - South Florida</i>				-	8,439			
<i>Total Mains Retired-FPUC</i>				-	8,439			

Services:

Project Number	County	Location/Address	Quarter Services Retired	YTD Services Retired	Service Size Retired	Material Retired	Retired Out of Service Date
FN0010P002	Volusia	Various	13	72	under 1"	Steel Tubing	Qtr2 -21
FN0001P002	Palm Beach	Various	294	336	under 1"	Bare Steel	Qtr2 -21
<i>Total Bare Steel Services Retired</i>			294	336			
<i>Total Steel Tubing Services Retired</i>			13	72			
<i>Total Bare Steel & Steel Tubing Service Retired</i>			307	408			

FLORIDA DIVISION OF CHESAPEAKE UTILITIES CORPORATION
Quarterly Summary of Replacements
Gas Reliability Infrastructure Program
Quarter Ending June 30, 2021

Installed:

	Mains				Services			
	Quarter		Year To Date		Quarter		Year To Date	
	Feet	Amount	Feet	Amount	Number	Amount	Number	Amount
<i>Central Florida Gas</i>	0	\$ 211,502	16,175	\$ 814,964	0	\$ 51,540	47	\$ 191,982

Retired:

<i>Central Florida Gas</i>	-	6,694	-	14
----------------------------	---	-------	---	----

Remaining Replacement:

	<u>Quantity</u>		<u>Quantity</u>
<u>Bare Steel Mains</u>		<u>Bare Steel Services</u>	
Miles at Beginning 03/31/2021	4.9	Number of Services at 03/31/2021	83
Additional Main	-	Additional Services	-
Miles Retired through 06/30/2021	-	Services Retired through 06/30/2021	-
Bare Steel Miles Remaining	4.9	Bare Steel Services Remaining	83

Florida Division of Chesapeake Utilities Corporation
 Gas Reliability Infrastructure Program
 Quarterly Reporting
 Quarter Ending June 30, 2021

<u>Mains:</u>				Quarter	YTD			Quarter	YTD	
Project			Rural or High	Feet	Feet	Material	Main Size	Installed	Installed	Installed
Number	County	Location/Address	Consequence	Installed	Installed	Installed	Installed	Investment	Investment	In Service
								Amount	Amount	Date
CF20G20117	Polk	Casselberry Project (Lake Wales	HC			PE	2"	\$ (2,736.00)	\$ 2,058.00	May-20
CF20G20134	Polk	Flamingo Dr, Auburndale	HC			PE	2"	\$ 23,331.50	\$ 32,522.28	Dec-20
CF0025P001	Polk	Haines City	HC			PE	4"	\$ 6,365.71	\$ 25,157.55	Dec-20
CF0020P001	Polk	Lake Alfred - Itasca/Glencruiten	HC		4,033	PE	2"	\$ 41,162.86	\$ 134,920.52	Dec-20
CF20G20131	Polk	Winter Haven Area 5	HC		5,686	PE	2"	\$ (46,077.47)	\$ 77,652.41	Dec-20
CF20G40132	Polk	Winter Haven Area 5	HC		6,456	PE	4"	\$ 135,859.64	\$ 409,028.29	Jan-21
CF19G20106	Polk	Winter Haven Area 8 - 2"	HC			PE	2"	\$ 299.39	\$ 20,597.84	Dec-19
CF19G40192	Polk	Winter Haven Area 8 - 4"	HC			PE	4"	\$ 30,344.76	\$ 71,916.16	Dec-19
CF19G20105	Polk	Winter Haven Area 10 N & S 2"	HC			PE	2"	\$ 6,181.80	\$ 21,607.80	Sep-19
CF19G40132	Polk	Winter Haven Area 10 S 4"	HC			PE	4"	\$ -	\$ 1,349.09	Jul-19
CF20G20116	Polk	Winter Haven Area 10 Railroad	HC			PE	2"	\$ -	\$ 1,384.00	Mar-20
CF20G40137	Polk	US 27/SR 60 (Formerly Part of Lake Wales Area 5)	HC			PE	4"	\$ 16,769.78	\$ 16,769.78	Open
CF00G11555	Polk	Allocation Clearing						\$ -	\$ -	Ongoing
Total Mains Installed				-	<u>16,175</u>			<u>\$ 211,501.97</u>	<u>\$ 814,963.72</u>	

<u>Services:</u>				Quarter	YTD			Quarter	YTD	
Project			Rural or High	# Services	# Services	Material	Service Size	Installed	Installed	Installed
Number	County	Location/Address	Consequence	Installed	Installed	Installed	Installed	Investment	Investment	In Service
								Amount	Amount	Date
CF20GS1080	Polk	Various	HC			PE	Under 1"	\$0.00	\$15,214.63	Qtr2 -21
CF0001P001	Polk	Various	HC		47	PE	Under 1"	\$ 51,539.57	\$ 176,767.74	Qtr2 -21
Accrual Services								\$ -	\$ -	
Total Services Installed				-	<u>47</u>			<u>\$ 51,539.57</u>	<u>\$ 191,982.37</u>	

Florida Division of Chesapeake Utilities Corporation
 Gas Reliability Infrastructure Program
 Quarterly Reporting-Retirements
 Quarter Ending June 30, 2021

Mains:										
Project Number	County	Location/Address	Rural or High Consequence	Quarter Feet Retired	YTD Feet Retired	Main Size Retired	Material Retired	Retired Out of Service Date		
CF0020P001	Polk	Lake Alfred Itasca/Glencruiten	HC		558	3/4"	Bare Steel	Jan-21		
CF0020P001	Polk	Lake Alfred Itasca/Glencruiten	HC		1,493	2"	Bare Steel	Dec-20		
CF20G40144R	Polk	Winter Haven Area 5	HC			1-1/2"	Bare Steel	Dec-20		
CF20G20143R	Polk	Winter Haven Area 5	HC		4,276	1 1/4"	Bare Steel	Jan-21		
CF20G20143R	Polk	Winter Haven Area 5	HC		367	2"	Bare Steel	Jan-21		
Total Mains Retired					-	6,694				
Services:										
Project Number	County	Location/Address	Rural or High Consequence	Quarter Services Retired	YTD Services Retired	Service Size Retired	Material Retired	Retired Out of Service Date		
CF0001P002	Polk	Various	HC	-	14	under 1"	Bare Steel	Qtr2-21		
Total Bare Steel Services Retired					-	14				