



Writer's Direct Dial Number: (850) 521-1706
Writer's E-Mail Address: bkeating@gunster.com

February 11, 2022

E-PORTAL FILING

Mr. Adam Teitzman, Clerk
Florida Public Service Commission
2540 Shumard Oak Boulevard
Tallahassee, FL 32399-0850

Re: Docket No. 20120036-GU - Joint petition for approval of Gas Reliability Infrastructure Program (GRIP) by Florida Public Utilities Company and the Florida Division of Chesapeake Utilities Corporation.

Dear Mr. Teitzman:

Attached for filing in the referenced docket, please find the 4th quarter 2021 GRIP reports of both Florida Public Utilities Company and the Florida Division of Chesapeake Utilities Corporation regarding the progress of their respective pipeline replacement (GRIP) plans.

Thank you for your assistance with this filing. As always, please don't hesitate to let me know if you have any questions or concerns.

Kind regards,

Beth Keating
Gunster, Yoakley & Stewart, P.A.
215 South Monroe St., Suite 601
Tallahassee, FL 32301
(850) 521-1706

Enclosure (Report)

Cc:/Robert Graves/Chief – Safety Bureau

FLORIDA PUBLIC UTILITIES COMPANY
Quarterly Summary of Replacements
Gas Reliability Infrastructure Program
Quarter Ending December 31, 2021

Installed:

	Mains				Services			
	Quarter		Year To Date		Quarter		Year To Date	
	Feet	Amount	Feet	Amount	Number	Amount	Number	Amount
<i>Central Florida</i>	-	\$ -	-	\$ -	3	\$ 63,872	80	\$ 529,031
<i>South Florida</i>	13,240	\$ 3,541,612	89,233	\$ 14,357,626	133	\$ 1,005,657	951	\$ 7,213,058
<i>Consolidated</i>	13,240	\$ 3,541,612	89,233	\$ 14,357,626	136	\$ 1,069,529	1,031	\$ 7,742,088

Retired:

<i>Central Florida</i>	-	-	17	90
<i>South Florida</i>	47,512	72,910	135	634
<i>Consolidated</i>	47,512	72,910	152	724

Remaining Replacement:

	<u>Quantity</u>		<u>Quantity</u>
<u>Bare Steel Mains</u>		<u>Bare Steel Services</u>	
Miles at Beginning 09/30/2021	29	Number of Services at 09/30/2021	1,897
Miles Retired through 12/31/2021	9	Steel Tubing Services	17
		Services Retired through 12/31/2021	152
Bare Steel Miles Remaining	20	Bare Steel Services Remaining	1,762

Florida Public Utilities Company
Gas Reliability Infrastructure Program
Quarterly Reporting
Quarter Ending December 31, 2021

<u>Mains:</u> Project Number	County	Location/Address	Rural or High Consequence	Quarter	YTD	Material Installed	Main Size Installed	Quarter	Installed	Installed	Installed In Service Date
				Feet Installed	Feet Installed			Investment Amount	Investment Amount		
FN0074P014	Palm Beach	20 El Brillio	HC			PE	2"	\$ -	\$ 4,547.15		Open
FN20G21136	Palm Beach	2502 Oceanview Ave 2in	HC	1,315	1,315	PE	2"	\$ 53,491.50	\$ 53,491.50		Nov-21
FN20061999A003	Palm Beach	DC MR 2095 Atlantic	HC			PE	2"	\$ -	\$ 1,221.53		Open
FN0074P039	Palm Beach	Delray North 2in PE	HC			PE	2"	\$ 20,433.31	\$ 20,433.31		Open
FN0074P026	Palm Beach	Downtown WPB 2in PE	HC			PE	2"	\$ 19,568.81	\$ 188,098.51		Open
FN0074P027	Palm Beach	Downtown WPB 4in PE	HC			PE	4"	\$ 47,742.07	\$ 58,500.52		Open
FN0074P028	Palm Beach	Downtown WPB 6in PE	HC			PE	6"	\$ 116,740.32	\$ 131,586.60		Open
FN0074P029	Palm Beach	Downtown WPB 8in SCW Banyan/Rosemary	HC		1,029	SCW	8"	\$ 28,613.16	\$ 378,033.99		Aug-21
FN0074P009	Palm Beach	Gateway at 4th 2in PE	HC	2,700	2,700	PE	2"	\$ 235,465.89	\$ 284,368.63		Dec-21
FN20G21374	Palm Beach	Gun Club Estates	HC			PE	2"	\$ 5,116.70	\$ 245,346.47		Nov-20
FN0074P037	Palm Beach	Jeffrey St BR 2in PE	HC			PE	2"	\$ 43,409.44	\$ 43,409.44		Open
FN0074P001	Palm Beach	Lantana East 2in PE	HC		20,400	PE	2"	\$ 221,123.77	\$ 1,343,634.74		Mar-21
FN0074P003	Palm Beach	Lantana East 2in SCW	HC			SCW	2"	\$ 31,629.01	\$ 55,527.76		Open
FN0074P002	Palm Beach	Lantana East 4in PE	HC			PE	4"	\$ -	\$ 18,795.48		Open
FN0074P004	Palm Beach	Lantana East 4in SCW	HC			SCW	4"	\$ 12,325.40	\$ 63,962.17		Open
FN20G21190	Palm Beach	N. Inlet Ph. 3	HC			PE	2"	\$ 98,467.11	\$ 141,538.54		Jun-20
FN0074P019	Palm Beach	N. Inlet Ph. 4 2in PE	HC		9,100	PE	2"	\$ 365,888.99	\$ 1,337,729.18		Aug-21
FN0074P045	Palm Beach	NE 2nd Street BB 2in PE	HC			PE	2"	\$ 13,539.72	\$ 13,539.72		Open
FN0035P001	Palm Beach	Okeechobee to Pershing 2in	HC		110	PE	1 1/4"	\$ -	\$ -		Sep-21
FN0035P001	Palm Beach	Okeechobee to Pershing 2in	HC		12,720	PE	2"	\$ 292,546.42	\$ 1,724,178.95		Mar-21
FN0035P002	Palm Beach	Okeechobee to Pershing 4in	HC		2,516	PE	4"	\$ 62,690.17	\$ 362,942.30		Mar-21
FN20G21118	Palm Beach	Pershing to Southern 2in	HC			PE	2"	\$ 13,082.40	\$ 1,107,864.44		Jun-20
FN20G21323	Palm Beach	Phase 3 South	HC			PE	2"	\$ 1,961.10	\$ 65,035.51		Dec-20
FN0074P016	Palm Beach	Phase 3 South 2in PE	HC	155	155	PE	1.25"				Jun-21
FN0074P016	Palm Beach	Phase 3 South 2in PE	HC	1,050	7,800	PE	2"	\$ 114,379.35	\$ 1,087,200.91		Jun-21
FN0074P017	Palm Beach	Phase 3 South 4in PE	HC	320	1,100	PE	4"	\$ 44,103.21	\$ 389,665.01		Jun-21
FN0074P012	Palm Beach	Phipps Plaza	HC		513	PE	2"	\$ 10,940.61	\$ 136,730.40		Jul-21
FN0074P031	Palm Beach	S. Lake Worth Ph 3 2in PE	HC	6,000	6,000	PE	2"	\$ 954,056.19	\$ 1,011,087.33		Dec-21
FN0074P032	Palm Beach	S. Lake Worth Ph 3 4in PE	HC			PE	4"	\$ 270,586.97	\$ 280,819.60		Open
FN20G61154	Palm Beach	S. Ocean Blvd (Blossom Way to Slope Curve)	HC			PE	6"	\$ -	\$ 19,188.13		Nov-20
FN20G61209	Palm Beach	S. Ocean PB 2020	HC			PE	6"	\$ 366.20	\$ 199,795.76		Aug-20
FN0074P023	Palm Beach	Seminole Manor 2in	HC	(393)	7,307	PE	2"	\$ 80,005.06	\$ 454,291.19		Aug-21
FN0074P024	Palm Beach	Seminole Manor 4in	HC			PE	4"	\$ -	\$ 8,060.78		Open
FN0074P021	Palm Beach	Sunset Royal Poinciana	HC	271	271	PE	2"	\$ 35,424.28	\$ 96,612.28		Sep-21
FN0074P035	Palm Beach	SW 10th Street DB	HC	1,822	1,822	PE	2"	\$ 191,325.45	\$ 191,325.45		Dec-21
FN19G21347	Palm Beach	Tamarind Ph. 3 - 2 in	HC			PE	2"	\$ -	\$ 298.62		Jun-20
FN19G41348	Palm Beach	Tamarind Ph. 3 - 4 in	HC			PE	4"	\$ -	\$ (5,349.94)		Jun-20
FN19G21144	Palm Beach	W. Lake Worth Ph. 1 A3	HC			PE	2"	\$ -	\$ 12,539.97		Dec-19

Florida Public Utilities Company
Gas Reliability Infrastructure Program
Quarterly Reporting
Quarter Ending December 31, 2021

<u>Mains:</u>			Quarter		YTD	Material	Main Size	Quarter	Installed	Installed	Installed
Project	County	Location/Address	Rural or High Consequence	Feet Installed	Feet Installed	Installed	Installed	Investment Amount	Investment Amount	Investment Amount	In Service Date
Number											
FN0074P007	Palm Beach	W. Lake Worth Ph. 2 4in	HC		2,495	PE	4"	\$ 25,713.91	\$ 319,038.95		Jun-21
FN20G21309	Palm Beach	W. Lake Worth Ph. 2 A1 2in	HC		7,633	PE	2"	\$ 90,155.13	\$ 1,668,672.10		Dec-20
FN0074P008	Palm Beach	W. Lake Worth Ph. 2 A1 6in	HC		4,247	PE	6"	\$ 23,098.30	\$ 577,847.58		Jun-21
FN0074P041	Palm Beach	W. Ocean Ave BB 2in PE				PE	2"	\$ 15,536.28	\$ 15,536.28		Open
FN20G21208	Palm Beach	Whitehall	HC			PE	2"	\$ 2,086.08	\$ 250,479.22		Sep-20
FN00G11555	Palm Beach	Allocation Clearing	HC			PE		\$ -	\$ -		Ongoing
Mains Accrual											
Total Mains Installed-South Florida					13,240	89,233		\$ 3,541,612.31	\$ 14,357,626.06		
Total Mains Installed-FPUC					13,240	89,233		\$ 3,541,612.31	\$ 14,357,626.06		

<u>Services:</u>			Quarter		YTD	Material	Service Size	Quarter	Installed	Installed	Installed
Project	County	Location/Address	Rural or High Consequence	# Services Installed	# Services Installed	Installed	Installed	Investment Amount	Investment Amount	Investment Amount	In Service Date
Number											
FN0010P001	Volusia	Various	HC	3	80	PE	3/4"	\$ 63,871.78	\$ 529,030.51		Qtr4 -21
FN0001P001	Palm Beach	Various	HC	133	896	PE	3/4" & 1 1/4"	\$ 1,169,482.51	\$ 7,021,556.20		Qtr4 -21
FN0001P003	Palm Beach	Various	HC	0	55	PE	3/4"	\$ 32,416.98	\$ 191,501.58		Qtr4 -21
FN20GS1080	Palm Beach	Various	HC					\$ (175,553.24)	\$ -		Qtr4 -21
FN20GS1082	Palm Beach	Various	HC					\$ (20,688.86)	\$ -		Qtr4 -21
Total Services Installed				136	1,031			\$ 1,069,529.17	\$ 7,742,088.29		

Florida Public Utilities Company
 Gas Reliability Infrastructure Program
 Quarterly Reporting-Retirements
 Quarter Ending December 31, 2021

<u>Mains:</u>			Quarter	YTD			Retired	
Project Number	County	Location/Address	Rural or Hig Consequenc	Feet Retired	Feet Retired	Main Size Retired	Material Retired	Out of Service Date
FN0074P030	Palm Beach	Downtown WPB 8in	HC	950	950	8"	Bare Steel	Sep-21
FN20G21375R	Palm Beach	Gun Club Estates	HC		7,345	3/4"	Bare Steel	Dec-20
FN20G21375R	Palm Beach	Gun Club Estates	HC		1,094	2"	Bare Steel	Mar-21
FN0074P005	Palm Beach	Lantana East	HC	6,703	6,703	3/4"	Bare Steel	Nov-21
FN0074P005	Palm Beach	Lantana East	HC	1,210	1,210	1 1/4"	Bare Steel	Dec-21
FN0074P005	Palm Beach	Lantana East	HC	1,000	1,000	2"	Bare Steel	Dec-21
FN20G21176R	Palm Beach	N. Inlet Ph. 4	HC	6,100	6,100	2"	Bare Steel	Oct-21
FN0035P003	Palm Beach	Okeechobee to Pershing 2in	HC		558	1 1/4"	Bare Steel	Sep-21
FN0035P003	Palm Beach	Okeechobee to Pershing 2in	HC		723	1 1/2"	Bare Steel	Sep-21
FN0035P003	Palm Beach	Okeechobee to Pershing 4in	HC		13,398	2"	Bare Steel	Sep-21
FN0035P004	Palm Beach	Okeechobee to Pershing 4in	HC		2,280	3"	Bare Steel	Sep-21
FN0074P018	Palm Beach	Phase 3 South	HC	5,300	5,300	2"	Bare Steel	Oct-21
FN0074P013	Palm Beach	Phipps Plaza	HC	438	438	3"	Bare Steel	Jul-21
FN0074P025	Palm Beach	Seminole Manor 2in	HC	4,621	4,621	1 1/2"	Bare Steel	Nov-21
FN0074P025	Palm Beach	Seminole Manor 2in	HC	721	721	1 1/4"	Bare Steel	Nov-21
FN0074P036	Palm Beach	SW10th DB	HC	1,500	1,500	3/4"	Bare Steel	Nov-21
FN0074P022	Palm Beach	Sunset Ave - Royal Poinciana Way	HC	169	169	3"	Bare Steel	Sep-21
FN19G41134R	Palm Beach	W. Lake Worth Ph. 2 A1 2in	HC	17,540	17,540	2"	Bare Steel	Sep-21
FN19G61135R	Palm Beach	W. Lake Worth Ph. 2 A1 6in	HC	1,260	1,260	4"	Bare Steel	Sep-21
Total Mains Retired - South Florida				47,512	72,910			
Total Mains Retired-FPUC				47,512	72,910			

<u>Services:</u>			Quarter	YTD	Service	Material	Retired
Project Number	County	Location/Address	Services Retired	Services Retired	Size Retired	Retired	Out of Service Date
FN0010P002	Volusia	Various	17	90	under 1"	Steel Tubing	Qtr4 -21
FN0001P002	Palm Beach	Various	67	566	under 1"	Bare Steel	Qtr4 -21
FN20GS1080R	Palm Beach	Various	68	68	under 1"	Bare Steel	Qtr4 -20
Total Bare Steel Services Retired				135	634		
Total Steel Tubing Services Retired				17	90		
Total Bare Steel & Steel Tubing Service Retired				152	724		

FLORIDA DIVISION OF CHESAPEAKE UTILITIES CORPORATION
Quarterly Summary of Replacements
Gas Reliability Infrastructure Program
Quarter Ending December 31, 2021

Installed:

	Mains				Services			
	Quarter		Year To Date		Quarter		Year To Date	
	Feet	Amount	Feet	Amount	Number	Amount	Number	Amount
<i>Central Florida Gas</i>	0	\$ 113,054	17,697	\$ 1,024,421	0	\$ 15,026	47	\$ 277,775

Retired:

<i>Central Florida Gas</i>	-	18,654	-	14

Remaining Replacement:

	<u>Quantity</u>		<u>Quantity</u>
<u>Bare Steel Mains</u>		<u>Bare Steel Services</u>	
Miles at Beginning 09/30/2021	-	Number of Services at 09/30/2021	-
Additional Main	-	Additional Services	-
Miles Retired through 12/31/2021	-	Services Retired through 12/31/2021	-
Adjustment Main*	-	Adjustment Services*	-
Bare Steel Miles Remaining	-	Bare Steel Services Remaining	-

**At the end of Q3-2021, all the known bare steel mains and services have been replaced.*

Florida Division of Chesapeake Utilities Corporation
Gas Reliability Infrastructure Program
Quarterly Reporting
Quarter Ending December 31, 2021

Number	County	Location/Address	Consequence	Installed	Installed	Installed	Installed	Amount	Amount	Date
CF20G20117	Polk	Casselberry Project (Lake Wales	HC			PE	2"	\$ 1,218.00	\$ 3,276.00	May-20
CF20G20134	Polk	Flamingo Dr, Auburndale	HC			PE	2"	\$ -	\$ 32,522.28	Dec-20
CF20G40135	Polk	Flamingo Dr, Auburndale	HC			PE	4"	\$ -	\$ 4,130.00	Dec-20
CF0025P001	Polk	Haines City	HC			PE	4"	\$ (118.25)	\$ 34,626.37	Dec-20
CF0025P002	Polk	Haines City	HC			PE	4"	\$ 3,925.87	\$ 3,925.87	Dec-21
CF0020P001	Polk	Lake Alfred - Itasca/Glencruiten	HC		4,374	PE	2"	\$ 45,909.25	\$ 202,542.62	Jan-21
CF0020P002	Polk	Lake Alfred - Itasca/Glencruiten	HC		6	PE	4"	\$ 5,454.15	\$ 5,454.15	Jan-21
CF20G20131	Polk	Winter Haven Area 5	HC		8	PE	1"			Sep-21
CF20G20131	Polk	Winter Haven Area 5	HC		6,889	PE	2"	\$ 17,424.75	\$ 95,077.16	Sep-21
CF20G40132	Polk	Winter Haven Area 5	HC		6,420	PE	4"	\$ 5,301.62	\$ 426,946.74	Sep-21
CF19G20106	Polk	Winter Haven Area 8 - 2"	HC			PE	2"	\$ 11,130.42	\$ 43,698.26	Dec-19
CF19G40192	Polk	Winter Haven Area 8 - 4"	HC			PE	4"	\$ 22,808.60	\$ 125,368.66	Dec-19
CF19G20105	Polk	Winter Haven Area 10 N & S 2"	HC			PE	2"	\$ -	\$ 21,607.80	Sep-19
CF19G40132	Polk	Winter Haven Area 10 S 4"	HC			PE	4"	\$ -	\$ 1,349.09	Jul-19
CF20G20116	Polk	Winter Haven Area 10 Railroad	HC			PE	2"	\$ -	\$ 1,384.00	Mar-20
CF20G40137	Polk	US 27/SR 60 (Formerly Part of Lake Wales Area 5	HC			PE	4"	\$ -	\$ 22,512.28	Dec-20
CF00G11555	Polk	Allocation Clearing						\$ -	\$ -	Ongoing
Mains Accrual								\$ -	\$ -	
Total Mains Installed					-	17,697		\$ 113,054.41	\$ 1,024,421.28	

Services:				Quarter	YTD		Quarter	YTD		
Project			Rural or High	# Services	# Services	Material	Installed	Installed	Installed	
Number	County	Location/Address	Consequence	Installed	Installed	Installed	Investment	Investment	In Service	
						Service Size	Amount	Amount	Date	
CF20GS1080	Polk	Various	HC			PE	Under 1"	\$ 438.46	\$15,653.09	Qtr4 -20
CF0001P001	Polk	Various	HC		47	PE	Under 1"	\$ 14,588.03	\$ 262,122.31	Qtr3 -21
Accrual Services							\$ -	\$ -		
Total Services Installed					-	47		\$ 15,026.49	\$ 277,775.40	

Florida Division of Chesapeake Utilities Corporation
Gas Reliability Infrastructure Program
Quarterly Reporting-Retirements
Quarter Ending December 31, 2021

Mains:

Project Number	County	Location/Address	Rural or High Consequence	Quarter Feet Retired	YTD Feet Retired	Main Size Retired	Material Retired	Retired Out of Service Date
CF0020P001	Polk	Lake Alfred Itasca/Glencruiten	HC		558	3/4"	Bare Steel	Jan-21
CF0020P001	Polk	Lake Alfred Itasca/Glencruiten	HC		1,493	2"	Bare Steel	Jan-21
CF20G20143R	Polk	Winter Haven Area 5	HC		1,437	1"	Bare Steel	Sep-21
CF20G20143R	Polk	Winter Haven Area 5	HC		2,510	1-1/2"	Bare Steel	Sep-21
CF20G20143R	Polk	Winter Haven Area 5	HC		5,226	1 1/4"	Bare Steel	Sep-21
CF20G20143R	Polk	Winter Haven Area 5	HC		1,214	2"	Bare Steel	Sep-21
CF20G40144R	Polk	Winter Haven Area 5	HC		6,216	3"	Bare Steel	Sep-21
Total Mains Retired					-	18,654		

Services:

Project Number	County	Location/Address		Quarter Services Retired	YTD Services Retired	Service Size Retired	Material Retired	Retired Out of Service Date
CF0001P002	Polk	Various	HC	-	14	under 1"	Bare Steel	Qtr3-21
Total Bare Steel Services Retired					-	14		