

Writer's Direct Dial Number: (850) 521-1706
Writer's E-Mail Address: bkeating@gunster.com

February 3, 2023

E-PORTAL FILING


Mr. Adam Teitzman, Clerk
Florida Public Service Commission
2540 Shumard Oak Boulevard
Tallahassee, FL 32399-0850

Re: Docket No. 120036-GU - **Joint petition for approval of Gas Reliability Infrastructure Program (GRIP) by Florida Public Utilities Company and the Florida Division of Chesapeake Utilities Corporation.**

Dear Mr. Teitzman:

In accordance with Order No. PSC-12-0490-TRF-GU, issued September 24, 2012, in the above-referenced Docket, please find the quarterly reports of both Florida Public Utilities Company and the Florida Division of Chesapeake Utilities Corporation regarding the progress of their respective pipeline replacement (GRIP) plans.

Kind regards,



Beth Keating
Gunster, Yoakley & Stewart, P.A.
215 South Monroe St., Suite 601
Tallahassee, FL 32301
(850) 521-1706

Enclosure (Report)

Cc:/Robert Graves/Chief – Safety Bureau

FLORIDA PUBLIC UTILITIES COMPANY
Quarterly Summary of Replacements
Gas Reliability Infrastructure Program
Quarter Ending December 31, 2022

Installed:

| | Mains | | | | Services | | | |
|----------------------------|--------------|-------------------|---------------|---------------------|------------|-------------------|--------------|---------------------|
| | Quarter | | Year To Date | | Quarter | | Year To Date | |
| | Feet | Amount | Feet | Amount | Number | Amount | Number | Amount |
| <i>Central Florida</i> | - | \$ 25,388 | 1,110 | \$ 94,058 | 139 | \$ 494,842 | 210 | \$ 1,277,735 |
| <i>South Florida</i> | 4,709 | \$ 825,214 | 58,602 | \$ 7,700,726 | 0 | \$ 377,180 | 336 | \$ 4,296,652 |
| <i>Consolidated</i> | 4,709 | \$ 850,603 | 59,712 | \$ 7,794,785 | 139 | \$ 872,022 | 546 | \$ 5,574,387 |

Retired:

| | | | | |
|----------------------------|--------------|---------------|------------|------------|
| <i>Central Florida</i> | 1,308 | 1,308 | 136 | 205 |
| <i>South Florida</i> | 5,200 | 78,677 | 203 | 401 |
| <i>Consolidated</i> | 6,508 | 79,985 | 339 | 606 |

Remaining Replacement:

| | <u>Quantity</u> | | <u>Quantity</u> |
|-----------------------------------|-----------------|--------------------------------------|-----------------|
| <u>Bare Steel Mains</u> | | <u>Bare Steel Services</u> | |
| Miles at Beginning 09/30/2022 | 6.00 | Number of Services at 09/30/2022 | 1,564 |
| Miles Retired through 12/31/2022 | 1.20 | Steel Tubing Services | 136 |
| Mains Retired Adjustment | 4.61 | Services Retired through 12/31/2022 | 339 |
| Bare Steel Miles Remaining | 0.19 | Services Retired Adjustment | 1,361 |
| | | Bare Steel Services Remaining | - |

**Florida Public Utilities Company
Gas Reliability Infrastructure Program
Quarterly Reporting
Quarter Ending December 31, 2022**

| <u>Mains:</u> Project Number | County | Location/Address | Rural or High Consequence | Quarter | YTD | Material Installed | Main Size Installed | Quarter | Installed | Installed | Installed In Service Date | |
|----------------------------------------------|---------|----------------------------|------------------------------|-------------------|-------------------|-----------------------|------------------------|----------------------|----------------------|---------------------|---------------------------------|--------|
| | | | | Feet Installed | Feet Installed | | | Investment Amount | Investment Amount | | | |
| FN0148P002 | Volusia | Edgewater Mobile Home Park | HC | | 1,110 | PE | 2" | \$ | 25,388.29 | \$ | 94,058.45 | Jul-22 |
| Total Mains Installed-Central Florida | | | | | 0 | 1,110 | | | \$ 25,388.29 | \$ 94,058.45 | | |

| <u>Mains:</u> Project Number | County | Location/Address | Rural or High Consequence | Quarter | YTD | Material Installed | Main Size Installed | Quarter | YTD | Installed | Installed | Installed In Service Date |
|------------------------------------|------------|--------------------------------|------------------------------|-------------------|-------------------|-----------------------|------------------------|----------------------|----------------------|-----------|--------------|---------------------------------|
| | | | | Feet Installed | Feet Installed | | | Investment Amount | Investment Amount | | | |
| FN20G21136 | Palm Beach | 2502 Oceanview Ave 2in | HC | | | PE | 2" | \$ | - | \$ | 52,410.87 | Nov-21 |
| FN0074P051 | Palm Beach | Chase Ave | HC | | | PE | 2" | \$ | 12,751.01 | \$ | 12,751.01 | Open |
| FN0074P047 | Palm Beach | Clematis Alley 400BL 2in PE | HC | | 381 | PE | 2" | \$ | 20,113.56 | \$ | 108,325.36 | Mar-22 |
| FN0074P039 | Palm Beach | Delray North 2in PE | HC | | 2,412 | PE | 2" | \$ | 246.77 | \$ | 200,843.09 | Feb-22 |
| FN0074P026 | Palm Beach | Downtown WPB 2in PE | HC | | 4,242 | PE | 2" | \$ | - | \$ | 400,399.78 | Feb-22 |
| FN0074P027 | Palm Beach | Downtown WPB 4in PE | HC | | 398 | PE | 4" | \$ | - | \$ | 46,815.55 | Feb-22 |
| FN0074P028 | Palm Beach | Downtown WPB 6in PE | HC | | 3,163 | PE | 6" | \$ | 247,992.94 | \$ | 813,691.94 | Feb-22 |
| FN0074P028 | Palm Beach | Downtown WPB 6in CTD | HC | 704 | 704 | SCW | 6" | | | | | Dec-22 |
| FN0074P029 | Palm Beach | Downtown WPB 8in SCW Bany/Rose | HC | | 9 | SCW | 8" | \$ | 9,996.11 | \$ | 42,804.35 | Aug-21 |
| FN0074P009 | Palm Beach | Gateway at 4th 2in PE | HC | | 2,634 | PE | 2" | \$ | 14,033.66 | \$ | 366,219.51 | Dec-21 |
| FN0074P010 | Palm Beach | Gateway at 4th 2in SCW | HC | | 1,208 | SCW | 2" | \$ | - | \$ | 138,855.11 | Feb-22 |
| FN20G21374 | Palm Beach | Gun Club Estates | HC | | | PE | 2" | \$ | - | \$ | 411.26 | Nov-20 |
| FN0074P037 | Palm Beach | Jeffrey St BR 2in PE | HC | | 5,723 | PE | 2" | \$ | (1,994.08) | \$ | 433,203.48 | Jun-22 |
| FN0074P001 | Palm Beach | Lantana East 2in PE | HC | | 222 | PE | 2" | \$ | 38,529.17 | \$ | 357,649.89 | Mar-21 |
| FN0074P003 | Palm Beach | Lantana East 2in SCW | HC | | | SCW | 2" | \$ | - | \$ | (55,527.76) | Mar-21 |
| FN0074P002 | Palm Beach | Lantana East 4in PE | HC | | | PE | 4" | \$ | - | \$ | (17,980.74) | Mar-21 |
| FN0074P004 | Palm Beach | Lantana East 4in SCW | HC | | | SCW | 4" | \$ | - | \$ | (63,962.17) | Mar-21 |
| FN0035P005 | Palm Beach | N. Street | HC | | | PE | 2" | \$ | 5,402.26 | \$ | 5,402.26 | Open |
| FN0074P019 | Palm Beach | N. Inlet Ph. 4 2in PE | HC | | | PE | 2" | \$ | - | \$ | 312,580.24 | Aug-21 |
| FN0074P045 | Palm Beach | NE 2nd Street BB 2in PE | HC | | 1,270 | PE | 2" | \$ | 6,980.76 | \$ | 87,501.45 | Jun-22 |
| FN0035P001 | Palm Beach | Okeechobee to Pershing 2in | HC | | 136 | PE | 2" | \$ | 9,288.84 | \$ | 62,618.45 | Mar-21 |
| FN0035P002 | Palm Beach | Okeechobee to Pershing 4in | HC | | 2 | PE | 4" | \$ | - | \$ | 68,370.27 | Mar-21 |
| FN20G21118 | Palm Beach | Pershing to Southern 2in | HC | | | PE | 2" | \$ | - | \$ | 10,595.11 | Jun-20 |
| FN20G21323 | Palm Beach | Phase 3 South | HC | | | PE | 2" | \$ | - | \$ | 76,573.63 | Dec-20 |
| FN0074P016 | Palm Beach | Phase 3 South 2in PE | HC | | 892 | PE | 2" | \$ | 13,419.01 | \$ | 128,622.36 | Jun-21 |
| FN0074P017 | Palm Beach | Phase 3 South 4in PE | HC | | 45 | PE | 4" | \$ | 7,720.41 | \$ | 113,900.48 | Jun-21 |
| FN0074P012 | Palm Beach | Phipps Plaza | HC | | | PE | 2" | \$ | 1,831.50 | \$ | 30,406.53 | Jul-21 |
| FN0074P031 | Palm Beach | S. Lake Worth Ph 3 2in PE | HC | | 18,952 | PE | 2" | \$ | 142,461.14 | \$ | 1,826,322.59 | Dec-21 |
| FN0074P032 | Palm Beach | S. Lake Worth Ph 3 4in PE | HC | | 4,620 | PE | 4" | \$ | - | \$ | 263,747.62 | Jan-22 |
| FN0148P001 | Palm Beach | S. Ocean Blvd | HC | | | PE | 2" | \$ | - | \$ | 175,857.27 | Aug-20 |
| FN0074P043 | Palm Beach | S. Seacrest DB 2in PE | HC | | 4,054 | PE | 2" | \$ | 678.51 | \$ | 312,027.60 | Jun-22 |
| FN0074P023 | Palm Beach | Seminole Manor 2in | HC | | 43 | PE | 2" | \$ | 1,312.19 | \$ | 87,770.06 | Aug-21 |

**Florida Public Utilities Company
Gas Reliability Infrastructure Program
Quarterly Reporting
Quarter Ending December 31, 2022**

| Mains: | | | | Quarter | YTD | | | Quarter | Installed | Installed | Installed |
|--------------------------------------------|------------|----------------------------|---------------|--------------|---------------|-----------|-----------|----------------------|------------------------|------------|------------|
| Project | County | Location/Address | Rural or High | Feet | Feet | Material | Main Size | Investment | Investment | Investment | In Service |
| Number | | | Consequence | Installed | Installed | Installed | Installed | Amount | Amount | Amount | Date |
| FN0074P021 | Palm Beach | Sunset Royal Poinciana | HC | | | PE | 2" | \$ - | \$ 7,585.47 | | Sep-21 |
| FN0074P035 | Palm Beach | SW. 10th Street DB | HC | | 42 | PE | 2" | \$ - | \$ 31,365.97 | | Dec-21 |
| FN0074P049 | Palm Beach | W. 15th St RB 2in PE | HC | 4,005 | 4,005 | PE | 2" | \$ 26,412.40 | \$ 409,665.06 | | Dec-22 |
| FN19G41145 | Palm Beach | W Lake Worth Ph1 4 in | HC | | | PE | 4" | \$ - | \$ 756.14 | | Sep-19 |
| FN20G21309 | Palm Beach | W. Lake Worth Ph. 2 A1 2in | HC | | 284 | PE | 2" | \$ 1,798.59 | \$ 219,324.03 | | Dec-20 |
| FN0074P007 | Palm Beach | W. Lake Worth Ph. 2 4in | HC | | 1,244 | PE | 4" | \$ - | \$ 206,969.69 | | Jun-21 |
| FN0074P008 | Palm Beach | W. Lake Worth Ph. 2 A1 6in | HC | | 310 | PE | 6" | \$ - | \$ 31,662.65 | | Jun-21 |
| FN20G21309A001 | Palm Beach | W. Lake Worth Ph. 2 Paving | HC | | | PE | 2" | \$ 264,653.08 | \$ 264,653.08 | | Dec-22 |
| FN0074P041 | Palm Beach | W. Ocean Ave BB 2in PE | HC | | 1,607 | PE | 2" | \$ 1,586.47 | \$ 129,537.73 | | Jun-22 |
| Total Mains Installed-South Florida | | | | 4,709 | 58,602 | | | \$ 825,214.30 | \$ 7,700,726.27 | | |
| Total Mains Installed-FPUC | | | | 4,709 | 59,712 | | | \$ 850,602.59 | \$ 7,794,784.72 | | |

| Services: | | | | Quarter | YTD | | | Quarter | YTD | Installed |
|---------------------------------|------------|------------------|---------------|------------|------------|-----------|---------------|----------------------|------------------------|------------|
| Project | County | Location/Address | Rural or High | # Services | # Services | Material | Service Size | Investment | Investment | In Service |
| Number | | | Consequence | Installed | Installed | Installed | Installed | Amount | Amount | Date |
| FN0010P001 | Volusia | Various | HC | | | PE | 3/4" | | \$ 78,050.94 | Qtr4 -21 |
| FN0149P001 | Volusia | Various | HC | 139 | 210 | PE | 3/4" | \$ 494,842.26 | \$ 1,199,684.17 | Qtr4 -22 |
| FN0001P001 | Palm Beach | Various | HC | | | PE | 3/4" & 1 1/4" | | \$ 253,417.28 | Qtr4 -21 |
| FN0001P003 | Palm Beach | Various | HC | | | PE | 3/4" | | \$ 3,375.25 | Qtr4 -21 |
| FN0149P002 | Palm Beach | Various | HC | | 336 | PE | 3/4" & 1 1/4" | \$ 377,179.96 | \$ 4,039,859.46 | Qtr3 -22 |
| Total Services Installed | | | | 139 | 546 | | | \$ 872,022.22 | \$ 5,574,387.10 | |

**Florida Public Utilities Company
Gas Reliability Infrastructure Program
Quarterly Reporting-Retirements
Quarter Ending December 31, 2022**

| Mains: | | | Quarter | YTD | | Retired | | |
|----------------------------------------------|---------------|-------------------------------|----------------------------------|---------------------|---------------------|--------------------------|-------------------------|----------------------------|
| Project Number | County | Location/Address | Rural or High Consequence | Feet Retired | Feet Retired | Main Size Retired | Material Retired | Out of Service Date |
| FN0148P003 | Volusia | Edgewater MHP | HC | 1308 | 1308 | 3/4" | Bare Steel | Oct-22 |
| Total Mains Retired - Central Florida | | | | 1,308 | 1,308 | | | |
| FN20G21136R | Palm Beach | Oceanview Ave & Gulfstream Dr | HC | | 432 | 3/4" | Bare Steel | Apr-22 |
| FN0074P048 | Palm Beach | Clematis Alley 400 Block | HC | | 381 | 2" | Bare Steel | Apr-22 |
| FN0074P040 | Palm Beach | Delray North | HC | | 1,629 | 3/4" | Bare Steel | Apr-22 |
| FN0074P040 | Palm Beach | Delray North | HC | | 506 | 2" | Bare Steel | Apr-22 |
| FN0074P030 | Palm Beach | Downtown WPB - 2nd Street | HC | 710 | 710 | 6" | Bare Steel | Dec-22 |
| FN0074P030 | Palm Beach | Downtown WPB | HC | | 360 | 1 1/2" | Bare Steel | Apr-22 |
| FN0074P030 | Palm Beach | Downtown WPB | HC | | 3,170 | 2" | Bare Steel | Mar-22 |
| FN0074P030 | Palm Beach | Downtown WPB | HC | | 460 | 2 1/2" | Bare Steel | Apr-22 |
| FN0074P030 | Palm Beach | Downtown WPB | HC | | 325 | 4" | Bare Steel | Mar-22 |
| FN0074P030 | Palm Beach | Downtown WPB | HC | | 3,170 | 6" | Bare Steel | Mar-22 |
| FN0074P030 | Palm Beach | Downtown WPB | HC | | 120 | 8" | Bare Steel | Sep-21 |
| FN0074P011 | Palm Beach | Gateway at 4th | HC | | 3,513 | 3/4" | Bare Steel | Jun-22 |
| FN20G21375R | Palm Beach | Gun Club Estates | HC | | 44 | 2" | Bare Steel | Mar-21 |
| FN0074P038 | Palm Beach | Jeffrey St | HC | | 2,978 | 3/4" | Bare Steel | Jun-22 |
| FN0074P038 | Palm Beach | Jeffrey St | HC | | 453 | 1 1/4" | Bare Steel | Jun-22 |
| FN0074P038 | Palm Beach | Jeffrey St | HC | | 1,470 | 2" | Bare Steel | Jun-22 |
| FN0074P005 | Palm Beach | Lantana East | HC | | 3,881 | 3/4" | Bare Steel | Nov-21 |
| FN0074P005 | Palm Beach | Lantana East | HC | | 5,620 | 1 1/2" | Bare Steel | Dec-21 |
| FN0074P045 | Palm Beach | NE 2nd St | HC | | 674 | 3/4" | Bare Steel | Jun-22 |
| FN0035P003 | Palm Beach | Okeechobee to Pershing | HC | | 54 | 1-1/4" | Bare Steel | Sep-21 |
| FN0074P018 | Palm Beach | Phase 3 Southern | HC | | 2,154 | 1-1/4" | Bare Steel | Apr-22 |
| FN0074P018 | Palm Beach | Phase 3 Southern | HC | | 260 | 1-1/2" | Bare Steel | Apr-22 |
| FN0074P018 | Palm Beach | Phase 3 Southern | HC | | 1,065 | 4" | Bare Steel | Apr-22 |
| FN0074P033 | Palm Beach | Ret S Lake Worth Ph 3 2in BS | HC | | 19,598 | 2" | Bare Steel | Jun-22 |
| FN0074P033 | Palm Beach | Ret S Lake Worth Ph 3 2in BS | HC | | 745 | 3" | Bare Steel | Jun-22 |
| FN0074P033 | Palm Beach | Ret S Lake Worth Ph 3 2in BS | HC | | 4,100 | 4" | Bare Steel | Jun-22 |
| FN0074P044 | Palm Beach | Ret S. Seacrest Blvd | HC | | 1,479 | 3/4" | Bare Steel | Jun-22 |
| FN0074P044 | Palm Beach | Ret S. Seacrest Blvd | HC | | 485 | 2" | Bare Steel | Jun-22 |
| FN0074P036 | Palm Beach | SW 10th Delray Beach | HC | | 11 | 3/4" | Bare Steel | Nov-21 |
| FN0074P036 | Palm Beach | SW 10th Delray Beach | HC | | 331 | 2" | Bare Steel | Jun-22 |
| FN19G41134R | Palm Beach | Ret W. Lake Worth Ph. 2 | HC | | 1,502 | 1 1/2" | Bare Steel | Jun-22 |
| FN19G41134R | Palm Beach | Ret W. Lake Worth Ph. 2 | HC | | 270 | 1 1/4" | Bare Steel | Jun-22 |
| FN19G41134R | Palm Beach | Ret W. Lake Worth Ph. 2 | HC | | 1,899 | 2" | Bare Steel | Sep-21 |
| FN19G41134R | Palm Beach | Ret W. Lake Worth Ph. 2 | HC | | 3,331 | 3" | Bare Steel | Jun-22 |
| FN20G21302R | Palm Beach | Ret W. Lake Worth Ph. 2 | HC | | 2,051 | 4" | Bare Steel | Sep-21 |
| FN20G21302R | Palm Beach | Ret W. Lake Worth Ph. 2 | HC | | 4,386 | 6" | Bare Steel | Jun-22 |
| FN0074P050 | Palm Beach | Ret W. 15th Street | HC | 3,875 | 3,875 | 3/4" | Bare Steel | Dec-22 |
| FN0074P050 | Palm Beach | Ret W. 15th Street | HC | 615 | 615 | 1 1/2" | Bare Steel | Dec-22 |
| FN0074P042 | Palm Beach | W. Ocean Ave | HC | | 570 | 3/4" | Bare Steel | Jun-22 |
| Total Mains Retired - South Florida | | | | 5,200 | 78,677 | | | |
| Total Mains Retired-FPUC | | | | 6,508 | 79,985 | | | |

Services:

| Project Number | County | Location/Address | Quarter Services Retired | YTD Services Retired | Service Size Retired | Material Retired | Retired Out of Service Date |
|------------------------------------------------------------|---------------|-------------------------|---------------------------------|-----------------------------|-----------------------------|-------------------------|------------------------------------|
| FN0149P003 | Volusia | Various | 136 | 205 | under 1" | Steel Tubing | Qtr4 - 22 |
| FN0149P004 | Palm Beach | Various | 203 | 401 | under 1" | Bare Steel | Qtr4 - 22 |
| Total Bare Steel Services Retired | | | | 203 | 401 | | |
| Total Steel Tubing Services Retired | | | | 136 | 205 | | |
| Total Bare Steel & Steel Tubing Service Retired | | | | 339 | 606 | | |

FLORIDA DIVISION OF CHESAPEAKE UTILITIES CORPORATION
Quarterly Summary of Replacements
Gas Reliability Infrastructure Program
Quarter Ending December 31, 2022

Installed:

| | Mains | | | | Services | | | |
|----------------------------|---------|----------|--------------|------------|----------|----------|--------------|-----------|
| | Quarter | | Year To Date | | Quarter | | Year To Date | |
| | Feet | Amount | Feet | Amount | Number | Amount | Number | Amount |
| <i>Central Florida Gas</i> | 0 | \$ 5,237 | 0 | \$ 173,843 | 0 | \$ 4,590 | 0 | \$ 35,958 |

Retired:

| | | | | |
|----------------------------|---|---|---|---|
| <i>Central Florida Gas</i> | - | 0 | - | 0 |
|----------------------------|---|---|---|---|

Remaining Replacement:

| <u>Bare Steel Mains</u> | <u>Quantity</u> | <u>Bare Steel Services</u> | <u>Quantity</u> |
|-----------------------------------|-----------------|--------------------------------------|-----------------|
| Miles at Beginning 09/30/2022 | - | Number of Services at 09/30/2022 | - |
| Additional Main | - | Additional Services | - |
| Miles Retired through 12/31/2022 | - | Services Retired through 12/31/2022 | - |
| Adjustment Main* | - | Adjustment Services* | - |
| Bare Steel Miles Remaining | - | Bare Steel Services Remaining | - |

**At the end of Q3-2021, all the known bare steel mains and services have been replaced.*

Florida Division of Chesapeake Utilities Corporation
Gas Reliability Infrastructure Program
Quarterly Reporting
Quarter Ending December 31, 2022

| Mains: | | | | Quarter | YTD | | Quarter | YTD | | |
|------------------------------|--------|--------------------------------------------------|---------------------------|----------------|----------------|--------------------|---------------------|--------------------|----------------------|---------------------------|
| Project Number | County | Location/Address | Rural or High Consequence | Feet Installed | Feet Installed | Material Installed | Main Size Installed | Investment Amount | Investment Amount | Installed In Service Date |
| CF0025P002 | Polk | Haines City | HC | | | PE | 4" | | \$ 2,737.91 | Dec-21 |
| CF0020P001 | Polk | Lake Alfred - Itasca/Glencruiten | HC | | | PE | 4" | | \$ 1,535.45 | Jan-21 |
| CF0020P002 | Polk | Lake Alfred - Itasca/Glencruiten | HC | | | PE | 4" | | \$ 24,153.99 | Jan-21 |
| CF20G20131 | Polk | Winter Haven Area 5 | HC | | | PE | 2" | \$ 5,236.88 | \$ 22,365.36 | Sep-21 |
| CF20G40132 | Polk | Winter Haven Area 5 | HC | | | PE | 4" | | \$ 42,527.39 | Sep-21 |
| CF19G40192 | Polk | Winter Haven Area 8 - 4" | HC | | | PE | 4" | | \$ 68,955.30 | Dec-19 |
| CF20G40137 | Polk | US 27/SR 60 (Formerly Part of Lake Wales Area 5) | HC | | | PE | 4" | | \$ 11,568.00 | Dec-20 |
| Total Mains Installed | | | | <u>-</u> | <u>-</u> | | | <u>\$ 5,236.88</u> | <u>\$ 173,843.40</u> | |

| Services: | | | | Quarter | YTD | | Quarter | YTD | | |
|---------------------------------|--------|------------------|---------------------------|----------------------|----------------------|--------------------|------------------------|--------------------|---------------------|---------------------------|
| Project Number | County | Location/Address | Rural or High Consequence | # Services Installed | # Services Installed | Material Installed | Service Size Installed | Investment Amount | Investment Amount | Installed In Service Date |
| CF0001P001 | Polk | Various | HC | | | PE | Under 1" | \$ 4,589.84 | \$ 35,957.81 | Qtr3 -21 |
| Total Services Installed | | | | <u>-</u> | <u>-</u> | | | <u>\$ 4,589.84</u> | <u>\$ 35,957.81</u> | |

Florida Division of Chesapeake Utilities Corporation
Gas Reliability Infrastructure Program
Quarterly Reporting-Retirements
Quarter Ending December 31, 2022

Mains:

| Project Number | County | Location/Address | Rural or High Consequence | Quarter Feet Retired | YTD Feet Retired | Main Size Retired | Material Retired | Retired Out of Service Date |
|----------------------------|--------|------------------|------------------------------|----------------------------|------------------------|----------------------|---------------------|-----------------------------------|
| <i>Total Mains Retired</i> | | | | - | - | | | |

Services:

| Project Number | County | Location/Address | | Quarter Services Retired | YTD Services Retired | Service Size Retired | Material Retired | Retired Out of Service Date |
|------------------------------------------|--------|------------------|--|--------------------------------|----------------------------|----------------------------|---------------------|-----------------------------------|
| <i>Total Bare Steel Services Retired</i> | | | | - | - | | | |