

Writer's Direct Dial Number: (850) 521-1706
Writer's E-Mail Address: bkeating@gunster.com

August 4, 2023

E-PORTAL FILING

Mr. Adam Teitzman, Clerk
Florida Public Service Commission
2540 Shumard Oak Boulevard
Tallahassee, FL 32399-0850

Re: Docket No. 20120036-GU - **Joint petition for approval of Gas Reliability Infrastructure Program (GRIP) by Florida Public Utilities Company and the Florida Division of Chesapeake Utilities Corporation.**

Dear Mr. Teitzman:

In accordance with Order No. PSC-12-0490-TRF-GU, issued September 24, 2012, in the above-referenced Docket, please find the 2023 2nd quarterly reports of both Florida Public Utilities Company and the Florida Division of Chesapeake Utilities Corporation regarding the progress of their respective pipeline replacement (GRIP) plans.

Kind regards,



Beth Keating
Gunster, Yoakley & Stewart, P.A.
215 South Monroe St., Suite 601
Tallahassee, FL 32301
(850) 521-1706

Enclosure (Report)

Cc:/Robert Graves/Chief – Safety Bureau

FLORIDA PUBLIC UTILITIES COMPANY
Quarterly Summary of Replacements
Gas Reliability Infrastructure Program
Quarter Ending June 30, 2023

Installed:

	Mains				Services			
	Quarter		Year To Date		Quarter		Year To Date	
	Feet	Amount	Feet	Amount	Number	Amount	Number	Amount
<i>Central Florida</i>	-	\$ -	-	\$ -	0	\$ 1,676	0	\$ 164,525
<i>South Florida</i>	521	\$ 169,196	787	\$ 269,268	0	\$ 52,883	3	\$ 172,154
<i>Consolidated</i>	521	\$ 169,196	787	\$ 269,268	0	\$ 54,559	3	\$ 336,679

Retired:

<i>Central Florida</i>	-	-	0	0
<i>South Florida</i>	633	903	0	2
<i>Consolidated</i>	633	903	0	2

Remaining Replacement:

	<u>Quantity</u>		<u>Quantity</u>
<u>Bare Steel Mains</u>		<u>Bare Steel Services</u>	
Miles at Beginning 03/31/2023	0.14	Number of Services at 03/31/2023	-
Miles Retired through 06/30/2023	0.12	Services Retired through 06/30/2023	-
Adjustment to Balance	0.02		
Bare Steel Miles Remaining	0.00	Bare Steel Services Remaining	-

Florida Public Utilities Company
Gas Reliability Infrastructure Program
Quarterly Reporting
Quarter Ending June 30, 2023

<u>Mains:</u>				Quarter	YTD			Quarter	YTD	
Project Number	County	Location/Address	Rural or High Consequence	Feet Installed	Feet Installed	Material Installed	Main Size Installed	Installed Investment Amount	Installed Investment Amount	Installed In Service Date
FN0074P051	Palm Beach	Chase Ave	HC	521	521	PE	4"	\$ 122,293.65	\$ 130,636.17	Jun-23
FN0074P047	Palm Beach	Clematis Alley 400BL 2in PE	HC			PE	2"	\$ 6,192.91	\$ 6,192.91	Mar-22
FN0074P028	Palm Beach	Downtown WPB 6in CTD	HC			SCW	6"	\$ 13,552.45	\$ 15,310.14	Dec-22
FN0074P029	Palm Beach	Downtown WPB 8in SCW Banyan/Rosemar	HC			SCW	8"	\$ 34,066.10	\$ 34,066.10	Aug-21
FN0035P005	Palm Beach	N. Street	HC		266	PE	2"	\$ (12,946.20)	\$ 50,183.37	Feb-23
FN0074P045	Palm Beach	NE 2nd Street BB 2in PE	HC			PE	2"		\$ 11,270.33	Jun-22
FN0035P001	Palm Beach	Okeechobee to Pershing 2in	HC			PE	2"		\$ 4,971.15	Mar-21
FN0074P031	Palm Beach	S. Lake Worth Ph 3 2in PE	HC			PE	2"	\$ 163.94	\$ 878.01	Dec-21
FN0074P043	Palm Beach	S. Seacrest DB 2in PE	HC			PE	2"		\$ 3,724.22	Jun-22
FN0074P049	Palm Beach	W. 15th St RB 2in PE	HC			PE	2"	\$ 5,873.47	\$ 6,324.12	Dec-22
FN20G21309	Palm Beach	W. Lake Worth Ph. 2 A1 2in	HC			PE	2"		\$ (1,835.75)	Dec-20
FN20G21309A001	Palm Beach	W. Lake Worth Ph. 2 Paving	HC			PE	2"		\$ 7,547.01	Dec-22
Total Mains Installed-South Florida				521	787			\$ 169,196.32	\$ 269,267.78	
Total Mains Installed-FPUC				521	787			\$ 169,196.32	\$ 269,267.78	

<u>Services:</u>				Quarter	YTD			Quarter	YTD	
Project Number	County	Location/Address	Rural or High Consequence	# Services Installed	# Services Installed	Material Installed	Service Size Installed	Installed Investment Amount	Installed Investment Amount	Installed In Service Date
FN0149P001	Volusia	Various	HC			PE	3/4"	\$ 1,675.95	\$ 164,524.92	Qtr4 -22
FN0149P002	Palm Beach	Various	HC	0	3	PE	3/4" & 1 1/4"	\$ 52,883.15	\$ 172,154.20	Qtr1 -23
Total Services Installed				0	3			\$ 54,559.10	\$ 336,679.12	

Florida Public Utilities Company
Gas Reliability Infrastructure Program
Quarterly Reporting-Retirements
Quarter Ending June 30, 2023

Mains:

Project Number	County	Location/Address	Rural or High Consequence	Quarter Feet Retired	YTD Feet Retired	Main Size Retired	Material Retired	Retired Out of Service Date
FN0074P054	Palm Beach	Chase Ave	HC	193	193	BS	2	Jun-23
FN0074P054	Palm Beach	Chase Ave	HC	440	440	BS	2.5"	Jun-23
FN0035P006	Palm Beach	N. Street	HC		270	BS	1.5"	Feb-23
Total Mains Retired - South Florida				633	903			
Total Mains Retired-FPUC				633	903			

Services:

Project Number	County	Location/Address	Quarter Services Retired	YTD Services Retired	Service Size Retired	Material Retired	Retired Out of Service Date
FN0149P004	Palm Beach	Various		2	under 1"	Bare Steel	Qtr1 -23
Total Bare Steel Services Retired				-	2		
Total Steel Tubing Services Retired				-	-		
Total Bare Steel & Steel Tubing Service Retired				-	2		

FLORIDA DIVISION OF CHESAPEAKE UTILITIES CORPORATION
Quarterly Summary of Replacements
Gas Reliability Infrastructure Program
Quarter Ending June 30, 2023

Installed:

Mains				Services				
Quarter		Year To Date		Quarter		Year To Date		
Feet	Amount	Feet	Amount	Number	Amount	Number	Amount	
<i>Central Florida Gas</i>	0 \$	1,083	0 \$	8,057	0 \$	-	0 \$	-

Retired:

<i>Central Florida Gas</i>	-	0	-	0
----------------------------	---	---	---	---

Remaining Replacement:

	<u>Quantity</u>		<u>Quantity</u>
<u>Bare Steel Mains</u>		<u>Bare Steel Services</u>	
Miles at Beginning 03/31/2023	-	Number of Services at 03/31/2023	-
Additional Main	-	Additional Services	-
Miles Retired through 06/30/2023	-	Services Retired through 06/30/2023	-
Adjustment Main*	-	Adjustment Services*	-
Bare Steel Miles Remaining	-	Bare Steel Services Remaining	-

**At the end of Q3-2021, all the known bare steel mains and services have been replaced.*

Florida Division of Chesapeake Utilities Corporation
Gas Reliability Infrastructure Program
Quarterly Reporting
Quarter Ending June 30, 2023

Mains:				Quarter	YTD		Quarter	YTD		
Project			Rural or High	Feet	Feet	Material	Main Size	Installed	Installed	
Number	County	Location/Address	Consequence	Installed	Installed	Installed	Installed	Investment	Investment	
								Amount	Amount	
									In Service	
									Date	
CF0130P001	Polk	Winter Haven Post Engineering				PE	2"	\$ 1,083.00	\$ 8,056.50	
Total Mains Installed				<u>-</u>	<u>-</u>			<u>\$ 1,083.00</u>	<u>\$ 8,056.50</u>	

Services:				Quarter	YTD		Quarter	YTD		
Project			Rural or High	# Services	# Services	Material	Service Size	Installed	Installed	
Number	County	Location/Address	Consequence	Installed	Installed	Installed	Installed	Investment	Investment	
								Amount	Amount	
									In Service	
									Date	
CF0001P001	Polk	Various	HC			PE	Under 1"			Qtr3 -21
Total Services Installed				<u>-</u>	<u>-</u>			<u>\$ -</u>	<u>\$ -</u>	

Florida Division of Chesapeake Utilities Corporation
Gas Reliability Infrastructure Program
Quarterly Reporting-Retirements
Quarter Ending June 30, 2023

Mains:

Project Number	County	Location/Address	Rural or High Consequence	Quarter Feet Retired	YTD Feet Retired	Main Size Retired	Material Retired	Retired Out of Service Date
-------------------	--------	------------------	------------------------------	----------------------------	------------------------	----------------------	---------------------	-----------------------------------

Total Mains Retired

Services:

Project Number	County	Location/Address		Quarter Services Retired	YTD Services Retired	Service Size Retired	Material Retired	Retired Out of Service Date
-------------------	--------	------------------	--	--------------------------------	----------------------------	----------------------------	---------------------	-----------------------------------

Total Bare Steel Services Retired