



Stephanie A. Cuello
SENIOR COUNSEL

May 19, 2026

VIA ELECTRONIC FILING

Adam J. Teitzman, Commission Clerk
Florida Public Service Commission
2540 Shumard Oak Boulevard
Tallahassee, Florida 32399-0850

Re: *Petition by Duke Energy Florida, LLC, to Approve Transaction with Accelerated Decommissioning Partners, LLC, for Accelerated Decommissioning Services at the CR3 Facility, etc.*; Dkt. No. 20190140-EI

Dear Mr. Teitzman:

Enclosed for filing on behalf of Duke Energy Florida, LLC (“DEF”) in the above-referenced docket, please find the Decommissioning 2025 Project Annual Report received from Accelerated Decommissioning Partners (“ADP”) dated May 6, 2026. Order No. PSC-2020-0289-FOF-EI, dated August 27, 2020, issued in the above-referenced docket, provides that “2. The information responsive to items identified in the DSA [Decommission Services Agreement], Attachment 9, Section B through E should be provided to the Commission within two weeks of DEF’s receipt of this information from ADP.”

Thank you for your assistance in this matter and if you have any questions, please feel free to contact me at (850) 521-1425.

Respectfully,

/s/ Stephanie A. Cuello

Stephanie A. Cuello

SAC/clg
Enclosure

CERTIFICATE OF SERVICE

Docket No. 20190140-EI

I HEREBY CERTIFY that a true and correct copy of the foregoing has been furnished via electronic mail to the following this 19th day of May, 2026.

/s/ Stephanie A. Cuello

Attorney

<p>Suzanne Brownless Florida Public Service Commission 2540 Shumard Oak Blvd. Tallahassee, FL 32399-0850 sbrownle@psc.state.fl.us</p> <p>Jon C. Moyle, Jr. / Karen A. Putnal Moyle Law Firm, P.A. 118 North Gadsden Street Tallahassee, FL 32301 jmoyle@moylelaw.com kputnal@moylelaw.com mqualls@moylelaw.com</p>	<p>Charles J. Rehwinkel Office of Public Counsel c/o The Florida Legislature 111 West Madison Street, Room 812 Tallahassee, FL 32399 rehwinkel.charles@leg.state.fl.us</p> <p>James W. Brew / Laura Wynn Baker Stone Mattheis Xenopoulos & Brew, PC 1025 Thomas Jefferson St., N.W. Suite 800 West Washington, DC 20007-5201 jbrew@smxblaw.com lwb@smxblaw.com</p>
---	---

Crystal River Unit 3 (CR3) Decommissioning Project 2025 Duke Energy Annual Report

May 06, 2026

This report was prepared in accordance with the Decommissioning Services Agreement (DSA) between Duke Energy Florida (DEF), LLC and Accelerated Decommissioning Partners (ADP), LLC. This report is to be provided to the Florida Public Service Commission as directed by order number PSC-2020-0289-FOF-EI.

Executive Summary:

ADP worked safely in 2025 with 0 OSHA recordable, 0 used fuel storage incidents, 0 security incidents and 0 environmental events. No violations were issued by the Nuclear Regulatory Commission (NRC).

A. Summary of events, defined in attachment 9 section A, ADP made to DEF in 2025

There were no events requiring notification by ADP to DEF.

B. Summary of the quarterly information ADP provided to DEF by ADP in 2025

The quarterly reports and face-to-face meetings between ADP and DEF highlighted the following:

- ADP had 0 used fuel storage or security related issues in 2025.
- ADP had 0 OSHA recordable injuries.
- Both parties complied with all the requirements, including deliverables, in the DSA.
- There were no pay disputes in 2025.
- There were no issues that were elevated to levels of management beyond those leaders at the site for resolution.
- ADP provided quarterly schedule and relevant regulatory related activity updates to DEF during the year.

C. Summary of Schedule Performance

- On January 1, 2025, the decommissioning project was 81% complete with a baseline target completion of 80%.
- On December 31, 2025, the decommissioning project was 88% complete with a baseline target completion of 89%. ADP was slightly behind baseline schedule at the end of 2025.
- The decommissioning project baseline target for December 31, 2026, percent complete, is 99%.
- ADP estimates that Milestone 1 conditions will be met in the 3rd quarter of 2027.

Crystal River Unit 3 (CR3) Decommissioning Project 2025 Duke Energy Annual Report

May 06, 2026

D. Summary of Cost Performance

- ADP submitted twelve monthly invoices in 2025 totaling \$38,632,744.
- DEF owner's cost in 2025 was \$1,509,739.
- During calendar year 2025, \$1,444,331 was disbursed from the Nuclear Decommissioning Fund (NDF) for DEF costs and \$59,022,370 for ADP payments for a total of \$60,466,701.
- The NDF balance on December 31,2025 was \$294,970,726.
- The NDF withdrawals were for DEF costs and ADP payments from the September 2024 invoice through the September 2025 invoice. Due to the timing of the invoice payment process and the NDF reimbursement process, the payments do not match the 2025 invoice total.
- It is estimated that ADP will invoice DEF \$51,896,674 and DEF owner costs are estimated to be \$3,116,752 for the calendar year 2026. It is estimated that \$55,013,426 will be disbursed from the NDF in 2026.
- The provisional trust balance on December 31,2025 was \$20,137,948. The provisional milestone balance on December 31,2025 was \$30,034,613.