

April 10, 1996

Ms. Blanca S. Bayo, Director
Divisions of Records and Reporting
Florida Public Service Commission
2540 Shumard Oak Blvd.
Tallahassee, Florida 32399-0850

**ORIGINAL
FILE COPY**

Re: Docket No. 950387-SU

Dear Ms. Bayo:

Enclosed for filing are an original and fifteen copies of our Certificate of Service and Supplemental Testimony with Exhibits of the following persons:

- 1) Cheryl Walla
 - Exhibit (CW-12) 13 photographs of Lochmoor Golf Course site of reuse recipient. Sponsors: C. Walla J. Victor
 - Exhibit (CW-13) Two workpapers
 - Exhibit (CW-14) Two page letter to Mr. Roth of SFWMD accompanied by Technical & Economic Evaluation for the Reuse from FCWC received by SFWMD 1/4/90 5 pages. Memorandum to Steve Lamb, Director Water Use Division 2 pages received on 1/31/90 Sponsors: C. Walla J. Victor
 - Exhibit (CW-15) Two maps of reuse site from DER Sponsors: C. Walla J. Victor
 - Exhibit (CW-16) 1992 I & I program FCWC
 - Exhibit (CW-17) 1993 I & I program FCWC
 - Exhibit (CW-18) 1993 I & I program FCWC
 - Exhibit (CW-19) 1994 I & I program FCWC
 - Exhibit (CW-20) 1994 I & I program FCWC
 - Exhibit (CW-21) 1995 I & I program FCWC
 - Exhibit (JV-1) Chapter 2 Basis of Design pg 2
 - Exhibit (JV-2) CW-14 page 6
 - Exhibit (JV-3) Cummings testimony April 3, 1996

ACK

AFA 2

APP

CAF

CMU

CTR

EAS

LEG 1

OTR 3 + orig

WAS Willis

OTH

RECEIVED & FILED
max
 FPSC-BUREAU OF RECORDS

page 6 Line 1-9

Cheryl Walla

DOCUMENT NUMBER-DATE
04198 APR 11 96
 FPSC-RECORDS/REPORTING

BEFORE THE PUBLIC SERVICE COMMISSION

Re: Application of Florida Cities Water
Company, NFM Division for an increase
in wastewater rates in Lee County, Fla

Docket No. 950387
Filed: April 11, 1996

CERTIFICATE OF SERVICE

I HEREBY CERTIFY that a true and correct copy of the following Testimony and Exhibits:

- 1) Cheryl Walla
Exhibits CW-12 thru CW-21
- 2) Jerilyn Victor
Exhibits JV-1 thru JV-3

has been furnished by U. S. Mail on this 11th day of April 1996
to:

Wayne L. Schiefelbein
Gatlin, Woods & Carlson
The Mahan Station
1709-D Mahan Drive
Tallahassee, Florida 32308

Harold McLean
Office of Public Counsel
111 W. Madison Street
Room 812
Claude Pepper Building
Tallahassee, Fl 32399-1400

Harry Bowne
4274 Harbour Lane
N. Ft. Myers, Fl 33903

Nancy L. McCullough
683 Camellia Drive
N.Ft. Myers, Fl 33903

Eugene W. Brown
2069 W. Lakeview Boulevard
N. Ft. Myers, Fl 33903

Eugene F. Pettenelli
4300 Glasgow Court
N. Ft. Myers, FL 33903

Beverly and Robert Hemenway
4325 S. Atlantic Circle
N. Ft. Myers, FL 33903


C. Belle Morrow
691 Camellia Drive
N. Ft. Myers, Fl 33903


Dawn E. Coward
951 Tropical Palm Ave
N. Ft. Myers, FL 33903

Kevin A. Morrow
905 Poinsettia Dr
N. Ft. Myers, FL 33903

Doris T. Hadley
1740 Dockway Drive
N. Ft. Myers, FL 33903

Respectfully Submitted





DOCUMENT NUMBER-DATE

04198 APR 11 96

FPSC-RECORDS/REPORTING

1 SUPPLEMENTAL TESTIMONY

2 OF

3 CHERYL WALLA

4 Q. Please state your name.

5 A. Cheryl Walla

6. Q. Have you prefiled direct testimony in this docket?

7. A. Yes

8. Q. What is the purpose of this supplemental testimony?

9. A. To provide testimony on Florida Cities Water Co. I &
10. I program and their rate case expense.

11. Q. Did FCWC provide documents requested on February 20,
12. 1996 of their I & I program?

13. A. Yes they did for the years 1994 & 1995.

14. Q. Since the Prehearing Conference when FCWC was in-
15. structed to provide documentation of I & I program
16. for 1992 & 1993 have they complied?

17. A. Yes, they did. I picked up the documentation from
18. their Ft. Myers office on Monday April 8, 1996.

19. Q. Are all the above documents responsive, conclusive
20. and concise?

21. A. No, they are not. There are numerous questions of
22. what work was actually done compared to what the bid
23. was for by these contractors for FCWC.

24. Q. Could you explain 1992 work done for I & I per FCWC
25. documentation you received?

1 A. A bid was presented to FCWC from B.R.I.A.N., Inc. on
2 10/16/92 for \$27,441.50. This included video inspec-
3 tion of 7160 LF of sections 16 & 20, clean 8475 LF of
4 sections 14, 16, 20 and sealing 52 cracks in joints
5 for the sections. Also included in bid was sealing
6 up 100 LF of longitudinal cracks and 27 gallons of
7 grout for manhole cracks. An agreement was signed be-
8 tween FCWC & B.R.I.A.N. on 11/24/92. A change order
9 was issued on 6/7/93 for a net decrease of \$6500 re-
10 sulting in a contract price of \$20,941.50. (CW-16)

11 Q. Was this work ever performed in part or at all?

12 A. This is very questionable because FCWC did not
13 provide documents such as a Utility Construction pay
14 request with the final figures and the work done.
15 Also on the repair location map it is only showing a
16 combined LF total of 5095 in sections 9,14 & 20.

17 Q. Shouldn't this appear on Schedule B-11 of the MFR
18 as Major Maintenance or Source Contractual Services
19 Other?

20 A. Yes, but not having the final on it one has to wonder
21 if it was done, the amount and if it is under Major
22 Maintenance for 1992 or 1993.

23 Q. Could you please continue on with FCWC documentation
24 for 1993?

25 A. Yes. On 4/1/93 FCWC requested bids on the renovation

1 of 20 manholes in N. Ft. Myers. A bid was presented
2 to FCWC from Stevens & Layton, Inc. On 5/4/93 an
3 agreement was signed by FCWC and Stevens & Layton
4 with work described in agreement as renovation of 10
5 manholes for a price of \$10,295. Here again they have
6 no final on this contract only an inspection sheet
7 dated 8/2/93. (CW-17)

8 Q. What costs fall under the Major Maintenance for 1993?

9 A. This cannot be concluded with no Final Documentation.

10 Q. Could you explain any further work documented by
11 FCWC in 1993?

12 A. Yes. On 6/29/93 requested bids for TV, inspect, clean
13 and grout 9631 LF located in systems #13,14,16. A bid
14 was received by FCWC from Ridin Pipeline Inc. d/b/a
15 Roto-Rooter Inc. for a total bid price of \$10,979.34.
16 An agreement was signed on 8/3/93. There is a status
17 report 1/19/94 stating work is complete however on the
18 repair maps systems #14 and #16 show a LF of only 5257.
19 From their documentation one can only speculate what
20 the final was and what total work was done. (CW-18)

21 Q. Where was this charged and under what year?

22 A. This cannot be concluded because there isn't a Final
23 amount nor is it known if included in Major Mainte-
24 nance 1993 or Source/Contractual Services other 1994.

25 Q. Was there documented work in 1994?

1 A. Yes. In 1994 there is a Phase I repair to manholes
2 (5) in NFM and Phase II repair to manholes (3) in
3 NFM. Finalized at \$13,154 and \$5,230. The problem
4 here again is that they were final 2/16/95 and 1/1/95.
5 Where were these charged in the MFR Source Contractual
6 other for 1994 or 1995? (CW-19)

7 Q. Was there other work done?

8 A. A bid was received by FCWC 10/20/94 from Williams
9 Testing to TV, inspect and clean 10,105 LF of 8"vcp
10 and 245 LF of 10" vcp for \$9,327.25. Although the con-
11 tract does not have a date it appears to be 11/26/94
12 on the final and with a change order totals the con-
13 tract to \$11823.60 finalized on 2/9/95. The problem
14 with this project is that their is no LF on repair
15 maps A or B. Therefore you cannot see where the work
16 was done. Here again it is not known where this was
17 charged under 1994 or 1995. (CW-20)

18 Q. Was there any work contracted in 1995?

19 A. On 8/15/95 FCWC & Ridin Pipeline Services entered in-
20 to contract to video and clean 9846 LF of 8" vcp with
21 a cost of \$7,872. A change order was issued 12/29/95
22 for grouting 229 joints to a total of \$10,197. Again
23 this project was signed off on 2/23/96, so was this
24 \$17,979 included in test year or will it be in 1996.
25 (CW-21)

1 Q. Could you summarize the conclusions from these doc-
2 uments?

3 A. Yes. Three projects in FCWC I&I program are question-
4 able all together. Also where their final amounts
5 fall in the MFRs and on what schedules is in question
6 as well as to what fiscal year 92, 93, 94, or 95 they
7 are put into. These conclusions have been based upon
8 the information granted by FCWC of their I & I program.

9 Q. Are the following rate case expenses prudent?

10 A. No. The following rate case expenses are not prudent
11 and should not be paid by the customers. The invoices
12 for this list can be found in L. Coel testimony and
13 L. Coel rebuttal testimony.

14 1. Avatar Utilities Inc. management time \$420
15 for July 95 and \$840 for Aug. 95.

16 2. L. Coel logged 23 hours for responses to
17 interrogatories, documents requested and ad-
18 ministration of all responses.

19 3. L. Coels logged 37 hours all under same de-
20 scription of work-Rate case review Paa order
21 tariffs and customer notice, discussions.

22 4. Overnight Express 11/7/95 \$8.50 and 12/8/95
23 \$8.50.

24 5. 12/22/95 photocopy documents 553 @.20¢ for a
25 total of \$110.60 and postage 12/22/95 \$7.93.

- 1 6. Cost advanced court reporter 1/22/96 \$7.50
- 2 Postage Flat Charge 1/25/96 \$49.10
- 3 7. Three videos of news 8/17/95 \$260.
- 4 8. Travel Reimbursement for Schiefelbein \$286
- 5 9. Costs advanced PSC for customer meeting
- 6 7/26/95 transcripts \$31.10
- 7 10. Stenotype reporter 8/16/95 \$10.83
- 8 11. Dinner prior to PSC customer hearing 7/26/95
- 9 \$58.47
- 10 12. Lutheran Church customer meeting 6/22/95
- 11 \$125.00
- 12 13. Film: 3/20/95 \$5.75, 3/21/95 \$28.75, 3/19/95
- 13 \$26.50, 3/16/95 \$55.46, 3/21/95 \$16.69, 3/24/95
- 14 \$6.59, 5/31/95 \$37.97 Microfilm services
- 15 14. L. Coel dinner before Customer meeting \$52.22
- 16 15. P. Bradtmiller Dinner 7/9/95 \$61.77
- 17 16. Lunch 6/26/95 \$26.93
- 18 17. Dinner 6/29/95 \$97.32
- 19 18. Overtime payment 7/17/95 janitor \$70.00
- 20 19. Lunch 7/19/95 \$20.12
- 21 20. Lunch 7/20/95 \$51.09
- 22 21. Dinner 7/19/95 \$35.80



23 Q. Are these all the rate case expenses that are not pru-
24 dent?
25 A. No. Hopefully the PSC will sift through the remainder

1 and take out what is not prudent. Again this should
2 not be rendered as an opinion but should be listed
3 what a utility can charge its customers in rate case
4 expense.

5 Q. Does this conclude your testimony?

6 A. Yes.

36-12



1 TESTIMONY

2 OF

3 JERILYN VICTOR

4 Q. Please state your name.

5 A. Jerilyn Victor.

6 Q. Have you filed testimony previously in this docket?

7 A. No, I have not.

8 Q. What is the purpose of this testimony?

9 A. The purpose of this testimony is the questionable
10 Reuse site design. Specifically the inadequate study
11 (poor research) by the design engineering firm Black
12 & Veatch to evaluate the reuse needs of Lochmoor Golf
13 Course.

14 Q. How did you conclude this?

15 A. I have spent considerable time researching the his-
16 tory of FCWC upgrade from a secondary WW facility to
17 a advanced WWTP.

18 Q. What resources did you use?

19 A. FCWC own documents and the files of the governing
20 agencies DEP, SFWMD and DNR.

21 Q. Did you find thorough documentation in these files?

22 A. The DEP had an impressive amount of files going back
23 20 years although the same cannot be said of the DNR
24 or the SFWMD.

25 Q. What did you find in the files?

1 A. Several things, the EPA, SFWMD and DNR indicated the
2 facility should include future effluent reuse consid-
3 erations.

4 Q. Did FCWC respond?

5 A. Yes, they complied with a study dated 1990 that found
6 reuse not economically feasible. Exhibit CW-14

7 Q. Did reuse come up again for the plant improvement,
8 in 4/91 & 3/92?

9 A. They stated that the .300 mgd expansion also matches
10 the reuse demand at adjacent golf course. Exhibit (JV-1)

11 Q. Were reuse sites selected and discussed?

12 A. Yes Lochmoor Golf Course and El Rio Golf Course stat-
13 ing the two courses together have a capacity establish
14 ed @ 383561 gpd on annual basis. Exhibit (JV-2)

15 Q. Are these the sites you wish to address and why?

16 A. Lochmoor was selected and the established gpd are .300
17 therefore the adjusted gpd for El Rio was only .083.

18 Q. Why did you find this interesting?

19 A. Lochmoor, though larger, has many irrigation ponds
20 and has historically had better overall turf. Whereas
21 El Rio has had difficulty maintaining turf. A result
22 of less irrigation water. Therefore it is known they
23 would have required a much larger gpd.

24 Q. Do you think the amount stated .300 mgd annual average
25 for Lochmoor is to be questioned?

1 A. Yes, Lochmoor as stated, has many ponds and a fine
2 irrigation system that provides adequate water.

3 Q. Do you have a technical understanding of the engin-
4 eering design of Lochmoor Golf Course?

5 A. No, although not educated in the field of Hydrology
6 Engineering , I have a basic understanding of the
7 golf course layout, as a resident of the area and
8 a golfer.

9 Q. Have you an opinion as to the reuse design?

10 A. Yes, it is common knowledge to residents and golfers
11 alike that Lochmoor Golf Course has drainage problems.
12 It was designed over 20 years ago before the technol-
13 ogy for golf course design drainage advances were
14 made. Therefore it is common for Lochmoor to be
15 closed for play as it was in 1995 over 60 days. I have
16 observed very little play for many weeks, although the
17 course is open, it has ground water on surface, making
18 golf a water sport.

19 Q. Have you observed the measures taken by Lochmoor to
20 remedy this situation of flooding?

21 A. Many occasions they have resorted to bringing remedial
22 pumps with huge generators that have run for days to
23 relieve the flooding on the golf course.

24 Q. Why do you find this unusual, this past year was a
25 exceptional rain event?

1 A. Yes, true, however please observe the photos that
2 illustrate the reuse pond #5. Exhibit CW-12 #1
3 1. The level of the pond, quite low illustrates
4 the gravity system in adjacent ponds. The stan-
5 dard flow from pond #3 was being drawn down, re-
6 lieving the adjacent areas, (ponds 3 & 4) of
7 deep water.
8 2. The use of pumps illustrates that the control
9 structure is not functioning properly. Exhibit
10 CW-12 #2 & 3
11 3. The control structure at C1 canal that returns
12 the water to the river was open all the way.
13 4. The generators were pumping the water thru the
14 system, back to WWTP. Further, I believe the
15 original design of the golf course was for water
16 to flow to pond #5 thru the concrete control struc-
17 ture to the C1 canal. Relieving the south end of
18 the course of surface water. Therefore the design
19 for reuse is **flawed**. Even if the existing pumping
20 station in #3 could accommodate the gallonage and
21 and disburse it by spraying, how could the water
22 get to pond #7 and then to the 2nd pumping station
23 in #8 at the north end of Lochmoor.
24 Q. Is it not part of the reuse design that additional
25 pumps would be required to make this System work?

1 A. I could find no mention in the documents or per-
2 mitting.

3 Q. Surely the answer must be in design documents?

4 A. There is nothing I have found in any agency includ-
5 ing the DEP.

6 Q. Did you ask DEP about the approved design?

7 A. Yes, I spoke to Jim Grob in July and was told DEP
8 approved the design.

9 Q. Did you ask him if he thought the golf course was
10 designed with gravity fed ponds, and that they were
11 capable of changing direction of flow?

12 A. Yes I did . He stated the best engineers designed
13 the reuse. He seemed to think that if we looked in
14 the many files we would find supporting data.

15 Q. Did you in fact find the data?

16 A. No however we took 2 maps of Lochmoor golf course
17 that had been submitted, one for this case and one
18 for 1992 feasibility study. Exhibit CW-15

19 Q. Do they differ?

20 A. Yes , they have been altered to indicate the change
21 of pond flows, shown by the direction of arrows.
22 Further the top of the page key has been changed
23 from "Standard" to " Irrigation" which changes the
24 definition . Notice also to the lower right, "Very
25 high water only" has been erased.

1 Q. What do you conclude from this?

2 A. That the reuse design did not get questioned or stud-

3 ied by any of the agencies, even though these obvious

4 discrepancies exist. Further, Black & Veatch's Mr.

5 Cummings after the PAA order has testified that the

6 actual irrigation rate was less than originally est-

7 imated, to account for usage during wet weather

8 periods. Exhibit JV-3 This reaffirms my opening stat-

9 ed purpose for this testimony that the inadequate

10 study of Black & Veatch to evaluate the reuse needs

11 of Lochmoor Golf Course.

12 Q. Does this conclude your testimony?

13 A. Yes.

CHAPTER 2 - BASIS OF DESIGN

3
1992

A. Influent Characteristics

1. Influent Flow

a. Historical. The average monthly influent flow to the Waterway Estates WWTP was evaluated from January 1986 to March 1992 and is presented in Figure 1 and in Appendix A. Average daily flow (ADF) during the past year (April 1991 to March 1992) was 0.99 mgd, or approximately 99 percent of the FDER construction and NDPES permitted capacity. The influent flow has increased steadily since 1986. The maximum 3-month running average during the past year was 1.043 mgd. The average of the ratios of maximum 3-month average per year to annual average flow is 1.127 for the evaluated period.

b. Projected. Figure 1 presents a projection of average daily flow based on an extrapolation of historical data. The data is presented in Appendix A. A linear regression was performed to fit a regression line to the flow data from January 1986 to March 1992. Also presented in Figure 1 is a projection of the maximum 3-month average daily flow. This projection was made by applying the average of the ratios of yearly maximum 3-month average to the average daily flow; this approach is as described in "Guidelines for Preparation of Capacity Analysis Reports" by FDER.

FCWC staff indicate an ultimate ADF to the Waterway Estates WWTP of approximately 1.5 mgd based on buildout of the service area. The figure illustrates that 1.5 mgd ADF will be reached in the year 2000, which is 8 years in the future. FCWC intends on plant expansion in two phases. A 0.30 mgd expansion flow will increase plant capacity to 1.80 mgd ADF. According to the projection figure, this will accommodate ADF flows until the year 1996. The 3-month average projection would be reached in 1994. The 0.3 mgd expansion also matches the reuse demand at the adjacent golf course.

This preliminary design will focus on the Phase I improvements to achieve a design capacity of 1.80 mgd. The anticipated Phase II modifications, including biological and hydraulic modeling will also be presented to ensure economical plant expansion and begin the planning requirements of Chapter 17-600.405.

JV3

1 Golf Course for irrigation. After the design was
2 completed, it became apparent that the actual
3 irrigation rate was less than originally estimated.

4 Q. What was the original irrigation rate use in the
5 design?

6 A. The original irrigation rate used in the design was
7 0.96 inches per week over 81 acres. This was reduced
8 to account for reduced usage during wet weather
9 periods.

10 Q. Did you make the design change?

11 A. Yes.

12 Q. In your professional opinion, was this change prudent?

13 A. Yes.

14 Q. What is the capacity of the facility that was actually
15 constructed by FCWC?

16 A. The plant capacity will be equal to 1.25 MGD based
17 upon the average annual, daily flow and the waste
18 concentration associated with this flow.

19 Q. Is this capacity change reflected in the construction
20 permit?

21 A. No. In discussions with FDEP staff, it was decided
22 that it would be best to reflect this change in design
23 capacity on the operating permit application, rather
24 than submitting an application for modification of the
25 construction permit.

Sept 94 p. 13 U & V Calculation ^{disposition in various workpapers}

Mine $\frac{4590}{5580}$ ERC
 Plant Capacity 1.25
 Ave. Daily flow max 665852
 month 584,148 mgd.
 145 gpd per ERC
 Unused Capacity 580,404 mgd

2500
 $1,1753 + 4590 \rightarrow 2560$

 6747 mgd.

ADF during year .942 mgd
 + ERC for 1994 (4590)
 = 205 gpd.

Unused Capacity
 $580,404 \text{ mgd} \div 145 \text{ gpd/ERC} = 4002$
 ERC

Therefore allowed
 4002 ERC in
 margin reserve.

Unused Capacity
 $74,700 \div 205 \text{ gpd per ERC} = 364$ ERC'S
 @ 256 gpd

 292 ERC'S

Therefore allow
 292 ERC in
 margin reserve
 39 years instead of
 norm of 18 months

CWIS 1-9-2
 Infiltration formula given to me by Tom Waldon (1
 on 10/14 phone call, 500 gal per inch of pipe per mi.
 1 mile = 5,280 ft.

Encl 894
 Length of pipe = 155,616
 or 29.36 miles pipe

1 Ch/C
 Annual Report
 Wastewater section
 Exhibit "G"

~~118,554~~ 118,554 gpd allowable
 infiltration

Infiltration only mentioned in passing
 on page 6 of final order.

This formula also given
 to me on 10/14 phone
 call from Tom Waldon

Sept "94"

Water Av Daily Flow .669596 gpd
 WWTP Av Daily Flow 1,175,000 gpd

Water Av Daily Flow .669596 gpd
 infiltration + .118554 gpd
 1,788,150 gpd

what flow should be
 including infiltration.

Actual WWTP Flow 1,175,000
 - 1,788,150
 386,850 gpd above allowable

1,175,000 + (margin reserve 39,252) - (excess infiltration 386,850) ÷ plant capacity 1,250 = 69%

used +
 useful

vs. what
 flow should
 be

1,175,000 + 39,252 + 1,250 =

69%
 used + useful



DYER, RIDDELL, MILLS & PRECOURT, INC.

ENGINEERS • SURVEYORS • SCIENTISTS • PLANNERS

CW - 1/4/90

January 2, 1990

DRMP #89-291.00

Mr. Tom Roth
Water Use Division
South Florida Water Management District
P. O. Box 24780
3301 Gun Club Road
West Palm Beach, Florida 33416-4680

RECEIVED

JAN 04 1990

REGULATION DEPT. - 404

**Subject: Water Use Permit Application
No. 890913-6 Water Way Estates
North Lee County System**

Dear Mr. Roth:

This letter addresses your request for additional information dated October 6, 1989. The responses are presented separately below each of the items as stated in your letter.

1. Current allocation is not a recognized basis for granting a future allocation. The submitted Table F shows a projected water use of 457.8 MGY in 1994, the requested allocation is 570 MGY. Applicant should either revise the requested allocation or present additional documentation to support renewal of the permit as the requested allocation. Similarly, the requested maximum daily allocation is 1.75 MGD, while Table F shows a projected maximum daily use of only 1.68 MGD in 1994.

We would like to revise the requested allocation to match the projected demand as estimated in Table F, i.e., 457.8 MGY with an associated maximum daily flow of 1.68 MGD in 1994.

2. What is the feasibility of wastewater recycling in the service area? Has this been considered and is planning under way to utilize recycled water?

The feasibility of wastewater recycling has been studied extensively. Because of its extremely high cost, reuse is not currently considered a realistic option. A copy of the reuse feasibility study is presented as Attachment 1.

3. Applicant should document the source of the population projections shown in Table F. Historically, based on data from Table B, the population grew at approximately a 3% annual rate between 1983 and 1988. The projected growth rate in Table F appears excessive.



Please reply to PO Box 538505

1506 EAST COLONIAL DRIVE • P.O. BOX 538505 • ORLANDO, FLORIDA 32853-8505 • (407) 896-0594 • FAX (407) 896-4836
PRINCIPALS: DONALDSON K. BARTON • WILLIAM B. DYER • GERALD C. HARTMAN • RUSSELL L. MILLS • A.L. PRECOURT • ROBERT A. RIDDELL • REGINALD L. TISTALL
ORLANDO • JACKSONVILLE • MELBOURNE • TAMPA

Mr. Tom Roth
January 2, 1990
Page 2

CW 14^{pp} - 2

The sources of the population projections given in Table F are the local Planning Department and the U.S. Census Bureau. Supporting information is given in Attachment 2.

4. Well ID is listed as "not active" and does not have a pump attached to it. What is the future intention for this well? If this well is no longer to be used, it should be abandoned according to Chapter 40E-3, F.A.C.

This well will be incorporated into the wellfield system, and used to augment flow under maximum demand conditions. The water flow from this well will be blended with that of the others to produce water of adequate quality. This well has been permitted for potable water supply use by the FDER. A copy of a letter documenting its acceptance for use in this capacity is presented as Attachment 3.

5. Have Wells N-5 and N-7 been abandoned according to procedures mandated by Chapter 40E-3, F.A.C.

Wells N-5 and N-7 have been abandoned according to the procedures set forth in 40E-3. Moreover, the wells are currently situated below paved ground.

6. Please submit recent County aerial photos (1"=200') showing the location of each active production well.

We were unable to obtain aerial photos at the stated scale; however we received verbal approval from your department to submit maps at a 1"=300' scale. Such a map showing the wellfield location is included as Attachment 4.

Should you require additional information, or if you have any questions regarding this letter, please do not hesitate to contact our office.

Very truly yours,

Dyer, Riddle, Mills & Precourt, Inc.

P.A. Barnes
Patrick A. Barnes
Hydrogeologist

PAB/pav/C28-26

cc: James Christopher, DRMP
Chuck Drake, DRMP
Robert French, Florida Cities Water Company



original
submitted
12/26/78
S.W. F.M.D.

PG
CW 14-3

TECHNICAL AND ECONOMIC EVALUATION
FOR THE REUSE OF RECLAIMED WATER
FROM FLORIDA CITIES WATER CO.
WATER WAY ESTATES WASTEWATER TREATMENT PLAN
NOVEMBER 29, 1989

by

James A. Elder

CW-14 pg 4

INTRODUCTION

The purpose of this report is to analyze the technical and economic feasibility of utilizing treated wastewater effluent from Florida Citrus Water Co. Waterways Estates Treatment Plant for the irrigation of the Lochmoor and El Rio Golf Courses. The intent of this report is to satisfy the "anti-degradation" requirements of Florida Administrative Code, regarding the issuance of a permit to discharge treated wastewater effluent from Waterway Estates Waste Water Treatment Plant into the Caloosahatchee River.

BACKGROUND

After discussions with Ron Bishop the District Manager for Resorts International, the owners of the Lochmoor and El Rio Golf courses, it was determined the irrigation requirements for both golf courses is approximately 383,361 gpd, based on an annual average of 1.0 MG/yr. Mr. Bishop also indicated a willingness to accept and utilize reclaimed water from Waterway Estates Wastewater Treatment Plant.

Mr. Bishop also pointed out that there are extremely wide fluctuations in the amount of irrigation needed to optimize the golf course condition. During the summer rainy season, application rates could drop as low as 0 for several consecutive days, and during the winter and spring dry season, the application rates may reach 1,330,000 gpd for several consecutive days.

In order to supply reclaimed water to these golf courses, FAC 17-610 must be met. This code establishes comprehensive criteria for the reuse of reclaimed water in public access areas. Some of the more important criteria that impacts reuse of reclaimed water for the Lochmoor and El Rio golf courses are as follows:

1. The wastewater treatment plant producing the reclaimed water must have a licensed operator on site at all times the plant is producing water for reuse.
2. Class 1 reliability of the unit processes must be provided.
3. The quality of the reclaimed water must meet standards for total suspended solids that are achievable only by filtration.
4. High level disinfection.

CW 14 pg 5

ANALYSIS

Construction of facilities required to supply reclaimed water produced by Waterway Estates Wastewater Treatment Plant is technically feasible. Figure 1 indicates a schematic diagram of the facilities required to achieve this purpose.

In order to comply with FAC 17-610 requirements for the reuse of reclaimed water, a chlorine injection system would have to be constructed immediately after the discharge of the reclaimed water pump to achieve the water quality required.

All reclaimed water storage would have to be located at the referenced golf courses. It has been determined that there is approximately 1 MG of available storage at Lochmoor, and .5 MG of storage at El Rio that meet the necessary requirements for reclaimed water storage.

The system would consist of a variable speed reclaimed water pump, chlorine injection system, system controls, piping to both courses, a hydrophneumatic tank, and pond discharge valves actuated by a level control system, and an outfall discharge valve actuated (closed) by the pump start. The level control sensor at either course would signal the pond storage discharge valve to open, cause the pressure in the supply line to drop, and start the reclaimed water pump. When the reclaimed water pump starts, the valve on the outfall line would close, and a valve to the reclaimed water line would open. Based on the flow into the wet well, the pump would run the appropriate speed to discharge at the same rate the wet well is filling. Due to small amounts of leakage by the check valves and pond discharge valves, a hydrophneumatic tank is needed to maintain minimum pressure in the system, and keep the reclaimed water pump from short cycling. Both ponds would have high level alarms that will operate an emergency discharge shut off valve at the plant. These alarms would signal the emergency shut off valve via a telemetry system.

Table 1 outlines the estimated construction cost of the facilities described above. The total project cost for engineering, administration, and construction of the facilities required to reuse reclaimed water from Waterways Estates Wastewater Treatment Plant is \$716,091.

Since the available storage for the reuse system is limited to 1.5 MGD, and the average irrigation usage is 383,561 gpd, this system is unable to accommodate the plant design capacity (1.0 MGD). Therefore, additional effluent disposal provisions must be permitted and maintained. It is anticipated that the reuse system would operate in conjunction with the discharge to the Caloosahatchee River. Because this alternative discharge will be required, no additional class 1 reliability facilities have been planned for this reuse facility. If a unit process were to fail, rendering a treated effluent quality lower than that permitted for public access, the alternative effluent disposal option (discharge into the Caloosahatchee River) would be utilized for the full flow, until repairs could be completed and the reuse system put back on line.

Chapter 17-610 FAC, requires licensed operators on site at the treatment plant where reuse water is produced at all times. The current FDER regulations would require a licensed operator on site at the proposed AWT Plant for Waterways Estates for 16 hours per day seven days per week. In order to provide 24 hour

CW 14 pg 6

per day operation, two additional operators would be required. Table 1 indicates the estimated additional cost of operating Waterway Estates as a reclaimed water facility. The total additional cost including the additional operators, electrical costs for the reclaimed water pump system, and the appropriate repair and maintenance cost of these facilities is estimated to be \$77,000 per year.

CONCLUSION

It is technically feasible to construct the facilities required to provide reuse water to Lochmoor and El Rio Golf courses. The capacity of these courses is approximately 383,561 gpd on an annual average. The necessary conditions established by the Florida Administrative Code for utilizing reclaimed water can technically be met, providing a reliable, workable facility as shown schematically in Figure 1.

The economic feasibility of constructing reclaim facilities at Waterway Estates for the Lochmoor and El Rio golf courses, however, is poor. The impact of a \$716,091 capital cost and a \$72,000 per year operating and maintenance cost of these reclaim facilities for a capacity of 383,561 gpd, equates to an increase in monthly user fees for the existing equivalent residential connections of \$4.33 per month, or a 19% increase in monthly rates.

The costs represented in this anti-degradation study do not include the estimated 3.58 million dollar cost that will be an increase per ERC/month of \$14.16, or a 62% increase in monthly rates to upgrade Waterway Estates Wastewater Treatment Facility from an existing secondary treatment facility to an advanced wastewater treatment facility (the 3.58 million dollar cost does not include any increase in O&M or chemical costs).

For these reasons, it is concluded that this project is not economically feasible at this time.

EX JV

original
submitted
12/26/90
WRS
SWM D.

6W 14,897

TABLE I
WATERWAY ESTATES
WASTEWATER TREATMENT PLANT
RECLAIMED WATER FACILITIES COST
ESTIMATE AND FINANCIAL IMPACT

<u>PROJECT COST</u>	
11,088 L.F. 10" Pipe	388,080
2,640 L.F. 8" Pipe	66,000
Valves & Fittings	42,000
Electrical Controls	<u>70,000</u>
	566,080
Contingency	84,912
Overhead	<u>65,099</u>
TOTAL PROJECT	716,091
<u>O & M EXPENSE</u>	
2 Operators (Licensed) 26,000/operator	52,000
Electrical Consumption	10,000
Repairs & Maintenance	<u>10,000</u>
	72,000
<u>USER IMPACT</u>	
4,000 ERC	
Annual Capitalization 716,091 x 19%	136,057.29
O & M Expenses	<u>72,000</u>
TOTAL ANNUAL INCREASE	208,057.30
COST INCREASE PER ERC/YEAR	52.01
COST INCREASE PER ERC/MONTH	4.33

CW 14 p 8

MEMORANDUM

RECEIVED
JAN 31 1990
REGULATION DEPT. - 404

TO: Steve Lamb, Director
Water Use Division

THROUGH: Sharon Trost, Director
Water Supply Planning Division

FROM: *SP* Dean Powell, Senior Water Use Engineer
Water Supply Planning Division

DATE: January 31, 1990

SUBJECT: Feasibility of using reclaimed water from the Water Way Estates
Wastewater Treatment Plant.

The purpose of this memo is to evaluate the attached report entitled "Technical and Economic Evaluation For the Reuse of Reclaimed Water From Florida Cities Water Co. Water Way Estates Wastewater Treatment Plan," by James Alder. This feasibility study was submitted to DER in support of a permit renewal for the Water Way Estates Wastewater Treatment Plant operated by Florida Cities Water Co. The feasibility study was also submitted to the SFWMD in support of a Water Use Permit application for Water Way Estates Water Plant operated by Florida Cities Water Co.

In the feasibility study, a major portion of the capital cost is attributed to the installation of reclaimed water distribution pipe. The study estimates the costs for distribution piping to be \$445,080. It is not clear whether this figure includes the cost of installing pumps. This figure was evaluated using the lengths of pipe given in the feasibility study and the District's Wastewater Reuse Cost Model. The model generated distribution pipe cost of \$183,744 and \$107,382 for pump installation costs. This results in an estimated pipe and pump capital cost of \$291,126, or about \$150,000 less than the estimated pipe costs contained in the feasibility study.

Aerial photos and quad maps were consulted in an attempt to verify the distribution pipe lengths that were used in the feasibility study. The attached schematic of the system was generated from aerial photos and quad maps. It indicates that the pipe lengths used in the feasibility study are longer than may be necessary. Using pipe lengths estimated from aerials and the District's Wastewater Reuse Cost Model, distribution piping costs were estimated to be \$139,500 and pump costs were estimated to be \$71,668. This results in an estimated total cost of \$211,168 for distribution pipe and pump, or less than one-half of what the feasibility study estimated for distribution piping.

CW 14, 1999

**Water Way Estates Wastewater Treatment Plant
January 31, 1990
Page Two**

Another section of the feasibility study that seems to overestimate the costs of installing the reuse system is the interest rate used to estimate annual capitalization costs. The feasibility study used a 19% interest rate. An interest rate of 10% would be more appropriate for this type of project. Using an interest rate of 10% and capital costs based on the attached schematic and the Wastewater Reuse cost model, the total Annual Capitalization is estimated to be \$47,317.90. The feasibility study results in an Annual Capitalization of \$136,057.29.

The District's evaluation of this system was done without the benefit of exact information on the layout of the proposed system and within a very short time frame. If more detailed information could be obtained and more time allowed for evaluation, a more refined cost estimate could be generated. However, it seems clear from this preliminary evaluation that the cost of developing the proposed reuse system is overstated in the feasibility report, perhaps by as much as 300%.

DP/kh
Attachment

- c: James Harvey, Planning Department
- Richard Rogers, Planning Department
- Jeanne Hall, Regulation Department
- John Morgan, Fort Myers Office
- Dick March, Planning Department
- Tom Roth, Regulation Department
- Scott Burns, Research and Evaluation Department

C.W. 3

WELL 338A USED TO REFILL NORTH SECTION
WELL 360 USED TO REFILL SOUTH SECTION
WELL 485 BACKUP USE ONLY

EXHIBIT 1
EXHIBIT 2
EXHIBIT 3
EXHIBIT 4





Figure 4. Map of Lochner Country Club showing the location of all wells, pumping stations, lakes, canals, drainage ditches, drainage outlets and control structure (south section).

EXHIB

EXHIB 5



RECEIVED
 MAR 01 1994
 D.E.P. SOUTH DIVISION

EX 1

EXHIB


the location of all wells, pumping stations, lakes

→ DENOTES IRRIGATION DRAINAGE FLOW

WELL 338A USED TO REFILL NORTH SECTION

WELL 360 USED TO REFILL SOUTH SECTION

WELL 485 BACKUP USE ONLY



CHANGE ORDER

Dated June 7, 1993

OWNER's Project No. 10-92-34 ENGINEER's Project No. _____

Project TV, CLEAN AND REPAIR SEWER SYSTEM IN NORTH FORT MYERS

CONTRACTOR B.R.I.A.N.

Contract for Above-referenced Project Contract Date November 24, 1992

To B.R.I.A.N.
Contractor

You are directed to make the changes noted below in the subject Contract:

FLORIDA CITIES WATER COMPANY

BY 
Jonnie M. Overton, Senior Vice President

DATED 6/18/93

Nature of the Changes

To adjust the contract amount to actual project cost due to reduction in scope.

RECEIVED
JUN 10 1993
GENERAL OFFICE

Enclosures:

These changes result in the following adjustment of Contract Price and Contract Time:

Contract Price Prior to This Change Order	\$ <u>27,441.50</u>
Net (Increase)(Decrease) Resulting from this Changer Order	\$ <u>(6,500.00)</u>
Current Contract Price Including This Change Order	\$ <u>20,941.50</u>

MH

CW 16 pg 76 2

PONDELLA

PONDELLA

PINE VILLAGE CARE CENTER

24

MAY AVE.

9.1 9.2

220'

380'

160'

4"

4"

9.13

9.14

9.3

9.4

25.7

25.6

25.13

25.5

25.10

APRIL

9.19

9.21

9.20

230

15.5

15.4

15.3

4"

15.6

HIDDEN

15.5

15.4

15.3

9.25

25.5

25.4

25.4

25.4

25.3

25.3

25.3

25.3

25.3

25.3

25.3

25.3

25.3

25.3

25.3

25.3

25.3

25.3

25.3

25.3

25.3

25.3

25.3

WILLOW CREEK DR.
WILLOW BRIDGE DR.

FERN TRAIL DR.

EAST

25.15

16.16

25.16

16.75

NAI

JASMI

16.81

17.13

JOI

17.9

17.12

17.8

17.1

17

FERN TRAIL

25.18

25.19

25.20

25.21

25.22

17.18

17.16

17.17

17.15

17.14

17.13

17.12

17.11

17.10



17

RED MAPLE CIR.


KINDLY RD.

ELY LANE

GENTIAN PLACE



2016 pg 124





**SURETY
SPECIALISTS, INC.**
Member of
CUMBERLAND HOLDINGS, INC.

cw 18 pt

JAN 17 1994
GENERAL OFFICE

4311 West Waters
Suite 501
Tampa, FL 33614
813/885-2112
FAX: 813/885-6734

STATUS INQUIRY

CONTRACTOR **RIDIN PIPELINE SERVICES**

JOB DESCRIPTION **TV, CLEAN AND REPAIR WASTEWATER COLLECTION LINES
NORTH FT. MYERS, FL**

TO: **FLORIDA CITIES WATER COMPANY**

**P.O. BOX 21119
SARASOTA, FL 34276**

BOND # **NB157370**
EFFECTIVE DATE **8/03/93**
BOND AMOUNT \$ **13,334.34**
CONTRACT AMOUNT \$ **13,334.34**
CONTRACT #

AS AGENT FOR SURETY, WE NEED A STATUS REPORT ON THE PROGRESS OF THE JOB DESCRIBED. YOUR COMPLETION AND PROMPT RETURN OF THIS BRIEF INQUIRY WOULD BE APPRECIATED.

IF THE CONTRACT HAS BEEN COMPLETED:

DATE OF COMPLETION _____
DATE OF FINAL PAYMENT _____
FINAL CONTRACT AMOUNT _____

IT IS UNDERSTOOD THAT THE INFORMATION CONTAINED HEREIN IS FURNISHED AS A MATTER OF COURTESY FOR THE CONFIDENTIAL USE OF THE SURETY AND IS MERELY AN EXPRESSION OF OPINION. IT IS ALSO AGREED THAT IN FURNISHING THIS INFORMATION, NO GUARANTY OR WARRANTY OF ACCURACY OR CORRECTNESS IS MADE AND NO RESPONSIBILITY IS ASSUMED AS A RESULT OF RELIANCE BY THE SURETY, WHETHER SUCH INFORMATION IS FURNISHED BY THE OWNER OR BY AN ARCHITECT OR ENGINEER AS THE AGENT OF THE OWNER.

IF THE CONTRACT HAS NOT BEEN COMPLETED:

PERCENTAGE OF COMPLETION 90%
AMOUNT OF PAYMENT TO DATE \$9,881.41
CONTRACT AMOUNT TO DATE \$10,979.34


COMMENTS The work for this contract has been completed. However, Ridin has not yet applied for the 10% retainage remaining on the contract.

PLEASE SIGN AND RETURN THIS INQUIRY IN THE ENCLOSED ENVELOPE OR FAX

SIGNATURE *Michael Acosta*
TITLE Michael Acosta, P.E.
Mgr., Engineering & Construction
DATE 1/19/94
PHONE: (813) 925-3088
FAX # (813) 924-7203



This point
is
I received
info from
F. C. W. C.



1994 Phase 1 Repair of Manholes in the Wastewater Collection System of North & South Ft. Myers

PROJECT NAME:

WORK ORDER NUMBER:

ITEM	DESCRIPTION	CONTRACT VALUE	CURRENT BILLING		TOTAL EARNED TO DATE	
			PERCENT COMPLETE	AMOUNT	PERCENT COMPLETE	AMOUNT
1	MH # 17.78 4' dia x 8'6" S. Ft. Myers	\$1,705.00	100%	-0-	100%	\$1,705.00
2	MH # 17.95 4' dia x 3'8" " " "	\$1,084.00	"	-0-	"	\$1,084.00
3	MH # 17.96 4' dia x 8'6" " " "	\$1,705.00	"	-0-	"	\$1,705.00
4	MH # 45.2A 4' dia x 7'6" " " "	\$1,927.00	"	\$1,927.00	"	0 1,927.00
5	MH # 33.23 4' dia x 7'0" " " "	\$1,718.00	"	-0-	"	\$1,718.00
6	MH # 33.35 4' dia x 5'0" " " "	\$1,476.00	"	-0-	"	\$1,476.00
7	MH # 1.34 4' dia x 14'6"N. Ft. Myers	\$2,893.00	"	-0-	"	\$2,893.00 ✓
8	MH # 1.42 4' dia x 13'6" " " "	\$2,755.00	"	-0-	"	\$2,755.00 ✓
9	MH # 1.43 4' dia x 12'6" " " "	\$2,617.00	"	-0-	"	\$2,617.00 ✓
10	MH # 1.44 4' dia x 12'0" " " "	\$2,548.00	"	-0-	"	\$2,548.00 ✓
11	MH # 1.46 4' dia x 10'6" " " "	\$2,341.00	"	-0-	"	\$2,341.00 ✓
SUBTOTAL			100%	\$1,927.00	100%	22,769.00 \$20,842.00

N.F.M.
\$13,154

JAN 16 1995

CWTP

PROJECT: 1994 - PHASE II, REPAIR OF MAINLINES WASTEWATER COLLECTION SYSTEM
IN NORTH AND SOUTH FORT MYERS, FLORIDA

CONTRACTOR: INFRASTRUCTURE RESTORATION, INC.

ADDRESS: 334 EAST LAKE ROAD, PALM HARBOR, FLORIDA 34685

PAYMENT NO: 1 - FINAL DATE: DECEMBER 22, 1994

BILLING PERIOD: _____ WORK ORDER NO: _____

DATE OF CONTRACT: NOVEMBER 30, 1994 CONTRACT TIME: 30 (DAYS)

RECEIVED

CONTRACT RECAP

CONTRACT AMOUNT: \$ 17,350.00
C.O. AMOUNT TO DATE: 0
CURRENT CONTRACT AMOUNT: \$ 17,350.00

PAYMENT RECAP

TOTAL COMPLETED: 100%
LESS 10% RETAINAGE: 0
AMOUNT DUE TO DATE: \$ 17,350.00
LESS PREVIOUS PAYMENTS: 0.00
AMOUNT DUE THIS APPLICATION: \$ 17,350.00

REVIEW AND APPROVALS

Consulting Engineer _____ DATE _____

Division Engineer Mary Key 1/13/95 DATE

Hold for restoration work

Division Manager _____ 1/16/95 DATE

Regional Manager 1/18/95 DATE

Gen. Off. Engineer _____ DATE

Accounting _____ DATE

Senior Vice Pres. _____ DATE

FINAL

The undersigned Contractor hereby swears under penalty that (1) all previous progress payments received from the Owner on account of work performed under the contract referred to above have been applied by the undersigned to discharge in full all obligations of the undersigned incurred in connection with work covered by prior Applications for Payment under said contract, being Applications for Payment numbered 1 through ___ inclusive; and (2) title to all work, materials and equipment covered by this Application for Payment, whether incorporated in the Project or not, will pass to the Owner upon receipt of such payment by the Contractor, free and clear of all liens, claims security interests and encumbrances.

Dated DECEMBER 22, 1994 INFRASTRUCTURE RESTORATION, INC.
(Contractor)
CHRIS OLSON / VICE-PRESIDENT
(Name and Title)

COUNTY OF Pinellas)
STATE OF Florida)

Before me on this 22 day of December, 1994 personally appeared Chris Olson known to me, who being duly sworn, did depose and say that his is the VICE-president of the contractor above mentioned; that he executed the above Application for Payment on behalf of said Contractor; and that all of the statements contained therein are true, correct and complete.

My commission expires: MARCH 9, 1997

Anne McKinnon
ANNE MCKINNON
MY COMMISSION # CC 263716
Notary Public
EXPIRES: March 9, 1997
Bonded Thru Notary Public Underwriters

PR-1

cw 20 p1

Schedule of Prices
TV, Clean, and Grout Sections of the Wastewater
Collection System in North Fort Myers, Florida

1. TV, videotape, and inspect 10,105 lf of 8" VCP gravity sewer lines.

<u>Unit</u> lf	<u>Unit Price</u> \$ 0.41	<u>Total Cost</u> \$ 4,042.00
-------------------	------------------------------	----------------------------------

2. TV, videotape, and inspect 245 lf of 10" VCP gravity sewer lines.

<u>Unit</u> lf	<u>Unit Price</u> \$ 0.40	<u>Total Cost</u> \$ 98.00
-------------------	------------------------------	-------------------------------

3. Clean 10,105 lf of 8" VCP gravity sewer lines.

<u>Unit</u> lf	<u>Unit Price</u> \$ 0.50	<u>Total Cost</u> \$ 5,052.50
-------------------	------------------------------	----------------------------------

4. Clean 245 lf of 10" VCP gravity sewer lines.

<u>Unit</u> lf	<u>Unit Price</u> \$ 0.55	<u>Total Cost</u> \$ 134.75
-------------------	------------------------------	--------------------------------

NOTES:

A: Individual prices are to include all labor, mobilization, supervision, equipment, materials, by-pass pumping (when required), post video, taxes, traffic control, bonds, permits, and any other miscellaneous expenses.

- B: All active leaks showing flow during TV inspection shall be sealed at the time of viewing. ^{NOT POSSIBLE.}
THIS SENTENCE IS IN CONFLICT WITH THE SPECS. THE CONTRACT SPECIFIES TO CLEAN THEN TV AND THEN GROUT. WHEN GROUTING THE CAMERA IS GOING BACKWARDS (I) WITH THE PALMER SEATED DIRECTLY IN FRONT IT IS HARD TO VIEW PROPERLY (CRACKS LEAKS ETC....)
- C: All stained joints shall be pressure tested and grouted if necessary. ^{AT THE UNIT PRICE TO GROUT PER JOINT.}
- D: Payment for services supplied will be based on actual work completed and will not exceed the total cost or individual unit prices unless authorized by Owner. ^(IT IS EXTREMELY RISKY + DANGEROUS TO GROUT WITHOUT TYPING THE WHOLE LINE FIRST. WOULD BACK INTO A COLLAPSED PIPE OR A TRAP.)
- E: Contractor shall perform all work in accordance with contract specifications.
- F: Owner reserves the right to remove any bid item for determination of the final contract work.
- G: Contractor shall be held responsible if grouting pressures damage the gravity lines beyond existing conditions. ^{CONTRACTOR SHALL THEREFORE HAVE THE OPTION NOT TO ATTEMPT TO GROUT CRACKS WHICH MAY RESULT IN THE (CONTRACTOR'S OPINION) DAMAGE TO THE PIPE.}

TOTAL BID PRICE FOR THE ENTIRE PROJECT: \$ 9,327.25 ✓

PRICE IN WORDS: NINE THOUSAND THREE HUNDRED & TWENTY SEVEN DOLLARS & 25/100

FINAL

CONSTRUCTION PAY REQUEST FINAL PAYMENT APPROVAL FORM

02/09/95

W.O./PROJ. NO: 10-94-35

CONWARD NO:

CONTRACTOR: WILLIAMS TESTING PROJECT: TV, CLEAN & GROUT WASTEWATER COLLECTION SYSTEM - NFM

ADDRESS: 4686 ASHTON ROAD DATE OF CONTRACT: 11/26/94 CONTRACT TIME (DAYS): 50

SARASOTA, FLORIDA 34233 CONTRACT AMOUNT: \$9,327.25

C.O. AMOUNT: \$2,496.35 = \$11,823.60

RELEASE OF LIEN SATISFIED: YES X NO

FINAL RECAP

Contract Amt: \$11,823.60

Paid to Date: 10,641.24

Final Billing (without retainage) 0.00

Retainage Released: 1,182.36

Final Payment: \$1,182.36

REVIEW AND APPROVALS

Gen. Off. Engineer _____ Date

Vice Pres., Eng & Opns *Michael Crest* 2/9/95 Date

Comptroller *J. Robinson* 2/19/95 Date

Exec. Vice President *M. H. ...* 2/10/95 Date

CW20 pg 3
CHANGE ORDER

No. 1

Dated 2/8/95

OWNER's Project No. 10-94-35 ENGINEER's Project No. _____

Project TV, CLEAN AND GROUT WASTEWATER COLLECTION SYSTEM IN NORTH FORT MYERS

CONTRACTOR Williams Testing

Contract for Above-referenced Project Contract Date November 26, 1994

To Williams Testing

Contractor

You are directed to make the changes noted below in the subject Contract:

FLORIDA CITIES WATER COMPANY

BY Michael Acosta
Michael Acosta, Vice President, Eng. & Opns.

DATED 2/8/95

Nature of the Changes

Additional Work:

TV, Videotape and inspect 351 LF of 10" gravity line	\$ 140.40
Clean 351 LF of 10" gravity line	193.05
Seal 87 visible cracked or leaking VCP joints @ \$35.00 EA	3,045.00
Seal 2 LF longitudinal cracks in VCP gravity line @ \$40 LF	80.00

Deletions:

TV, Videotape and inspect 1,069 LF of 8" gravity line	(427.60)
Clean 1,069 LF of 8" gravity line	(534.50)

Total \$2,496.35

Enclosures:


These changes result in the following adjustment of Contract Price and Contract Time:

Contract Price Prior to This Change Order \$ 9,327.25

Net (Increase) Resulting from this Change Order \$ 2,496.35

Current Contract Price Including This Change Order \$ 11,823.60

CW 2009 4253



1994

MATCH LINE

REPAIR LOCATION MAP A

7

10"

10"

PANGOLA DRIVE

ORANGE GROVE BLVD.

JAVA AVE

IRIS PL

PALM DRIVE

COCONUT DRIVE

EAST HYACINTH STREET

NARCISSUS STREET

JASMINE STREET

JOLLY ROAD

HEARTI STREET

HAPPY CT.

FRIENDLY STREET

ORANGE GROVE BLVD.

ORANGE GROVE BLVD.

HANCOCK BRIDGE PARKWAY

HANCOCK BRIDGE PARKWAY

HANCOCK BRIDGE PARKWAY

FRANKIE COURT

DELPHI CT.

JICKENSON CT.

VER CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.

CT.


CT.

CT.

CT.

CT.

CW20p5



REPAIR LOCATION MAP R

UTILITY CONSTRUCTION PAY REQUEST

REV. 8/91

PROJECT: TV, Clean and Grout sections of the wastewater collection systems in North Fort Meyers, South Fort Meyers and Golden Gate, Florida

CONTRACTOR: Ridin Pipeline Services, Inc.

ADDRESS: P.O. Box 13627 Tampa, FL 33681

PAYMENT NO: 5 DATE: 2/13/96

BILLING PERIOD: 2/96

DATE OF CONTRACT: 7/31/95

WORK ORDER NO: _____ CONTRACT TIME: 150 (DAYS)

RECEIVED
FEB 27 1996
GENERAL OFFICE

CONTRACT RECAP	
CONTRACT AMOUNT:	
C.O. AMOUNT TO DATE:	
CURRENT CONTRACT AMOUNT:	

PAYMENT RECAP	
TOTAL COMPLETED:	<u>17979.00</u>
LESS 10% RETAINAGE:	<u>0</u>
AMOUNT DUE TO DATE:	<u>17979.00</u>
LESS PREVIOUS PAYMENTS:	<u>7116.90</u>
AMOUNT DUE THIS APPLICATION:	<u>16262.10</u>

REVIEW AND APPROVALS

Consulting Engineer		DATE
Division Engineer	<u>Gary King</u>	<u>2/16/96</u>
Division Manager	<u>Robert [Signature]</u>	<u>2/22/96</u>
Regional Manager	<u>[Signature]</u>	<u>2-20-96</u>
Gen. Off. Engineer		DATE
Accounting		DATE
Vice President		DATE

The undersigned Contractor hereby swears under penalty that (1) all previous progress payments received from the Owner on account of work performed under the contract referred to above have been applied by the undersigned to discharge in full all obligations of the undersigned incurred in connection with work covered by prior Applications for Payment under said contract, being Applications for Payment numbered 1 through ___ inclusive; and (2) title to all work, materials and equipment covered by this Application for Payment, whether incorporated in the Project or not, will pass to the Owner upon receipt of such payment by the Contractor, free and clear of all liens, claims security interests and encumbrances.

Dated 2/13/96

Ridin Pipeline Services, Inc.
(Contractor)
Delynda Cooper, President
(Name and Title)

COUNTY OF Hillsborough
STATE OF Florida

Before me on this 13 day of February, 1996 personally appeared Delynda Cooper known to me, who being duly sworn, did depose and say that his is the President of the contractor above mentioned; that he executed the above Application for Payment on behalf of said Contractor; and that all of the statements contained therein are true, correct and complete.

My commission expires:



CHERRY A. PUTNAM
My Commission CC218286
Expires Apr. 30, 1996
Bonded by HAI
800-422-1586

[Signature]
Notary Public

cw 21 p 2

SCHEDULE OF PRICES
FOR THE
TV, Clean, and Grout Section of the
Wastewater Collection Systems in North Fort Myers,
South Fort Myers, and Golden Gate, Florida

NORTH FORT MYERS

1. Clean 9840 lf of 8" VCP wastewater collection lines per FCWC specifications.

<u>Units</u>	<u>Unit Price</u>	<u>Total Cost</u>
9840 lf	\$.40	\$ 3936 ⁰⁰

2. TV, videotape, and inspect 9840 lf of 8" VCP wastewater collection lines per FCWC specifications.

<u>Units</u>	<u>Unit Price</u>	<u>Total Cost</u>
9840 lf	\$.40	\$ 3936 ⁰⁰

TOTAL BID PRICE FOR NORTH FORT MYERS \$ 7872⁰⁰

PRICE IN WORDS _____

SOUTH FORT MYERS

3. Clean 12,250 lf of 8" VCP wastewater collection lines per FCWC specifications.

<u>Units</u>	<u>Unit Price</u>	<u>Total Cost</u>
12,250 lf	\$.40	\$ 4900 ⁰⁰

4. TV, videotape, and inspect 12,250 lf of 8" VCP wastewater collection lines per FCWC specifications.

<u>Units</u>	<u>Unit Price</u>	<u>Total Cost</u>
12,250 lf	\$.40	\$ 4900 ⁰⁰

TOTAL BID PRICE FOR SOUTH FORT MYERS \$ 9800⁰⁰

PRICE IN WORDS Nine Thousand Eight Hundred ^{00/100}

CW 21 p 3

CHANGE ORDER

Dated 12/29/95

OWNER's Project No. 10-95-22 ENGINEER's Project No. _____

Project TV, Clean & Grout Wastewater Collection Systems in North and South Fort Myers and Golden Gate Divisions

CONTRACTOR Ridin Pipeline Services, Inc.

Contract for Above-referenced Project Contract Date _____

To Ridin Pipeline Services, Inc.
Contractor

You are directed to make the changes noted below in the subject Contract:

FLORIDA CITIES WATER COMPANY

BY Michael Acosta
Michael Acosta, Vice President, Eng. & Opns.

DATED 1/3/96

Nature of the Changes

Deletions

TV, clean, videotape & inspect 135 LF of wastewater collection system in North Fort Myers Division	\$(108.00)
--	-------------

Additions

TV, clean, videotape & inspect 1,079 LF of wastewater collection system in South Fort Myers Division	863.20	PR-1
TV, clean, videotape & inspect 22 LF of wastewater collection system in Golden Gate Division	17.60	
Grout 229 joints @ \$45/joint in NFM Division	10,305.00	PR-2
Grout 158 joints @ \$45/joint in SFM Division	7,110.00	
Seal 3 LF of longitudinal cracks @ \$75/ft. in SFM Division	225.00	
Grout 255 joints @ \$45/joint in Golden Gate Division	11,475.00	PR-4
Seal 5 LF of longitudinal cracks @ \$75/ft. in Golden Gate Div.	375.00	
Seal cracks in 2 service laterals @ \$100/lateral in SFM Div.	200.00	
Seal cracks in 12 service laterals @ \$100/lateral in GG Div.	<u>1,200.00</u>	

Net Change Order ~~\$ 31,662.80~~

Enclosures:

NFM
\$10,197


CW 21 p 5

2057



24th Ave.

Hunter Blvd.



771 9840

NFM SIT
LOCATION
DRAWING