

Writer's Direct Dial Number: (850) 521-1706
Writer's E-Mail Address: bkeating@gunster.com

July 1, 2014

E-PORTAL FILING


Ms. Carlotta Stauffer, Clerk
Florida Public Service Commission
2540 Shumard Oak Boulevard
Tallahassee, FL 32399-0850

Re: Docket No. 120036-GU - **Joint petition for approval of Gas Reliability Infrastructure Program (GRIP) by Florida Public Utilities Company and the Florida Division of Chesapeake Utilities Corporation.**

Dear Ms. Stauffer:

In accordance with Order No. PSC-12-0490-TRF-GU, issued September 24, 2012, in the above-referenced Docket, please find the quarterly reports of both Florida Public Utilities Company and the Florida Division of Chesapeake Utilities Corporation regarding the progress of their respective pipeline replacement (GRIP) plans.

Kind regards,



Beth Keating
Gunster, Yoakley & Stewart, P.A.
215 South Monroe St., Suite 601
Tallahassee, FL 32301
(850) 521-1706

Enclosure (Report)

Cc:/Rick Moses/Chief – Safety Bureau

FLORIDA PUBLIC UTILITIES COMPANY

Quarterly Summary of Replacements

Gas Reliability Infrastructure Program

Quarter Ending March 31, 2014

Installed:

	Mains		Services	
	Feet	Amount	Number	Amount
<i>Central Florida</i>	1,939	\$ 295,396.57		
<i>South Florida</i>	1,386	\$ 2,240,016.21	286	\$ 1,334,957.50
<i>Consolidated</i>	3,325	\$ 2,535,412.78	286	\$ 1,334,957.50

Retired:

<i>Central Florida</i>	
<i>South Florida</i>	200
<i>Consolidated</i>	200

Remaining Replacement:

<u>Mains</u>	<u>Quantity</u>
Miles at Beginning 12/31/2013	165
Miles Retired through 03/31/2014	-
Miles Remaining	<u>165</u>
 <u>Services</u>	
Number of Services at 12/31/2013	5,705
Services Retired/Installed through 03/31/2014	286
Services Remaining	<u>5,419</u>

Florida Public Utilities Company
Gas Reliability Infrastructure Program
Quarterly Reporting
Quarter Ending March 31, 2014

Mains:

Project Number	County	Location/Address	Rural or High Consequence	Feet Installed	Material Installed	Main Size Installed	Installed Investment Amount	Installed In Service Date
FN13G23402	Volusia	Spring Hammock		1,939	PE	2"	44,332.77	
FN14G23101	Volusia	Beresford and S Florida					48,867.11	
FN14G23104	Volusia	Sugar Mill NSB					20,330.23	
FN14G23105	Volusia	N Amelia and E Kentucky					125,427.98	
FN14G23119	Volusia	Deltona Mains					17,515.07	
FN14G23139	Volusia	Orange City 2014					1,017.70	
FN14G23142	Volusia	Highland Country Estates 2014					13,446.30	
FN14G23157	Volusia	Woodland and W Stetson					578.52	
FN14G23158	Volusia	SE Deland 2014					448.15	
FN14G23159	Volusia	NE Deland 2014					4,042.41	
FN14G23165	Volusia	SW Deland 2014					19,390.33	
Total Mains Installed-Central Florida				<u>1,939</u>			<u>\$ 295,396.57</u>	

Mains:

Project Number	County	Location/Address	Rural or High Consequence	Feet Installed	Material Installed	Main Size Installed	Installed Investment Amount	Installed In Service Date
FN11731802	Palm Beach	Flagler Bridge Phase 2-4"					(532.97)	
FN11741804	Palm Beach	Flagler Bridge Phase 2					2,359.82	
FN13G11128	Palm Beach	Greenwood-4"					19,691.65	
FN13G11157	Palm Beach	Lake Worth Phase 1 2"					613,471.93	
FN13G11158	Palm Beach	Lake Worth Phase 1 4"					168,168.95	
FN13G21369	Palm Beach	Barcelona					6,655.45	
FN13G21372	Palm Beach	N. Woods - NPB					8.63	
FN13G21386	Palm Beach	709 Highland Drive					108.93	
FN13G21395	Palm Beach	Peruvian and Lake					(18,263.40)	
FN13G41410	Palm Beach	1170 S Ocean PB					11,860.79	
FN13G61363	Palm Beach	Tamarind Ave 6"					167,883.82	
FN14G21117	Palm Beach	Greenwood Ph 2					85,638.33	
FN14G21118	Palm Beach	Lake Worth Ph 2					232,155.48	
FN14G21122	Palm Beach	18 Auburn Dr LW	HC	200	PE	2"	3,910.78	
FN14G21132	Palm Beach	Lake Worth Ph3 - 2"					85,149.23	
FN14G21140	Palm Beach	Olive - S. Belvedere					235.67	
FN14G21150	Palm Beach	Tamarind Ave 2014	HC	527	PE	2"	274,056.56	
FN14G21151	Palm Beach	Anchorage 2014	HC	148	PE	2"	208,360.16	
FN14G41117	Palm Beach	Greenwood Ph 2					81,821.04	
FN14G41118	Palm Beach	Lake Worth Ph 2					67,966.27	
FN14G41132	Palm Beach	Lake Worth Ph3 - 4"					98,337.11	
FN14G41140	Palm Beach	Olive - S. Belvedere					2,000.00	
FN14G41153	Palm Beach	South County to Seabreeze 2014					27,236.48	
FN14G61152	Palm Beach	Georgia Ave 2014	HC	511	PE	2"	78,167.50	
FN00GA9999							23,568.00	
Total Mains Installed-South Florida				<u>1,386</u>			<u>\$ 2,240,016.21</u>	
Total Mains Installed-FPUC				<u>3,325</u>			<u>\$ 2,535,412.78</u>	

Florida Public Utilities Company
Gas Reliability Infrastructure Program
Quarterly Reporting
Quarter Ending March 31, 2014

Services:

Project Number	County	Location/Address	Rural or High Consequence	# Services Installed	Material Installed	Service Size Installed	Installed Investment Amount	Installed In Service Date
FN14GS1080	Palm Beach	Various	HC	168	PE	3/4"	1,040,136.82	Qtr1-14
FN14GS1082	Palm Beach	Various	HC	5	PE	1 1/4"	21,685.68	Qtr1-14
FN14GS3080	Volusia	Various	HC	113	PE	3/4"	273,135.00	Qtr1-14
Total Services Installed				286			\$ 1,334,957.50	

Florida Public Utilities Company
Gas Reliability Infrastructure Program
Quarterly Reporting-Retirements
Period Ending August 14, 2012 - March 31, 2014

Project Name	Project Number	Division	Month	Year	Pipe Type	1.25"	2"	3"	4"	6"	8"	Miles
Orange & Graves	FN12723835R	Central	8	2012	BS		1,430					0.27
W. Rich Ave.	FN12723815	Central	9	2012	BS		2,154					0.41
Sunset Drive	FN12723838	Central	9	2012	BS		1,827					0.35
E. Minnesota	FN12723824	Central	10	2012	BS		1,089					0.21
Howry Ave Ph2	FN12723875	Central	10	2012	BS		1,936					0.37
W Howry -Stone-Adelle	FN12723834R	Central	11	2012	BS		3,960					0.75
Stone Street	FN12723857	Central	11	2012	BS		2,330					0.44
W. Wisconsin Ave	FN12G13044R	Central	12	2012	BS		2,690					0.51
W. Rich Ave. - II	FN12G13270R	Central	12	2012	BS		4,505					0.85
Phippen Ave	FN12G13040R	Central	1	2013	BS		2,037					0.39
N. Kansas Ave	FN12G13247	Central	3	2013	BS		1,641					0.31
E. Wisconsin Ave	FN12G13285	Central	3	2013	BS		1,820					0.34
E. Minnesota & Kansas	FN12G13286	Central	3	2013	BS		2,749					0.52
Church & Kentucky	FN13G13116	Central	7	2013	BS		4,465					0.85
Orange-University-Adelle	FN13G13141	Central	7	2013	BS		4,800					0.91
High & Florida	FN13G13183	Central	7	2013	BS		3,020					0.57
Woodland & Stetson	FN13G13181	Central	11	2013	BS		6,850					1.30

Total FN - Central

0	49,303	0	0	0	0	9.34
----------	---------------	----------	----------	----------	----------	-------------

Project Name	Project Number	Division	Month	Year	Pipe Type	1.25"	2"	3"	4"	6"	8"	Miles
F and Lucerne LW	FN12721816	South Florida	9	2012	BS		415					0.08
J and K 2nd Lucerne	FN12G11239	South Florida	9	2012	BS		293					0.06
Anchorage Drive NPB-4"	FN12G11290	South Florida	11	2013	BS				6,288			1.19
Anchorage Drive NPB-2"	FN12G11310	South Florida	11	2013	BS		28,985					5.49
Anchorage Drive NPB Ph3-4"	FN13G11126	South Florida	12	2013	BS				4,165			0.79
Anchorage Drive NPB Ph3-2"	FN13G11127	South Florida	12	2013	BS		31,601					5.99
Greenwood-4"	FN13G11128	South Florida	12	2013	BS			5,150	650			1.10
Greenwood-2"	FN13G11129	South Florida	12	2013	BS		25,885					4.90
S. County to Seabreeze 2"	FN13G21273	South Florida	10	2013	BS	700	1,250					0.37
S. County to Seabreeze 4"	FN13G41273	South Florida	10	2013	BS			5,608	1,125			1.28
Southridge 2in	FN13G11140	South Florida	10	2013	CI			3,230				0.61
Southridge 2in	FN13G11140	South Florida	10	2013	BS		160					0.03
709 Highland Drive	FN13G21386	South Florida	12	2013	BS		75					0.01
Peruvian and Lake	FN13G21395	South Florida	12	2013	BS	155	366					0.10
S Ocean Avenue PB 4	FN12G11237	South Florida	12	2013	BS			2,217				0.42
Island Drive	FN13G21289	South Florida	10	2013	BS		3,652	195				0.73
210 Almeida Road	FN13G11265R	South Florida	7	2013	BS		56					0.01
Flagler Bridge Ph2	FN11731802	South Florida	9	2013	BS			120		760		0.17
18 Auburn Dr LW	FN14G21122	South Florida	1	2014	BS		200					0.04

Total FN - South Florida

855	92,938	16,520	12,228	760	0	23.4
------------	---------------	---------------	---------------	------------	----------	-------------

FLORIDA DIVISION OF CHESAPEAKE UTILITIES CORPORATION

Quarterly Summary of Replacements
 Gas Reliability Infrastructure Program
 Quarter Ending March 31, 2014

Installed:

	Mains		Services	
	Feet	Amount	Number	Amount
<i>Central Florida Gas</i>	2,400	\$ 681,798.73	7	\$ 22,636.00

Retired:

Central Florida Gas _____

Remaining Replacement:

	<u>Quantity</u>
<u>Mains</u>	
Miles at Beginning 12/31/2013	144
Miles Retired through 03/31/2014	-
Miles Remaining	<u>144</u>
<u>Services</u>	
Number of Services at 12/31/2013	589
Services Retired/Installed through 03/31/2014	7
Services Remaining	<u>582</u>

Florida Division of Chesapeake Utilities Corporation
 Gas Reliability Infrastructure Program
 Quarterly Reporting
 Quarter Ending March 31, 2014

Mains:

Project Number	County	Location/Address	Rural or High Consequence	Feet Installed	Material Installed	Main Size Installed	Installed Investment Amount	Installed In Service Date
CF00G11555	Polk	CF Cap Clearing					1,890.29	
CF13G11106	Polk	Haines City Ph2-4"					104,245.55	
CF13G11119	Polk	Lake Hamilton - 4"					42,227.22	
CF13G21205	Polk	Maple Ave - 2"					5,595.80	
CF13G41190	Polk	E. Lake Ship - 4"					543.84	
CF13G41206	Polk	Maple Ave - 4"		2400	PE	4"	355,181.31	
CF13G41223	Polk	Old Bartow - Taylor Road					(935.41)	
CF14G11999	Polk	GRIP Mains					637.94	
CF14G21114	Polk	Dundee 2 Inch					26,554.32	
CF14G21118	Polk	Spirit Lake 2014					6,209.03	
CF14G21127	Polk	Chalet Suzanne					21,059.03	
CF14G21128	Polk	Lake Otis					1,846.17	
CF14G41115	Polk	Dundee 4 Inch					11,583.08	
CF14G41123	Polk	W. Lake Ship 2014					42,313.85	
CF14G41124	Polk	McKay Loop					39,370.32	
CF14G61116	Polk	Dundee 6 Inch					20,222.75	
CF14G61122	Polk	Lake Hamilton 2014					3,253.64	
Total Mains Installed				<u>2,400</u>			<u>\$ 681,798.73</u>	

Services:

Project Number	County	Location/Address	Rural or High Consequence	# Services Installed	Material Installed	Service Size Installed	Installed Investment Amount	Installed In Service Date
CF14GS1080	Polk	Various	HC	6	PE	1/2"	\$ 20,452.00	Qtr1 -14
CF14GS1082	Polk	Various	HC	1	PE	1"	\$ 2,184.00	Qtr1 -14
Total Services Installed				<u>7</u>			<u>\$ 22,636.00</u>	

Florida Division of Chesapeake Utilities Corporation
Gas Reliability Infrastructure Program
Quarterly Reporting-Retirements
Period Ending August 14, 2012 - March 31, 2014

Project Name	Project Number	Division	Month	Year	Pipe Type	1.25"	2"	3"	4"	6"	8"	Miles	Status
27th Street NW	CF12G11132	Central Florida Gas	12	2012	BS		720					0.14	Closed
20th Street	CF12G11133	Central Florida Gas	12	2012	BS		2,176					0.41	Closed
29th and 30th Streets	CF12G11134	Central Florida Gas	12	2012	BS		2,080					0.39	Closed
US Highway 98	CF13G11001R	Central Florida Gas	2	2013	BS				76	7,150		1.37	Closed
St. Cloud	CF13G11108	Central Florida Gas	3	2013	BS					450		0.09	Closed
Lake Hamilton	CF13G21127R	Central Florida Gas	4	2013					1,700			0.32	Open
Eagle Lake	CF13G41199	Central Florida Gas	8	2013	BS				323			0.06	Closed
Spirit Lake	CF12G11121R	Central Florida Gas	9	2013						21,656		4.10	Closed
Fredrick Ave	CF13G21200	Central Florida Gas	9	2013		250						0.05	Closed
10th Street	CF12G11139R	Central Florida Gas	12	2013					6,900			1.31	Closed

Total CFG - Central Florida Gas

250	4,976	8,999	29,256	0	0	8.24
------------	--------------	--------------	---------------	----------	----------	-------------