

Action Items Manatee

Unit 1 & 2 on gas boilers unit 1 is east side

gas from compressor station to plant pipelin is owned by FPL
but not compressor station

2-Fuel oil tanks onsite, * fuel tanks at Port and pipeline
is included in study

Boilers have precipitators and cycloneseparators.

- 2-1) - 2 burners per boiler
- 3 floors of
- turbines from 4th 70's

← abandoned onsite.

- 2-circ pumps for all CTs

← ammonia
HRGS have SERs

- Unit 1 & Unit 2 piping is secure

Stacks on 499ft brick lined

- Unit 3 stacks

- Unit 3 condenser tube is 316 steel

- Unit 3 has 2 aux transformers (A, C)