



Writer's Direct Dial Number: (850) 521-1706
Writer's E-Mail Address: bkeating@gunster.com

May 4, 2021

E-PORTAL FILING

Mr. Adam Teitzman, Clerk
Florida Public Service Commission
2540 Shumard Oak Boulevard
Tallahassee, FL 32399-0850

Re: Docket No. 20120036-GU - Joint petition for approval of Gas Reliability Infrastructure Program (GRIP) by Florida Public Utilities Company and the Florida Division of Chesapeake Utilities Corporation.

Dear Mr. Teitzman:

Attached for filing in the referenced docket, please find the 1st quarter 2021 GRIP reports of both Florida Public Utilities Company and the Florida Division of Chesapeake Utilities Corporation regarding the progress of their respective pipeline replacement (GRIP) plans.

Thank you for your assistance with this filing. As always, please don't hesitate to let me know if you have any questions or concerns.

Kind regards,

s/Beth Keating
Beth Keating
Gunster, Yoakley & Stewart, P.A.
215 South Monroe St., Suite 601
Tallahassee, FL 32301
(850) 521-1706

Enclosure (Report)

Cc:/Robert Graves/Chief – Safety Bureau

FLORIDA PUBLIC UTILITIES COMPANY
Quarterly Summary of Replacements
Gas Reliability Infrastructure Program
Quarter Ending March 31, 2021

Installed:

	Mains				Services			
	Quarter		Year To Date		Quarter		Year To Date	
	Feet	Amount	Feet	Amount	Number	Amount	Number	Amount
<i>Central Florida</i>	0	\$ -	0	\$ -	35	\$ 175,402	35	\$ 175,402
<i>South Florida</i>	27,585	\$ 4,476,713	27,585	\$ 4,476,713	24	\$ 2,571,431	24	\$ 2,571,431
<i>Consolidated</i>	27,585	\$ 4,476,713	27,585	\$ 4,476,713	59	\$ 2,746,833	59	\$ 2,746,833

Retired:

<i>Central Florida</i>	0	0	59	59
<i>South Florida</i>	8,439	8,439	42	42
<i>Consolidated</i>	8,439	8,439	101	101

Remaining Replacement:

	<u>Quantity</u>		<u>Quantity</u>
<u>Bare Steel Mains</u>		<u>Bare Steel Services</u>	
Miles at Beginning 12/31/2020	34	Number of Services at 12/31/2020	2,396
Additional Mains	-	Steel Tubing Services	59
Miles Retired through 03/31/2021	2	Additional Services	-
		Services Retired through 03/31/2021	101
Bare Steel Miles Remaining	32	Bare Steel Services Remaining	2,354

Florida Public Utilities Company
Gas Reliability Infrastructure Program
Quarterly Reporting
Quarter Ending March 31, 2021

Mains:				Quarter	YTD			Quarter	Installed	Installed	Installed
Project			Rural or High	Feet	Feet	Material	Main Size	Investment	Investment	Investment	In Service
Number	County	Location/Address	Consequence	Installed	Installed	Installed	Installed	Amount	Amount	Amount	Date
FN0074P014	Palm Beach	20 El Brillo	HC			PE	2"	\$ 4,843.65	\$ 4,843.65		Open
FN20061999A003	Palm Beach	DC MR 2095 Atlanti	HC			PE	2"	\$ 1,221.53	\$ 1,221.53		Open
FN0074P009	Palm Beach	Gateway at 4th 2in PE	HC			PE	2"	\$ 40,212.19	\$ 40,212.19		Open
FN20G21374	Palm Beach	Gun Club Estates	HC			PE	2"	\$ 89,235.15	\$ 89,235.15		Nov-20
FN0074P001	Palm Beach	Lantana East 2in PE	HC	14,942	14,942	PE	2"	\$ 699,965.39	\$ 699,965.39		Mar-21
FN0074P003	Palm Beach	Lantana East 2in SCW	HC			SCW	2"	\$ 17,817.21	\$ 17,817.21		Open
FN0074P002	Palm Beach	Lantana East 4in PE	HC			PE	4"	\$ 18,795.48	\$ 18,795.48		Open
FN0074P004	Palm Beach	Lantana East 4in SCW	HC			SCW	4"	\$ 55,162.80	\$ 55,162.80		Open
FN20G21190	Palm Beach	N. Inlet Ph. 3	HC			PE	2"	\$ 27,834.18	\$ 27,834.18		Jun-20
FN0035P001	Palm Beach	Pershing to Okeechobee 2in	HC	10,608	10,608	PE	2"	\$ 883,220.56	\$ 883,220.56		Mar-21
FN0035P002	Palm Beach	Pershing to Okeechobee 4in	HC	2,035	2,035	PE	4"	\$ 91,499.59	\$ 91,499.59		Mar-21
FN20G21118	Palm Beach	Pershing to Southern 2in	HC			PE	2"	\$ 990,684.06	\$ 990,684.06		Jun-20
FN20G21323	Palm Beach	Phase 3 South	HC			PE	2"	\$ 59,066.87	\$ 59,066.87		Dec-20
FN0074P012	Palm Beach	Phipps Plaza	HC			PE	2"	\$ 6,052.75	\$ 6,052.75		Open
FN20G61154	Palm Beach	S. Ocean Blvd (Blossom Way to Slope Curve)	HC			PE	6"	\$ 19,188.13	\$ 19,188.13		Open
FN20G61209	Palm Beach	S. Ocean PB 2020	HC			PE	6"	\$ 168,913.50	\$ 168,913.50		Aug-20
FN19G21347	Palm Beach	Tamarind Ph. 3 - 2 in	HC			PE	2"	\$ 298.62	\$ 298.62		Jun-20
FN19G41348	Palm Beach	Tamarind Ph. 3 - 4 in	HC			PE	4"	\$ (5,349.94)	\$ (5,349.94)		Jun-20
FN20G21309	Palm Beach	W Lake Worth Ph2 A1 2in	HC			PE	2"	\$ 944,869.34	\$ 944,869.34		Dec-20
FN0074P007	Palm Beach	W. Lake Worth Ph. 2 4in	HC			PE	4"	\$ 127,014.36	\$ 127,014.36		Open
FN0074P008	Palm Beach	W. Lake Worth Ph. 3 A1 6in	HC			PE	6"	\$ 23,292.57	\$ 23,292.57		Open
FN20G21208	Palm Beach	Whitehall	HC			PE	2"	\$ 212,875.38	\$ 212,875.38		Sep-20
FN00G11555	Palm Beach	Allocation Clearing	HC			PE		\$ -	\$ -		Ongoing
Total Mains Installed-South Florida				27,585	27,585			\$ 4,476,713.37	\$ 4,476,713.37		
Total Mains Installed-FPUC				27,585	27,585			\$ 4,476,713.37	\$ 4,476,713.37		

Quarter **YTD**

**Florida Public Utilities Company
Gas Reliability Infrastructure Program
Quarterly Reporting
Quarter Ending March 31, 2021**

Mains:				Quarter	YTD			Quarter		
Project			Rural or High	Feet	Feet	Material	Main Size	Installed	Installed	Installed
Number	County	Location/Address	Consequence	Installed	Installed	Installed	Installed	Investment	Investment	In Service
								Amount	Amount	Date
Services:				Quarter	YTD			Installed	Installed	Installed
Project			Rural or High	# Services	# Services	Material	Service Size	Investment	Investment	In Service
Number	County	Location/Address	Consequence	Installed	Installed	Installed	Installed	Amount	Amount	Date
FN0010P001	Volusia	Various	HC	35	35	PE	3/4"	\$ 175,402.13	\$ 175,402.13	Qtr1 -21
FN0001P001	Palm Beach	Various	HC	24	24	PE	3/4" & 1 1/4"	\$ 2,370,123.34	\$ 2,370,123.34	Qtr1 -21
FN20GS1080	Palm Beach	Various	HC					\$ 175,553.24	\$ 175,553.24	Qtr1 -21
FN20GS1082	Palm Beach	Various	HC					\$ 25,754.12	\$ 25,754.12	Qtr1 -21
Total Services Installed				59	59			\$ 2,746,832.83	\$ 2,746,832.83	

**Florida Public Utilities Company
Gas Reliability Infrastructure Program
Quarterly Reporting-Retirements
Quarter Ending March 31, 2021**

Mains:

Project Number	County	Location/Address	Rural or High Consequence	Quarter Feet Retired	YTD Feet Retired	Main Size Retired	Material Retired	Retired Out of Service Date
FL20G21375R	Palm Beach	Gun Club Estates	HC	7,345	7,345	0.75"	Bare Steel	Dec-20
FL20G21375R	Palm Beach	Gun Club Estates	HC	1,094	1,094	2"	Bare Steel	Mar-21
Total Mains Retired - South Florida				8,439	8,439			
Total Mains Retired-FPUC				8,439	8,439			

Services:

Project Number	County	Location/Address	Quarter Services Retired	YTD Services Retired	Service Size Retired	Material Retired	Retired Out of Service Date
FN0010P001	Volusia	Various	59	59	under 1"	Steel Tubing	Qtr1 -21
FN0001P001	Palm Beach	Various	42	42	under 1"	Bare Steel	Qtr1 -21
Total Bare Steel Services Retired			42	42			
Total Steel Tubing Services Retired			59	59			
Total Bare Steel & Steel Tubing Service Retired			101	101			

FLORIDA DIVISION OF CHESAPEAKE UTILITIES CORPORATION
Quarterly Summary of Replacements
Gas Reliability Infrastructure Program
Quarter Ending March 31, 2021

Installed:

	Mains				Services			
	Quarter		Year To Date		Quarter		Year To Date	
	Feet	Amount	Feet	Amount	Number	Amount	Number	Amount
<i>Central Florida Gas</i>	16,175	\$ 603,462	16,175	\$ 603,462	47	\$ 140,443	47	\$ 140,443

Retired:

<i>Central Florida Gas</i>	6,694	6,694	14	14
----------------------------	-------	-------	----	----

Remaining Replacement:

	<u>Quantity</u>		<u>Quantity</u>
<u>Bare Steel Mains</u>		<u>Bare Steel Services</u>	
Miles at Beginning 12/31/2020	6.2	Number of Services at 12/31/2020	97
Additional Main	-	Additional Services	-
Miles Retired through 03/31/2021	1.3	Services Retired through 03/31/2021	14
Bare Steel Miles Remaining	4.9	Bare Steel Services Remaining	83

Florida Division of Chesapeake Utilities Corporation
Gas Reliability Infrastructure Program
Quarterly Reporting
Quarter Ending March 31, 2021

Mains:				Quarter	YTD			Quarter	YTD	
Project	County	Location/Address	Rural or High	Feet	Feet	Material	Main Size	Installed	Installed	Installed
Number			Consequence	Installed	Installed	Installed	Installed	Investment	Investment	In Service
								Amount	Amount	Date
CF20G20117	Polk	Casselberry Project (Lake Wales	HC			PE	2"	\$ 4,794.00	\$ 4,794.00	May-20
CF20G20134	Polk	Flamingo Dr, Auburndale	HC			PE	2"	\$ 9,190.78	\$ 9,190.78	Dec-20
CF0025P001	Polk	Haines City	HC			PE	4"	\$ 18,791.84	\$ 18,791.84	Dec-20
CF0020P001	Polk	Lake Alfred - Itasca/Glencruiten	HC	4,033	4,033	PE	2"	\$ 93,757.66	\$ 93,757.66	Dec-20
CF20G20131	Polk	Winter Haven Area 5	HC	5,686	5,686	PE	2"	\$ 123,729.88	\$ 123,729.88	Dec-20
CF20G40132	Polk	Winter Haven Area 5	HC	6,456	6,456	PE	4"	\$ 273,168.65	\$ 273,168.65	Jan-21
CF19G20106	Polk	Winter Haven Area 8 - 2"	HC			PE	2"	\$ 20,298.45	\$ 20,298.45	Dec-19
CF19G40192	Polk	Winter Haven Area 8 - 4"	HC			PE	4"	\$ 41,571.40	\$ 41,571.40	Dec-19
CF19G20105	Polk	Winter Haven Area 10 N & S 2"	HC			PE	2"	\$ 15,426.00	\$ 15,426.00	Sep-19
CF19G40132	Polk	Winter Haven Area 10 S 4"	HC			PE	4"	\$ 1,349.09	\$ 1,349.09	Jul-19
CF20G20116	Polk	Winter Haven Area 10 Railroad	HC			PE	2"	\$ 1,384.00	\$ 1,384.00	Mar-20
CF00G11555	Polk	Allocation Clearing						\$ -	\$ -	Ongoing
Total Mains Installed				16,175	16,175			\$ 603,461.75	\$ 603,461.75	

Services:				Quarter	YTD			Quarter	YTD	
Project	County	Location/Address	Rural or High	# Services	# Services	Material	Service Size	Installed	Installed	Installed
Number			Consequence	Installed	Installed	Installed	Installed	Investment	Investment	In Service
								Amount	Amount	Date
CF20GS1080	Polk	Various	HC			PE	Under 1"	\$15,214.63	\$15,214.63	Qtr1 -21
CF0001P001	Polk	Various	HC	41	41	PE	Under 1"	\$ 125,228.17	\$ 125,228.17	Qtr1 -21
CF0001P002	Polk	Various	HC	6	6	PE	1" & Over			Qtr1 -21
Accrual Services								\$ -	\$ -	
Total Services Installed				47	47			\$ 140,442.80	\$ 140,442.80	

Florida Division of Chesapeake Utilities Corporation

Gas Reliability Infrastructure Program

Quarterly Reporting-Retirements

Quarter Ending March 31, 2021

Mains:													
Project Number	County	Location/Address						Rural or High Consequence	Quarter Feet Retired	YTD Feet Retired	Main Size Retired	Material Retired	Retired Out of Service Date
CF0020P001	Polk	Lake Alfred Itasca/Glencruiten						HC	558	558	3/4"	Bare Steel	Jan-21
CF0020P001	Polk	Lake Alfred Itasca/Glencruiten						HC	1,493	1,493	2"	Bare Steel	Dec-20
CF20G40144R	Polk	Winter Haven Area 5						HC			1-1/2"	Bare Steel	Dec-20
CF20G20143R	Polk	Winter Haven Area 5						HC	4,276	4,276	1 1/4"	Bare Steel	Jan-21
CF20G20143R	Polk	Winter Haven Area 5						HC	367	367	2"	Bare Steel	Jan-21
Total Mains Retired									6,694	6,694			
Services:													
Project Number	County	Location/Address							Quarter Services Retired	YTD Services Retired	Service Size Retired	Material Retired	Retired Out of Service Date
CF0001P002	Polk	Various						HC	14	14	under 1"	Bare Steel	Qtr1-21
Total Bare Steel Services Retired									14	14			