

BARTOW 2019 FALL OUTAGE			BARTOW OUTAGE							May-31-2022 11:06		
#	Activity ID	Activity Name	O-FL - Crew	O-FL - OPL	O-FL - Project Manager	Original Duration	Men Per Hour	Budgeted Labor Units	Start	Finish	Predecessors	Successors
1	BARTOW 2019 FALL OUTAGE					720h		1192.00	Sep-19-2019 7:00 A	Jan-28-2020 9:00		
2	4B OUTAGE (09/30/19 - 11/10/19)					672h		554.00	Sep-27-2019 7:00 A	Jan-28-2020 9:00		
3	4B MILESTONES					2929h		0.00	Sep-27-2019 7:00 A	Jan-27-2020 8:00		
4	MS4B04	4B OUTAGE SCOPE COMPLETE			TaylorM05	0h		0.00		Sep-27-2019 7:00 A		MS4B05
5	MS4B05	4B BOP WORK COMPLETE			TaylorM05	0h		0.00		Sep-27-2019 7:00 A	MS4B04	
6	MS4B02	4B TURBINE COOLDOWN COMPLETE			TaylorM05	0h		0.00		Sep-30-2019 6:00 A	4B-SD-40	
7	MS4B01	4B PLANT SHUTDOWN COMPLETE			TaylorM05	0h		0.00		Sep-30-2019 8:00 A	4B-SD-TG-LOTO	
8	MS4B03	4B ALL LOTOS APPLIED / READY FOR WORK			TaylorM05	0h		0.00		Oct-1-2019 9:00 A	4B-SD-C02-LOTO, 4B-SD-TG-LOTO, 4B-SD-CT-LOTO, 4B-SD-HRSG-LOTO	
9	MS4B06	4B COMMENCE STARTUP SEQUENCE			TaylorM05	0h		0.00	Jan-25-2020 16:00		4B-SUT-492	
10	MS4B07	4B ALL LOTOS RELEASED / SYSTEMS IN SERVICE			TaylorM05	0h		0.00		Jan-25-2020 23:00	4B-SUT-CT-LOTO10, 4B-SUT-TG-LOTO10, 4B-SUT-C02-LOTO10	
11	MS4B08	4B BREAKER CLOSED			TaylorM05	0h		0.00		Jan-26-2020 16:00	4B-SUT-272	
12	MS4B8	4B UNIT AVAILABLE FOR ECC			TaylorM05	0h		0.00		Jan-27-2020 8:00	4B-SUT-382	MS21
13	4B SHUTDOWN					46h		61.00	Sep-29-2019 21:00 A	Oct-1-2019 13:00 A		
14	4B-SD-C02-LOTO	4B HANG CO2 LOTO	OP	OTS	TraviR	3h		6.00	Sep-29-2019 21:00 A	Sep-30-2019 0:00 A	4B-SD-30	MS4B03
15	4B-SD-40	4B PERFORM SPIN COOL TO GET DC2 TO <150F	OP	OTS	TraviR	8h		8.00	Sep-29-2019 21:00 A	Sep-30-2019 5:00 A	4B-SD-10, 4B-SD-20, 4B-SD-30	4B-SD-50, 4B-SD-HRSG-LOTO, 4B-SD-CT-LOTO, 4B-SD-TG-LOTO, MS4B02, 4B-SD-GEN-LOTO, 4BI&CDET
16	4B-SD-10	4B SHUT DOWN	OP	OTS	TraviR	2h		4.00	Sep-29-2019 23:00 A	Sep-30-2019 1:00 A		4B-SD-50, 4B-SD-40, 4B-SD-20
17	4B-SD-20	4B GAS VALVE MAINTENANCE	OP	OTS	TraviR	1h		1.00	Sep-30-2019 1:00 A	Sep-30-2019 2:00 A	4B-SD-10	4B-SD-40, 4B-SD-30
18	4B-SD-CT-LOTO	4B HANG CT LOTO	OP	OTS	TraviR	4h		14.00	Sep-30-2019 5:00 A	Sep-30-2019 9:00 A	4B-SD-30, 4B-SD-40, 4B-SD-50	MS4B03, 4B-SD-70
19	4B-SD-TG-LOTO	4B HANG LOTO EXECUTION / UNIT OFF TURNING GEAR	OP	OTS	TraviR	2h		14.00	Sep-30-2019 6:00 A	Sep-30-2019 8:00 A	4B-SD-40	MS4B01, MS4B03
20	4B-SD-70	4B READY FOR TURBINE WORK GROUP TO BEGIN	OP	OTS	TraviR	0h		0.00	Sep-30-2019 9:00 A	Sep-30-2019 9:00 A	4B-SD-CT-LOTO	
21	4B-SD-HRSG-LOTO	4B HRSG - HANG 4B HRSG LOTO	OP	OTS	TraviR	5h		1.00	Sep-30-2019 10:00 A	Sep-30-2019 15:00 A	4B-SD-50, 4B-SD-30, 4B-SD-40, 4B-SD-GEN-LOTO	MS4B03
22	4B-SD-30	4B CT FUEL GAS LINE VENT AND PURGE	OP	OTS	TraviR	6h		6.00	Sep-30-2019 15:00 A	Sep-30-2019 21:00 A	4B-SD-20	4B-SD-C02-LOTO, 4B-SD-CT-LOTO, 4B-SD-HRSG-LOTO, 4B-SD-40
23	4B-SD-50	4B ENSURE IGVs OPEN	OP	OTS	TraviR	1h		1.00	Sep-30-2019 16:00 A	Sep-30-2019 17:00 A	4B-SD-40, 4B-SD-10	4B-SD-HRSG-LOTO, 4B-SD-CT-LOTO
24	4B-SD-GEN-LOTO	4B HANG GENERATOR / ISOPHASE LOTO	OP	OTS	TraviR	4h		6.00	Oct-1-2019 9:00 A	Oct-1-2019 13:00 A	4B-SD-40	4B-SD-HRSG-LOTO, 4B-SD-60, 33484020-1, 32003819-1
25	4B-SD-60	4B READY FOR GENERATOR WORK GROUP TO BEGIN	OP	OTS	TraviR	0h		0.00	Oct-1-2019 13:00 A	Oct-1-2019 13:00 A	4B-SD-GEN-LOTO	
26	4B I & C SUPPORT (HGP & GENERATOR)					2720h		0.00	Sep-30-2019 5:00 A	Jan-21-2020 13:00		
27	4BI&CDET	4B I&C DETERM (CI 12 HRS / HGP 18 HRS / MAJOR 30 HRS OVER LAPS) DCTCS, FLASHBACKS, CDMS, IGNITERS, UV DET			TraviR	30h		0.00	Sep-30-2019 5:00 A	Oct-1-2019 11:00 A	4B-SD-40	
28	4BI&CRET	4B I&C RETERM (CI 12 HRS / HGP 18 HRS / MAJOR 30 HRS OVER LAPS) DCTCS, FLASHBACKS, CDMS, IGNITERS, UV DET			TraviR	30h		0.00	Jan-20-2020 7:00*	Jan-21-2020 13:00		
29	4B INSULATION/SCAFFOLD (HGP & GENERATOR)					1279h		0.00	Sep-30-2019 12:00 A	Nov-14-2019 19:00 A		
30	4BINSUL10	4B REMOVE INSULATION / SCAFFOLD (HGP/GEN)			WeedenK	36h		0.00	Sep-30-2019 12:00 A	Oct-1-2019 0:00 A		
31	4BINSUL15	4B REINSTALL INSULATION / SCAFFOLD (HGP/GEN)			WeedenK	36h		0.00	Nov-7-2019 7:00 A	Nov-14-2019 19:00 A		
32	BTC40111 4B CT HOT GAS PATH INSPECTION					631h		0.00	Oct-2-2019 9:00 A	Jan-26-2020 23:00		

BARTOW 2019 FALL OUTAGE			BARTOW OUTAGE								May-31-2022 11:06	
#	Activity ID	Activity Name	O-FL - Crew	O-FL - OPL	O-FL - Project Manager	Original Duration	Men Per Hour	Budgeted Labor Units	Start	Finish	Predecessors	Successors
33	A1230	ENGINEERING INSPECTION MEETING 4B, 4D & 4S		MajorRo	TaylorM05	8h		0.00	Oct-15-2019 7:00 A	Oct-15-2019 15:00 A		
34	4B CT HOT GAS PATH INSPECTION ACTIVITIES					2798h		0.00	Oct-2-2019 9:00 A	Jan-26-2020 23:00		
35	4BHGP-66	4B UNIT OFF GEAR. INSULATION REMOVED & HANDED OVER TO SIEMENS WITH LOTO WALKED DOWN		SchwaA	SeitzA	4h		0.00	Oct-2-2019 9:00 A	Oct-2-2019 13:00 A		
36	4BHGP-75	4B CT REMOVE COMBUSTOR ROOF PANEL		SchwaA	SeitzA	4h		0.00	Oct-2-2019 11:00 A	Oct-2-2019 15:00 A		
37	4BHGP-74	4B PERFORM INITIAL THRUST CHECK		SchwaA	SeitzA	2h		0.00	Oct-2-2019 19:00 A	Oct-2-2019 21:00 A		
38	4BHGP-124	4B LIFT TURBINE CYLINDER COVER		SchwaA	SeitzA	4h		0.00	Oct-5-2019 11:00 A	Oct-5-2019 15:00 A		
39	4BHGP-115	4B CUSTOMER TO MEASURE 4-WAY JOINTS		SchwaA	SeitzA	4h		0.00	Oct-8-2019 11:00 A	Oct-8-2019 15:00 A		
40	4BHGP-156	4B REMOVE TURBINE BELLY BANDS		SchwaA	SeitzA	6h		0.00	Oct-9-2019 7:00 A	Oct-13-2019 7:00 A		4BHGP-159
41	32113208-16	4B CT HOT GAS PATH SIEMENS STATIC SEAL REPLACEMENT		SchwaA	SeitzA	4h		0.00	Oct-11-2019 7:00 A	Oct-22-2019 7:00 A		
42	4BHGP-159	4B INSTALL TURBINE BELLY BANDS		SchwaA	SeitzA	6h		0.00	Oct-14-2019 7:00 A	Oct-14-2019 13:00 A	4BHGP-156	
43	32113208-17	4B CT HOT GAS PATH SIEMENS REPLACE ROW 2 & 4 WITH NEW ISSH, ROW 3 WITH REFURBISHED ISSH's		SchwaA	SeitzA	4h		0.00	Oct-21-2019 7:00 A	Oct-22-2019 7:00 A		
44	32113208-187	4B CT HOT GAS PATH SIEMENS REPLACE STATIC SEAL		SchwaA	SeitzA	4h		0.00	Oct-21-2019 7:00 A	Oct-22-2019 7:00 A		
45	4BHGP-194	4B INSTALL TURBINE CYLINDER		SchwaA	SeitzA	4h		0.00	Oct-23-2019 7:00 A	Oct-23-2019 11:00 A		
46	4BHGP-99	4B TBR ALIGNMENT / QC (WIRELESS)		SchwaA	SeitzA	18h		0.00	Oct-25-2019 7:00 A	Oct-26-2019 1:00 A		
47	4BHGP-106	4B FINAL CRAWL-THRU W/CUST		SchwaA	SeitzA	4h		0.00	Oct-25-2019 7:00 A	Oct-25-2019 11:00 A		
48	4BHGP-109	4B INSTALL FUEL GAS PIPING		SchwaA	SeitzA	20h		0.00	Oct-25-2019 7:00 A	Nov-24-2019 7:00		
49	4BHGP-110	4B INSTALL COMBUSTOR ROOF PANEL		SchwaA	SeitzA	4h		0.00	Oct-27-2019 7:00 A	Oct-27-2019 11:00 A		
50	4BHGP-120	4B CT SIEMENS SIGNED OFF LOTO		SchwaA	SeitzA	0h		0.00	Nov-24-2019 7:00*	Nov-24-2019 7:00		
51	4BHGP-200	4B OUTAGE END		SchwaA	SeitzA	0h		0.00	Jan-25-2020 8:00*	Jan-25-2020 8:00		4B-SUT-CT-LOTO10
52	4BHGP-171	4B PERFORM LEAK CHECKS		SchwaA	SeitzA	6h		0.00	Jan-25-2020 15:00*	Jan-25-2020 21:00		
53	4BHGP-368	4B BALANCING		SchwaA	SeitzA	32h		0.00	Jan-25-2020 15:00*	Jan-26-2020 23:00		
54	4BHGP-92	4B TUNING		SchwaA	SeitzA	22h		0.00	Jan-25-2020 23:00*	Jan-26-2020 21:00		
55	BTC40177 4B GENERATOR MAJOR					647h		255.00	Oct-2-2019 9:00 A	Jan-28-2020 9:00		
56	30044159-1	BRR-4B CTF- TROUBLESHOOT AND REPAIR Gen Exciter Cold Air Inlet Temperature #1 that is failing low		TraviR	BellRob	4h		8.00	Nov-25-2019 7:00	Nov-25-2019 11:00	WEEK#6BOP	
57	30380314-4	SIEM/CTT PM, 4B EXCITER CLEAN EXCITER DIODES-REPLACE OR REINSTALL DIODES AS NEEDED		ArmstroR	BellRob	12h		24.00	Nov-25-2019 7:00	Nov-26-2019 9:00		
58	27740392-1	4B GENERATOR: Exciter end bearing metal temperature not reading accurately		TraviR	BellRob	4h		4.00	Dec-17-2019 7:00*	Dec-17-2019 11:00	WEEK#6BOP	
59	30380314-3	SIEM/CTT PM, 4B EXCITER CLEAN EXCITER DIODES-REMOVE, CLEAN, TEST DIODES		ArmstroR	BellRob	12h		24.00	Jan-6-2020 7:00*	Jan-7-2020 9:00		
60	30380314-5	SIEM/CTT PM, 4B EXCITER CLEAN EXCITER DIODES-COUPLE EXCITER AND INSTALL GUARDS		ArmstroR	BellRob	12h		24.00	Jan-6-2020 7:00*	Jan-7-2020 9:00		
61	4B GENERATOR MAJOR WORK					647h		171.00	Oct-2-2019 9:00 A	Jan-28-2020 9:00		
62	4BGENMAJ-222	4B REMOVE CT-GEN COUPLING BOLTS		EckerD	BakerW01	22h		0.00	Oct-2-2019 9:00 A	Oct-3-2019 9:00 A		
63	33431623-20	4B - PURCHASE THE PARTS FOR SIEMENS TO OPEN & CLOSE THE GENERATOR		EckerD	BakerW01	0h		0.00	Oct-3-2019 7:00 A	Oct-3-2019 7:00 A		
64	4BGENMAJ-247	4B REMOVE LH TE BEARINGS AND SADDLES		EckerD	BakerW01	6h		0.00	Oct-5-2019 5:00 A	Oct-5-2019 11:00 A		
65	4BGENMAJ-203	4B LUBE OIL TANK DRAINED WINDOW		EckerD	BakerW01	0h		0.00	Oct-6-2019 11:00 A	Oct-6-2019 11:00 A		4BGENMAJ-329
66	4BGENMAJ-202	4B REMOVE ISOPHASE SECTIONS (DUKE)		EckerD	BakerW01	48h		0.00	Oct-7-2019 7:00 A	Oct-8-2019 20:00 A		
67	4BGENMAJ-364	4B I&C DETERM TE BEARINGS (EXCITER END)		EckerD	BakerW01	2h		0.00	Oct-7-2019 11:00 A	Oct-7-2019 13:00 A		

BARTOW 2019 FALL OUTAGE			BARTOW OUTAGE								May-31-2022 11:06	
#	Activity ID	Activity Name	O-FL - Crew	O-FL - OPL	O-FL - Project Manager	Original Duration	Men Per Hour	Budgeted Labor Units	Start	Finish	Predecessors	Successors
68	4BGENMAJ-216	4B RIG & REMOVE STARTING PACKAGE SKID		EckerD	BakerW01	30h		0.00	Oct-9-2019 0:00 A	Oct-9-2019 4:00 A		
69	4BGENMAJ-354	4B I&C DETERM TE BEARINGS (TURBINE END)		EckerD	BakerW01	2h		0.00	Oct-9-2019 14:00 A	Oct-9-2019 16:00 A		
70	4BGENMAJ-248	4B INSTALL ROTOR SKID AND LEVEL		EckerD	BakerW01	36h		0.00	Oct-9-2019 16:00 A	Oct-11-2019 7:00 A		
71	4BGENMAJ-262	4B REMOVE LH EE BEARINGS AND SADDLES		EckerD	BakerW01	6h		0.00	Oct-10-2019 16:00 A	Oct-10-2019 22:00 A		
72	4BGENMAJ-287	4B FSP 370 INSPECTION (ROTOR & STATOR INSPECTIONS)		EckerD	BakerW01	72h		0.00	Oct-14-2019 7:00 A	Oct-17-2019 7:00 A		
73	4BGENMAJ-286	4B PERFORM BUMP TEST		EckerD	BakerW01	12h		0.00	Oct-14-2019 7:00 A	Oct-14-2019 19:00 A		
74	4BGENMAJ-260	4B ISOPHASE ADAPTER PLATE REPLACEMENT		EckerD	BellRob	144h		0.00	Oct-17-2019 7:00 A	Oct-20-2019 7:00 A		
75	4BGENMAJ-284	4B RETAINING RING INSPECTION (4 DAY SHIFTS)		EckerD	BellRob	108h		0.00	Oct-17-2019 7:00 A	Oct-23-2019 19:00 A		
76	4BGENMAJ-288	4B LOOP TEST		EckerD	BellRob	36h		0.00	Oct-21-2019 11:00 A	Oct-23-2019 23:00 A	4BGENMAJ-3650	
77	4BGENMAJ-3650	4B BOUNDARY CHANGE LOOP TEST		OTS	TraviR	4h		0.00	Nov-6-2019 7:00 A	Nov-6-2019 11:00 A		4BGENMAJ-288
78	29958595-2	PERFORM PMT ON 4B-MBV20AT002 4B CT L.O. FILTERS CHANGE FILTERS		ThompsJe	BellRob	1h		1.00	Nov-15-2019 7:00 A	Nov-15-2019 9:00 A	WEEK#7BOP	
79	30791420-2	MCON/CTT, PMT, 4B-MBX29AT001 CONTROL OIL FILTER REPLACEMENT		ThompsJe	BellRob	1h		1.00	Nov-15-2019 7:00 A	Nov-15-2019 9:00 A	WEEK#7BOP	
80	30791435-2	MCON/CTT, PMT, 4B-MBX33AT001 CONTROL OIL FILTER REPLACEMENT		ThompsJe	BellRob	1h		1.00	Nov-15-2019 7:00 A	Nov-15-2019 9:00 A	WEEK#7BOP	
81	30791444-2	MCON/CTT, PMT, 4B-MBX28AT001 CONTROL OIL FILTER REPLACEMENT		ThompsJe	BellRob	1h		1.00	Nov-15-2019 7:00 A	Nov-15-2019 9:00 A	WEEK#7BOP	
82	30791453-2	MCON/CTT, PMT, 4B-MBX05AT002 CONTROL OIL FILTER REPLACEMENT		ThompsJe	BellRob	1h		1.00	Nov-15-2019 7:00 A	Nov-15-2019 9:00 A	WEEK#7BOP	
83	30791456-2	MCON/CTT, PMT, 4B-MBX31AT001 CONTROL OIL FILTER REPLACEMENT		ThompsJe	BellRob	1h		1.00	Nov-15-2019 7:00 A	Nov-15-2019 9:00 A	WEEK#7BOP	
84	30791459-2	MCON/CTT PMT, 4B-MBX20AT002 CNTRL OIL FLTR REPLACEMENT		ThompsJe	BellRob	1h		1.00	Nov-15-2019 7:00 A	Nov-15-2019 9:00 A	WEEK#7BOP	
85	30791468-2	MCON/CTT, PMT, 4B-MBX05AT001 CONTROL OIL FILTER REPLACEMENT		ThompsJe	BellRob	1h		1.00	Nov-15-2019 7:00 A	Nov-15-2019 9:00 A	WEEK#7BOP	
86	30791493-2	MCON/CTT, PMT, 4B-MBX32AT001 CONTROL OIL FILTER REPLACEMENT		ThompsJe	BellRob	1h		1.00	Nov-15-2019 7:00 A	Nov-15-2019 9:00 A	WEEK#7BOP	
87	30791508-2	MCON/CTT, PMT, 4B-MBX27AT001 CONTROL OIL FILTER REPLACEMENT		ThompsJe	BellRob	1h		1.00	Nov-15-2019 7:00 A	Nov-15-2019 9:00 A	WEEK#7BOP	
88	30791517-2	MCON/CTT PMT, 4B-MBX20AT001 CONTROL OIL FILTER REPLACEMENT		ThompsJe	BellRob	1h		1.00	Nov-15-2019 7:00 A	Nov-15-2019 9:00 A	WEEK#7BOP	
89	4BGENMAJ-274	4B FINAL ELECTRICAL TESTING AND CRAWL THROUGH		EckerD	BellRob	8h		0.00	Nov-27-2019 7:00*	Nov-27-2019 15:00		
90	4BGENMAJ-374	4B I&C RETERM TE BEARINGS		EckerD	BellRob	4h		0.00	Nov-30-2019 1:00*	Nov-30-2019 5:00		
91	4BGENMAJ-334	4B I&C RETERM GENERATOR INSTRUMENTATION		EckerD	BellRob	24h		0.00	Nov-30-2019 23:00*	Dec-1-2019 23:00		
92	4BGENMAJ-330	4B INSTALL ISOPHASE SECTIONS (DUKE)		EckerD	BellRob	84h		0.00	Dec-7-2019 19:00*	Dec-11-2019 7:00		4B-SUT-GEN-LOTO30, 4B-SUT-CT-LOTO10, 4B-SUT-ISO-LOTO20, 4BGENMAJ-3640
93	34473309-01	4B GEN: FMS TO INSTALL ELECTRICAL BOX TO MEGGAR BEARING SADDLE ONLINE		ArmstroR	BakerW01	58h		0.00	Jan-6-2020 7:00*	Jan-8-2020 17:00		
94	28721839-1	4B Tech Advisory PB2-16-0019, PB2-16-0020 & PB3-16-0022, Generator Frame, Alignment Keyplate Blocks, Modification		WelchL	BakerW01	10h		0.00	Jan-13-2020 7:00*	Jan-13-2020 17:00	4B-BOP-START	
95	4BGENMAJ-320	4B INSTALL EE BLOWER SHROUD		EckerD	BellRob	8h		0.00	Jan-15-2020 17:00*	Jan-16-2020 1:00		
96	4BGENMAJ-310	4B INSTALL TE BLOWER SHROUD		EckerD	BellRob	8h		0.00	Jan-17-2020 13:00*	Jan-17-2020 21:00		
97	4BGENMAJ-319	4B INSTALL STARTING PACKAGE SKID AND OIL PIPING		EckerD	BellRob	18h		0.00	Jan-18-2020 12:00*	Jan-19-2020 6:00		
98	4BGENMAJ-329	4B LUBE OIL TANK FILL WINDOW		EckerD	BellRob	4h		0.00	Jan-18-2020 15:00*	Jan-18-2020 19:00	4BGENMAJ-203	4BGENMAJ-3660
99	4BGENMAJ-3660	4B CHECK GENERATOR COOLER FOR WATER LEAKS		EckerD	BellRob	4h		0.00	Jan-18-2020 19:00*	Jan-18-2020 23:00	4BGENMAJ-329	
100	4BGENMAJ-291	4B CT TO GEN COUPLING ALIGNMENT		EckerD	BellRob	48h		0.00	Jan-19-2020 7:00*	Jan-21-2020 7:00		

BARTOW 2019 FALL OUTAGE			BARTOW OUTAGE								May-31-2022 11:06	
#	Activity ID	Activity Name	O-FL - Crew	O-FL - OPL	O-FL - Project Manager	Original Duration	Men Per Hour	Budgeted Labor Units	Start	Finish	Predecessors	Successors
101	4BGENMAJ-323	4B ALIGN STARTING PACKAGE TO GENERATOR			EckerD	48h		0.00	Jan-19-2020 7:00*	Jan-21-2020 7:00		
102	4BGENMAJ-344	4B LUBE OIL BC REQUIRED TO TEST LO SYSTEM (FOLLOWS RETURN OF LO TO UNIT)			EckerD	0h		0.00	Jan-19-2020 7:00*	Jan-19-2020 7:00		
103	33431623-11	4B CT GENERATOR SEIMENS REPLACE THE SEALS, 245 MVA			EckerD	12h		160.00	Jan-20-2020 7:00*	Jan-20-2020 19:00		
104	4BGENMAJ-326	4B CLOSE OUT GENERATOR OUTER			EckerD	12h		0.00	Jan-20-2020 17:00*	Jan-21-2020 5:00		
105	4BGENMAJ-3640	4B GEN SIEMENS SIGNED OFF LOTO			SchwaA	0h		0.00	Jan-22-2020 7:00*	Jan-22-2020 7:00	4BGENMAJ-330	4B-SUT-GEN-LOTO30
106	29189722-1	4B CT SHAFT GROUNDING STRAPS AT THE 12:00 POSITION WORN.			OTS	2h		0.00	Jan-28-2020 7:00*	Jan-28-2020 9:00	4B-BOP-START	
107	4B STARTUP					448h		238.00	Nov-4-2019 7:00 A	Jan-27-2020 8:00		
108	4B-SUT-502	4B FULL BLOCK COMPLETION	OP	OTS	TraviR	158h		158.00	Nov-4-2019 7:00 A	Nov-10-2019 21:00 A		4B-SUT-CT-LOTO10
109	4B-SUT-ISO-LOTO20	4B RELEASE ISOPHASE LOTO	OP	OTS	TraviR	4h		6.00	Dec-11-2019 7:00	Dec-11-2019 11:00	4BGENMAJ-330	
110	4B-SUT-GEN-LOTO30	4B RELEASE GENERATOR LOTO	OP	OTS	TraviR	4h		6.00	Jan-22-2020 7:00	Jan-22-2020 11:00	4BGENMAJ-3640, 4BGENMAJ-330	
111	4B-SUT-CT-LOTO10	4B RELEASE CT LOTO	OP	OTS	TraviR	6h		6.00	Jan-25-2020 8:00	Jan-25-2020 14:00	4BGENMAJ-330, 4BHGP-200, 4B-SUT-502	4B-SUT-332, 4B-SUT-472, MS4B07, 4B-SUT-492
112	4B-SUT-492	4B PERFORM POST-OUTAGE PRE-START CHECKLIST	OP	OTS	TraviR	2h		2.00	Jan-25-2020 14:00	Jan-25-2020 16:00	4B-SUT-CT-LOTO10	4B-SUT-482, 4B-SUT-C02-LOTO10, 4B-SUT-332, 4B-SUT-262, 4B-SUT-292, MS4B06
113	4B-SUT-C02-LOTO10	4B RELEASE CO2 LOTO	OP	OTS	TraviR	2h		6.00	Jan-25-2020 16:00	Jan-25-2020 18:00	4B-SUT-492	4B-SUT-342, 4B-SUT-352, 4B-SUT-482, MS4B07, 28772298-4
114	4B-SUT-262	4B ALL CT INSTRUMENTATION RECONNECTED DETERM - RETERM CHECK LIST COMPLETED	OP	OTS	TraviR	1h		1.00	Jan-25-2020 16:00	Jan-25-2020 17:00	4B-SUT-492	4B-SUT-292, 31129794-1, 31805493-1, 4B-SUT-TG-LOTO10
115	4B-SUT-TG-LOTO10	4B RELEASE TURNING GEAR LOTO	OP	OTS	TraviR	6h		14.00	Jan-25-2020 17:00	Jan-25-2020 23:00	4B-SUT-262, 4C-SUT-T3000-LOTO60, 4B-SUT-T3000-LOTO50	4B-SUT-472, MS4B07, 4B-SUT-302, 4B-SUT-322
116	4B-SUT-292	4B PERFORM PRE-JOB BRIEF FOR START-UP	OP	OTS	TraviR	1h		1.00	Jan-25-2020 17:00	Jan-25-2020 18:00	4B-SUT-262, 4B-SUT-492	4B-SUT-342, 27172588-2
117	4B-SUT-482	4B ENSURE CT CO2 and DRY CHEM FIRE SYSTEM IS BACK TO NORMAL. VERIFY NO STANDING ALARMS on 4B CT FIRE SYSTEM.	OP	OTS	TraviR	1h		1.00	Jan-25-2020 18:00	Jan-25-2020 19:00	4B-SUT-492, 4B-SUT-C02-LOTO10	4B-SUT-272
118	4B-SUT-302	4B VERIFY ALL SIEMENS CT WORK AND INLET WORK IS COMPLETED (FME close out complete)	OP	OTS	TraviR	1h		1.00	Jan-25-2020 23:00	Jan-26-2020 0:00	4B-SUT-TG-LOTO10	4B-SUT-472, 4B-SUT-312
119	4B-SUT-472	4B CT ON TURNING GEAR	OP	OTS	TraviR	6h		6.00	Jan-26-2020 0:00	Jan-26-2020 6:00	4B-SUT-TG-LOTO10, 4B-SUT-302, 4B-SUT-CT-LOTO10	4B-SUT-352, 4B-SUT-272, 4B-SUT-512
120	4B-SUT-312	4B VERIFY SIEMENS UPGRADE MODIFICATION FOR "Advance Low Low Turn Down". WORK IS COMPLETE	OP	OTS	TraviR	1h		1.00	Jan-26-2020 0:00	Jan-26-2020 1:00	4B-SUT-302	4B-SUT-272
121	4B-SUT-512	4B PERFORM CT OFF-LINE WATER WASH PER PROCEDURE	OP	OTS	TraviR	2h		2.00	Jan-26-2020 6:00	Jan-26-2020 8:00	4B-SUT-472	4B-SUT-522
122	4B-SUT-522	4B OVERSPEED TRIP TEST PER PROCEDURE	OP	OTS	TraviR	2h		2.00	Jan-26-2020 8:00	Jan-26-2020 10:00	4B-SUT-512	4B-SUT-332
123	4B-SUT-332	4B REPRESSURIZE CT NATURAL GAS LINES FOR STARTUP PER PROCEDURE	OP	OTS	TraviR	2h		2.00	Jan-26-2020 10:00	Jan-26-2020 12:00	4B-SUT-CT-LOTO10, 4B-SUT-492, 4B-SUT-522	4B-SUT-342, 4B-SUT-352, 4B-SUT-322
124	4B-SUT-322	4B CT FUEL GAS LEAK CHECKS. CHECK EACH STAGE FOR GAS LEAKS 8 D-STAGE & PILOT ONLY	OP	OTS	TraviR	2h		2.00	Jan-26-2020 12:00	Jan-26-2020 14:00	4B-SUT-332, 4B-SUT-T3000-LOTO50, 4B-SUT-TG-LOTO10	4B-SUT-352
125	4B-SUT-342	4B ENSURE ALL PERMISSVE ARE MET FOR START-UP	OP	OTS	TraviR	3h		3.00	Jan-26-2020 12:00	Jan-26-2020 15:00	4B-SUT-292, 4B-SUT-C02-LOTO10, 4B-SUT-332	4B-SUT-352
126	4B-SUT-352	4B CT NORMAL START	OP	OTS	TraviR	1h		1.00	Jan-26-2020 15:00	Jan-26-2020 16:00	4B-SUT-C02-LOTO10, 4B-SUT-342, 4B-SUT-472, 4B-SUT-332, 4B-SUT-322	22354888-3, 4B-SUT-272
127	4B-SUT-272	4B BREAKER CLOSED	OP	OTS	TraviR	0h		0.00	Jan-26-2020 16:00	Jan-26-2020 16:00*	4B-SUT-482, 4B-SUT-312, 4B-SUT-472, 4B-SUT-352	4B-SUT-282, MS4B08, MS11, 4B-SUT-442
128	4B-SUT-282	4B VERIFY NO HOT SPOTS ON 230KV DISCONNECT VIA THERMOGRAPHY	OP	OTS	TraviR	3h		3.00	Jan-26-2020 16:00	Jan-26-2020 19:00	4B-SUT-272	4B-SUT-442
129	4B-SUT-442	4B TUNING	OP	OTS	TraviR	12h		12.00	Jan-26-2020 19:00	Jan-27-2020 7:00	4B-SUT-272, 4B-SUT-282	4B-SUT-382
130	4B-SUT-382	4B ALL TESTING COMPLETED AND RELEASE UNIT TO ECC	OP	OTS	TraviR	1h		1.00	Jan-27-2020 7:00	Jan-27-2020 8:00	4B-SUT-442	MS4B8

BARTOW 2019 FALL OUTAGE			BARTOW OUTAGE								May-31-2022 11:06	
#	Activity ID	Activity Name	O-FL - Crew	O-FL - OPL	O-FL - Project Manager	Original Duration	Men Per Hour	Budgeted Labor Units	Start	Finish	Predecessors	Successors
131	4BCEMCAL	4B RESTORATION OF CEMs DAILY CALIBRATIONS	ENGR	DodgeT	TraviR	1h		1.00	Jan-27-2020 7:00*	Jan-27-2020 8:00		
132	4S STEAM TURBINE MAJOR OUTAGE (09/28/19 - 11/22/19) 56 DAYS					1603h		0.00	Sep-28-2019 5:00 A	Dec-4-2019 0:00		
133	4S SHUTDOWN					24h		0.00	Sep-28-2019 5:00 A	Sep-29-2019 5:00 A		
134	4S-SD-150	4S DRAIN 4A/4B/4C/4D HRSG (BLEED & FEED) Drum metal temp < 250 deg.		OTS	TraviR	24h		0.00	Sep-28-2019 5:00 A	Sep-29-2019 5:00 A	4S-SD-060	4S-SD-160, 4S-SD-095, 4S-SD-200
135	4S STARTUP					18h		0.00	Dec-3-2019 6:00	Dec-4-2019 0:00		
136	4S-SUT-080	4S FILL 4A/ 4B and 4C HRSG TO HHH & FLUSH THEN FILL TO START UP LEVEL	OP	TraviR	TraviR	18h		0.00	Dec-3-2019 6:00	Dec-4-2019 0:00	4S-SUT-070	4S-SUT-100
137	FULL BLOCK OUTAGE (11/04/19 - 11/10/19)					35h		20.00	Nov-8-2019 7:00 A	Nov-14-2019 11:00 A		
138	FULL BLOCK MILESTONES					0h		0.00	Nov-14-2019 11:00 A	Nov-14-2019 11:00 A		
139	A1730	4A, 4B, 4C, 4D SERVER FOR SIEMENS DCS (T-3000) COMPLETE				0h		0.00		Nov-14-2019 11:00 A	4A-SUT-T3000-LOTO40, 4C-SUT-T3000-LOTO60	
140	BTCC0056 4A, 4B, 4C, 4D SERVER FOR SIEMENS DCS (T-3000)					2h		14.00	Nov-8-2019 7:00 A	Nov-8-2019 9:00 A		
141	4B-SUT-T3000-LOTO50	4B RELEASE T-3000 LOTO	OP	OTS	TraviR	2h		14.00	Nov-8-2019 7:00 A	Nov-8-2019 9:00 A	A1640, 4C-SUT-T3000-LOTO60	A1300, 4D-SUT-T3000-LOTO70, 4B-SUT-322, 4B-SUT-TG-LOTO10, A1740
142	FULL BLOCK MISC WORK					10h		6.00	Nov-8-2019 7:00 A	Nov-8-2019 17:00 A		
143	33385261-1	TROUBLESHOOT - 480 VOLT VERIFIED. WHEN XTRM IS REMOVED FROM SERVICE NEED TO GO INTO THE BACK OF ALARM PANEL (UAT 4B)		BoggsJo	BellRob	10h		6.00	Nov-8-2019 7:00 A	Nov-8-2019 17:00 A		
144	4 COMMON					660h		0.00	Sep-25-2019 7:00 A	Jan-23-2020 12:00		
145	OSCRS ADDED TO OUTAGE					1445h		0.00	Sep-25-2019 7:00 A	Jan-23-2020 12:00		
146	34023633-1	AVP: 4B: 4B-PSV-3324 FAILED THE LIFT TEST, REBUILD VALVE, POST OUTAGE LIFT TEST LIFT TEST		ThompsJe	BellRob	5h		0.00	Sep-25-2019 7:00 A	Sep-25-2019 12:00 A		
147	33929996-1	MAINT: 4B: OPEN & INSPECT BOTH 4B CT LUBE OIL PUMP DISCH CHECK VALVES		ThompsJe	BellRob	3h		0.00	Oct-8-2019 7:00 A	Oct-8-2019 10:00 A		33929996-2
148	34023857-1	AVP: 4B: 4B-PSV-3223 UPSTREAM FLANGE GASKET IS LEAKING, REPLACE GASKET WITH NEW LIFT TEST		ThompsJe	BellRob	2h		0.00	Oct-10-2019 7:00 A	Oct-10-2019 9:00 A		
149	33929996-5	MAINT: 4B: PERFROM CT LO PUMP SYSTEM PER SIEMENS CASCADE TESTING		TraviR	BellRob	3h		0.00	Oct-14-2019 14:00 A	Oct-14-2019 17:00 A	33929996-4	33929996-6
150	33925879-1	SCAF: 4B: DIVERTER DMPR SEAL AIR (MBV-5002D) VALVE & ACTUATOR REPLACEMENT SCAFFOLD CONSTRUCTION		WeedenK	BellRob	2h		0.00	Oct-15-2019 7:00 A	Oct-15-2019 9:00 A		33925879-2
151	33925879-3	MCON: 4B: DIVERTER DMPR SEAL AIR (MBV-5002D) VALVE & ACTUATOR REMOVAL		WelchL	BellRob	2h		0.00	Oct-15-2019 7:00 A	Oct-15-2019 9:00 A	33925879-2	33925879-4, 33925879-4
152	33925879-2	CTT: 4B: DIVERTER DMPR SEAL AIR (MBV-5002D) VALVE & ACTUATOR REPLACEMENT DETERM		TraviR	BellRob	2h		0.00	Oct-15-2019 9:00 A	Oct-15-2019 11:00 A	33925879-1	33925879-3
153	33925879-4	MCON: 4B: DIVERTER DMPR SEAL AIR (MBV-5002D) VALVE & ACTUATOR INSTALLATION		WelchL	BellRob	2h		0.00	Oct-15-2019 9:00 A	Oct-15-2019 11:00 A	33925879-3, 33925879-3	33925879-5
154	33996911-1	MAINT1: 4B: DRAIN, CLEAN, REFILL 4B BFP LUBE OIL RESERVOIR		ThompsJe	BellRob	10h		0.00	Oct-16-2019 7:00 A	Oct-16-2019 17:00 A		33997368-1
155	33925879-7	CTT: 4B: DIVERTER DMPR SEAL AIR (MBV-5002D) VALVE & ACTUATOR REPLACEMENT PMT		TraviR	BellRob	2h		0.00	Oct-19-2019 9:00 A	Oct-19-2019 11:00 A	33925879-6	
156	34050098-1	4B Combustor 02 Premix Flashback Temperature 1 is failed		TraviR	BellRob	1h		0.00	Oct-20-2019 7:00 A	Oct-20-2019 8:00 A		33929996-2
157	33925879-5	CTT: 4B: DIVERTER DMPR SEAL AIR (MBV-5002D) VALVE & ACTUATOR REPLACEMENT RETERM		TraviR	BellRob	2h		0.00	Oct-20-2019 7:00 A	Oct-20-2019 9:00 A	33925879-4	33925879-6
158	33929996-3	MAINT: 4B: INSPECT AND CORRECT LUBE OIL ACCUMULATOR PRESSURE		ThompsJe	BellRob	3h		0.00	Oct-21-2019 8:00 A	Oct-21-2019 11:00 A	33929996-2	33929996-4
159	33929996-4	MAINT: 4B: REPLACE #2 AC LO PUMP MOTOR OVERLOADS		ThompsJe	BellRob	3h		0.00	Oct-21-2019 11:00 A	Oct-21-2019 14:00 A	33929996-3	33929996-5
160	34023816-1	AVP: 4B: 4B-PSV-4427 FAILED THE LIFT TEST, REBUILD VALVE, POST OUTAGE LIFT TEST LIFT TEST		ThompsJe	BellRob	5h		0.00	Oct-27-2019 7:00 A	Oct-27-2019 12:00 A		
161	33925879-6	SCAF: 4B: DIVERTER DMPR SEAL AIR (MBV-5002D) VALVE & ACTUATOR REPLACEMENT SCAFFOLD REMOVAL		WeedenK	BellRob	2h		0.00	Nov-14-2019 7:00 A	Nov-14-2019 9:00 A	33925879-5	33925879-7
162	33929996-2	MAINT: 4B: CALIBRATE AC & DC LUBE OIL PUMP SWITCHES		TraviR	BellRob	8h		0.00	Jan-22-2020 8:00*	Jan-22-2020 16:00	33929996-1, 34050098-1	33929996-3, 33929996-6, 33929996-7
163	33929996-6	MAINT: 4B: CHECK & VERIFY CT OIL PUMP PRESSURE SWITCH WIRING		TraviR	BellRob	8h		0.00	Jan-22-2020 8:00	Jan-22-2020 16:00	33929996-5, 33929996-2	33929996-7
164	33929996-7	MAINT: 4B: CHECK & TEST LO PRESSURE REGULATOR		TraviR	BellRob	8h		0.00	Jan-22-2020 16:00	Jan-23-2020 12:00	33929996-6, 33929996-2	
165	BTC40110 4A VALVE DELAMINATION REPLACEMENT (BTC40112, BTC40194)					4h		0.00	Nov-25-2019 7:00	Nov-25-2019 11:00		
166	4A VALVE DELAMINATION OUTAGE					4h		0.00	Nov-25-2019 7:00	Nov-25-2019 11:00		
167	4A1270	4B CTT VALVE 44345 RETERM		TraviR	BellRob	4h		0.00	Nov-25-2019 7:00*	Nov-25-2019 11:00		

#	Activity ID	Activity Name	O-FL - Crew	O-FL - OPL	O-FL - Project Manager	Original Duration	Men Per Hour	Budgeted Labor Units	Start	Finish	Predecessors	Successors
168	BTC40114 BALANCE OF PLANT (BOP)					708h		618.00	Sep-19-2019 7:00 A	Jan-27-2020 12:00		
169	WORK ORDERS (BOP)					708h		618.00	Sep-19-2019 7:00 A	Jan-27-2020 12:00		
170	28291470-1	BRR, CNTR, PM, 4B-ABV-1005C HP ATTEMPERATOR BLOCK VAL PRE-OTG CK		OTS	TraviR	2h		2.00	Sep-19-2019 7:00 A	Sep-19-2019 9:00 A	4B-BOP-START	
171	31772808-1	BRR, CNTR, PM, 4B-ABV-2006 REHEAT ATTEMPERATOR BLOCK VALVE PRE-OUTAGE		OTS	TraviR	2h		0.00	Sep-19-2019 7:00 A	Sep-19-2019 9:00 A	4B-BOP-START	
172	27172558-7	SCAF PM; 4B-TCV-2007 INSPECTION-BUILD RIGGING SCAFFOLD		WeedenK	BellRob	4h		0.00	Sep-23-2019 11:00 A	Sep-23-2019 15:00 A	27172378-5	27172776-5
173	27172776-5	SCAF 4B-TCV-44148 TO SET UP PEARL WEAVE AROUND HANDRAIL		WeedenK	BellRob	3h		0.00	Sep-23-2019 15:00 A	Sep-24-2019 8:00 A	27172558-7	27172787-7
174	28864849-1	SIEM/CNTR, PM, 4B GEN ROTOR ROTATING SFTY SB1-10-0011-GT-EN-01		EckerD	BakerW01	1h		1.00	Sep-24-2019 7:00 A	Sep-24-2019 8:00 A		
175	27172900-7	SCAF PM 4B-TCV-1005D INSPECTION-INSTALL SCAFFOLD		WeedenK	BellRob	4h		0.00	Sep-24-2019 13:00 A	Sep-24-2019 17:00 A	27172804-5	27173107-5
176	27173107-5	SCAF PM 4B-FCV-44451-BUILD RIGGING SCAFFOLD		WeedenK	BellRob	5h		0.00	Sep-25-2019 7:00 A	Sep-25-2019 12:00 A	27172900-7	31162962-4
177	33036823-2	SCAF PM TRI-A 4B-PSV-4421 COLD REHT INLET #2 PSV-BUILD SCAFFOLD		WeedenK	BellRob	4h		0.00	Sep-25-2019 10:00 A	Sep-25-2019 14:00 A		33036823-3
178	31392353-2	SCAF PM TRI-A 4B-PSV-4420 COLD REHT INLET #1 PSV-BUILD SCAFFOLD		WeedenK	BellRob	3h		0.00	Sep-25-2019 16:00 A	Sep-26-2019 9:00 A	31162962-4	31392353-3
179	27172378-5	SCAF PM 4B-FCV-48135-BUILD RIGGING SCAFFOLD		WeedenK	BellRob	4h		0.00	Sep-26-2019 7:00 A	Sep-26-2019 11:00 A		27172558-7
180	27172900-1	INSU PM 4B-TCV-1005D INSPECTION-REMOVE INSULATION		WeedenK	BellRob	3h		0.00	Sep-26-2019 7:00 A	Sep-26-2019 10:00 A		
181	28435692-2	INSUL: 4B 202-FCV-1245 INSULATION REMOVAL		WeedenK	BellRob	3h		0.00	Sep-26-2019 7:00 A	Sep-26-2019 10:00 A		
182	27172787-7	SCAF PM: 4B-PCV-44238-SET UP RIGGING FOR ACTUATOR REMOVAL		WeedenK	BellRob	2h		0.00	Sep-26-2019 11:00 A	Sep-26-2019 13:00 A	27172776-5	27172804-5
183	27172804-5	SCAF PM 4B-PCV-44150-BUILD SCAFFOLD		WeedenK	BellRob	10h		0.00	Sep-26-2019 13:00 A	Sep-27-2019 13:00 A	27172787-7	27172900-7
184	31162962-4	SCAF PM : 4B DSH-1303 INSPECTION-INSTALL SCAFFOLD		WeedenK	BellRob	4h		0.00	Sep-26-2019 13:00 A	Sep-26-2019 17:00 A	27173107-5	31392353-2
185	32199763-1	4B CNTR-PERFORM FUEL GAS HANDLING ANNUAL VALVE SERVICING		OTS	BellRob	2h		0.00	Sep-30-2019 1:00 A	Sep-30-2019 3:00 A		

BARTOW 2019 FALL OUTAGE BARTOW OUTAGE May-31-2022 11:06

#	Activity ID	Activity Name	O-FL - Crew	O-FL - OPL	O-FL - Project Manager	Original Duration	Men Per Hour	Budgeted Labor Units	Start	Finish	Predecessors	Successors
186	4B-BOP-START	4B BOP START			BellRob	0h		0.00	Sep-30-2019 6:00 A			21276433-1, 21276437-1, 21276439-1, 21276441-1, 21276443-1, 21276448-1, 21276450-1, 21276462-1, 21276464-1, 21284263-1, 21284269-1, 21284271-1, 21284273-1, 21293193-1, 21293195-1, 21293197-1, 21293199-1, 21293201-1, 21293203-1, 21293205-1, 21293207-1, 21293209-1, 21293229-1, 21293235-1, 21293237-1, 21293239-1, 21293243-1, 21293245-1, 21293247-1, 21300703-1, 21300707-1, 21300709-1, 21300715-1, 21300717-1, 21300719-1, 21307447-1, 21307449-1, 21307455-1, 21307457-1, 21307459-1, 21321018-1, 21321024-1, 21332590-1, 21352490-1, 21352494-1, 21362718-1, 21453075-1, 21473566-1, 21473572-1, 21518409-1, 21528049-1, 21528051-1, 21528055-1, 21528057-1, 21528063-1, 21528065-1, 21528067-1, 21528069-1, 21528079-1, 21528099-1, 21528101-1, 21528103-1, 21528107-1, 21528109-1, 21528113-1, 21528115-1, 21590376-1, 21590385-1, 21590391-1, 21590393-1, 21622155-1, 21641360-1, 21641381-1, 21995759-1, 21995759-2, 21995759-3, 21995767-1, 21995767-2, 21995767-3, 22139660-1, 22354888-2, 26894181-1, 26894189-1, 26894197-1, 26894252-1, 26894266-1, 27172162-2, 27172165-1, 27172165-3, 27172328-1, 27172328-2, 27172331-1, 27172331-2, 27172378-6, 27172558-8, 27172719-6, 27172787-6, 27172787-8, 27172804-7, 27172804-8, 27172900-5, 27172900-8, 27173031-1, 27173031-2, 27173031-5, 27173107-6, 27242426-1, 27242647-1, 27242708-1, 27242756-1, 27242795-1, 27242868-1, 27243002-1, 27243040-1, 27243120-1, 27343524-1, 27343530-1, 28203982-1, 28291470-1, 28333667-1, 28435692-4, 28451592-1, 28451594-1, 28451596-1, 28451604-1, 28451606-1, 28451610-1, 28451614-1, 28451620-1, 28451624-1, 28451626-1, 28451628-1, 28451632-1, 28451638-1, 28451646-1, 28533958-1, 28533960-1, 28533978-1, 28533983-1, 28533993-1, 28533995-1, 28533998-1, 28534063-1, 28534067-1, 28534075-1, 28534077-1, 28534079-1, 28534091-1, 28534093-1, 28534095-1, 28534099-1, 28534101-1, 28534109-1, 28534121-1, 28721839-1, 29027088-1, 29083939-1, 29083949-1, 29126437-6, 29189722-1, 30380314-6, 30476647-1, 30987378-1, 30987378-4, 31162962-3, 31162962-5, 31163016-3, 31446547-1, 31446547-6, 31645874-1, 31772808-1, 32223940-3,

BARTOW 2019 FALL OUTAGE			BARTOW OUTAGE								May-31-2022 11:06	
#	Activity ID	Activity Name	O-FL - Crew	O-FL - OPL	O-FL - Project Manager	Original Duration	Men Per Hour	Budgeted Labor Units	Start	Finish	Predecessors	Successors
187	27172558-1	INSU PM: 4B-TCV-2007 INSPECTION-REMOVE INSULATION		WeedenK	BellRob	2h		0.00	Sep-30-2019 7:00 A	Sep-30-2019 9:00 A		
188	27172719-5	INSU PM: 4B-TCV-44351-REMOVE INSULATION/INSTALL PEARL WEAVE		WeedenK	BellRob	1h		0.00	Sep-30-2019 7:00 A	Sep-30-2019 8:00 A		
189	27172787-5	INSU PM: 4B-PCV-44238-REMOVE INSULATION/INSTALL PEARL WEAVE		WeedenK	BellRob	1h		0.00	Sep-30-2019 7:00 A	Sep-30-2019 8:00 A		
190	27172804-6	INSU PM 4B-PCV-44150-REMOVE INSULATION		WeedenK	BellRob	3h		0.00	Sep-30-2019 7:00 A	Sep-30-2019 10:00 A		
191	29126437-5	INSU PM : 4B LP STEAM DRUM INSPECTION-INSULATION REMOVAL		WeedenK	BellRob	1h		0.00	Sep-30-2019 7:00 A	Sep-30-2019 8:00 A		
192	31392295-1	VCON/CTT PM, 4B-PSV-4427 HOT REHT OUTLET PSV INSPECTION		ThompsJe	BellRob	2h		0.00	Sep-30-2019 7:00 A	Sep-30-2019 9:00 A		
193	31392333-1	VCON/CTT PM, 4B-PSV-1326 HP SPRHTR SAFETY VALVE INSPECTION		ThompsJe	BellRob	2h		0.00	Sep-30-2019 7:00 A	Sep-30-2019 9:00 A		
194	31392353-1	VCON/CTT PM TRI-A: INSPECT 4B-PSV-4420 COLD REHT INLET #1 PSV		ThompsJe	BellRob	2h		0.00	Sep-30-2019 7:00 A	Sep-30-2019 9:00 A		
195	31392399-1	VCON/CTT PM, 4B-PSV-2326 IP SPRHTR SAFETY VALVE INSPECTION		ThompsJe	BellRob	2h		0.00	Sep-30-2019 7:00 A	Sep-30-2019 9:00 A		
196	31446547-5	INSU PM : 4B HP STEAM DRUM INSPECTION-INSULATION REMOVAL		WeedenK	BellRob	1h		0.00	Sep-30-2019 7:00 A	Sep-30-2019 8:00 A		
197	33036823-1	VCON/CTT PM, TRI-A 4B-PSV-4421 COLD REHT INLET #2 PSV INSPECTION		ThompsJe	BellRob	2h		0.00	Sep-30-2019 7:00 A	Sep-30-2019 9:00 A		
198	33036877-1	VCON/CTT PM, 4B-PSV-3324 LP SPRHTR PSV INSPECTION		ThompsJe	BellRob	2h		0.00	Sep-30-2019 7:00 A	Sep-30-2019 9:00 A		
199	33086411-6	INSU PM 4B-PCV-44350-REMOVE INSULATION		WeedenK	BellRob	3h		0.00	Sep-30-2019 7:00 A	Sep-30-2019 10:00 A		
200	33382403-5	INSU PM 4B IP STEAM DRUM INSPECTION-INSULATION REMOVAL		WeedenK	BellRob	3h		0.00	Sep-30-2019 7:00 A	Sep-30-2019 10:00 A		
201	33590986-1	VCON/CTT PM 4B-PSV-2223 IP DRUM EAST SAFETY VALVE INSPECTION		ThompsJe	BellRob	0h		0.00	Sep-30-2019 7:00 A	Sep-30-2019 7:00 A		
202	33600141-1	BRR, 3 YEAR PM, CNTR, 4B-PSV-3222 LP DRUM EAST PSV INSPECTION		ThompsJe	BellRob	0h		0.00	Sep-30-2019 7:00 A	Sep-30-2019 7:00 A		
203	33086411-5	SCAF PM 4B-PCV-44350-BUILD SCAFFOLD		WeedenK	BellRob	4h		0.00	Sep-30-2019 8:00 A	Sep-30-2019 12:00 A		
204	30791453-1	MCON/CTT, PM, 4B-MBX05AT002 CONTROL OIL FILTER REPLACEMENT		ThompsJe	BellRob	2h		2.00	Oct-1-2019 7:00 A	Oct-1-2019 9:00 A	WEEK#1BOP	
205	30791456-1	MCON/CTT, PM, 4B-MBX31AT001 CONTROL OIL FILTER REPLACEMENT		ThompsJe	BellRob	2h		2.00	Oct-1-2019 7:00 A	Oct-1-2019 9:00 A	WEEK#1BOP	
206	30791459-1	MCON/CTT PM, 4B-MBX20AT002 CNTRL OIL FLTR REPLACEMENT		ThompsJe	BellRob	2h		2.00	Oct-1-2019 7:00 A	Oct-1-2019 9:00 A	WEEK#1BOP	
207	30791465-1	MCON/CTT PM, 4B-MBX20BB001 CONTROL OIL BLADDER ACCUMULATOR		ThompsJe	BellRob	3h		6.00	Oct-1-2019 7:00 A	Oct-1-2019 10:00 A	WEEK#1BOP	
208	30791468-1	MCON/CTT, PM, 4B-MBX05AT001 CONTROL OIL FILTER REPLACEMENT		ThompsJe	BellRob	2h		2.00	Oct-1-2019 7:00 A	Oct-1-2019 9:00 A	WEEK#1BOP	
209	30791493-1	MCON/CTT, PM, 4B-MBX32AT001 CONTROL OIL FILTER REPLACEMENT		ThompsJe	BellRob	2h		2.00	Oct-1-2019 7:00 A	Oct-1-2019 9:00 A	WEEK#1BOP	
210	30791508-1	MCON/CTT, PM, 4B-MBX27AT001 CONTROL OIL FILTER REPLACEMENT		ThompsJe	BellRob	2h		2.00	Oct-1-2019 7:00 A	Oct-1-2019 9:00 A	WEEK#1BOP	
211	30791517-1	MCON/CTT PM, 4B-MBX20AT001 CONTROL OIL FILTER REPLACEMENT		ThompsJe	BellRob	2h		2.00	Oct-1-2019 7:00 A	Oct-1-2019 9:00 A	WEEK#1BOP	
212	21995759-2	SCAF-PM 4B-MBA10CT003- INSTALL SCAFFOLDING		WeedenK	SeitzA	4h		0.00	Oct-1-2019 9:00 A	Oct-1-2019 13:00 A	4B-BOP-START	
213	21995767-2	SCAF-PM 4B-MBA10CT007- INSTALL SCAFFOLDING		WeedenK	SeitzA	4h		0.00	Oct-1-2019 9:00 A	Oct-1-2019 13:00 A	4B-BOP-START	
214	27172220-1	MCON/CTT PM, 4B-MBX20BB002 CONTROL OIL BLADDER ACCUMULATOR		ThompsJe	BellRob	3h		6.00	Oct-1-2019 9:00 A	Oct-1-2019 12:00 A	WEEK#1BOP	
215	30380314-1	SCAF PM: 4B EXCITER CLEAN EXCITER DIODES-BUILD SCAFFOLDING		WeedenK	BakerW01	4h		0.00	Oct-1-2019 9:00 A	Oct-1-2019 13:00 A		
216	30791420-1	MCON/CTT, PM, 4B-MBX29AT001 CONTROL OIL FILTER REPLACEMENT		ThompsJe	BellRob	2h		2.00	Oct-1-2019 9:00 A	Oct-1-2019 11:00 A	WEEK#1BOP	
217	30791435-1	MCON/CTT, PM, 4B-MBX33AT001 CONTROL OIL FILTER REPLACEMENT		ThompsJe	BellRob	2h		2.00	Oct-1-2019 9:00 A	Oct-1-2019 11:00 A	WEEK#1BOP	
218	30791441-1	MCON/CTT PM, 4B-MBX26AT001 CNTRL OIL FLTR REPLACEMENT		ThompsJe	BellRob	2h		2.00	Oct-1-2019 9:00 A	Oct-1-2019 11:00 A	WEEK#1BOP	
219	30791444-1	MCON/CTT, PM, 4B-MBX28AT001 CONTROL OIL FILTER REPLACEMENT		ThompsJe	BellRob	2h		2.00	Oct-1-2019 9:00 A	Oct-1-2019 11:00 A	WEEK#1BOP	
220	33021203-1	CTT- 4B DUCT BRNR SYSTEM MANUAL ISOLATION VALVES ARE JAMMED OPEN, REPLACE WITH NEW		ThompsJe	BellRob	20h		20.00	Oct-2-2019 7:00 A	Oct-2-2019 17:00 A		

BARTOW 2019 FALL OUTAGE			BARTOW OUTAGE								May-31-2022 11:06	
#	Activity ID	Activity Name	O-FL - Crew	O-FL - OPL	O-FL - Project Manager	Original Duration	Men Per Hour	Budgeted Labor Units	Start	Finish	Predecessors	Successors
221	33302731-2	BRR-CTT- DETERM MOTOR LEADS FOR THE 4B BFP MOTOR		ThompsJe	BellRob	2h		4.00	Oct-2-2019 7:00 A	Oct-2-2019 9:00 A	WEEK#1BOP	
222	33302775-3	BRR-CTT-RETERM MOTOR LEADS FOR 4B STARTING MOTOR, 3000HP, AKA MBJ10AE002		ThompsJe	BellRob	2h		4.00	Oct-2-2019 7:00 A	Oct-2-2019 9:00 A		
223	22354888-1	INSU: 4B: HP BLOWDOWN TANK DRAIN LINE LEAK, INSULATION REMOVAL		WeedenK	BellRob	3h		0.00	Oct-2-2019 9:00 A	Oct-2-2019 12:00 A		
224	27173031-5	MCON/CTT 4B GAS PATH GENERAL INSPECTION-OPEN HRSG DOORS		WelchL	BellRob	6h		0.00	Oct-2-2019 9:00 A	Oct-3-2019 13:00 A	4B-BOP-START	
225	28864835-1	ELEC/CTT PM, 4B-MCC-21101		ArmstroR	BellRob	10h	1	0.00	Oct-2-2019 9:00 A	Oct-2-2019 9:00 A		
226	29834730-1	ELEC/CTT PM, 4B-MCC-38301		ArmstroR	BellRob	10h	1	0.00	Oct-2-2019 9:00 A	Oct-2-2019 9:00 A		
227	30020769-1	4B ELECTRICIANS TO PERFORM 10 YEAR INSPECTION ON SERVICE TRANSFORMER		ArmstroR	BellRob	16h	1	0.00	Oct-2-2019 9:00 A	Oct-2-2019 15:00 A		
228	30021056-1	4B ELEC- PERFORM 10 YEAR INSPECTION ON TRANSFORMER		ArmstroR	BellRob	16h	1	0.00	Oct-2-2019 9:00 A	Oct-2-2019 15:00 A		
229	33374146-5	BRR-SCF-INSTALL & REMOVE RIGGING SCAFFOLD FOR THE 4B-CT#2 LUBE OIL PUMP & MOTOR		WeedenK	BellRob	4h		0.00	Oct-2-2019 9:00 A	Oct-2-2019 13:00 A		
230	33484020-1	GEN/RELAY PM 4YR: 4B GEN STATOR PROTECTION TEST & VERIFICATION		FlynnJ02	ForteC	39h		64.00	Oct-2-2019 9:00 A	Oct-5-2019 8:00 A	4B-BOP-START, 4B-SD-GEN-LOTO	
231	29126437-1	MCON/CTT PM: 4B LP STEAM DRUM INSPECTION-DOOR OPEN		WelchL	BellRob	6h		0.00	Oct-3-2019 7:00 A	Oct-3-2019 13:00 A		
232	29773945-2	BRR-INS-4B- MBV-44455 Packing Leak		WeedenK	BellRob	1h		0.00	Oct-3-2019 7:00 A	Oct-3-2019 8:00 A		
233	31162962-1	INSU PM : 4B DSH-1303 INSPECTION-REMOVE INSULATION		WeedenK	BellRob	3h		0.00	Oct-3-2019 7:00 A	Oct-3-2019 10:00 A		
234	31163016-1	INSU PM 4B-DSH-4406 INSPECTION-REMOVE INSULATION,		WeedenK	BellRob	3h		0.00	Oct-3-2019 7:00 A	Oct-3-2019 10:00 A		
235	33302731-1	BRR-CTT-04B~STM~FW~MTR OFFLINE MOTOR TESTING		ThompsJe	BellRob	2h		4.00	Oct-3-2019 7:00 A	Oct-3-2019 9:00 A	WEEK#1BOP	
236	33302775-2	BRR-CTT- DETERM MOTOR LEADS FOR 4B STARTING MOTOR, 3000HP, AKA MBJ10AE002		TraviR	BellRob	2h		4.00	Oct-3-2019 7:00 A	Oct-3-2019 9:00 A	WEEK#1BOP	
237	33382403-1	MCON/CTT PM: 4B IP STEAM DRUM INSPECTION-DOOR OPEN		WelchL	BellRob	3h		0.00	Oct-3-2019 7:00 A	Oct-3-2019 10:00 A	4B-BOP-START	
238	34199811-1	SIEM: BRR 4B: REMOVE REPLACE DC2 LET DOWN VALVE BRACKET AND LIMIT SWITCHES				6h		0.00	Oct-3-2019 7:00 A	Oct-3-2019 13:00 A		
239	31446547-1	MCON/CTT PM: 4B HP STEAM DRUM INSPECTION-DOOR OPEN		WelchL	BellRob	6h		0.00	Oct-3-2019 9:00 A	Oct-3-2019 15:00 A	4B-BOP-START	
240	11327961-1	BRR, CNTR, PM, 4B-PNL-69120D CABINET		OTS	TraviR	5h		10.00	Oct-4-2019 7:00 A	Oct-4-2019 12:00 A		
241	11327963-1	BRR, CNTR, PM, 4B-PNL-69121B CABINET		OTS	TraviR	5h		10.00	Oct-4-2019 7:00 A	Oct-4-2019 12:00 A		
242	11327969-1	BRR, CNTR, PM, 4B-PNL-69120C CABINET		OTS	TraviR	5h		10.00	Oct-4-2019 7:00 A	Oct-4-2019 12:00 A		
243	11327983-1	BRR, CNTR, PM, 4B-PNL-69120A CABINET		OTS	TraviR	5h		10.00	Oct-4-2019 7:00 A	Oct-4-2019 12:00 A		
244	11327985-1	BRR, CNTR, PM, 4B-PNL-69121A CABINET		OTS	TraviR	5h		10.00	Oct-4-2019 7:00 A	Oct-4-2019 12:00 A		
245	11327987-1	BRR, CNTR, PM, 4B-PNL-69120B CABINET		OTS	TraviR	5h		10.00	Oct-4-2019 7:00 A	Oct-4-2019 12:00 A		
246	27172191-1	MCON/CTT PM, 4B-HX-481103 4B BLR FD PMP LUBE OIL HT EXCH		ThompsJe	BellRob	4h		8.00	Oct-4-2019 7:00 A	Oct-4-2019 11:00 A		
247	27172588-1	MCON/CTT PM, 4B-MOT-48101 4B ANNUAL BLR FD PUMP MOTOR PM INSP CLEANALIGN		ThompsJe	BellRob	10h		20.00	Oct-4-2019 7:00 A	Oct-4-2019 17:00 A	WEEK#2BOP	27172588-2
248	30410266-1	MCON/CTT PM, 4B- CT PURGE AIR COALESCER FILTER CHANGE		ThompsJe	BellRob	4h		8.00	Oct-4-2019 7:00 A	Oct-4-2019 11:00 A		
249	30987378-2	SCAF-4B- CT CO2 FIRE PROTECTION SYSTEM- ERECT SCAFFOLD		WeedenK	BellRob	4h		0.00	Oct-4-2019 7:00 A	Oct-4-2019 11:00 A		
250	33302731-3	BRR-CTT- RETERM MOTOR LEADS FOR THE 4B BFP MOTOR		ThompsJe	BellRob	2h		4.00	Oct-4-2019 7:00 A	Oct-4-2019 9:00 A		
251	33882945-2	RELAY: 4B: INSULATION RESISTANCE (MEGGER) TESTING - MAIN AND AUX BUSES		FlynnJ02	ForteC	40h		0.00	Oct-4-2019 7:00 A	Oct-4-2019 17:00 A		
252	33882945-1	RELAY: 4B POTENTIAL TRANSFORMER / SURGE PROTECTION CABINETS INTERNAL INSPECTION		FlynnJ02	ForteC	40h		0.00	Oct-5-2019 7:00 A	Oct-5-2019 17:00 A		
253	27173031-1	MCON/CTT PM 4B GAS PATH GENERAL INSPECTION HRSG		MajorRo	BellRob	10h		0.00	Oct-7-2019 7:00 A	Oct-7-2019 17:00 A	4B-BOP-START	
254	27173031-2	ENGR PM 4B GAS PATH GENERAL INSPECTION HRSG / VOGT		MajorRo	BellRob	40h		5.00	Oct-7-2019 7:00 A	Oct-10-2019 11:00 A	4B-BOP-START	29126437-2, 31446547-2

BARTOW 2019 FALL OUTAGE			BARTOW OUTAGE								May-31-2022 11:06	
#	Activity ID	Activity Name	O-FL - Crew	O-FL - OPL	O-FL - Project Manager	Original Duration	Men Per Hour	Budgeted Labor Units	Start	Finish	Predecessors	Successors
255	30791523-1	MCON/CTT, PM, 4B-MBX34AT001 CONTROL OIL FILTER REPLACEMENT		ThompsJe	BellRob	2h		2.00	Oct-7-2019 7:00 A	Oct-7-2019 9:00 A	WEEK#1BOP	
256	31476070-1	MCON/CTT PM : 4B TRB INLET GUIDE VANE PM ESTABLISH FME CONTROLS		ThompsJe	BellRob	2h		4.00	Oct-7-2019 7:00 A	Oct-7-2019 9:00 A	WEEK#1BOP	
257	33036811-1	VCON/CTT PM, 4B-PSV-2222 IP DRUM WEST SAFETY VALVE INSPECTION		ThompsJe	BellRob	2h		0.00	Oct-7-2019 7:00 A	Oct-7-2019 9:00 A		
258	33036813-1	VCON/CTT PM TRI-A: INSPECT 4B-PSV-1223, HP DRUM #2 SFTY VAL		ThompsJe	BellRob	10h		0.00	Oct-7-2019 7:00 A	Oct-7-2019 17:00 A		
259	27172162-2	NDE/ENG PM : 4B IPEV TUBE BEND UT		MajorRo	BellRob	20h		0.00	Oct-7-2019 10:00 A	Oct-8-2019 18:00 A	4B-BOP-START, 27172162-1	
260	29126437-2	ENGR PM: 4B LP STEAM DRUM INSPECTION		MajorRo	BellRob	0h		0.00	Oct-7-2019 11:00 A	Oct-7-2019 11:00 A	27173031-3, 27173031-2	
261	33374146-1	BRR-cntr-04B-CTU-LUB-MTR Vibration Bearing Defect, remove pump & motor		WelchL	BellRob	34h		0.00	Oct-7-2019 11:00 A	Oct-8-2019 15:00 A	33374146-7	33374146-4
262	33374146-7	4B - CONTRACTOR(MJM) TO DISCONNECT CONDUIT AND WIRING (MJM)		WelchL	BellRob	8h		0.00	Oct-7-2019 11:00 A	Oct-23-2019 15:00 A	33374146-2	33374146-1
263	11773460-1	BRR, CTT, PM, 4B-MBV20BB003 LUBE OIL BLADDER ACCUMULATOR		ThompsJe	BellRob	3h		3.00	Oct-8-2019 7:00 A	Oct-8-2019 10:00 A	WEEK#1BOP	
264	22354888-2	MCON: 4B: HP BLOWDOWN TANK DRAIN LINE LEAK, PIPE REPAIR		WelchL	BellRob	10h		0.00	Oct-8-2019 7:00 A	Oct-8-2019 17:00 A	4B-BOP-START	22354888-3
265	27172198-1	MCON/CTT, PM, 4B-MBV20BB002 LUBE OIL BLADDER ACCUMULATOR		ThompsJe	BellRob	3h		6.00	Oct-8-2019 7:00 A	Oct-8-2019 10:00 A	WEEK#1BOP	
266	27173031-3	NDE PM 4B GAS PATH GENERAL INSPECTION HRSG		MajorRo	BellRob	5h		0.00	Oct-8-2019 7:00 A	Oct-8-2019 12:00 A		33382403-17, 29126437-2, 31446547-2, 33382403-2, 27173031-6
267	27928422-1	MCON: 4B: 442-107 IS LEAKING PAST SEAT, CUT OUT AND REPLACE WITH NEW		WelchL	BellRob	36h		0.00	Oct-8-2019 7:00 A	Oct-9-2019 13:00 A		
268	28260724-1	BRR, CNTR, PM, 4B BATTERY CAPACITY TESTING - DISCONNECT BATTERY TERMINALS		Waite	BellRob	2h		0.00	Oct-8-2019 7:00 A	Oct-8-2019 9:00 A		28260724-11
269	29773945-1	BRR-VCON-REPLACE THE PACKNG, 4B- MBV44455 Packing Leak		ThompsJe	BellRob	1h		0.00	Oct-8-2019 7:00 A	Oct-8-2019 8:00 A	WEEK#3BOP	
270	29958595-1	MCON/CTT PM, 4B-MBV20AT002 4B CT L.O. FILTERS CHANGE FILTERS		ThompsJe	BellRob	3h		6.00	Oct-8-2019 7:00 A	Oct-8-2019 10:00 A	WEEK#3BOP	
271	28260724-11	BRR, CNTR, PM, 4B PERFORM NERC BATTERY TEST		Waite	BellRob	6h		0.00	Oct-8-2019 9:00 A	Oct-8-2019 15:00 A	28260724-1	28260724-21
272	27172328-1	BRR, ENG, PM, 4B-ST-21102 HRSG BYPASS STACK UT THICKNESS		MajorRo	BellRob	8h		0.00	Oct-8-2019 10:00 A	Oct-8-2019 18:00 A	4B-BOP-START, 27172162-1	
273	31446547-2	ENGR PM: 4B HP STEAM DRUM INSPECTION		MajorRo	BellRob	0h		0.00	Oct-8-2019 11:00 A	Oct-8-2019 11:00 A	27173031-3, 27173031-2	
274	27172331-2	NDE OTG: UT THICKNESS, 4B HRSG OUTLET STACK 4B-ST-21101		MajorRo	BellRob	5h		0.00	Oct-8-2019 13:00 A	Oct-8-2019 18:00 A	4B-BOP-START, 27172162-1	
275	28260724-21	BRR, CNTR, PM, 4B CONNECT BATTERY TERMINALS		Waite	BellRob	2h		0.00	Oct-8-2019 15:00 A	Oct-8-2019 17:00 A	28260724-11	
276	27172162-1	CTT/ENG PM : 4B IPEV TUBE BEND UT		MajorRo	BellRob	0h		0.00	Oct-8-2019 18:00 A	Oct-8-2019 18:00 A		27172162-2, 27172328-1, 27172328-2, 27172331-1, 27172331-2
277	28864853-1	MCON/CTT PM, 4B TORQUE CNVRTR TO STARTING MOTOR COUPLING		ThompsJe	BellRob	5h		10.00	Oct-9-2019 7:00 A	Oct-9-2019 12:00 A		
278	33382403-2	ENGR PM: 4B IP STEAM DRUM INSPECTION		MajorRo	BellRob	0h		0.00	Oct-9-2019 7:00 A	Oct-9-2019 7:00 A	27173031-3	
279	28772298-2	MCON/CTT 4B ROTOR AIR FAN		ThompsJe	BellRob	7h		14.00	Oct-10-2019 7:00 A	Oct-10-2019 14:00 A		28772298-4
280	28864847-1	MCON/CTT PM, 4B CT TORQUE CONVERTER TO EXCITER COUPLING		ThompsJe	BellRob	7h		14.00	Oct-10-2019 7:00 A	Oct-10-2019 14:00 A		
281	31162962-2	MCON/CTT PM: 4B DSH-1303 INSPECTION		ThompsJe	BellRob	10h		20.00	Oct-10-2019 7:00 A	Oct-10-2019 17:00 A	WEEK#3BOP	33056128-1
282	31163016-2	MCON/CTT PM 4B-DSH-4406 INSPECTION		ThompsJe	BellRob	10h		20.00	Oct-10-2019 7:00 A	Oct-10-2019 17:00 A	WEEK#3BOP	
283	33382403-17	ENGR PM: 4B IP STEAM DRUM INSPECTION		MajorRo	BellRob	5h		0.00	Oct-10-2019 7:00 A	Oct-10-2019 12:00 A	27173031-3	
284	27172328-2	NDE OTG: UT THICKNESS, 4B HRSG BYPASS STACK 4B-ST-21101		MajorRo	BellRob	5h		0.00	Oct-10-2019 13:00 A	Oct-10-2019 18:00 A	4B-BOP-START, 27172162-1	
285	27172331-1	CTS OTG: SUPPORT UT TEST, 4B HRSG OUTLET STACK 4B-ST-21101		MajorRo	BellRob	5h		0.00	Oct-10-2019 13:00 A	Oct-10-2019 18:00 A	4B-BOP-START, 27172162-1	
286	27172198-2	MCON/CTT, PMT, 4B-MBV20BB002 LUBE OIL BLADDER ACCUMULATOR		ThompsJe	BellRob	1h		1.00	Oct-14-2019 7:00 A	Oct-14-2019 8:00 A	WEEK#7BOP	
287	27172220-2	MCON/CTT PMT, 4B-MBX20BB002 CONTROL OIL BLADDER ACCUMULATOR		ThompsJe	BellRob	1h		2.00	Oct-14-2019 7:00 A	Oct-14-2019 8:00 A	WEEK#7BOP	

BARTOW 2019 FALL OUTAGE			BARTOW OUTAGE								May-31-2022 11:06	
#	Activity ID	Activity Name	O-FL - Crew	O-FL - OPL	O-FL - Project Manager	Original Duration	Men Per Hour	Budgeted Labor Units	Start	Finish	Predecessors	Successors
288	33302775-1	BRR-CTT-BRR-04B-CTU-STA-MTR OFFLINE MOTOR TESTING		ThompsJe	BellRob	2h		4.00	Oct-14-2019 7:00 A	Oct-14-2019 9:00 A	WEEK#1BOP	
289	33878374-1	REL: 4B: PERFORM POWER FACTOR TESTING ON 4B GSU		FlynnJ02	BellRob	40h		0.00	Oct-14-2019 7:00 A	Oct-17-2019 17:00 A	4B-BOP-START	
290	33882945-4	RELAY: 4B: DIGITAL LOW RESISTENCE (DLRO) TESTING		FlynnJ02	BellRob	40h		0.00	Oct-14-2019 7:00 A	Oct-17-2019 17:00 A	4B-BOP-START	
291	34082387-1	C - 4A/4B- Aux Transformer Power Factor / Doble Testing Preventative Maintenance.		FlynnJ02	BellRob	20h		0.00	Oct-14-2019 11:00 A	Oct-15-2019 19:00 A		
292	27172558-3	VCON/CTT PM: 4B-TCV-2007 INSPECTION-DISSASSEMBLE AND INSPECT VALVE		ThompsJe	BellRob	20h		0.00	Oct-14-2019 12:00 A	Oct-16-2019 12:00 A	WEEK#2BOP, 27172558-2	27172558-4
293	11773460-2	BRR, CTT, PMT, 4B-MBV20BB003 LUBE OIL BLADDER ACCUMULATOR		ThompsJe	BellRob	1h		1.00	Oct-15-2019 7:00 A	Oct-15-2019 8:00 A		
294	29603722-1	4B ISOPHASE DUCT- INSPECT SHORTING PLATES AND MAKE NEEDED REPAIRS		EckerD	BakerW01	40h		0.00	Oct-15-2019 7:00 A	Oct-21-2019 7:00 A		
295	30791465-2	MCON/CTT PMT, 4B-MBX20BB001 CONTROL OIL BLADDER ACCUMULATOR		ThompsJe	BellRob	1h		2.00	Oct-15-2019 7:00 A	Oct-15-2019 8:00 A		
296	31476070-6	MCON/CTT PMT 4B TRB INLET GUIDE VANE		ThompsJe	BellRob	2h		4.00	Oct-15-2019 7:00 A	Oct-15-2019 9:00 A		
297	31651183-2	BRR-4B-CTT- 4B STARTING MOTOR LEAK ON 90 DEGREE SWEDGE LOCK		ThompsJe	BellRob	3h		3.00	Oct-15-2019 7:00 A	Oct-15-2019 10:00 A		
298	33056128-1	4B- NDE TO PERFORM HARDNESS TEST ON SPRAY NOZZLES - DSH 1303		MajorRo	BellRob	5h		5.00	Oct-15-2019 8:00 A	Oct-15-2019 10:00 A	31162962-2	
299	27172558-2	VCON/CTT PM; 4B-TCV-2007 INSPECTION-REMOVE ACTUATOR & POSITIONER		ThompsJe	BellRob	5h		0.00	Oct-16-2019 7:00 A	Oct-16-2019 12:00 A	WEEK#2BOP	27172558-3
300	27172900-2	VCON/CTT PM 4B-TCV-1005D INSPECTION-REMOVE ACTUATOR & POSITIONER		ThompsJe	BellRob	2h		0.00	Oct-16-2019 7:00 A	Oct-16-2019 9:00 A		27172900-3
301	33374146-4	BRR-CNTR-INSTALL NEW PUMP & MOTOR FOR THE 4B-CT #2 LUBE OIL SYSTEM		WelchL	BellRob	10h		0.00	Oct-16-2019 11:00 A	Oct-28-2019 17:00 A	33374146-1	33374146-8
302	27172165-2	SCAF PM: 4B DIVERTER DMPR-ERECT SCAFFOLDING		WeedenK	BellRob	4h		0.00	Oct-17-2019 7:00 A	Oct-17-2019 11:00 A		
303	30759288-1	Hotwell level transmitter 40-LT-47104B needs to be calibrated.		OTS	TraviR	6h		6.00	Oct-18-2019 7:00 A	Oct-18-2019 13:00 A	WEEK#6BOP	
304	29126437-4	MCON/CTT PM: 4B LP STEAM DRUM INSPECTION-DOOR CLOSE		WelchL	BellRob	6h		0.00	Oct-19-2019 7:00 A	Oct-19-2019 13:00 A		
305	31446547-4	MCON/CTT PM: 4B HP STEAM DRUM INSPECTION-DOOR CLOSE		WelchL	BellRob	4h		0.00	Oct-19-2019 7:00 A	Oct-19-2019 11:00 A		
306	33382403-4	MCON/CTT PM: 4B IP STEAM DRUM INSPECTION-DOOR CLOSE		WelchL	BellRob	4h		0.00	Oct-19-2019 7:00 A	Oct-19-2019 11:00 A		
307	27543947-1	ECON/CTT PM, 4B CT TURNING GEAR MOTOR		ThompsJe	BellRob	7h		14.00	Oct-21-2019 7:00 A	Oct-21-2019 14:00 A	WEEK#3BOP	
308	30380314-2	SIEM/CTT PM: 4B EXCITER CLEAN EXCITER DIODES-REMOVE COUPLING GUARD AND UNCOUPLE		ThompsJe	BellRob	12h		24.00	Oct-21-2019 7:00 A	Oct-21-2019 9:00 A		
309	31476070-3	MCON/CTT PM: INSP, LUBE, CNTRL OIL FLTR RPLCMNT, 4B TRB IGV		ThompsJe	BellRob	20h		40.00	Oct-21-2019 7:00 A	Oct-21-2019 17:00 A		
310	33374146-2	BRR-CTT- DETERM 4B-2 CT AC MAIN LUBE OIL PMP 100 HP MOTOR, AKA MOT34102		ThompsJe	BellRob	4h		8.00	Oct-21-2019 7:00 A	Oct-21-2019 11:00 A	WEEK#1BOP	33374146-7
311	33374146-3	BRR-CTT- RETERM 4B-2 CT AC MAIN LUBE OIL PMP 100 HP MOTOR, AKA MOT34102		ThompsJe	BellRob	4h		8.00	Oct-21-2019 7:00 A	Oct-21-2019 11:00 A	WEEK#1BOP	
312	33086411-2	VCON/CTT PM: 4B-PCV-44350-DISASSEMBLE/INSPECT VALVE		ThompsJe	BellRob	45h		0.00	Oct-22-2019 7:00 A	Oct-23-2019 12:00 A	WEEK#2BOP, 33086411-1	33086411-3
313	27172378-1	VCON/CTT PM: 4B-FCV-48135-REMOVE ACTUATOR/INSTRUMENTATION FOR REBUILD		ThompsJe	BellRob	5h		0.00	Oct-23-2019 7:00 A	Oct-23-2019 12:00 A	WEEK#2BOP	27172378-2
314	27172719-1	VCON/CTT PM: 4B-TCV-44351-REMOVE ACTUATOR/INSTRUMENTATION FOR REBUILD		ThompsJe	BellRob	5h		0.00	Oct-23-2019 7:00 A	Oct-23-2019 12:00 A	WEEK#2BOP	
315	27172719-2	VCON/CTT PM: 4B-TCV-44351-DISASSEMBLE/INSPECT VALVE		ThompsJe	BellRob	15h		0.00	Oct-23-2019 7:00 A	Oct-23-2019 12:00 A	WEEK#2BOP	27172719-3
316	27172776-1	VCON/CTT PM: 4B-TCV-44148-REMOVE ACTUATOR/INSTRUMENTATION FOR REBUILD		ThompsJe	BellRob	5h		0.00	Oct-23-2019 7:00 A	Oct-23-2019 12:00 A	WEEK#2BOP	27172776-2
317	27172787-1	VCON/CTT PM: 4B-PCV-44238- REMOVE ACTUATOR/INSTRUMENTATION FOR REBUILD		ThompsJe	BellRob	5h		0.00	Oct-23-2019 7:00 A	Oct-23-2019 12:00 A	WEEK#2BOP	27172787-2
318	27172804-1	VCON/CTT PM: 4B-PCV-44150-REMOVE ACTUATOR/INSTRUMENTATION FOR REBUILD		ThompsJe	BellRob	5h		0.00	Oct-23-2019 7:00 A	Oct-23-2019 12:00 A	WEEK#2BOP	27172804-2
319	27172900-3	VCON/CTT 4B-TCV-1005D INSPECTION-DISASSEMBLE AND REPAIR VALVE		ThompsJe	BellRob	25h		0.00	Oct-23-2019 7:00 A	Oct-23-2019 12:00 A	WEEK#2BOP, 27172900-2	27172900-4
320	27173107-1	VCON/CTT PM: 4B-FCV-44451-REMOVE ACTUATOR/INSTRUMENTATION FOR REBUILD		ThompsJe	BellRob	5h		0.00	Oct-23-2019 7:00 A	Oct-23-2019 12:00 A	WEEK#2BOP	27173107-2
321	31392418-1	VCON/CTT PM, 4B-PSV-3223 LP DRUM WEST PSV INSPECTION		ThompsJe	BellRob	2h		0.00	Oct-23-2019 7:00 A	Oct-23-2019 9:00 A		

BARTOW 2019 FALL OUTAGE			BARTOW OUTAGE								May-31-2022 11:06	
#	Activity ID	Activity Name	O-FL - Crew	O-FL - OPL	O-FL - Project Manager	Original Duration	Men Per Hour	Budgeted Labor Units	Start	Finish	Predecessors	Successors
322	33086411-1	VCON/CTT PM: 4B-PCV-44350-REMOVE ACTUATOR/INSTRUMENTATION FOR REBUILD		ThompsJe	BellRob	10h		0.00	Oct-23-2019 7:00 A	Oct-23-2019 17:00 A	WEEK#2BOP	33086411-2
323	27172378-2	VCON/CTT PM: 4B-FCV-48135-DISASSEMBLE/INSPECT VALVE		ThompsJe	BellRob	20h		0.00	Oct-23-2019 12:00 A	Oct-25-2019 12:00 A	WEEK#2BOP, 27172378-1	27172378-3
324	27172776-2	VCON/CTT PM: 4B-TCV-44148 DISASSEMBLE/INSPECT VALVE		ThompsJe	BellRob	25h		0.00	Oct-23-2019 12:00 A	Oct-23-2019 17:00 A	WEEK#2BOP, 27172776-1	27172776-3
325	27172787-2	VCON/CTT PM: 4B-PCV-44238-DISASSEMBLE/INSPECT VALVE		ThompsJe	BellRob	20h		0.00	Oct-23-2019 12:00 A	Oct-23-2019 12:00 A	WEEK#2BOP, 27172787-1	27172787-3
326	27172804-2	VCON/CTT PM: 4B-PCV-44150-DISASSEMBLE/INSPECT VALVE		ThompsJe	BellRob	5h		0.00	Oct-23-2019 12:00 A	Oct-23-2019 17:00 A	WEEK#2BOP, 27172804-1	27172804-3
327	27173107-2	VCON/CTT PM: 4B-FCV-44451-DISASSEMBLE/INSPECT VALVE		ThompsJe	BellRob	15h		0.00	Oct-23-2019 12:00 A	Oct-23-2019 17:00 A	WEEK#2BOP, 27173107-1	27173107-3
328	27172378-4	VCON/CTT PM: 4B-FCV-48135-PERFORM PMT ON VALVE		ThompsJe	BellRob	2h		0.00	Oct-24-2019 7:00 A	Oct-24-2019 9:00 A	WEEK#7BOP	27172422-7
329	28435692-1	VCON: 4B: 202FCV-1245 LEAKS BY SEAT, REPAIR SEAT		ThompsJe	BellRob	8h		0.00	Oct-24-2019 7:00 A	Oct-24-2019 15:00 A	WEEK#3BOP	
330	28435692-3	CTT: 4B 202-FCV-1245 PMT		ThompsJe	BellRob	1h		0.00	Oct-24-2019 7:00 A	Oct-24-2019 8:00 A	WEEK#7BOP	
331	28316758-1	CTT: 4B: GT TURBINE END (EXHAUST) BEARING METAL TEMPERATURE "A" SLOW TO RESPOND, TROUBLE SHOOT AND REPAIR		TraviR	BellRob	3h		3.00	Oct-25-2019 7:00 A	Oct-25-2019 10:00 A		
332	28381182-1	BRR-4B-CTT- THERMOCOUPLE 4B-TE-20592 IS BAD NEEDS TO BE REPLACED		TraviR	BellRob	4h		4.00	Oct-25-2019 7:00 A	Oct-25-2019 11:00 A		
333	30849923-1	CTT 4B #4 basket indicate probe cable is failed. replace probe cable.		TraviR	BellRob	5h		10.00	Oct-25-2019 7:00 A	Oct-25-2019 12:00 A		
334	31129641-1	BRR-4B-CTT- TROUBLESHOOT Blade Path Temperature 6B is failing low.		TraviR	BellRob	4h		4.00	Oct-25-2019 7:00 A	Oct-25-2019 11:00 A	WEEK#6BOP	
335	33600109-1	BRR, 3 YEAR PM, CNTR, 4B-PSV-31031 PAG STEAM SAFETY VALVE INSPECTION		ThompsJe	BellRob	0h		0.00	Oct-25-2019 7:00 A	Oct-25-2019 7:00 A	WEEK#3BOP	
336	34023548-1	AVP: 4B: 4B-PSV-2326 FAILED THE LIFT TEST, REBUILD VALVE, POST OUTAGE LIFT TEST		ThompsJe	BellRob	5h		0.00	Oct-27-2019 7:00 A	Oct-27-2019 12:00 A		
337	33254066-1	CTT-PERFORM 4B LEVEL SWITCH OPERABILITY TEST		ThompsJe	BellRob	10h		10.00	Oct-28-2019 7:00 A	Oct-28-2019 17:00 A	WEEK#3BOP	
338	33374146-8	4B - CONTRACTOR(MJM) TO RECONNECT CONDUIT AND WIRING (MJM)		WelchL	BellRob	8h		0.00	Oct-28-2019 7:00 A	Oct-28-2019 15:00 A	33374146-4	
339	27172900-4	VCON/CTT PM 4B-TCV-1005D INSPECTION RE-INSTALL ACTUATOR AND CHECK STROKE		ThompsJe	BellRob	5h		0.00	Oct-29-2019 7:00 A	Oct-29-2019 12:00 A	WEEK#2BOP, 27172900-3	
340	31392317-3	VCON/CTT PM 4B-PSV-3126, FDWTR PREHTR INLET PSV-TRI-ANNUAL INSPECTION		ThompsJe	BellRob	2h		0.00	Oct-29-2019 7:00 A	Oct-29-2019 9:00 A		
341	29126437-7	MCON/CTT PM 4B LP STEAM DRUM INSPECTION-TORQUE DRUM DOORS		WelchL	BellRob	3h		0.00	Nov-1-2019 7:00 A	Nov-1-2019 10:00 A		
342	33382403-7	MCON/CTT PM 4B IP STEAM DRUM INSPECTION-TORQUE DRUM DOORS		WelchL	BellRob	3h		0.00	Nov-1-2019 7:00 A	Nov-1-2019 10:00 A		
343	27172378-3	VCON/CTT PM 4B-FCV-48135-INSTALL ACTUATOR/INSTRUMENTATION/CHECK STROKE		ThompsJe	BellRob	5h		0.00	Nov-4-2019 7:00 A	Nov-4-2019 12:00 A	WEEK#2BOP, 27172378-2	
344	27172558-4	VCON/CTT PM : 4B-TCV-2007 INSPECTION-INSTALL AND CHECK STROKE,		ThompsJe	BellRob	5h		0.00	Nov-4-2019 7:00 A	Nov-4-2019 12:00 A	WEEK#2BOP, 27172558-3	
345	27172719-3	VCON/CTT PM : 4B-TCV-44351-INSTALL ACTUATOR/INSTRUMENTATION/CHECK STROKE		ThompsJe	BellRob	5h		0.00	Nov-4-2019 7:00 A	Nov-4-2019 12:00 A	WEEK#2BOP, 27172719-2	
346	27172776-3	VCON/CTT PM 4B-TCV-44148 INSTALL ACTUATOR/INSTRUMENTATION/CHECK STROKE		ThompsJe	BellRob	5h		0.00	Nov-4-2019 7:00 A	Nov-4-2019 12:00 A	WEEK#2BOP, 27172776-2	
347	27173107-3	VCON/CTT PM 4B-FCV-44451-INSTALL ACTUATOR/INSTRUMENTATION/CHECK STROKE		ThompsJe	BellRob	5h		0.00	Nov-4-2019 7:00 A	Nov-4-2019 12:00 A	WEEK#2BOP, 27173107-2	
348	33086411-3	VCON/CTT PM 4B-PCV-44350-INSTALL ACTUATOR/INSTRUMENTATION/CHECK STROKE		ThompsJe	BellRob	10h		0.00	Nov-4-2019 7:00 A	Nov-7-2019 17:00 A	WEEK#2BOP, 33086411-2	
349	33829194-1	CCI: 4B: PCV-44150 HP BYPASS REPLACEMENT OF CONTROLLER		ThompsJe	BellRob	48h		0.00	Nov-4-2019 7:00 A	Nov-19-2019 7:00 A		
350	33829294-1	CCI: 4B: PCV-44450 HRH BYPASS REPLACEMENT OF CONTROLLER		ThompsJe	BellRob	48h		0.00	Nov-4-2019 7:00 A	Nov-19-2019 7:00 A		
351	30791441-2	MCON/CTT PMT, 4B-MBX26AT001 CNTRL OIL FLTR REPLACEMENT		ThompsJe	BellRob	1h		1.00	Nov-6-2019 7:00 A	Nov-6-2019 8:00 A		
352	33882945-3	RELAY: 4A/4B NERC RELAY TESTING		BoggsJo	BellRob	20h		0.00	Nov-6-2019 7:00 A	Nov-20-2019 7:00 A	34082387-12	34431505-1
353	34082387-12	CT-4A/4B HANG PLANT LOTO Sub repair switches B/D 6244 and B/D 6246 and Line switch 6243 & BUSS #6 NERC RELAY TESTING		Waite	BellRob	4h		0.00	Nov-6-2019 7:00 A	Nov-8-2019 11:00 A		33882945-3
354	33628400-11	4B BRR, CNTR, PM, CONTROL ROOM PERFORM NERC BATTERY TEST		Waite	BellRob	6h		0.00	Nov-6-2019 8:00 A	Nov-6-2019 14:00 A	33628400-1	33628400-21
355	33374146-6	BRR-PMT-PERFORM PMT AND LEAKCHECK FOR THE 4B CT #2 LUBE OIL PUMP & MOTOR		ThompsJe	BellRob	2h		2.00	Nov-7-2019 7:00 A	Nov-7-2019 9:00 A	WEEK#7BOP	

BARTOW 2019 FALL OUTAGE			BARTOW OUTAGE								May-31-2022 11:06	
#	Activity ID	Activity Name	O-FL - Crew	O-FL - OPL	O-FL - Project Manager	Original Duration	Men Per Hour	Budgeted Labor Units	Start	Finish	Predecessors	Successors
356	27172776-6	SCAF 4B-TCV-44148 TO REMOVE PEARL WEAVE AROUND HANDRAIL		WeedenK	BellRob	2h		0.00	Nov-8-2019 7:00 A	Nov-8-2019 9:00 A		
357	27173031-6	MOON/CTT 4B GAS PATH GENERAL INSPECTION-CLOSE HRSG DOORS		WelchL	BellRob	72h		0.00	Nov-8-2019 7:00 A	Nov-11-2019 7:00 A	27173031-3	
358	33086411-7	INSU PM 4B-PCV-44350-INSTALL INSULATION		WeedenK	BellRob	3h		0.00	Nov-8-2019 7:00 A	Nov-8-2019 10:00 A	4B-BOP-START	
359	33382403-6	INSU PM : 4B IP STEAM DRUM INSPECTION-INSULATION RE-INSTALL		WeedenK	BellRob	3h		0.00	Nov-8-2019 7:00 A	Nov-8-2019 10:00 A	4B-BOP-START	
360	34082387-2	CT-4A/4B LIFT PLANT LOTO Sub repair switches B/D 6244 and B/D 6246 and Line switch 6243 & BUSS #6 NERC RELAY TESTING		Waite	BellRob	4h		0.00	Nov-8-2019 19:00 A	Nov-9-2019 23:00 A	34431505-1	
361	34431505-1	RELAY: 4A/4B: -Substation to repair switches B/D 6244 and B/D 6246 & BUSS #6 & NERC TEST (Also WO #34431840)		BoggsJo	BellRob	24h		0.00	Nov-9-2019 7:00 A	Nov-9-2019 19:00 A	33882945-3	34082387-2
362	27172787-3	VCON/CTT PM : 4B-PCV-44238-INSTALL ACTUATOR/INSTRUMENTATION/CHECK STROKE		ThompsJe	BellRob	5h		0.00	Nov-11-2019 7:00 A	Nov-11-2019 12:00 A	WEEK#2BOP, 27172787-2	
363	28540186-1	MOON/CTT LUBRICATE 4B CT TRB ENCLOSURE LOUVERS		ThompsJe	BellRob	7h		14.00	Nov-11-2019 7:00 A	Nov-11-2019 14:00 A		
364	31446547-7	MOON/CTT PM 4B HP STEAM DRUM INSPECTION-TORQUE DRUM DOORS		WelchL	BellRob	5h		0.00	Nov-11-2019 7:00 A	Nov-11-2019 12:00 A		
365	27172804-3	VCON/CTT PM 4B-PCV-44150-INSTALL ACTUATOR/INSTRUMENTATION/CHECK STROKE		ThompsJe	BellRob	10h		0.00	Nov-12-2019 7:00 A	Nov-12-2019 17:00 A	WEEK#2BOP, 27172804-2	
366	21995759-3	SCAF-PM 4B-MBA10CT003- REMOVE SCAFFOLDING		WeedenK	SeitzA	4h		0.00	Nov-14-2019 7:00 A	Nov-14-2019 11:00 A	4B-BOP-START	
367	21995767-3	SCAF-PM 4B-MBA10CT007- REMOVE SCAFFOLDING		WeedenK	SeitzA	4h		0.00	Nov-14-2019 7:00 A	Nov-14-2019 11:00 A	4B-BOP-START	
368	27172378-6	SCAF PM 4B-FCV-48135-REMOVE RIGGING SCAFFOLD		WeedenK	BellRob	4h		0.00	Nov-14-2019 7:00 A	Nov-14-2019 11:00 A	4B-BOP-START	
369	27172558-5	INSU PM: 4B-TCV-2007 INSPECTION-RE-INSTALL INSULATION		WeedenK	BellRob	2h		0.00	Nov-14-2019 7:00 A	Nov-14-2019 9:00 A		
370	27172558-8	SCAF PM; 4B-TCV-2007 INSPECTION-REMOVE RIGGING SCAFFOLD		WeedenK	BellRob	4h		0.00	Nov-14-2019 7:00 A	Nov-14-2019 11:00 A	4B-BOP-START	
371	27172719-6	INSU PM: 4B-TCV-44351-RE-INSTALL INSULATION/REMOVE PEARL WEAVE		WeedenK	BellRob	1h		0.00	Nov-14-2019 7:00 A	Nov-14-2019 8:00 A	4B-BOP-START	
372	27172787-6	INSU PM: 4B-PCV-44238-RE-INSTALL INSULATION/REMOVE PEARL WEAVE		WeedenK	BellRob	1h		0.00	Nov-14-2019 7:00 A	Nov-14-2019 8:00 A	4B-BOP-START	
373	27172787-8	SCAF PM: 4B-PCV-44238-REMOVE RIGGING		WeedenK	BellRob	3h		0.00	Nov-14-2019 7:00 A	Nov-14-2019 10:00 A	4B-BOP-START	
374	27172804-7	INSU PM 4B-PCV-44150-RE-INSTALL INSULATION		WeedenK	BellRob	3h		0.00	Nov-14-2019 7:00 A	Nov-14-2019 10:00 A	4B-BOP-START	
375	27172804-8	SCAF PM 4B-PCV-44150-REMOVE SCAFFOLD		WeedenK	BellRob	4h		0.00	Nov-14-2019 7:00 A	Nov-14-2019 11:00 A	4B-BOP-START	
376	27172900-5	INSU PM 4B-TCV-1005D INSPECTION-RE-INSTALL INSULATION		WeedenK	BellRob	2h		0.00	Nov-14-2019 7:00 A	Nov-14-2019 9:00 A	4B-BOP-START	
377	27172900-8	SCAF PM 4B-TCV-1005D INSPECTION-REMOVE SCAFFOLD		WeedenK	BellRob	4h		0.00	Nov-14-2019 7:00 A	Nov-14-2019 11:00 A	4B-BOP-START	
378	27173107-6	SCAF PM 4B-FCV-44451-REMOVE RIGGING SCAFFOLD		WeedenK	BellRob	3h		0.00	Nov-14-2019 7:00 A	Nov-14-2019 10:00 A	4B-BOP-START	
379	27928422-2	INSUL: 4B REPLACE 442-107 INSULATION SUPPORT		WeedenK	BellRob	3h		0.00	Nov-14-2019 7:00 A	Nov-14-2019 10:00 A		
380	28435692-4	INSUL: 4B 202-FCV-1245 INSULATION REINSTALLATION		WeedenK	BellRob	3h		0.00	Nov-14-2019 7:00 A	Nov-14-2019 10:00 A	4B-BOP-START	
381	30380314-6	SCAF PM: 4B EXCITER CLEAN EXCITER DIODES-REMOVE SCAFFOLDING		WeedenK	BellRob	4h		0.00	Nov-14-2019 7:00 A	Nov-14-2019 11:00 A	4B-BOP-START	
382	30987378-4	SCAF-4B- CT CO2 FIRE PROTECTION SYSTEM- REMOVE SCAFFOLD		WeedenK	BellRob	4h		0.00	Nov-14-2019 7:00 A	Nov-14-2019 11:00 A	4B-BOP-START	
383	31162962-3	INSU PM: 4B DSH-1303-REINSTALL INSULATION		WeedenK	BellRob	3h		0.00	Nov-14-2019 7:00 A	Nov-14-2019 10:00 A	4B-BOP-START	
384	31162962-5	SCAF PM : 4B DSH-1303 INSPECTION-REMOVE SCAFFOLD		WeedenK	BellRob	4h		0.00	Nov-14-2019 7:00 A	Nov-14-2019 11:00 A	4B-BOP-START	
385	31163016-3	INSU PM 4B-DSH-4406 INSPECTION-RE-INSTALL INSULATION,		WeedenK	BellRob	3h		0.00	Nov-14-2019 7:00 A	Nov-14-2019 10:00 A	4B-BOP-START	
386	32223940-3	4B SCAF-REMOVE SCAFFOLD WHEN FLEX LINES ARE REPAIRED		WeedenK	BellRob	4h		0.00	Nov-14-2019 7:00 A	Nov-14-2019 11:00 A	4B-BOP-START	
387	33086411-8	SCAF PM 4B-PCV-44350-REMOVE SCAFFOLD		WeedenK	BellRob	4h		0.00	Nov-14-2019 7:00 A	Nov-14-2019 11:00 A	4B-BOP-START	
388	33254066-3	4B SCAF-REMOVE SCAFFOLD USED TO ACCESS THE LEVEL SWITCH FILL/DRAIN PLUGS		WeedenK	BellRob	4h		0.00	Nov-14-2019 7:00 A	Nov-14-2019 11:00 A		
389	33528044-5	INSU-4B CT-INSULATORS TO RE-INSTALL INSULATION AFTER REPAIRS ARE PERFORMED		WeedenK	BellRob	3h		0.00	Nov-14-2019 7:00 A	Nov-14-2019 10:00 A	4B-BOP-START	

BARTOW 2019 FALL OUTAGE			BARTOW OUTAGE								May-31-2022 11:06	
#	Activity ID	Activity Name	O-FL - Crew	O-FL - OPL	O-FL - Project Manager	Original Duration	Men Per Hour	Budgeted Labor Units	Start	Finish	Predecessors	Successors
390	33528044-6	4B SCAF-SCAFFOLD TO BE REMOVED AFTER WORK IS COMPLETE		WeedenK	BellRob	4h		0.00	Nov-14-2019 7:00 A	Nov-14-2019 11:00 A	4B-BOP-START	
391	27172558-6	VCON/CTT PM : 4B-TCV-2007 INSPECTION-PERFORM PMT		ThompsJe	BellRob	2h		0.00	Nov-15-2019 7:00 A	Nov-15-2019 9:00 A	WEEK#7BOP	
392	27172719-4	VCON/CTT PM: 4B-TCV-44351-PERFORM PMT ON VALVE		ThompsJe	BellRob	2h		0.00	Nov-15-2019 7:00 A	Nov-15-2019 9:00 A	WEEK#7BOP	
393	27172776-4	VCON/CTT PM: PMT 4B-TCV-44148		ThompsJe	BellRob	2h		0.00	Nov-15-2019 7:00 A	Nov-15-2019 9:00 A	WEEK#7BOP	
394	27172787-4	VCON/CTT PM: 4B-PCV-44238-PERFORM PMT ON VALVE		ThompsJe	BellRob	2h		0.00	Nov-15-2019 7:00 A	Nov-15-2019 9:00 A	WEEK#7BOP	
395	27172804-4	VCON/CTT PM: PMT 4B-PCV-44150		ThompsJe	BellRob	2h		0.00	Nov-15-2019 7:00 A	Nov-15-2019 9:00 A	WEEK#7BOP	
396	27172900-6	VCON/CTT PM 4B-TCV-1005D-PERFORM PMT		ThompsJe	BellRob	1h		0.00	Nov-15-2019 7:00 A	Nov-15-2019 9:00 A	WEEK#7BOP	
397	27173107-4	VCON/CTT PM: 4B-FCV-44451-PERFORM PMT ON VALVE		ThompsJe	BellRob	2h		0.00	Nov-15-2019 7:00 A	Nov-15-2019 9:00 A	WEEK#7BOP	
398	30791523-2	MCON/CTT, PMT, 4B-MBX34AT001 CONTROL OIL FILTER REPLACEMENT		ThompsJe	BellRob	1h		1.00	Nov-15-2019 7:00 A	Nov-15-2019 8:00 A	WEEK#7BOP	
399	33086411-4	VCON/CTT PM: PMT 4B-PCV-44350		ThompsJe	BellRob	1h		0.00	Nov-15-2019 7:00 A	Nov-15-2019 9:00 A	WEEK#7BOP	
400	31476070-5	ENGR PM : 4B TRB INLET GUIDE VANE-CLOSEOUT INSPECTION		MajorRo	SeitzA	2h		2.00	Nov-24-2019 7:00*	Nov-24-2019 9:00		
401	33528044-4	ENG-4B ENGINEERING TO PERFORM VISUAL INSPECTION OF EXPANSION JOINT REPAIRS		MajorRo	BellRob	0h		0.00	Nov-24-2019 7:00	Nov-24-2019 7:00	4B-BOP-START, 33528044-1	
402	22354888-4	INSU: 4B: HP BLOWDOWN TANK DRAIN LINE LEAK, INSULATION INSTALLATION		WeedenK	BellRob	3h		0.00	Nov-25-2019 7:00*	Nov-25-2019 10:00		
403	27172165-1	MCON/CTT PM: 4B DIVERTER DMPR & RELATED EQUIPMENT		WelchL	BellRob	16h		48.00	Nov-25-2019 7:00*	Nov-26-2019 13:00	4B-BOP-START	
404	27172165-3	SCAF PM: 4B DIVERTER DMPR-REMOVE SCAFFOLDING		WeedenK	BellRob	4h		0.00	Nov-25-2019 7:00*	Nov-25-2019 11:00	4B-BOP-START	
405	28893045-1	4B SUBSTATION TO TROUBLESHOOT THE STANDING CIRCUIT BREAKER ALARMS		BoggsJo	BellRob	50h		16.00	Nov-25-2019 7:00*	Nov-29-2019 17:00		
406	29126437-6	INSU PM : 4B LP STEAM DRUM INSPECTION-INSULATION RE-INSTALL		WeedenK	BellRob	2h		0.00	Nov-25-2019 7:00*	Nov-25-2019 9:00	4B-BOP-START	
407	31392353-3	SCAF PM TRI-A 4B-PSV-4420 COLD REHT INLET #1 PSV-REMOVE SCAFFOLD		WeedenK	BellRob	3h		0.00	Nov-25-2019 7:00*	Nov-25-2019 10:00	31392353-2	
408	31446547-6	INSU PM : 4B HP STEAM DRUM INSPECTION-INSULATION RE-INSTALL		WeedenK	BellRob	2h		0.00	Nov-25-2019 7:00*	Nov-25-2019 9:00	4B-BOP-START	
409	33036823-3	SCAF PM TRI-A 4B-PSV-4421 COLD REHT INLET #2 PSV-REMOVE SCAFFOLD		WeedenK	BellRob	4h		0.00	Nov-25-2019 7:00*	Nov-25-2019 11:00	33036823-2	
410	31152932-1	BRR-4B REPLACE CAM RING(SPIDER) ON BIPEX COUPLING SIZE 142		ThompsJe	BellRob	4h		4.00	Dec-2-2019 7:00*	Dec-2-2019 11:00	WEEK#5BOP	
411	33431623-19	BRR,CTT: 4B CT REPLACE EXISTING CONDUIT WITH LARGER CONDUIT		ArmstroR	BellRob	10h		0.00	Dec-2-2019 7:00*	Dec-2-2019 17:00		
412	31645874-1	4B CT GENERATOR - ENDING WINDINGS, INSPECTION, AND ENHANCEMENT		EckerD	BellRob	32h		0.00	Dec-16-2019 7:00*	Dec-18-2019 15:00	4B-BOP-START	
413	30775424-2	MCON/CTT PM: 4B EXCITER-INLET AIR & INTAKE SILENCER FILTER		TraviR	BellRob	3h		6.00	Dec-17-2019 7:00*	Dec-17-2019 10:00		
414	30476647-1	4B CT- PERFORM A SMOKE TEST ON THE COMBUSTION TURBINE ENCLOSURE		SchwaA	SeitzA	6h		0.00	Jan-6-2020 7:00*	Jan-6-2020 13:00	4B-BOP-START	30987378-1
415	30987378-1	FCON-4B- CT CO2 FIRE PROTECTION SYSTEM INSPECTION		SchwaA	SeitzA	4h		16.00	Jan-6-2020 13:00*	Jan-6-2020 17:00	4B-BOP-START, 30476647-1	30987378-3
416	30987378-3	FCON-4B- CT NATURAL GAS DETECTORS- INSPECT AND CALIBRATE		SchwaA	SeitzA	2h		4.00	Jan-6-2020 17:00*	Jan-6-2020 19:00	30987378-1	
417	28772298-7	MCON: 4B ROTOR AIR COOLER FIN-FAN CLEANING		WelchL	BellRob	4h		0.00	Jan-20-2020 7:00*	Jan-20-2020 11:00		
418	31129794-1	CTT: 4B: GT EXHAUST TEMPERATURE 1A IS FAILING LOW, TROUBLESHOOT AND REPAIR		OTS	TraviR	3h		0.00	Jan-25-2020 17:00	Jan-25-2020 20:00	4B-SUT-262	
419	31805493-1	4B CTT-INSPECT AND TEST LIMIT SWITCHES FOR PROPER FUNCTION		OTS	TraviR	4h		4.00	Jan-25-2020 17:00	Jan-25-2020 21:00	4B-SUT-262	
420	22354888-3	CTT: 4B: HP BLOWDOWN TANK DRAIN LINE PMT		OTS	TraviR	1h		0.00	Jan-26-2020 16:00	Jan-26-2020 17:00	22354888-2, 4B-SUT-352	
421	27172588-2	PDM PM: SUPPORT 4B BLR FD PMP MOT		ReedC	BellRob	5h		5.00	Jan-27-2020 7:00*	Jan-27-2020 12:00	27172588-1, 4B-SUT-292	
422	28772298-4	PDM /CTT PMT 4B ROTOR AIR FAN & COOLER		ReedC	BellRob	1h		1.00	Jan-27-2020 7:00*	Jan-27-2020 8:00	28772298-2, 4B-SUT-C02-LOTO10	