



Maria Jose Moncada
Managing Attorney
Florida Power & Light Company
700 Universe Boulevard
Juno Beach, FL 33408
(561) 304-5795
(561) 691-7135 (facsimile)
maria.moncada@fpl.com

May 19, 2023

-VIA ELECTRONIC FILING-

Adam Teitzman
Division of Commission Clerk
Florida Public Service Commission
2540 Shumard Oak Blvd.
Tallahassee, FL 32399-0850

Re: Docket No. 20230001-EI

Dear Mr. Teitzman:

Attached for electronic filing in the above docket are Florida Power & Light Company's GPIF Actual Unit Performance Data Schedules covering the month of April 2023. These schedules are being filed at the same time but separately from the monthly A Schedules.

If there are any questions regarding this transmittal, please contact me at (561) 304-5795.

Sincerely,

s/ Maria Jose Moncada

Maria Jose Moncada

Attachments

cc: Counsel for Parties of Record (w/ attachment)

Florida Power & Light Company

700 Universe Boulevard, Juno Beach, FL 33408

:21320556

CERTIFICATE OF SERVICE
Docket No. 20230001-EI

I **HEREBY CERTIFY** that a true and correct copy of the foregoing has been furnished by electronic service on this 19th day of May 2023 to the following:

Suzanne Brownless
Ryan Sandy
Office of General Counsel
Florida Public Service Commission
2540 Shumard Oak Boulevard
Tallahassee, Florida 32399-0850
sbrownle@psc.state.fl.us
rsandy@psc.state.fl.us

Dianne M. Triplett
299 First Avenue North
St. Petersburg, Florida 33701
Dianne.triplett@duke-energy.com

Matthew R. Bernier
Stephanie A. Cuello
106 East College Avenue, Suite 800
Tallahassee, Florida 32301
matthew.bernier@duke-energy.com
stephanie.cuello@duke-energy.com
Attorneys for Duke Energy Florida

Robert L. Pickels
Duke Energy Florida
106 East College Avenue, Suite 800
Tallahassee, Florida 32301
robert.pickels@duke-energy.com
FLRegulatoryLegal@duke-energy.com

Robert Scheffel Wright
John Thomas LaVia, III
Gardner, Bist, Bowden, Dee, LaVia,
Wright, Perry & Harper, P.A.
1300 Thomaswood Drive
Tallahassee, FL 32308
schef@gbwlegal.com
jlavia@gbwlegal.com
Attorneys for Florida Retail Federation

Mary A. Wessling
Associate Public Counsel
Patricia A. Christensen
Associate Public Counsel
Charles J. Rehwinkel
Deputy Public Counsel
Office of Public Counsel
The Florida Legislature
111 W. Madison Street, Room 812
Tallahassee, Florida 32399
wessling.mary@leg.state.fl.us
christensen.patty@leg.state.fl.us
rehwinkel.charles@leg.state.fl.us

J. Jeffry Wahlen
Malcolm N. Means
Virginia Ponder
Ausley McMullen
123 S. Calhoun Street
Post Office Box 391
Tallahassee, Florida 32302
jwahlen@ausley.com
mmeans@ausley.com
vponder@ausley.com
Attorneys for Tampa Electric Company

Paula K. Brown
Tampa Electric Company
P.O. Box 111
Tampa, Florida 33601-0111
regdept@tecoenergy.com

Jon C. Moyle, Jr.
Moyle Law Firm, P.A.
118 North Gadsden Street
Tallahassee, Florida 32301
jmoyle@moylelaw.com
mqualls@moylelaw.com
**Attorneys for Florida Industrial Power
Users Group**

Mike Cassel
Vice President, Governmental
and Regulatory Affairs
Florida Public Utilities Company
208 Wildlight Avenue
Yulee, Florida 32097
mcassel@fpuc.com

Michelle D. Napier
Director, Regulatory Affairs
Florida Public Utilities Company
1635 Meathe Drive
West Palm Beach, Florida 33411
mnapier@fpuc.com

Peter J. Mattheis
Michael K. Lavanga
Joseph R. Briscar
Stone Mattheis Xenopoulos & Brew, PC
1025 Thomas Jefferson Street, NW
Eighth Floor, West Tower
Washington, DC 20007
pjm@smxblaw.com
mkl@smxblaw.com
jrb@smxblaw.com
Attorneys for Nucor Steel Florida, Inc.

Beth Keating
Gunster Law Firm
215 South Monroe Street, Suite 601
Tallahassee, Florida 32301-1804
bkeating@gunster.com
**Attorneys for Florida Public Utilities
Company**

James W. Brew
Laura Wynn Baker
Stone Mattheis Xenopoulos & Brew, P.C.
1025 Thomas Jefferson Street, NW
Eighth Floor, West Tower
Washington, D.C. 20007
jbrew@smxblaw.com
lwb@smxblaw.com
**Attorneys for White Springs
Agricultural Chemicals, Inc. d/b/a PCS
Phosphate – White Springs**

George Cavros
Southern Alliance for Clean Energy
120 E. Oakland Park Boulevard
Suite 105
Fort Lauderdale, Florida 33334
george@cavros-law.com
**Attorney for Southern Alliance for
Clean Energy**

By: s/ Maria Jose Moncada
Maria Jose Moncada
Florida Bar No. 0773301

ACTUAL PERFORMANCE DATA
 COMPANY: FLORIDA POWER AND LIGHT
 FROM: Jan-2023 TO: Dec-2023

		PLANT/UNIT: Cape Canaveral - PCC						PCC-03						
		Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Ytd
1	EAF (%)	96.1	98.8	95	99.4	0	0	0	0	0	0	0	0	97.3
2	PH	744	672	743	720	0	0	0	0	0	0	0	0	2879
3	SH	744	672	743	720	0	0	0	0	0	0	0	0	2879
4	RSH	0	0	0	0	0	0	0	0	0	0	0	0	0
5	UH	0	0	0	0	0	0	0	0	0	0	0	0	0
6	POH	0	0	0	0	0	0	0	0	0	0	0	0	0
7	FOH	0	0	0	0	0	0	0	0	0	0	0	0	0
8	MOH	0	0	0	0	0	0	0	0	0	0	0	0	0
9	PPOH	0	0	0	0	0	0	0	0	0	0	0	0	0
10	LRPP (MW)	0	0	0	0	0	0	0	0	0	0	0	0	0
11	PFOH	0	0.5	2.17	1.25	0	0	0	0	0	0	0	0	3.92
12	LRPF (MW)	0	206	420	720	0	0	0	0	0	0	0	0	488.43
13	PMOH	135.93	38.57	171.8	16.72	0	0	0	0	0	0	0	0	363.02
14	LRPM (MW)	269	269	269	269	0	0	0	0	0	0	0	0	269
15	NSC	1259	1259	1259	1259	0	0	0	0	0	0	0	0	1259
16	OPER BTU (MBTU)	3,941,524	3,963,216	4,103,789	4,201,371	0	0	0	0	0	0	0	0	16,209,900
17	OPER NET GEN (MWH)	593,012	595,674	615,286	626,834	0	0	0	0	0	0	0	0	2,430,806
18	ANOHR (BTU/KWH)	6,647	6,653	6,670	6,703	0	0	0	0	0	0	0	0	6,669
19	NOF (%)	63.3	70.4	65.8	69.2	0	0	0	0	0	0	0	0	67.1
20	NPC (MW)	1259	1259	1259	1259	0	0	0	0	0	0	0	0	1259

21	ANOHR EQUATION	ANOHR = A+B(N.O.F) A=0 B=0												
----	----------------	-------------------------------	--	--	--	--	--	--	--	--	--	--	--	--

NOTE : LINE 17 IS DATA WHEN THE UNIT IS SYNCHRONIZED TO THIS SYSTEM

FILED:
 SUSPENDED:
 EFFECTIVE:
 DOCKET NO:
 ORDER NO:

ISSUED BY: FLORIDA POWER AND LIGHT CO.

ACTUAL PERFORMANCE DATA
 COMPANY: FLORIDA POWER AND LIGHT
 FROM: Jan-2023 TO: Dec-2023

		PLANT/UNIT: Fort Myers - PFM						PFM-02						
		Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Ytd
1	EAF (%)	87.6	69.4	97.9	86.4	0	0	0	0	0	0	0	0	85.7
2	PH	744	672	743	720	0	0	0	0	0	0	0	0	2879
3	SH	744	546.65	743	720	0	0	0	0	0	0	0	0	2753.65
4	RSH	0	0	0	0	0	0	0	0	0	0	0	0	0
5	UH	0	125.35	0	0	0	0	0	0	0	0	0	0	125.35
6	POH	0	0	0	0	0	0	0	0	0	0	0	0	0
7	FOH	0	0	0	0	0	0	0	0	0	0	0	0	0
8	MOH	0	125.35	0	0	0	0	0	0	0	0	0	0	125.35
9	PPOH	0	0	0	524.32	0	0	0	0	0	0	0	0	524.32
10	LRPP (MW)	0	0	0	279	0	0	0	0	0	0	0	0	279
11	PFOH	0	97.93	15.7	49.78	0	0	0	0	0	0	0	0	163.42
12	LRPF (MW)	0	380.36	279.3	50.67	0	0	0	0	0	0	0	0	270.22
13	PMOH	744	237.57	76.52	83.67	0	0	0	0	0	0	0	0	1141.75
14	LRPM (MW)	207.42	409.99	279.44	187.5	0	0	0	0	0	0	0	0	252.93
15	NSC	1676	1676	1676	1676	0	0	0	0	0	0	0	0	1676
16	OPER BTU (MBTU)	5,450,944	4,071,133	6,853,520	5,877,636	0	0	0	0	0	0	0	0	22,253,233
17	OPER NET GEN (MWH)	714,336	531,742	961,459	819,651	0	0	0	0	0	0	0	0	3,027,188
18	ANOHR (BTU/KWH)	7,631	7,656	7,128	7,171	0	0	0	0	0	0	0	0	7,351
19	NOF (%)	57.3	58.0	77.2	67.9	0	0	0	0	0	0	0	0	65.6
20	NPC (MW)	1676	1676	1676	1676	0	0	0	0	0	0	0	0	1676

21	ANOHR EQUATION	ANOHR = A+B(N.O.F) A=0 B=0
----	----------------	-------------------------------

NOTE : LINE 17 IS DATA WHEN THE UNIT IS SYNCHRONIZED TO THIS SYSTEM

FILED:
 SUSPENDED:
 EFFECTIVE:
 DOCKET NO:
 ORDER NO:

ISSUED BY: FLORIDA POWER AND LIGHT CO.

ACTUAL PERFORMANCE DATA
 COMPANY: FLORIDA POWER AND LIGHT
 FROM: Jan-2023 TO: Dec-2023

		PLANT/UNIT: Manatee - PM3						PM3-03						
		Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Ytd
1	EAF (%)	93.6	88.4	96.8	98.8	0	0	0	0	0	0	0	0	94.5
2	PH	744	672	743	720	0	0	0	0	0	0	0	0	2879
3	SH	744	600.23	743	720	0	0	0	0	0	0	0	0	2807.23
4	RSH	0	0	0	0	0	0	0	0	0	0	0	0	0
5	UH	0	71.77	0	0	0	0	0	0	0	0	0	0	71.77
6	POH	0	0	0	0	0	0	0	0	0	0	0	0	0
7	FOH	0	0	0	0	0	0	0	0	0	0	0	0	0
8	MOH	0	71.77	0	0	0	0	0	0	0	0	0	0	71.77
9	PPOH	0	0	0	0	0	0	0	0	0	0	0	0	0
10	LRPP (MW)	0	0	0	0	0	0	0	0	0	0	0	0	0
11	PFOH	0	4.15	0	0	0	0	0	0	0	0	0	0	4.15
12	LRPF (MW)	0	301.8	0	0	0	0	0	0	0	0	0	0	301.8
13	PMOH	241.43	12.83	154.75	58.27	0	0	0	0	0	0	0	0	467.28
14	LRPM (MW)	246.88	538.75	191	191	0	0	0	0	0	0	0	0	229.42
15	NSC	1248	1248	1248	1248	0	0	0	0	0	0	0	0	1248
16	OPER BTU (MBTU)	3,421,533	3,407,422	4,210,148	4,474,886	0	0	0	0	0	0	0	0	15,513,989
17	OPER NET GEN (MWH)	493,392	499,407	610,543	651,480	0	0	0	0	0	0	0	0	2,254,822
18	ANOHR (BTU/KWH)	6,935	6,823	6,896	6,869	0	0	0	0	0	0	0	0	6,880
19	NOF (%)	53.1	66.6	65.8	72.5	0	0	0	0	0	0	0	0	64.3
20	NPC (MW)	1248	1248	1248	1248	0	0	0	0	0	0	0	0	1248

21	ANOHR EQUATION	ANOHR = A+B(N.O.F) A=0 B=0
----	----------------	-------------------------------

NOTE : LINE 17 IS DATA WHEN THE UNIT IS SYNCHRONIZED TO THIS SYSTEM

FILED:
 SUSPENDED:
 EFFECTIVE:
 DOCKET NO:
 ORDER NO:

ISSUED BY: FLORIDA POWER AND LIGHT CO.

ACTUAL PERFORMANCE DATA
 COMPANY: FLORIDA POWER AND LIGHT
 FROM: Jan-2023 TO: Dec-2023

		PLANT/UNIT: Martin - PM8						PM8-08						
		Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Ytd
1	EAF (%)	92.7	99.5	98.4	86.9	0	0	0	0	0	0	0	0	94.3
2	PH	744	672	743	720	0	0	0	0	0	0	0	0	2879
3	SH	663.07	561.63	737.65	720	0	0	0	0	0	0	0	0	2682.35
4	RSH	32.93	110.37	5.35	0	0	0	0	0	0	0	0	0	148.65
5	UH	48	0	0	0	0	0	0	0	0	0	0	0	48
6	POH	0	0	0	0	0	0	0	0	0	0	0	0	0
7	FOH	0	0	0	0	0	0	0	0	0	0	0	0	0
8	MOH	48	0	0	0	0	0	0	0	0	0	0	0	48
9	PPOH	0	0	0	337.22	0	0	0	0	0	0	0	0	337.22
10	LRPP (MW)	0	0	0	305.5	0	0	0	0	0	0	0	0	305.5
11	PFOH	3.27	21.05	0	3.82	0	0	0	0	0	0	0	0	28.13
12	LRPF (MW)	232.81	188.98	0	189	0	0	0	0	0	0	0	0	194.07
13	PMOH	30.55	0	77.4	61.27	0	0	0	0	0	0	0	0	169.22
14	LRPM (MW)	240.14	0	189	189	0	0	0	0	0	0	0	0	198.23
15	NSC	1222	1222	1222	1222	0	0	0	0	0	0	0	0	1222
16	OPER BTU (MBTU)	3,242,448	2,245,129	4,005,994	3,771,073	0	0	0	0	0	0	0	0	13,264,643
17	OPER NET GEN (MWH)	455,682	306,129	574,546	541,683	0	0	0	0	0	0	0	0	1,878,040
18	ANOHR (BTU/KWH)	7,116	7,334	6,972	6,962	0	0	0	0	0	0	0	0	7,063
19	NOF (%)	56.1	44.1	63.7	61.6	0	0	0	0	0	0	0	0	57.2
20	NPC (MW)	1222	1222	1222	1222	0	0	0	0	0	0	0	0	1222

21	ANOHR EQUATION	ANOHR = A+B(N.O.F) A=0 B=0
----	----------------	-------------------------------

NOTE : LINE 17 IS DATA WHEN THE UNIT IS SYNCHRONIZED TO THIS SYSTEM

FILED:
 SUSPENDED:
 EFFECTIVE:
 DOCKET NO:
 ORDER NO:

ISSUED BY: FLORIDA POWER AND LIGHT CO.

ACTUAL PERFORMANCE DATA
 COMPANY: FLORIDA POWER AND LIGHT
 FROM: Jan-2023 TO: Dec-2023

PLANT/UNIT: Okeechobee Energy Center - POK														POK-01
	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Ytd	
1	EAF (%)	95.6	98.8	65.2	63.2	0	0	0	0	0	0	0	80.4	
2	PH	744	672	743	720	0	0	0	0	0	0	0	2879	
3	SH	744	672	696.65	499.73	0	0	0	0	0	0	0	2612.38	
4	RSH	0	0	46.35	92.63	0	0	0	0	0	0	0	138.98	
5	UH	0	0	0	127.64	0	0	0	0	0	0	0	127.64	
6	POH	0	0	0	0	0	0	0	0	0	0	0	0	
7	FOH	0	0	0	0	0	0	0	0	0	0	0	0	
8	MOH	0	0	0	127.63	0	0	0	0	0	0	0	127.63	
9	PPOH	0	24.23	743	30	0	0	0	0	0	0	0	797.23	
10	LRPP (MW)	0	513	501.65	342	0	0	0	0	0	0	0	495.99	
11	PFOH	24.15	0	0	0.92	0	0	0	0	0	0	0	25.07	
12	LRPF (MW)	414.06	0	0	342	0	0	0	0	0	0	0	411.42	
13	PMOH	118.92	0	49.32	336	0	0	0	0	0	0	0	504.23	
14	LRPM (MW)	342	0	514	599.22	0	0	0	0	0	0	0	530.22	
15	NSC	1540	1540	1540	1540	0	0	0	0	0	0	0	1540	
16	OPER BTU (MBTU)	5,799,230	5,520,081	4,483,986	3,804,939	0	0	0	0	0	0	0	19,608,236	
17	OPER NET GEN (MWH)	904,010	867,316	706,268	590,342	0	0	0	0	0	0	0	3,067,936	
18	ANOHR (BTU/KWH)	6,415	6,365	6,349	6,445	0	0	0	0	0	0	0	6,391	
19	NOF (%)	78.9	83.8	65.8	76.7	0	0	0	0	0	0	0	76.2	
20	NPC (MW)	1540	1540	1540	1540	0	0	0	0	0	0	0	1540	

21	ANOHR EQUATION	ANOHR = A+B(N.O.F) A=0 B=0
----	----------------	-------------------------------

NOTE : LINE 17 IS DATA WHEN THE UNIT IS SYNCHRONIZED TO THIS SYSTEM

FILED:
 SUSPENDED:
 EFFECTIVE:
 DOCKET NO:
 ORDER NO:

ISSUED BY: FLORIDA POWER AND LIGHT CO.

ACTUAL PERFORMANCE DATA
 COMPANY: FLORIDA POWER AND LIGHT
 FROM: Jan-2023 TO: Dec-2023

		PLANT/UNIT: Port Everglades - PPE						PPE-05						
		Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Ytd
1	EAF (%)	90.5	98.1	38.1	90.9	0	0	0	0	0	0	0	0	78.9
2	PH	744	672	743	720	0	0	0	0	0	0	0	0	2879
3	SH	744	672	419.85	720	0	0	0	0	0	0	0	0	2555.85
4	RSH	0	0	0	0	0	0	0	0	0	0	0	0	0
5	UH	0	0	323.15	0	0	0	0	0	0	0	0	0	323.15
6	POH	0	0	0	0	0	0	0	0	0	0	0	0	0
7	FOH	0	0	0	0	0	0	0	0	0	0	0	0	0
8	MOH	0	0	323.15	0	0	0	0	0	0	0	0	0	323.15
9	PPOH	0	0	321.32	179.22	0	0	0	0	0	0	0	0	500.53
10	LRPP (MW)	0	0	378.81	382	0	0	0	0	0	0	0	0	379.95
11	PFOH	17.82	9.97	2	0.83	0	0	0	0	0	0	0	0	30.62
12	LRPF (MW)	305.02	361.27	353	250	0	0	0	0	0	0	0	0	324.97
13	PMOH	212.95	43.08	125.38	25.48	0	0	0	0	0	0	0	0	406.9
14	LRPM (MW)	353.22	250	274.53	250	0	0	0	0	0	0	0	0	311.58
15	NSC	1146	1146	1146	1146	0	0	0	0	0	0	0	0	1146
16	OPER BTU (MBTU)	2,988,310	3,591,374	1,748,852	3,364,595	0	0	0	0	0	0	0	0	11,693,130
17	OPER NET GEN (MWH)	434,393	527,133	254,886	477,045	0	0	0	0	0	0	0	0	1,693,457
18	ANOHR (BTU/KWH)	6,879	6,813	6,861	7,053	0	0	0	0	0	0	0	0	6,905
19	NOF (%)	50.9	68.5	52.8	57.8	0	0	0	0	0	0	0	0	57.8
20	NPC (MW)	1146	1146	1146	1146	0	0	0	0	0	0	0	0	1146

21	ANOHR EQUATION	ANOHR = A+B(N.O.F) A=0 B=0
----	----------------	-------------------------------

NOTE : LINE 17 IS DATA WHEN THE UNIT IS SYNCHRONIZED TO THIS SYSTEM

FILED:
 SUSPENDED:
 EFFECTIVE:
 DOCKET NO:
 ORDER NO:

ISSUED BY: FLORIDA POWER AND LIGHT CO.

ACTUAL PERFORMANCE DATA
 COMPANY: FLORIDA POWER AND LIGHT
 FROM: Jan-2023 TO: Dec-2023

		PLANT/UNIT: Riviera - PRV						PRV-05						
		Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Ytd
1	EAF (%)	93.4	97.3	95.5	95.3	0	0	0	0	0	0	0	0	95.3
2	PH	744	672	743	720	0	0	0	0	0	0	0	0	2879
3	SH	744	672	743	720	0	0	0	0	0	0	0	0	2879
4	RSH	0	0	0	0	0	0	0	0	0	0	0	0	0
5	UH	0	0	0	0	0	0	0	0	0	0	0	0	0
6	POH	0	0	0	0	0	0	0	0	0	0	0	0	0
7	FOH	0	0	0	0	0	0	0	0	0	0	0	0	0
8	MOH	0	0	0	0	0	0	0	0	0	0	0	0	0
9	PPOH	0	0	0	0	0	0	0	0	0	0	0	0	0
10	LRPP (MW)	0	0	0	0	0	0	0	0	0	0	0	0	0
11	PFOH	19.42	2.88	12.98	16.25	0	0	0	0	0	0	0	0	51.53
12	LRPF (MW)	427	160.04	423.04	423	0	0	0	0	0	0	0	0	409.81
13	PMOH	115.72	47.08	86.9	86.23	0	0	0	0	0	0	0	0	335.93
14	LRPM (MW)	464.79	472.05	423	423	0	0	0	0	0	0	0	0	444.27
15	NSC	1270	1270	1270	1270	0	0	0	0	0	0	0	0	1270
16	OPER BTU (MBTU)	2,968,322	2,928,748	3,936,125	4,012,162	0	0	0	0	0	0	0	0	13,845,358
17	OPER NET GEN (MWH)	438,583	444,639	591,777	605,690	0	0	0	0	0	0	0	0	2,080,689
18	ANOHR (BTU/KWH)	6,768	6,587	6,651	6,624	0	0	0	0	0	0	0	0	6,654
19	NOF (%)	46.4	52.1	62.7	66.2	0	0	0	0	0	0	0	0	56.9
20	NPC (MW)	1270	1270	1270	1270	0	0	0	0	0	0	0	0	1270

21	ANOHR EQUATION	ANOHR = A+B(N.O.F) A=0 B=0
----	----------------	-------------------------------

NOTE : LINE 17 IS DATA WHEN THE UNIT IS SYNCHRONIZED TO THIS SYSTEM

FILED:
 SUSPENDED:
 EFFECTIVE:
 DOCKET NO:
 ORDER NO:

ISSUED BY: FLORIDA POWER AND LIGHT CO.

ACTUAL PERFORMANCE DATA
 COMPANY: FLORIDA POWER AND LIGHT
 FROM: Jan-2023 TO: Dec-2023

PLANT/UNIT: St. Lucie Nuclear - PSL		PSL-01											
	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Ytd
1	EAF (%)	100	100	100	100	0	0	0	0	0	0	0	100
2	PH	744	672	743	720	0	0	0	0	0	0	0	2879
3	SH	744	672	743	720	0	0	0	0	0	0	0	2879
4	RSH	0	0	0	0	0	0	0	0	0	0	0	0
5	UH	0	0	0	0	0	0	0	0	0	0	0	0
6	POH	0	0	0	0	0	0	0	0	0	0	0	0
7	FOH	0	0	0	0	0	0	0	0	0	0	0	0
8	MOH	0	0	0	0	0	0	0	0	0	0	0	0
9	PPOH	0	0	0	0	0	0	0	0	0	0	0	0
10	LRPP (MW)	0	0	0	0	0	0	0	0	0	0	0	0
11	PFOH	0	0	0	0	0	0	0	0	0	0	0	0
12	LRPF (MW)	0	0	0	0	0	0	0	0	0	0	0	0
13	PMOH	0	0	0	0	0	0	0	0	0	0	0	0
14	LRPM (MW)	0	0	0	0	0	0	0	0	0	0	0	0
15	NSC	981	981	981	981	0	0	0	0	0	0	0	981
16	OPER BTU (MBTU)	7,643,839	6,897,660	7,626,276	7,392,433	0	0	0	0	0	0	0	29,560,207
17	OPER NET GEN (MWH)	740,947	672,577	741,852	716,977	0	0	0	0	0	0	0	2,872,353
18	ANOHR (BTU/KWH)	10,316	10,256	10,280	10,311	0	0	0	0	0	0	0	10,291
19	NOF (%)	101.5	102.0	101.8	101.5	0	0	0	0	0	0	0	101.7
20	NPC (MW)	981	981	981	981	0	0	0	0	0	0	0	981

21	ANOHR EQUATION	ANOHR = A+B(N.O.F) A=0 B=0
----	----------------	-------------------------------

NOTE : LINE 17 IS DATA WHEN THE UNIT IS SYNCHRONIZED TO THIS SYSTEM

FILED:
 SUSPENDED:
 EFFECTIVE:
 DOCKET NO:
 ORDER NO:

ISSUED BY: FLORIDA POWER AND LIGHT CO.

ACTUAL PERFORMANCE DATA
 COMPANY: FLORIDA POWER AND LIGHT
 FROM: Jan-2023 TO: Dec-2023

		PLANT/UNIT: St. Lucie Nuclear - PSL												PSL-02
		Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Ytd
1	EAF (%)	100	59.4	39.8	100	0	0	0	0	0	0	0	0	75
2	PH	744	672	743	720	0	0	0	0	0	0	0	0	2879
3	SH	744	408	315.12	720	0	0	0	0	0	0	0	0	2187.12
4	RSH	0	0	0	0	0	0	0	0	0	0	0	0	0
5	UH	0	264	427.88	0	0	0	0	0	0	0	0	0	691.88
6	POH	0	264	427.88	0	0	0	0	0	0	0	0	0	691.88
7	FOH	0	0	0	0	0	0	0	0	0	0	0	0	0
8	MOH	0	0	0	0	0	0	0	0	0	0	0	0	0
9	PPOH	0	27.08	91.87	0	0	0	0	0	0	0	0	0	118.95
10	LRPP (MW)	0	316.36	207.53	0	0	0	0	0	0	0	0	0	232.31
11	PFOH	0	0	0	0	0	0	0	0	0	0	0	0	0
12	LRPF (MW)	0	0	0	0	0	0	0	0	0	0	0	0	0
13	PMOH	0	0	0	0	0	0	0	0	0	0	0	0	0
14	LRPM (MW)	0	0	0	0	0	0	0	0	0	0	0	0	0
15	NSC	986	986	986	986	0	0	0	0	0	0	0	0	986
16	OPER BTU (MBTU)	7,661,502	4,111,434	3,054,627	7,413,658	0	0	0	0	0	0	0	0	22,241,220
17	OPER NET GEN (MWH)	754,116	402,558	296,328	727,530	0	0	0	0	0	0	0	0	2,180,532
18	ANOHR (BTU/KWH)	10,160	10,213	10,308	10,190	0	0	0	0	0	0	0	0	10,200
19	NOF (%)	102.8	99.9	91.8	102.5	0	0	0	0	0	0	0	0	100.5
20	NPC (MW)	986	986	986	986	0	0	0	0	0	0	0	0	986

21	ANOHR EQUATION	ANOHR = A+B(N.O.F) A=0 B=0												
----	----------------	-------------------------------	--	--	--	--	--	--	--	--	--	--	--	--

NOTE : LINE 17 IS DATA WHEN THE UNIT IS SYNCHRONIZED TO THIS SYSTEM

FILED:
 SUSPENDED:
 EFFECTIVE:
 DOCKET NO:
 ORDER NO:

ISSUED BY: FLORIDA POWER AND LIGHT CO.

ACTUAL PERFORMANCE DATA
 COMPANY: FLORIDA POWER AND LIGHT
 FROM: Jan-2023 TO: Dec-2023

		PLANT/UNIT: Turkey Point Nuclear - PTN												PTN-03
		Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Ytd
1	EAF (%)	100	100	100	21.2	0	0	0	0	0	0	0	0	80.3
2	PH	744	672	743	720	0	0	0	0	0	0	0	0	2879
3	SH	744	672	743	168.02	0	0	0	0	0	0	0	0	2327.02
4	RSH	0	0	0	0	0	0	0	0	0	0	0	0	0
5	UH	0	0	0	551.98	0	0	0	0	0	0	0	0	551.98
6	POH	0	0	0	551.98	0	0	0	0	0	0	0	0	551.98
7	FOH	0	0	0	0	0	0	0	0	0	0	0	0	0
8	MOH	0	0	0	0	0	0	0	0	0	0	0	0	0
9	PPOH	0	0	0	27.57	0	0	0	0	0	0	0	0	27.57
10	LRPP (MW)	0	0	0	477.07	0	0	0	0	0	0	0	0	477.07
11	PFOH	0	0	0	0	0	0	0	0	0	0	0	0	0
12	LRPF (MW)	0	0	0	0	0	0	0	0	0	0	0	0	0
13	PMOH	0	0	0	0	0	0	0	0	0	0	0	0	0
14	LRPM (MW)	0	0	0	0	0	0	0	0	0	0	0	0	0
15	NSC	837	837	837	837	0	0	0	0	0	0	0	0	837
16	OPER BTU (MBTU)	6,706,970	6,058,023	6,698,114	1,387,273	0	0	0	0	0	0	0	0	20,850,380
17	OPER NET GEN (MWH)	645,923	581,002	644,083	130,477	0	0	0	0	0	0	0	0	2,001,485
18	ANOHR (BTU/KWH)	10,384	10,427	10,399	10,632	0	0	0	0	0	0	0	0	10,417
19	NOF (%)	103.7	103.3	103.6	91.6	0	0	0	0	0	0	0	0	102.7
20	NPC (MW)	837	837	837	837	0	0	0	0	0	0	0	0	837

21	ANOHR EQUATION	ANOHR = A+B(N.O.F) A=0 B=0												
----	----------------	-------------------------------	--	--	--	--	--	--	--	--	--	--	--	--

NOTE : LINE 17 IS DATA WHEN THE UNIT IS SYNCHRONIZED TO THIS SYSTEM

FILED:
 SUSPENDED:
 EFFECTIVE:
 DOCKET NO:
 ORDER NO:

ISSUED BY: FLORIDA POWER AND LIGHT CO.

ACTUAL PERFORMANCE DATA
 COMPANY: FLORIDA POWER AND LIGHT
 FROM: Jan-2023 TO: Dec-2023

		PLANT/UNIT: Turkey Point Nuclear - PTN												PTN-04
		Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Ytd
1	EAF (%)	100	100	100	100	0	0	0	0	0	0	0	0	100
2	PH	744	672	743	720	0	0	0	0	0	0	0	0	2879
3	SH	744	672	743	720	0	0	0	0	0	0	0	0	2879
4	RSH	0	0	0	0	0	0	0	0	0	0	0	0	0
5	UH	0	0	0	0	0	0	0	0	0	0	0	0	0
6	POH	0	0	0	0	0	0	0	0	0	0	0	0	0
7	FOH	0	0	0	0	0	0	0	0	0	0	0	0	0
8	MOH	0	0	0	0	0	0	0	0	0	0	0	0	0
9	PPOH	0	0	0	0	0	0	0	0	0	0	0	0	0
10	LRPP (MW)	0	0	0	0	0	0	0	0	0	0	0	0	0
11	PFOH	0	0	0	0	0	0	0	0	0	0	0	0	0
12	LRPF (MW)	0	0	0	0	0	0	0	0	0	0	0	0	0
13	PMOH	0	0	0	0	0	0	0	0	0	0	0	0	0
14	LRPM (MW)	0	0	0	0	0	0	0	0	0	0	0	0	0
15	NSC	844	844	844	844	0	0	0	0	0	0	0	0	844
16	OPER BTU (MBTU)	6,707,251	6,058,587	6,698,429	6,491,369	0	0	0	0	0	0	0	0	25,955,636
17	OPER NET GEN (MWH)	652,201	588,956	652,212	630,286	0	0	0	0	0	0	0	0	2,523,656
18	ANOHR (BTU/KWH)	10,284	10,287	10,270	10,299	0	0	0	0	0	0	0	0	10,285
19	NOF (%)	103.9	103.8	104.0	103.7	0	0	0	0	0	0	0	0	103.9
20	NPC (MW)	844	844	844	844	0	0	0	0	0	0	0	0	844

21	ANOHR EQUATION	ANOHR = A+B(N.O.F) A=0 B=0												
----	----------------	-------------------------------	--	--	--	--	--	--	--	--	--	--	--	--

NOTE : LINE 17 IS DATA WHEN THE UNIT IS SYNCHRONIZED TO THIS SYSTEM

FILED:
 SUSPENDED:
 EFFECTIVE:
 DOCKET NO:
 ORDER NO:

ISSUED BY: FLORIDA POWER AND LIGHT CO.

ACTUAL PERFORMANCE DATA
 COMPANY: FLORIDA POWER AND LIGHT
 FROM: Jan-2023 TO: Dec-2023

PLANT/UNIT: West County Energy Center - PWC														PWC-01
	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Ytd	
1	EAF (%)	74.7	94.6	65.8	74.8	0	0	0	0	0	0	0	77.1	
2	PH	744	672	743	720	0	0	0	0	0	0	0	2879	
3	SH	572.53	672	743	720	0	0	0	0	0	0	0	2707.53	
4	RSH	0	0	0	0	0	0	0	0	0	0	0	0	
5	UH	171.47	0	0	0	0	0	0	0	0	0	0	171.47	
6	POH	0	0	0	0	0	0	0	0	0	0	0	0	
7	FOH	0	0	0	0	0	0	0	0	0	0	0	0	
8	MOH	171.47	0	0	0	0	0	0	0	0	0	0	171.47	
9	PPOH	0	3.53	743	486.1	0	0	0	0	0	0	0	1232.63	
10	LRPP (MW)	0	400	400	400	0	0	0	0	0	0	0	400	
11	PFOH	29.52	14.85	0	4.13	0	0	0	0	0	0	0	48.5	
12	LRPF (MW)	398	398	0	181.89	0	0	0	0	0	0	0	379.58	
13	PMOH	14.65	89.28	32.17	56.82	0	0	0	0	0	0	0	192.92	
14	LRPM (MW)	582.76	404	239	400	0	0	0	0	0	0	0	388.88	
15	NSC	1201	1201	1201	1201	0	0	0	0	0	0	0	1201	
16	OPER BTU (MBTU)	2,379,777	3,398,590	3,438,648	3,933,873	0	0	0	0	0	0	0	13,150,888	
17	OPER NET GEN (MWH)	333,233	489,962	489,885	564,386	0	0	0	0	0	0	0	1,877,466	
18	ANOHR (BTU/KWH)	7,141	6,936	7,019	6,970	0	0	0	0	0	0	0	7,005	
19	NOF (%)	48.2	60.7	54.9	65.3	0	0	0	0	0	0	0	57.7	
20	NPC (MW)	1201	1201	1201	1201	0	0	0	0	0	0	0	1201	

21	ANOHR EQUATION	ANOHR = A+B(N.O.F) A=0 B=0
----	----------------	-------------------------------

NOTE : LINE 17 IS DATA WHEN THE UNIT IS SYNCHRONIZED TO THIS SYSTEM

FILED:
 SUSPENDED:
 EFFECTIVE:
 DOCKET NO:
 ORDER NO:

ISSUED BY: FLORIDA POWER AND LIGHT CO.

ACTUAL PERFORMANCE DATA
 COMPANY: FLORIDA POWER AND LIGHT
 FROM: Jan-2023 TO: Dec-2023

PLANT/UNIT: West County Energy Center - PWC														PWC-02
	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Ytd	
1	EAF (%)	78.6	94.4	93	98.8	0	0	0	0	0	0	0	91	
2	PH	744	672	743	720	0	0	0	0	0	0	0	2879	
3	SH	591.33	668.72	743	720	0	0	0	0	0	0	0	2723.05	
4	RSH	0	3.28	0	0	0	0	0	0	0	0	0	3.28	
5	UH	152.67	0	0	0	0	0	0	0	0	0	0	152.67	
6	POH	0	0	0	0	0	0	0	0	0	0	0	0	
7	FOH	0	0	0	0	0	0	0	0	0	0	0	0	
8	MOH	152.67	0	0	0	0	0	0	0	0	0	0	152.67	
9	PPOH	0	0	0	26.32	0	0	0	0	0	0	0	26.32	
10	LRPP (MW)	0	0	0	400	0	0	0	0	0	0	0	400	
11	PFOH	0	31.55	0	0	0	0	0	0	0	0	0	31.55	
12	LRPF (MW)	0	476.26	0	0	0	0	0	0	0	0	0	476.26	
13	PMOH	11.93	74.03	133.48	0	0	0	0	0	0	0	0	219.45	
14	LRPM (MW)	682.29	404	469.82	0	0	0	0	0	0	0	0	459.17	
15	NSC	1201	1201	1201	1201	0	0	0	0	0	0	0	1201	
16	OPER BTU (MBTU)	2,646,326	3,311,800	4,438,110	4,867,767	0	0	0	0	0	0	0	15,264,003	
17	OPER NET GEN (MWH)	379,276	485,260	641,387	710,554	0	0	0	0	0	0	0	2,216,477	
18	ANOHR (BTU/KWH)	6,977	6,825	6,920	6,851	0	0	0	0	0	0	0	6,887	
19	NOF (%)	53.1	60.4	71.9	82.2	0	0	0	0	0	0	0	67.7	
20	NPC (MW)	1201	1201	1201	1201	0	0	0	0	0	0	0	1201	

21	ANOHR EQUATION	ANOHR = A+B(N.O.F) A=0 B=0
----	----------------	-------------------------------

NOTE : LINE 17 IS DATA WHEN THE UNIT IS SYNCHRONIZED TO THIS SYSTEM

FILED:
 SUSPENDED:
 EFFECTIVE:
 DOCKET NO:
 ORDER NO:

ISSUED BY: FLORIDA POWER AND LIGHT CO.

ACTUAL PERFORMANCE DATA
 COMPANY: FLORIDA POWER AND LIGHT
 FROM: Jan-2023 TO: Dec-2023

PLANT/UNIT: West County Energy Center - PWC														PWC-03
	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Ytd	
1	EAF (%)	91.6	53.1	0	0	0	0	0	0	0	0	0	36.1	
2	PH	744	672	743	720	0	0	0	0	0	0	0	2879	
3	SH	744	455.3	0	0	0	0	0	0	0	0	0	1199.3	
4	RSH	0	0	0	0	0	0	0	0	0	0	0	0	
5	UH	0	216.7	743	720	0	0	0	0	0	0	0	1679.7	
6	POH	0	216.7	743	720	0	0	0	0	0	0	0	1679.7	
7	FOH	0	0	0	0	0	0	0	0	0	0	0	0	
8	MOH	0	0	0	0	0	0	0	0	0	0	0	0	
9	PPOH	0	0.28	0	0	0	0	0	0	0	0	0	0.28	
10	LRPP (MW)	0	484	0	0	0	0	0	0	0	0	0	484	
11	PFOH	0	0	0	0	0	0	0	0	0	0	0	0	
12	LRPF (MW)	0	0	0	0	0	0	0	0	0	0	0	0	
13	PMOH	190.13	256.77	0	0	0	0	0	0	0	0	0	446.9	
14	LRPM (MW)	398	460.96	0	0	0	0	0	0	0	0	0	434.17	
15	NSC	1207	1207	1207	1207	0	0	0	0	0	0	0	1207	
16	OPER BTU (MBTU)	3,350,008	2,000,300	21,802	20,983	0	0	0	0	0	0	0	5,393,093	
17	OPER NET GEN (MWH)	465,513	274,424	-396.0	-1275.0	0	0	0	0	0	0	0	738,266	
18	ANOHR (BTU/KWH)	7,196	7,289	0	0	0	0	0	0	0	0	0	7,305	
19	NOF (%)	51.8	49.9	0	-4.4	0	0	0	0	0	0	0	50.0	
20	NPC (MW)	1207	1207	1207	1207	0	0	0	0	0	0	0	1207	

21	ANOHR EQUATION	ANOHR = A+B(N.O.F) A=0 B=0
----	----------------	-------------------------------

NOTE : LINE 17 IS DATA WHEN THE UNIT IS SYNCHRONIZED TO THIS SYSTEM

FILED:
 SUSPENDED:
 EFFECTIVE:
 DOCKET NO:
 ORDER NO:

ISSUED BY: FLORIDA POWER AND LIGHT CO.

ACTUAL PERFORMANCE DATA
 COMPANY: FLORIDA POWER AND LIGHT
 FROM: Jan-2023 TO: Dec-2023

		PLANT/UNIT: Turkey Point - TP5					TP5-05							
		Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Ytd
1	EAF (%)	95.6	80.6	75.6	98.6	0	0	0	0	0	0	0	0	87.7
2	PH	744	672	743	720	0	0	0	0	0	0	0	0	2879
3	SH	706.13	601.73	733.93	720	0	0	0	0	0	0	0	0	2761.8
4	RSH	37.87	70.27	9.07	0	0	0	0	0	0	0	0	0	117.2
5	UH	0	0	0	0	0	0	0	0	0	0	0	0	0
6	POH	0	0	0	0	0	0	0	0	0	0	0	0	0
7	FOH	0	0	0	0	0	0	0	0	0	0	0	0	0
8	MOH	0	0	0	0	0	0	0	0	0	0	0	0	0
9	PPOH	0	435.45	636.08	38.83	0	0	0	0	0	0	0	0	1110.37
10	LRPP (MW)	0	316.5	316.5	316.5	0	0	0	0	0	0	0	0	316.5
11	PFOH	0	2.53	11.37	0.28	0	0	0	0	0	0	0	0	14.18
12	LRPF (MW)	0	336.5	316.5	316.5	0	0	0	0	0	0	0	0	320.07
13	PMOH	95.98	74.63	132.73	0	0	0	0	0	0	0	0	0	303.35
14	LRPM (MW)	428.39	348.67	188.5	0	0	0	0	0	0	0	0	0	303.81
15	NSC	1266	1266	1266	1266	0	0	0	0	0	0	0	0	1266
16	OPER BTU (MBTU)	2,762,237	2,333,031	3,217,536	4,294,836	0	0	0	0	0	0	0	0	12,607,639
17	OPER NET GEN (MWH)	375,049	318,249	453,204	609,068	0	0	0	0	0	0	0	0	1,755,570
18	ANOHR (BTU/KWH)	7,365	7,331	7,100	7,051	0	0	0	0	0	0	0	0	7,182
19	NOF (%)	42.0	41.8	48.8	66.8	0	0	0	0	0	0	0	0	50.2
20	NPC (MW)	1266	1266	1266	1266	0	0	0	0	0	0	0	0	1266

21	ANOHR EQUATION	ANOHR = A+B(N.O.F) A=0 B=0
----	----------------	-------------------------------

NOTE : LINE 17 IS DATA WHEN THE UNIT IS SYNCHRONIZED TO THIS SYSTEM

FILED:
 SUSPENDED:
 EFFECTIVE:
 DOCKET NO:
 ORDER NO:

ISSUED BY: FLORIDA POWER AND LIGHT CO.

ACTUAL PERFORMANCE DATA
COMPANY: FLORIDA POWER AND LIGHT
FROM: Jan-2023 TO: Dec-2023

PLANT/UNIT: Cape Canaveral - PCC		PCC-03		
DATE	OUTAGE TYPE(1)	HOURS	(MW) AFFECTED	DESCRIPTION
2023-01-06	PMO	72.6	269.00	32 SNOW
2023-01-19	PMO	23.6	269.00	31 SNOW
2023-01-20	PMO	12.2	269.00	31 SNOW
2023-01-21	PMO	27.4	269.00	32 SNOW
2023-02-08	PFO	0.5	206.00	PCC 32 GV2 Derating
2023-02-10	PMO	38.5	269.00	PCC 32 GV2 MO
2023-03-09	PMO	89.0	269.00	PCC 32 MO
2023-03-18	PMO	82.7	269.00	CT 32 MO
2023-03-29	PFO	2.1	269.00	PCC CT32 HRH bypass valve fail
2023-03-29	PFO	2.1	151.00	PCC CT32 HRH bypass valve fail
2023-04-05	PFO	1.2	269.00	PCC 32 HRH bypass valve
2023-04-05	PFO	1.2	451.00	PCC 32 HRH bypass valve
2023-04-13	PMO	16.7	269.00	PCC 32

(1) FFO - FULL FORCED OUTAGE
PPO - PARTIAL PLANNED OUTAGE
PMO - PARTIAL MAINTENANCE OUTAGE
PO - PLANNED OUTAGE
PFO - PARTIAL FORCED OUTAGE
FMO - FULL MAINTENANCE OUTAGE

FILED:
SUSPENDED:
EFFECTIVE:
DOCKET NO:
ORDER NO:

ISSUED BY: FLORIDA POWER AND LIGHT CO.

ACTUAL PERFORMANCE DATA
 COMPANY: FLORIDA POWER AND LIGHT
 FROM: Jan-2023 TO: Dec-2023

PLANT/UNIT: Fort Myers - PFM		PFM-02		
DATE	OUTAGE TYPE(1)	HOURS	(MW) AFFECTED	DESCRIPTION
2023-01-01	PMO	0.0	131.00	PFM ST 1 MOF Extension - Control Valve Issues
2023-01-01	PMO	0.0	0.50	PFM ST 1 MOF Extension - Control Valve Issues
2023-01-01	PMO	0.0	0.50	PFM ST 1 MOF Extension - Control Valve Issues
2023-01-01	PMO	0.0	0.50	PFM ST 1 MOF Extension - Control Valve Issues
2023-01-01	PMO	0.0	0.50	PFM ST 1 MOF Extension - Control Valve Issues
2023-01-01	PMO	0.0	0.50	PFM ST 1 MOF Extension - Control Valve Issues
2023-01-01	PMO	0.0	0.50	PFM ST 1 MOF Extension - Control Valve Issues
2023-01-01	PMO	743.9	131.00	PFM ST1 MOF Extension - LP Steam Control Valve Issues
2023-01-01	PMO	743.9	0.50	PFM ST1 MOF Extension - LP Steam Control Valve Issues
2023-01-01	PMO	619.9	0.50	PFM ST1 MOF Extension - LP Steam Control Valve Issues
2023-01-01	PMO	743.9	0.50	PFM ST1 MOF Extension - LP Steam Control Valve Issues
2023-01-01	PMO	216.5	0.50	PFM ST1 MOF Extension - LP Steam Control Valve Issues
2023-01-01	PMO	695.9	0.50	PFM ST1 MOF Extension - LP Steam Control Valve Issues
2023-01-01	PMO	722.4	0.50	PFM ST1 MOF Extension - LP Steam Control Valve Issues
2023-01-10	PMO	50.6	187.50	PFM 2D Task MOF - Remote Purge Test and Water Wash
2023-01-10	PMO	50.6	0.50	PFM ST1 MOF Extension - LP Steam Control Valve Issues
2023-01-10	PMO	50.6	87.00	PFM 2D Task MOF - Remote Purge Test and Water Wash
2023-01-12	PMO	188.7	0.50	PFM ST1 MOF Extension - LP Steam Control Valve Issues
2023-01-15	PMO	4.8	102.00	PFM 2D Task MOF - Tuning
2023-01-15	PMO	4.8	60.06	PFM 2D Task MOF - Tuning
2023-01-19	PMO	19.0	187.50	PFM 2D Event MOF - Refill transformer oil
2023-01-19	PMO	19.0	0.50	PFM ST1 MOF Extension - LP Steam Control Valve Issues
2023-01-20	PMO	245.3	0.50	PFM ST1 MOF Extension - LP Steam Control Valve Issues
2023-01-26	PMO	35.9	187.50	PFM 2B Event MOF - Repair IP Intermittent blowdown line
2023-01-26	PMO	35.9	0.50	PFM ST1 MOF Extension - LP Steam Control Valve Issues
2023-01-26	PMO	35.9	86.69	PFM 2B Event MOF - Repair IP Intermittent blowdown line
2023-01-28	PMO	88.0	0.50	PFM ST1 MOF Extension - LP Steam Control Valve Issues
2023-01-30	PMO	74.6	187.50	PFM 2E Task MOF - PnC NERC collector bus 6 year compliance maintenance
2023-01-30	PMO	48.0	0.50	PFM ST1 MOF Extension - LP Steam Control Valve Issues
2023-01-30	PMO	74.6	190.00	PFM 2E Task MOF - PnC NERC collector bus 6 year compliance maintenance
2023-01-31	PMO	45.1	187.50	PFM 2D Task MOF - PnC NERC collector bus 6 year compliance maintenance
2023-01-31	PMO	23.7	0.50	PFM ST1 MOF Extension - LP Steam Control Valve Issues
2023-01-31	PMO	45.1	190.00	PFM 2D Task MOF - PnC NERC collector bus 6 year compliance maintenance
2023-01-31	PMO	51.9	187.50	PFM 2F Task MOF - PnC NERC collector bus 6 year compliance maintenance
2023-01-31	PMO	21.5	0.50	PFM ST1 MOF Extension - LP Steam Control Valve Issues
2023-01-31	PMO	48.2	20.00	PFM 2F Task MOF - PnC NERC collector bus 6 year compliance maintenance
2023-02-01	PMO	0.0	131.00	PFM ST1 MOF Extension - LP Steam Control Valves
2023-02-01	PMO	0.0	0.50	PFM ST1 MOF Extension - LP Steam Control Valves
2023-02-01	PMO	0.0	0.50	PFM ST1 MOF Extension - LP Steam Control Valves
2023-02-01	PMO	0.0	0.50	PFM ST1 MOF Extension - LP Steam Control Valves

2023-02-01	PMO		0.0	0.50	PFM ST1 MOF Extension - LP Steam Control Valves
2023-02-01	PMO		0.0	0.50	PFM ST1 MOF Extension - LP Steam Control Valves
2023-02-01	PMO		0.0	0.50	PFM ST1 MOF Extension - LP Steam Control Valves
2023-02-01	PMO		0.0	110.00	PFM ST1 MOF Extension - LP Steam Control Valves
2023-02-01	PMO		120.8	131.00	PFM ST1 MOF Extension - LP Steam Control Valve Issues
2023-02-01	PMO		33.2	0.50	PFM ST1 MOF Extension - LP Steam Control Valve Issues
2023-02-01	PMO		29.6	0.50	PFM ST1 MOF Extension - LP Steam Control Valve Issues
2023-02-01	PMO		25.0	0.50	PFM ST1 MOF Extension - LP Steam Control Valve Issues
2023-02-01	PMO		21.3	0.50	PFM ST1 MOF Extension - LP Steam Control Valve Issues
2023-02-01	PMO		26.6	0.50	PFM ST1 MOF Extension - LP Steam Control Valve Issues
2023-02-01	PMO		30.4	0.50	PFM ST1 MOF Extension - LP Steam Control Valve Issues
2023-02-01	PMO		26.6	110.00	PFM ST1 MOF Extension - LP Steam Control Valve Issues
2023-02-01	PMO		99.3	0.50	PFM ST1 MOF Extension - LP Steam Control Valve Issues
2023-02-02	PMO		44.9	187.50	PFM 2C Task MOF - PnC NERC collector bus 6 year compliance maintenance
2023-02-02	PMO		44.9	0.50	PFM ST1 MOF Extension - LP Steam Control Valve Issues
2023-02-02	PMO		1.6	190.00	PFM 2C Task MOF - PnC NERC collector bus 6 year compliance maintenance
2023-02-02	PMO		92.3	0.50	PFM ST1 MOF Extension - LP Steam Control Valve Issues
2023-02-02	PMO		3.7	20.00	PFM 2F Task MOF - PnC NERC collector bus 6 year compliance maintenance
2023-02-02	PMO		43.3	80.00	PFM 2C Task MOF - PnC NERC collector bus 6 year compliance maintenance
2023-02-02	PMO		93.6	90.00	PFM ST1 MOF Extension - LP Steam Control Valve Issues
2023-02-02	PMO		40.3	187.50	PFM 2B Task MOF - PnC NERC collector bus 6 year compliance maintenance
2023-02-02	PMO		40.3	0.50	PFM ST1 MOF Extension - LP Steam Control Valve Issues
2023-02-02	PMO		0.8	190.00	PFM 2B Task MOF - PnC NERC collector bus 6 year compliance maintenance
2023-02-02	PMO		90.1	0.50	PFM ST1 MOF Extension - LP Steam Control Valve Issues
2023-02-02	PMO		39.5	20.00	PFM 2B Task MOF - PnC NERC collector bus 6 year compliance maintenance
2023-02-02	PMO		36.7	187.50	PFM 2A Task MOF - PnC NERC collector bus 6 year compliance maintenance
2023-02-02	PMO		36.7	0.50	PFM ST1 MOF Extension - LP Steam Control Valve Issues
2023-02-02	PMO		36.7	190.00	PFM 2A Task MOF - PnC NERC collector bus 6 year compliance maintenance
2023-02-03	PMO		50.2	0.50	PFM ST1 MOF Extension - LP Steam Control Valve Issues
2023-02-03	PMO		50.8	0.50	PFM ST1 MOF Extension - LP Steam Control Valve Issues
2023-02-03	PMO		50.2	0.50	PFM ST1 MOF Extension - LP Steam Control Valve Issues
2023-02-05	PMO		1.8	187.50	PFM 2E Event MOF - ST1 stop valve replacement
2023-02-05	PMO		128.1	0.50	PFM ST1 MOF Extension - LP Steam Control Valve Issues
2023-02-06	PMO		0.5	187.50	PFM 2A Event MOF - ST1 stop valve replacement
2023-02-06	PMO		0.5	187.50	PFM 2C Event MOF - ST1 stop valve replacement
2023-02-06	PMO		126.6	0.50	PFM ST1 MOF Extension - LP Steam Control Valve Issues
2023-02-06	PMO		126.2	0.50	PFM ST1 MOF Extension - LP Steam Control Valve Issues
2023-02-06	PMO		0.5	420.00	PFM ST2 Event MOF - ST1 stop valve replacement
2023-02-06	PMO		130.5	90.00	PFM ST1 MOF Extension - LP Steam Control Valve Issues
2023-02-06	PMO		0.2	187.50	PFM 2F Event MOF - ST1 stop valve replacement

2023-02-06	PMO	125.6	0.50	PFM ST1 MOF Extension - LP Steam Control Valve Issues
2023-02-06	PMO	0.1	187.50	PFM 2D Event MOF - ST1 stop valve replacement
2023-02-06	PMO	125.8	0.50	PFM ST1 MOF Extension - LP Steam Control Valve Issues
2023-02-06	FMO	125.3	1676.00	PFM 2B Event MOF - ST1 stop valve replacement
2023-02-06	PMO	125.6	0.50	PFM ST1 MOF Extension - LP Steam Control Valve Issues
2023-02-11	PMO	0.7	187.50	PFM 2A Event MOF - ST1 stop valve replacement
2023-02-11	PMO	0.3	187.50	PFM 2B Event MOF - ST1 stop valve replacement
2023-02-11	PMO	0.3	187.50	PFM 2C Event MOF - ST1 stop valve replacement
2023-02-11	PMO	1.0	187.50	PFM 2E Event MOF - ST1 stop valve replacement
2023-02-11	PMO	4.5	420.00	PFM ST2 Event MOF - ST1 stop valve replacement
2023-02-11	PMO	0.3	187.50	PFM 2D Event MOF - ST1 stop valve replacement
2023-02-11	PMO	116.7	131.00	PFM ST1 MOF Extension - LP Steam Control Valve Issues
2023-02-11	PMO	116.7	0.50	PFM ST1 MOF Extension - LP Steam Control Valve Issues
2023-02-11	PMO	116.4	0.50	PFM ST1 MOF Extension - LP Steam Control Valve Issues
2023-02-11	PMO	116.4	0.50	PFM ST1 MOF Extension - LP Steam Control Valve Issues
2023-02-11	PMO	116.4	0.50	PFM ST1 MOF Extension - LP Steam Control Valve Issues
2023-02-11	PMO	116.0	0.50	PFM ST1 MOF Extension - LP Steam Control Valve Issues
2023-02-11	PMO	115.7	0.50	PFM ST1 MOF Extension - LP Steam Control Valve Issues
2023-02-11	PMO	2.7	90.00	PFM ST1 MOF Extension - LP Steam Control Valve Issues
2023-02-11	PFO	84.9	420.00	PFM ST2 EFOR - Hydraulic leaks
2023-02-11	PMO	84.9	90.00	PFM ST1 MOF Extension - LP Steam Control Valve Issues
2023-02-15	PFO	9.8	142.00	PFM ST2 Partial EFOR - Hydraulic leaks
2023-02-15	PMO	9.8	90.00	PFM ST1 MOF Extension - LP Steam Control Valve Issues
2023-02-15	PMO	13.6	420.00	PFM ST2 Event MOF - Repair hydraulic line servo
2023-02-15	PMO	13.6	90.00	PFM ST1 MOF Extension - LP Steam Control Valve Issues
2023-02-16	PMO	1.0	90.00	PFM ST1 MOF Extension - LP Steam Control Valve Issues
2023-02-18	PFO	3.1	56.00	ST1 Partial Derate - Debris Filter Torque Nut loose
2023-03-02	PFO	1.5	187.50	PFM 2C EFOR - Exciter breaker unable to close
2023-03-02	PFO	1.5	21.79	PFM 2C EFOR - Exciter breaker unable to close
2023-03-02	PFO	1.5	70.00	PFM 2C EFOR - Exciter breaker unable to close
2023-03-08	PMO	23.7	187.50	PFM 2F Event MOF - Repair West Side Penetration Seal
2023-03-08	PMO	23.7	21.79	PFM 2F Event MOF - Repair West Side Penetration Seal
2023-03-08	PMO	23.7	70.00	PFM 2F Event MOF - Repair West Side Penetration Seal
2023-03-11	PFO	3.3	187.50	PFM 2C EFOR - Exciter Breaker Issues 41-AC-2
2023-03-11	PFO	3.3	21.79	PFM 2C EFOR - Exciter Breaker Issues 41-AC-2
2023-03-11	PFO	3.3	70.00	PFM 2C EFOR - Exciter Breaker Issues 41-AC-2
2023-03-15	PMO	52.7	187.50	PFM 2E Event MO - IP Riser Leak
2023-03-15	PMO	52.7	22.00	PFM 2E Event MO - IP Riser Leak
2023-03-15	PMO	52.7	70.00	PFM 2E Event MO - IP Riser Leak
2023-03-22	PFO	2.6	187.50	PFM 2A EFOR - Loss of flame trip on SRV going closed
2023-03-22	PFO	2.6	21.79	PFM 2A EFOR - Loss of flame trip on SRV going closed
2023-03-22	PFO	2.6	70.00	PFM 2A EFOR - Loss of flame trip on SRV going closed
2023-03-25	PFO	8.1	187.50	PFM 2E EFOR - VSV control cable failures
2023-03-25	PFO	8.1	21.79	PFM 2E EFOR - VSV control cable failures
2023-03-25	PFO	8.1	70.00	PFM 2E EFOR - VSV control cable failures
2023-04-03	PFO	0.7	187.50	PFM 2A EFOR - Exhaust Frame Blower
2023-04-03	PFO	0.7	11.79	PFM 2A EFOR - Exhaust Frame Blower
2023-04-03	PFO	0.7	70.00	PFM 2A EFOR - Exhaust Frame Blower
2023-04-07	PFO	3.3	187.50	PFM 2A EFOR - IBH Actuator Diaphragm failure

2023-04-07	PFO	3.3	21.79	PFM 2A EFOR - IBH Actuator Diaphragm failure
2023-04-07	PFO	3.3	70.00	PFM 2A EFOR - IBH Actuator Diaphragm failure
2023-04-09	PPO	524.3	187.50	PFM 2B PO - HGP Tech 2.0
2023-04-09	PPO	524.3	21.50	PFM 2B PO - HGP Tech 2.0
2023-04-09	PPO	524.3	70.00	PFM 2B PO - HGP Tech 2.0
2023-04-12	PMO	83.6	187.50	PFM 2A Event MO - BFP flex coupling and CT Exhaust issues
2023-04-12	PMO	83.6	21.00	PFM 2A Event MO - BFP flex coupling and CT Exhaust issues
2023-04-12	PMO	83.6	70.00	PFM 2A Event MO - BFP flex coupling and CT Exhaust issues
2023-04-17	PFO	28.2	34.50	PFM ST1 - Stop valve does not open
2023-04-18	PFO	17.5	24.50	PFM ST1 - Stop valve will not open past 50%

(1) FFO - FULL FORCED OUTAGE
PPO - PARTIAL PLANNED OUTAGE
PMO - PARTIAL MAINTENANCE OUTAGE
PO - PLANNED OUTAGE
PFO - PARTIAL FORCED OUTAGE
FMO - FULL MAINTENANCE OUTAGE

FILED:
SUSPENDED:
EFFECTIVE:
DOCKET NO:
ORDER NO:

ISSUED BY: FLORIDA POWER AND LIGHT CO.

ACTUAL PERFORMANCE DATA
COMPANY: FLORIDA POWER AND LIGHT
FROM: Jan-2023 TO: Dec-2023

PLANT/UNIT: Manatee - PM3		PM3-03		
DATE	OUTAGE TYPE(1)	HOURS	(MW) AFFECTED	DESCRIPTION
2023-01-01	PMO	83.1	50.06	PMT U3 ST Maintenance Derating Extension - Traveling Screen
2023-01-01	PMO	83.1	50.06	PMT U3 ST Maintenance Derating Extension - Traveling Screen
2023-01-01	PMO	83.1	50.06	PMT U3 ST Maintenance Derating Extension - Traveling Screen
2023-01-01	PMO	83.1	153.00	PMT U3 ST Maintenance Derating Extension - Traveling Screen
2023-01-01	PMO	83.1	50.06	PMT U3 ST Maintenance Derating Extension - Traveling Screen
2023-01-06	PMO	70.5	191.00	PMT 3D SNOW - Repair HP Steam Leak
2023-01-12	PMO	87.8	191.00	PMT 3B SNOW - HP Valve Repack and 3B Balance Shot
2023-02-11	PMO	3.6	191.00	PMT U3D Block Snow - ST Seal Oil Valve Replacement
2023-02-11	PMO	2.3	191.00	PMT U3A SNOW - Block ST Seal Oil Valve Replacement
2023-02-12	PMO	0.3	484.00	PMT U3 Block SNOW - ST Seal Oil Valve Replacement
2023-02-12	PMO	0.2	191.00	PMT U3C Block Snow - ST Seal Oil Valve Replacement
2023-02-12	FMO	71.7	1248.00	PMT U3B Block Snow - ST Seal Oil Valve Replacement
2023-02-15	PMO	4.2	484.00	PMT U3 Block SNOW - ST Seal Oil Valve Replacement
2023-02-15	PMO	6.2	191.00	PMT U3A SNOW - Block ST Seal Oil Valve Replacement
2023-02-15	PMO	9.1	191.00	PMT U3B Block Snow - ST Seal Oil Valve Replacement
2023-02-15	PMO	2.8	191.00	PMT U3C Block Snow - ST Seal Oil Valve Replacement
2023-02-15	PFO	4.1	191.00	PMT 3D EFOR - IP Steam Backpressure Control Valve Controller
2023-02-15	PFO	0.9	484.00	PMT U3ST EFOR - 3D IP Steam Backpressure Control Valve controller
2023-03-07	PMO	85.9	191.00	PMT 3C SNOW - FG Transmitter Calibration
2023-03-21	PMO	68.8	191.00	PMT 3B SNOW - HP Relief Fuel Gas Cal
2023-04-11	PMO	58.2	191.00	PMT 3B SNOW - LP Economizer Relief Inlet Valve

(1) FFO - FULL FORCED OUTAGE
PPO - PARTIAL PLANNED OUTAGE
PMO - PARTIAL MAINTENANCE OUTAGE
PO - PLANNED OUTAGE
PFO - PARTIAL FORCED OUTAGE
FMO - FULL MAINTENANCE OUTAGE

FILED:
SUSPENDED:
EFFECTIVE:
DOCKET NO:
ORDER NO:

ISSUED BY: FLORIDA POWER AND LIGHT CO.

ACTUAL PERFORMANCE DATA
COMPANY: FLORIDA POWER AND LIGHT
FROM: Jan-2023 TO: Dec-2023

PLANT/UNIT: Martin - PM8		PM8-08		
DATE	OUTAGE TYPE(1)	HOURS	(MW) AFFECTED	DESCRIPTION
2023-01-14	PFO	2.7	189.00	EFOR 8D 89-ND Switch Fail to Close
2023-01-24	PFO	0.5	466.00	EFOR Unit 8 ST Trip
2023-01-26	PMO	22.2	189.00	SNOW: PMR Unit 8 Block Repair Motive Steam Valve
2023-01-27	FMO	48.0	1222.00	SNOW: 8ST HRB-ACV-0008 Motive Steam Valve
2023-01-29	PMO	8.2	189.00	SNOW: PMR Unit 8 Block Repair Motive Steam Valve
2023-01-29	PMO	8.3	189.00	SNOW: 8ST HRB-ACV-0008 Motive Steam Valve
2023-02-03	PFO	13.3	189.00	EFOR 8A IGV Trip
2023-02-09	PFO	0.0	183.00	EFOR 8D Runback high RH Temp
2023-02-10	PFO	0.6	189.00	EFOR 8A Trip Steam Pressure Low
2023-02-12	PFO	1.7	189.00	EFOR 8D Runback LF Testing
2023-02-21	PFO	1.6	189.00	EFOR PMR 8D BFP Recirc Valve
2023-02-22	PFO	3.5	189.00	EFOR PMR 8B SRV Leak-by
2023-03-10	PMO	20.5	189.00	SNOW: PMR 8B SRV Replacement
2023-03-15	PMO	56.8	189.00	SNOW: PMR 8D CT Exhaust and Lift Oil
2023-04-09	PFO	3.2	189.00	EFOR: PMR 8C Runback High Superheater 3 Temperatures
2023-04-16	PPO	337.2	189.00	PO: PMR 8C Reliability Outage
2023-04-16	PPO	337.2	116.50	PO: PMR 8C Reliability Outage
2023-04-20	PMO	61.2	189.00	SNOW: PMR 8A
2023-04-25	PFO	0.3	189.00	EFOR: 8A CT Trip During LF Testing Lo Lo Atomizing Air Alarm
2023-04-25	PFO	0.3	189.00	EFOR: 8D CT Trip During LF Testing Lo Lo Atomizing Air Alarm

(1) FFO - FULL FORCED OUTAGE
PPO - PARTIAL PLANNED OUTAGE
PMO - PARTIAL MAINTENANCE OUTAGE
PO - PLANNED OUTAGE
PFO - PARTIAL FORCED OUTAGE
FMO - FULL MAINTENANCE OUTAGE

FILED:
SUSPENDED:
EFFECTIVE:
DOCKET NO:
ORDER NO:

ISSUED BY: FLORIDA POWER AND LIGHT CO.

ACTUAL PERFORMANCE DATA
COMPANY: FLORIDA POWER AND LIGHT
FROM: Jan-2023 TO: Dec-2023

PLANT/UNIT: Okeechobee Energy Center - POK		POK-01		
DATE	OUTAGE TYPE(1)	HOURS	(MW) AFFECTED	DESCRIPTION
2023-01-02	PFO	13.9	342.00	CT 1-3 Tripped on Hot Reheat Valve not Providing Feedback To DCS
2023-01-07	PMO	13.1	342.00	MOF - Unit 1-2 Planned Liquid Fuel Testing
2023-01-08	PMO	15.5	342.00	MOF - Unit 1-2 Planned Liquid Fuel Testing
2023-01-09	PFO	0.5	342.00	EFOR Unit 1-3 Auxiliaries Exhaust Frame Cooling Shutdown.
2023-01-09	PFO	0.5	157.00	EFOR Unit 1-3 Auxiliaries Exhaust Frame Cooling Shutdown.
2023-01-15	PFO	9.6	514.00	EFOR - failed thermocouple on the IP turbine system tripped the unit.
2023-01-19	PMO	90.2	342.00	SNOW: POK 1-2
2023-02-27	PPO	797.2	342.00	POK 11 HGP Planned Outage Coating of CT Compressor
2023-02-27	PPO	717.9	171.00	POK 11 HGP Planned Outage Coating of CT Compressor
2023-03-29	PMO	49.3	514.00	ST Maintenance Outage MOF Mad 11 Bearing inspection and repairs.
2023-03-29	PPO	131.3	171.00	POK 11 HGP Planned Outage Coating of CT Compressor
2023-04-01	PMO	30.0	514.00	ST Maintenance Outage MOF Mad 11 Bearing Inspection and Repairs
2023-04-02	FMO	52.0	1540.00	Unit 1-3 MOF Maintenance Outage
2023-04-04	FMO	75.6	1540.00	Unit 1-1 MOF Maintenance Outage
2023-04-07	PMO	91.9	342.00	Unit 1-3 MOF Maintenance Outage
2023-04-07	PMO	96.9	514.00	ST Maintenance Outage MOF Mad 11 Bearing Inspection and Repairs
2023-04-07	PMO	302.2	342.00	Unit 1-1 MOF Maintenance Outage
2023-04-11	PFO	0.9	342.00	EFOR POK-13 High HP attemperator temperature.
2023-04-20	PMO	3.7	342.00	Unit 1-1 MOF

(1) FFO - FULL FORCED OUTAGE
PPO - PARTIAL PLANNED OUTAGE
PMO - PARTIAL MAINTENANCE OUTAGE
PO - PLANNED OUTAGE
PFO - PARTIAL FORCED OUTAGE
FMO - FULL MAINTENANCE OUTAGE

FILED:
SUSPENDED:
EFFECTIVE:
DOCKET NO:
ORDER NO:

ISSUED BY: FLORIDA POWER AND LIGHT CO.

ACTUAL PERFORMANCE DATA
COMPANY: FLORIDA POWER AND LIGHT
FROM: Jan-2023 TO: Dec-2023

PLANT/UNIT: Port Everglades - PPE		PPE-05		
DATE	OUTAGE TYPE(1)	HOURS	(MW) AFFECTED	DESCRIPTION
2023-01-01	PMO	23.5	250.00	53 MOF - HP Economizer Tube Leak Repairs
2023-01-01	PMO	23.5	103.00	53 MOF - HP Economizer Tube Leak Repairs
2023-01-06	PMO	46.0	250.00	53 MOF - Borescope Inspection
2023-01-06	PMO	46.0	104.00	53 MOF - Borescope Inspection
2023-01-11	PMO	140.1	250.00	51 MOF - Liquid Fuel Repairs and Tuning
2023-01-11	PMO	140.1	103.00	51 MOF - Liquid Fuel Repairs and Tuning
2023-01-15	PFO	6.8	250.00	52 Forced Outage - GV4 Cooling Air Low
2023-01-15	PFO	6.8	103.00	52 Forced Outage - GV4 Cooling Air Low
2023-01-15	PFO	1.4	250.00	52 SUF - GV4 Cooling Air Low
2023-01-15	PFO	1.4	103.00	52 SUF - GV4 Cooling Air Low
2023-01-18	PMO	2.5	250.00	51 MOF - Liquid Fuel Repairs and Tuning
2023-01-18	PMO	2.5	103.00	51 MOF - Liquid Fuel Repairs and Tuning
2023-01-18	PMO	0.8	250.00	51 MOF - Liquid Fuel Repairs and Tuning
2023-01-18	PMO	0.8	103.00	51 MOF - Liquid Fuel Repairs and Tuning
2023-01-30	PFO	3.2	250.00	53 Forced Outage - CEMS Analyzer Equipment Failure
2023-01-30	PFO	3.2	103.00	53 Forced Outage - CEMS Analyzer Equipment Failure
2023-01-30	PFO	6.3	250.00	53 SUF - TOT 10 Bad Quality
2023-01-30	PFO	6.3	103.00	53 SUF - TOT 10 Bad Quality
2023-02-01	PMO	43.0	250.00	51 MOF - HP Feedwater Stop Valve Repair
2023-02-16	PFO	1.4	250.00	51 SUF - SFC Trip
2023-02-16	PFO	1.4	103.00	51 SUF - SFC Trip
2023-02-24	PFO	6.6	250.00	51 Forced Outage - TOT 8 Failure
2023-02-24	PFO	6.6	103.00	51 Forced Outage - TOT 8 Failure
2023-02-28	PFO	1.9	396.00	50 Forced Outage - High IP Exhaust Temperature Unblended CRH HRH
2023-03-05	PFO	2.0	250.00	53 Forced Outage - HRH Bypass PCV Leakby
2023-03-05	PFO	2.0	103.00	53 Forced Outage - HRH Bypass PCV Leakby
2023-03-05	PPO	143.5	250.00	53 POF - Spring Outage
2023-03-05	PPO	141.7	132.00	53 POF - Spring Outage
2023-03-10	PMO	2.8	250.00	51 Block SNOW
2023-03-11	PMO	1.8	396.00	50 ST - Block SNOW
2023-03-11	PPO	330.9	132.00	53 POF - Spring Outage
2023-03-11	FMO	323.1	1146.00	52 Block SNOW
2023-03-24	PMO	5.9	396.00	50 ST - Block SNOW
2023-03-24	PMO	122.5	250.00	51 Block SNOW
2023-03-24	PPO	357.0	250.00	53 POF - Spring Outage
2023-03-24	PPO	351.0	132.00	53 POF - Spring Outage
2023-04-15	PFO	0.8	250.00	53 SUF - CT SGC Trip on SFC
2023-04-25	PMO	25.4	250.00	51 SNOW - Ammonia Blower

(1) FFO - FULL FORCED OUTAGE
PPO - PARTIAL PLANNED OUTAGE
PMO - PARTIAL MAINTENANCE OUTAGE
PO - PLANNED OUTAGE
PFO - PARTIAL FORCED OUTAGE
FMO - FULL MAINTENANCE OUTAGE

FILED:
SUSPENDED:
EFFECTIVE:
DOCKET NO:
ORDER NO:

ISSUED BY: FLORIDA POWER AND LIGHT CO.

ACTUAL PERFORMANCE DATA
COMPANY: FLORIDA POWER AND LIGHT
FROM: Jan-2023 TO: Dec-2023

PLANT/UNIT: Riviera - PRV		PRV-05		
DATE	OUTAGE TYPE(1)	HOURS	(MW) AFFECTED	DESCRIPTION
2023-01-02	PFO	2.0	259.00	PRV-Unit 53-Start up failure-Bleed off Valve
2023-01-02	PFO	2.0	168.00	PRV-Unit 53-Start up failure-Bleed off Valve
2023-01-05	PMO	115.7	259.00	PRV-53-Event MOF-Turning Gear
2023-01-05	PMO	115.7	168.00	PRV-53-Event MOF-Turning Gear
2023-01-07	PMO	16.8	259.00	prv-53-Event MOF-Flame Scanner
2023-01-07	PMO	16.8	168.00	prv-53-Event MOF-Flame Scanner
2023-01-27	PFO	17.3	259.00	PRV-Unit 52-Start up failure-blade path spread
2023-01-27	PFO	17.3	168.00	PRV-Unit 52-Start up failure-blade path spread
2023-02-14	PFO	2.8	60.04	PRV-51- HRH Blending Valve Failed To Open
2023-02-14	PFO	2.8	100.00	PRV-51- HRH Blending Valve Failed To Open
2023-02-17	PMO	35.0	259.00	PRV 53 - Event MOF -NG Pressure Transmitter
2023-02-17	PMO	35.0	160.00	PRV 53 - Event MOF -NG Pressure Transmitter
2023-02-18	PMO	22.0	259.00	PWC 3B - Event MOF - Test HRH Blending Valve
2023-02-18	PMO	22.0	83.00	PWC 3B - Event MOF - Test HRH Blending Valve
2023-03-04	PMO	86.9	259.00	PRV 53 - Event MOF -FG Filter replacement
2023-03-04	PMO	86.9	164.00	PRV 53 - Event MOF -FG Filter replacement
2023-03-29	PFO	0.5	259.00	PRV-53 Tripped on fuel oil startup testing
2023-03-29	PFO	0.5	165.00	PRV-53 Tripped on fuel oil startup testing
2023-03-31	PFO	27.8	259.00	PRV-53 CT Tripped from 1334 RPM during SU due to a combustor outlet d
2023-03-31	PFO	27.8	164.00	PRV-53 CT Tripped from 1334 RPM during SU due to a combustor outlet d
2023-04-20	PFO	0.8	259.00	PRV-53 -Start up failure during Fuel Oil testing
2023-04-20	PFO	0.8	164.00	PRV-53 -Start up failure during Fuel Oil testing
2023-04-25	PMO	86.2	259.00	PRV-52-MOF Event-FG FILTER
2023-04-25	PMO	86.2	164.00	PRV-52-MOF Event-FG FILTER

(1) FFO - FULL FORCED OUTAGE
PPO - PARTIAL PLANNED OUTAGE
PMO - PARTIAL MAINTENANCE OUTAGE
PO - PLANNED OUTAGE
PFO - PARTIAL FORCED OUTAGE
FMO - FULL MAINTENANCE OUTAGE

FILED:
SUSPENDED:
EFFECTIVE:
DOCKET NO:
ORDER NO:

ISSUED BY: FLORIDA POWER AND LIGHT CO.

ACTUAL PERFORMANCE DATA
COMPANY: FLORIDA POWER AND LIGHT
FROM: Jan-2023 TO: Dec-2023

PLANT/UNIT: St. Lucie Nuclear - PSL		PSL-01		
DATE	OUTAGE TYPE(1)	HOURS	(MW) AFFECTED	DESCRIPTION

- (1) FFO - FULL FORCED OUTAGE
- PPO - PARTIAL PLANNED OUTAGE
- PMO - PARTIAL MAINTENANCE OUTAGE
- PO - PLANNED OUTAGE
- PFO - PARTIAL FORCED OUTAGE
- FMO - FULL MAINTENANCE OUTAGE

- FILED:
- SUSPENDED:
- EFFECTIVE:
- DOCKET NO:
- ORDER NO:

ISSUED BY: FLORIDA POWER AND LIGHT CO.

ACTUAL PERFORMANCE DATA
COMPANY: FLORIDA POWER AND LIGHT
FROM: Jan-2023 TO: Dec-2023

PLANT/UNIT: St. Lucie Nuclear - PSL		PSL-02		
DATE	OUTAGE TYPE(1)	HOURS	(MW) AFFECTED	DESCRIPTION
2023-02-16	PPO	6.9	171.58	U2 PEL Down Power to 67% MSSV Testing
2023-02-17	PPO	16.1	324.34	U2 PEL MSSV Testing
2023-02-17	PPO	4.0	534.45	U2 PEL Down Power to Start SL2-27
2023-02-18	PO	264.0	986.00	U2 PEL SL2-27 Feb
2023-03-01	PO	427.8	986.00	Unit 2 SL2-27 March
2023-03-18	PPO	91.8	207.52	U2 PEL SL2-27 Up Power

(1) FFO - FULL FORCED OUTAGE
PPO - PARTIAL PLANNED OUTAGE
PMO - PARTIAL MAINTENANCE OUTAGE
PO - PLANNED OUTAGE
PFO - PARTIAL FORCED OUTAGE
FMO - FULL MAINTENANCE OUTAGE

FILED:
SUSPENDED:
EFFECTIVE:
DOCKET NO:
ORDER NO:

ISSUED BY: FLORIDA POWER AND LIGHT CO.

ACTUAL PERFORMANCE DATA
 COMPANY: FLORIDA POWER AND LIGHT
 FROM: Jan-2023 TO: Dec-2023

PLANT/UNIT: Turkey Point Nuclear - PTN		PTN-03		
DATE	OUTAGE TYPE(1)	HOURS	(MW) AFFECTED	DESCRIPTION
2023-04-06	PPO	27.5	477.07	PTN Unit 3 planned power reduction for cycle 33 refueling outage
2023-04-08	PO	551.9	837.00	PTN Unit 3 planned refueling outage for Cycle 33

(1) FFO - FULL FORCED OUTAGE
 PPO - PARTIAL PLANNED OUTAGE
 PMO - PARTIAL MAINTENANCE OUTAGE
 PO - PLANNED OUTAGE
 PFO - PARTIAL FORCED OUTAGE
 FMO - FULL MAINTENANCE OUTAGE

FILED:
 SUSPENDED:
 EFFECTIVE:
 DOCKET NO:
 ORDER NO:

ISSUED BY: FLORIDA POWER AND LIGHT CO.

ACTUAL PERFORMANCE DATA
COMPANY: FLORIDA POWER AND LIGHT
FROM: Jan-2023 TO: Dec-2023

PLANT/UNIT: Turkey Point Nuclear - PTN		PTN-04		
DATE	OUTAGE TYPE(1)	HOURS	(MW) AFFECTED	DESCRIPTION

- (1) FFO - FULL FORCED OUTAGE
- PPO - PARTIAL PLANNED OUTAGE
- PMO - PARTIAL MAINTENANCE OUTAGE
- PO - PLANNED OUTAGE
- PFO - PARTIAL FORCED OUTAGE
- FMO - FULL MAINTENANCE OUTAGE

- FILED:
- SUSPENDED:
- EFFECTIVE:
- DOCKET NO:
- ORDER NO:

ISSUED BY: FLORIDA POWER AND LIGHT CO.

ACTUAL PERFORMANCE DATA
COMPANY: FLORIDA POWER AND LIGHT
FROM: Jan-2023 TO: Dec-2023

PLANT/UNIT: West County Energy Center - PWC		PWC-01		
DATE	OUTAGE TYPE(1)	HOURS	(MW) AFFECTED	DESCRIPTION
2023-01-02	PFO	1.4	238.00	PWC 1B CT- Tripped on Condenser protection
2023-01-02	PFO	1.4	160.00	PWC 1B CT- Tripped on Condenser protection
2023-01-03	PFO	5.7	238.00	PWC 1B-START UP FAILURE-BFP HP FLOW LOW LOW TRIP
2023-01-03	PFO	5.7	160.00	PWC 1B-START UP FAILURE-BFP HP FLOW LOW LOW TRIP
2023-01-04	PFO	14.6	238.00	PWC 1C SU Failure BFP Recirculation Valve
2023-01-04	PFO	14.6	160.00	PWC 1C SU Failure BFP Recirculation Valve
2023-01-14	PFO	2.4	238.00	PWC 1A-Force Outage-Cold Reheat Bypass Control Valve
2023-01-14	PFO	2.4	160.00	PWC 1A-Force Outage-Cold Reheat Bypass Control Valve
2023-01-14	PMO	6.3	88.00	PWC 1A - Event MOF - Liquid Fuel Transfer
2023-01-14	PMO	6.3	205.63	PWC 1A - Event MOF - Liquid Fuel Transfer
2023-01-15	PFO	1.8	238.00	PWC 1A-Force Outage-Cold Reheat Bypass Control Valve
2023-01-15	PFO	1.8	160.00	PWC 1A-Force Outage-Cold Reheat Bypass Control Valve
2023-01-16	PMO	1.9	238.00	PWC-1A- 1 and 2 Gas Yard Maintenance Outage
2023-01-16	PMO	1.7	160.00	PWC-1A- 1 and 2 Gas Yard Maintenance Outage
2023-01-16	PMO	1.2	238.00	PWC-1B- 1 and 2 Gas Yard Outage
2023-01-16	PMO	1.0	82.00	PWC-1B- 1 and 2 Gas Yard Outage
2023-01-16	PMO	0.2	487.00	PWC-1ST- 1 and 2 Gas Yard Outage
2023-01-16	PMO	176.6	160.00	PWC-1A- 1 and 2 Gas Yard Maintenance Outage
2023-01-16	PMO	176.6	82.00	PWC-1B- 1 and 2 Gas Yard Outage
2023-01-16	FMO	171.4	1201.00	PWC-1C- 1 and 2 Gas Yard Outage
2023-01-23	PMO	4.9	238.00	PWC-1A- 1 and 2 Gas Yard Maintenance Outage
2023-01-23	PMO	4.9	238.00	PWC-1B- 1 and 2 Gas Yard Outage
2023-01-23	PMO	6.3	487.00	PWC-1ST- 1 and 2 Gas Yard Outage
2023-01-31	PFO	3.4	238.00	PWC-1B-BFP RECIRC MALFUNCTION RESULTED IN CT TRIP
2023-01-31	PFO	3.4	160.00	PWC-1B-BFP RECIRC MALFUNCTION RESULTED IN CT TRIP
2023-02-03	PFO	14.8	238.00	PWC-1A-SU Failure-Generator NGR switch
2023-02-03	PFO	14.8	160.00	PWC-1A-SU Failure-Generator NGR switch
2023-02-04	PMO	89.2	238.00	PWC 1A-Maintenance Outage-Swinging LP Drum Level
2023-02-04	PMO	89.2	166.00	PWC 1A-Maintenance Outage-Swinging LP Drum Level
2023-02-28	PPO	1224.7	238.00	PWC-1B-ROTOR-GENERATOR MAJOR
2023-02-28	PPO	1224.7	162.00	PWC-1B-ROTOR-GENERATOR MAJOR
2023-03-16	PMO	32.1	238.00	PWC-1A-Troubleshoot Water Injection Valves
2023-03-16	PMO	32.1	1.00	PWC-1A-Troubleshoot Water Injection Valves
2023-04-02	PFO	2.9	58.00	PWC-1A- Derating Force Outage-HRH Blending Valve
2023-04-02	PFO	2.9	34.67	PWC-1A- Derating Force Outage-HRH Blending Valve
2023-04-22	PPO	7.8	238.00	PWC-1B-ROTOR-GENERATOR MAJOR
2023-04-22	PPO	7.8	162.00	PWC-1B-ROTOR-GENERATOR MAJOR
2023-04-24	PMO	56.8	238.00	PWC 1B-Event MOF Post Outage shakedown
2023-04-24	PMO	56.8	162.00	PWC 1B-Event MOF Post Outage shakedown
2023-04-27	PFO	1.2	238.00	PWC-1B-START UP FAILURE MP BLEED VALVE FAILED
2023-04-27	PFO	1.2	162.00	PWC-1B-START UP FAILURE MP BLEED VALVE FAILED

(1) FFO - FULL FORCED OUTAGE
PPO - PARTIAL PLANNED OUTAGE
PMO - PARTIAL MAINTENANCE OUTAGE
PO - PLANNED OUTAGE
PFO - PARTIAL FORCED OUTAGE
FMO - FULL MAINTENANCE OUTAGE

FILED:
SUSPENDED:
EFFECTIVE:
DOCKET NO:
ORDER NO:

ACTUAL PERFORMANCE DATA
COMPANY: FLORIDA POWER AND LIGHT
FROM: Jan-2023 TO: Dec-2023

PLANT/UNIT: West County Energy Center - PWC		PWC-02		
DATE	OUTAGE TYPE(1)	HOURS	(MW) AFFECTED	DESCRIPTION
2023-01-16	PMO	2.3	238.00	PWC-2A- 1 and 2 Gas Yard Outage
2023-01-16	PMO	2.0	160.00	PWC-2A- 1 and 2 Gas Yard Outage
2023-01-16	PMO	1.6	238.00	PWC-2C- 1 and 2 Gas Yard Outage
2023-01-16	PMO	1.3	82.00	PWC-2C- 1 and 2 Gas Yard Outage
2023-01-16	PMO	0.2	487.00	PWC-2ST- 1 and 2 Gas Yard Outage
2023-01-16	PMO	159.1	160.00	PWC-2A- 1 and 2 Gas Yard Outage
2023-01-16	PMO	152.9	82.00	PWC-2C- 1 and 2 Gas Yard Outage
2023-01-16	FMO	152.6	1201.00	PWC-2B- 1 and 2 Gas Yard Outage
2023-01-22	PMO	9.6	238.00	PWC-2A- 1 and 2 Gas Yard Outage
2023-01-22	PMO	6.1	487.00	PWC-2ST- 1 and 2 Gas Yard Outage
2023-01-22	PMO	3.3	238.00	PWC-2B- 1 and 2 Gas Yard Outage
2023-01-23	PMO	3.4	160.00	PWC-2A- 1 and 2 Gas Yard Outage
2023-02-03	PMO	74.0	238.00	PWC-2B-Event MOF-HRSG Tube leak
2023-02-03	PMO	74.0	166.00	PWC-2B-Event MOF-HRSG Tube leak
2023-02-26	PFO	31.5	238.00	PWC-2B-OMC Force Outage- Breaker 9W437 Low SF6 Gas
2023-02-26	PFO	0.1	167.00	PWC-2B-OMC Force Outage- Breaker 9W437 Low SF6 Gas
2023-02-26	PFO	4.5	487.00	PWC-2ST-Force Outage-Condenser Pump Trip
2023-02-26	PFO	4.5	167.00	PWC-2B-OMC Force Outage- Breaker 9W437 Low SF6 Gas
2023-02-26	PFO	3.2	238.00	PWC-2A-Force Outage-Low LP Drum Level
2023-02-26	PFO	26.8	167.00	PWC-2B-OMC Force Outage- Breaker 9W437 Low SF6 Gas
2023-03-13	PMO	39.8	238.00	PWC-2C-Troubleshoot and repair MS-CRH Bypass Valve
2023-03-13	PMO	39.8	163.00	PWC-2C-Troubleshoot and repair MS-CRH Bypass Valve
2023-03-14	PMO	85.1	238.00	PWC-2A-Find and repair HRSG Tube leak
2023-03-14	PMO	38.6	163.00	PWC-2A-Find and repair HRSG Tube leak
2023-03-15	PMO	46.5	163.00	PWC-2A-Find and repair HRSG Tube leak
2023-03-19	PMO	47.1	238.00	PWC-2C-Repair LP reed line rupture
2023-03-19	PMO	47.1	163.00	PWC-2C-Repair LP reed line rupture
2023-04-29	PPO	26.3	238.00	PWC2A-CT-MAJOR-ROTOR SWAP
2023-04-29	PPO	26.3	162.00	PWC2A-CT-MAJOR-ROTOR SWAP

(1) FFO - FULL FORCED OUTAGE
PPO - PARTIAL PLANNED OUTAGE
PMO - PARTIAL MAINTENANCE OUTAGE
PO - PLANNED OUTAGE
PFO - PARTIAL FORCED OUTAGE
FMO - FULL MAINTENANCE OUTAGE

FILED:
SUSPENDED:
EFFECTIVE:
DOCKET NO:
ORDER NO:

ISSUED BY: FLORIDA POWER AND LIGHT CO.

ACTUAL PERFORMANCE DATA
COMPANY: FLORIDA POWER AND LIGHT
FROM: Jan-2023 TO: Dec-2023

PLANT/UNIT: West County Energy Center - PWC		PWC-03		
DATE	OUTAGE TYPE(1)	HOURS	(MW) AFFECTED	DESCRIPTION
2023-01-12	PMO	37.7	241.00	PWC 3C - Event MOF - Leak repair TCA to HP drum level control valve
2023-01-12	PMO	37.7	157.00	PWC 3C - Event MOF - Leak repair TCA to HP drum level control valve
2023-01-25	PMO	273.4	241.00	PWC 3B - Event MOF - Borescope fuel oil nozzles
2023-01-25	PMO	273.4	157.00	PWC 3B - Event MOF - Borescope fuel oil nozzles
2023-02-06	PMO	44.0	241.00	PWC 3B - Event MOF - HP Steam Control Valve Repair.
2023-02-06	PMO	44.0	158.00	PWC 3B - Event MOF - HP Steam Control Valve Repair.
2023-02-12	PMO	31.3	241.00	PWC 3A - Event MOF - HP ECON Drain leak.
2023-02-12	PMO	31.3	158.00	PWC 3A - Event MOF - HP ECON Drain leak.
2023-02-13	PMO	16.7	241.00	PWC-3B commenced the maintenance to repair 3PSE-ACV-2002 Actuator
2023-02-13	PMO	5.0	158.00	PWC-3B commenced the maintenance to repair 3PSE-ACV-2002 Actuator
2023-02-14	PMO	11.6	158.00	PWC-3B commenced the maintenance to repair 3PSE-ACV-2002 Actuator
2023-02-17	PMO	48.6	241.00	PWC 3A - Event MOF - Pre-Outage Inspection-preparation
2023-02-17	PMO	48.3	158.00	PWC 3A - Event MOF - Pre-Outage Inspection-preparation
2023-02-18	PMO	46.5	241.00	PWC 3B - Event MOF - Pre-Outage Inspection-preparation
2023-02-18	PMO	46.2	79.00	PWC 3B - Event MOF - Pre-Outage Inspection-preparation
2023-02-19	PPO	0.2	484.00	PWC-3ST- Planned Outage Major Turbine Overhaul
2023-02-19	PMO	0.9	158.00	PWC 3A - Event MOF - Pre-Outage Inspection-preparation
2023-02-19	PMO	0.9	79.00	PWC 3B - Event MOF - Pre-Outage Inspection-preparation
2023-02-19	PO	0.7	1207.00	PWC-3A-Planned Outage
2023-02-20	PO	1679.0	1207.00	PWC 3B- Planned Outage

(1) FFO - FULL FORCED OUTAGE
PPO - PARTIAL PLANNED OUTAGE
PMO - PARTIAL MAINTENANCE OUTAGE
PO - PLANNED OUTAGE
PFO - PARTIAL FORCED OUTAGE
FMO - FULL MAINTENANCE OUTAGE

FILED:
SUSPENDED:
EFFECTIVE:
DOCKET NO:
ORDER NO:

ISSUED BY: FLORIDA POWER AND LIGHT CO.

ACTUAL PERFORMANCE DATA
COMPANY: FLORIDA POWER AND LIGHT
FROM: Jan-2023 TO: Dec-2023

PLANT/UNIT: Turkey Point - TP5		TP5-05		
DATE	OUTAGE TYPE(1)	HOURS	(MW) AFFECTED	DESCRIPTION
2023-01-10	PMO	95.5	188.50	5D Event MO - Hydraulic Oil Pump Coupling Replacement
2023-01-10	PMO	95.5	148.00	5D Event MO - Hydraulic Oil Pump Coupling Replacement
2023-01-12	PMO	47.4	188.50	5C Event MO - Water Injection Purge Isolation Valves replacement
2023-01-12	PMO	47.4	1.00	5C Event MO - Water Injection Purge Isolation Valves replacement
2023-02-03	PFO	2.5	188.50	5B EFOR - Sample vacuum pump relay failure
2023-02-03	PFO	2.5	148.00	5B EFOR - Sample vacuum pump relay failure
2023-02-07	PMO	50.8	188.50	5C Event MO - LF purge valve replacement
2023-02-07	PMO	50.8	164.00	5C Event MO - LF purge valve replacement
2023-02-10	PPO	638.3	188.50	5C Planned Outage CT-HGP-TECH 2.0
2023-02-10	PPO	638.3	128.00	5C Planned Outage CT-HGP-TECH 2.0
2023-02-24	PMO	23.8	188.50	5D Event MO - Blowdown drain line leak repair
2023-02-24	PMO	23.8	152.00	5D Event MO - Blowdown drain line leak repair
2023-03-13	PPO	472.0	188.50	5A Planned Outage CT-Mini HGP
2023-03-13	PPO	472.0	128.00	5A Planned Outage CT-Mini HGP
2023-03-16	PMO	132.7	188.50	5C MO Event
2023-03-16	PMO	132.7	128.00	5C MO Event
2023-03-23	PFO	4.2	188.50	5B EFOR HP Event - Forced Point
2023-03-23	PFO	4.2	128.00	5B EFOR HP Event - Forced Point
2023-03-28	PFO	7.1	188.50	5D EFOR Event - Atomizing Air Hose leaking
2023-03-28	PFO	7.1	128.00	5D EFOR Event - Atomizing Air Hose leaking
2023-04-19	PFO	0.2	188.50	5D EFOR Event - Unit tripped during LF swap
2023-04-19	PFO	0.2	128.00	5D EFOR Event - Unit tripped during LF swap

(1) FFO - FULL FORCED OUTAGE
PPO - PARTIAL PLANNED OUTAGE
PMO - PARTIAL MAINTENANCE OUTAGE
PO - PLANNED OUTAGE
PFO - PARTIAL FORCED OUTAGE
FMO - FULL MAINTENANCE OUTAGE

FILED:
SUSPENDED:
EFFECTIVE:
DOCKET NO:
ORDER NO:

ISSUED BY: FLORIDA POWER AND LIGHT CO.