



Jessica Cano
Attorney
Florida Power & Light Company
700 Universe Boulevard
Juno Beach, FL 33408-0420
(561) 304-5226
(561) 691-7135 (Facsimile)

March 1, 2010

VIA HAND DELIVERY

Ms. Ann Cole
Division of the Commission Clerk and
Administrative Services
Florida Public Service Commission
Betty Easley Conference Center
2540 Shumard Oak Boulevard, Room 110
Tallahassee, FL 32399-0850

RECEIVED-PPSC
10 MAR - 1 PM 3:25
COMMISSION
CLERK

Re: Docket No. 100009-EI; Nuclear Power Plant Cost Recovery Clause

Dear Ms. Cole:

Enclosed for filing on behalf of Florida Power & Light Company ("FPL") are an original and seven (7) copies of its Request for Confidential Classification regarding confidential information included in the pre-filed exhibits of FPL witnesses in this proceeding. The original includes Exhibit A through D. The seven (7) copies include Exhibits B through D only.

Exhibit A consists of the confidential documents, and all information that FPL asserts is entitled to confidential treatment has been highlighted. Exhibit B is an edited version of Exhibit A, in which the information FPL asserts is confidential has been redacted. Exhibit C consists of FPL's justification for its Request for Confidential Classification. Exhibit D contains two affidavits in support of FPL's Request for Confidential Classification. Also included in this filing is a compact disc containing FPL's Request for Confidential Classification and Exhibit C only in Microsoft Word format.

Please contact me if you or your Staff has any questions regarding this filing.

- COM _____
- APA _____
- ECR 5
- GCL 1
- RAD _____
- SSC _____
- ADM _____
- OPC _____
- CLK 1

Enclosures
cc: Parties of Record (w/out enc.)

Sincerely,

Jessica A. Cano

DOCUMENT NUMBER-DATE
01375 MAR -1 0
FPSC-COMMISSION CLERK

BEFORE THE FLORIDA PUBLIC SERVICE COMMISSION

In re: Nuclear Power Plant)
Cost Recovery Clause)

Docket No. 100009-EI
Filed: March 1, 2010

**FLORIDA POWER & LIGHT COMPANY'S
REQUEST FOR CONFIDENTIAL CLASSIFICATION**

Pursuant to Section 366.093, Florida Statutes, and Rule 25-22.006, Florida Administrative Code, Florida Power & Light Company ("FPL") requests confidential classification of portions of Exhibit TOJ-1 to the pre-filed testimony of FPL witness Terry O. Jones and Exhibit SDS-1 to the pre-filed testimony of FPL witness Steven D. Scroggs. In support of its request, FPL states:

1. FPL is filing contemporaneously with this request the petition, testimony and exhibits in support of its Nuclear Power Plant Cost Recovery True-up for the period ending 2009. Certain portions of Exhibits TOJ-1 and SDS-1 contain confidential contract payment amounts. Pursuant to Rule 25-22.006(3)(a), Florida Administrative Code, FPL is filing this Request for Confidential Classification.

2. The following exhibits are included with and made a part of this request:

a. Exhibit A consists of a copy of the confidential pages on which all information that FPL asserts is entitled to confidential treatment has been highlighted.

b. Exhibit B consists of a copy of the confidential pages on which all information that FPL asserts is entitled to confidential treatment has been redacted.

c. Exhibit C is a table containing an identification of the information highlighted in Exhibit A, together with references to the specific statutory basis or bases for the claim of confidentiality and to the affidavit in support of the requested classification.

d. Exhibit D includes the affidavits of Terry O. Jones and Steven D. Scroggs, in support of this request.

4. FPL submits that the highlighted information in Exhibit A is proprietary confidential business information within the meaning of Section 366.093(3), Florida Statutes. This information is intended to be and is treated by FPL as private, and its confidentiality has been maintained. Pursuant to Section 366.093, such information is entitled to confidential treatment and it is exempt from the disclosure provisions of the public records law. Thus, once the Commission determines that the information in question is proprietary confidential business information, the Commission is not required to engage in any further analysis or review such as weighing the harm of disclosure against the public interest in access to the information.

5. As the affidavits included in Exhibit D indicate, the information provided by FPL contains information related to bids and contractual terms, the public disclosure of which would violate nondisclosure terms of FPL's contracts with certain vendors and impair FPL's ability to contract for goods or services on favorable terms in the future. Such information is protected by Section 366.093(3)(d), Florida Statutes. This information is also competitively sensitive, and its disclosure could impair the competitive business of FPL or its vendors. Such information is protected by Section 366.093(3)(e), Florida Statutes.

6. Upon a finding by the Commission that the information highlighted in Exhibit A, and referenced in Exhibit C, is proprietary confidential business information, the information should not be declassified for a period of at least eighteen (18) months and should be returned to FPL as soon as the information is no longer necessary for the Commission to conduct its business. *See* § 366.093(4), Fla. Stat.

WHEREFORE, FPL respectfully requests confidential classification of the material described herein.

Respectfully submitted,

Jessica A. Cano
Attorney
Florida Power & Light Company
700 Universe Boulevard
Juno Beach, FL 33408
Telephone: (561) 304-5226
Facsimile: (561) 691-7135

By: Jessica Cano
Jessica A. Cano
Fla. Bar No. 0037372

**CERTIFICATE OF SERVICE
DOCKET NO. 100009-EI**

I HEREBY CERTIFY that a true and correct copy of Florida Power & Light Company's Request for Confidential Classification (without exhibits) was served by hand delivery* or U.S. Mail this 1st day of March, 2010 to the following:

Anna Williams, Esq.*
Lisa Bennett, Esq.
Keino Young, Esq.
Division of Legal Services
Florida Public Service Commission
2540 Shumard Oak Blvd.
Tallahassee, Florida 32399-0850
LBENNETT@PSC.STATE.FL.US
KYOUNG@PSC.STATE.FL.US
ANWILLIA@PSC.STATE.FL.US

J. R. Kelly, Esq.
Charles Rehwinkel, Esq.
Joseph McGlothlin
Office of Public Counsel
c/o The Florida Legislature
111 West Madison Street, Room 812
Tallahassee, Florida 32399
mcglothlin.joseph@leg.state.fl.us
Kelly.jr@leg.state.fl.us
Rehwinkel.Charles@leg.state.fl.us

J. Michael Walls, Esq.
Carlton Fields Law Firm
P.O. Box 3239
Tampa, Florida 33601-3239
mwalls@carltonfields.com
Attorney for Progress

Dianne M. Triplett, Esq.
Progress Energy Florida
229 1st Avenue N PEF-152
St. Petersburg, Florida 33701
dianne.triplett@pgnmail.com
Attorney for Progress

Jon C. Moyle, Jr.
Vicki Gordon Kauhan
Keefe Anchors Gordon & Moyle, PA
118 North Gadsden Street
Tallahassee, Florida 32301
vkaufman@kagmlaw.com
jmoyle@kagmlaw.com
Attorneys for FIPUG

John W. McWhirter, Jr., Esq.
Davidson McWhirter, P.A.
PO Box 3350
Tampa, Florida 33601
jmcwhirter@mac-law.com
Attorney for FIPUG

R. Alexander Glenn, Esq.
John T. Burnett, Esq.
Progress Energy Service Company, LLC
P.O. Box 14042
St. Petersburg, Florida 33733-4042
john.burnett@pgnmail.com
alex.glenn@pgnmail.com
Attorneys for Progress

Mr. Paul Lewis, Jr.
106 East College Ave., Suite 800
Tallahassee, Florida 32301-7740
paul.lewisjr@pgnmail.com

James W. Brew, Esq.
F. Alvin Taylor, Esq.
Brickfield, Burchette, Ritts & Stone, P.C.
1025 Thomas Jefferson Street, NW
Eighth Floor, West Tower
Washington, DC 20007-5201
jbrew@bbrslaw.com
ataylor@bbrslaw.com
Attorneys for PCS Phosphate

Randy B. Miller
White Springs Agricultural Chemicals, Inc.
Post Office Box 300
15843 Southeast 78th Street
White Springs, Florida 32096
RMiller@pcsphosphate.com

By: *Jessica Cano*
Jessica A. Cano
Fla. Bar No. 0037372

EXHIBIT B

**Project Name: New Nuclear
(Pre) Construction Costs and Carrying Costs on Construction Cost Balance
Final True-up Filing: Contracts Executed**

Schedule T-7

Section (b)(6)

FLORIDA PUBLIC SERVICE COMMISSION

EXPLANATION: For all executed contracts exceeding \$250,000, (including change orders), provide the contract number or identifier, status, original and current contract terms, original amount, amount expended as of the end of the prior year, amount expended in the year, estimated final contract amount, name of contractor and affiliations if any, method of selection including identification of justification documents, and description of work.

COMPANY: Florida Power & Light Company

For the Year Ended: 12/31/2009

DOCKET NO.: 100009-EI

Witness: Steven D. Scroggs

CONFIDENTIAL CONFIDENTIAL CONFIDENTIAL CONFIDENTIAL

(A)	(B)	(C)	(D)	(E)	(F)	(G)	(H)	(I)	(J)	(K)	
Line No.	Contract No.	Status of Contract	Original Term of Contract	Current Term of Contract	Original Amount	Actual Expended as of Prior Year End (2009)	Estimate of amount to be Expended in Current Year (2010)	Estimate of Final Contract Amount	Name of Contractor (and Affiliation if any)	Method of Selection and Document ID	Work Description
1	4500395482	Open- CO#19	2011	2011	[REDACTED]				Bachtel Power Corp	Comp Bid/ Single Source/ Predetermined Source	Engineering Services to Support Preparation of COLA and SCA and Response to post-submittal RAIs.
2	4500404639	Open- CO#3	2011	2011					Westinghouse Electric Co	Single Source/ Predetermined Source	Engineering Services to Support Preparation of COLA and Response to post-submittal RAIs.
3	4500421408	Open- CO#4	2009	2010					Ecological Associates	Single Source	Aquatic biological characterization and assessment - Sea grass Survey & Report
4	4500430834	Open	2011	2011					Electric Power Research Institute	Single Source	Advanced Nuclear Technology; Near term deployment of Advanced Light Water Reactors
5	4500443122	Open	2009	2010					Eco Metrics, Inc.	Single Source	Environmental Consulting Services
6	4500447075	Closed	2009	2009					Optimal Geometric	Single Source	Right-of-way LIDAR Survey Turkey Point-Levee line
7	4500452285	Open- CO#2	2012	2012					BVZ Power Partners-Nuclear	Single Source/ Predetermined Source	Preliminary Engineering and Construction Planning for Turkey Point 6&7
8	4500477244	Open	2009	2009					HDR Engineering	Single Source	Aquifer Performance Testing Support
9	4500517182	Open	2009	2010					McNabb Hydrogeologic Consulting Inc	Single Source	Turkey Point 6&7 Post SCA Submittal and UIC Licensing Support
10	4500518180	Open	2009	2010					Golden Associates Inc	Single Source	Turkey Point 6&7 Post SCA Submittal Support
11	4500518187	Open- CO#1	2009	2010					Environmental Consulting and Technology Inc	Single Source/ Predetermined Source	Turkey Point 6&7 SCA Support

1 2 3 4 5 6 7 8 9 10 11 12

①

Project Name: Extended Power Upgrade
 Construction Costs and Carrying Costs on Construction Cost Balance
 Final True-up Filing: Contracts Executed

Schedule T-7

[Section 8)(c)]

FLORIDA PUBLIC SERVICE COMMISSION

(1) EXPLANATION For all executed contracts exceeding \$250,000, (including change orders), provide the contract number or identifier, status, original and current contract terms, original amount, amount expended as of the end of the prior year, amount expended in the year, estimated final contract amount, name of contractor and affiliations if any, method of selection including identification of justification documents, and a description of work.

COMPANY: Florida Power & Light Company

For the Year Ended: 12/31/2009

DOCKET NO 100009-EI

Witness: T. O. Jones

	(A)	(B)	(C)	(D)	(E)	(F)	(G)	(H)	(I)	(J)	(K)
Line No.	Contract No.	Status of Contract	Original Term of Contract	Current Term of Contract	Original Amount	Actual Expended as of Prior Year End (2008)	Amount Expended in Current Year (2009)	Estimate of Final Contract Amount	Name of Contractor (and Affiliation if any)	Method of Selection and Document ID	Work Description
1	121869	Open	4/29/09 - open	4/29/09 - open	\$				AAF MCQUAY	Competitive	Supply Normal Containment Coolers and Testing Services (PTN)
2	125098	Open	8/17/08 - open	8/17/09 - open	\$				BRV Construction	Competitive	EPU Warehouse (PTN)
3	120789	Open	3/26/09 - open	3/26/09 - open	\$				Calvert Company Inc	Competitive	150 Phase Bus Duct Coolers and Testing Services (PSL)
4	124436	Open	7/17/09 - open	7/17/09 - open	\$				Calvert Company Inc	Competitive	150 Phase Bus Duct Coolers, Install, Demo & Testing Services (PTN)
5	121985	Open	4/24/09 - open	4/24/09 - open	\$				Flowsolve Corp.	Competitive	Replacement Main Feedwater Pumps & Various Testing (PSL)
6	123137	Open	5/28/09 - open	5/28/09 - open	\$				Flowsolve Corp.	Competitive	Main Feedwater Isolation Valves and Testing Services (PTN)
7	125454	Open	8/28/09 - open	8/28/09 - open	\$				Flowsolve Corp.	Competitive	Replacement Heater Drain Pumps (PSL)
8	122154	Open	4/27/09 - open	4/27/09 - open	\$				Siemens Energy Inc.	Competitive	Step-Up Transformer (PTN)
9	119078	Open	12/9/08 - open	12/9/08 - open	\$				Westinghouse	OEM	NSSS Engineering Analysis and LAR (PTN)
10	119653	Open	11/24/08 - open	11/24/08 - open	\$				Westinghouse	OEM	NSSS Engineering Analysis and LAR (PSL)
11	121947	Open	4/24/09 - open	4/24/09 - open	\$				Westinghouse	OEM	New & Spent Fuel Criticality and Thermal Hydraulic Analysis (PTN)
12	119670	Open	2/18/09 - open	2/18/09 - open	\$				Zachry	Single Source	Project Engineering Support (PSL)
13	115297	Open	8/27/08 - open	8/27/08 - open	\$				Areva	Single Source	RSG Design Review and LAR Work (PSL)
14	115338	Open	8/27/08 - open	8/27/08 - open	\$				Areva	Single Source	RCS Design Review (PTN)
15	115351	Open	8/29/08 - open	8/29/08 - open	\$				SPX Corporation	OEM	Valve Rework (PTN)
16	105353	Open	10/02/07 - open	10/02/07 - open	\$				Shaw - Stone & Webster	Sole Source	Engineering Support (PSL & PTN)
17	117809	Open	12/02/08 - open	12/02/08 - open	\$				Bechtel	Competitive Bid	Engineering Procurement Construction (PTN)
18	116088	Open	09/29/08 - open	09/29/08 - open	\$				Siemens	Single Source	Low Pressure Turbine, Exciter, Exciter Inst. (PSL)
19	117820	Open	12/02/08 - open	12/02/08 - open	\$				Bechtel	Competitive Bid	Engineering Procurement Construction (PSL)
20	116090	Open	9/29/08 - open	9/29/08 - open	\$				Siemens	Single Source	Turbine, Generator/Exciter Upgrades & Inst. (PTN)
21	118328	Open	12/19/08 - open	12/19/08 - open	\$				TEi	Competitive Bid	Condenser Tubes (PTN)
22	104980	Complete	8/16/07 - 12/3/09	8/16/07 - 12/03/09	\$				Westinghouse	Single Source	NSSS Component and Fuel Analysis (PSL)
23	118206	Open	12/17/08 - open	12/17/08 - open	\$				TEi	Competitive Bid	Moisture Separator Reheaters (PTN)
24	118205	Open	12/17/08 - open	12/17/08 - open	\$				TEi	Competitive Bid	Moisture Separator Reheaters (PSL)
25	118241	Open	12/19/08 - open	12/19/08 - open	\$				TEi	Competitive Bid	Feed Water Heaters (PTN)
26	112221	Open	4/22/08 - open	4/22/08 - open	\$				Shaw - Stone & Webster	Single Source	Licensing Engineering and BOP Spec Development (PSL)
27	112177	Open	4/22/08 - open	4/22/08 - open	\$				Shaw - Stone & Webster	Single Source	Licensing Engineering and BOP Spec Development (PTN)
28	118271	Complete	12/19/08 - 9/9/09	12/19/08 - 9/09/09	\$				Westinghouse	Single Source	Rod Control System Upgrade (PSL)
29	117272	Open	11/13/08 - open	11/13/08 - open	\$				American Crane	Single Source	Gantry Crane Upgrade (PSL)

1 2 3 4 5 6 7 8 9 10 11 12

(1)

Project Name: Extended Power Upgrade
 Construction Costs and Carrying Costs on Construction Cost Balance
 Final True-up Filing: Contracts Executed

Schedule T-7

[Section 81(c)]

FLORIDA PUBLIC SERVICE COMMISSION

(1) EXPLANATION For all executed contracts exceeding \$250,000, (including change orders), provide the contract number or identifier, status, original and current contract terms, original amount, amount expended as of the end of the prior year, amount expended in the year, estimated final contract amount, name of contractor and affiliations if any, method of selection including identification of justification documents, and a description of work.

COMPANY: Florida Power & Light Company

For the Year Ended: 12/31/2009

DOCKET NO 10009-EI

Witness: T. O. Jones

	(A)	(B)	(C)	(D)	(E)	(F)	(G)	(H)	(I)	(J)	(K)
Line No.	Contract No.	Status of Contract	Original Term of Contract	Current Term of Contract	Original Amount	Actual Expended as of Prior Year End (2008)	Amount Expended in Current Year (2009)	Estimate of Final Contract Amount	Name of Contractor (and Affiliation if any)	Method of Selection and Document ID	Work Description
30	118224	Open	12/17/08 - open	12/17/08 - open					TEI	Competitive Bid	Feed Water Heaters (PSL)
31	115465	Open	9/03/08 - open	9/03/08 - open					Proto-Power	Single Source	Engineering Services (PTN)
32	118278	Open	12/19/08 - open	12/19/08 - open					TEI	Competitive Bid	TCW Heat Exchangers (PSL)
33	105720	Open	9/12/07 - open	9/12/07 - open					AREVA	Single Source	Neutronics Analysis (PSL)
34	116796	Open	10/29/08 - open	10/29/08 - open					Cameron	Single Source	Ultrasonic Flow Meter Measuring System (PTN)
35	116107	Open	9/29/08 - open	9/29/08 - open					Cameron	Single Source	Ultrasonic Flow Meter Measuring System (PSL)
36	108876	Complete	12/13/07 - 2009	12/13/07 - 2009					TSSD	Single Source	Staff Augmentation (PSL & PTN)
37	114114	Open	7/03/08 - open	7/03/08 - open					Richard Sipes	Single Source	Staff Augmentation (PSL)
38	115036	Open	8/14/08 - open	8/14/08 - open					Babcock & Wilcox	Single Source	Steam Generator Component Design Review (PSL)
39	112228	Open	4/23/08 - open	04/23/08 - open					Westinghouse	Single Source	Steam Generator Services for Moisture Camover (PTN)
40	113030	Open	5/20/08 - open	5/20/08 - open					FPL Seabrook	Single Source	FPLE personnel supporting FPL Upgrades (PSL & PTN)
41	115391	Open	8/29/08 - open	8/29/08 - open					NAI	Single Source	Radiological Consequence Analysis (PSL)
42	112987	Open	5/19/08 - open	5/19/08 - open					NAI	Single Source	Radiological Consequence Analysis (PTN)
43	4500521317	Open	9/08/09 - open	9/08/09 - open					Areva	Competitive	Inductors (PTN)
44	126246	Open	10/08/09 - open	10/08/09 - open					ABB	Competitive	Replacement Transformer Coolers (PSL)
45	126453	Open	11/05/09 - open	11/05/09 - open					Joseph Cat Corporation	Competitive	Cooling Water Heat Exchangers (PTN)
46	127777	Open	12/08/09 - open	12/08/09 - open					High Bridge	Single Source	Estimating Services (PTN)
47	127881	Open	12/22/09 - open	12/22/09 - open					Absolute Consulting	Single Source	Procedure Writers (PTN)
48	123762	Open	6/25/09 - open	6/25/09 - open					Key Controls of Tampa	OEM	Control System Tuning and Dynamic Analysis (PTN)
49	118988	Open	01/22/09 - open	01/22/09 - open					Holtec	Competitive	Fuel Storage Criticality and related analysis (PSL 2)
50	118563	Open	1/14/2009 - open	1/14/2009 - open					Holtec	Competitive	Fuel Storage Criticality and related analysis (PSL 1)
51	118627	Open	7/29/09 - open	7/29/09 - open					Westam Services	Competitive	NSSS Simulator Reactor Core Model Upgrade (PSL)
52	118844	Open	01/15/09 - open	01/15/09 - open					Westam Services	Competitive	NSSS Simulator Reactor Core Model Upgrade (PTN)

See Notes Below.

1 2 3 4 5 6 7 8 9 10 11 12

(2)

Project Name: Extended Power Upgrade
Construction Costs and Carrying Costs on Construction Cost Balance
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 100009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09
Witness: T. O. Jones

- 1 **Contract No.:**
PTN PO 121869
- 2 **Major Task or Tasks Associated With:**
Supply Eight (8) Normal Containment Coolers and provide Testing Services
- 3 **Vendor Identity:**
AAF MCQUAY
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
4
- 6 **Number of Bids Received:**
2
- 7 **Brief Description of Selection Process:**
Competitive selection with an technical and commercial evaluation process resulting in an award to AAF McQuay.
- 8 **Dollar Value:**
[REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
April 29, 2009
- 11 **Term End:**
July 2, 2011, plus warranty period
- 12 **Nature and Scope of Work:**
Supply Eight (8) Normal Containment Coolers and provide Testing Services

①

**Project Name: Extended Power Uprate
Construction Costs and Carrying Costs on Construction Cost Balance
Final True-up Filing: Contracts Executed**

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 100009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09
Witness: T. O. Jones

- 1 **Contract No.:**
PTH PO 125088

- 2 **Major Task or Tasks Associated With:**
EPU Project Storage

- 3 **Vendor Identity:**
BRV Construction

- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

- 5 **Number of Vendors Solicited:**
3

- 6 **Number of Bids Received:**
3

- 7 **Brief Description of Selection Process:**
Competitive selection with an technical and commercial evaluation process resulting in an award to BRV Construction.

- 8 **Dollar Value:**
[REDACTED]

- 9 **Contract Status:**
Active

- 10 **Term Begin:**
August 17, 2009

- 11 **Term End:**
May 4, 2010, plus warranty period

- 12 **Nature and Scope of Work:**
Design, Build, and Erect the PTN Warehouse

Project Name: Extended Power Uprate
Construction Costs and Carrying Costs on Construction Cost Balance
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 100009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09
Witness: T. O. Jones

1 **Contract No.:**
PGL PO 120788

2 **Major Task or Tasks Associated With:**
Replacement IsoPhase Bus Duct Coolers

3 **Vendor Identity:**
Calvert Company Inc.

4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct

*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

5 **Number of Vendors Solicited:**
1

6 **Number of Bids Received:**
1

7 **Brief Description of Selection Process:**
Competitive selection with an technical and commercial evaluation process resulting in an award to Calvert Company Inc.

8 **Dollar Value:**
[REDACTED]

9 **Contract Status:**
Active

10 **Term Begin:**
March 26, 2009

11 **Term End:**
December 1, 2011, plus warranty period

12 **Nature and Scope of Work:**
Replacement IsoPhase Bus Duct Coolers, Technical Installation Support and Field Testing.

Schedule 1-7A

Project Name: Extended Power Upgrade
Construction Costs and Carrying Costs on Construction Cost Balance
Final True-up Filing: Contracts Executed

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FPL
DOCKET NO.: 100009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.
For the Year Ended 12/31/09
Witness: T. O. Jones

1 Contract No.:
PTN PO 12456

2 Major Task or Tasks Associated With:
Replacement Isolated Phase Breaker

3 Vendor Identity:
Calvert Company Inc.

4 Vendor Affiliation (Specify 'Direct' or 'Indirect'):
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

5 Number of Vendors Solicited:
3

6 Number of Bids Received:
3

7 Brief Description of Selection Process:
Competitive selection with an technical and commercial evaluation process resulting in an award to Calvert Company Inc.

8 Dollar Value:
[REDACTED]

9 Contract Status:
Active

10 Term Begin:
July 17, 2009

11 Term End:
January 15, 2011, plus warranty period

12 Nature and Scope of Work:
Replacement Isolated Phase Breaker, Demolition and Installation Services, Evaluation, Testing and Engineering

(4)

Project Name: Extended Power Uprate
Construction Costs and Carrying Costs on Construction Cost Balance
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 100009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09
Witness: T. O. Jones

- 1 **Contract No.:**
PSL PO 121885
- 2 **Major Task or Tasks Associated With:**
Replacement Main Feedwater Pumps
- 3 **Vendor Identity:**
Flowsolve Corp.
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
5
- 6 **Number of Bids Received:**
2
- 7 **Brief Description of Selection Process:**
Competitive selection with an technical and commercial evaluation process resulting in an award to Flowsolve Corp.
- 8 **Dollar Value:**
[REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
April 24, 2009
- 11 **Term End:**
January 2012, plus warranty period
- 12 **Nature and Scope of Work:**
Replacement Main Feedwater Pumps, spare parts and technical direction of installation.

Project Name: Extended Power Uprate
Construction Costs and Carrying Costs on Construction Cost Balance
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 100009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09
Witness: T. O. Jones

- 1 **Contract No.:**
PTN PO 123137
- 2 **Major Task or Tasks Associated With:**
Main Feedwater Isolation Valves
- 3 **Vendor Identity:**
Flowsolve Corp.
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
3
- 6 **Number of Bids Received:**
3
- 7 **Brief Description of Selection Process:**
Competitive selection with an technical and commercial evaluation process resulting in an award to Flowsolve Corp.
- 8 **Dollar Value:**
[REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
May 26, 2009
- 11 **Term End:**
2011, plus warranty
- 12 **Nature and Scope of Work:**
Main Feedwater Isolation Valves, Technical Field Services, Testing, Engineering and Documentation

Project Name: Extended Power Uprate
Construction Costs and Carrying Costs on Construction Cost Balance
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 100009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09
Witness: T. O. Jones

1 Contract No.:
P&L PO 126454

2 Major Task or Tasks Associated With:
Replacement Heater Drain Pumps

3 Vendor Identity:
Flowserve Corp.

4 Vendor Affiliation (specify 'direct' or 'indirect'):
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

5 Number of Vendors Solicited:
3

6 Number of Bids Received:
3

7 Brief Description of Selection Process:
Competitive selection with an technical and commercial evaluation process resulting in an award to Flowserve Corp.

8 Dollar Value:
[REDACTED]

9 Contract Status:
Active

10 Term Begin:
August 28, 2009

11 Term End:
December 2011, plus warranty

12 Nature and Scope of Work:
Replacement Heater Drain Pumps, Spare Heater, Technical Direction

Project Name: Extended Power Uprate
Construction Costs and Carrying Costs on Construction Cost Balance
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 100009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09
Witness: T. O. Jones

- 1 Contract No.:
PTN PO 122184
- 2 Major Task or Tasks Associated With:
Step-Up Transformers
- 3 Vendor Identity:
Siemens Energy Inc.
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:
2
- 6 Number of Bids Received:
2
- 7 Brief Description of Selection Process:
Competitive selection with an technical and commercial evaluation process resulting in an award to Siemens Energy Inc.
- 8 Dollar Value:
[REDACTED]
- 9 Contract Status:
Active
- 10 Term Begin:
April 27, 2009
- 11 Term End:
August 2011, plus warranty
- 12 Nature and Scope of Work:
Uprate Step-Up Transformers from 850 MVA to 970 MVA

Project Name: Extended Power Uprate
Construction Costs and Carrying Costs on Construction Cost Balance
Final True-up Filing: Contracts Executed

Schedule T-7A


FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 100009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09
Witness: T. O. Jones

- 1 **Contract No.:**
PTN PO 118078
- 2 **Major Task or Tasks Associated With:**
N555 Engineering Evaluation and LAR Analysis for PTN Units 3 & 4
- 3 **Vendor Identity:**
Westinghouse Electric Co.
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
1
- 6 **Number of Bids Received:**
1
- 7 **Brief Description of Selection Process:**
OEM
- 8 **Dollar Value:**

- 9 **Contract Status:**
Active
- 10 **Term Begin:**
January 28, 2009
- 11 **Term End:**
open
- 12 **Nature and Scope of Work:**
N555 Engineering Evaluation and LAR Analysis for PTN Units 3 & 4

Project Name: Extended Power Upgrade
Construction Costs and Carrying Costs on Construction Cost Balance
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 100009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09
Witness: T. O. Jones

1 Contract No.:
PSL PO 119653

2 Major Task or Tasks Associated With:
NSSS Engineering Evaluation and LAR Analysis for PSL Units 1 & 2

3 Vendor Identity:
Westinghouse Electric Corp.

4 Vendor Affiliation (specify 'direct' or 'indirect'):
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

5 Number of Vendors Solicited:

6 Number of Bids Received:

7 Brief Description of Selection Process:
OEM

8 Dollar Value:


9 Contract Status:
Active

10 Term Begin:
February 17, 2009

11 Term End:
open

12 Nature and Scope of Work:
NSSS Engineering Evaluation and LAR Analysis for PSL Units 1 & 2

Project Name: Extended Power Uprate
Construction Costs and Carrying Costs on Construction Cost Balance
Final True-up Filing: Contracts Executed

Schedule T-7A


FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 100009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09
Witness: T. O. Jones

- 1 **Contract No.:**
PO 115297 (PSL)
- 2 **Major Task or Tasks Associated With:**
Design Review for LAR (Steam Generator and Reactor Head)
- 3 **Vendor Identity:**
AREVA
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
1
- 6 **Number of Bids Received:**
1
- 7 **Brief Description of Selection Process:**
Single Source
- 8 **Dollar Value:**

- 9 **Contract Status:**
Active
- 10 **Term Begin:**
27-Aug-08
- 11 **Term End:**
open
- 12 **Nature and Scope of Work:**
Design Review for LAR (Steam Generator and Reactor Head)

**Project Name: Extended Power Uprate
Construction Costs and Carrying Costs on Construction Cost Balance
Final True-up Filing: Contracts Executed**

Schedule T-7A


FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 100009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09
Witness: T. O. Jones

- 1 **Contract No.:**
PO 115338
- 2 **Major Task or Tasks Associated With:**
Engineering Analysis
- 3 **Vendor Identity:**
AREVA
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
1
- 6 **Number of Bids Received:**
1
- 7 **Brief Description of Selection Process:**
Single Source
- 8 **Dollar Value:**

- 9 **Contract Status:**
Active
- 10 **Term Begin:**
August 27, 2008
- 11 **Term End:**
open
- 12 **Nature and Scope of Work:**
Design review for the Reactor Coolant system, Control Rod Mechanism, EMA, CFD and BMT

(12)

Project Name: Extended Power Uprate
Construction Costs and Carrying Costs on Construction Cost Balance
Final True-up Filing: Contracts Executed

Schedule T-7A


FLORIDA PUBLIC SERVICE COMMISSION

COMPANY:

DOCKET NO.: 100009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09
Witness: T. O. Jones

- 1 Contract No.:
PO # 105353
- 2 Major Task or Tasks Associated With:
Initial BOP Scoping Support for EPU
- 3 Vendor Identity:
Shaw Stone & Webster
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:
1
- 6 Number of Bids Received:
1
- 7 Brief Description of Selection Process:
Sole Source
- 8 Dollar Value:

- 9 Contract Status:
Active
- 10 Term Begin:
October 2, 2007
- 11 Term End:
Open
- 12 Nature and Scope of Work:
BOP Scoping Support (engineering) for the EPU Project

Project Name: Extended Power Upgrade
Construction Costs and Carrying Costs on Construction Cost Balance
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 100009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09
Witness: T. O. Jones

- 1 **Contract No.:**
PSL PO 117820
PTN PO 117809
- 2 **Major Task or Tasks Associated With:**
Provide Engineering, Procurement and Construction Services for PSL and PTN
- 3 **Vendor Identity:**
Bechtel
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
6
- 6 **Number of Bids Received:**
5
- 7 **Brief Description of Selection Process:**
Bidders were evaluated against predetermined technical and commercial criteria, awarding to the lowest evaluated bidder.
- 8 **Dollar Value:**
[REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
PSL PO-117820 December 2, 2008
PTN PO 117808 December 2, 2008
- 11 **Term End:**
PSL & PTN 12/31/12
- 12 **Nature and Scope of Work:**
Bechtel's scope includes project management, design engineering, procurement and material handling services, work order planning, construction implementation, project controls, quality assurance, quality control, radiation protection (alarms), safety, secu

(14)

Project Name: Extended Power Uprate
Construction Costs and Carrying Costs on Construction Cost Balance
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 100009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09
Witness: T. O. Jones

- 1 **Contract No.:**
PO # 116088
- 2 **Major Task or Tasks Associated With:**
Turbine/Generator Uprate
- 3 **Vendor Identity:**
Siemens Power
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
SSJ
- 6 **Number of Bids Received:**
SSJ
- 7 **Brief Description of Selection Process:**
SSJ
- 8 **Dollar Value:**
[REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
9/29/2009
- 11 **Term End:**
3/31/2013
- 12 **Nature and Scope of Work:**
Engineering, Parts and Installation for PSL Turbine/Generator Uprate

Project Name: Extended Power Uprate
Construction Costs and Carrying Costs on Construction Cost Balance
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 100009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09
Witness: T. O. Jones

- 1 Contract No.:
PO # 116090
- 2 Major Task or Tasks Associated With:
PTN Turbine Generator Uprate
- 3 Vendor Identity:
Siemens Power
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:
SSJ
- 6 Number of Bids Received:
SSJ
- 7 Brief Description of Selection Process:
SSJ
- 8 Dollar Value:
[REDACTED]
- 9 Contract Status:
Active
- 10 Term Begin:
9/29/2008
- 11 Term End:
3/31/2013
- 12 Nature and Scope of Work:
PTN Engineering, Parts and Installation for Turbine/Generator Uprate

(16)

Project Name: Extended Power Uprate
Construction Costs and Carrying Costs on Construction Cost Balance
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 100009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.
For the Year Ended 12/31/09
Witness: T. O. Jones

1 Contract No.:
PO # 116328

2 Major Task or Tasks Associated With:
PTN Condenser Tube Bundles for Unit 3 & 4

3 Vendor Identity:
Thermal Engineering International (USA) Inc.

4 Vendor Affiliation (specify 'direct' or 'indirect'):
Direct

*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

5 Number of Vendors Solicited:
3

6 Number of Bids Received:
3

7 Brief Description of Selection Process:
The evaluation process included technical and commercial clarifications with award made to TEI as the total evaluated low

8 Dollar Value:
[REDACTED]

9 Contract Status:
Active

10 Term Begin:
12/18/2008

11 Term End:
3-1-2011 plus warranty period

12 Nature and Scope of Work:
PTN Condenser Tube Bundles with Unit 3 delivery 8-1-10 and Unit 4 delivery 12-1-10

Project Name: Extended Power Uprate
Construction Costs and Carrying Costs on Construction Cost Balance
Final True-up Filing: Contracts Executed

Schedule T-7A


FLORIDA PUBLIC SERVICE COMMISSION

COMPANY:

DOCKET NO.: 100009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09
Witness: T. O. Jones

- 1 **Contract No.:**
PO # 104900
- 2 **Major Task or Tasks Associated With:**
Phase I NSSS Critical Path Activities
- 3 **Vendor Identity:**
Westinghouse
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
Sole Source Justification
- 6 **Number of Bids Received:**
Sole Source Justification
- 7 **Brief Description of Selection Process:**
Westinghouse possess all of the required design information and has performed all of the current licensing.
- 8 **Dollar Value:**

- 9 **Contract Status:**
Closed
- 10 **Term Begin:**
01/18/2007
- 11 **Term End:**
Completed 12/03/09
- 12 **Nature and Scope of Work:**
Reactor Core Design and Analysis

Project Name: Extended Power Upgrade
Construction Costs and Carrying Costs on Construction Cost Balance
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 100000

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09
Witness: T. O. Jones

- 1 **Contract No.:**
PO # 118206
- 2 **Major Task or Tasks Associated With:**
PTN MSR's for Units 3 & 4
- 3 **Vendor Identity:**
Thermal Engineering International (USA) Inc.
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
3
- 6 **Number of Bids Received:**
2
- 7 **Brief Description of Selection Process:**
The evaluation process included technical and commercial clarifications with award made to TEI as the total evaluated low
- 8 **Dollar Value:**
[REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
12/17/2009
- 11 **Term End:**
9-1-12 plus warranty period
- 12 **Nature and Scope of Work:**
PTN MSR's with 12-1-11 delivery for Units 3 & 6-1-12 delivery for Unit 4

Project Name: Extended Power Uprate
Construction Costs and Carrying Costs on Construction Cost Balance
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 100009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09
Witness: T. O. Jones

- 1 **Contract No.:**
PO # 118205
- 2 **Major Task or Tasks Associated With:**
P&L MSR's for Units 1 & 2
- 3 **Vendor Identity:**
Thermal Engineering International (USA) Inc.
- 4 **Vendor Affiliation (specify 'direct' or 'indirect');**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
3
- 6 **Number of Bids Received:**
2
- 7 **Brief Description of Selection Process:**
The evaluation process included technical and commercial clarifications with award made to TEI as the total evaluated low
- 8 **Dollar Value:**
[REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
12/17/2008
- 11 **Term End:**
10-1-11 plus warranty period
- 12 **Nature and Scope of Work:**
P&L MSR's with 7-1-11 delivery for Units 1 & 8-1-10 delivery for Unit 2

Project Name: Extended Power Uprate
Construction Costs and Carrying Costs on Construction Cost Balance
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 100009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09
Witness: T. O. Jones

- 1 **Contract No.:**
PO # 118241
- 2 **Major Task or Tasks Associated With:**
PTN Feedwater Heaters for Units 3 & 4
- 3 **Vendor Identity:**
Thermal Engineering International (USA) Inc.
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
1
- 6 **Number of Bids Received:**
3
- 7 **Brief Description of Selection Process:**
The evaluation process included technical and commercial qualifications with award made to TEI as the total evaluated low
- 8 **Dollar Value:**
[REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
12/19/2008
- 11 **Term End:**
3-1-11 plus warranty period
- 12 **Nature and Scope of Work:**
PTN Feedwater Heaters with 8-1-10 delivery for Unit 3 and 12-1-10 delivery for Unit 4

Project Name: Extended Power Uprate
Construction Costs and Carrying Costs on Construction Cost Balance
Final True-up Filing: Contracts Executed


Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 100009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.
For the Year Ended 12/31/09
Witness: T. O. Jones

- 1 **Contract No.:**
PO # 112221
- 2 **Major Task or Tasks Associated With:**
Engineering Services
- 3 **Vendor Identity:**
Shaw Stone & Webster
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
SSJ
- 6 **Number of Bids Received:**
SSJ
- 7 **Brief Description of Selection Process:**
SSJ
- 8 **Dollar Value:**

- 9 **Contract Status:**
Active
- 10 **Term Begin:**
4/22/2008
- 11 **Term End:**
12/31/2012
- 12 **Nature and Scope of Work:**
P&L BOP Engineering

Project Name: Extended Power Uprate
Construction Costs and Carrying Costs on Construction Cost Balance
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 100009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09
Witness: T. O. Jones

1 **Contract No.:**
PO # 112177

2 **Major Task or Tasks Associated With:**
Engineering Services

3 **Vendor Identity:**
Shaw Stone & Webster

4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

5 **Number of Vendors Solicited:**
SSJ

6 **Number of Bids Received:**
SSJ

7 **Brief Description of Selection Process:**
SSJ

8 **Dollar Value:**


9 **Contract Status:**
Active

10 **Term Begin:**
6/2/2008

11 **Term End:**
open

12 **Nature and Scope of Work:**
Engineering for the PSL Uprate Project

Project Name: Extended Power Uprate
Construction Costs and Carrying Costs on Construction Cost Balance
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 100009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09

Witness: T. O. Jones

1 Contract No.:
PO 117272

2 Major Task or Tasks Associated With:
Gentry crane repair/modification

3 Vendor Identity:
American Crane & Equip.

4 Vendor Affiliation (specify 'direct' or 'indirect'):
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

5 Number of Vendors Solicited:
1

6 Number of Bids Received:
1

7 Brief Description of Selection Process:
Sole Source/OEM

8 Dollar Value:

9 Contract Status:
Active

10 Term Begin:
11/13/2008

11 Term End:
12/31/2010

12 Nature and Scope of Work:
Complete modification of Unit 1 crane and update of electrical components for Unit 2 crane

Project Name: Extended Power Uprate
Construction Costs and Carrying Costs on Construction Cost Balance
Final True-up Filing: Contracts Executed

Schedule T-7A


FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 100009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09
Witness: T. O. Jones

- 1 **Contract No.:**
PO # 118224
- 2 **Major Task or Tasks Associated With:**
PSL Feedwater Heaters for Units 1 & 2
- 3 **Vendor Identity:**
Thermal Engineering International (USA) Inc.
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
4
- 6 **Number of Bids Received:**
3
- 7 **Brief Description of Selection Process:**
clarifications with award made to TEI as the total evaluated low bidder.
- 8 **Dollar Value:**

- 9 **Contract Status:**
Active
- 10 **Term Begin:**
12/17/2009
- 11 **Term End:**
open
- 12 **Nature and Scope of Work:**
PSL Feedwater Heaters with 12-1-09 delivery for Units 1 & 6-1-10 delivery for Unit 2

(25)

Project Name: Extended Power Uprate
Construction Costs and Carrying Costs on Construction Cost Balance
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 100009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09
Witness: T. O. Jones

1 Contract No.:
PO # 115405

2 Major Task or Tasks Associated With:
Eng. Services for NSSS, BOP & Licensing Activities

3 Vendor Identity:
Proto-Power

4 Vendor Affiliation (specify 'direct' or 'indirect'):
Direct

*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

5 Number of Vendors Solicited:
SSJ

6 Number of Bids Received:
SSJ

7 Brief Description of Selection Process:
SSJ

8 Dollar Value:
[REDACTED]

9 Contract Status:
Active

10 Term Begin:
09/2008

11 Term End:
Open

12 Nature and Scope of Work:
PTN Eng. Services for NSSS, BOP and Licensing Activities.

Project Name: Extended Power Upgrade
Construction Costs and Carrying Costs on Construction Cost Balance
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 100009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09
Witness: T. O. Jones

- 1 Contract No.:
PO # 118278
- 2 Major Task or Tasks Associated With:
PBL Heat Exchangers for Units 1 & 2
- 3 Vendor Identity:
Thermal Engineering International (USA) Inc.
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:
4
- 6 Number of Bids Received:
3
- 7 Brief Description of Selection Process:
The evaluation process included technical and commercial clarifications with award made to TEI as the total evaluated low
- 8 Dollar Value:
[REDACTED]
- 9 Contract Status:
Active
- 10 Term Begin:
12/19/2008
- 11 Term End:
Open
- 12 Nature and Scope of Work:
PBL Heat Exchangers with 12-1-09 delivery for Units 1 & 6-1-10 delivery for Unit 2

Project Name: Extended Power Upgrade
Construction Costs and Carrying Costs on Construction Cost Balance
Final True-up Filing: Contracts Executed

Schedule T-7A


FLORIDA PUBLIC SERVICE COMMISSION

COMPANY:

DOCKET NO.: 100009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09
Witness: T. O. Jones

- 1 **Contract No.:**
FO # 105720
- 2 **Major Task or Tasks Associated With:**
PSL Fuels Study
- 3 **Vendor Identity:**
Aeva
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
SSJ
- 6 **Number of Bids Received:**
SSJ
- 7 **Brief Description of Selection Process:**
SSJ
- 8 **Dollar Value:**

- 9 **Contract Status:**
Active
- 10 **Term Begin:**
9/12/2007
- 11 **Term End:**
open
- 12 **Nature and Scope of Work:**
Fuels Performance Study and Analysis

28

Project Name: Extended Power Uprate
Construction Costs and Carrying Costs on Construction Cost Balance
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 100009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09
Witness: T. O. Jones

1 Contract No.:
PO # 116795

2 Major Task or Tasks Associated With:
Ultrasonic Flow Measuring System

3 Vendor Identity:
Cameron Technologies

4 Vendor Affiliation (specify "direct" or "indirect"):
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

5 Number of Vendors Solicited:
SSJ

6 Number of Bids Received:
SSJ

7 Brief Description of Selection Process:
SSJ

8 Dollar Value:
[REDACTED]

9 Contract Status:
Active

10 Term Begin:
10/29/2008

11 Term End:
7/31/2012

12 Nature and Scope of Work:
Ultrasonic Flow Measuring System for PTM

Project Name: Extended Power Uprate
Construction Costs and Carrying Costs on Construction Cost Balance
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 100009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09
Witness: T. O. Jones

- 1 Contract No.:
PO 116107
- 2 Major Task or Tasks Associated With:
Ultrasonic Flow Measuring System
- 3 Vendor Identity:
Cameron Technologies
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:
SSJ
- 6 Number of Bids Received:
SSJ
- 7 Brief Description of Selection Process:
SSJ
- 8 Dollar Value:
[REDACTED]
- 9 Contract Status:
Awarded
- 10 Term Begin:
9/29/2008
- 11 Term End:
Open
- 12 Nature and Scope of Work:
Ultrasonic Flow Measuring System for PTN

(30)

Project Name: Extended Power Uprate
Construction Costs and Carrying Costs on Construction Cost Balance
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 100009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09
Witness: T. O. Jones

- 1 Contract No.:
PO # 4600521317
- 2 Major Task or Tasks Associated With:
Inductors
- 3 Vendor Identity:
Aeva
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:
3
- 6 Number of Bids Received:
3
- 7 Brief Description of Selection Process:
Competitive Selection
- 8 Dollar Value:
[REDACTED]
- 9 Contract Status:
Active
- 10 Term Begin:
September 8, 2009
- 11 Term End:
Open
- 12 Nature and Scope of Work:
Supply of Inductors

Project Name: Extended Power Uprate
Construction Costs and Carrying Costs on Construction Cost Balance
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 100009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09
Witness: T. O. Jones

- 1 Contract No.:
PO # 120240
- 2 Major Task or Tasks Associated With:
Replacement Transformer Coolers
- 3 Vendor Identity:
ABB
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:
3
- 6 Number of Bids Received:
1
- 7 Brief Description of Selection Process:
Competitive Selection, Commercial and Technical Evaluation
- 8 Dollar Value:
[REDACTED]
- 9 Contract Status:
Active
- 10 Term Begin:
October 8, 2009
- 11 Term End:
Open
- 12 Nature and Scope of Work:
Replacement Transformer Coolers

Project Name: Extended Power Uprate
Construction Costs and Carrying Costs on Construction Cost Balance
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 100009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09
Witness: T. O. Jones

- 1 **Contract No.:**
PO # 126453
- 2 **Major Task or Tasks Associated With:**
Turbine Plant Cooling Water Heat Exchangers
- 3 **Vendor Identity:**
Joseph Oat Corporation
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
3
- 6 **Number of Bids Received:**
3
- 7 **Brief Description of Selection Process:**
Competitive Selection, Commercial and Technical Evaluation
- 8 **Dollar Value:**
[REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
November 5, 2009
- 11 **Term End:**
Open
- 12 **Nature and Scope of Work:**
Supply Turbine Plant Cooling Water Heat Exchangers

Project Name: Extended Power Uprate
Construction Costs and Carrying Costs on Construction Cost Balance
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 100008

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09
Witness: T. O. Jones

- 1 Contract No.:
PTN PO # 127881
- 2 Major Task or Tasks Associated With:
Procedure Writers
- 3 Vendor Identity:
Absolute Consulting
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:
1
- 6 Number of Bids Received:
1
- 7 Brief Description of Selection Process:
SSJ
- 8 Dollar Value:
[REDACTED]
- 9 Contract Status:
Active
- 10 Term Begin:
December 22, 2009
- 11 Term End:
Open
- 12 Nature and Scope of Work:
Procedure Writers

34

Project Name: New Nuclear
(Pre) Construction Costs and Carrying Costs on Construction Cost Balance
Final True-up Filing: Contracts Executed

Schedule T-7

Section (B)(1)

FLORIDA PUBLIC SERVICE COMMISSION

EXPLANATION: For all executed contracts exceeding \$250,000, (including change orders), provide the contract number or identifier, status, original and current contract terms, original amount, amount expended as of the end of the prior year, amount expended in the year, estimated final contract amount, name of contractor and affiliations if any, method of selection including identification of justification documents, and description of work.

For the Year Ended: 12/31/2009

COMPANY: Florida Power & Light Company

DOCKET NO.: 100009-EI

Witness: Steven D. Scraggs

CONFIDENTIAL CONFIDENTIAL CONFIDENTIAL CONFIDENTIAL

(A)	(B)	(C)	(D)	(E)	(F)	(G)	(H)	(I)	(J)	(K)	
Line No.	Contract No.	Status of Contract	Original Term of Contract	Current Term of Contract	Original Amount	Actual Expended as of Prior Year End (2009)	Estimate of amount to be Expended in Current Year (2010)	Estimate of Final Contract Amount	Name of Contractor (and Affiliation if any)	Method of Selection and Document ID	Work Description
1	4500395492	Open- CO#19	2011	2011	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	Sachli Power Corp	Comp Bid/ Single Source/ Predetermined Source	Engineering Services to Support Preparation of COLA and SCA and Response to post-submitted RAfs.
2	4500404639	Open- CO#3	2011	2011					Westinghouse Electric Co	Sole Source/ Predetermined Source	Engineering Services to Support Preparation of COLA and Response to post-submitted RAfs.
3	4500421409	Open- CO#4	2009	2010					Ecological Associates	Single Source	Aquatic Biological Characterization and assessment - Sea grass Survey & Report
4	4500430834	Open	2011	2011					Electric Power Research Institute	Single Source	Advanced Nuclear Technology; Near term deployment of Advanced Light Water Reactors
5	4500443122	Open	2009	2010					Eco Metrics, Inc.	Single Source	Environmental Consulting Services
6	4500447975	Closed	2009	2009					Optimal Geometric	Single Source	Right-of-way LIDAR Survey Turkey Point-Leyce line
7	4500462285	Open- CO#2	2012	2012					BVZ Power Partners-Nuclear	Single Source/ Predetermined Source	Preliminary Engineering and Construction Planning for Turkey Point 6&7
8	4500477244	Open	2009	2009					HDR Engineering	Single Source	Aquifer Performance Testing Support
9	4500517162	Open	2009	2010					McNabb Hydrogeologic Consulting Inc	Single Source	Turkey Point 6&7 Post SCA Submittal and URC Licensing Support
10	4500518180	Open	2009	2010					Golder Associates Inc	Single Source	Turkey Point 6&7 Post SCA Submittal Support
11	4500518187	Open- CO#1	2009	2010					Environmental Consulting and Technology Inc	Single Source/ Predetermined Source	Turkey Point 6&7 SCA Support

1 2 3 4 5 6 7 8 9 10 11 12

1

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: Florida Power & Light Company
DOCKET NO.: 100009-El

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/09
Witness: Steven D. Scroggs

- 1 Contract No.:
4500395492
- 2 Major Task or Tasks Associated With:
COLA and SCA preparation and support
- 3 Vendor Identity:
Bechtel Power Corporation
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):
Direct
- 5 Number of Vendors Solicited:
Two
- 6 Number of Bids Received:
Two
- 7 Brief Description of Selection Process:
Initial contract competitively bid; change orders #01-#11 issued single source; all subsequent change orders issued Predetermined Source
- 8 Dollar Value:
[REDACTED]
- 9 Contract Status:
Active- CO#19
- 10 Term Begin:
2007
- 11 Term End:
2011
- 12 Nature and Scope of Work:
Engineering Services to Support Preparation of COLA and SCA, including post-submittal support for RAI responses.

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: Florida Power & Light Company
DOCKET NO.: 100006-EI

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/09
Witness: Steven D. Scroggs

Contract No.:
4500452285

Major Task or Tasks Associated With:
Preliminary Engineering and Construction Planning

Vendor Identity:
BVZ Power Partners- Nuclear

Vendor Affiliation (specify 'direct' or 'indirect'):
Direct

Number of Vendors Solicited:
One

Number of Bids Received:
One

Brief Description of Selection Process:
Single Source

Dollar Value:
[REDACTED]

Contract Status:
Active- CO#2

Term Begin:
2008

Term End:
2009

Nature and Scope of Work:
Preliminary Engineering and Construction Planning

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: Florida Power & Light Company
DOCKET NO.: 100009-EI

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/09
Witness: Steven D. Scroggs

Contract No.:
4500518160

Major Task or Tasks Associated With:
Post SCA Submittal support

Vendor Identity:
Golder Associates, Inc.

Vendor Affiliation (specify 'direct' or 'indirect'):
Direct or Indirect relationship with the vendor

Number of Vendors Solicited:
One

Number of Bids Received:
One

Brief Description of Selection Process:
Single source

Dollar Value:
[REDACTED]

Contract Status:
Active

Term Begin:
2009

Term End:
2009

Nature and Scope of Work:
Post SCA Submittal support

Project Name: New Nuclear
(Pre) Construction Costs and Carrying Costs on Construction Cost Balance
Final True-up Filing: Contracts Executed Details

[Section (B)(c)]

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: Florida Power & Light Company
DOCKET NO.: 100008-EI

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/09
Witness: Steven D. Scroggs

Contract No.:
4500518167

Major Task or Tasks Associated With:
SCA Support

Vendor Identity:
Environmental Consulting and Technology, Inc.

Vendor Affiliation (specify 'direct' or 'indirect'):
Direct

Number of Vendors Solicited:
One

Number of Bids Received:
One

Brief Description of Selection Process:
Single source

Dollar Value:
[REDACTED]

Contract Status:
Active

Term Begin:
2009

Term End:
2010

Nature and Scope of Work:
SCA Support

(4)

EXHIBIT C

Exhibit C
Company: Florida Power and Light Company
Title: List of Confidential Documents for the March 1, 2010 Filing
Docket No. 100009-EI

Document	Description	No. of Pages	Conf. Y/N	Line No./Col. No.	Florida Statute 366.093 (3) Subsection	Affiant
1	Schedule T-7: 2009 Construction Costs and Carrying Costs on Construction Cost Balance, Extended Power Update (Exhibit TOJ-1)	2	Y	Pages 1-2, Columns 6-9	(d), (e)	Terry O. Jones
2	Schedule T-7A: 2009 Construction Costs and Carrying Costs on Construction Cost Balance, Extended Power Update (Exhibit TOJ-1)	34	Y	Pages 1-34, Line 8	(d), (e)	Terry O. Jones
3	Schedule T-7: 2009 (Pre) Construction Costs and Carrying Costs on Construction Cost Balance, New Nuclear (Exhibit SDS-1)	1	Y	Page 1, Columns 6-9	(d), (e)	Steven D. Scroggs
4	Schedule T-7A: 2009 (Pre) Construction Costs and Carrying Costs on Construction Cost Balance, New Nuclear (Exhibit SDS-1)	4	Y	Pages 1-4, Line 8	(d), (e)	Steven D. Scroggs

EXHIBIT D

BEFORE THE FLORIDA PUBLIC SERVICE COMMISSION

In re: Nuclear Power Plant Cost)
Recovery Clause)

DOCKET NO. 100009-EI

STATE OF FLORIDA)
)
PALM BEACH COUNTY)

AFFIDAVIT OF STEVEN D. SCROGGS

BEFORE ME, the undersigned authority, personally appeared Steven D. Scroggs who, being first duly sworn, deposes and says:

1. My name is Steven D. Scroggs. I am currently employed by Florida Power & Light Company ("FPL") as Senior Director, Project Development. I have personal knowledge of the matters stated in this affidavit.

2. I have reviewed Exhibit C and the documents that are included in FPL's Request for Confidential Classification concerning information provided with its Petition for Approval of Nuclear Power Plant Cost Recovery True Up for Period Ending December 2009, for which I am identified on Exhibit C as the affiant. The documents and materials that I have reviewed contain proprietary confidential business information, including information concerning bids or contractual data. Disclosure of this information would violate FPL's contracts with its vendors, work to the detriment of FPL's competitive interests, impair the competitive interests of its vendors and/or impair FPL's efforts to enter into contracts on commercially favorable terms. To the best of my knowledge, FPL has maintained the confidentiality of these documents and materials.

3. Consistent with the provisions of the Florida Administrative Code, such materials should remain confidential for a period of not less than 18 months. In addition, they should be returned to FPL as soon as the information is no longer necessary for the Commission to conduct its business so that FPL can continue to maintain the confidentiality of these documents.

4. Affiant says nothing further.

Steven D. Scroggs


Steven D. Scroggs

SWORN TO AND SUBSCRIBED before me this 23 day of February 2010, by Steven D. Scroggs, who is personally known to me or who has produced _____ (type of identification) as identification and who did take an oath.

Valerie A. Hnasko

Notary Public, State of Florida

My Commission Expires: 5/29/12



BEFORE THE FLORIDA PUBLIC SERVICE COMMISSION

In re: Nuclear Power Plant Cost)
Recovery Clause)

DOCKET NO. 100009-EI

STATE OF FLORIDA)
)
PALM BEACH COUNTY)

AFFIDAVIT OF TERRY O. JONES

BEFORE ME, the undersigned authority, personally appeared Terry O. Jones who, being first duly sworn, deposes and says:

1. My name is Terry O. Jones. I am currently employed by Florida Power & Light Company ("FPL") as Vice President, Nuclear Power Uprate. I have personal knowledge of the matters stated in this affidavit.

2. I have reviewed Exhibit C and the documents that are included in FPL's Request for Confidential Classification concerning information provided with its Petition for Approval of Nuclear Power Plant Cost Recovery True Up the Period Ending December 2009, for which I am identified on Exhibit C as the affiant. The documents and materials that I have reviewed contain proprietary confidential business information, including information concerning bids or contractual data. Disclosure of this information would violate FPL's contracts with its vendors, work to the detriment of FPL's competitive interests, impair the competitive interests of its vendors and/or impair FPL's efforts to enter into contracts on commercially favorable terms. To the best of my knowledge, FPL has maintained the confidentiality of these documents and materials.

3. Consistent with the provisions of the Florida Administrative Code, such materials should remain confidential for a period of not less than 18 months. In addition, they should be returned to FPL as soon as the information is no longer necessary for the Commission to conduct its business so that FPL can continue to maintain the confidentiality of these documents.

4. Affiant says nothing further.

Terry O. Jones


Terry O. Jones

SWORN TO AND SUBSCRIBED before me this 25th day of February 2010, by Terry O. Jones, who is personally known to me or who has produced Personally Known (type of identification) as identification and who did take an oath.

Jo Retha Forbes

Notary Public, State of Florida

My Commission Expires:



COMMISSIONERS:
NANCY ARGENZIANO, CHAIRMAN
LISA POLAK EDGAR
NATHAN A. SKOP
DAVID E. KLEMENT
BEN A. "STEVE" STEVENS III

STATE OF FLORIDA



OFFICE OF COMMISSION CLERK
ANN COLE
COMMISSION CLERK
(850) 413-6770

Public Service Commission

ACKNOWLEDGEMENT

DATE: March 1, 2010

TO: Jessica Cano, Florida Power & Light Company

FROM: Ruth Nettles, Office of Commission Clerk

RE: Acknowledgement of Receipt of Confidential Filing

This will acknowledge receipt of a **CONFIDENTIAL DOCUMENT** filed in Docket Number 100009 or, if filed in an undocketed matter, concerning portions of exhibits TOJ-1, to prefiled testimony of FPL witness Terry O Jones and Exhibit SDS-1 to prefiled testimony of Steven D. Scroggs, and filed on behalf of Florida Power & Light Company. The document will be maintained in locked storage.

If you have any questions regarding this document, please contact Kim Peña, Records Management Assistant, at (850) 413-6393.

DOCUMENT NUMBER - CAT
01376 MAR-10
FPSC-COMMISSION CLERK

CAPITAL CIRCLE OFFICE CENTER • 2540 SHUMARD OAK BOULEVARD • TALLAHASSEE, FL 32399-0850
An Affirmative Action/Equal Opportunity Employer

PSC Website: <http://www.floridapsc.com>

Internet E-mail: contact@psc.state.fl.us