



RECEIVED-FPSC

14 MAR -3 PM 2: 33

COMMISSION
CLERK

Jessica Cano
Principal Attorney
Florida Power & Light Company
700 Universe Boulevard
Juno Beach, FL 33408-0420
(561) 304-5226
(561) 691-7135 (Facsimile)

March 3, 2014

VIA HAND DELIVERY

Ms. Carlotta S. Stauffer
Division of the Commission Clerk and
Administrative Services
Florida Public Service Commission
Betty Easley Conference Center
2540 Shumard Oak Boulevard, Room 110
Tallahassee, FL 32399-0850

REDACTED

Re: Docket No. 140009-EI; Nuclear Power Plant Cost Recovery Clause

Dear Ms. Cole:

Enclosed for filing on behalf of Florida Power & Light Company ("FPL") is a Request for Confidential Classification of Exhibits TOJ-1 and SDS-1. Seven copies of FPL's request, including Exhibits C and D, are included. Also included are one copy of Exhibit A and two copies of Exhibit B.

Exhibit A consists of the confidential documents, and all information that FPL asserts is entitled to confidential treatment has been highlighted. Exhibit B is an edited version of Exhibit A, in which the information FPL asserts is confidential has been redacted. Exhibit C consists of FPL's justification table supporting its Request for Confidential Classification. Exhibit D contains two affidavits in support of FPL's Request for Confidential Classification. Also included in this filing is a compact disc containing FPL's Request for Confidential Classification and Exhibit C only in Microsoft Word format.

Please contact me if there are any questions regarding this filing.

Sincerely,

Jessica Cano
Jessica A. Cano

| | |
|-----|--------|
| COM | _____ |
| AFD | 1 |
| APA | 1 |
| ECO | 1 |
| ENG | 1 |
| GCL | 1 |
| IDM | 2 + CD |
| TEL | _____ |
| CLK | _____ |

Enclosures
cc: Parties of Record (w/out enc.)

BEFORE THE FLORIDA PUBLIC SERVICE COMMISSION

In re: Nuclear Power Plant)
Cost Recovery Clause)

Docket No. 140009-EI
Filed: March 3, 2014

**FLORIDA POWER & LIGHT COMPANY'S
REQUEST FOR CONFIDENTIAL CLASSIFICATION
OF EXHIBITS TOJ-1 AND SDS-1**

Pursuant to Section 366.093, Florida Statutes, and Rule 25-22.006, Florida Administrative Code, Florida Power & Light Company ("FPL") requests confidential classification of portions of Exhibit TOJ-1 to the pre-filed testimony of FPL witness Terry O. Jones and portions of Exhibit SDS-1 to the pre-filed testimony of FPL witness Steven D. Scroggs. In support of its request, FPL states:

1. FPL is filing contemporaneously with this request the petition, testimony and exhibits in support of its Nuclear Power Plant Cost Recovery True-Up for the Year ending December 2013. Certain portions of Exhibits TOJ-1 and SDS-1 contain confidential contract payment amounts. Pursuant to Rule 25-22.006(3)(a), Florida Administrative Code, FPL is filing this Request for Confidential Classification.

2. The following exhibits are included with and made a part of this request:

a. Exhibit A consists of a copy of the confidential pages on which all information that FPL asserts is entitled to confidential treatment has been highlighted.

b. Exhibit B consists of a copy of the confidential pages on which all information that FPL asserts is entitled to confidential treatment has been redacted.

c. Exhibit C is a table containing an identification of the information highlighted in Exhibit A, together with references to the specific statutory basis or bases for the claim of confidentiality and to the affidavit in support of the requested classification.

d. Exhibit D includes the affidavits of Bruce Beisler and Steven Scroggs in support of this request.

3. FPL submits that the highlighted information in Exhibit A is proprietary confidential business information within the meaning of Section 366.093(3), Florida Statutes. Section 366.093(3), Florida Statutes, defines confidential information as information that is intended to be and is treated by the company as private in that disclosure of the information would cause harm to the company's business operations or its customers, and has not been disclosed publicly. The confidential information is intended to be and has been treated by FPL as private, its confidentiality has been maintained, and its disclosure would cause harm to FPL and its customers. Pursuant to Section 366.093(3)(2), such information is entitled to confidential treatment and it is exempt from the disclosure provisions of the public records law. Thus, once the Commission determines that the information in question is proprietary confidential business information, the Commission is not required to engage in any further analysis or review such as weighing the harm of disclosure against the public interest in access to the information

4. As the affidavits included in Exhibit D indicate, the information provided by FPL contains contractual data, the public disclosure of which would violate nondisclosure provisions of FPL's contracts with certain vendors and impair FPL's ability to contract for goods or services on favorable terms in the future. Such information is protected by Section 366.093(3)(d), Florida Statutes. This information is also competitively sensitive, and its disclosure could impair the competitive business of FPL or its vendors. Such information is protected by Section 366.093(3)(e), Florida Statutes.

5. Upon a finding by the Commission that the information highlighted in Exhibit A, and referenced in Exhibit C, is proprietary confidential business information, the information

should not be declassified for a period of at least eighteen (18) months and should be returned to FPL as soon as the information is no longer necessary for the Commission to conduct its business. *See* § 366.093(4), Fla. Stat.

WHEREFORE, FPL respectfully requests confidential classification of the material described herein.

Respectfully submitted,

Jessica A. Cano
Principal Attorney
Florida Power & Light Company
700 Universe Boulevard
Juno Beach, FL 33408
Telephone: (561) 304-5226
Facsimile: (561) 691-7135

By: Jessica Cano
Jessica A. Cano
Fla. Bar No. 0037372

**CERTIFICATE OF SERVICE
DOCKET NO. 140009-EI**

I HEREBY CERTIFY that a true and correct copy of FPL's Request for Confidential Classification of Exhibits TOJ-1 and SDS-1 (without exhibits)* was served by hand delivery** or U.S. Mail this 3rd day of March, 2014 to the following:

Keino Young, Esq.**
Michael Lawson, Esq.
Division of Legal Services
Florida Public Service Commission
2540 Shumard Oak Blvd.
Tallahassee, Florida 32399-0850
kyoung@psc.state.fl.us
MLAWSON@PSC.STATE.FL.US

J. R. Kelly, Esq.
Charles Rehwinkel, Esq.
Joseph McGlothlin, Esq.
Erik L. Sayler, Esq.
Office of Public Counsel
c/o The Florida Legislature
111 West Madison Street, Room 812
Tallahassee, Florida 32399
Kelly.jr@leg.state.fl.us
Rehwinkel.Charles@leg.state.fl.us
mcglathlin.joseph@leg.state.fl.us
Sayler.Erik@leg.state.fl.us

J. Michael Walls, Esq.
Blaise N. Gamba, Esq.
Carlton Fields Jordan Burt, P.A.
P.O. Box 3239
Tampa, Florida 33601-3239
mwalls@cfjblaw.com
bgamba@cfjblaw.com
Attorneys for Duke Energy

John T. Burnett, Esq.
Dianne M. Triplett, Esq.
Progress Energy Service Company, LLC
299 First Avenue North
St. Petersburg, Florida 33701
john.burnett@duke-energy.com
dianne.triplett@duke-energy.com
Attorneys for Duke Energy

Robert Scheffel Wright
John T. LaVia
Gardner Bist Wiener Wadsworth Bowden
Bush Dee LaVia & Wright, P.A.
1300 Thomaswood Drive
Tallahassee, FL 32308
Phone: 850-385-0070
FAX: (850) 385-5416
Schef@gbwlegal.com
Jlavia@gbwlegal.com
Attorneys for FRF

Matthew Bernier, Sr. Counsel
Mr. Paul Lewis, Jr.
106 East College Ave., Suite 800
Tallahassee, Florida 32301-7740
Matthew.bernier@duke-energy.com
paul.lewisjr@duke-energy.com

James W. Brew, Esq.
F. Alvin Taylor, Esq.
Brickfield Law Firm
1025 Thomas Jefferson Street, N.W., 8th Floor
Washington, D.C. 20007
jbrew@bbrslaw.com
ataylor@bbrslaw.com
Attorneys for PSC Phosphate-White Springs

Jon C. Moyle, Jr., Esq.
Moyle Law Firm, P.A.
118 North Gadsden Street
Tallahassee, Florida 32301
jmoyle@moylelaw.com
Attorney for FIPUG

By: *Jessica Cano*
Jessica A. Cano
Fla. Bar No. 0037372

*Exhibits to this Request are not included with the service copies, but copies of Exhibits B, C and D are available upon request.

EXHIBIT C

JUSTIFICATION TABLE

Exhibit C

Company: Florida Power and Light Company
Title: List of Confidential Documents Included in FPL's March 3, 2014 True-Up Filing
Docket No.: 140009-EI

| Document | Description | No. of Pages | Conf. Y/N | Line No./Col. No. | Florida Statute 366.093 (3) Subsection | Affiant |
|-----------------|--|---------------------|------------------|--|---|-------------------|
| 1 | 2013 Schedule T-7A Construction Costs and Carrying Costs On Construction Cost Balance, Extended Power Uprate (Exhibit TOJ-1) | 8 | Y | Page 54 Lines 1-27 Columns A-D Page 55 Lines 28-54 Columns A-D Page 56 Lines 55-81 Columns A-D Page 57 Lines 82-108 Columns A-D Page 58 Lines 109-135 Columns A-D Page 59 Lines 136-161 Columns A-D Page 60 Lines 162-183 Columns A-D Page 61 Lines 184-188 Columns A-D | (d), (e) | Bruce Beisler |
| 2 | 2013 Schedule T-7B Construction Costs and Carrying Costs On Construction Cost Balance, Extended Power Uprate (Exhibit TOJ-1) | 104 | Y | Pages 62-165 Line 1 | (d), (e) | Bruce Beisler |
| 3 | 2013 Schedule T-7A Pre-Construction Costs and Carrying Costs | 1 | Y | Page 19 Lines 1-22 Columns A-D | (d), (e) | Steven D. Scroggs |

| Document | Description | No. of Pages | Conf. Y/N | Line No./Col. No. | Florida Statute 366.093 (3) Subsection | Affiant |
|----------|--|--------------|-----------|-----------------------|--|-------------------|
| | On Construction Cost Balance, New Nuclear (Exhibit SDS-1) | | | | | |
| 4 | 2013 Schedule T-7B Pre-Construction Costs and Carrying Costs On Construction Cost Balance, New Nuclear (Exhibit SDS-1) | 9 | Y | Pages 20-28 Line 1 | (d), (e) | Steven D. Scroggs |

EXHIBIT D

AFFIDAVITS

BEFORE THE FLORIDA PUBLIC SERVICE COMMISSION

In re: Nuclear Power Plant Cost)
Recovery Clause)

DOCKET NO. 140009-EI

STATE OF FLORIDA)
)
PALM BEACH COUNTY)

AFFIDAVIT OF STEVEN D. SCROGGS

BEFORE ME, the undersigned authority, personally appeared Steven D. Scroggs who, being first duly sworn, deposes and says:

1. My name is Steven D. Scroggs. I am currently employed by Florida Power & Light Company ("FPL") as Senior Director, Project Development. I have personal knowledge of the matters stated in this affidavit.

2. I have reviewed Exhibit C and the documents that are included in FPL's Request for Confidential Classification concerning information provided with its Petition for Approval of Nuclear Power Plant Cost Recovery True Up for the Year Ending December 2013, for which I am identified on Exhibit C as the affiant. The documents and materials that I have reviewed contain proprietary confidential business information, including information concerning bids or contractual data. Disclosure of this information would violate FPL's contracts with its vendors, work to the detriment of FPL's competitive interests, impair the competitive interests of its vendors and/or impair FPL's efforts to enter into contracts on commercially favorable terms. To the best of my knowledge, FPL has maintained the confidentiality of these documents and materials.

3. Consistent with the provisions of the Florida Administrative Code, such materials should remain confidential for a period of not less than 18 months. In addition, they should be returned to FPL as soon as the information is no longer necessary for the Commission to conduct its business so that FPL can continue to maintain the confidentiality of these documents.

4. Affiant says nothing further.

Steven D. Scroggs

Steven D. Scroggs

SWORN TO AND SUBSCRIBED before me this 26th day of February 2014, by Steven D. Scroggs, who is personally known to me or who has produced _____ (type of identification) as identification and who did take an oath.

Heather P. Meligonis

Notary Public, State of Florida

My Commission Expires: 12/6/17



BEFORE THE FLORIDA PUBLIC SERVICE COMMISSION

In re: Nuclear Power Plant Cost)
Recovery Clause)

DOCKET NO. 140009-EI

STATE OF FLORIDA)
)
PALM BEACH COUNTY)

AFFIDAVIT OF BRUCE BEISLER


BEFORE ME, the undersigned authority, personally appeared Bruce Beisler who, being first duly sworn, deposes and says:

1. My name is Bruce Beisler. I am currently employed by Florida Power & Light Company ("FPL") as Project Manager - Nuclear. I have personal knowledge of the matters stated in this affidavit.

2. I have reviewed Exhibit C and the documents that are included in FPL's Request for Confidential Classification concerning information provided with its Petition for Approval of Nuclear Power Plant Cost Recovery True Up for the Year Ending December 2013, for which I am identified on Exhibit C as the affiant. The documents and materials that I have reviewed contain proprietary confidential business information, including information concerning bids or contractual data. Disclosure of this information would violate FPL's contracts with its vendors, work to the detriment of FPL's competitive interests, impair the competitive interests of its vendors and/or impair FPL's efforts to enter into contracts on commercially favorable terms. To the best of my knowledge, FPL has maintained the confidentiality of these documents and materials.

3. Consistent with the provisions of the Florida Administrative Code, such materials should remain confidential for a period of not less than 18 months. In addition, they should be returned to FPL as soon as the information is no longer necessary for the Commission to conduct its business so that FPL can continue to maintain the confidentiality of these documents.

4. Affiant says nothing further.


Bruce Beisler

SWORN TO AND SUBSCRIBED before me this 26th day of February 2014, by Bruce Beisler, who is personally known to me or who has produced N/A (type of identification) as identification and who did take an oath.


Notary Public, State of Florida

My Commission Expires:



REDACTED

EXHIBIT B

REDACTED COPIES

Project Name: Extended Power Upgrade
 Construction Costs and Carrying Costs on Construction Cost Balance
 True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

EXPLANATION:

For all executed contracts exceeding \$250,000, (including change orders), provide the contract number or identifier, status, original and current contract terms, original amount, amount expended as of the end of the prior year, amount expended in the year, estimated final contract amount, name of contractor and affiliations if any, method of selection including identification of justification documents, and a description of work.

COMPANY: Florida Power & Light Company

For the Year Ended 12/31/2013

Witness: T. O. Jones

DOCKET NO. 140009-EI

| (A) | (B) | (C) | (D) | (E) | (F) | (G) | (H) | (I) | (J) | (K) | |
|----------|--------------|--------------------|---------------------------|--------------------------|-----------------|--|---|-----------------------------------|---|-------------------------------------|--|
| Line No. | Contract No. | Status of Contract | Original Term of Contract | Current Term of Contract | Original Amount | Actual Amount Expended as of Prior Year End (2012) | Actual Amount Expended in Current Year (2013) | Estimate of Final Contract Amount | Name of Contractor (and Affiliation if any) | Method of Selection and Document ID | Work Description |
| 1 | 121859 | Closed | 4/29/09 - 12/09/13 | 4/29/09 - 12/09/13 | | | | | American Air Filter Company Inc | Competitive | Supply Normal Containment Coolers and Testing Services (PTN) |
| 2 | 120769 | Closed | 3/26/09 - 4/10/13 | 3/26/09 - 4/10/13 | | | | | Calvert Company Inc | Competitive | Iso Phase Bus Duct Coolers and Testing Services (PSL) |
| 3 | 124436 | Closed | 7/17/09 - 3/26/13 | 7/17/09 - 3/26/13 | | | | | Calvert Company Inc | Competitive | Iso Phase Bus Duct Coolers, Install, Demo & Testing Services (PTN) |
| 4 | 121985 | Closed | 4/24/09 - 2/12/13 | 4/24/09 - 2/12/13 | | | | | Flowsolve Corp. | Competitive | Replacement Main Feedwater Pumps & Various Testing (PSL) |
| 5 | 123137 | Closed | 5/28/09 - 7/30/13 | 5/28/09 - 7/30/13 | | | | | Flowsolve Corp. | Competitive | Main Feedwater Isolation Valves and Testing Services (PTN) |
| 6 | 125454 | Closed | 8/28/09 - 8/21/13 | 8/28/09 - 8/21/13 | | | | | Flowsolve Corp. | Competitive | Replacement Heater Drain Pumps (PSL) |
| 7 | 119078 | Closed | 12/9/06 - 11/11/13 | 12/9/06 - 11/11/13 | | | | | Westinghouse | OEM | NSSS Engineering Analysis and LAR (PTN) |
| 8 | 121947 | Closed | 4/24/09 - 8/01/13 | 4/24/09 - 8/01/13 | | | | | Westinghouse | OEM | New & Spent Fuel Criticality and Thermal Hydraulic Analysis (PTN) |
| 9 | 115297 | Closed | 8/27/08 - 4/30/13 | 8/27/08 - 4/30/13 | | | | | Areva | Single Source | RSG Design Review and LAR Work (PSL) |
| 10 | 115338 | Closed | 8/27/08 - 9/24/13 | 8/27/08 - 9/24/13 | | | | | Areva | Single Source | Engineering Analysis (PTN) |
| 11 | 117809 | Open | 12/02/08 - open | 12/02/08 - open | | | | | Bechtel | Competitive Bid | Engineering Procurement Construction (PTN) |
| 12 | 116088 | Closed | 9/29/08 - 8/01/13 | 9/29/08 - 8/01/13 | | | | | Siemens | Single Source | Low Pressure Turbine, Exciter, Exciter Inst. (PSL) |
| 13 | 117820 | Closed | 12/02/08 - 12/17/13 | 12/02/08 - 12/17/13 | | | | | Bechtel | Competitive Bid | Engineering Procurement Construction (PSL) |
| 14 | 116090 | Closed | 9/29/08 - 12/01/13 | 9/29/08 - 12/01/13 | | | | | Siemens | Single Source | Turbine, Generator/Exciter Upgrades & Inst. (PTN) |
| 15 | 118328 | Closed | 12/19/08 - 12/16/13 | 12/19/08 - 12/16/13 | | | | | TEI | Competitive Bid | Condenser Tubes (PTN) |
| 16 | 118206 | Closed | 12/17/08 - 11/08/13 | 12/17/08 - 11/08/13 | | | | | TEI | Competitive Bid | Moisture Separator Reheaters (PTN) |
| 17 | 118205 | Closed | 12/17/08 - 4/18/13 | 12/17/08 - 4/18/13 | | | | | TEI | Competitive Bid | Moisture Separator Reheaters (PSL) |
| 18 | 118241 | Closed | 12/19/08 - 11/20/13 | 12/19/08 - 11/20/13 | | | | | TEI | Competitive Bid | Feed Water Heaters (PTN) |
| 19 | 112221 | Open | 4/22/08 - open | 4/22/08 - open | | | | | Shaw - Stone & Webster | Single Source | Licensing Engineering and BOP Spec Development (PSL) |
| 20 | 112177 | Closed | 4/22/08 - 1/02/14 | 4/22/08 - 1/02/14 | | | | | Shaw - Stone & Webster | Single Source | Licensing Engineering and BOP Spec Development (PTN) |
| 21 | 117272 | Closed | 11/13/08 - 4/18/13 | 11/13/08 - 4/18/13 | | | | | American Crane | OEM | Gantry Crane Upgrade (PSL) |
| 22 | 118224 | Closed | 12/17/08 - 4/18/13 | 12/17/08 - 4/18/13 | | | | | TEI | Competitive Bid | Feed Water Heaters (PSL) |
| 23 | 115465 | Closed | 9/03/08 - 11/11/13 | 9/03/08 - 11/11/13 | | | | | Zachry Nuclear Engineering | Single Source | Engineering Services (PTN) |
| 24 | 118278 | Closed | 12/19/08 - 4/18/13 | 12/19/08 - 4/18/13 | | | | | TEI | Competitive Bid | TCW Heat Exchangers (PSL) |
| 25 | 105720 | Closed | 9/12/07 - 3/26/13 | 9/12/07 - 3/26/13 | | | | | Areva | Single Source | Fuels Analysis (PSL) |
| 26 | 116107 | Closed | 9/29/08 - 5/16/13 | 9/29/08 - 5/16/13 | | | | | Cameron Technologies | Single Source | Ultrasonic Flow Meter Measuring System (PSL) |
| 27 | 113030 | Closed | 5/20/08 - 9/24/13 | 5/20/08 - 9/24/13 | | | | | FPL Seabrook | Single Source | FPLE personnel supporting FPL Upgrades (PSL & PTN) |

A B C 1 of 8 D

Project Name: Extended Power Uprate
 Construction Costs and Carrying Costs on Construction Cost Balance
 True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

EXPLANATION:

For all executed contracts exceeding \$250,000, (including change orders), provide the contract number or identifier, status, original and current contract terms, original amount, amount expended as of the end of the prior year, amount expended in the year, estimated final contract amount, name of contractor and affiliations if any, method of selection including identification of justification documents, and a description of work.

COMPANY: Florida Power & Light Company

For the Year Ended 12/31/2013

DOCKET NO: 140009-EI

Witness: T. O. Jones

| (A) | (B) | (C) | (D) | (E) | (F) | (G) | (H) | (I) | (J) | (K) | |
|----------|--------------|--------------------|---------------------------|--------------------------|-----------------|--|---|-----------------------------------|---|-------------------------------------|---|
| Line No. | Contract No. | Status of Contract | Original Term of Contract | Current Term of Contract | Original Amount | Actual Amount Expended as of Prior Year End (2012) | Actual Amount Expended in Current Year (2013) | Estimate of Final Contract Amount | Name of Contractor (and Affiliation if any) | Method of Selection and Document ID | Work Description |
| 28 | 115391 | Closed | 8/29/08 - 4/30/13 | 8/29/08 - 4/30/13 | | | | | NAI | Single Source | Radiological Consequence Analysis (PSL) |
| 29 | 112987 | Closed | 5/19/08 - 12/12/13 | 5/19/08 - 12/12/13 | | | | | Zachry | Single Source | Radiological Consequence Analysis (PTN) |
| 30 | 126453 | Closed | 11/05/09 - 7/29/13 | 11/05/09 - 7/29/13 | | | | | Joseph Oat Corporation | Competitive | Cooling Water Heat Exchangers (PTN) |
| 31 | 127777 | Closed | 12/08/09 - 7/30/13 | 12/08/09 - 7/30/13 | | | | | High Bridge | Single Source | Estimating Services (PTN) |
| 32 | 127881 | Closed | 12/22/09 - 7/30/13 | 12/22/09 - 7/30/13 | | | | | Absolute Consulting | Single Source | Procedure Writers (PTN) |
| 33 | 123762 | Closed | 6/25/09 - 7/30/13 | 6/25/09 - 7/30/13 | | | | | Key Controls of Tampa | OEM | Control System Tuning and Dynamic Analysis (PTN) |
| 34 | 118563 | Closed | 1/14/09 - 1/29/13 | 1/14/09 - 1/29/13 | | | | | Holtec | Competitive | Fuel Storage Criticality and related analysis (PSL 1) |
| 35 | 130160 | Closed | 3/29/10 - 4/01/13 | 3/29/10 - 4/01/13 | | | | | Flowsolve Corp. | Competitive | Replacement Condensate Pumps (PSL) |
| 36 | 130612 | Closed | 4/22/10 - 12/12/13 | 4/22/10 - 12/12/13 | | | | | Flowsolve Corp. | Competitive | Condensate Pumps (PTN) |
| 37 | 130649 | Closed | 4/22/10 - 3/26/13 | 4/22/10 - 3/26/13 | | | | | Flowsolve Corp. | Competitive | Main Feedwater Pumps (PTN) |
| 38 | 126227 | Closed | 10/13/09 - 12/09/13 | 10/13/09 - 12/09/13 | | | | | Invensys | OEM | Control System FWH, Moisture Separator (PTN) |
| 39 | 129689 | Closed | 3/17/10 - 12/16/13 | 3/17/10 - 12/16/13 | | | | | Invensys | Competitive | Turbine Digital Upgrade (PTN) |
| 40 | 130272 | Closed | 4/08/10 - 8/30/13 | 4/08/10 - 8/30/13 | | | | | Siemens | Competitive | Electro-Hydraulic Fluid Systems (PTN) |
| 41 | 131599 | Closed | 5/27/10 - 01/01/14 | 5/27/10 - 01/01/14 | | | | | All Star Toilets | Competitive | Supply Cleaning Services (PTN) |
| 42 | 131533 | Closed | 6/10/10 - 01/29/13 | 6/10/10 - 01/29/13 | | | | | Areva | PDS | Non-Fuels NSSS Interim LAR (PSL 1 & 2) |
| 43 | 131907 | Closed | 6/11/10 - 01/29/13 | 6/11/10 - 01/29/13 | | | | | Areva | PDS | Fuels Related Interim LAR/MOD for EPU (PSL) |
| 44 | 131585 | Closed | 6/15/10 - 02/20/13 | 6/15/10 - 02/20/13 | | | | | Shaw - Stone & Webster | PDS | Interim LAR/MOD Support for EPU (PSL) |
| 45 | 131742 | Closed | 6/16/10 - 11/14/13 | 6/16/10 - 11/14/13 | | | | | Westinghouse | PDS | LAR/RAI for Non-Fuels NSSS related scope (PSL) |
| 46 | 132077 | Closed | 6/17/10 - 09/05/13 | 6/17/10 - 09/05/13 | | | | | Siemens Energy Inc. | Single Source | Siemens Dedicated Resident Site Manager (PTN) |
| 47 | 132235 | Closed | 6/24/10 - 12/06/13 | 6/24/10 - 12/06/13 | | | | | Enercon Services Inc | Single Source | NFPA 805/Appendix R Support for (PTN) |
| 48 | 131940 | Closed | 6/30/10 - 9/24/13 | 6/30/10 - 9/24/13 | | | | | Westinghouse | Competitive | Main Steam Turbine Control Replacement (PSL) |
| 49 | 132283 | Closed | 6/28/10 - 01/29/13 | 6/28/10 - 01/29/13 | | | | | Shaw - Stone & Webster | PDS | EPU Feedwater Pump Nozzle Load Reduction (PSL) |
| 50 | 2259675 | Closed | 7/23/10 - 12/04/13 | 7/23/10 - 12/04/13 | | | | | Joseph Oat Corporation | Competitive | Furnish New Spent Fuel Pool Heat Exchangers (PTN) |
| 51 | 2259669 | Closed | 8/02/10 - 9/20/13 | 8/02/10 - 9/20/13 | | | | | Tampa Armature Works | Competitive | Rewind/Refurbish/Upgrade Condensate Pumps (PTN) |
| 52 | 2259768 | Closed | 8/06/10 - 9/04/13 | 8/06/10 - 9/04/13 | | | | | Westinghouse | OEM | Design basis support for Umbrella Mods (PTN) |
| 53 | 2260113 | Closed | 9/23/10 - 7/10/13 | 9/23/10 - 7/10/13 | | | | | Westinghouse | OEM | Rod Control System Upgrades (PSL) |
| 54 | 2261536 | Closed | 9/16/10 - 7/25/13 | 9/16/10 - 7/25/13 | | | | | Washington Group | Competitive | Feedwater Heater Ultrasonic Testing (PTN) |



A B C 2 of 8 D

Project Name: Extended Power Upgrade
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: Florida Power & Light Company

DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$250,000, (including change orders), provide the contract number or identifier, status, original and current contract terms, original amount, amount expended as of the end of the prior year, amount expended in the year, estimated final contract amount, name of contractor and affiliations if any, method of selection including identification of justification documents, and a description of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

| (A) | (B) | (C) | (D) | (E) | (F) | (G) | (H) | (I) | (J) | (K) | |
|----------|--------------|--------------------|---------------------------|--------------------------|-----------------|--|---|-----------------------------------|---|-------------------------------------|---|
| Line No. | Contract No. | Status of Contract | Original Term of Contract | Current Term of Contract | Original Amount | Actual Amount Expended as of Prior Year End (2012) | Actual Amount Expended in Current Year (2013) | Estimate of Final Contract Amount | Name of Contractor (and Affiliation if any) | Method of Selection and Document ID | Work Description |
| 55 | 2261750 | Closed | 9/21/10 - 10/21/13 | 9/21/10 - 10/21/13 | | | | | Modular Space | Competitive | Lease of 15-Wide Trailers for EPU (PTN) |
| 56 | 2261747 | Closed | 9/23/10 - 7/25/13 | 9/23/10 - 7/25/13 | | | | | Westinghouse | PDS | EPU NSSS Engineering and Modification Support (PTN) |
| 57 | 2262094 | Closed | 9/28/10 - 7/25/13 | 9/28/10 - 7/25/13 | | | | | Structural Integrity | Competitive | Assessment of Min Wall Thickness Effects (PTN) |
| 58 | 2262367 | Closed | 10/04/10 - 12/04/13 | 10/04/10 - 12/04/13 | | | | | Techcom International | Competitive | Engineering Services for Various Distributed Control Systems Mods (PTN) |
| 59 | 2262515 | Closed | 10/06/10 - 4/25/13 | 10/06/10 - 4/25/13 | | | | | Fisher Controls | Replaces 130579 | Modified Feedwater Regulating Valves/Actuators (PSL) |
| 60 | 2263036 | Closed | 10/19/10 - 4/25/13 | 10/19/10 - 4/25/13 | | | | | Flowsolve Corp. | Replaces 130160 | Replacement Condensate Pumps (PSL) |
| 61 | 2263052 | Closed | 11/11/10 - 1/31/13 | 11/11/10 - 1/31/13 | | | | | Invensys | Single Source | Steam Bypass Control System (PSL) |
| 62 | 2263549 | Closed | 11/10/10 - 12/02/13 | 11/10/10 - 12/02/13 | | | | | Areva NP Inc | Competitive | Services of a Project Manager (PTN) |
| 63 | 2263930 | Closed | 11/11/10 - 7/25/13 | 11/11/10 - 7/25/13 | | | | | Brand Energy Solutions | Replaces 131356 | Supply Scaffolding Material (PTN) |
| 64 | 2264842 | Closed | 11/30/10 - 01/17/13 | 11/30/10 - 01/17/13 | | | | | Ronnie's Turbine Services Inc | Single Source | On Site SL2-19 Tech Support (PSL) |
| 65 | 2264377 | Closed | 11/30/10 - 12/06/13 | 11/30/10 - 12/06/13 | | | | | Techcom International | Competitive | Turbine Digital Controls Verification and Validation (PTN) |
| 66 | 2264914 | Closed | 12/07/10 - 10/24/13 | 12/07/10 - 10/24/13 | | | | | Westinghouse Electric | OEM | CEDMS Power Switch Refurbishment (PSL2) |
| 67 | 2285418 | Closed | 12/16/10 - 05/7/13 | 12/16/10 - 05/7/13 | | | | | Siemens Energy Inc. | OEM | Impl. Spares for EPU Turbine Gen. Work During SL2-19 (PSL) |
| 68 | 2285720 | Closed | 01/4/11 - 09/20/13 | 01/4/11 - 09/20/13 | | | | | Enercon Services Inc | Competitive | Licensing/Design Basis/Program Modification (PTN) |
| 69 | 2287468 | Closed | 02/10/11 - 04/11/13 | 02/10/11 - 04/11/13 | | | | | Feedforward Inc. | Competitive | DCS Mods (PSL) |
| 70 | 2290208 | Closed | 03/25/11 - 09/06/13 | 03/25/11 - 09/06/13 | | | | | Feedforward Inc. | Competitive | Leading Edge Flow Meter Addition (PTN) |
| 71 | 2290465 | Closed | 03/31/11 - 12/02/13 | 03/31/11 - 12/02/13 | | | | | Siemens | OEM | Design and Fabrication of Turbine Crossover piping (PTN) |
| 72 | 2286521 | Closed | 01/18/11 - 01/23/13 | 01/18/11 - 01/23/13 | | | | | Shaw - Stone & Webster | PDS | MSN/MSCV Modification to Support EPU (PSL) |
| 73 | 2264476 | Closed | 05/11/11 - 12/04/13 | 05/11/11 - 12/04/13 | | | | | Batsch Industries | Single Source | Turbine Generator Technical Support (PTN) |
| 74 | 2291815 | Closed | 04/28/11 - 09/11/13 | 04/28/11 - 09/11/13 | | | | | BRV Construction | Competitive | Fossil Warehouse Demolition (PTN) |
| 75 | 2290614 | Closed | 05/02/11 - 12/02/13 | 05/02/11 - 12/02/13 | | | | | Flowsolve Corp. | Replaces 130649 | Main Feedwater Pump Casing Modification (PTN) |
| 76 | 2292773 | Closed | 05/26/11 - 12/02/13 | 05/26/11 - 12/02/13 | | | | | American Air Filter Co. | OEM | Design, Engineer, Fabricate and Deliver CRDM Coils (PTN) |
| 77 | 2293950 | Closed | 06/24/11 - 07/18/13 | 06/24/11 - 07/18/13 | | | | | Siemens | Single Source | Turbine Generator Pre-outage planning activities (PTN) |
| 78 | 2293653 | Closed | 06/29/11 - 09/20/13 | 06/29/11 - 09/20/13 | | | | | Thermal Engineering | Competitive | Design and Fabrication of Gland Steam Condensers (PTN) |
| 79 | 2294341 | Closed | 07/11/11 - 07/10/13 | 07/11/11 - 07/10/13 | | | | | Ailon | Single Source | GL2008-01 Support (PSL) |
| 80 | 2294494 | Closed | 07/13/11 - 09/20/13 | 07/13/11 - 09/20/13 | | | | | Enercon Services Inc | Competitive | Emergency Containment Cooler Auto-start (PTN) |
| 81 | 2294855 | Closed | 07/21/11 - 10/29/13 | 07/21/11 - 10/29/13 | | | | | Zachry Nuclear Engineering | Single Source | Project Engineering Support for EPU (PSL) |

A B C 3 of 8 D

Project Name: Extended Power Uprate
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: Florida Power & Light Company

DOCKET NO: 140009-EI


EXPLANATION:

For all executed contracts exceeding \$250,000, (including change orders), provide the contract number or identifier, status, original and current contract terms, original amount, amount expended as of the end of the prior year, amount expended in the year, estimated final contract amount, name of contractor and affiliations if any, method of selection including identification of justification documents, and a description of work.

For the Year Ended 12/31/2013

Witness: T. O. Jones

| (A) | (B) | (C) | (D) | (E) | (F) | (G) | (H) | (I) | (J) | (K) | |
|----------|--------------|--------------------|---------------------------|--------------------------|-----------------|--|---|-----------------------------------|--|-------------------------------------|--|
| Line No. | Contract No. | Status of Contract | Original Term of Contract | Current Term of Contract | Original Amount | Actual Amount Expended as of Prior Year End (2012) | Actual Amount Expended in Current Year (2013) | Estimate of Final Contract Amount | Name of Contractor (and Affiliation if any) | Method of Selection and Document ID | Work Description |
| 82 | 2295422 | Closed | 8/10/11 - 12/02/13 | 8/10/11 - 12/02/13 | | | | | Siemens Energy Inc. | OEM | Support Material for the EPU Turb-Gen Uprate (PTN) |
| 83 | 2295071 | Closed | 08/01/11 - 07/10/13 | 08/01/11 - 07/10/13 | | | | | Shaw - Stone & Webster | Single Source | Unit 1 Vibration and Support Mods for FW & Condensate (PSL) |
| 84 | 2296049 | Closed | 08/25/11 - 11/01/13 | 06/25/11 - 11/01/13 | | | | | Cameron Technologies | Replaces 116796 | Ultrasonic Flow Meter Measuring System (PTN) |
| 85 | 2294671 | Closed | 08/19/11 - 09/20/13 | 08/19/11 - 09/20/13 | | | | | NWT Corporation | Competitive | Moisture Carry Over Testing for EPU (PTN) |
| 86 | 2296556 | Closed | 09/02/11 - 12/05/13 | 09/02/11 - 12/05/13 | | | | | Sulzer Pumps | OEM | Modify, overhaul and refurbishment of the B & C AFW (PTN) |
| 87 | 2296519 | Closed | 09/06/11 - 09/25/13 | 09/06/11 - 09/25/13 | | | | | Techcom International | Competitive | DCS Integration Plan for 3R26 and 4R27 (PTN) |
| 88 | 2296797 | Closed | 09/09/11 - 01/17/13 | 09/09/11 - 01/17/13 | | | | | Coastal Bus & Charter Lines (dba Need A Bus) | Competitive | Shuttle Bus Services for EPU (PSL) |
| 89 | 2298266 | Closed | 10/12/11 - 09/20/13 | 10/12/11 - 09/20/13 | | | | | Franmar Corporation | Competitive | Shuttle Bus Services for EPU (PTN) |
| 90 | 2298406 | Closed | 10/12/11 - 04/25/13 | 10/12/11 - 04/25/13 | | | | | Master Lee Energy Services | Competitive | Fuel Movers for Metamic Inserts (PSL) |
| 91 | 2298635 | Closed | 10/14/11 - 04/03/13 | 10/14/11 - 04/03/13 | | | | | Sargent & Lundy Inc | Single Source | Engineering Service for the Charging System Modification (PSL 2) |
| 92 | 2299101 | Closed | 10/27/11 - 09/20/13 | 10/27/11 - 09/20/13 | | | | | Berkel & Company | Single Source | Mico Pile Construction (PTN) |
| 93 | 2298894 | Closed | 10/24/11 - 09/19/13 | 10/24/11 - 09/19/13 | | | | | Day & Zimmermann NPS Inc | Competitive | Installation of Trailer Support Services (PTN) |
| 94 | 2299350 | Closed | 11/01/11 - 01/17/13 | 11/01/11 - 01/17/13 | | | | | Enercon Services Inc | Competitive | Eng. Evaluation for EPU Mid-Cycle contingency plan (PSL) |
| 95 | 2299618 | Closed | 11/04/11 - 02/04/14 | 11/04/11 - 02/04/14 | | | | | Radiation Safety & Control | Competitive | Truck Monitoring/Waste Characterization for EPU (PTN) |
| 96 | 2297624 | Closed | 10/27/11 - 12/30/13 | 10/27/11 - 12/30/13 | | | | | Siemens Energy Inc. | OEM | Turbine Valve Conversion to EH (PTN) |
| 97 | 2299631 | Closed | 11/8/11 - 1/17/13 | 11/8/11 - 1/17/13 | | | | | Tri-Tool Inc | Single Source | Unit 1 LP Turbine Extraction Line Services (PSL) |
| 98 | 2297055 | Closed | 09/16/11 - 04/18/13 | 09/16/11 - 04/18/13 | | | | | Thermal Engineering | Single Source | Replacement LP #4 Feedwater Heaters for EPU (PSL 2) |
| 99 | 2300139 | Closed | 11/21/11 - 10/29/13 | 11/21/11 - 10/29/13 | | | | | Siemens Energy Inc | Single Source | SL1-24 Turb-Gen. Installation (PSL 1) |
| 100 | 2299624 | Closed | 11/16/11 - 01/17/13 | 11/16/11 - 01/17/13 | | | | | Ames Group LLC | Single Source | Upgrade Services for Feedwater Pumps (PSL) |
| 101 | 2301867 | Closed | 12/28/11 - 12/13/13 | 12/28/11 - 12/13/13 | | | | | Enercon Services Inc | Single Source | Develop Engineering Change Packages for EPU (PTN) |
| 102 | 2301038 | Closed | 12/14/11 - 11/13/13 | 12/14/11 - 11/13/13 | | | | | Graftef Inc. | Competitive | Integrated Leak Rate Testing for EPU (PTN) |
| 103 | 2261800 | Closed | 09/28/10 - 07/25/13 | 09/28/10 - 07/25/13 | | | | | L 3 Communications Mapps Inc | OEM | Supply of Simulator SCD Software Translator Upgrade (PTN) |
| 104 | 130340 | Closed | 04/02/10 - 05/06/13 | 04/02/10 - 05/06/13 | | | | | MPR Associates | Competitive | Third Party Review of Siemens Turb-Gen. Analysis (PSL) |
| 105 | 2301737 | Closed | 12/21/11 - 09/06/13 | 12/21/11 - 09/06/13 | | | | | PCI Energy Services | Single Source | Construction Management Oversight Services (PTN) |
| 106 | 2301736 | Closed | 12/21/11 - 09/30/13 | 12/21/11 - 09/30/13 | | | | | Weldtech Services | Single Source | Construction Management Oversight Services (PTN) |
| 107 | 2301871 | Closed | 12/28/11 - 10/25/13 | 12/28/11 - 10/25/13 | | | | | Zachry Nuclear Engineering | Single Source | Develop Engineering Change Packages for EPU (PTN) |
| 108 | 2301858 | Closed | 12/28/11 - 10/02/13 | 12/28/11 - 10/02/13 | | | | | Sargent & Lundy Inc | Single Source | Develop TPCW Engineering Change Packages for EPU (PTN) |



A B C 4 of 8 D

**Project Name: Extended Power Uprate
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed**

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

EXPLANATION: For all executed contracts exceeding \$250,000, (including change orders), provide the contract number or identifier, status, original and current contract terms, original amount, amount expended as of the end of the prior year, amount expended in the year, estimated final contract amount, name of contractor and affiliations if any, method of selection including identification of justification documents, and a description of work.

COMPANY: Florida Power & Light Company

For the Year Ended 12/31/2013
Witness: T. O. Jones

DOCKET NO. 140009-EI

| (A) | (B) | (C) | (D) | (E) | (F) | (G) | (H) | (I) | (J) | (K) | |
|----------|--------------|--------------------|---------------------------|--------------------------|-----------------|--|---|-----------------------------------|---|-------------------------------------|---|
| Line No. | Contract No. | Status of Contract | Original Term of Contract | Current Term of Contract | Original Amount | Actual Amount Expended as of Prior Year End (2012) | Actual Amount Expended in Current Year (2013) | Estimate of Final Contract Amount | Name of Contractor (and Affiliation if any) | Method of Selection and Document ID | Work Description |
| 109 | 2302164 | Closed | 01/25/12 - 01/22/14 | 01/25/12 - 01/22/14 | | | | | Ames Group LLC | Single Source | Valve Upgrade Services for EPU/PTN 3 & 4 |
| 110 | 2298833 | Closed | 10/19/2011 - 04/02/13 | 10/19/2011 - 04/02/13 | | | | | Chiefland Development | Competitive | SL1-24 Environmental Support and Lube Oil Tank Cleaning |
| 111 | 2302548 | Closed | 01/17/12 - 02/19/13 | 01/17/12 - 02/19/13 | | | | | Enercon Services Inc | Competitive | EQ Documentation Package Updates (PSL) |
| 112 | 2303882 | Closed | 02/23/12 - 04/03/13 | 02/23/12 - 04/03/13 | | | | | Feedforward Inc. | Competitive | PSL Unit 2 EPU Mods for SBCS, Calorimetric and Feedwater Control |
| 113 | 2295577 | Closed | 08/15/11 - 12/17/13 | 08/15/11 - 12/17/13 | | | | | Zachary Nuclear Engineering | Replaces 115391 | Radiological Consequence Analyses (PSL) |
| 114 | 2303610 | Closed | 02/15/12 - 10/02/13 | 02/15/12 - 10/02/13 | | | | | Shaw - Stone & Webster | Single Source | Engineering Support for Extended Power Uprate (PTN) |
| 115 | 2303735 | Closed | 02/14/12 - 10/22/13 | 02/14/12 - 10/22/13 | | | | | Siemens Energy Inc | Single Source | 3R26 Outage Implementation Services for EPU at PTN |
| 116 | 2302300 | Closed | 01/11/12 - 04/25/13 | 01/11/12 - 04/25/13 | | | | | Shaw - Stone & Webster Structural Preservation Systems, Inc. | PDS Competitive | Unit 2 DEH Turbine Control System Replacement for EPU at PSL Assessment and repair of foundation for condensate motor PIT Area (PTN) |
| 117 | 2303097 | Closed | 01/30/12 - 09/6/13 | 01/30/12 - 09/6/13 | | | | | Weldtech Services | Single Source | EPU Welding Implementation and Installation Services (PTN) |
| 118 | 2304432 | Closed | 02/28/12 - 10/07/13 | 02/28/12 - 10/07/13 | | | | | Homestead Miami | Real Estate Transaction | Offsite Parking Facility (PTN) |
| 119 | 2304197 | Closed | 03/08/12 - 09/27/13 | 03/08/12 - 09/27/13 | | | | | Zachry Nuclear Engineering | Single Source | Engineering and EC Support for PTN |
| 120 | 2304908 | Closed | 03/08/12 - 12/23/13 | 03/08/12 - 12/23/13 | | | | | B&K Installations | Competitive | Fabricate Spargers for EPU at PTN |
| 121 | 2301063 | Closed | 12/13/11 - 09/26/13 | 12/13/11 - 09/26/13 | | | | | United Rentals | PDS | Light Tower Rental for EPU at PTN |
| 122 | 2288913 | Closed | 03/02/11 - 11/01/13 | 03/02/11 - 11/01/13 | | | | | All Star Toilets | Replaces 131599 | Portable Toilet Services (PTN) |
| 123 | 2302888 | Closed | 01/23/12 - 12/30/13 | 01/23/12 - 12/30/13 | | | | | Areva NP Inc | Replaces 105720 | Unit 1 mid-Cycle Analysis (PSL) |
| 124 | 2307710 | Closed | 05/15/12 - 01/31/13 | 05/15/12 - 01/31/13 | | | | | Calvert Company Inc | Replaces 124436 | Replacement of Isolated Phase Bus Duct (PTN) |
| 125 | 2308808 | Closed | 06/12/12 - 10/24/13 | 06/12/12 - 10/24/13 | | | | | Nucorp | Single Source | Nuclear Grade Air Traps (PSL) |
| 126 | 2307375 | Closed | 05/03/12 - 01/30/13 | 05/03/12 - 01/30/13 | | | | | Sargent & Lundy Inc | Single Source | EPU Procedure Recovery Plan Support (PSL) |
| 127 | 2308917 | Closed | 06/13/12 - 5/7/13 | 06/13/12 - 5/7/13 | | | | | United Rentals | Competitive | Light Tower Rentals for EPU Surplus Parking (PTN) |
| 128 | 2263063 | Closed | 10/19/10 - 7/10/13 | 10/19/10 - 7/10/13 | | | | | American Air Filter | OEM | Onsite Technical Support for the Normal Containment Cooler (PTN) |
| 129 | 2307342 | Closed | 05/02/12 - 10/09/13 | 05/02/12 - 10/09/13 | | | | | Ames Group LLC | Single Source | Valve Actuator Support Specialty Services (PSL) |
| 130 | 2309312 | Closed | 06/25/12 - 04/04/13 | 06/25/12 - 04/04/13 | | | | | Andersen Chavel & Andersen Inc. | Competitive | Develop a Preventative Maintenance Plan for EPU at PSL |
| 131 | 2311019 | Closed | 08/16/12 - 06/13/13 | 08/16/12 - 06/13/13 | | | | | Conger & Elsa | Single Source | PCV-8802 Contract Root Cause Evaluation (PSL) |
| 132 | 2306547 | Closed | 04/11/12 - 01/31/13 | 04/11/12 - 01/31/13 | | | | | Enercon Services, Inc | Single Source | Task 1: IST and ILRT/LLRT Program Support (PSL) |
| 133 | 2308236 | Closed | 05/22/12 - 07/10/13 | 05/22/12 - 07/10/13 | | | | | J. Givoo Consultants | Competitive | Start-Up and Testing Support (PSL) |
| 134 | 2309442 | Closed | 07/09/12 - 04/02/13 | 07/09/12 - 04/02/13 | | | | | K Machine | Single Source | 3R26 and 4R27 Outage Machining Support for EPU |
| 135 | 2310597 | Closed | 07/26/12 - 10/28/13 | 07/26/12 - 10/28/13 | | | | | | | |

58

A B C D 5 of 8

Project Name: Extended Power Uprate
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

EXPLANATION: For all executed contracts exceeding \$250,000, (including change orders), provide the contract number or identifier, status, original and current contract terms, original amount, amount expended as of the end of the prior year, amount expended in the year, estimated final contract amount, name of contractor and affiliations if any, method of selection including identification of justification documents, and a description of work.

COMPANY: Florida Power & Light Company

For the Year Ended 12/31/2013
Witness: T. O. Jones

DOCKET NO: 140009-EI

| (A) | (B) | (C) | (D) | (E) | (F) | (G) | (H) | (I) | (J) | (K) | |
|----------|----------------|--------------------|---------------------------|--------------------------|-----------------|--|---|-----------------------------------|---|-------------------------------------|---|
| Line No. | Contract No. | Status of Contract | Original Term of Contract | Current Term of Contract | Original Amount | Actual Amount Expended as of Prior Year End (2012) | Actual Amount Expended in Current Year (2013) | Estimate of Final Contract Amount | Name of Contractor (and Affiliation if any) | Method of Selection and Document ID | Work Description |
| 136 | 2264321 | Closed | 11/15/2010 - 05/24/13 | 11/15/2010 - 05/24/13 | | | | | Modular Space | PDS | On Site Modular Office Space Rental (PSL) |
| 137 | 2309693 | Closed | 07/06/12 - 09/06/13 | 07/06/12 - 09/06/13 | | | | | PCI Energy Services | Competitive | Implementation and Installation of Unit 4 Spent Fuel Pool Heat Exchangers |
| 138 | 2311510 | Closed | 08/16/12 - 01/15/14 | 08/16/12 - 01/15/14 | | | | | Shaw - Stone & Webster | Single Source | Engineering Support for EPU (PTN unit 4) |
| 139 | 2310927 | Closed | 08/07/12 - 11/20/13 | 08/07/12 - 11/20/13 | | | | | Siemens Energy Inc | Single Source | PSL 2-20 Turbine Generator Services |
| 140 | 2311900 | Closed | 09/05/12 - 10/29/13 | 09/05/12 - 10/29/13 | | | | | Siemens Energy Inc | Single Source | PTN 4-27 Turbine Generator Services |
| 141 | 2312716 | Closed | 09/18/12 - 02/14/13 | 09/18/12 - 02/14/13 | | | | | Trioan Technologies | Single Source | Unit 4 Eddy Current Testing on Condenser Tube Bundle |
| 142 | 2303837 | Closed | 04/24/12 - 10/25/13 | 04/24/12 - 10/25/13 | | | | | Thermal Engineering | OEM | Installation and Mod Engineering Support for EPU at PTN |
| 143 | 2310214 | Closed | 07/17/12 - 10/25/13 | 04/24/12 - 10/25/13 | | | | | Whiting Services Inc | OEM | 3R26 and 4R27 Outage Crane Support |
| 144 | 2310390 | Closed | 07/25/12 - 05/23/13 | 07/25/12 - 05/23/13 | | | | | Williams Plant Services LLC | Single Source | Unit 2 Alpha Main Transformer Upgrade Support |
| 145 | 2311037 | Closed | 08/10/12 - 12/30/13 | 08/10/12 - 12/30/13 | | | | | Williams Specialty Services | Replaces Blanket 4500412063 | Coating Services in Support of PTN EPU Project |
| 146 | 2293283 | Closed | 06/02/11 - 09/24/13 | 06/02/11 - 09/24/13 | | | | | Nucon | Competitive | CREVS Testing at PSL |
| 147 | 2313411 | Closed | 10/08/12 - 12/27/13 | 10/08/12 - 12/27/13 | | | | | Sims Crane & Equipment Co. | Competitive | Rental of Misc Equipments (PTN) |
| 148 | 2314332 | Closed | 10/30/12 - 10/09/13 | 10/30/12 - 10/09/13 | | | | | Team Industrial Services Inc | Single Source | Radiography Testing Services for EPU at PTN |
| 149 | 2314744 | Closed | 11/09/12 - 09/16/13 | 11/09/12 - 09/16/13 | | | | | Aggreko | Competitive | Support Performance of ILRT (PTN) |
| 150 | 2315146 | Closed | 11/21/12 - 09/27/13 | 11/21/12 - 09/27/13 | | | | | Brand Energy Solutions, LLC | Replaces 2263930 | Scaffold Rental to Support EPU (PTN) |
| 151 | 2314797 | Closed | 11/12/12 - 10/08/13 | 11/12/12 - 10/08/13 | | | | | Curtiss Wright Flow Control | Single Source | NDE Oversight and Preservice Examinations (PTN) |
| 152 | 2315305 | Closed | 12/03/12 - 09/30/13 | 12/03/12 - 09/30/13 | | | | | Land & Sea | Competitive | Delivery Fuel and Refuel Misc Equip at Site (PTN) |
| 153 | 2315379 | Closed | 11/30/12 - 01/30/13 | 11/30/12 - 01/30/13 | | | | | Magnetrol International | Competitive | Transmitters (PTN) |
| 154 | 2315153 | Closed | 11/21/12 - 12/04/13 | 11/21/12 - 12/04/13 | | | | | Westinghouse Electric Co | OEM | Unit 3 Secondary System Stability (PTN) |
| 155 | 2310859 | Closed | 10/10/12 - 07/09/13 | 10/10/12 - 07/09/13 | | | | | Shaw - Stone & Webster | Single Source | Onsite Engineering Manager (PSL) |
| 156 | 2318596 | Closed | 01/29/13 - 11/06/13 | 01/29/13 - 11/06/13 | | | | | GE Mobile Water Inc. | Competitive | Condensate Polishers (PTN) |
| 157 | 2315472 | Closed | 12/04/12 - 10/08/13 | 12/04/12 - 10/08/13 | | | | | Sargent & Lundy Inc | Single Source | On Site Support for Dampening Flow Oscillations (PTN) |
| 158 | 2317235 | Closed | 02/19/13 - 05/24/13 | 02/19/13 - 05/24/13 | | | | | The Merrick Group inc. | Competitive Replaces Blanket 113086 | Unit 3 Condenser Tube Bundles Hydrotreating (PTN) |
| 159 | 2301976 | Closed | 02/01/12 - 10/29/13 | 02/01/12 - 10/29/13 | | | | | Westinghouse Electric Co | OEM | Spent Fuel Handling Modification for EPU (PSL) |
| 160 | 2262359 Rls 7 | Closed | 05/10/12 - 09/30/13 | 05/10/12 - 09/30/13 | | | | | Atlas Copco USA Holdings | Competitive | Rental of Air Compressors (PTN) |
| 161 | 2260135 Rls 14 | Closed | 10/26/10 - 4/24/13 | 10/26/10 - 4/24/13 | | | | | Bartlett Nuclear Inc | Competitive | Radiation Protection Services PSL |

A B C 6 of 8 D

**Project Name: Extended Power Upgrade
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed**

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

EXPLANATION: For all executed contracts exceeding \$250,000, (including change orders), provide the contract number or identifier, status, original and current contract terms, original amount, amount expended as of the end of the prior year, amount expended in the year, estimated final contract amount, name of contractor and affiliations if any, method of selection including identification of justification documents, and a description of work.

COMPANY: Florida Power & Light Company

For the Year Ended 12/31/2013
Witness: T. O. Jones

DOCKET NO: 140009-EI

| (A) | (B) | (C) | (D) | (E) | (F) | (G) | (H) | (I) | (J) | (K) | |
|----------|-----------------|--------------------|---------------------------|--------------------------|-----------------|--|---|-----------------------------------|---|---|--|
| Line No. | Contract No. | Status of Contract | Original Term of Contract | Current Term of Contract | Original Amount | Actual Amount Expended as of Prior Year End (2012) | Actual Amount Expended in Current Year (2013) | Estimate of Final Contract Amount | Name of Contractor (and Affiliation if any) | Method of Selection and Document ID | Work Description |
| 162 | 2262301 Rls 13 | Closed | 01/30/12 - 09/27/13 | 01/30/12 - 09/27/13 | | | | | Bartlett Nuclear Inc | BPO 2262301 Replaces BPO 113293 (Competitive) | Radiation Protection Services PTN |
| 163 | 2262301 Rls 17 | Closed | 06/21/12 - 09/30/13 | 06/21/12 - 09/30/13 | | | | | Bartlett Nuclear Inc | BPO 2262301 Replaces BPO 113293 (Competitive) | Radiation Protection Services PTN |
| 164 | 2287944 Rls 4 | Closed | 03/07/12 - 02/04/14 | 03/07/12 - 02/04/14 | | | | | Energy Solutions, LLC | BPO 2287944 Replaces BPO 99395 (Single Source) | EPU Radioactive Waste Disposal Services (PTN) |
| 165 | 2260140 Rls 53 | Closed | 11/26/11 - 8/21/13 | 11/26/11 - 8/21/13 | | | | | G4S Regulated Security Solutions Inc. | BPO 2260140 Replaces BPO 118419 (Single Source) | Security Services PSL 1-24 and PSL 2-20 (PSL) |
| 166 | 2260140 Rls 86 | Closed | 12/17/12 - 09/25/13 | 12/17/12 - 09/25/13 | | | | | G4S Regulated Security Solutions Inc. | BPO 2260140 Replaces BPO 118419 (Single Source) | Security Services for Unit 4 EPU (PTN) |
| 167 | 2286053 Rls 8 | Closed | 05/10/12 - 09/25/13 | 05/10/12 - 09/25/13 | | | | | GE Mobile Water Inc. | Competitive | Condenser Clean Up and Water Filtration Services (PTN) |
| 168 | 2293072 Rls 21 | Closed | 11/01/12 - 01/07/14 | 11/01/12 - 01/07/14 | | | | | Industrial Testing Laboratory | Competitive | EPU Quality Control Support Services for 4R27 (PTN) |
| 169 | 2293489 Rls 7 | Closed | 09/07/11 - 09/23/13 | 09/07/11 - 09/23/13 | | | | | Stone & Webster Construction Inc. | Competitive | Supplementary Maintenance and Related Services (PTN) |
| 170 | 2293489 Rls 9 | Closed | 10/13/11 - 8/20/13 | 10/13/11 - 8/20/13 | | | | | Stone & Webster Construction Inc. | Competitive | Supplementary Maintenance and Related Services (PSL) |
| 171 | 2317860 | Closed | 3/14/13 - 11/13/13 | 3/14/13 - 11/13/13 | | | | | ARC Energy Services | Single Source | Unit 4 Spent Fuel Pool Engineering (PTN) |
| 172 | 2318372 | Closed | 04/08/13 - 11/06/13 | 04/08/13 - 11/06/13 | | | | | Flowsolve Corp. | OEM | Main Steam Feedwater Pump (PTN) |
| 173 | 2301122 | Closed | 12/08/11 - 10/02/13 | 12/08/11 - 10/02/13 | | | | | Metrix Instrument Company | Competitive | Vibration Testing for EPU (PTN) |
| 174 | 2318036 | Closed | 4/11/13 - 11/13/13 | 4/11/13 - 11/13/13 | | | | | Shaw - Stone & Webster | Single Source | Provide Emergent Unit 1 MSIV Outage Support (PSL) |
| 175 | 2308091 Rel 001 | Closed | 05/23/12 - 06/18/13 | 05/23/12 - 06/18/13 | | | | | The Hartford Steam Boiler Inspection | Single Source | Provide ANI and ANII services for FPL EPU at PSL |
| 176 | 2308091 Rel 003 | Closed | 07/06/12 - 10/25/13 | 07/06/12 - 10/25/13 | | | | | The Hartford Steam Boiler Inspection | Single Source | Provide ANI and ANII services for FPL EPU at PTN |
| 177 | 2311664 | Open | 09/05/12 - open | 09/05/12 - open | | | | | Unitech Services Group | Competitive | Decon and Free Release Scaffold (PTN) |
| 178 | 2319009 | Closed | 05/07/13 - 11/01/13 | 05/07/13 - 11/01/13 | | | | | Williams Specialty Services | Competitive | EPU Construction Implementation - Coating and Washdown (PTN) |
| 179 | 2318864 | Closed | 04/30/13 - 12/10/13 | 04/30/13 - 12/10/13 | | | | | Zachry Nuclear Engineering | Competitive | Update/Convert Final As Built Documents for EPU Project EC Package (PTN) |
| 180 | 2320444 Rel 003 | Closed | 08/15/13 - 12/30/13 | 08/15/13 - 12/30/13 | | | | | Day & Zimmermann NPS Inc | Competitive | EPU Maintenance Supplemental Services (PTN) |
| 181 | 2321027 | Closed | 08/22/13 - 11/18/13 | 08/22/13 - 11/18/13 | | | | | Enercon Services Inc | Single Source | As Built of NFPA 805 Documents for EC-DCPS (PTN) |
| 182 | 2286053 Rel 009 | Closed | 01/30/13 - 10/25/13 | 01/30/13 - 10/25/13 | | | | | GE Mobile Water Inc. | Competitive | Temporary Demineralizer (R/O) (PTN) |
| 183 | 2300546 Rel 016 | Closed | 07/31/12 - 12/03/13 | 07/31/12 - 12/03/13 | | | | | Unitech Services Group Inc. | Competitive | Radiation Protection Supplies (PTN) |

A B C 7 of 8 D

Project Name: Extended Power Uprate
 Construction Costs and Carrying Costs on Construction Cost Balance
 True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: Florida Power & Light Company

DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$250,000, (including change orders), provide the contract number or identifier, status, original and current contract terms, original amount, amount expended as of the end of the prior year, amount expended in the year, estimated final contract amount, name of contractor and affiliations if any, method of selection including identification of justification documents, and a description of work.

For the Year Ended 12/31/2013
 Witness: T. O. Jones

| (A) | (B) | (C) | (D) | (E) | (F) | (G) | (H) | (I) | (J) | (K) | |
|----------|-----------------|--------------------|---------------------------|--------------------------|-----------------|--|---|-----------------------------------|---|-------------------------------------|---|
| Line No. | Contract No. | Status of Contract | Original Term of Contract | Current Term of Contract | Original Amount | Actual Amount Expended as of Prior Year End (2012) | Actual Amount Expended in Current Year (2013) | Estimate of Final Contract Amount | Name of Contractor (and Affiliation if any) | Method of Selection and Document ID | Work Description |
| 184 | 2308219 | Closed | 05/22/12 - 10/28/13 | 05/22/12 - 10/28/13 | | | | | Unitech Services Group Inc. | Single Source | PC Service and Consumables (PTN) |
| 185 | 2260920 Rel 023 | Closed | 03/20/13 - 11/11/13 | 03/20/13 - 11/11/13 | | | | | Continental Field Systems Inc. | Competitive | Machining Support for Unit 1 MSIV (PSL) |
| 186 | 2262364 Rel 005 | Closed | 03/26/12 - 10/28/13 | 03/26/12 - 10/28/13 | | | | | Take Care Health Systems Inc. | Single Source | Site Medical Support for EPU (PTN) |
| 187 | 2316007 Rel 017 | Closed | 03/06/13 - 11/07/13 | 03/06/13 - 11/07/13 | | | | | G4S Regulated Security Solutions Inc. | Competitive | 2013 Security Services EPU (PTN) |
| 188 | 2263665 Rel 016 | Closed | 03/22/13 - 10/25/13 | 03/22/13 - 10/25/13 | | | | | Curtiss Wright Flow Control | Competitive | EPU NDE Support (PTN) |

A B C D

Legend:
 PDS = Predetermined Source
 OEM = Original Equipment Manufacturer
 PSL = St. Lucie
 PTN = Turkey Point

Notes:
 Several contracts that were open as of 12/31/13 and have subsequently been closed are shown as closed with the closure date.

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed**

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:

PTN PO 121869

Major Task or Tasks Associated With:

Supply Eight (8) Normal Containment Coolers and provide Testing Services

Vendor Identity:

American Air Filter Company Inc.

Vendor Affiliation (specify 'direct' or 'indirect'):

Direct*

*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:

4

Number of Bids Received:

2

Brief Description of Selection Process:

Competitive selection with a technical and commercial evaluation process resulting in an award to AAF McQuay.

Dollar Value:

Total Contract Value through Revision 5 is [REDACTED]

Contract Status:

Closed

Term Begin:

April 29, 2009

Term End:

December 9, 2013

Nature and Scope of Work:

Supply Eight (8) Normal Containment Coolers and provide Testing Services

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed**

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:
PSL PO 120769

Major Task or Tasks Associated With:
Replacement IsoPhase Bus Duct Coolers

Vendor Identity:
Calvert Company Inc.

Vendor Affiliation (specify 'direct' or 'indirect'):
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:
4

Number of Bids Received:
1

Brief Description of Selection Process:
Competitive selection with a technical and commercial evaluation process resulting in an award to Calvert Company Inc.

Dollar Value:
Total Dollar Value through Revision 7 is [REDACTED]

Contract Status:
Closed

Term Begin:
March 26, 2009

Term End:
April 10, 2013

Nature and Scope of Work:
Replacement IsoPhase Bus Duct Coolers, Technical Installation Support and Field Testing.

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed**

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:

PTN PO 124436

Major Task or Tasks Associated With:

Replacement Isolated Phase BusDuct

Vendor Identity:

Calvert Company Inc.

Vendor Affiliation (specify 'direct' or 'indirect'):

Direct*

*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:

3

Number of Bids Received:

3

Brief Description of Selection Process:

Competitive selection with a technical and commercial evaluation process resulting in an award to Calvert Company Inc.

Dollar Value:

Total Dollar Value through Revision 3 is [REDACTED]

Contract Status:

Closed

Term Begin:

July 17, 2009

Term End:

March 26, 2013

Nature and Scope of Work:

Replacement Isolated Phase BusDuct, Demolition and Installation Services, Evaluation, Testing and Engineering

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed**

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:

PSL PO 121985

Major Task or Tasks Associated With:

Replacement Main Feedwater Pumps

Vendor Identity:

Flowsolve Corp.

Vendor Affiliation (specify 'direct' or 'indirect'):

Direct*

*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:

5

Number of Bids Received:

2

Brief Description of Selection Process:

Competitive selection with a technical and commercial evaluation process resulting in an award to Flowsolve Corp.

Dollar Value:

Total Dollar Value through Revision 6 is [REDACTED]

Contract Status:

Closed

Term Begin:

April 24, 2009

Term End:

February 12, 2013

Nature and Scope of Work:

Replacement Main Feedwater Pumps, spare parts and technical direction of installation.

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed**

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:

PTN PO 123137

Major Task or Tasks Associated With:

Main Feedwater Isolation Valves

Vendor Identity:

Flowsolve Corp.

Vendor Affiliation (specify 'direct' or 'indirect'):

Direct*

*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:

3

Number of Bids Received:

3

Brief Description of Selection Process:

Competitive selection with a technical and commercial evaluation process resulting in an award to Flowsolve Corp.

Dollar Value:

Total Dollar Value through Revision 1 is [REDACTED]

Contract Status:

Closed

Term Begin:

May 28, 2009

Term End:

July 30, 2013

Nature and Scope of Work:

Main Feedwater Isolation Valves, Technical Field Services, Testing, Engineering and Documentation

St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:

PSL PO 125454

Major Task or Tasks Associated With:

Replacement Heater Drain Pumps

Vendor Identity:

Flowserve Corp.

Vendor Affiliation (specify 'direct' or 'indirect'):

Direct*

*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:

3

Number of Bids Received:

3

Brief Description of Selection Process:

Competitive selection with a technical and commercial evaluation process resulting in an award to Flowserve Corp.

Dollar Value:

Total Dollar Value through Revision 5 is [REDACTED]

Contract Status:

Closed

Term Begin:

August 28, 2009

Term End:

August 21, 2013

Nature and Scope of Work:

Replacement Heater Drain Pumps, Spare Heater, Technical Direction

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed**

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:

PTN PO 119078

Major Task or Tasks Associated With:

NSSS Engineering Evaluation and LAR Analysis for PTN Units 3 & 4

Vendor Identity:

Westinghouse

Vendor Affiliation (specify 'direct' or 'indirect'):

Direct*

*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:

1

Number of Bids Received:

1

Brief Description of Selection Process:

OEM

Dollar Value:

Total Dollar Value through Revision 8 is [REDACTED]

Contract Status:

Closed

Term Begin:

Letter of Authorization issued 12/9/08; PO issued 1/26/09

Term End:

November 11, 2013

Nature and Scope of Work:

NSSS Engineering Evaluation and LAR Analysis for PTN Units 3 & 4

St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:
PSL PO 115297

Major Task or Tasks Associated With:
Design Review for LAR (Steam Generator and Reactor Head)

Vendor Identity:
AREVA

Vendor Affiliation (specify 'direct' or 'indirect'):
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:
1

Number of Bids Received:
1

Brief Description of Selection Process:
Single Source

Dollar Value:
Total Dollar Value through Revision 9 [REDACTED]

Contract Status:
Closed

Term Begin:
August 27, 2008

Term End:
April 30, 2013

Nature and Scope of Work:
Design Review for LAR (Steam Generator and Reactor Head)

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed**

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:

PTN PO 115338

Major Task or Tasks Associated With:

Engineering Analysis

Vendor Identity:

AREVA

Vendor Affiliation (specify 'direct' or 'indirect'):

Direct*

*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:

1

Number of Bids Received:

1

Brief Description of Selection Process:

Single Source

Dollar Value:

Total Dollar Value through Revision 12 [REDACTED]

Contract Status:

Closed

Term Begin:

August 27, 2008

Term End:

September 24, 2013

Nature and Scope of Work:

Design review for the Reactor Coolant system, Control Rod Mechanism, EMA, CFD and BMI

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed**

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:

PTN PO 117809

Major Task or Tasks Associated With:

Provide Engineering, Procurement and Construction Services for PTN

Vendor Identity:

Bechtel

Vendor Affiliation (specify 'direct' or 'indirect'):

Direct

*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:

6

Number of Bids Received:

5

Brief Description of Selection Process:

Bidders were evaluated against predetermined technical and commercial criteria, awarding to the lowest evaluated bidder.

Dollar Value:

PO value through Rev 10/Rel 0 [REDACTED]

Contract Status:

Active

Term Begin:

December 2, 2008

Term End:

Open

Nature and Scope of Work:

Bechtel's scope includes project management, design engineering, procurement and material handling services, work order planning, construction/implementation, project controls, quality assurance, quality control, radiation protection (alara), safety, security interface, and other services as designated in the Contract documents.

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed**

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:
PO # 116088

Major Task or Tasks Associated With:
Turbine/Generator Uprate

Vendor Identity:
Siemens

Vendor Affiliation (specify 'direct' or 'indirect'):
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:
1

Number of Bids Received:
1

Brief Description of Selection Process:
Single source

Dollar Value:
Total Value of Blanket Purchase Order through Revision B/Release
0 is [REDACTED]

Contract Status:
Closed

Term Begin:
September 29, 2008

Term End:
August 1, 2013

Nature and Scope of Work:
Engineering, Parts and Installation for PSL Turbine/Generator Uprate

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed**

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:

PSL PO 117820

Major Task or Tasks Associated With:

Provide Engineering, Procurement and Construction Services for PSL

Vendor Identity:

Bechtel

Vendor Affiliation (specify 'direct' or 'indirect'):

Direct*

*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:

6

Number of Bids Received:

5

Brief Description of Selection Process:

Bidders were evaluated against predetermined technical and commercial criteria, awarding to the lowest evaluated bidder.

Dollar Value:

PO Total Value through Rev 11/Rel 0 is [REDACTED]

Contract Status:

Closed

Term Begin:

December 2, 2008

Term End:

December 17, 2013

Nature and Scope of Work:

Bechtel's scope includes project management, design engineering, procurement and material handling services, work order planning, construction/implementation, project controls, quality assurance, quality control, radiation protection (alara), safety, security interface, and other services as designated in the Contract documents.

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed**

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:

PO # 116090

Major Task or Tasks Associated With:

PTN Turbine Generator Uprate

Vendor Identity:

Siemens

Vendor Affiliation (specify 'direct' or 'indirect'):

Direct*

*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:

1

Number of Bids Received:

1

Brief Description of Selection Process:

Single Source

Dollar Value:

Total Value of Blanket Purchase Order through Rev. 7/Rel 0 is [REDACTED]

Contract Status:

Closed

Term Begin:

September 29, 2008

Term End:

December 1, 2013

Nature and Scope of Work:

PTN Engineering, Parts and Installation for Turbine/Generator Uprate

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed**

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:

PO # 118328

Major Task or Tasks Associated With:

PTN Condenser Tube Bundles for Unit 3 & 4

Vendor Identity:

Thermal Engineering International (USA) Inc.

Vendor Affiliation (specify 'direct' or 'indirect'):

Direct*

*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:

3

Number of Bids Received:

3

Brief Description of Selection Process:

The evaluation process included technical and commercial clarifications with award made to TEI as the total evaluated low bidder.

Dollar Value:

Total Dollar Value through Revision 10 is [REDACTED]

Contract Status:

Closed

Term Begin:

December 19, 2008

Term End:

December 16, 2013

Nature and Scope of Work:

Supply PTN Condenser Tube Bundles

St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:
PO # 118206

Major Task or Tasks Associated With:
PTN MSR's for Units 3 & 4

Vendor Identity:
Thermal Engineering International (USA) Inc.

Vendor Affiliation (specify 'direct' or 'indirect'):
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:
3

Number of Bids Received:
2

Brief Description of Selection Process:
The evaluation process included technical and commercial clarifications with award made to TEI as the total evaluated low bidder.

Dollar Value:
Total Dollar Value through Revision 4 [REDACTED]

Contract Status:
Closed

Term Begin:
December 17, 2008

Term End:
November 8, 2013

Nature and Scope of Work:
Supply PTN Moisture Separator Reheaters

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed**

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:

PO # 118205

Major Task or Tasks Associated With:

PSL MSR's for Units 1 & 2

Vendor Identity:

Thermal Engineering International (USA) Inc.

Vendor Affiliation (specify 'direct' or 'indirect'):

Direct*

*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:

3

Number of Bids Received:

2

Brief Description of Selection Process:

The evaluation process included technical and commercial clarifications with award made to TEI as the total evaluated low bidder.

Dollar Value:

Total Dollar Value through Revision 7 is [REDACTED]

Contract Status:

Closed

Term Begin:

December 17, 2008

Term End:

April 18, 2013

Nature and Scope of Work:

Supply PSL Moisture Separator Reheaters

St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:

PO # 118241

Major Task or Tasks Associated With:

PTN Feedwater Heaters for Units 3 & 4

Vendor Identity:

Thermal Engineering International (USA) Inc.

Vendor Affiliation (specify 'direct' or 'indirect'):

Direct*

*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:

4

Number of Bids Received:

3

Brief Description of Selection Process:

The evaluation process included technical and commercial clarifications with award made to TEI as the total evaluated low bidder.

Dollar Value:

Total Contract Value through Revision 4 [REDACTED]

Contract Status:

Closed

Term Begin:

December 19, 2008

Term End:

November 20, 2013

Nature and Scope of Work:

Supply PTN Feedwater Heaters

St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:

PO # 112221

Major Task or Tasks Associated With:

PSL Licensing Engineering and BOP Spec Development

Vendor Identity:

Shaw - Stone & Webster

Vendor Affiliation (specify 'direct' or 'indirect'):

Direct*

*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:

1

Number of Bids Received:

1

Brief Description of Selection Process:

Single Source

Dollar Value:

Total Blanket Purchase Order Max Value through Revision 22 to Release 0 is [REDACTED]

Contract Status:

Active

Term Begin:

April 22, 2008

Term End:

Open

Nature and Scope of Work:

PSL Licensing Engineering and BOP Spec Development

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-Up Filing: Contracts Executed**

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:

PO # 112177

Major Task or Tasks Associated With:

PTN Licensing Engineering and BOP Spec Development

Vendor Identity:

Shaw - Stone & Webster

Vendor Affiliation (specify 'direct' or 'indirect'):

Direct*

*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:

1

Number of Bids Received:

1

Brief Description of Selection Process:

Single Source

Dollar Value:

Total Value of Blanket Purchase Order through Rev 8/Rel 0 is

Contract Status:

Closed

Term Begin:

April 22, 2008

Term End:

January 2, 2014

Nature and Scope of Work:

PTN Licensing Engineering and BOP Spec Development

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed**

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:

PO 117272

Major Task or Tasks Associated With:

Gantry crane repair/modification

Vendor Identity:

American Crane

Vendor Affiliation (specify 'direct' or 'indirect'):

Direct*

*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:

1

Number of Bids Received:

1

Brief Description of Selection Process:

OEM

Dollar Value:

Total Dollar Value through Rev 7 is [REDACTED]

Contract Status:

Closed

Term Begin:

November 13, 2008

Term End:

April 18, 2013

Nature and Scope of Work:

Complete modification of Unit 1 crane and update of electrical components for Unit 2 crane

St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:

PO # 118224

Major Task or Tasks Associated With:

PSL Feedwater Heaters for Units 1 & 2

Vendor Identity:

Thermal Engineering International (USA) Inc.

Vendor Affiliation (specify 'direct' or 'indirect'):

Direct*

*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:

4

Number of Bids Received:

3

Brief Description of Selection Process:

Competitive

Dollar Value:

Total Dollar Value thru Revision 9 [REDACTED]

Contract Status:

Closed

Term Begin:

December 17, 2008

Term End:

April 18, 2013

Nature and Scope of Work:

Supply PSL Feedwater Heaters

St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:
PO # 115465

Major Task or Tasks Associated With:
Eng. Services for NSSS, BOP & Licensing Activities

Vendor Identity:
Zachry Nuclear Engineering

Vendor Affiliation (specify 'direct' or 'indirect'):
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:
1

Number of Bids Received:
1

Brief Description of Selection Process:
Single Source

Dollar Value:
Total Dollar Value through Revision 6 is [REDACTED]

Contract Status:
Closed

Term Begin:
September 3, 2008

Term End:
November 11, 2013

Nature and Scope of Work:
PTN Eng. Services for NSSS, BOP and Licensing Activities.

St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:
PO # 118278

Major Task or Tasks Associated With:
PSL Heat Exchangers for Units 1 & 2

Vendor Identity:
Thermal Engineering International (USA) Inc.

Vendor Affiliation (specify 'direct' or 'indirect'):
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:
4

Number of Bids Received:
3

Brief Description of Selection Process:
The evaluation process included technical and commercial clarifications with award made to TEI as the total evaluated low bidder.

Dollar Value:
Total Dollar Value through Revision 6 is [REDACTED]

Contract Status:
Closed

Term Begin:
December 19, 2008

Term End:
April 18, 2013

Nature and Scope of Work:
Supply PSL Heat Exchangers

St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:

PO # 105720

Major Task or Tasks Associated With:

PSL Fuels Analysis

Vendor Identity:

Areva

Vendor Affiliation (specify 'direct' or 'indirect'):

Direct*

*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:

1

Number of Bids Received:

1

Brief Description of Selection Process:

Single Source

Dollar Value:

Total Order value through Revision 18 is [REDACTED]

Contract Status:

Closed

Term Begin:

September 12, 2007

Term End:

March 26, 2013

Nature and Scope of Work:

Fuels Performance Study and Analysis

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed**

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:

PO 116107

Major Task or Tasks Associated With:

Ultrasonic Flow Measuring System

Vendor Identity:

Cameron Technologies

Vendor Affiliation (specify 'direct' or 'indirect'):

Direct*

*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:

1

Number of Bids Received:

1

Brief Description of Selection Process:

Single Source

Dollar Value:

Total Purchase Order Value through Revision 3 is [REDACTED]

Contract Status:

Closed

Term Begin:

September 29, 2008

Term End:

May 16, 2013

Nature and Scope of Work:

Ultrasonic Flow Measuring System for PTN

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed**

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:

PO # 126453

Major Task or Tasks Associated With:

Turbine Plant Cooling Water Heat Exchangers

Vendor Identity:

Joseph Oat Corporation

Vendor Affiliation (specify 'direct' or 'indirect'):

Direct*

*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:

3

Number of Bids Received:

3

Brief Description of Selection Process:

Competitive Selection, Commercial and Technical Evaluation

Dollar Value:

Total Contract Value through Revision 2 is [REDACTED]

Contract Status:

Closed

Term Begin:

November 5, 2009

Term End:

July 29, 2013

Nature and Scope of Work:

Supply Turbine Plant Cooling Water Heat Exchangers

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed**

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:

PTN PO #127777

Major Task or Tasks Associated With:

Estimating Services

Vendor Identity:

High Bridge

Vendor Affiliation (specify 'direct' or 'indirect'):

Direct*

*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:

1

Number of Bids Received:

1

Brief Description of Selection Process:

Single Source

Dollar Value:

Total Contract Value through revision 3 is [REDACTED]

Contract Status:

Closed

Term Begin:

December 8, 2009

Term End:

July 30, 2013

Nature and Scope of Work:

Estimating Services

St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-Up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:

PTN PO # 127881

Major Task or Tasks Associated With:

Procedure Writers

Vendor Identity:

Absolute Consulting

Vendor Affiliation (specify 'direct' or 'indirect'):

Direct*

*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:

1

Number of Bids Received:

1

Brief Description of Selection Process:

Single Source

Dollar Value:

Total Contract Value through revision 1 is [REDACTED]

Contract Status:

Closed

Term Begin:

December 22, 2009

Term End:

July 30, 2013

Nature and Scope of Work:

Procedure Writers

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-Up Filing: Contracts Executed**

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:
PSL PO #118563

Major Task or Tasks Associated With:
Fuel Storage Criticality and Related Analysis (PSL 1)

Vendor Identity:
Holtec

Vendor Affiliation (specify 'direct' or 'indirect'):
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:
3

Number of Bids Received:
2

Brief Description of Selection Process:
Competitive

Dollar Value:
Total Purchase Order Value through Revision 7 is [REDACTED]

Contract Status:
Closed

Term Begin:
January 14, 2009

Term End:
January 29, 2013

Nature and Scope of Work:
Fuel Storage Criticality and Related Analysis (PSL 1)

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-Up Filing: Contracts Executed**

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013

Witness: T. O. Jones

Contract No.:
PSL PO # 130160

Major Task or Tasks Associated With:
Condensate Pumps

Vendor Identity:
Flowsolve Corp.

Vendor Affiliation (specify 'direct' or 'indirect'):
Direct*

*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor

Number of Vendors Solicited:
2

Number of Bids Received:
2

Brief Description of Selection Process:
Competitive

Dollar Value:
Total Contract Value through Revision 2 is [REDACTED]
(Replaced by Contract 2263036)

Contract Status:
Closed

Term Begin:
March 29, 2010

Term End:
4/1/2013

Nature and Scope of Work:
Condensate Pumps

St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-Up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:
PTN PO # 130612

Major Task or Tasks Associated With:
Condensate Pumps

Vendor Identity:
Flowsolve Corp.

Vendor Affiliation (specify 'direct' or 'indirect'):
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:
3

Number of Bids Received:
3

Brief Description of Selection Process:
Competitive

Dollar Value:
Total Contract Value through Revision 4 is [REDACTED]

Contract Status:
Closed

Term Begin:
April 22, 2010

Term End:
December 12, 2013

Nature and Scope of Work:
Condensate Pumps

St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:

PTN PO #130649

Major Task or Tasks Associated With:

Main Feedwater Pumps

Vendor Identity:

Flowsolve Corp

Vendor Affiliation (specify 'direct' or 'indirect'):

Direct*

*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:

3

Number of Bids Received:

1

Brief Description of Selection Process:

Competitive

Dollar Value:

Total Contract Value through Rev. 1 is [REDACTED]

Contract Status:

Closed

Term Begin:

April 22, 2010

Term End:

March 26, 2013

Nature and Scope of Work:

Main Feedwater Pumps

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-Up Filing: Contracts Executed**

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:
PTN PO # 126227

Major Task or Tasks Associated With:
Control System FWH, Moisture Separator

Vendor Identity:
Invensys

Vendor Affiliation (specify 'direct' or 'indirect'):
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:
1

Number of Bids Received:
1

Brief Description of Selection Process:
OEM

Dollar Value:
Total Dollar Value through revision 13 is [REDACTED]

Contract Status:
Closed

Term Begin:
October 13, 2009

Term End:
December 09, 2013

Nature and Scope of Work:
Control System FWH, Moisture Separator

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-Up Filing: Contracts Executed**

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:

PTN PO # 129689

Major Task or Tasks Associated With:

Turbine Digital Upgrade

Vendor Identity:

Invensys

Vendor Affiliation (specify 'direct' or 'indirect'):

Direct*

*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:

3

Number of Bids Received:

3

Brief Description of Selection Process:

Competitive

Dollar Value:

Total Dollar Value through Revision 5 is [REDACTED]

Contract Status:

Closed

Term Begin:

March 17, 2010

Term End:

December 16, 2013

Nature and Scope of Work:

Turbine Digital Upgrade

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed**

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:
PTN PO # 130272

Major Task or Tasks Associated With:
Electro-Hydraulic Fluid Systems

Vendor Identity:
Siemens

Vendor Affiliation (specify 'direct' or 'indirect'):
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:
3

Number of Bids Received:
3

Brief Description of Selection Process:
Competitive

Dollar Value:
Total Dollar Value through Rev 6 is [REDACTED]

Contract Status:
Closed

Term Begin:
April 8, 2010

Term End:
August 30, 2013

Nature and Scope of Work:
Electro-Hydraulic Fluid Systems

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed**

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:
PSL PO # 131533

Major Task or Tasks Associated With:
Non-Fuels NSSS Interim LAR (PSL 1 & 2)

Vendor Identity:
Areva

Vendor Affiliation (specify 'direct' or 'indirect'):
Direct*

*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:
1

Number of Bids Received:
1

Brief Description of Selection Process:
Predetermined Source

Dollar Value:
Total Contract Value through Revision 4 is [REDACTED]

Contract Status:
Closed

Term Begin:
June 10, 2010

Term End:
January 29, 2013

Nature and Scope of Work:
Non-Fuels NSSS Interim LAR (PSL 1 & 2)

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed**

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:
PSL PO # 131907

Major Task or Tasks Associated With:
Fuels Related Interim LAR/MOD for EPU at PSL

Vendor Identity:
Areva

Vendor Affiliation (specify 'direct' or 'indirect'):
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:
1

Number of Bids Received:
1

Brief Description of Selection Process:
Predetermined Source

Dollar Value:
Total Contract Value through Revision 5 is [REDACTED]

Contract Status:
Closed

Term Begin:
June 11, 2010

Term End:
January 29, 2013

Nature and Scope of Work:
Fuels Related Interim LAR/MOD for EPU at PSL

St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:

PSL PO # 131585

Major Task or Tasks Associated With:

Interim LAR/MOD for EPU at PSL

Vendor Identity:

Shaw - Stone & Webster

Vendor Affiliation (specify 'direct' or 'indirect'):

Direct*

*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:

1

Number of Bids Received:

1

Brief Description of Selection Process:

Predetermined Source

Dollar Value:

Total Contract Value through Revision 8 is [REDACTED]

Contract Status:

Closed

Term Begin:

June 15, 2010

Term End:

February 20, 2013

Nature and Scope of Work:

Interim LAR/MOD for EPU at PSL

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed**

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:

PSL PO #131742

Major Task or Tasks Associated With:

LAR/Request for Additional Information

Vendor Identity:

Westinghouse

Vendor Affiliation (specify 'direct' or 'indirect'):

Direct*

*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:

1

Number of Bids Received:

1

Brief Description of Selection Process:

Predetermined Source

Dollar Value:

Total Contract value through Revision 6 is [REDACTED]

Contract Status:

Closed

Term Begin:

June 16, 2010

Term End:

November 14, 2013

Nature and Scope of Work:

LAR/Request for Additional information for Non-Fuels related scope

St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:

PSL PO #131940

Major Task or Tasks Associated With:

Main Steam Turbine Control Replacement

Vendor Identity:

Westinghouse

Vendor Affiliation (specify 'direct' or 'indirect'):

Direct*

*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:

4

Number of Bids Received:

4

Brief Description of Selection Process:

Competitive

Dollar Value:

Total Value of Blanket Purchase Order through Rev 3 to Release 0 [REDACTED]

Contract Status:

Closed

Term Begin:

June 30, 2010

Term End:

September 24, 2013

Nature and Scope of Work:

Main Steam Turbine Control Replacement

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed**

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:
PTN PO #2259675

Major Task or Tasks Associated With:
Furnish New Spent Fuel Pool Heat Exchangers

Vendor Identity:
Joseph Oat Corporation

Vendor Affiliation (specify 'direct' or 'indirect'):
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:
2

Number of Bids Received:
2

Brief Description of Selection Process:
Competitive

Dollar Value:
[REDACTED]

Contract Status:
Closed

Term Begin:
July 23, 2010

Term End:
December 4, 2013

Nature and Scope of Work:
Furnish New Spent Fuel Pool Heat Exchangers

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed**

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:

PTN PO # 2259669

Major Task or Tasks Associated With:

Rewind/Refurbish Upgrade Condensate Pumps

Vendor Identity:

Tampa Armature Works

Vendor Affiliation (specify 'direct' or 'indirect'):

Direct*

*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:

4

Number of Bids Received:

2

Brief Description of Selection Process:

Competitive

Dollar Value:

██████████

Contract Status:

Closed

Term Begin:

August 2, 2010

Term End:

September 20, 2013

Nature and Scope of Work:

Rewind/Refurbish Upgrade Condensate Pumps

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed**

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:
PSL PO #2260113

Major Task or Tasks Associated With:
PSL Rod Control System Upgrades

Vendor Identity:
Westinghouse

Vendor Affiliation (specify 'direct' or 'indirect'):
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:
1

Number of Bids Received:
1

Brief Description of Selection Process:
OEM

Dollar Value:
Total Contract Value through Amendment 4 is [REDACTED]

Contract Status:
Closed

Term Begin:
September 23, 2010

Term End:
July 10, 2013

Nature and Scope of Work:
PSL Rod Control System Upgrades

St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:
PTN PO #2261747

Major Task or Tasks Associated With:
EPU NSSS Engineering and Modification Support

Vendor Identity:
Westinghouse

Vendor Affiliation (specify 'direct' or 'indirect'):
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:
1

Number of Bids Received:
1

Brief Description of Selection Process:
Predetermined Source

Dollar Value:
Total Contract Value through Amendment 4 [REDACTED]

Contract Status:
Closed

Term Begin:
September 23, 2010

Term End:
July 25, 2013

Nature and Scope of Work:
EPU NSSS Engineering and Modification Support

St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:
PSL PO #2263036

Major Task or Tasks Associated With:
Condensate Pumps (PSL)

Vendor Identity:
Flowsolve Corp.

Vendor Affiliation (specify 'direct' or 'indirect'):
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:
N/A

Number of Bids Received:
N/A

Brief Description of Selection Process:
Replaces PO 130160, which was competitively bid.

Dollar Value:
Total Contract Value through Amendment 3 [REDACTED]

Contract Status:
Closed

Term Begin:
October 19, 2010

Term End:
April 25, 2013

Nature and Scope of Work:
Replacement Condensate Pumps (PSL)

St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:

PTN PO #2263549

Major Task or Tasks Associated With:

Project Management

Vendor Identity:

Areva NP Inc.

Vendor Affiliation (specify 'direct' or 'indirect'):

Direct*

*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:

2

Number of Bids Received:

2

Brief Description of Selection Process:

Competitive

Dollar Value:

Total Dollar Value through Amendment #4 ██████████

Contract Status:

Closed

Term Begin:

November 10, 2010

Term End:

December 02, 2013

Nature and Scope of Work:

Services of a Project Manager

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed**

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:

PTN PO #2263930

Major Task or Tasks Associated With:

Scaffolding Material

Vendor Identity:

Brand Energy Solutions

Vendor Affiliation (specify 'direct' or 'indirect'):

Direct*

*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:

N/A

Number of Bids Received:

N/A

Brief Description of Selection Process:

Replaces 131355, which was competitively bid.

Dollar Value:

Total Dollar Value through Amendment #3 [REDACTED]

Contract Status:

Closed

Term Begin:

November 11, 2010

Term End:

July 25, 2013

Nature and Scope of Work:

Supply of Scaffolding

St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:
PSL PO #2264914

Major Task or Tasks Associated With:
CEDMS Power Switch Refurbishment (PSL 2)

Vendor Identity:
Westinhouse Electric

Vendor Affiliation (specify 'direct' or 'indirect'):
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:
1

Number of Bids Received:
1

Brief Description of Selection Process:
OEM

Dollar Value:
Total Dollar Value ██████████

Contract Status:
Closed

Term Begin:
December 7, 2010

Term End:
October 24, 2013

Nature and Scope of Work:
CEDMS Power Switch Refurbishment (PSL 2)

St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:
PSL PO #2285418

Major Task or Tasks Associated With:
Implementation Spares for Turbine Generator Work

Vendor Identity:
Siemens

Vendor Affiliation (specify 'direct' or 'indirect'):
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:
1

Number of Bids Received:
1

Brief Description of Selection Process:
OEM

Dollar Value:
Total Contract Value through Amendment 3 [REDACTED]

Contract Status:
Closed

Term Begin:
December 16, 2010

Term End:
May 7, 2013

Nature and Scope of Work:
Implementation Spares for Turbine Generator Work

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed**

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:
PTN PO #2285720

Major Task or Tasks Associated With:
Licensing/Design Basis/Program Modification

Vendor Identity:
Enercon Services Inc.

Vendor Affiliation (specify 'direct' or 'indirect'):
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:
2

Number of Bids Received:
2

Brief Description of Selection Process:
Competitive

Dollar Value:
[REDACTED]

Contract Status:
Closed

Term Begin:
January 4, 2011

Term End:
September 20, 2013

Nature and Scope of Work:
Licensing/Design Basis/Program Modification

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed**

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:
PTN PO# 2290465

Major Task or Tasks Associated With:
Design, Engineering and Fabrication of Turbine Crossover piping

Vendor Identity:
Siemens

Vendor Affiliation (specify 'direct' or 'indirect'):
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:
1

Number of Bids Received:
1

Brief Description of Selection Process:
OEM

Dollar Value:
[REDACTED]

Contract Status:
Closed

Term Begin:
March 31, 2011

Term End:
December 2, 2013

Nature and Scope of Work:
Design, Engineering and Fabrication of Turbine Crossover piping

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed**

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:
PSL PO# 228521

Major Task or Tasks Associated With:
MSIV/MSCV Modifications

Vendor Identity:
Shaw - Stone & Webster

Vendor Affiliation (specify 'direct' or 'indirect'):
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:
1

Number of Bids Received:
1

Brief Description of Selection Process:
PDS

Dollar Value:
Total Dollar Value through Amendment #4 ██████████

Contract Status:
Closed

Term Begin:
January 18, 2011

Term End:
January 23, 2013

Nature and Scope of Work:
MSIV/MSCV Modifications

St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:
PTN PO# 2290614

Major Task or Tasks Associated With:
Main Feedwater Pump Casing Modifications

Vendor Identity:
Flowsolve Corp.

Vendor Affiliation (specify 'direct' or 'indirect'):
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:
N/A

Number of Bids Received:
N/A

Brief Description of Selection Process:
Replaces PO 130649, which was competitively bid.

Dollar Value:
Total Contract Value through Amend 3 [REDACTED]

Contract Status:
Closed

Term Begin:
May 2, 2011

Term End:
December 2, 2013

Nature and Scope of Work:
Main Feedwater Pump Casing Modifications

St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:

PTN PO# 2293950

Major Task or Tasks Associated With:

Turbine Generator Pre-Outage Planning PTN 3 & 4

Vendor Identity:

Siemens

Vendor Affiliation (specify 'direct' or 'indirect'):

Direct*

*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:

1

Number of Bids Received:

1

Brief Description of Selection Process:

Single Source

Dollar Value:

Total Contract value through Amendment 2 [REDACTED]

Contract Status:

Closed

Term Begin:

June 24, 2011

Term End:

July 18, 2013

Nature and Scope of Work:

Turbine Generator Pre-Outage Planning PTN 3 & 4
(Turbine Generator Installation)

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed**

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:

PSL PO# 2294855

Major Task or Tasks Associated With:

Project Engineering

Vendor Identity:

Zachry Nuclear Engineering

Vendor Affiliation (specify 'direct' or 'indirect'):

Direct*

*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:

1

Number of Bids Received:

1

Brief Description of Selection Process:

Single Source

Dollar Value:

Total Dollar Value through Amendment #4 [REDACTED]

Contract Status:

Closed

Term Begin:

July 21, 2011

Term End:

October 29, 2013

Nature and Scope of Work:

Project Engineering Support

St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:
PSL PO# 2295071

Major Task or Tasks Associated With:
Unit 1 Vibration and Support Mods for FW & Condensate

Vendor Identity:
Shaw - Stone & Webster

Vendor Affiliation (specify 'direct' or 'indirect'):
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:
1

Number of Bids Received:
1

Brief Description of Selection Process:
Single Source

Dollar Value:
Total Dollar Value through Amendment #3 [REDACTED]

Contract Status:
Closed

Term Begin:
August 1, 2011

Term End:
July 10, 2013

Nature and Scope of Work:
Unit 1 Vibration and Support Mods for FW & Condensate

St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:

PTN PO# 2296556

Major Task or Tasks Associated With:

Modification, overhaul and refurbishment of the B and C AFW

Vendor Identity:

Sulzer Pumps

Vendor Affiliation (specify 'direct' or 'indirect'):

Direct*

*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:

1

Number of Bids Received:

1

Brief Description of Selection Process:

OEM

Dollar Value:

Contract Value through Amendment 3 is [REDACTED]

Contract Status:

Closed

Term Begin:

September 2, 2011

Term End:

December 5, 2013

Nature and Scope of Work:

Modification, overhaul and refurbishment of the B and C AFW

St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:
PTN PO# 2298266

Major Task or Tasks Associated With:
Shuttle Bus Service

Vendor Identity:
Franmar Corporation

Vendor Affiliation (specify 'direct' or 'indirect'):
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:
3

Number of Bids Received:
2

Brief Description of Selection Process:
Competitive

Dollar Value:
Total Dollar Value through Amendment #2 [REDACTED]

Contract Status:
Closed

Term Begin:
October 12, 2011

Term End:
September 20, 2013

Nature and Scope of Work:
Shuttle Bus Service

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed**

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:

PSL PO# 2298406

Major Task or Tasks Associated With:

Fuel Movers for Metamic Inserts

Vendor Identity:

Master Lee Energy Services

Vendor Affiliation (specify 'direct' or 'indirect'):

Direct*

*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:

3

Number of Bids Received:

1

Brief Description of Selection Process:

Competitive

Dollar Value:

Total Dollar Value through Amendment 2 is [REDACTED]

Contract Status:

Closed

Term Begin:

October 12, 2011

Term End:

April 25, 2013

Nature and Scope of Work:

Fuel Movers for Metamic Inserts

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed**

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:
PTN PO# 2299618

Major Task or Tasks Associated With:
Truck Monitoring/Waste Characterization

Vendor Identity:
Radiation Safety & Control

Vendor Affiliation (specify 'direct' or 'indirect'):
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:
2

Number of Bids Received:
2

Brief Description of Selection Process:
Competitive

Dollar Value:
Total Dollar Value through Amendment #3 [REDACTED]

Contract Status:
closed

Term Begin:
November 4, 2011

Term End:
February 2, 2014

Nature and Scope of Work:
Truck Monitoring/Waste Characterization

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed**

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:
PTN PO# 2297624

Major Task or Tasks Associated With:
Turbine Valve Conversion to EH

Vendor Identity:
Siemens

Vendor Affiliation (specify 'direct' or 'indirect'):
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:
1

Number of Bids Received:
1

Brief Description of Selection Process:
OEM

Dollar Value:
Total Dollar Value through Amendment #3 [REDACTED]

Contract Status:
Closed

Term Begin:
October 27, 2011

Term End:
December 30, 2013

Nature and Scope of Work:
Turbine Valve Conversion to EH

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed**

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013

Witness: T. O. Jones

Contract No.:

PSL PO# 2297055

Major Task or Tasks Associated With:

Replacement Unit 2 LP #4 Feedwater Heaters for EPU

Vendor Identity:

Thermal Engineering

Vendor Affiliation (specify 'direct' or 'indirect'):

Direct*

*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:

1

Number of Bids Received:

1

Brief Description of Selection Process:

Single Source

Dollar Value:

Total Dollar Value through Amendment #1 [REDACTED]

Contract Status:

Closed

Term Begin:

September 16, 2011

Term End:

April 18, 2013

Nature and Scope of Work:

Replacement Unit 2 LP #4 Feedwater Heaters for EPU

St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:

PSL PO# 2300139

Major Task or Tasks Associated With:

SL 1-24 Turbine Generator Installation

Vendor Identity:

Siemens

Vendor Affiliation (specify 'direct' or 'indirect'):

Direct*

*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:

1

Number of Bids Received:

1

Brief Description of Selection Process:

Single Source

Dollar Value:

Total Dollar Value through Amendment #2 [REDACTED]

Contract Status:

Closed

Term Begin:

November 21, 2011

Term End:

October 29, 2013

Nature and Scope of Work:

SL 1-24 Turbine Generator Installation

St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:
PSL PO# 2299624

Major Task or Tasks Associated With:
Upgrade Services for Feedwater Pumps

Vendor Identity:
Ames Group LLC

Vendor Affiliation (specify 'direct' or 'indirect'):
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:
1

Number of Bids Received:
1

Brief Description of Selection Process:
Single Source

Dollar Value:
Total Dollar Value through Amendment 4 is [REDACTED]

Contract Status:
Closed

Term Begin:
November 16, 2011

Term End:
January 17, 2013

Nature and Scope of Work:
Upgrade Services for Feedwater Pumps

St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:
PTN PO # 2301867

Major Task or Tasks Associated With:
Develop Engineering Change Packages for EPU at PTN

Vendor Identity:
Enercon Services Inc

Vendor Affiliation (specify 'direct' or 'indirect'):
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:
1

Number of Bids Received:
1

Brief Description of Selection Process:
Single Source

Dollar Value:
Total Dollar Value through Amendment #3 [REDACTED]

Contract Status:
Closed

Term Begin:
December 28, 2011

Term End:
December 13, 2013

Nature and Scope of Work:
Develop Engineering Change Packages for EPU at PTN

St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:
PTN PO # 2261800

Major Task or Tasks Associated With:
Supply of Simulator SCD Software Translator Upgrade

Vendor Identity:
L 3 Communications Mapps Inc

Vendor Affiliation (specify 'direct' or 'indirect'):
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:
1

Number of Bids Received:
1

Brief Description of Selection Process:
OEM

Dollar Value:
Total Contract Value through Amendment 4 [REDACTED]

Contract Status:
Closed

Term Begin:
September 28, 2010

Term End:
July 25, 2013

Nature and Scope of Work:
Supply of Simulator SCD Software Translator Upgrade

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed**

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:
PTN PO # 2301737

Major Task or Tasks Associated With:
Construction Management Oversight Services for PTN

Vendor Identity:
PCI Energy Services

Vendor Affiliation (specify 'direct' or 'indirect'):
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:
1

Number of Bids Received:
1

Brief Description of Selection Process:
Single Source

Dollar Value:
[REDACTED]

Contract Status:
Closed

Term Begin:
December 21, 2011

Term End:
September 6, 2013

Nature and Scope of Work:
Construction Management Oversight Services for PTN

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed**

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:

PTN PO # 2301736

Major Task or Tasks Associated With:

Construction Management Oversight Services

Vendor Identity:

Weidtech Services

Vendor Affiliation (specify 'direct' or 'indirect'):

Direct*

*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:

1

Number of Bids Received:

1

Brief Description of Selection Process:

Single Source

Dollar Value:

██████████

Contract Status:

Closed

Term Begin:

December 21, 2011

Term End:

September 30, 2013

Nature and Scope of Work:

Construction Management Oversight Services

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed**

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:
PTN PG #2301871

Major Task or Tasks Associated With:
Develop Engineering Changes Packages for EPU at PTN

Vendor Identity:
Zachry Nuclear Engineering

Vendor Affiliation (specify 'direct' or 'indirect'):
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:
1

Number of Bids Received:
1

Brief Description of Selection Process:
Single Source

Dollar Value:
Contract Value through Amendment 1 [REDACTED]

Contract Status:
Closed

Term Begin:
December 28, 2011

Term End:
October 25, 2013

Nature and Scope of Work:
Develop Engineering Changes Packages for EPU at PTN

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed**

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:

PTN PO #2301858

Major Task or Tasks Associated With:

Develop TPCW Changes Packages for EPU at PTN

Vendor Identity:

Sargent & Lundy Inc

Vendor Affiliation (specify 'direct' or 'indirect'):

Direct*

*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:

1

Number of Bids Received:

1

Brief Description of Selection Process:

Single Source

Dollar Value:

Total Contract Value through Amendment #1 [REDACTED]

Contract Status:

Closed

Term Begin:

December 28, 2011

Term End:

October 2, 2013

Nature and Scope of Work:

Develop TPCW Changes Packages for EPU at PTN

St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:
PTN PO #2302164

Major Task or Tasks Associated With:
Valve Upgrade Services for EPU/PTN 3 & 4

Vendor Identity:
Ames Group LLC

Vendor Affiliation (specify 'direct' or 'indirect'):
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:
1

Number of Bids Received:
1

Brief Description of Selection Process:
Single Source

Dollar Value:
Total Dollar Value through Amendment 3 is [REDACTED]

Contract Status:
Closed

Term Begin:
January 25, 2012

Term End:
January 22, 2014

Nature and Scope of Work:
Valve Upgrade Services for EPU/PTN 3 & 4

St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:

PTN PO #2303610

Major Task or Tasks Associated With:

Engineering Support

Vendor Identity:

Shaw - Stone & Webster

Vendor Affiliation (specify 'direct' or 'indirect'):

Direct*

*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:

1

Number of Bids Received:

1

Brief Description of Selection Process:

Single Source

Dollar Value:

Total Dollar Value through Amendment #2 [REDACTED]

Contract Status:

Closed

Term Begin:

February 15, 2012

Term End:

October 2, 2013

Nature and Scope of Work:

Engineering Support

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed**

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:
PTN PO #2303735

Major Task or Tasks Associated With:
3R26 Outage Implementation Services for EPU at PTN

Vendor Identity:
Siemens

Vendor Affiliation (specify 'direct' or 'indirect'):
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:
1

Number of Bids Received:
1

Brief Description of Selection Process:
Single Source

Dollar Value:
Total Dollar Value through Amendment #3 [REDACTED]

Contract Status:
Closed

Term Begin:
February 14, 2012

Term End:
October 22, 2013

Nature and Scope of Work:
3R26 Outage Implementation Services for EPU at PTN

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed**

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:
PSL PO #2302300

Major Task or Tasks Associated With:
Unit 2 DEH Turbine Control System Replacement for EPU at PSL

Vendor Identity:
Shaw - Stone & Webster

Vendor Affiliation (specify 'direct' or 'indirect'):
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:
1

Number of Bids Received:
1

Brief Description of Selection Process:
Predetermined Source

Dollar Value:
Total Dollar Value through Amendment #2 is ██████████

Contract Status:
Closed

Term Begin:
January 11, 2012

Term End:
April 25, 2013

Nature and Scope of Work:
Unit 2 DEH Turbine Control System Replacement for EPU at PSL

St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:
PTN PO #2304432

Major Task or Tasks Associated With:
EPU Welding Implementation and Installation Services

Vendor Identity:
Weldtech Services

Vendor Affiliation (specify 'direct' or 'indirect'):
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:
1

Number of Bids Received:
1

Brief Description of Selection Process:
Single Source

Dollar Value:
Total Dollar Value through Amendment #5 is [REDACTED]

Contract Status:
Closed

Term Begin:
February 28, 2012

Term End:
October 7, 2013

Nature and Scope of Work:
EPU Welding Implementation and Installation Services

St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:

PTN PO #2304908

Major Task or Tasks Associated With:

Engineering and EC Support for PTN

Vendor Identity:

Zachry Nuclear Engineering

Vendor Affiliation (specify 'direct' or 'indirect'):

Direct*

*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:

1

Number of Bids Received:

1

Brief Description of Selection Process:

Single Source

Dollar Value:

Total Dollar Value through Amendment 2 [REDACTED]

Contract Status:

Closed

Term Begin:

March 8, 2012

Term End:

December 23, 2013

Nature and Scope of Work:

Engineering and EC Support for PTN

St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:
PTN PO#2302888

Major Task or Tasks Associated With:
Portable Toilet Services

Vendor Identity:
All Star Toilets

Vendor Affiliation (specify 'direct' or 'indirect'):
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:
1

Number of Bids Received:
1

Brief Description of Selection Process:
Replaces PO 131599, which was competitively bid.

Dollar Value:
Total Dollar Value through Amendment # 3 is [REDACTED]

Contract Status:
Closed

Term Begin:
January 23, 2012

Term End:
December 30, 2013

Nature and Scope of Work:
Portable Toilet Services

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed**

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013

Witness: T. O. Jones

Contract No.:

PSL PO #2307710

Major Task or Tasks Associated With:

Unit 1 Mid-cycle Analysis

Vendor Identity:

Areva NP Inc

Vendor Affiliation (specify 'direct' or 'indirect'):

Direct*

*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:

N/A

Number of Bids Received:

N/A

Brief Description of Selection Process:

Replaces 105720

Dollar Value:

██████████

Contract Status:

Closed

Term Begin:

May 15, 2012

Term End:

January 31, 2013

Nature and Scope of Work:

Unit 1 Mid-cycle Analysis

St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:

PTN PO #2308808

Major Task or Tasks Associated With:

Replacement of Isolated Phase Bus Duct

Vendor Identity:

Calvert Company Inc.

Vendor Affiliation (specify 'direct' or 'indirect'):

Direct*

*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:

N/A

Number of Bids Received:

N/A

Brief Description of Selection Process:

Replaces 124436, which was competitively bid.

Dollar Value:

Total Dollar Value through Amendment #1 [REDACTED]

Contract Status:

Closed

Term Begin:

June 12, 2012

Term End:

October 24, 2013

Nature and Scope of Work:

Replacement of Isolated Phase Bus Duct

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed**

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:

PSL PO #2309312

Major Task or Tasks Associated With:

Valve Actuator Support Specialty Services

Vendor Identity:

Ames Group LLC

Vendor Affiliation (specify 'direct' or 'indirect'):

Direct*

*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:

1

Number of Bids Received:

1

Brief Description of Selection Process:

Single Source

Dollar Value:

Total Dollar Value through Amendment #1 is [REDACTED]

Contract Status:

Closed

Term Begin:

June 25, 2012

Term End:

April 4, 2013

Nature and Scope of Work:

Valve Actuator Support Specialty Services

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed**

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:

PSL PO #2309442

Major Task or Tasks Associated With:

Start-Up and Testing Support

Vendor Identity:

J. Givoo Consultants

Vendor Affiliation (specify 'direct' or 'indirect'):

Direct*

*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:

5

Number of Bids Received:

4

Brief Description of Selection Process:

Competitive

Dollar Value:

Total Dollar Value through Amendment #2 is [REDACTED]

Contract Status:

Closed

Term Begin:

July 9, 2012

Term End:

April 2, 2013

Nature and Scope of Work:

Start-Up and Testing Support

St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:
PTN PO #2310597

Major Task or Tasks Associated With:
Outage Machining Support for EPU

Vendor Identity:
K Machine

Vendor Affiliation (specify 'direct' or 'indirect'):
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:
1

Number of Bids Received:
1

Brief Description of Selection Process:
Single Source

Dollar Value:
Total Dollar Value through Amendment #3 is [REDACTED]

Contract Status:
Closed

Term Begin:
July 26, 2012

Term End:
October 28, 2013

Nature and Scope of Work:
Outage Machining Support for EPU

St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:
PTN PO #2309693

Major Task or Tasks Associated With:
Implementation and Installation of Unit 4 Spent Fuel Pool Heat Exchangers

Vendor Identity:
PCI Energy Services

Vendor Affiliation (specify 'direct' or 'indirect'):
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:
7

Number of Bids Received:
4

Brief Description of Selection Process:
Competitive

Dollar Value:
Total Dollar Value through Amendment 1 [REDACTED]

Contract Status:
Closed

Term Begin:
July 6, 2012

Term End:
September 6, 2013

Nature and Scope of Work:
Implementation and Installation of Unit 4 Spent Fuel Pool Heat Exchangers

St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:
PTN PO #2311510

Major Task or Tasks Associated With:
Engineering Support for EPU (PTN 4)

Vendor Identity:
Shaw - Stone & Webster

Vendor Affiliation (specify 'direct' or 'indirect'):
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:
1

Number of Bids Received:
1

Brief Description of Selection Process:
Single Source

Dollar Value:
Total Contract Value through Amendment #5 is [REDACTED]

Contract Status:
Closed

Term Begin:
August 16, 2012

Term End:
January 15, 2014

Nature and Scope of Work:
Engineering Support for EPU (PTN 4)

St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:

PSL PO #2310927

Major Task or Tasks Associated With:

PSL 2-20 Turbine Generator Services

Vendor Identity:

Siemens

Vendor Affiliation (specify 'direct' or 'indirect'):

Direct*

*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:

1

Number of Bids Received:

1

Brief Description of Selection Process:

Single Source

Dollar Value:

Total Dollar Value funded through Amendment #2 [REDACTED]

Contract Status:

Closed

Term Begin:

August 7, 2012

Term End:

November 20, 2013

Nature and Scope of Work:

PSL 2-20 Turbine Generator Services

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed**

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:

PTN PO #2311900

Major Task or Tasks Associated With:

PTN 4-27 Turbine Generator Services

Vendor Identity:

Siemens

Vendor Affiliation (specify 'direct' or 'indirect'):

Direct*

*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:

1

Number of Bids Received:

1

Brief Description of Selection Process:

Single Source

Dollar Value:

Total Dollar Value funded through Amendment #2 is [REDACTED]

Contract Status:

Closed

Term Begin:

September 5, 2012

Term End:

October 29, 2013

Nature and Scope of Work:

PTN 4-27 Turbine Generator Services

St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:

PTN PO 2311037

Major Task or Tasks Associated With:

Coating Services

Vendor Identity:

Williams Specialty Services

Vendor Affiliation (specify 'direct' or 'indirect'):

Direct*

*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:

N/A

Number of Bids Received:

N/A

Brief Description of Selection Process:

Replaces Corporate Blanket 4500412063, which was competitively bid.

Dollar Value:

Total Dollar Value through Amendment #1 is [REDACTED]

Contract Status:

Closed

Term Begin:

August 10, 2012

Term End:

December 30, 2013

Nature and Scope of Work:

Coating Services

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed**

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:
PTN PO 2314332

Major Task or Tasks Associated With:
Radiography Testing Services

Vendor Identity:
Team Industrial Services Inc

Vendor Affiliation (specify 'direct' or 'indirect'):
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:
1

Number of Bids Received:
1

Brief Description of Selection Process:
Single Source

Dollar Value:
Total dollar value through Amendment #2 is [REDACTED]

Contract Status:
Closed

Term Begin:
October 30, 2012

Term End:
October 9, 2013

Nature and Scope of Work:
Radiography Testing Services

St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:
PTN PO 2315146

Major Task or Tasks Associated With:
Scaffold Rental

Vendor Identity:
Brand Energy Solutions, LLC

Vendor Affiliation (specify 'direct' or 'indirect'):
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:
1

Number of Bids Received:
1

Brief Description of Selection Process:
Replaces 2263930

Dollar Value:
Total Dollar Value through Amendment #1 is [REDACTED]

Contract Status:
Closed

Term Begin:
November 21, 2012

Term End:
September 27, 2013

Nature and Scope of Work:
Scaffold Rental

St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:
PSL PO #2301976

Major Task or Tasks Associated With:
Spent Fuel Handling Modification

Vendor Identity:
Westinghouse Electric Co.

Vendor Affiliation (specify 'direct' or 'indirect'):
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:
1

Number of Bids Received:
1

Brief Description of Selection Process:
OEM

Dollar Value:
Total Dollar Value through Amendment #5 is [REDACTED]

Contract Status:
Closed

Term Begin:
February 1, 2012

Term End:
October 29, 2013

Nature and Scope of Work:
Spent fuel handling modification for EPU

St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:

PSL Release 014 Blanket Contract 2260135

Major Task or Tasks Associated With:

Radiation Protection Services

Vendor Identity:

Bartlett Nuclear Inc.

Vendor Affiliation (specify 'direct' or 'indirect'):

Direct*

*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:

3

Number of Bids Received:

3

Brief Description of Selection Process:

Blanket Contract 2260135 Replaces Blanket Contract 113086 which was issued on a competitive basis.

Dollar Value:

Total Dollar Value through Amendment #6 is [REDACTED]

Contract Status:

Closed

Term Begin:

October 26, 2010

Term End:

April 24, 2013

Nature and Scope of Work:

Radiation Protection Services

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed**

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:

PTN Release 013 Blanket Contract 2262301

Major Task or Tasks Associated With:

Radiation Protection Services

Vendor Identity:

Bartlett Nuclear Inc.

Vendor Affiliation (specify 'direct' or 'indirect'):

Direct*

*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:

3

Number of Bids Received:

3

Brief Description of Selection Process:

Blanket Contract 2262301 Replaces Blanket Contract 113293 which was issued on a competitive basis.

Dollar Value:

Total Dollar Value through Amendment #1 [REDACTED]

Contract Status:

Closed

Term Begin:

January 30, 2012

Term End:

September 27, 2013

Nature and Scope of Work:

Radiation Protection Services

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed**

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:

PTN Release 017 Blanket Contract 2262301

Major Task or Tasks Associated With:

Radiation Protection Services

Vendor Identity:

Bartlett Nuclear Inc.

Vendor Affiliation (specify 'direct' or 'indirect'):

Direct*

*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:

3

Number of Bids Received:

3

Brief Description of Selection Process:

Blanket Contract 2262301 Replaces Blanket Contract 113293 which was issued on a competitive basis.

Dollar Value:

██████████

Contract Status:

Closed

Term Begin:

June 21, 2012

Term End:

September 30, 2013

Nature and Scope of Work:

Radiation Protection Services

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed**

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:

PTN Release 004 to Blanket Contract 2287944

Major Task or Tasks Associated With:

EPU Radioactive Waste Disposal

Vendor Identity:

Energy Solutions, LLC

Vendor Affiliation (specify 'direct' or 'indirect'):

Direct*

*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:

1

Number of Bids Received:

1

Brief Description of Selection Process:

Blanket Contract 2287944 replaced Blanket Contract 99395 which was issued as a Single Source.

Dollar Value:

Total Contract Value through Amendment #1 [REDACTED]

Contract Status:

Closed

Term Begin:

March 7, 2012

Term End:

February 4, 2014

Nature and Scope of Work:

EPU Radioactive Waste Disposal

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed**

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:

PTN Release 086 to Blanket Contract 2260140

Major Task or Tasks Associated With:

Security Services for EPU Unit 4

Vendor Identity:

G4S Regulated Security Solutions Inc.

Vendor Affiliation (specify 'direct' or 'indirect'):

Direct*

*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:

1

Number of Bids Received:

1

Brief Description of Selection Process:

Blanket Contract 2260140 Replaces Blanket Contract 118419 which was issued as a Single Source.

Dollar Value:

Total Dollar Value through Amendment #1 is [REDACTED]

Contract Status:

Closed

Term Begin:

December 17, 2012

Term End:

September 25, 2013

Nature and Scope of Work:

Security Services for EPU Unit 4

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed**

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:

PTN Release 007 to Blanket Contract 2293489

Major Task or Tasks Associated With:

Supplementary Maintenance and Related Services

Vendor Identity:

Stone & Webster Construction Inc.

Vendor Affiliation (specify 'direct' or 'indirect'):

Direct*

*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:

3

Number of Bids Received:

3

Brief Description of Selection Process:

Blanket Contract 2293489 was competitively bid

Dollar Value:

Total Dollar Value through Amendment # 6 is [REDACTED]

Contract Status:

Closed

Term Begin:

September 7, 2011

Term End:

September 23, 2013

Nature and Scope of Work:

Supplementary Maintenance and Related Services

St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:

PSL Release 009 to Blanket Contract 2293489

Major Task or Tasks Associated With:

Supplementary Maintenance and Related Services

Vendor Identity:

Stone & Webster Construction Inc.

Vendor Affiliation (specify 'direct' or 'indirect'):

Direct*

*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:

3

Number of Bids Received:

3

Brief Description of Selection Process:

Blanket Contract 2293489 was competitively bid

Dollar Value:

Total Dollar Value through Amendment # 2 is [REDACTED]

Contract Status:

Closed

Term Begin:

October 13, 2011

Term End:

August 20, 2013

Nature and Scope of Work:

Supplementary Maintenance and Related Services

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed**

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:
PTN PO#2319009

Major Task or Tasks Associated With:
EPU Construction Implementation - Coating and Washdown

Vendor Identity:
Williams Specialty Services

Vendor Affiliation (specify 'direct' or 'indirect'):
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:
N/A

Number of Bids Received:
N/A

Brief Description of Selection Process:
Competitively Bid Blanket 4500412063

Dollar Value:
[REDACTED]

Contract Status:
Closed

Term Begin:
May 7, 2013

Term End:
November 1, 2013

Nature and Scope of Work:
EPU Construction Implementation - Coating and Washdown

St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:
PTN PO#2318864

Major Task or Tasks Associated With:
Update/Convert Final As Built Documents for EPU Project EC Package

Vendor Identity:
Zachry Nuclear Engineering

Vendor Affiliation (specify 'direct' or 'indirect'):
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:
8

Number of Bids Received:
3

Brief Description of Selection Process:
Competitive

Dollar Value:
Total Dollar Value through Amendment # 1 is [REDACTED]

Contract Status:
Closed

Term Begin:
April 30, 2013

Term End:
December 10, 2013

Nature and Scope of Work:
Update/Convert Final As Built Documents for EPU Project EC Package

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed**

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:

PTN Release 003 to Blanket Contract 2320444

Major Task or Tasks Associated With:

EPU Maintenance Supplemental Services

Vendor Identity:

Day & Zimmermann NPS Inc.

Vendor Affiliation (specify 'direct' or 'indirect'):

Direct*

*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:

N/A

Number of Bids Received:

N/A

Brief Description of Selection Process:

Competitive (Corporate Blanket Contract)

Dollar Value:

██████████

Contract Status:

Closed

Term Begin:

August 15, 2013

Term End:

December 30, 2013

Nature and Scope of Work:

EPU Maintenance Supplemental Services

St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:

PTN Release 016 to Blanket Contract 2300546

Major Task or Tasks Associated With:

Radiation Protection Supplies

Vendor Identity:

Unitech Services Group Inc.

Vendor Affiliation (specify 'direct' or 'indirect'):

Direct*

*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:

1

Number of Bids Received:

1

Brief Description of Selection Process:

Blanket Contract 2300546 was bid competitively

Dollar Value:

Total Dollar Value through Revision 3 is [REDACTED]

Contract Status:

Closed

Term Begin:

July 31, 2012

Term End:

December 3, 2013

Nature and Scope of Work:

Radiation Protection Supplies

St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:
PTN PO#2308219

Major Task or Tasks Associated With:
PC Service and Consumables

Vendor Identity:
Unitech Services Group Inc.

Vendor Affiliation (specify 'direct' or 'indirect'):
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:
1

Number of Bids Received:
1

Brief Description of Selection Process:
Single Source

Dollar Value:
Total Dollar Value through Amendment # 1 is [REDACTED]

Contract Status:
Closed

Term Begin:
May 22, 2012

Term End:
October 28, 2013

Nature and Scope of Work:
PC Service and Consumables

St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:

PTN Release 005 to Blanket Contract 2262364

Major Task or Tasks Associated With:

Site Medical Support for EPU

Vendor Identity:

Take Care Health Systems Inc.

Vendor Affiliation (specify 'direct' or 'indirect'):

Direct*

*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:

1

Number of Bids Received:

1

Brief Description of Selection Process:

Single Source

Dollar Value:

Total Dollar Value through Amendment # 1 is [REDACTED]

Contract Status:

Closed

Term Begin:

March 26, 2012

Term End:

October 28, 2013

Nature and Scope of Work:

Site Medical Support for EPU

**St. Lucie and Turkey Point Uprate Project
Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed**

Schedule T-7B

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: FLORIDA POWER & LIGHT COMPANY
DOCKET NO: 140009-EI

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/2013
Witness: T. O. Jones

Contract No.:

PTN Release 017 to Blanket Contract 2316007

Major Task or Tasks Associated With:

2013 Security Services for EPU

Vendor Identity:

G4S Regulated Security Solutions Inc.

Vendor Affiliation (specify 'direct' or 'indirect'):

Direct*

*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:

1

Number of Bids Received:

1

Brief Description of Selection Process:

Blanket Contract 2316007 was bid Competitively

Dollar Value:

Total Dollar Value is [REDACTED]

Contract Status:

Closed

Term Begin:

March 6, 2013

Term End:

November 07, 2013

Nature and Scope of Work:

2013 Security Services for EPU

Turkey Point 6&7
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed

[Section (9)(c)]

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

EXPLANATION:

For all executed contracts exceeding \$250,000, (including change orders), provide the contract number or identifier, status, original and current contract terms, original amount, amount expended as of the end of the prior year, amount expended in the current year, estimated final contract amount, name of contractor and affiliations if any, method of selection including identification of justification documents, and description of work.

For the Year Ended: 12/31/2013
Witness: Steven D. Scroggs

COMPANY: Florida Power & Light Company

DOCKET NO.: 140009-EI

CONFIDENTIAL CONFIDENTIAL CONFIDENTIAL CONFIDENTIAL

| | (A) | (B) | (C) | (D) | (E) | (F) | (G) | (H) | (I) | (J) | (K) |
|----------|--------------|--------------------|---------------------------|--------------------------|-----------------|---|---|-----------------------------------|---|-------------------------------------|--|
| Line No. | Contract No. | Status of Contract | Original Term of Contract | Current Term of Contract | Original Amount | Actual Expended as of Prior Year End (2012) | Actual amount expended in Current Year (2013) | Estimate of Final Contract Amount | Name of Contractor (and Affiliation if any) | Method of Selection and Document ID | Work Description |
| 1 | 2000062412 | Open - CO#5 | 02/2012 - 12/2012 | 02/2012 - 06/2015 | | | | | AMEC E&I | SSJ | PTN 6&7 RFI Response Review |
| 2 | 2000115705 | Open | 10/2013 - 08/2015 | 10/2013 - 02/2016 | | | | | AMEC E&I | SSJ | PTN 6&7 RFI Response Review/FSAR 2.5.4 |
| 3 | 4500681284 | Open - CO#4 | 06/2011 - 12/2012 | 06/2011 - 06/2014 | | | | | Atkins North American | SSJ | PTN 6&7 Expert Scientific Analysis |
| 4 | 4500395492 | Open - CO#54 | 11/2007 - 12/2011 | 11/2007 - 02/2016 | | | | | Bechtel Power Co. | Comp Bid/SSJ/ PDS | PTN 6&7 Engineering Services to support Preparation of COLA and SCA, and Response to Post-Submittal RAIs |
| 5 | 2000102617 | Open - CO#1 | 07/2013 - 07/2013 | 07/2013 - 01/2014 | | | | | Blue Lagoon/Softel | SSJ | PTN 6&7 Hearing; Provide Lodging and Meals |
| 6 | 2000060695 | Open - CO#2 | 02/2012 - 12/2012 | 02/2012 - 05/2014 | | | | | Burns & McDonnell | Comp Bid/SSJ | PTN 6&7 Preliminary Design of the Radial Collector Well System |
| 7 | 4500443122 | Open - CC #5 | 08/2008 - 08/2010 | 06/2008 - 06/2015 | | | | | Eco-Metrics, Inc. | SSJ | PTN 6&7 Environmental Consulting Services |
| 8 | 4500518167 | Open - CO#11 | 07/2009 - 12/2009 | 07/2009 - 06/2014 | | | | | Environmental Consulting and | SSJ/PDS | PTN 6&7 Post SCA Submittal Support |
| 9 | 4500430034 | Open - CO#1 | 08/2008 - 07/2011 | 08/2008 - 06/2014 | | | | | EPRi | SSJ | Advanced Nuclear Technology; Near term deployment of Advanced Light Water Reactors |
| 10 | 4500492222 | Closed - CO#2 | 03/2009 - 12/2009 | 03/2009 - 06/2013 | | | | | Experis Finance(formerly Jefferson Wells) | SSJ | New Nuclear Audit |
| 11 | 4500518160 | Open - CO#10 | 07/2009 - 12/2009 | 07/2009 - 11/2013 | | | | | Golder & Associates, Inc. | SSJ/PDS | PTN 6&7 Post SCA Submittal Support |
| 12 | 4500425707 | Open - CO#8 | 05/2008 - 08/2008 | 05/2008 - 06/2014 | | | | | HDR Engineering, Inc. | Comp Bid/SSJ | Conceptual Engineering of Cooling Water Supply and Discharge |
| 13 | 2000123867 | Open | 12/2013 - 12/2014 | 12/2013 - 06/2015 | | | | | Layne Christensen Company | Comp Bid | PTN 6&7 DIW-1 Injection Test |
| 14 | 4500652043 | Closed - CO#3 | 03/2011 - 03/2012 | 03/2011 - 08/2013 | | | | | Layne Christensen Company | Comp Bid/SSJ | PTN 6&7 Exploratory/UIC Well Installation |
| 15 | 4500645996 | Open - CO#3 | 02/2011 - 03/2012 | 02/2011 - 12/2014 | | | | | McCallum Turner | SSJ | PTN 6&7 COLA Site Selection RAI Support |
| 16 | 4500517152 | Open - CO#7 | 10/2009 - 12/2010 | 10/2009 - 06/2014 | | | | | McNabb Hydrogeologic Consulting, Inc. | SSJ/PDS | PTN 6&7 Post SCA Submittal and UIC Licensing Support |
| 17 | 4500536449 | Closed - CO#4 | 10/2009 - 12/2011 | 10/2009 - 06/2013 | | | | | McNabb Hydrogeologic Consulting, Inc. | Comp Bid/Single Source | PTN 6&7 UIC Subject Matter Expert |
| 18 | 2000102364 | Open - CO#6 | 05/2013 - 12/2014 | 05/2013 - 06/2015 | | | | | Paul C. Rizzo Associates, Inc. | SSJ | PTN 6&7 Field Investigation and FSAR 2.5 Revision |
| 19 | 2000053246 | Open | 11/2011 - 06/2014 | 11/2011 - 06/2014 | | | | | Power Engineers, Inc. | SSJ | PTN 6&7 Prelim Analysis for Miami River Crossing and Davis/Miami Line |
| 20 | 4500527549 | Open - CO#5 | 08/2009 - 12/2009 | 07/2009 - 04/2014 | | | | | TetraTechGeo (formerly GeoTrans, Inc.) | SSJ | PTN 6&7 APT Review and Collector Well Modeling Support |
| 21 | 2000086250 | Closed | 11/2012 - 12/2013 | 11/2012 - 05/2013 | | | | | University of Miami | SSJ | PTN 6&7 Expert Witness Support |
| 22 | 4500404639 | Open - CO#8 | 01/2008 - 12/2011 | 01/2008 - 02/2016 | | | | | Westinghouse Electric Co | SSJ/ PDS | PTN 6&7 Engineering Services to Support Preparation of COLA and Response to Post-Submittal RAIs |

A B C D

Turkey Point 6&7
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed Details

Schedule T-7B

[Section (9)(c)]

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: Florida Power & Light Company
DOCKET NO.: 140009-EI

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/2013
Witness: Steven D. Scroggs

Contract No.: 4500395492

Major Task or Tasks Associated With: COLA and SCA Preparation and Support

Vendor Identity: Bechtel Power Corporation

Vendor Affiliation (specify 'direct' or 'indirect'): Direct

Number of Vendors Solicited: Two

Number of Bids Received: Two

Brief Description of Selection Process: Initial contract competitively bid. Change Orders 1-11 issued as Single Source. Designated as Predetermined Source January 2009 through July 2013. Subsequent change orders justified as Single Source.

Dollar Value: [REDACTED]

Contract Status: Open - CO#54

Term Begin: 11/06/07

Term End: 02/27/16

Nature and Scope of Work: Engineering Services to support preparation of COLA and SCA, including post-submittal support for RAI responses.

Turkey Point 6&7
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed Details

Schedule T-7B

[Section (9)(c)]

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: Florida Power & Light Company
DOCKET NO.: 140009-EI

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/2013
Witness: Steven D. Scroggs

Contract No.: 4500518167

Major Task or Tasks Associated With: Post-SCA Submittal Support

Vendor Identity: Environmental Consulting and Technology, Inc.

Vendor Affiliation (specify 'direct' or 'indirect'): Direct

Number of Vendors Solicited: One

Number of Bids Received: One

Brief Description of Selection Process: Single Source Justification of Initial Contract, Designated as Predetermined Source December 2009 through July 2013.

1 Dollar Value: ██████████

Contract Status: Open - CO#11

Term Begin: 07/23/09

Term End: 06/29/14

Nature and Scope of Work: Post-SCA Submittal Support

Turkey Point 6&7
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed Details

Schedule T-7B

[Section (9)(c)]

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: Florida Power & Light Company
DOCKET NO.: 140009-EI

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/2013
Witness: Steven D. Scroggs

Contract No.: 4500430034

Major Task or Tasks Associated With: Advanced Nuclear Technology; Near term deployment of Advanced Light Water Reactors

Vendor Identity: Electric Power Research Institute

Vendor Affiliation (specify 'direct' or 'indirect'): Direct

Number of Vendors Solicited: One

Number of Bids Received: One

Brief Description of Selection Process: Single Source Justification

Dollar Value: [REDACTED]

Contract Status: Open - CO#1

Term Begin: 06/16/08

Term End: 06/29/14

Nature and Scope of Work: Advanced Nuclear Technology; Near term deployment of Advanced Light Water Reactors

Turkey Point 6&7
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed Details

Schedule T-7B

[Section (9)(c)]

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: Florida Power & Light Company

DOCKET NO.: 140009-EI

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/2013
Witness: Steven D. Scroggs

Contract No.: 4500518160

Major Task or Tasks Associated With: Post SCA Submittal Support

Vendor Identity: Golder & Associates, Inc.

Vendor Affiliation (specify 'direct' or 'indirect'): Direct

Number of Vendors Solicited: One

Number of Bids Received: One

Brief Description of Selection Process: Initial contract awarded Single Source; Designated as Predetermined Source February 2010 through July 2013.

1

Dollar Value: [REDACTED]

Contract Status: Open - CO#10

Term Begin: 07/23/09

Term End: 11/28/13, term to be extended through upcoming change order

Nature and Scope of Work: Post-SCA Submittal Support

Turkey Point 6&7
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed Details

Schedule T-7B

[Section (9)(c)]

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: Florida Power & Light Company
DOCKET NO.: 140009-EI

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/2013
Witness: Steven D. Scroggs

Contract No.: 4500425707

Major Task or Tasks Associated With: Conceptual Engineering of Cooling Water Supply and Discharge

Vendor Identity: HDR Engineering, Inc.

Vendor Affiliation (specify 'direct' or 'indirect'): Direct

Number of Vendors Solicited: Four

Number of Bids Received: Four

Brief Description of Selection Process: Initial contract was competitively bid, subsequent change orders were single source justification.

Dollar Value: XXXXXXXXXX

Contract Status: Open - CO#8

Term Begin: 05/23/08

Term End: 06/29/14

Nature and Scope of Work: Conceptual Engineering of Cooling Water Supply and Discharge

Turkey Point 6&7
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed Details

Schedule T-7B

[Section (9)(c)]

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: Florida Power & Light Company
DOCKET NO.: 140009-E1

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/2013
Witness: Steven D. Scroggs

Contract No.: 4500652043

Major Task or Tasks Associated With: PTN 6&7 Exploratory/UIC Well Installation

Vendor Identity: Layne Christensen Company

Vendor Affiliation (specify 'direct' or 'indirect'): Direct

Number of Vendors Solicited: Three

Number of Bids Received: Three

Brief Description of Selection Process: Initial Contract competitively bid; change orders justified as single source.

Dollar Value: ██████████

Contract Status: Closed - CO#3

Term Begin: 03/03/11

Term End: 08/31/13

Nature and Scope of Work: PTN 6&7 Exploratory/UIC Well Installation

Turkey Point 6&7
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed Details

Schedule T-7B

[Section (9)(c)]

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: Florida Power & Light Company
DOCKET NO.: 140009-EI

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/2013
Witness: Steven D. Scroggs

Contract No.: 4500536449

Major Task or Tasks Associated With: PTN 6&7 UIC Subject Matter Expert

Vendor Identity: McNabb Hydrogeologic Consulting, Inc.

Vendor Affiliation (specify 'direct' or 'indirect'): Direct

Number of Vendors Solicited: Three

Number of Bids Received: Three

Brief Description of Selection Process: Initial Contract competitively bid; change orders justified as single source.

Dollar Value: XXXXXXXXXX

Contract Status: Closed - CO#4

Term Begin: 10/12/09

Term End: 06/29/13

Nature and Scope of Work: PTN 6&7 UIC Subject Matter Expert

Page 7 of 9

Turkey Point 6&7
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed Details

Schedule T-7B

[Section (9)(c)]

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: Florida Power & Light Company
DOCKET NO.: 140009-EI

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/2013
Witness: Steven D. Scroggs

Contract No.: 2000102364

Major Task or Tasks Associated With: PTN 6&7 Field Investigation and FSAR 2.5 Revision

Vendor Identity: Paul C. Rizzo Associates, Inc.

Vendor Affiliation (specify 'direct' or 'indirect'): Direct

Number of Vendors Solicited: One

Number of Bids Received: One

Brief Description of Selection Process: Single Source

Dollar Value: ██████████

Contract Status: Open - CO#6

Term Begin: 05/06/13

Term End: 06/29/15

Nature and Scope of Work: PTN 6&7 Field Investigation and FSAR 2.5 Revision

Turkey Point 6&7
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
True-up Filing: Contracts Executed Details

Schedule T-7B

[Section (9)(c)]

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: Florida Power & Light Company
DOCKET NO.: 140009-EI

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/2013
Witness: Steven D. Scroggs

Contract No.: 4500404639

Major Task or Tasks Associated With: COLA preparation support

Vendor Identity: Westinghouse Electric Company

Vendor Affiliation (specify 'direct' or 'indirect'): Direct

Number of Vendors Solicited: One

Number of Bids Received: One

Brief Description of Selection Process: Sole source justification. Designated as Predetermined Source March 2009 through July 2013.

Dollar Value: [REDACTED]

Contract Status: Open - CO#8

Term Begin: 01/31/08

Term End: 02/27/16

Nature and Scope of Work: Engineering Services to support Preparation of COLA, including post-submittal support for RAI responses.