

090009-EI

# EXHIBIT B

COM \_\_\_\_\_  
ECR 1 \_\_\_\_\_  
GCL \_\_\_\_\_  
OPC \_\_\_\_\_  
RCP \_\_\_\_\_  
SSC \_\_\_\_\_  
SGA \_\_\_\_\_  
ADM \_\_\_\_\_  
CLK \_\_\_\_\_



DOCUMENT NUMBER-DATE

04145 MAY-18

FPSC-COMMISSION CLERK

1 activities within business units that present the greatest risk to meeting the  
2 Company's objectives.

3  
4  
5  
6  
7  
8  
9  
10  
11  
12  
13  
14  
15  
16  
17



18 **Q. Please describe how the EPU Project procures goods and services for the**  
19 **EPU Project.**


20 A. The EPU Project team includes several employees from the Integrated Supply  
21 Chain Management ("ISC") organization who are dedicated to the FPL  
22 procurement function and are responsible for implementing several corporate  
23 policies governing the procurement function. FPL procurement policies cover

1 NNP-001”) that identifies which nuclear division policies are applicable to the  
2 PTN 6 & 7 project. In addition, the PTN 6 & 7 Project has begun to develop  
3 its own set of project instructions known as New Nuclear Project Instructions  
4 (“NNP-PIs”). A complete description of these oversight mechanisms is  
5 provided in Section IV.B of Exhibit JJR-1.

6 **Q. Is the PTN 6 & 7 Project subject to review by Internal Audit?**

7 A. Yes. In keeping with the Company’s policy of ensuring overlapping control  
8 mechanisms, the PTN 6 & 7 Project is subject to review by the Company’s  
9 Internal Audit organization which reports directly to the FPL Group Chairman  
10 and CEO through a Vice President of Internal Auditing.

11  
12  
13  
14  
15  
16  
17  
18  
19  
20  
21



22 **Q. Does the PTN 6 & 7 Project maintain any other processes which provide**  
23 **additional oversight to the PTN 6 & 7 Project?**

1 the greatest risk to meeting the Company's objectives. These guidelines detail how Internal Audit  
2 plans its audits, how those audits are conducted, and how the results of those audits are reported to  
3 the respective business unit director and the FPL Group Chairman and CEO. The guidelines also  
4 address the required training and continuing education for internal auditors and set forth a  
5 mechanism for retaining outside expertise when such expertise is not available internally.

6 On an annual basis, Internal Audit plans for audits of certain aspects of the FPL Groups' various  
7 business units.



8  
9  
10  
11  
12  
13  
14  
15  
16  
17  
18  
19  
20  
21  
22  
23  
24  
25  
26  
27  
28  
29  
30  
31  
32  
33  
34  
35  
36  
37

1  
2  
3  
4  
5  
6  
7  
8  
9



10 In addition to the procedures and overlapping processes used to implement the Company's system  
11 of internal control and ensure proper execution of the project, the EPU Project team holds various  
12 periodic meetings to review the status of the projects. The EPU Project team has reported that the  
13 following meetings occur on a regular basis.

- 14 ● On a daily basis, the EPU Project team holds a status call to update the EPU Project  
15 Management, review the schedule and address emergent issues. These calls include the EPU  
16 Site Directors, key EPU Project Managers, the EPU Director, and the Vice President in  
17 charge of the EPU Project.
- 18 ● On a weekly basis, the project management and project controls meets to discuss larger  
19 strategy concerns and to address emerging issues.
- 20 ● On a bi-weekly basis, the EPU Project team produces a technical presentation for the Chief  
21 Nuclear Operating Officer. These presentations focus on the technical hurdles being faced  
22 by the EPU Project team and provide the team with an opportunity to leverage this  
23 executive's extensive nuclear project experience.
- 24 ● On an approximately monthly basis, the EPU Project Management provides a status update  
25 to the FPL Group's senior executive team. These presentations focus on the EPU Project's  
26 schedule and budget performance and discuss key strategy issues which require this  
27 Committee's input.
- 28 ● On a monthly basis, FPL and its key vendors meet discuss the project schedule
- 29 ● On a quarterly basis, FPL meets with key vendors to review the project's management and  
30 make certain project risks are identified and addressed.

31 In addition, Concentric reviewed the following periodic reports that were being issued by the EPU  
32 Project:

- 33 ● On a daily basis, each of the sites produces a Daily Status Report which identifies daily  
34 activities


---

<sup>7</sup> Florida Power & Light, EPPI - 130

- 1 • On a weekly basis, the EPU Project produces a report entitled “Key Project Indicators,”  
2 which is used to monitor trends in the project budget and schedule. This report is used to  
3 inform the entire EPU Project team of the EPU Project’s performance
- 4 • On a monthly basis, the EPU Project produces a Budget Variance Report and Project and  
5 Contract Deviation report. These reports are used to monitor longer-term budget and  
6 schedule trends.

*Concentric Observations*

7 Internal Audit’s revised guidelines are a robust set of instructions for ensuring that the Company’s  
8 various business units are adhering to the Company’s system of internal control and implementing  
9 the Company’s policies. Concentric had previously noted the need to ensure that the remedies  
10 implemented to correct the deficiencies identified by Internal Audit were appropriately re-tested to  
11 make certain that these deficiencies were addressed on a going forward basis. Similarly, Concentric  
12 noted the need to maintain all appropriate documentation with internal audit, including  
13 management’s response and corrective actions. It would appear that these revised guidelines will  
14 address Concentric’s recommendation.




15  
16  
17  
18  
19  
20 Concentric also notes the upcoming prudence reviews before the FPSC would be facilitated by the  
21 use of “Key Decision Memoranda” which include a discussion of the information that was known at  
22 the time of the key project decisions (i.e., where the magnitude of the decision is above 1% of the  
23 project costs), what decision was made and the basis for that decision. This process would allow the  
24 EPU Project and third parties to review past decisions more easily and to understand both the  
25 strategy and trade-offs that were considered at the time of the decision.

**26 C. Budgeting and Cost Estimating Processes**

27 The Nuclear Division cost estimating process is governed by Nuclear Project Department  
28 Instruction 304. This procedure requires the use of a well-accepted method for developing a cost  
29 estimate. This process is known as a partial take-off estimate and is based on the anticipated man-  
30 hours required to complete each task, as well as the amounts of various commodities and other  
31 resources required to complete these tasks. Prices for these commodities are defined by the  
32 Company’s materials management system and by calling vendors for budgetary quotes. Similarly,  
33 wage rates are determined by researching historical contracts and seeking quotes where available.  
34 The estimator then includes an appropriate contingency factor based on the stage of the project.  
35 Finally, the Company’s policies require the estimator to retain the supporting documentation used to  
36 develop the cost estimate.

37 FPL began the cost estimating process for the EPU Project by first completing an initial scoping  
38 study. This scoping study was then reviewed and confirmed by Shaw – Stone & Webster, an

1 and CEO. The guidelines further address the required training and continuing education for internal  
2 auditors while setting forth a mechanism for retaining outside expertise when such expertise is not  
3 contained in-house.



12 Similarly, the FPL Corporate Risk Committee consists of FPL directors and other senior employees,  
13 and is tasked with periodically reviewing the project and its associated risks. The PTN 6 & 7 Project  
14 team went before the FPL Corporate Risk Committee on June 25, 2008 to present initial details of  
15 the project and to seek guidance on certain aspects of the project, including potential cooling water  
16 sources. The FPL Corporate Risk Committee then presented its recommendations in documented  
17 meeting minutes.

18 The PTN 6 & 7 Project has also established specific review committees which are responsible for  
19 making certain the project complies with applicable laws and regulations during the permitting and  
20 licensing phase of the PTN 6 & 7 Project. An example of this is the Licensing Review Board  
21 ("LRB") which consists of PTN 6 & 7 Project team members and senior representatives from  
22 Bechtel. The LRB is tasked with reviewing the COLA prior to its submission to the NRC. This  
23 review is done to make certain the COLA is consistent with the NRC's requirements, and the review  
24 affords the PTN 6 & 7 Project team an opportunity to ensure the COLA is of a high quality. The  
25 status of this Licensing Review Board's work is presented to the PTN 6 & 7 Project management on  
26 a weekly basis.

*Concentric Observations*

27 Concentric believes Internal Audit's revised guidelines will provide Internal Audit with a robust set  
28 of instructions for ensuring that the Company's various business units are adhering to the  
29 Company's system of internal control. Concentric had previously noted that the Company needed  
30 to ensure any remedies implemented to correct the deficiencies identified by Internal Audit were  
31 appropriately re-tested to make certain that these deficiencies were addressed on a going forward  
32 basis. Similarly, Concentric noted the need to maintain all appropriate documentation with internal  
33 audit, including management response and corrective actions. It would appear that these revised  
34 guidelines will address Concentric's recommendations.

35 Concentric also notes that upcoming prudence reviews before the FPSC would be facilitated by the  
36 use of "Key Decision Memoranda" to memorialize critical project decisions (i.e., where the  
37 magnitude of the decision is above 1% of the project costs). These memoranda would include a  
38 discussion of the information that was known at the time of the decision, what decision was made  
39 and the basis for that decision, and would allow management and third parties to quickly review  
40 previous decision-making processes. The PTN 6 & 7 Project completed a similar process for certain

Project Name: New Nuclear  
 Pre-Construction Costs and Carrying Costs on Construction Cost Balance  
 Estimated True-up Filing: Contracts Executed

Schedule AE-8

EXPLANATION: Provide a list of competitively bid contracts executed in excess of \$1 million and all non-competitively bid contracts executed in excess of \$200,000. State the contract identifier, status, original and current term, total expense level through the prior year and incremental amount for the current year, total contract amount, contractor name and affiliation, method of selection with a unique identifier of selection documentation, and a description of the work and/or goods under the contract.

[Section (8)(c)]

COMPANY: FLORIDA POWER & LIGHT COMPANY  
 DOCKET NO.: 090009 EI

For the Year Ended 12/31/09  
 Witness: Steven D. Scroggs

	(A)	(B)	(C)	(D)	(E)	(F)	(G)	(H)	(I)	(J)	(K)
Line No.	Contract No.	Status of Contract	Original Term of Contract	Current Term of Contract	Original Amount	Actual Expended as of Prior Year End (2008)	Estimate of amount to be Expended in Current Year (2009)	Estimated Contract Amount	Name of Contractor (and Affiliation if any)	Method of Selection and Document ID	Work Description
1	PO 4500395492	thru CO#12	2007-2011	2007-2011	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	Bechtel Power Corporation	Initial PO= competitive bid Change Order= single source justification/ predetermined source	[REDACTED]
2	PO 4500404639	thru CO#1	2008-2011	2008-2011					Westinghouse Electric Company	Sole source	
3	PO 4500430034	Initial PO	2008-2011	2008-2011					EPR	Sole source	
4	PO 4500552285	thru CO#1	2008-2012	2008-2012					BVZ Power Partners-Nuclear	Single source	
5	PO 4500421409	Initial PO	2008-2009	2008-2009					Ecological Associates	Single source	
6	PO 4500434717	thru CO#1	2008-2009	2008-2009					Avrom & Associates	Initial PO= competitive bid Change Order= single source justification	
7	PO 4400002060	Initial PO	2008-2009	2008-2009					Hopping Green	Single source	
8	PO 4400002071	Initial PO	2008-2009	2008-2009					Pillsbury Winthrop	Single source	
9	NA	Agreement	2004-2019	2004-2019					NuStart Energy	Agreement	
10	PO 4500350496	thru CO#1	2006-2009	2006-2010					Comensura, Inc. (later Guidant)	Single source	
11	PO 4500447075	Initial PO	2008-2009	2008-2009					Optimal Geomatics	Single source	
1	2	3	4	5	6	7	8	9	10	11	12

(1)



**Project Name: New Nuclear**  
**Pre-Construction Costs and Carrying Costs on Construction Cost Balance**  
**Estimated True-up Filing: Contracts Executed**

Schedule AE-8

EXPLANATION: Provide a list of competitively bid contracts executed in excess of \$1 million and all non-competitively bid contracts executed in excess of \$200,000. State the contract identifier, status, original and current term, total expense level through the prior year and incremental amount for the current year, total contract amount, contractor name and affiliation, method of selection with a unique identifier of selection documentation, and a description of the work and/or goods under the contract. [Section (B)(c)]

COMPANY: FLORIDA POWER & LIGHT COMPANY  
 DOCKET NO.: 090009 EI

For the Year Ended 12/31/09  
 Witness: Steven D. Scroggs

(A)	(B)	(C)	(D)	(E)	(F)	(G)	(H)	(I)	(J)	(K)	
Line No.	Contract No.	Status of Contract	Original Term of Contract	Current Term of Contract	Original Amount	Actual Expended as of Prior Year End (2008)	Estimate of amount to be Expended in Current Year (2009)	Estimated Contract Amount	Name of Contractor (and Affiliation if any)	Method of Selection and Document ID	Work Description
1	PO 4500395492	thru CO#12	2007-2011	2007-2011					Bechtel Power Corporation	Initial PO= competitive bid Change Order= single source justification/ predetermined source	
2	PO 4500404639	thru CO#1	2008-2011	2008-2011					Westinghouse Electric Company	Sole source	
3	PO 4500430034	Initial PO	2008-2011	2008-2011					EPRI	Sole source	
4	PO 4500552285	thru CO#1	2008-2012	2008-2012					BVZ Power Partners-Nuclear	Single source	
5	PO 4500421409	Initial PO	2008-2009	2008-2009					Ecological Associates	Single source	
6	PO 4500434717	thru CO#1	2008-2009	2008-2009					Avirom & Associates	Initial PO= competitive bid Change Order= single source justification	
7	PO 4400002060	Initial PO	2008-2009	2008-2009					Hopping Green	Single source	
8	PO 4400002071	Initial PO	2008-2009	2008-2009					Pillsbury Winthrop	Single source	
9	NA	Agreement	2004-2019	2004-2019					NuStart Energy	Agreement	
10	PO 4500350496	thru CO#1	2006-2009	2006-2010					Comensura, Inc. (later Guidant)	Single source	
11	PO 4500447075	Initial PO	2008-2009	2008-2009					Optimal Geomatics	Single source	
1	2	3	4	5	6	7	8	9	10	11	12

①

**Project Name: New Nuclear**  
**Pre-Construction Costs and Carrying Costs on Construction Cost Balance**  
**Estimated True-up Filing: Contracts Executed Details**

Schedule AE-8A

EXPLANATION: Provide detailed explanation, in addition to the information on Schedule AE-5, on competitively bid contracts executed in excess of \$1 million and all non-competitively bid contracts executed in excess of \$200,000. Include the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, description of vendor selection process, current status of the contract, contract terms, and nature of the work and/or services and/or goods provided. [Section (8)(c)]

COMPANY: FLORIDA POWER & LIGHT COMPANY  
DOCKET NO.: 090809 EI

For the Year Ended 12/31/09  
Witness: Steven D. Scroggs

---

<b>1</b>	<b><u>Contract No.:</u></b>	PO 4500395492
<b>2</b>	<b><u>Major Task or Tasks Associated With:</u></b>	COLA and SCA preparation
<b>3</b>	<b><u>Vendor Identity:</u></b>	Bechtel Power Corporation
<b>4</b>	<b><u>Vendor Affiliation (specify 'direct' or 'indirect'):</u></b>	Direct
<b>5</b>	<b><u>Number of Vendors Solicited:</u></b>	Two
<b>6</b>	<b><u>Number of Bids Received:</u></b>	Two
<b>7</b>	<b><u>Brief Description of Selection Process:</u></b>	Standard Bid Evaluation for Initial PO; Change Orders either single source justification or predetermined source
<b>8</b>	<b><u>Dollar Value:</u></b>	[REDACTED]
<b>9</b>	<b><u>Contract Status:</u></b>	Active, thru CO#12
<b>10</b>	<b><u>Term Begin:</u></b>	2007
<b>11</b>	<b><u>Term End:</u></b>	2011
<b>12</b>	<b><u>Nature and Scope of Work:</u></b>	[REDACTED]

**Project Name: New Nuclear  
Pre-Construction Costs and Carrying Costs on Construction Cost Balance  
Estimated True-up Filing: Contracts Executed Details**

Schedule AE-8A

EXPLANATION: Provide detailed explanation, in addition to the information on Schedule AE-5, on competitively bid contracts executed in excess of \$1 million and all non-com [Section (B)(c)]  
bid contracts executed in excess of \$200,000. Include the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor  
selection, description of vendor selection process, current status of the contract, contract terms, and nature of the work and/or services and/or goods provided.

COMPANY: FLORIDA POWER & LIGHT COMPANY  
DOCKET NO.: 090009 EI

For the Year Ended 12/31/09  
Witness: Steven D. Scroggs

- 1 Contract No.: PO 4500404639
- 2 Major Task or Tasks Associated With: COLA support
- 3 Vendor Identity: Westinghouse Electric Company LLC
- 4 Vendor Affiliation (specify 'direct' or 'indirect'): Direct
- 5 Number of Vendors Solicited: One
- 6 Number of Bids Received: One
- 7 Brief Description of Selection Process: Sole source
- 8 Dollar Value: [REDACTED]
- 9 Contract Status: Active, thru CO#1
- 10 Term Begin: 2008
- 11 Term End: 2011
- 12 Nature and Scope of Work: [REDACTED]

**Project Name: New Nuclear**  
**Pre-Construction Costs and Carrying Costs on Construction Cost Balance**  
**Estimated True-up Filing: Contracts Executed Details**

Schedule AE-8A

EXPLANATION: Provide detailed explanation, in addition to the information on Schedule AE-5, on competitively bid contracts executed in excess of \$1 million and all non-competitive bid contracts executed in excess of \$200,000. Include the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, description of vendor selection process, current status of the contract, contract terms, and nature of the work and/or services and/or goods provided. [Section (B)(c)]

COMPANY: FLORIDA POWER & LIGHT COMPANY  
DOCKET NO.: 090009 EI

For the Year Ended 12/31/09  
Witness: Steven D. Scroggs

---

1 **Contract No.:** PO 4500430034

2 **Major Task or Tasks Associated With:** Advanced Reactor Programs

3 **Vendor Identity:** Electric Power Research Institute

4 **Vendor Affiliation (specify 'direct' or 'indirect');** Direct

5 **Number of Vendors Solicited:** One

6 **Number of Bids Received:** One

7 **Brief Description of Selection Process:** Sole source

8 **Dollar Value:** [REDACTED]

9 **Contract Status:** Active

10 **Term Begin:** 2008

11 **Term End:** 2011

12 **Nature and Scope of Work:** [REDACTED]

Project Name: New Nuclear  
Pre-Construction Costs and Carrying Costs on Construction Cost Balance  
Estimated True-up Filing: Contracts Executed Details

Schedule AE-8A

EXPLANATION: Provide detailed explanation, in addition to the information on Schedule AE-5, on competitively bid contracts executed in excess of \$1 million and all non-comp bid contracts executed in excess of \$200,000. Include the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, description of vendor selection process, current status of the contract, contract terms, and nature of the work and/or services and/or goods provided. [Section (8)(c)]

COMPANY: FLORIDA POWER & LIGHT COMPANY  
DOCKET NO.: 090009 EI

For the Year Ended 12/31/09  
Witness: Steven D. Scroggs

1 Contract No.: PC 4500452285  
2 Major Task or Tasks Associated With: Preliminary Engineering and Construction Planning  
3 Vendor Identity: BVZ Power Partners-Nuclear  
4 Vendor Affiliation (specify 'direct' or 'indirect'): Direct  
5 Number of Vendors Solicited: One  
6 Number of Bids Received: One  
7 Brief Description of Selection Process: Single source  
8 Dollar Value: [REDACTED]  
9 Contract Status: Active  
10 Term Begin: 2008  
11 Term End: 2012  
12 Nature and Scope of Work: [REDACTED]

**Project Name: New Nuclear  
Pre-Construction Costs and Carrying Costs on Construction Cost Balance  
Estimated True-up Filing: Contracts Executed Details**

Schedule AE-8A

EXPLANATION: Provide detailed explanation, in addition to the information on Schedule AE-5, on competitively bid contracts executed in excess of \$1 million and all non-competitive bid contracts executed in excess of \$200,000. Include the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, description of vendor selection process, current status of the contract, contract terms, and nature of the work and/or services and/or goods provided. [Section (8)(c)]

COMPANY: FLORIDA POWER & LIGHT COMPANY  
DOCKET NO.: 090009 EI

For the Year Ended 12/31/09  
Witness: Steven D. Scroggs

1 **Contract No.:** PD 4500421409

2 **Major Task or Tasks Associated With:** Biological assessment of Card Sound

3 **Vendor Identity:** Ecological Associates, Inc.

4 **Vendor Affiliation (specify 'direct' or 'indirect'):** Direct

5 **Number of Vendors Solicited:** One

6 **Number of Bids Received:** One

7 **Brief Description of Selection Process:** Single source

8 **Dollar Value:** [REDACTED]

9 **Contract Status:** Active

10 **Term Begin:** 2008

11 **Term End:** 2009

12 **Nature and Scope of Work:** [REDACTED]

**Project Name: New Nuclear  
Pre-Construction Costs and Carrying Costs on Construction Cost Balance**

Schedule AE-8A

**Estimated True-up Filing: Contracts Executed Details**

EXPLANATION: Provide detailed explanation, in addition to the information on Schedule AE-5, on competitively bid contracts executed in excess of \$1 million and all non-com [Section (8)(c)]  
bid contracts executed in excess of \$200,000. Include the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor  
selection, description of vendor selection process, current status of the contract, contract terms, and nature of the work and/or services and/or goods provided.

COMPANY: FLORIDA POWER & LIGHT COMPANY  
DOCKET NO.: 090009 EI

For the Year Ended 12/31/09  
Witness: Steven D. Scroggs

- 
- 1 **Contract No.:** PO 4500434717
  - 2 **Major Task or Tasks Associated With:** Right of Way Survey for Turkey Point-Levee Line
  - 3 **Vendor Identity:** Aviom & Associates
  - 4 **Vendor Affiliation (specify 'direct' or 'indirect'):** Direct
  - 5 **Number of Vendors Solicited:** Six
  - 6 **Number of Bids Received:** Six
  - 7 **Brief Description of Selection Process:** Standard Bid Evaluation for initial PO, single source justification for change order
  - 8 **Dollar Value:** [REDACTED]
  - 9 **Contract Status:** Active
  - 10 **Term Begin:** 2008
  - 11 **Term End:** 2009
  - 12 **Nature and Scope of Work:** [REDACTED]

Project Name: New Nuclear  
Pre-Construction Costs and Carrying Costs on Construction Cost Balance  
Estimated True-up Filing: Contracts Executed Details

Schedule AE-8A

EXPLANATION: Provide detailed explanation, in addition to the information on Schedule AE-5, on competitively bid contracts executed in excess of \$1 million and all non-com [Section (8)(c)]  
bid contracts executed in excess of \$200,000. Include the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor  
selection, description of vendor selection process, current status of the contract, contract terms, and nature of the work and/or services and/or goods provided.

COMPANY: FLORIDA POWER & LIGHT COMPANY  
DOCKET NO.: 090009 EI

For the Year Ended 12/31/09  
Witness: Steven D. Scroggs

---

1 Contract No.: PO 4400002060  
2 Major Task or Tasks Associated With: Legal services  
3 Vendor Identity: Hopping Green  
4 Vendor Affiliation (specify 'direct' or 'indirect'): Direct  
5 Number of Vendors Solicited: One  
6 Number of Bids Received: One  
7 Brief Description of Selection Process: Single source  
8 Dollar Value: [REDACTED]  
9 Contract Status: Active  
10 Term Begin: 2008  
11 Term End: 2009  
12 Nature and Scope of Work: [REDACTED]





**Project Name: New Nuclear**  
**Pre-Construction Costs and Carrying Costs on Construction Cost Balance**  
**Estimated True-up Filing: Contracts Executed Details**

Schedule AE-8A

EXPLANATION: Provide detailed explanation, in addition to the information on Schedule AE-5, on competitively bid contracts executed in excess of \$1 million and all non-com bid contracts executed in excess of \$200,000. Include the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, description of vendor selection process, current status of the contract, contract terms, and nature of the work and/or services and/or goods provided. [Section (8)(c)]

COMPANY: FLORIDA POWER & LIGHT COMPANY  
DOCKET NO.: 090009 EI

For the Year Ended 12/31/09  
Witness: Steven D. Scroggs

- 
- |           |  |   |
|-----------|--|---|
| <b>1</b>  | <b><u>Contract No.:</u></b>  | PO 4400002071   |
| <b>2</b>  | <b><u>Major Task or Tasks Associated With:</u></b>                 | Legal services  |
| <b>3</b>  | <b><u>Vendor Identity:</u></b>                                     | Pillsbury Winthrop  |
| <b>4</b>  | <b><u>Vendor Affiliation (specify 'direct' or 'indirect'):</u></b> | Direct  |
| <b>5</b>  | <b><u>Number of Vendors Solicited:</u></b>                         | One   |
| <b>6</b>  | <b><u>Number of Bids Received:</u></b>                             | One   |
| <b>7</b>  | <b><u>Brief Description of Selection Process:</u></b>              | Single source   |
| <b>8</b>  | <b><u>Dollar Value:</u></b>  |  |
| <b>9</b>  | <b><u>Contract Status:</u></b>                                     | Active  |
| <b>10</b> | <b><u>Term Begin:</u></b>  | 2008  |
| <b>11</b> | <b><u>Term End:</u></b>  | 2009  |
| <b>12</b> | <b><u>Nature and Scope of Work:</u></b>                            |  |



Project Name: New Nuclear  
Pre-Construction Costs and Carrying Costs on Construction Cost Balance  
Estimated True-up Filing: Contracts Executed Details

Schedule AE-8A

EXPLANATION: Provide detailed explanation, in addition to the information on Schedule AE-5, on competitively bid contracts executed in excess of \$1 million and all non-com bid contracts executed in excess of \$200,000. Include the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, description of vendor selection process, current status of the contract, contract terms, and nature of the work and/or services and/or goods provided. [Section (8)(c)]

COMPANY: FLORIDA POWER & LIGHT COMPANY  
DOCKET NO.: 090009 EI

For the Year Ended 12/31/09  
Witness: Steven D. Scroggs

---

1 Contract No.: PO 4500350496

2 Major Task or Tasks Associated With: Corporate supplier of contract labor

3 Vendor Identity: Comensura, Inc. (later Guidant)

4 Vendor Affiliation (specify 'direct' or 'indirect'): Direct

5 Number of Vendors Solicited: One

6 Number of Bids Received: One

7 Brief Description of Selection Process: Single source

8 Dollar Value: [REDACTED]

9 Contract Status: Active

10 Term Begin: 2006

11 Term End: 2010

12 Nature and Scope of Work: [REDACTED]



**Project Name: New Nuclear**  
**Pre-Construction Costs and Carrying Costs on Construction Cost Balance**  
**Projected Filing: Contracts Executed**

Schedule P-8

EXPLANATION: Provide a list of competitively bid contracts executed in excess of \$1 million and all non-competitively bid contracts executed in excess of \$200,000. State the contract identifier, status, original and current term, total expense level through the prior year and incremental amount for the projected year, total contract amount, contractor name and affiliation, method of selection with a unique identifier of selection documentation, and a description of the work and/or goods under the contract. [Section (8)(c)]

COMPANY: FPL  
 DOCKET NO.: 090009-EI

For the Year Ended 12/31/2010  
 Witness: Steven D. Scroggs

(A)	(B)	(C)	(D)	(E)	(F)	(G)	(H)	(I)	(J)	(K)	
Line No.	Contract No.	Status of Contract	Original Term of Contract	Current Term of Contract	Original Amount	Projected Expended as of Prior Year End (2009)	Estimate of amount to be Expended in Current Year (2010)	Projected Contract Amount	Name of Contractor (and Affiliation if any)	Method of Selection and Document ID	Work Description
1	PO 4500395492	thru CO#12	2007-2011	2007-2011					Bechtel Power Corporation	Initial PO= competitive bid	
2	PO 4500404639	thru CO#1	2008-2011	2008-2011					Westinghouse Electric Company	Change Order= single source justification/ predetermined source	
3	PO 4500430034	Initial PO	2008-2011	2008-2011					EPRI	Sole source	
4	PO 4500552285	thru CO#1	2008-2012	2008-2012					BVZ Power Partners-Nuclear	Sole source	
5	NA	Agreement	2004-2019	2004-2019					NuStart Energy	Single source	
6	PO 4500350496	thru CO#1	2006-2009	2006-2010					Comensura, Inc. (later Guidant)	Agreement	
										Single source	

**Project Name: New Nuclear**  
**Pre-Construction Costs and Carrying Costs on Construction Cost Balance**  
**Projected Filing: Contracts Executed**

Schedule P-8A

**EXPLANATION:** Provide detailed explanation, in addition to the information on Schedule P-5, on competitively bid contracts executed in excess of \$1 million and all non-competi  
bid contracts executed in excess of \$200,000. Include the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor  
selection, description of vendor selection process, current status of the contract, contract terms, and nature of the work and/or services and/or goods provided.

[Section (8)(c)]

**COMPANY:** FPL  
**DOCKET NO.:** 090009 E1

For the Year Ended 12/31/2010  
Witness: Steven D. Scroggs

---

**Contract No.:** PD 4500395492

**Major Task or Tasks Associated With:** COLA and SCA preparation

**Vendor Identity:** Bechtel Power Corporation

**Vendor Affiliation (specify 'direct' or 'indirect'):** Direct

**Number of Vendors Solicited:** Two

**Number of Bids Received:** Two

**Brief Description of Selection Process:** Standard Bid Evaluation

**Dollar Value:** [REDACTED]

**Contract Status:** Active, thru CO#12

**Term Begin:** 2007

**Term End:** 2011

**Nature and Scope of Work:** [REDACTED]

**Project Name: New Nuclear**  
**Pre-Construction Costs and Carrying Costs on Construction Cost Balance**  
**Projected Filing: Contracts Executed**

Schedule P-8A

**EXPLANATION:** Provide detailed explanation, in addition to the information on Schedule P-5, on competitively bid contracts executed in excess of \$1 million and all non-competitive bid contracts executed in excess of \$200,000. Include the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, description of vendor selection process, current status of the contract, contract terms, and nature of the work and/or services and/or goods provided. [Section (8)(c)]

**COMPANY:** FPL  
**DOCKET NO.:** 090009 EI

For the Year Ended 12/31/2010  
Witness: Steven D. Scroggs

---

**Contract No.:** PO 4500404639

**Major Task or Tasks Associated With:** COLA support

**Vendor Identity:** Westinghouse Electric Company LLC

**Vendor Affiliation (specify 'direct' or 'indirect'):** Direct

**Number of Vendors Solicited:** One

**Number of Bids Received:** One

**Brief Description of Selection Process:** Sole source

**Dollar Value:** [REDACTED]

**Contract Status:** Active, thru CO#1

**Term Begin:** 2008  
**Term End:** 2011

**Nature and Scope of Work:** [REDACTED]

**Project Name: New Nuclear**  
**Pre-Construction Costs and Carrying Costs on Construction Cost Balance**  
**Projected Filing: Contracts Executed**

Schedule P-8A

**EXPLANATION:** Provide detailed explanation, in addition to the information on Schedule P-5, on competitively bid contracts executed in excess of \$1 million and all non-con [Section (8)(c)]  
bid contracts executed in excess of \$200,000. Include the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor  
selection, description of vendor selection process, current status of the contract, contract terms, and nature of the work and/or services and/or goods provided.

**COMPANY:** FPL  
**DOCKET NO.:** 090009 EI

For the Year Ended 12/31/2010  
Witness: Steven D. Scroggs

---

**Contract No.:** PO 4500430034

**Major Task or Tasks Associated With:** Advanced Reactor Programs

**Vendor Identity:** Electric Power Research Institute

**Vendor Affiliation (specify 'direct' or 'indirect'):** Direct

**Number of Vendors Solicited:** One

**Number of Bids Received:** One

**Brief Description of Selection Process:** Sole source

**Dollar Value:** [REDACTED]

**Contract Status:** Active

**Term Begin:** 2008  
**Term End:** 2011

**Nature and Scope of Work:** [REDACTED]







**Project Name: New Nuclear**  
**Pre-Construction Costs and Carrying Costs on Construction Cost Balance**  
**Projected Filing: Contracts Executed**

Schedule P-8A

**EXPLANATION:** Provide detailed explanation, in addition to the information on Schedule P-5, on competitively bid contracts executed in excess of \$1 million and all non-competiti [Section (8)(c)]  
bid contracts executed in excess of \$200,000. Include the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor  
**COMPANY:** FPL selection, description of vendor selection process, current status of the contract, contract terms, and nature of the work and/or services and/or goods provided.  
**DOCKET NO.:** 090009 EI

For the Year Ended 12/31/2010  
Witness: Steven D. Scroggs

---

**Contract No.:** PO 4500350496

**Major Task or Tasks Associated With:** Corporate supplier of contract labor

**Vendor Identity:** Comensura, Inc. (later Guidant)

**Vendor Affiliation (specify 'direct' or 'indirect'):** Direct

**Number of Vendors Solicited:** One

**Number of Bids Received:** One

**Brief Description of Selection Process:** Single source

**Dollar Value:** [REDACTED]

**Contract Status:** Active

**Term Begin:** 2006

**Term End:** 2010

**Nature and Scope of Work:** [REDACTED]

**St. Lucie and Turkey Point Uprate Project  
Construction Costs and Carrying Costs on Construction Cost Balance  
Actual & Estimated Filing: Contracts Executed**

[Section (8)(c)]

Schedule AE-8 (Actual/Estimated)

FLORIDA PUBLIC SERVICE COMMISSION

EXPLANATION:

Provide a list of contracts executed in excess of \$1 million including, a description of the work, the dollar value and term of the contract, the method of vendor selection, the identity and affiliation of the vendor, and current status of the contract.

COMPANY: FLORIDA POWER & LIGHT COMPANY

For the Year Ended 12/31/2009

DOCKET NO.: 090009-EI

Witness: Rajiv S. Kundalkar

(A)	(B)	(C)	(D)	(E)	(F)	(G)	(H)	(I)	(J)	(K)	
Line No.	Contract No.	Status of Contract	Original Term of Contract	Current Term of Contract	Original Amount	Actual Expended as of Prior Year End (2008)	Estimate of amount to be Expended in Current Year (2009)	Estimated Contract Amount	Name of Contractor (and Affiliation if any)	Method of Selection and Document ID	Work Description
1	117809	Open	11/03/08 - open	11/03/08 - open					Bechtel	Competitive Bid	
2	116088	Open	12/03/08 - open	12/03/08 - open					Siemens	Single Source/OEM	
3	117820	Open	11/03/08 - open	11/03/08 - open					Bechtel	Competitive Bid	
4	116090	Open	12/04/08 - open	12/04/08 - open					Siemens	Single Source/OEM	
5	118328	Open	12/19/08 - open	12/19/08 - open					TEI	Competitive Bid	
6	104980/119653	Open	06/16/07 - open	6/16/07 - open					Westinghouse	Single Source/OEM	
7	104980/119078	Open	06/16/07 - open	6/16/07 - open					Westinghouse	Single Source/OEM	
8	118206	Open	12/17/08 - open	12/17/08 - open					TEI	Competitive Bid	
9	118205	Open	12/17/08 - open	12/17/08 - open					TEI	Competitive Bid	
10	118241	Open	19/19/08 - open	19/19/08 - open					TEI	Competitive Bid	
11	112221	Open	04/22/08 - 12/31/12	04/22/08 - 12/31/12					Shaw - Stone & Webster	Single Source	
12	112177	Open	04/22/08 - 12/31/12	04/22/08 - 12/31/12					Shaw - Stone & Webster	Single Source	
13	118271	Open	12/19/08 - open	12/19/08 - open					Westinghouse	Single Source	
14	117272	Open	11/13/08 - open	11/13/08 - open					American Crane & Equip.	Single Source	
15	118224	Open	12/17/08 - open	12/17/08 - open					TEI	Competitive Bid	
16	118003	Open	12/15/08 - open	12/15/08 - open					TAW	Single Source	
17	115465	Open	09/03/08 - open	09/03/08 - open					Proto-Power	Single Source	
18	118278	Open	12/19/08 - open	12/19/08 - open					TEI	Competitive Bid	
19	105720	Open	05/28/08 - open	05/28/08 - open					AREVA	Single Source/OEM	
20	105353	Open	07/18/08 - open	07/18/08 - open					Shaw - Stone & Webster	Single Source	
21	118796	Open	10/29/08 - open	10/29/08 - open					Cameron	Single Source	
22	116107	Open	9/29/08 - open	9/29/08 - open					Cameron	Single Source	
23	108876	Open	08/11/08 - open	08/11/08 - open					TSSD	Single Source	
24	114114	Open	07/08/08 - open	07/08/08 - open					Richard Sipos	Single Source	

1 2 3 4 5 6 7 8 9 10 11 12 21

①

**St. Lucie and Turkey Point Uprate Project  
Construction Costs and Carrying Costs on Construction Cost Balance  
Actual & Estimated Filing: Contracts Executed**

Schedule AE-8 (Actual/Estimated)

[Section (8)(c)]

FLORIDA PUBLIC SERVICE COMMISSION

EXPLANATION:

Provide a list of contracts executed in excess of \$1 million including, a description of the work, the dollar value and term of the contract, the method of vendor selection, the identity and affiliation of the vendor, and current status of the contract.

COMPANY: FLORIDA POWER & LIGHT COMPANY

For the Year Ended 12/31/2009

DOCKET NO.: 090009-EI

Witness: Rajiv S. Kundalkar

(A)	(B)	(C)	(D)	(E)	(F)	(G)	(H)	(I)	(J)	(K)	
Line No.	Contract No.	Status of Contract	Original Term of Contract	Current Term of Contract	Original Amount	Actual Expended as of Prior Year End (2008)	Estimate of amount to be Expended in Current Year (2009)	Estimated Contract Amount	Name of Contractor (and Affiliation if any)	Method of Selection and Document ID	Work Description
25	115036	Open	08/20/08 - open	08/20/08 - open	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	Babcock & Wilcox	Single Source	[REDACTED]
26	112228	Open	11/18/08 - open	11/18/08 - open					Westinghouse	Single Source	
27	116583	Open	10/15/08 - 12/01/09	10/15/08 - 12/01/09					Nuclear Logistics, Inc.	Competitive Bid	
28	113030	Open	12/16/08 - open	12/16/08 - open					FPL Seabrook	Single Source	
29	115391	Open	08/29/08 - 06/24/09	08/29/08 - 06/24/09					Numerical Applications Inc.	Single Source	
30	115488	Open	09/04/08 - 01/31/09	09/04/08 - 01/31/09					Proto-Power	Single Source	
31	112987	Open	05/20/08 - 12/31/08	05/20/08 - 9/13/09					Numerical Applications Inc.	Single Source	
33	115297	Open	08/27/08	03/09/09					Areva	Single Source	
34	115351	Open	09/11/08	09/11/08 - Open					SPX	Single Source	

Note 1: Method of Selection column should specify: (1) Lease, Buy or Make Considerations for goods (or) In house or external for resources.  
 Note 2: Method of Selection column should also specify: (2) RFP or Sole Source.  
 Note 3: Method of Selection column should specify (3) Lowest Cost Bidder Accepted/Not Accepted.

**Adjustment to Column F and G:** The Estimate of Final Contract Amount (column H) values have not changed. The original submittal included actual amounts expended through March 2008, rather than prior year end as indicated on the schedule.

(2)

**St. Lucie and Turkey Point Uprate Project  
Construction Costs and Carrying Costs on Construction Cost Balance  
Actual & Estimated Filing: Contracts Executed**



[Section (B)(c)]

Schedule AE-8A (Actual/Estimated)

FLORIDA PUBLIC SERVICE COMMISSION  
COMPANY: FLORIDA POWER & LIGHT COMPANY  
DOCKET NO.: 090009-EI

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/2009  
Witness: Rajiv S. Kundalkar

- |           |   |  |
|-----------|---|--|
| <b>1</b>  | <u>Contract No.:</u>  | 117809   |
| <b>2</b>  | <u>Major Task or Tasks Associated With:</u>                 | PTN Engineering, Procurement, and Construction (EPC)                                 |
| <b>3</b>  | <u>Vendor Identity:</u>                                     | Bechtel  |
| <b>4</b>  | <u>Vendor Affiliation (specify 'direct' or 'indirect');</u> | None   |
| <b>5</b>  | <u>Number of Vendors Solicited:</u>                         | 6  |
| <b>6</b>  | <u>Number of Bids Received:</u>                             | 4  |
| <b>7</b>  | <u>Brief Description of Selection Process:</u>              | Competitive Bid  |
| <b>8</b>  | <u>Dollar Value:</u>  |     |
| <b>9</b>  | <u>Contract Status:</u>                                     | Open   |
| <b>10</b> | <u>Term Begin:</u>  | 11/03/08   |
| <b>11</b> | <u>Term End:</u>  | Open   |
| <b>12</b> | <u>Nature and Scope of Work:</u>                            |  |
- Describe work and scope details

**St. Lucie and Turkey Point Uprate Project  
Construction Costs and Carrying Costs on Construction Cost Balance  
Actual & Estimated Filing: Contracts Executed**



[Section (B)(c)]

Schedule AE-8A (Actual/Estimated)

FLORIDA PUBLIC SERVICE COMMISSION  
COMPANY: FLORIDA POWER & LIGHT COMPANY  
DOCKET NO.: 090009-EI

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/2009  
Witness: Rajiv S. Kundalkar

- |    |   |  |
|----|---|--|
| 1  | <u>Contract No.:</u>  | 116088   |
| 2  | <u>Major Task or Tasks Associated With:</u>                 | PSL - Low Pressure Turbine, Exciter, and Exciter Instrumentation                     |
| 3  | <u>Vendor Identity:</u>                                     | Siemens  |
| 4  | <u>Vendor Affiliation (specify 'direct' or 'indirect'):</u> | None   |
| 5  | <u>Number of Vendors Solicited:</u>                         | 1  |
| 6  | <u>Number of Bids Received:</u>                             | 1  |
| 7  | <u>Brief Description of Selection Process:</u>              | Single Source/OEM  |
| 8  | <u>Dollar Value:</u>  |     |
| 9  | <u>Contract Status:</u>                                     | Open   |
| 10 | <u>Term Begin:</u>  | 12/03/08   |
| 11 | <u>Term End:</u>  | Open   |
| 12 | <u>Nature and Scope of Work:</u>                            |  |
- Describe work and scope details

**St. Lucie and Turkey Point Uprate Project  
Construction Costs and Carrying Costs on Construction Cost Balance  
Actual & Estimated Filing: Contracts Executed**

[Section (8)(c)]

Schedule AE-8A (Actual/Estimated)

FLORIDA PUBLIC SERVICE COMMISSION  
COMPANY: FLORIDA POWER & LIGHT COMPANY  
DOCKET NO.: 090009-EJ

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/2006

Witness: Rajiv S. Kundalkar

- 1 Contract No.: 117820
- 2 Major Task or Tasks Associated With: PSL Engineering, Procurement, and Construction (EPC)
- 3 Vendor Identity: Bechtel
- 4 Vendor Affiliation (specify 'direct' or 'indirect'): None
- 5 Number of Vendors Solicited: 6
- 6 Number of Bids Received: 4
- 7 Brief Description of Selection Process: Competitive Bid

8 Dollar Value: [REDACTED]

9 Contract Status: Open

10 Term Begin: 11/03/08

11 Term End: Open

12 Nature and Scope of Work: [REDACTED]

Describe work and scope details



**St. Lucie and Turkey Point Uprate Project  
Construction Costs and Carrying Costs on Construction Cost Balance  
Actual & Estimated Filing: Contracts Executed**

[Section (B)(c)]

Schedule AE-8A (Actual/Estimated)

FLORIDA PUBLIC SERVICE COMMISSION  
COMPANY: FLORIDA POWER & LIGHT COMPANY  
DOCKET NO.: 090009-EI

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/2009  
Witness: Rajiv S. Kundalkar

- 1 Contract No.: 116090
- 2 Major Task or Tasks Associated With: PTN - Turbine, Generator/Exciter upgrades & inst.
- 3 Vendor Identity: Siemens
- 4 Vendor Affiliation (specify "direct" or "indirect"): None
- 5 Number of Vendors Solicited: 1
- 6 Number of Bids Received: 1
- 7 Brief Description of Selection Process: Single Source/OEM
  
- 8 Dollar Value: [REDACTED]
- 9 Contract Status: Open
- 10 Term Begin: 12/04/08
- 11 Term End: Open
- 12 Nature and Scope of Work: [REDACTED]  
Describe work and scope details

**St. Lucie and Turkey Point Uprate Project**  
**Construction Costs and Carrying Costs on Construction Cost Balance**  
**Actual & Estimated Filing: Contracts Executed**

[Section (B)(c)]

Schedule AE-8A (Actual/Estimated)

FLORIDA PUBLIC SERVICE COMMISSION  
 COMPANY: FLORIDA POWER & LIGHT COMPANY  
 DOCKET NO.: 090009-EI

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/2009

Witness: Rajiv S. Kundalkar

- 1 Contract No.: 118328
- 2 Major Task or Tasks Associated With: PTN Condenser Tubes
- 3 Vendor Identity: Thermal Engineering International (TEI)
- 4 Vendor Affiliation (specify 'direct' or 'indirect'): None
- 5 Number of Vendors Solicited: 3
- 6 Number of Bids Received: 3
- 7 Brief Description of Selection Process: Competitive Bid
  
- 8 Dollar Value: [REDACTED]
- 9 Contract Status: Open
- 10 Term Begin: 12/19/08
- 11 Term End: Open
- 12 Nature and Scope of Work: [REDACTED]

Describe work and scope details

**St. Lucie and Turkey Point Uprate Project  
Construction Costs and Carrying Costs on Construction Cost Balance  
Actual & Estimated Filing: Contracts Executed**



[Section (B)(c)]

Schedule AE-8A (Actual/Estimated)

FLORIDA PUBLIC SERVICE COMMISSION  
COMPANY: FLORIDA POWER & LIGHT COMPANY  
DOCKET NO.: 090009-EI

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/2009  
Witness: Rajiv S. Kundalkar

- |           |   |  |
|-----------|---|--|
| <b>1</b>  | <b>Contract No.:</b>  | 104980/119653  |
| <b>2</b>  | <b>Major Task or Tasks Associated With:</b>                 | PSL Nuclear Steam System Supplier component and fuels analysis                       |
| <b>3</b>  | <b>Vendor Identity:</b>                                     | Westinghouse   |
| <b>4</b>  | <b>Vendor Affiliation (specify 'direct' or 'indirect'):</b> | None   |
| <b>5</b>  | <b>Number of Vendors Solicited:</b>                         | 1  |
| <b>6</b>  | <b>Number of Bids Received:</b>                             | 1  |
| <b>7</b>  | <b>Brief Description of Selection Process:</b>              | Single Source/OEM  |
| <b>8</b>  | <b>Dollar Value:</b>  |     |
| <b>9</b>  | <b>Contract Status:</b>                                     | Open   |
| <b>10</b> | <b>Term Begin:</b>  | 06/16/07   |
| <b>11</b> | <b>Term End:</b>  | Open   |
| <b>12</b> | <b>Nature and Scope of Work:</b>                            |  |
- Describe work and scope details

**St. Lucie and Turkey Point Uprate Project  
Construction Costs and Carrying Costs on Construction Cost Balance  
Actual & Estimated Filing: Contracts Executed**



[Section (B)(c)]

Schedule AE-8A (Actual/Estimated)

FLORIDA PUBLIC SERVICE COMMISSION  
COMPANY: FLORIDA POWER & LIGHT COMPANY  
DOCKET NO.: 090009-EI

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/2009  
Witness: Rajiv S. Kundalkar

- |           |  |  |
|-----------|--|--|
| <b>1</b>  | <b><u>Contract No.:</u></b>  | 104980/119078  |
| <b>2</b>  | <b><u>Major Task or Tasks Associated With:</u></b>                 | PTN Nuclear Steam System Supplier component and fuels analysis                       |
| <b>3</b>  | <b><u>Vendor Identity:</u></b>                                     | Westinghouse   |
| <b>4</b>  | <b><u>Vendor Affiliation (specify 'direct' or 'indirect'):</u></b> | None   |
| <b>5</b>  | <b><u>Number of Vendors Solicited:</u></b>                         | 1  |
| <b>6</b>  | <b><u>Number of Bids Received:</u></b>                             | 1  |
| <b>7</b>  | <b><u>Brief Description of Selection Process:</u></b>              | Single Source/OEM  |
| <b>8</b>  | <b><u>Dollar Value:</u></b>  |     |
| <b>9</b>  | <b><u>Contract Status:</u></b>                                     | Open   |
| <b>10</b> | <b><u>Term Begin:</u></b>  | 06/16/07   |
| <b>11</b> | <b><u>Term End:</u></b>  | Open   |
| <b>12</b> | <b><u>Nature and Scope of Work:</u></b>                            |  |

Describe work and scope details

**St. Lucie and Turkey Point Uprate Project  
Construction Costs and Carrying Costs on Construction Cost Balance  
Actual & Estimated Filing: Contracts Executed**

[Section (8)(c)]

Schedule AE-8A (Actual/Estimated)

FLORIDA PUBLIC SERVICE COMMISSION  
COMPANY: FLORIDA POWER & LIGHT COMPANY  
DOCKET NO.: 090009-EI

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/2009  
Witness: Rajiv S. Kundalkar

- 1 Contract No.: 118206
- 2 Major Task or Tasks Associated With: PTN Moisture Separator Reheaters (MSRs)
- 3 Vendor Identity: Thermal Engineering International (TEI)
- 4 Vendor Affiliation (specify 'direct' or 'indirect'): None
- 5 Number of Vendors Solicited: 7
- 6 Number of Bids Received: 2
- 7 Brief Description of Selection Process: Competitive Bid
- 8 Dollar Value: [REDACTED]
- 9 Contract Status: Open
- 10 Term Begin: 12/17/08
- 11 Term End: Open
- 12 Nature and Scope of Work: [REDACTED]

Describe work and scope details

**St. Lucie and Turkey Point Uprate Project**  
**Construction Costs and Carrying Costs on Construction Cost Balance**  
**Actual & Estimated Filing: Contracts Executed**

[Section (B)(c)]

Schedule AE-8A (Actual/Estimated)

FLORIDA PUBLIC SERVICE COMMISSION  
 COMPANY: FLORIDA POWER & LIGHT COMPANY  
 DOCKET NO.: 090009-EI

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/2009  
 Witness: Rajiv S. Kundalkar

- 1 Contract No.: 118205
  
- 2 Major Task or Tasks Associated With: PSL Moisture Separator Reheaters (MSRs)
  
- 3 Vendor Identity: Thermal Engineering International (TEI)
  
- 4 Vendor Affiliation (specify 'direct' or 'indirect'): None
  
- 5 Number of Vendors Solicited: 7
  
- 6 Number of Bids Received: 2
  
- 7 Brief Description of Selection Process: Competitive Bid
  
- 8 Dollar Value: [REDACTED]
  
- 9 Contract Status: Open
  
- 10 Term Begin: 12/19/08
- 11 Term End: Open
  
- 12 Nature and Scope of Work: [REDACTED]  
 Describe work and scope details

St. Lucie and Turkey Point Uprate Project  
Construction Costs and Carrying Costs on Construction Cost Balance  
Actual & Estimated Filing: Contracts Executed

[Section (8)(c)]

Schedule AE-8A (Actual/Estimated)

FLORIDA PUBLIC SERVICE COMMISSION  
COMPANY: FLORIDA POWER & LIGHT COMPANY  
DOCKET NO.: 090009-EI

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/2009

Witness: Rajiv S. Kundalkar

- 
- 1 Contract No.: 118241
- 2 Major Task or Tasks Associated With: PTN Feedwater Heaters
- 3 Vendor Identity: Thermal Engineering International (TEI)
- 4 Vendor Affiliation (specify 'direct' or 'indirect'): None
- 5 Number of Vendors Solicited: 4
- 6 Number of Bids Received: 4
- 7 Brief Description of Selection Process: Competitive Bid
- 8 Dollar Value: [REDACTED]
- 9 Contract Status: Open
- 10 Term Begin: 12/17/08
- 11 Term End: Open
- 12 Nature and Scope of Work: [REDACTED]

Describe work and scope details

**St. Lucie and Turkey Point Uprate Project**  
**Construction Costs and Carrying Costs on Construction Cost Balance**  
**Actual & Estimated Filing: Contracts Executed**

[Section (B)(c)]

Schedule AE-8A (Actual/Estimated)

FLORIDA PUBLIC SERVICE COMMISSION  
COMPANY: FLORIDA POWER & LIGHT COMPANY  
DOCKET NO.: 090009-EI

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/2009  
Witness: Rajiv S. Kundalkar

- 
- 1 Contract No.: 112221
- 2 Major Task or Tasks Associated With: PSL Licensing Engineering and Balance of Plant Specification Development
- 3 Vendor Identity: Shaw - Stone & Webster
- 4 Vendor Affiliation (specify 'direct' or 'indirect'); None
- 5 Number of Vendors Solicited: 1
- 6 Number of Bids Received: 1
- 7 Brief Description of Selection Process: Single Source
- 8 Dollar Value: [REDACTED]
- 9 Contract Status: Open
- 10 Term Begin: 04/22/08
- 11 Term End: 12/31/12
- 12 Nature and Scope of Work: [REDACTED]
- Describe work and scope details



**St. Lucie and Turkey Point Uprate Project  
Construction Costs and Carrying Costs on Construction Cost Balance  
Actual & Estimated Filing: Contracts Executed**

[Section (8)(c)]

Schedule AE-8A (Actual/Estimated)

FLORIDA PUBLIC SERVICE COMMISSION  
COMPANY: FLORIDA POWER & LIGHT COMPANY  
DOCKET NO.: 090009-EI

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/2009  
Witness: Rajiv S. Kundalkar

- 1 Contract No.: 112177
- 2 Major Task or Tasks Associated With: PTN Licensing Engineering and Balance of Plant Specification Development
- 3 Vendor Identity: Shaw - Stone & Webster
- 4 Vendor Affiliation (specify 'direct' or 'indirect'): None
- 5 Number of Vendors Solicited: 1
- 6 Number of Bids Received: 1
- 7 Brief Description of Selection Process: Single Source
  
- 8 Dollar Value: [REDACTED]
- 9 Contract Status: Open
- 10 Term Begin: 04/22/08
- 11 Term End: 12/31/12
- 12 Nature and Scope of Work: [REDACTED]  
Describe work and scope details

**St. Lucie and Turkey Point Uprate Project**  
**Construction Costs and Carrying Costs on Construction Cost Balance**  
**Actual & Estimated Filing: Contracts Executed**

[Section (B)(c)]

Schedule AE-8A (Actual/Estimated)

FLORIDA PUBLIC SERVICE COMMISSION  
 COMPANY: FLORIDA POWER & LIGHT COMPANY  
 DOCKET NO.: 090009-EI

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/2009

Witness: Rajiv S. Kundalkar

- 1 Contract No.: 117272
- 2 Major Task or Tasks Associated With: PSL Gantry Crane
- 3 Vendor Identity: American Crane & Equipment
- 4 Vendor Affiliation (specify 'direct' or 'indirect'): None
- 5 Number of Vendors Solicited: 1
- 6 Number of Bids Received: 1
- 7 Brief Description of Selection Process: Single Source/OEM
  
- 8 Dollar Value: [REDACTED]
- 9 Contract Status: Open
- 10 Term Begin: 11/13/08
- 11 Term End: Open
- 12 Nature and Scope of Work: [REDACTED]

Describe work and scope details

**St. Lucie and Turkey Point Uprate Project**  
**Construction Costs and Carrying Costs on Construction Cost Balance**  
**Actual & Estimated Filing: Contracts Executed**

[Section 8)(c)]

Schedule AE-8A (Actual/Estimated)

FLORIDA PUBLIC SERVICE COMMISSION  
 COMPANY: FLORIDA POWER & LIGHT COMPANY  
 DOCKET NO.: 090009-EI

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/2009  
 Witness: Rajiv S. Kundalkar

- 1 Contract No.: 118224
- 2 Major Task or Tasks Associated With: PSL Feedwater Heaters
- 3 Vendor Identify: Thermal Engineering International (TEI)
- 4 Vendor Affiliation (specify 'direct' or 'indirect'): None
- 5 Number of Vendors Solicited: 4
- 6 Number of Bids Received: 4
- 7 Brief Description of Selection Process: Competitive Bid
- 8 Dollar Value: [REDACTED]
- 9 Contract Status: Open
- 10 Term Begin: 12/17/08
- 11 Term End: Open
- 12 Nature and Scope of Work: [REDACTED]  
 Describe work and scope details

**St. Lucie and Turkey Point Upgrade Project  
Construction Costs and Carrying Costs on Construction Cost Balance  
Actual & Estimated Filing: Contracts Executed**

[Section (B)(c)]

Schedule AE-8A (Actual/Estimated)

FLORIDA PUBLIC SERVICE COMMISSION  
COMPANY: FLORIDA POWER & LIGHT COMPANY  
DOCKET NO.: 090009-EI

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/2009  
Witness: Rajiv S. Kundalkar

- 1 Contract No.: 118003
- 2 Major Task or Tasks Associated With: PSL Circulating Water Pumps
- 3 Vendor Identity: Tampa Armature Works (TAW)
- 4 Vendor Affiliation (specify 'direct' or 'indirect'): None
- 5 Number of Vendors Solicited: 1
- 6 Number of Bids Received: 1
- 7 Brief Description of Selection Process: Single Source
  
- 8 Dollar Value: [REDACTED]
- 9 Contract Status: Open
- 10 Term Begin: 12/15/08
- 11 Term End: Open
- 12 Nature and Scope of Work: [REDACTED]  
Describe work and scope details

**St. Lucie and Turkey Point Uprate Project**  
**Construction Costs and Carrying Costs on Construction Cost Balance**  
**Actual & Estimated Filing: Contracts Executed**

[Section (B)(c)]

Schedule AE-8A (Actual/Estimated)

FLORIDA PUBLIC SERVICE COMMISSION  
 COMPANY: FLORIDA POWER & LIGHT COMPANY  
 DOCKET NO.: 090009-EI

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/2009  
 Witness: Rajiv S. Kundalkar

- 1 **Contract No.:** 115465
- 2 **Major Task or Tasks Associated With:** Engineering Services
- 3 **Vendor Identity:** Proto-Power
- 4 **Vendor Affiliation (specify 'direct' or 'indirect');** None
- 5 **Number of Vendors Solicited:** 1
- 6 **Number of Bids Received:** 1
- 7 **Brief Description of Selection Process:** Single Source
- 8 **Dollar Value:** [REDACTED]
- 9 **Contract Status:** Open
- 10 **Term Begin:** 09/03/08
- 11 **Term End:** Open
- 12 **Nature and Scope of Work:** [REDACTED]

Describe work and scope details

**St. Lucie and Turkey Point Uprate Project**  
**Construction Costs and Carrying Costs on Construction Cost Balance**  
**Actual & Estimated Filing: Contracts Executed**

[Section (b)(c)]

Schedule AE-8A (Actual/Estimated)

FLORIDA PUBLIC SERVICE COMMISSION  
 COMPANY: FLORIDA POWER & LIGHT COMPANY  
 DOCKET NO.: 090009-EI

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/2009  
 Witness: Rajiv S. Kundalkar

- 1 Contract No.: 118278
- 2 Major Task or Tasks Associated With: PSL Turbine Cooling Water Heat Exchangers
- 3 Vendor Identity: Thermal Engineering International (TEI)
- 4 Vendor Affiliation (specify 'direct' or 'indirect'): None
- 5 Number of Vendors Solicited: 4
- 6 Number of Bids Received: 3
- 7 Brief Description of Selection Process: Competitive Bid
- 8 Dollar Value: [REDACTED]
- 9 Contract Status: Open
- 10 Term Begin: 12/19/08
- 11 Term End: Open
- 12 Nature and Scope of Work: [REDACTED]

Describe work and scope details

**St. Lucie and Turkey Point Uprate Project**  
**Construction Costs and Carrying Costs on Construction Cost Balance**  
**Actual & Estimated Filing: Contracts Executed**

[Section (B)(c)]

Schedule AE-8A (Actual/Estimated)

FLORIDA PUBLIC SERVICE COMMISSION  
 COMPANY: FLORIDA POWER & LIGHT COMPANY  
 DOCKET NO.: 090009-EI

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/2009

Witness: Rajiv S. Kundalkar

- 1 Contract No.: 105720
- 2 Major Task or Tasks Associated With: Neutronics Analysis
- 3 Vendor Identify: AREVA
- 4 Vendor Affiliation (specify 'direct' or 'indirect'): None
- 5 Number of Vendors Solicited: 1
- 6 Number of Bids Received: 1
- 7 Brief Description of Selection Process: Single Source/OEM
- 8 Dollar Value: [REDACTED]
- 9 Contract Status: Open
- 10 Term Begin: 05/28/08
- 11 Term End: Open
- 12 Nature and Scope of Work: [REDACTED]

Describe work and scope details

**St. Lucie and Turkey Point Upgrade Project**  
**Construction Costs and Carrying Costs on Construction Cost Balance**  
**Actual & Estimated Filing: Contracts Executed**

[Section (8)(c)]

Schedule AE-8A (Actual/Estimated)

FLORIDA PUBLIC SERVICE COMMISSION  
 COMPANY: FLORIDA POWER & LIGHT COMPANY  
 DOCKET NO.: 090009-EI

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/2009  
 Witness: Rajiv S. Kundalkar

- 1 Contract No.: 105353
- 2 Major Task or Tasks Associated With: Initial Balance of Plant Scoping Support
- 3 Vendor Identity: Shaw - Stone & Webster
- 4 Vendor Affiliation (specify 'direct' or 'indirect'): None
- 5 Number of Vendors Solicited: 1
- 6 Number of Bids Received: 1
- 7 Brief Description of Selection Process: Single Source
  
- 8 Dollar Value: [REDACTED]
- 9 Contract Status: Open
- 10 Term Begin: 07/18/08
- 11 Term End: Open
- 12 Nature and Scope of Work: [REDACTED]

Describe work and scope details



**St. Lucie and Turkey Point Uprate Project**  
**Construction Costs and Carrying Costs on Construction Cost Balance**  
**Actual & Estimated Filing: Contracts Executed**

[Section 8)(c)]

Schedule AE-BA (Actual/Estimated)

FLORIDA PUBLIC SERVICE COMMISSION  
 COMPANY: FLORIDA POWER & LIGHT COMPANY  
 DOCKET NO.: 090009-EI

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/2009  
 Witness: Rajiv S. Kundalkar

- 1 Contract No.: 116796
- 2 Major Task or Tasks Associated With: PTN Leading Edge Flow Meter (LEFM)
- 3 Vendor Identity: Cameron
- 4 Vendor Affiliation (specify "direct" or "indirect"): None
- 5 Number of Vendors Solicited: 1
- 6 Number of Bids Received: 1
- 7 Brief Description of Selection Process: Single Source

8 Dollar Value: [REDACTED]

9 Contract Status: Open

10 Term Begin: 10/29/08

11 Term End: Open

12 Nature and Scope of Work: [REDACTED]

Describe work and scope details

**St. Lucie and Turkey Point Uprate Project  
Construction Costs and Carrying Costs on Construction Cost Balance  
Actual & Estimated Filing: Contracts Executed**

[Section (B)(c)]

Schedule AE-8A (Actual/Estimated)

FLORIDA PUBLIC SERVICE COMMISSION  
COMPANY: FLORIDA POWER & LIGHT COMPANY  
DOCKET NO.: 090009-EI

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/2009  
Witness: Rajiv S. Kundalkar

- 1 Contract No.: 116107
  
- 2 Major Task or Tasks Associated With: PSL Leading Edge Flow Meter (LEFM)
  
- 3 Vendor Identity: Cameron
  
- 4 Vendor Affiliation (specify 'direct' or 'indirect'): None
  
- 5 Number of Vendors Solicited: 1
  
- 6 Number of Bids Received: 1
  
- 7 Brief Description of Selection Process: Single Source
  
  
- 8 Dollar Value: [REDACTED]
  
- 9 Contract Status: Open
  
- 10 Term Begin: 09/29/08
- 11 Term End: Open
  
- 12 Nature and Scope of Work: [REDACTED]  
Describe work and scope details

**St. Lucie and Turkey Point Uprate Project**  
**Construction Costs and Carrying Costs on Construction Cost Balance**  
**Actual & Estimated Filing: Contracts Executed**

[Section (8)(c)]

Schedule AE-8A (Actual/Estimated)

FLORIDA PUBLIC SERVICE COMMISSION  
 COMPANY: FLORIDA POWER & LIGHT COMPANY  
 DOCKET NO.: 090009-EI

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/2009  
 Witness: Rajiv S. Kundalkar

- 1 Contract No.: 108876
- 2 Major Task or Tasks Associated With: Staff Augmentation
- 3 Vendor Identity: TSSD
- 4 Vendor Affiliation (specify 'direct' or 'indirect'); None
- 5 Number of Vendors Solicited: 1
- 6 Number of Bids Received: 1
- 7 Brief Description of Selection Process: Single Source
  
- 8 Dollar Value: [REDACTED]
- 9 Contract Status: Open
- 10 Term Begin: 08/11/08
- 11 Term End: Open
- 12 Nature and Scope of Work: [REDACTED]  
 Describe work and scope details

**St. Lucie and Turkey Point Uprate Project  
Construction Costs and Carrying Costs on Construction Cost Balance  
Actual & Estimated Filing: Contracts Executed**



[Section (B)(c)]

Schedule AE-8A (Actual/Estimated)

FLORIDA PUBLIC SERVICE COMMISSION  
COMPANY: FLORIDA POWER & LIGHT COMPANY  
DOCKET NO.: 090009-EI

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/2009  
Witness: Rajiv S. Kundalkar

- |    |   |  |
|----|---|--|
| 1  | <u>Contract No.:</u>  | 115297   |
| 2  | <u>Major Task or Tasks Associated With:</u>                 | PSL Reactor Coolant System Component Design  |
| 3  | <u>Vendor Identity:</u>                                     | Areva  |
| 4  | <u>Vendor Affiliation (specify 'direct' or 'indirect'):</u> | None   |
| 5  | <u>Number of Vendors Solicited:</u>                         | 0  |
| 6  | <u>Number of Bids Received:</u>                             | 0  |
| 7  | <u>Brief Description of Selection Process:</u>              | Single Source/OEM  |
| 8  | <u>Dollar Value:</u>  |     |
| 9  | <u>Contract Status:</u>                                     | Open   |
| 10 | <u>Term Begin:</u>  | 08/27/08   |
| 11 | <u>Term End:</u>  | Open   |
| 12 | <u>Nature and Scope of Work:</u>                            |  |

Describe work and scope details

**St. Lucie and Turkey Point Uprate Project**  
**Pre-Construction Costs and Carrying Costs on Construction Cost Balance**  
**Projected Filing: Contracts Executed**

Schedule P-8

EXPLANATION: Provide a list of competitively bid contracts executed in excess of \$1 million and all non-competitively bid contracts executed in excess of \$200,000. State the contract identifier, status, original and current term, total expense level through the prior year and incremental amount for the projected year, total contract amount, contractor name and affiliation, method of selection with a unique identifier of selection documentation, and a description of the work and/or goods under the contract.

[Section (b)(3)]

COMPANY: FPL

DOCKET NO.: 090009 EI

For the Year Ended 12/31/2010

(A)	(B)	(C)	(D)	(E)	(F)	(G)	(H)	(I)	(J)	(K)	
Line No.	Contract No.	Status of Contract	Original Term of Contract	Current Term of Contract	Original Amount	Projected Expended as of Prior Year End (2009)	Estimate of amount to be Expended in Current Year (2010)	Projected Contract Amount	Name of Contractor (and Affiliation if any)	Method of Selection and Document ID	Work Description
1	119005	Open	1/26/09 - open	01/26/09 - open					Austin Building & Design	Single Source	
2	104980/119653	Open	6/17/07 - open	6/17/07 - open					Westinghouse	Single Source/OEM	
3	104980/119078	Open	6/17/07 - open	6/17/07 - open					Westinghouse	Single Source/OEM	
4	119670	Open	2/18/09 - open	02/18/09 - open					Proto-Power Corp.	Single Source	
5	117809	Open	11/03/08 - open	11/03/08 - open					Bechtel	Competitive Bid	
6	116088	Open	12/03/08 - open	12/03/08 - open					Siemens	Single Source/OEM	
7	117620	Open	11/03/08 - open	11/03/08 - open					Bechtel	Competitive Bid	
8	116090	Open	12/04/08 - open	12/04/08 - open					Siemens	Single Source/OEM	
9	118326	Open	12/19/08 - open	12/19/08 - open					TEI	Competitive Bid	
10	118206	Open	12/17/08 - open	12/17/08 - open					TEI	Competitive Bid	
11	116205	Open	12/17/08 - open	12/17/08 - open					TEI	Competitive Bid	
12	118241	Open	19/19/08 - open	19/19/08 - open					TEI	Competitive Bid	
13	112221	Open	04/22/08 - 12/31/12	04/22/08 - 12/31/12					Shaw - Stone & Webster	Single Source	
14	112177	Open	04/22/08 - 12/31/12	04/22/08 - 12/31/12					Shaw - Stone & Webster	Single Source	
15	118271	Open	12/19/08 - open	12/19/08 - open					Westinghouse	Single Source	
16	117272	Open	11/13/08 - open	11/13/08 - open					American Crane & Equip.	Single Source	
17	118224	Open	12/17/08 - open	12/17/08 - open					TEI	Competitive Bid	
18	118003	Open	12/15/08 - open	12/15/08 - open					TAW	Single Source	
19	115465	Open	09/03/08 - open	09/03/08 - open					Proto-Power	Single Source	
20	118278	Open	12/19/08 - open	12/19/08 - open					TEI	Competitive Bid	
21	105720	Open	05/28/08 - open	05/28/08 - open					AREVA	Single Source	

1 2 3 4 5 6 7 8 9 10 11 12

①

**St. Lucie and Turkey Point Upgrade Project  
Pre-Construction Costs and Carrying Costs on Construction Cost Balance  
Projected Filing: Contracts Executed**

Schedule P-8

EXPLANATION: Provide a list of competitively bid contracts executed in excess of \$1 million and all non-competitively bid contracts executed in excess of \$200,000. State the contract identifier, status, original and current term, total expense level through the prior year and incremental amount for the projected year, total contract amount, contractor name and affiliation, method of selection with a unique identifier of selection documentation, and a description of the work and/or goods under the contract. [Section (8)(c)]

COMPANY: FPL

DOCKET NO.: 080009 EI

For the Year Ended 12/31/2010

Line No.	Contract No.	Status of Contract	Original Term of Contract	Current Term of Contract	Original Amount	Projected Expended as of Prior Year End (2009)	Estimate of amount to be Expended in Current Year (2010)	Projected Contract Amount	Name of Contractor (and Affiliation if any)	Method of Selection and Document ID	Work Description
22	105353	Open	07/18/08 - open	07/18/08 - open					Shaw - Stone & Webster	Single Source	
23	116796	Open	10/29/08 - open	10/29/08 - open					Cameron	Single Source	
24	116107	Open	9/29/08 - open	9/29/08 - open					Cameron	Single Source	
25	108878	Open	08/11/08 - open	08/11/08 - open					TSSD	Single Source	
26	114114	Open	07/08/08 - open	07/09/08 - open					Richard Sipes	Single Source	
27	115036	Open	08/20/08 - open	08/20/08 - open					Babcock & Wilcox	Single Source	
28	112228	Open	11/18/08 - open	11/18/08 - open					Westinghouse	Single Source	
29	116583	Open	10/15/08 - 12/01/09	10/15/08 - 12/01/09					Nuclear Logistics, Inc.	Competitive Bid	
30	113030	Open	12/16/08 - open	12/16/08 - open					FPL Seabrook	Single Source	
31	115391	Open	08/29/08 - 06/24/09	08/29/08 - 06/24/09					Numerical Applications Inc.	Single Source	
32	115488	Open	09/04/08 - 01/31/09	09/04/08 - 01/31/09					Proto-Power	Single Source	
33	112987	Open	05/20/08 - 12/31/08	05/20/08 - 12/31/08					Numerical Applications Inc.	Single Source	
34	115297	Open	08/27/08	03/09/09					Areva	Single Source	
35	115351	Open	09/11/08	09/11/08 - open					SPX	Single Source	

Note 1: Method of Selection column should specify: (1) Lease, Buy or Make Considerations for goods (or) In house or external for resources.  
 Note 2: Method of Selection column should also specify: (2) RFP or Sole Source.  
 Note 3: Method of Selection column should specify (3) Lowest Cost Bidder Accepted/Not Accepted.

1 2 3 4 5 6 7 8 9 10 11 12

②

St. Lucie and Turkey Point Uprate Project  
Construction Costs and Carrying Costs on Construction Costs  
Projection Filing: Contracts Executed

[Section (B)(c)]

Schedule P-8A (Projection)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO.: 090009-EI

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/2010

Witness: Rajiv S. Kundalkar

- 
- 1 **Contract No.:** 104980/119653
- 2 **Major Task or Tasks Associated With:** PSL NSSS Engineering and LAR Analysis for EPU
- 3 **Vendor Identity:** Westinghouse
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):** None
- 5 **Number of Vendors Solicited:** 1
- 6 **Number of Bids Received:** 1
- 7 **Brief Description of Selection Process:** Single Source/OEM
- 8 **Dollar Value:** [REDACTED]
- 9 **Contract Status:** Open
- 10 **Term Begin:** 06/17/09
- 11 **Term End:** Open
- 12 **Nature and Scope of Work:** [REDACTED]  
Describe work and scope details

St. Lucie and Turkey Point Uprate Project  
Construction Costs and Carrying Costs on Construction Costs  
Projection Filing: Contracts Executed

[Section (8)(c)]

Schedule P-8A (Projection)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO.: 090009-EI

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/2010

Witness: Rajiv S. Kundalkar

- 1 Contract No.: 104980/119078
- 2 Major Task or Tasks Associated With: PTN NSSS Engineering and LAR Analysis for EPU
- 3 Vendor Identity: Westinghouse
- 4 Vendor Affiliation (specify 'direct' or 'indirect'): None
- 5 Number of Vendors Solicited: 1
- 6 Number of Bids Received: 1
- 7 Brief Description of Selection Process: Single Source/OEM

8 Dollar Value: [REDACTED]

9 Contract Status: Open

10 Term Begin: 06/17/09

11 Term End: Open

12 Nature and Scope of Work: [REDACTED]

Describe work and scope details



**St. Lucie and Turkey Point Uprate Project  
Construction Costs and Carrying Costs on Construction Costs  
Projection Filing: Contracts Executed**

[Section (8)(c)]

Schedule P-8A (Projection)

FLORIDA PUBLIC SERVICE COMMISSION

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

COMPANY: FLORIDA POWER & LIGHT COMPANY

For the Year Ended 12/31/2010

DOCKET NO.: 090009-EI

Witness: Rajiv S. Kundalkar

- 1 Contract No.: 117809
  
- 2 Major Task or Tasks Associated With: PTN Engineering, Procurement, and Construction (EPC)
  
- 3 Vendor Identity: Bechtel
  
- 4 Vendor Affiliation (specify 'direct' or 'indirect'): None
  
- 5 Number of Vendors Solicited: 6
- 6 Number of Bids Received: 4
- 7 Brief Description of Selection Process: Competitive Bid
  
- 8 Dollar Value: [REDACTED]
- 9 Contract Status: Open
- 10 Term Begin: 11/03/08
- 11 Term End: Open
- 12 Nature and Scope of Work: [REDACTED]  
Describe work and scope details

**St. Lucie and Turkey Point Uprate Project**  
**Construction Costs and Carrying Costs on Construction Costs**  
**Projection Filing: Contracts Executed**

[Section (8)(c)]

Schedule P-8A (Projection)

FLORIDA PUBLIC SERVICE COMMISSION



COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO.: 090009-EI

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/2010

Witness: Rajiv S. Kundalkar

- 
- 1 **Contract No.:** 116088
- 2 **Major Task or Tasks Associated With:** PSL - Low Pressure Turbine, Exciter, and Exciter Instrumentation
- 3 **Vendor Identity:** Siemens
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):** None
- 5 **Number of Vendors Solicited:** 1
- 6 **Number of Bids Received:** 1
- 7 **Brief Description of Selection Process:** Single Source/OEM
- 8 **Dollar Value:** 
- 9 **Contract Status:** Open
- 10 **Term Begin:** 12/03/08
- 11 **Term End:** Open
- 12 **Nature and Scope of Work:** 

Describe work and scope details

**St. Lucie and Turkey Point Uprate Project  
Construction Costs and Carrying Costs on Construction Costs  
Projection Filing: Contracts Executed**

[Section (B)(c)]

Schedule P-8A (Projection)

FLORIDA PUBLIC SERVICE COMMISSION

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

COMPANY: FLORIDA POWER & LIGHT COMPANY

For the Year Ended 12/31/2010

DOCKET NO.: 090009-EI

Witness: Rajiv S. Kundalkar

- 1 Contract No.: 117820
  
- 2 Major Task or Tasks Associated With: PSL Engineering, Procurement, and Construction (EPC)
  
- 3 Vendor Identity: Bechtel
  
- 4 Vendor Affiliation (specify 'direct' or 'indirect'): None
  
- 5 Number of Vendors Solicited: 6
  
- 6 Number of Bids Received: 4
  
- 7 Brief Description of Selection Process: Competitive Bid
  
- 8 Dollar Value: [REDACTED]
  
- 9 Contract Status: Open
  
- 10 Term Begin: 11/03/08
- 11 Term End: Open
  
- 12 Nature and Scope of Work: [REDACTED]  
Describe work and scope details

St. Lucie and Turkey Point Uprate Project  
Construction Costs and Carrying Costs on Construction Costs  
Projection Filing: Contracts Executed

[Section (B)(c)]

Schedule P-8A (Projection)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO.: 090009-EI

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/2010

Witness: Rajiv S. Kundalkar

- 
- 1 **Contract No.:** 116090
- 2 **Major Task or Tasks Associated With:** PTN - Turbine, Generator/Exciter upgrades & inst.
- 3 **Vendor Identity:** Siemens
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):** None
- 5 **Number of Vendors Solicited:** 0
- 6 **Number of Bids Received:** 0
- 7 **Brief Description of Selection Process:** Single Source/OEM
- 8 **Dollar Value:** [REDACTED]
- 9 **Contract Status:** Open
- 10 **Term Begin:** 12/04/08
- 11 **Term End:** Open
- 12 **Nature and Scope of Work:** [REDACTED]  
Describe work and scope details

**St. Lucie and Turkey Point Uprate Project  
Construction Costs and Carrying Costs on Construction Costs  
Projection Filing: Contracts Executed**

[Section (8)(c)]

Schedule P-8A (Projection)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO.: 090009-EI

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/2010

Witness: Rajiv S. Kundalkar

- 1 **Contract No.:** 118328
  
- 2 **Major Task or Tasks Associated With:** PTN Condensor Tubes
  
- 3 **Vendor Identity:** Thermal Engineering International (TEI)
  
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):** None
  
- 5 **Number of Vendors Solicited:** 3
- 6 **Number of Bids Received:** 3
- 7 **Brief Description of Selection Process:** Competetive Bid

8 **Dollar Value:** [REDACTED]

9 **Contract Status:** Open

10 **Term Begin:** 12/19/08

11 **Term End:** Open

12 **Nature and Scope of Work:** [REDACTED]

Describe work and scope details

**St. Lucie and Turkey Point Uprate Project  
Construction Costs and Carrying Costs on Construction Costs  
Projection Filing: Contracts Executed**

[Section (B)(c)]

Schedule P-8A (Projection)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO.: 090009-EI

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/2010

Witness: Rajiv S. Kundalkar

- 1 Contract No.: 118208
- 2 Major Task or Tasks Associated With: PTN Moisture Separator Reheaters (MSRs)
- 3 Vendor Identity: Thermal Engineering International (TEI)
- 4 Vendor Affiliation (specify 'direct' or 'indirect'): None
- 5 Number of Vendors Solicited: 7
- 6 Number of Bids Received: 2
- 7 Brief Description of Selection Process: Competitive Bid

- 8 Dollar Value: [REDACTED]
- 9 Contract Status: Open
- 10 Term Begin: 12/17/08
- 11 Term End: Open

- 12 Nature and Scope of Work: [REDACTED]  
Describe work and scope details

St. Lucie and Turkey Point Uprate Project  
Construction Costs and Carrying Costs on Construction Costs  
Projection Filing: Contracts Executed

[Section (8)(c)]

Schedule P-8A (Projection)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO.: 090009-EI

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/2010

Witness: Rajiv S. Kundalkar

- 
- 1 Contract No.: 118205
- 2 Major Task or Tasks Associated With: PSL Moisture Separator Reheaters (MSRs)
- 3 Vendor Identity: Thermal Engineering International (TEI)
- 4 Vendor Affiliation (specify 'direct' or 'indirect'): None
- 5 Number of Vendors Solicited: 7
- 6 Number of Bids Received: 2
- 7 Brief Description of Selection Process: Competitive Bid

- 8 Dollar Value: [REDACTED]
- 9 Contract Status: Open
- 10 Term Begin: 12/19/08
- 11 Term End: Open
- 12 Nature and Scope of Work: [REDACTED]

Describe work and scope details

**St. Lucie and Turkey Point Uprate Project**  
**Construction Costs and Carrying Costs on Construction Costs**  
**Projection Filing: Contracts Executed**

[Section (8)(c)]

Schedule P-8A (Projection)

FLORIDA PUBLIC SERVICE COMMISSION



COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO.: 090009-EI

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/2010

Witness: Rajiv S. Kundalkar

- 
- 1 **Contract No.:** 118241
- 2 **Major Task or Tasks Associated With:** PTN Feedwater Heaters
- 3 **Vendor Identity:** Thermal Engineering International (TEI)
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):** None
- 5 **Number of Vendors Solicited:** 4
- 6 **Number of Bids Received:** 4
- 7 **Brief Description of Selection Process:** Competitive Bid
- 8 **Dollar Value:** 
- 9 **Contract Status:** Open
- 10 **Term Begin:** 12/17/08
- 11 **Term End:** Open
- 12 **Nature and Scope of Work:**   
Describe work and scope details



St. Lucie and Turkey Point Uprate Project  
Construction Costs and Carrying Costs on Construction Costs  
Projection Filing: Contracts Executed

[Section (8)(c)]

Schedule P-8A (Projection)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO.: 090009-EI

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/2010

Witness: Rajiv S. Kundalkar

- 
- 1 Contract No.: 112221
- 2 Major Task or Tasks Associated With: PSL Licensing Engineering and Balance of Plant Specification Development
- 3 Vendor Identity: Shaw - Stone & Webster
- 4 Vendor Affiliation (specify 'direct' or 'indirect'): None
- 5 Number of Vendors Solicited: 1
- 6 Number of Bids Received: 1
- 7 Brief Description of Selection Process: Single Source
- 8 Dollar Value: [REDACTED]
- 9 Contract Status: Open
- 10 Term Begin: 04/22/08
- 11 Term End: 12/31/12
- 12 Nature and Scope of Work: [REDACTED]
- Describe work and scope details

St. Lucie and Turkey Point Uprate Project  
Construction Costs and Carrying Costs on Construction Costs  
Projection Filing: Contracts Executed

[Section (B)(c)]

Schedule P-8A (Projection)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO.: 090009-EI

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/2010

Witness: Rajiv S. Kundalkar

- 
- 1 **Contract No.:** 112177
- 2 **Major Task or Tasks Associated With:** PTN Licensing Engineering and Balance of Plant Specification Development
- 3 **Vendor Identity:** Shaw - Stone & Webster
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):** None
- 5 **Number of Vendors Solicited:** 1
- 6 **Number of Bids Received:** 1
- 7 **Brief Description of Selection Process:** Single Source
- 8 **Dollar Value:** [REDACTED]
- 9 **Contract Status:** Open
- 10 **Term Begin:** 04/22/08
- 11 **Term End:** 12/31/12
- 12 **Nature and Scope of Work:** [REDACTED]  
Describe work and scope details

St. Lucie and Turkey Point Uprate Project  
Construction Costs and Carrying Costs on Construction Costs  
Projection Filing: Contracts Executed

[Section (B)(c)]

Schedule P-8A (Projection)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO.: 090009-EI

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/2010

Witness: Rajiv S. Kundalkar

- 
- 1 Contract No.: 117272
- 2 Major Task or Tasks Associated With: PSL Gantry Crane
- 3 Vendor Identify: American Crane & Equipment
- 4 Vendor Affiliation (specify 'direct' or 'indirect'): None
- 5 Number of Vendors Solicited: 1
- 6 Number of Bids Received: 1
- 7 Brief Description of Selection Process: Single Source
- 8 Dollar Value: [REDACTED]
- 9 Contract Status: Open
- 10 Term Begin: 11/13/08
- 11 Term End: Open
- 12 Nature and Scope of Work: [REDACTED]  
Describe work and scope details

St. Lucie and Turkey Point Uprate Project  
Construction Costs and Carrying Costs on Construction Costs  
Projection Filing: Contracts Executed

[Section (8)(c)]

Schedule P-8A (Projection)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO.: 090009-EI

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/2010

Witness: Rajiv S. Kundalkar

- 1 Contract No.: 118224
- 2 Major Task or Tasks Associated With: PSL Feedwater Heaters
- 3 Vendor Identity: Thermal Engineering International (TEI)
- 4 Vendor Affiliation (specify 'direct' or 'indirect'): None
- 5 Number of Vendors Solicited: 4
- 6 Number of Bids Received: 4
- 7 Brief Description of Selection Process: Competitive Bid

8 Dollar Value: [REDACTED]

9 Contract Status: Open

10 Term Begin: 12/17/08

11 Term End: Open

12 Nature and Scope of Work: [REDACTED]

Describe work and scope details

**St. Lucie and Turkey Point Uprate Project  
Construction Costs and Carrying Costs on Construction Costs  
Projection Filing: Contracts Executed**

[Section (8)(c)]

Schedule P-8A (Projection)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO.: 090009-EI

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/2010

Witness: Rajiv S. Kundalkar

- 1 **Contract No.:** 118003
  
- 2 **Major Task or Tasks Associated With:** PSL Circulating Water Pumps
  
- 3 **Vendor Identity:** Tampa Armature Works (TAW)
  
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):** None
  
- 5 **Number of Vendors Solicited:** 1
- 6 **Number of Bids Received:** 1
- 7 **Brief Description of Selection Process:** Single Source
  
- 8 **Dollar Value:** [REDACTED]
- 9 **Contract Status:** Open
- 10 **Term Begin:** 12/15/08
- 11 **Term End:** Open
- 12 **Nature and Scope of Work:** [REDACTED]  
Describe work and scope details

St. Lucie and Turkey Point Uprate Project  
Construction Costs and Carrying Costs on Construction Costs  
Projection Filing: Contracts Executed

Schedule P-8A (Projection)

[Section (B)(c)]

FLORIDA PUBLIC SERVICE COMMISSION  
COMPANY: FLORIDA POWER & LIGHT COMPANY  
DOCKET NO.: 090009-EI

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/2010

Witness: Rajiv S. Kundalkar

- 
- 1 Contract No.: 115465
- 2 Major Task or Tasks Associated With: Engineering Services
- 3 Vendor Identity: Proto-Power
- 4 Vendor Affiliation (specify 'direct' or 'indirect'): None
- 5 Number of Vendors Solicited: 1
- 6 Number of Bids Received: 1
- 7 Brief Description of Selection Process: Single Source
- 8 Dollar Value: [REDACTED]
- 9 Contract Status: Open
- 10 Term Begin: 09/03/08
- 11 Term End: Open
- 12 Nature and Scope of Work: [REDACTED]  
Describe work and scope details

St. Lucie and Turkey Point Uprate Project  
Construction Costs and Carrying Costs on Construction Costs  
Projection Filing: Contracts Executed

[Section (B)(c)]

Schedule P-BA (Projection)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO.: 090009-EI

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/2010

Witness: Rajiv S. Kundalkar

- 
- 1 Contract No.: 118278
- 2 Major Task or Tasks Associated With: PSL Turbine Cooling Water Heat Exchangers
- 3 Vendor Identity: Thermal Engineering International (TEI)
- 4 Vendor Affiliation (specify 'direct' or 'indirect'): None
- 5 Number of Vendors Solicited: 4
- 6 Number of Bids Received: 3
- 7 Brief Description of Selection Process: Competitive Bid
- 8 Dollar Value: [REDACTED]
- 9 Contract Status: Open
- 10 Term Begin: 12/19/08
- 11 Term End: Open
- 12 Nature and Scope of Work: [REDACTED]  
Describe work and scope details

St. Lucie and Turkey Point Uprate Project  
Construction Costs and Carrying Costs on Construction Costs  
Projection Filing: Contracts Executed

[Section (8)(c)]

Schedule P-8A (Projection)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO.: 090009-EI

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/2010

Witness: Rajiv S. Kundalkar

- 
- 1 Contract No.: 105353
- 2 Major Task or Tasks Associated With: Initial Balance of Plant Scoping Support for EPU
- 3 Vendor Identity: Shaw - Stone & Webster
- 4 Vendor Affiliation (specify 'direct' or 'indirect'): None
- 5 Number of Vendors Solicited: 1
- 6 Number of Bids Received: 1
- 7 Brief Description of Selection Process: Single Source

8 Dollar Value: 

9 Contract Status: Open

10 Term Begin: 07/18/08

11 Term End: Open

12 Nature and Scope of Work: 

Describe work and scope details



St. Lucie and Turkey Point Uprate Project  
Construction Costs and Carrying Costs on Construction Costs  
Projection Filing: Contracts Executed

[Section (B)(c)]

Schedule P-8A (Projection)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO.: 090009-EI

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/2010

Witness: Rajiv S. Kundalkar

- 
- 1 Contract No.: 116796
  - 2 Major Task or Tasks Associated With: PTN Leading Edge Flow Meter (LEFM)
  - 3 Vendor Identity: Cameron
  - 4 Vendor Affiliation (specify 'direct' or 'indirect'): None
  - 5 Number of Vendors Solicited: 1
  - 6 Number of Bids Received: 1
  - 7 Brief Description of Selection Process: Single Source

8 Dollar Value: 

9 Contract Status: Open

10 Term Begin: 10/29/08

11 Term End: Open

12 Nature and Scope of Work: 

Describe work and scope details

St. Lucie and Turkey Point Uprate Project  
Construction Costs and Carrying Costs on Construction Costs  
Projection Filing: Contracts Executed

[Section (B)(c)]

Schedule P-8A (Projection)

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FLORIDA POWER & LIGHT COMPANY

DOCKET NO.: 090009-EI

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/2010

Witness: Rajiv S. Kundalkar

- 
- 1 Contract No.: 116107
- 2 Major Task or Tasks Associated With: PSL Leading Edge Flow Meter (LEFM)
- 3 Vendor Identity: Cameron
- 4 Vendor Affiliation (specify 'direct' or 'indirect'): None
- 5 Number of Vendors Solicited: 1
- 6 Number of Bids Received: 1
- 7 Brief Description of Selection Process: Single Source

8 Dollar Value: 

9 Contract Status: Open

10 Term Begin: 09/29/08

11 Term End: Open

12 Nature and Scope of Work: 

Describe work and scope details