



Jessica Cano
Attorney
Florida Power & Light Company
700 Universe Boulevard
Juno Beach, FL 33408-0420
(561) 304-5226
(561) 691-7135 (Facsimile)

March 23, 2010

RECEIVED-FPSC
10 MAR 23 PM 2:37
COMMISSION
CLERK

VIA HAND DELIVERY

Ms. Ann Cole
Division of the Commission Clerk and
Administrative Services
Florida Public Service Commission
Betty Easley Conference Center
2540 Shumard Oak Boulevard, Room 110
Tallahassee, FL 32399-0850

Re: Docket No. 100009-EI; Nuclear Power Plant Cost Recovery Clause

Dear Ms. Cole:

Pursuant to Staff's request, Florida Power & Light Company ("FPL") has reviewed Exhibit A to its Request for Confidential Classification filed March 1, 2010, in the above docket and has determined that certain words included within the otherwise confidential portions can be made public. Therefore, please find attached a revised Exhibit A containing the confidential documents with confidential information highlighted and seven (7) copies of a revised Exhibit B containing the redacted version of those documents.

These exhibits are intended to replace the Exhibit A (document number 01376-10) and Exhibit B (included within document number 01375-10) filed on March 1, 2010. The revised Exhibit A provided herewith is subject to, and should be handled consistently with, FPL's March 1, 2010 request for Confidential Classification.

Please contact me if you or your Staff has any questions regarding this filing.

Sincerely,

Jessica Cano
Jessica A. Cano

COM _____
APA _____
ECR 4
GCL 1 Enclosures
RAD _____ cc: Parties of Record (w/out enc.)
SSC _____
ADM _____
OPC _____
CLK 1

DOCUMENT NUMBER DATE

02067 MAR 23 2010

FPSC-COMMISSION CLERK

EXHIBIT B

DOCUMENT NUMBER DATE

02067 MAR 23 9

FPSC-COMMISSION CLERK

Project Name: Extended Power Upgrade
 Construction Costs and Carrying Costs on Construction Cost Balance
 Final True-up Filing: Contracts Executed

Schedule T-7

[Section 8)(c)]

FLORIDA PUBLIC SERVICE COMMISSION

(1) EXPLANATION For all executed contracts exceeding \$250,000, (including change orders), provide the contract number or identifier, status, original and current contract terms, original amount, amount expended as of the end of the prior year, amount expended in the year, estimated final contract amount, name of contractor and affiliations if any, method of selection including identification of justification documents, and a description of work.

COMPANY: Florida Power & Light Company

For the Year Ended: 12/31/2009

DOCKET NO 100009-EI

Witness: T. O. Jones

(A)	(B)	(C)	(D)	(E)	(F)	(G)	(H)	(I)	(J)	(K)	
Line No.	Contract No.	Status of Contract	Original Term of Contract	Current Term of Contract	Original Amount	Actual Expended as of Prior Year End (2008)	Amount Expended in Current Year (2009)	Estimate of Final Contract Amount	Name of Contractor (and Affiliation if any)	Method of Selection and Document ID	Work Description
1	121869	Open	4/29/09 - open	4/29/09 - open	\$				AAF MCQUAY	Competitive	Supply Normal Containment Coolers and Testing Services (PTN)
2	125068	Open	8/17/09 - open	8/17/09 - open	\$				BRV Construction	Competitive	EPU Warehouse (PTN)
3	120769	Open	3/26/09 - open	3/26/09 - open	\$				Calvert Company Inc.	Competitive	iso Phase Bus Duct Coolers and Testing Services (PSL)
4	124436	Open	7/17/09 - open	7/17/09 - open	\$				Calvert Company Inc.	Competitive	iso Phase Bus Duct Coolers, Install, Demo & Testing Services (PTN)
5	121985	Open	4/24/09 - open	4/24/09 - open	\$				Flowserve Corp.	Competitive	Replacement Main Feedwater Pumps & Various Testing (PSL)
6	123137	Open	5/28/09 - open	5/28/09 - open	\$				Flowserve Corp.	Competitive	Main Feedwater Isolation Valves and Testing Services (PTN)
7	125454	Open	8/28/09 - open	8/28/09 - open	\$				Flowserve Corp.	Competitive	Replacement Heater Drain Pumps (PSL)
8	122154	Open	4/27/09 - open	4/27/09 - open	\$				Siemens Energy Inc.	Competitive	Step-Up Transformer (PTN)
9	119078	Open	12/9/08 - open	12/9/08 - open	\$				Westinghouse	OEM	NSSS Engineering Analysis and LAR (PTN)
10	119653	Open	11/24/08 - open	11/24/08 - open	\$				Westinghouse	OEM	NSSS Engineering Analysis and LAR (PSL)
11	121947	Open	4/24/09 - open	4/24/09 - open	\$				Westinghouse	OEM	New & Spent Fuel Criticality and Thermal Hydraulic Analysis (PTN)
12	119670	Open	2/18/09 - open	2/18/09 - open	\$				Zachry	Single Source	Project Engineering Support (PSL)
13	115297	Open	8/27/08 - open	8/27/08 - open	\$				Arava	Single Source	RSG Design Review and LAR Work (PSL)
14	115338	Open	8/27/08 - open	8/27/08 - open	\$				Arava	Single Source	RCS Design Review (PTN)
15	115351	Open	8/29/08 - open	8/29/08 - open	\$				SPX Corporation	OEM	Valve Rework (PTN)
16	105353	Open	10/02/07 - open	10/02/07 - open	\$				Shaw - Stone & Webster	Sole Source	Engineering Support (PSL & PTN)
17	117809	Open	12/02/08 - open	12/02/08 - open	\$				Bechtel	Competitive Bid	Engineering Procurement Construction (PTN)
18	119088	Open	09/29/08 - open	09/29/08 - open	\$				Siemens	Single Source	Low Pressure Turbine, Exciter, Exciter Inst. (PSL)
19	117820	Open	12/02/08 - open	12/02/08 - open	\$				Bechtel	Competitive Bid	Engineering Procurement Construction (PSL)
20	116090	Open	9/29/08 - open	9/29/08 - open	\$				Siemens	Single Source	Turbine, Generator/Exciter Upgrades & Inst. (PTN)
21	118328	Open	12/19/08 - open	12/19/08 - open	\$				TEI	Competitive Bid	Condenser Tubes (PTN)
22	104980	Complete	8/16/07 - 12/3/09	8/16/07 - 12/03/09	\$				Westinghouse	Single Source	NSSS Component and Fuel Analysis (PSL)
23	118206	Open	12/17/08 - open	12/17/08 - open	\$				TEI	Competitive Bid	Moisture Separator Reheaters (PTN)
24	118205	Open	12/17/08 - open	12/17/08 - open	\$				TEI	Competitive Bid	Moisture Separator Reheaters (PSL)
25	118241	Open	12/19/08 - open	12/19/08 - open	\$				TEI	Competitive Bid	Feed Water Heaters (PTN)
26	112221	Open	4/22/08 - open	4/22/08 - open	\$				Shaw - Stone & Webster	Single Source	Licensing Engineering and BOP Spec Development (PSL)
27	112177	Open	4/22/08 - open	4/22/08 - open	\$				Shaw - Stone & Webster	Single Source	Licensing Engineering and BOP Spec Development (PTN)
28	118271	Complete	12/19/08 - 9/9/09	12/19/08 - 9/09/09	\$				Westinghouse	Single Source	Rod Control System Upgrade (PSL)
29	117272	Open	11/13/08 - open	11/13/08 - open	\$				American Cranes	Single Source	Gantry Crane Upgrade (PSL)

1 2 3 4 5 6 7 8 9 10 11 12
 (1)

DOCUMENT NUMBER-DATE

02067 MAR 23 09

FPSC-COMMISSION CLERK

Project Name: Extended Power Upgrade
 Construction Costs and Carrying Costs on Construction Cost Balance
 Final True-up Filing: Contracts Executed

[Section (b)(6)]

Schedule T-7

FLORIDA PUBLIC SERVICE COMMISSION

(1) EXPLANATION For all executed contracts exceeding \$250,000, (including change orders), provide the contract number or identifier, status, original and current contract terms, original amount, amount expended as of the end of the prior year, amount expended in the year, estimated final contract amount, name of contractor and affiliations if any, method of selection including identification of justification documents, and a description of work.

COMPANY: Florida Power & Light Company

For the Year Ended: 12/31/2009
 Witness: T. O. Jones

DOCKET NO 100009-E1

					Confidential	Confidential	Confidential	Confidential			
	(A)	(B)	(C)	(D)	(E)	(F)	(G)	(H)	(I)	(J)	(K)
Line No.	Contract No.	Status of Contract	Original Term of Contract	Current Term of Contract	Original Amount	Actual Expended as of Prior Year End (2008)	Amount Expended in Current Year (2009)	Estimate of Final Contract Amount	Name of Contractor (and Affiliation if any)	Method of Selection and Document ID	Work Description
30	118224	Open	12/17/08 - open	12/17/08 - open					TEI	Competitive Bid	Feed Water Heaters (PSL)
31	115465	Open	9/03/08 - open	9/03/08 - open					Proto-Power	Single Source	Engineering Services (PTN)
32	116278	Open	12/19/08 - open	12/19/08 - open					TEI	Competitive Bid	TCW Heat Exchangers (PSL)
33	105720	Open	9/12/07 - open	9/12/07 - open					AREVA	Single Source	Neutronics Analysis (PSL)
34	116796	Open	10/29/08 - open	10/29/08 - open					Cameron	Single Source	Ultrasonic Flow Meter Measuring System (PTN)
35	116107	Open	9/29/08 - open	9/29/08 - open					Cameron	Single Source	Ultrasonic Flow Meter Measuring System (PSL)
36	108876	Complete	12/13/07 - 2009	12/13/07 - 2009					TSSD	Single Source	Staff Augmentation (PSL & PTN)
37	114114	Open	7/03/08 - open	7/03/08 - open					Richard Sipos	Single Source	Staff Augmentation (PSL)
38	115036	Open	8/14/08 - open	8/14/08 - open					Babcock & Wilcox	Single Source	Steam Generator Component Design Review (PSL)
39	112228	Open	4/23/08 - open	04/23/08 - open					Westinghouse	Single Source	Steam Generator Services for Moisture Carryover (PTN)
40	113030	Open	5/20/08 - open	5/20/08 - open					FPL Seabrook	Single Source	FPLE personnel supporting FPL Upgrades (PSL & PTN)
41	115391	Open	8/29/08 - open	8/29/08 - open					NAI	Single Source	Radiological Consequence Analysis (PSL)
42	112987	Open	5/19/08 - open	5/19/08 - open					NAI	Single Source	Radiological Consequence Analysis (PTN)
43	4500521317	Open	9/08/09 - open	9/08/09 - open					Areva	Competitive	Inductors (PTN)
44	126248	Open	10/08/09 - open	10/08/09 - open					ABB	Competitive	Replacement Transformer Coolers (PSL)
45	126453	Open	11/05/09 - open	11/05/09 - open					Joseph Oat Corporation	Competitive	Cooling Water Heat Exchangers (PTN)
46	127777	Open	12/08/09 - open	12/08/09 - open					High Bridge	Single Source	Estimating Services (PTN)
47	127881	Open	12/22/09 - open	12/22/09 - open					Absolute Consulting	Single Source	Procedure Writers (PTN)
48	123762	Open	6/25/09 - open	6/25/09 - open					Key Controls of Tampa	OEM	Control System Tuning and Dynamic Analysis (PTN)
49	118988	Open	01/22/09 - open	01/22/09 - open					Holtec	Competitive	Fuel Storage Criticality and related analysis (PSL 2)
50	118563	Open	1/14/2009 - open	1/14/2009 - open					Holtec	Competitive	Fuel Storage Criticality and related analysis (PSL 1)
51	118627	Open	7/28/09 - open	7/28/09 - open					Western Services	Competitive	NSSS Simulator Reactor Core Model Upgrade (PSL)
52	118844	Open	01/15/09 - open	01/15/09 - open					Western Services	Competitive	NSSS Simulator Reactor Core Model Upgrade (PTN)

See Notes Below.

1 2 3 4 5 6 7 8 9 10 11 12
 (2)

Project Name: Extended Power Upgrade
Construction Costs and Carrying Costs on Construction Cost Balance
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 100009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09
Witness: T. O. Jones

1 Contract No.:
PTN PO 121869

2 Major Task or Tasks Associated With:
Supply Eight (8) Normal Containment Coolers and provide Testing Services

3 Vendor Identity:
AAF MCQUAY

4 Vendor Affiliation (specify 'direct' or 'indirect'):
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

5 Number of Vendors Solicited:
4

6 Number of Bids Received:
2

7 Brief Description of Selection Process:
Competitive selection with an technical and commercial evaluation process resulting in an award to AAF McQuay.

8 Dollar Value:
[REDACTED]

9 Contract Status:
Active

10 Term Begin:
April 29, 2009

11 Term End:
July 2, 2011, plus warranty period

12 Nature and Scope of Work:
Supply Eight (8) Normal Containment Coolers and provide Testing Services

Project Name: Extended Power Uprate
Construction Costs and Carrying Costs on Construction Cost Balance
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 100009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09
Witness: T. O. Jones

1 Contract No.:
PTN PO 125096

2 Major Task or Tasks Associated With:
EPU Project Storage

3 Vendor Identity:
BRV Construction

4 Vendor Affiliation (specify 'direct' or 'indirect'):
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

5 Number of Vendors Solicited:
3

6 Number of Bids Received:
3

7 Brief Description of Selection Process:
Competitive selection with an technical and commercial evaluation process resulting in an award to BRV Construction.

8 Dollar Value:
[REDACTED]

9 Contract Status:
Active

10 Term Begin:
August 17, 2009

11 Term End:
May 4, 2010, plus warranty period

12 Nature and Scope of Work:
Design, Build, and Erect the PTN Warehouse

**Project Name: Extended Power Uprate
Construction Costs and Carrying Costs on Construction Cost Balance
Final True-up Filing: Contracts Executed**

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 100009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09
Witness: T. O. Jones

1 Contract No.:
PSL PO 120769

2 Major Task or Tasks Associated With:
Replacement IsoPhase Bus Duct Coolers

3 Vendor Identity:
Calvert Company Inc.

4 Vendor Affiliation (specify 'direct' or 'indirect'):
Direct

*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

5 Number of Vendors Solicited:
4

6 Number of Bids Received:
1

7 Brief Description of Selection Process:
Competitive selection with an technical and commercial evaluation process resulting in an award to Calvert Company Inc.

8 Dollar Value:
[REDACTED]

9 Contract Status:
Active

10 Term Begin:
March 26, 2009

11 Term End:
December 1, 2011, plus warranty period

12 Nature and Scope of Work:
Replacement IsoPhase Bus Duct Coolers, Technical Installation Support and Field Testing.

Project Name: Extended Power Uprate
Construction Costs and Carrying Costs on Construction Cost Balance
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 100009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09
Witness: T. O. Jones

1 Contract No.:
PTN PO 124436

2 Major Task or Tasks Associated With:
Replacement Isolated Phase BusDuct

3 Vendor Identity:
Calvert Company Inc.

4 Vendor Affiliation (specify 'direct' or 'indirect'):
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

5 Number of Vendors Solicited:
3

6 Number of Bids Received:
3

7 Brief Description of Selection Process:
Competitive selection with an technical and commercial evaluation process resulting in an award to Calvert Company Inc.

8 Dollar Value:
[REDACTED]

9 Contract Status:
Active

10 Term Begin:
July 17, 2009

11 Term End:
January 15, 2011, plus warranty period

12 Nature and Scope of Work:
Replacement Isolated Phase BusDuct, Demolition and Installation Services, Evaluation, Testing and Engineering

(4)

Project Name: Extended Power Uprate
Construction Costs and Carrying Costs on Construction Cost Balance
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 100009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09
Witness: T. O. Jones

1 Contract No.:
PSL PO 121995

2 Major Task or Tasks Associated With:
Replacement Main Feedwater Pumps

3 Vendor Identity:
Flowservo Corp.

4 Vendor Affiliation (specify 'direct' or 'indirect'):
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

5 Number of Vendors Solicited:
5

6 Number of Bids Received:
2

7 Brief Description of Selection Process:
Competitive selection with an technical and commercial evaluation process resulting in an award to Flowservo Corp.

8 Dollar Value:
[REDACTED]

9 Contract Status:
Active

10 Term Begin:
April 24, 2009

11 Term End:
January 2012, plus warranty period

12 Nature and Scope of Work:
Replacement Main Feedwater Pumps, spare parts and technical direction of installation.

Project Name: Extended Power Upgrade
Construction Costs and Carrying Costs on Construction Cost Balance
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 100009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09
Witness: T. O. Jones

1 Contract No.:
PTN PO 123137

2 Major Task or Tasks Associated With:
Main Feeder Isolation Valves

3 Vendor Identity:
Fluorserve Corp.

4 Vendor Affiliation (specify 'direct' or 'indirect'):
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

5 Number of Vendors Solicited:
3

6 Number of Bids Received:
3

7 Brief Description of Selection Process:
Competitive selection with an technical and commercial evaluation process resulting in an award to Fluorserve Corp.

8 Dollar Value:
[REDACTED]

9 Contract Status:
Active

10 Term Begin:
May 26, 2009

11 Term End:
2011, plus warranty

12 Nature and Scope of Work:
Main Feeder Isolation Valves, Technical Field Services, Testing, Engineering and Documentation

Project Name: Extended Power Uprate
Construction Costs and Carrying Costs on Construction Cost Balance
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 100009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09
Witness: T. O. Jones

1 Contract No.:
PSL PO 125454

2 Major Task or Tasks Associated With:
Replacement Heater Drain Pumps

3 Vendor Identity:
FlowsERVE Corp.

4 Vendor Affiliation (specify 'direct' or 'indirect'):
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

5 Number of Vendors Solicited:
3

6 Number of Bids Received:
3

7 Brief Description of Selection Process:
Competitive selection with an technical and commercial evaluation process resulting in an award to FlowsERVE Corp.

8 Dollar Value:
[REDACTED]

9 Contract Status:
Active

10 Term Begin:
August 28, 2009

11 Term End:
December 2011, plus warranty

D Nature and Scope of Work:
Replacement Heater Drain Pumps, Spare Heater, Technical Direction

Project Name: Extended Power Uprate
Construction Costs and Carrying Costs on Construction Cost Balance
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 100009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09
Witness: T. O. Jones

- 1 Contract No.:
PTN PO 122154
- 2 Major Task or Tasks Associated With:
Step-Up Transformers
- 3 Vendor Identity:
Siemens Energy Inc.
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:
2
- 6 Number of Bids Received:
2
- 7 Brief Description of Selection Process:
Competitive selection with an technical and commercial evaluation process resulting in an award to Siemens Energy Inc.
- 8 Dollar Value:
[REDACTED]
- 9 Contract Status:
Active
- 10 Term Begin:
April 27, 2009
- 11 Term End:
August 2011, plus warranty
- 12 Nature and Scope of Work:
Uprate Step-Up Transformers from 850 MVA to 970 MVA

Project Name: Extended Power Uprate
Construction Costs and Carrying Costs on Construction Cost Balance
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 100009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09
Witness: T. O. Jones

- 1 Contract No.:
PTN PO 119078
- 2 Major Task or Tasks Associated With:
NESS Engineering Evaluation and LAR Analysis for PTN Units 3 & 4
- 3 Vendor Identity:
Westinghouse Electric Co.
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:
1
- 6 Number of Bids Received:
1
- 7 Brief Description of Selection Process:
OEM
- 8 Dollar Value:
Orig. [REDACTED] Rev 1 reduces to [REDACTED]
- 9 Contract Status:
Active
- 10 Term Begin:
January 26, 2009
- 11 Term End:
open
- 12 Nature and Scope of Work:
NESS Engineering Evaluation and LAR Analysis for PTN Units 3 & 4

Project Name: Extended Power Uprate
Construction Costs and Carrying Costs on Construction Cost Balance
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 100009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09
Witness: T. O. Jones

- 1 Contract No.:
PSL PO 119693
- 2 Major Task or Tasks Associated With:
NSSS Engineering Evaluation and LAR Analysis for PSL Units 1 & 2
- 3 Vendor Identity:
Westinghouse Electric Corp.
- 4 Vendor Affiliation (specify "Direct" or "Indirect"):
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:
1
- 6 Number of Bids Received:
1
- 7 Brief Description of Selection Process:
OEM
- 8 Dollar Value:
Original: [REDACTED]; Rev. 1 reduces to: [REDACTED]
- 9 Contract Status:
Active
- 10 Term Begin:
February 17, 2008
- 11 Term End:
open
- 12 Nature and Scope of Work:
NSSS Engineering Evaluation and LAR Analysis for PSL Units 1 & 2

(10)

Project Name: Extended Power Uprate
Construction Costs and Carrying Costs on Construction Cost Balance
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 100009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09
Witness: T. O. Jones

- 1 Contract No.:
PO 115297 (P&L)
- 2 Major Task or Tasks Associated With:
Design Review for LAR (Steam Generator and Reactor Head)
- 3 Vendor Identity:
AREVA
- 4 Vendor Affiliation (specify "direct" or "indirect"):
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:
1
- 6 Number of Bids Received:
1
- 7 Brief Description of Selection Process:
Single Source
- 8 Dollar Value:
Total Dollar Value after execution of each revision is as follows:
Rev. 5 [REDACTED] Rev. 2 [REDACTED] Rev. 3 [REDACTED]
Rev. 4 [REDACTED] Rev. 6 [REDACTED] Rev. 7 [REDACTED]
- 9 Contract Status:
Active
- 10 Term Begin:
27-Aug-08
- 11 Term End:
open
- 12 Nature and Scope of Work:
Design Review for LAR (Steam Generator and Reactor Head)

Project Name: Extended Power Uprate
Construction Costs and Carrying Costs on Construction Cost Balance
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 100009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09
Witness: T. O. Jones

1 Contract No.:
PO 115338

2 Major Task or Tasks Associated With:
Engineering Analysis

3 Vendor Identity:
AREVA

4 Vendor Affiliation (specify 'direct' or 'indirect'):
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

5 Number of Vendors Solicited:
1

6 Number of Bids Received:
1

7 Brief Description of Selection Process:
Single Source

8 Dollar Value:
Total Dollar Value after execution of each revision is as follows:
Rev. 0 [REDACTED], Rev. 2 [REDACTED], Rev. 3 [REDACTED]
Rev. 6 [REDACTED], Rev. 7 [REDACTED], Rev. 8 [REDACTED]

9 Contract Status:
Active

10 Term Begin:
August 27, 2006

11 Term End:
open

12 Nature and Scope of Work:
Design review for the Reactor Coolant system, Control Rod Mechanism, EMA, CFD and RMI

(12)

Project Name: Extended Power Upgrade
Construction Costs and Carrying Costs on Construction Cost Balance
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09
Witness: T. O. Jones

COMPANY:

DOCKET NO.: 100009

- 1 Contract No.:
PO # 100383
- 2 Major Task or Tasks Associated With:
Initial BOP Scoping Support for EPU.
- 3 Vendor Identity:
Shaw Stone & Webster
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:
1
- 6 Number of Bids Received:
1
- 7 Brief Description of Selection Process:
Sole Source
- 8 Dollar Values:
Total Dollar Value after execution of each revision is as follows:
RO [REDACTED], RI [REDACTED], RC [REDACTED]
- 9 Contract Status:
Active
- 10 Term Begin:
October 2, 2007
- 11 Term End:
Open
- 12 Nature and Scope of Work:
BOP Scoping Support (engineering) for the EPU Project

13

Project Name: Extended Power Upgrade
Construction Costs and Carrying Costs on Construction Cost Balance
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 100009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09
Witness: T. O. Jones

- 1 Contract No.:
PSL PO 117820
PTN PO 117820
- 2 Major Task or Tasks Associated With:
Provide Engineering, Procurement and Construction Services for PSL and PTN
- 3 Vendor Identity:
Bechtel
- 4 Vendor Affiliation (specify "direct" or "indirect"):
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:
6
- 6 Number of Bids Received:
5
- 7 Brief Description of Selection Process:
Bidders were evaluated against predetermined technical and commercial criteria, awarding to the lowest evaluated bidder.
- 8 Dollar Value:
PSL [REDACTED]
PTN [REDACTED]
- 9 Contract Status:
Active
- 10 Term Begin:
PSL PO-117820 December 2, 2008
PTN PO 117820 December 2, 2008
- 11 Term End:
PSL & PTN 12/31/12
- 12 Nature and Scope of Work:
Bechtel's scope includes project management, design engineering, procurement and material handling services, work order planning, construction/implementation, project controls, quality assurance, quality control, radiation protection (safety), safety, etc.

(14)

Project Name: Extended Power Upgrade
Construction Costs and Carrying Costs on Construction Cost Balance
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO: 100009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09
Witness: T. O. Jones

- 1 Contract No.:
PO # 116009
- 2 Major Task or Tasks Associated With:
Turbine/Generator Upgrade
- 3 Vendor Identity:
Siemens Power
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:
SSJ
- 6 Number of Bids Received:
SSJ
- 7 Brief Description of Selection Process:
SSJ
- 8 Dollar Value:
BPO ~~*****~~
- 9 Contract Status:
Active
- 10 Term Begin:
9/23/2008
- 11 Term End:
9/31/2013
- 12 Nature and Scope of Work:
Engineering, Parts and Installation for PSL Turbine/Generator Upgrade

Project Name: Extended Power Uprate
Construction Costs and Carrying Costs on Construction Cost Balance
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 100009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09
Witness: T. O. Jones

- 1 Contract No.:
PO # 116090
- 2 Major Task or Tasks Associated With:
PTN Turbine Generator Uprate
- 3 Vendor Identity:
Siemens Power
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:
SSJ
- 6 Number of Bids Received:
SSJ
- 7 Brief Description of Selection Process:
SSJ
- 8 Dollar Value:
[REDACTED]
- 9 Contract Status:
Active
- 10 Term Begin:
3/29/2008
- 11 Term End:
3/31/2013
- 12 Nature and Scope of Work:
PTN Engineering, Parts and Installation for Turbine/Generator Uprate

(16)

Project Name: Extended Power Uprate
Construction Costs and Carrying Costs on Construction Cost Balance
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 190009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09
Witness: T. O. Jones

- 1 Contract No.:
PO # 118028
- 2 Major Task or Tasks Associated With:
FTM Condenser Tube Bundles for Unit 3 & 4
- 3 Vendor Identity:
Thermal Engineering International (USA) Inc.
- 4 Vendor Affiliation (specify "direct" or "indirect"):
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:
3
- 6 Number of Bids Received:
3
- 7 Brief Description of Selection Process:
The evaluation process included technical and commercial qualifications with award made to TEI as the total evaluated low.
- 8 Dollar Value:
Original Contract, [REDACTED] R1 Changed Dollar Value to [REDACTED]
- 9 Contract Status:
Active
- 10 Term Begin:
12/19/2008
- 11 Term End:
3-4-2011 plus warranty period
- 12 Nature and Scope of Work:
FTM Condenser Tube Bundles with Unit 3 delivery 6-1-10 and Unit 4 delivery 12-1-10.

Project Name: Extended Power Upgrade
Construction Costs and Carrying Costs on Construction Cost Balance
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY:

DOCKET NO.: 100009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09
Witness: T. O. Jones

- 1 Contract No.:
PO # 194880
- 2 Major Task or Tasks Associated With:
Phase I NSSS Critical Path Activities
- 3 Vendor Identity:
Westinghouse
- 4 Vendor Affiliation (specify "direct" or "indirect"):
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:
Safe Source Justification
- 6 Number of Bids Received:
Safe Source Justification
- 7 Brief Description of Selection Process:
Westinghouse possesses all of the required design information and has performed all of the current licensing.
- 8 Dollar Value:
Total Dollar Value after execution of each revision is as follows:
Rev 0 [REDACTED] Rev 1 [REDACTED] Rev 2 [REDACTED]
Rev 4 [REDACTED]
- 9 Contract Status:
Closed
- 10 Term Begin:
8/16/2007
- 11 Term End:
Completed 12/31/09
- 12 Nature and Scope of Work:
Reactor Core Design and Analysis

Project Name: Extended Power Upgrade
Construction Costs and Carrying Costs on Construction Cost Balance
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 100009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.
For the Year Ended 12/31/09
Witness: T. O. Jones

1 Contract No.:
PO # 118208

2 Major Task or Tasks Associated With:
PTN MSR's for Units 3 & 4

3 Vendor Identity:
Thermal Engineering International (USA) Inc.

4 Vendor Affiliation (specify 'direct' or 'indirect'):
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

5 Number of Vendors Solicited:
3

6 Number of Bids Received:
2

7 Brief Description of Selection Process:
The evaluation process included technical and commercial qualifications with award made to TEI as the total evaluated low

8 Dollar Value:
[REDACTED]

9 Contract Status:
Active

10 Term Begin:
12/17/2009

11 Term End:
9-1-12 plus warranty period

12 Nature and Scope of Work:
PTN MSR's with 12-1-11 delivery for Units 3 & 6-1-12 delivery for Unit 4

Project Name: Extended Power Uprate
Construction Costs and Carrying Costs on Construction Cost Balance
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 100009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09
Witness: T. O. Jones

- 1 Contract No.:
PO # 118205
- 2 Major Task or Tasks Associated With:
P&L MSR's for Units 1 & 2
- 3 Vendor Identity:
Thermal Engineering International (USA) Inc.
- 4 Vendor Affiliation (specify "Direct" or "Indirect"):
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:
3
- 6 Number of Bids Received:
2
- 7 Brief Description of Selection Process:
The evaluation process included technical and commercial clarifications with award made to TEI as the total evaluated low
- 8 Dollar Value:
Total Dollar Value after execution of each revision is as follows:
Rev 0 [REDACTED] Rev 3 [REDACTED]
- 9 Contract Status:
Active
- 10 Term Begin:
12/17/2008
- 11 Term End:
10-1-11 plus warranty period
- 12 Nature and Scope of Work:
P&L MSR's with 7-1-11 delivery for Units 1 & 8-1-10 delivery for Unit 2

20

Project Name: Extended Power Uprate
Construction Costs and Carrying Costs on Construction Cost Balance
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 100009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09
Witness: T. O. Jones

1 Contract No.:
PO # 116241

2 Major Task or Tasks Associated With:
PTN Feedwater Heaters for Units 3 & 4

3 Vendor Identity:
Thermal Engineering International (USA) Inc.

4 Vendor Affiliation (specify 'direct' or 'indirect'):
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

5 Number of Vendors Solicited:
4

6 Number of Bids Received:
3

7 Brief Description of Selection Process:
The evaluation process included technical and commercial clarifications with award made to TEI as the total evaluated low

8 Dollar Value:
[REDACTED]

9 Contract Status:
Active

10 Term Begin:
12/19/2008

11 Term End:
3-1-11 plus warranty period

12 Nature and Scope of Work:
PTN Feedwater Heaters with 6-1-10 delivery for Unit 3 and 12-1-10 delivery for Unit 4

Project Name: Extended Power Upgrade
Construction Costs and Carrying Costs on Construction Cost Balance
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 100009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09
Witness: T. O. Jones

1 Contract No.:
PO # 112221

2 Major Task or Tasks Associated With:
Engineering Services

3 Vendor Identity:
Show Name & Website

4 Vendor Affiliation (specify 'direct' or 'indirect'):
Direct

*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

5 Number of Vendors Solicited:
SS:

6 Number of Bids Received:
SS:

7 Brief Description of Selection Process:
SS:

8 Dollar Value:
Total Dollar Value after execution of each revision is as follows: SPO
Rev. 0 Max Value [REDACTED] Rev. 4 Max Value [REDACTED]

9 Contract Status:
Active

10 Term Begin:
4/22/08

11 Term End:
12/31/2012

12 Nature and Scope of Work:
F&E BOP Engineering

22

Project Name: Extended Power Upgrade
Construction Costs and Carrying Costs on Construction Cost Balance
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 100000

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09
Witness: T. O. Jones

1 Contract No.:
PO # 112177

2 Major Task or Tasks Associated With:
Engineering Services

3 Vendor Identity:
Sears Store & Webster

4 Vendor Affiliation (specify "direct" or "indirect"):
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

5 Number of Vendors Solicited:
SSJ

6 Number of Bids Received:
SSJ

7 Brief Description of Selection Process:
SSJ

8 Dollar Value:
Total Dollar Value after execution of each revision is as follows: BPO
112177 established in the amount of [REDACTED], Rev 2
[REDACTED] Rev 5 [REDACTED]

9 Contract Status:
Active

10 Term Begin:
5/2/2008

11 Term End:
open

12 Nature and Scope of Work:
Engineering for the PSL Upgrade Project

23

Project Name: Extended Power Upgrade
Construction Costs and Carrying Costs on Construction Cost Balance
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 100000

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09
Witness: T. O. Jones

- 1 Contract No.:
PO 117272
- 2 Major Task or Tasks Associated With:
Gantry crane repair/modification
- 3 Vendor Identity:
American Crane & Equip.
- 4 Vendor Affiliation (specify "Direct" or "Indirect"):
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:
1
- 6 Number of Bids Received:
1
- 7 Brief Description of Selection Process:
Sole Source/OEM
- 8 Dollar Value:
Total Dollar Value after execution of each revision is as follows: Rev 0 \$0, Rev 1 \$0, Rev 2 \$0, Rev 5 \$0
- 9 Contract Status:
Active
- 10 Term Begin:
11/19/2008
- 11 Term End:
12/31/2010
- 12 Nature and Scope of Work:
Complete modification of Unit 1 crane and update of electrical components for Unit 2 crane

24

Project Name: Extended Power Uprate
Construction Costs and Carrying Costs on Construction Cost Balance
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09
Witness: T. O. Jones

COMPANY: FPL

DOCKET NO.: 100009

- 1 Contract No.:
PO # 118224
- 2 Major Task or Tasks Associated With:
FSL Feedwater Heaters for Units 1 & 2
- 3 Vendor Identity:
Thermal Engineering International (USA) Inc.
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:
4
- 6 Number of Bids Received:
3
- 7 Brief Description of Selection Process:
characteristics with award made to TEI as the total evaluated low bidder.
- 8 Dollar Value:
Total Dollar Value after execution of each revision is as follows: Rev 0 \$1,000,000 Rev 1 \$1,000,000 Rev 2 \$1,000,000
- 9 Contract Status:
Active
- 10 Term Begin:
12/17/2009
- 11 Term End:
open
- 12 Nature and Scope of Work:
FSL Feedwater Heaters with 12-1-09 delivery for Units 1 & 6-1-10 delivery for Unit 2

Project Name: Extended Power Uprate
Construction Costs and Carrying Costs on Construction Cost Balance
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 100009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09
Witness: T. O. Jones

- 1 Contract No.:
PO # 115485
- 2 Major Task or Tasks Associated With:
Eng. Services for NSSS, BOP & Licensing Activities
- 3 Vendor Identity:
Proto-Power
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:
SSJ
- 6 Number of Bids Received:
SSJ
- 7 Brief Description of Selection Process:
SSJ
- 8 Dollar Value:
[REDACTED]
- 9 Contract Status:
Active
- 10 Term Begin:
9/3/2008
- 11 Term End:
Open
- 12 Nature and Scope of Work:
PTN Eng. Services for NSSS, BOP and Licensing Activities.

Project Name: Extended Power Upgrade
Construction Costs and Carrying Costs on Construction Cost Balance
Final True-up Filing: Contracts Executed.

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 100000

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09
Witness: T. O. Jones

- 1 Contract No.:
PO # 118278
- 2 Major Task or Tasks Associated With:
P&L Heat Exchangers for Units 1 & 2
- 3 Vendor Identity:
Thermal Engineering International (USA) Inc.
- 4 Vendor Affiliation (specify "direct" or "indirect"):
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:
4
- 6 Number of Bids Received:
3
- 7 Brief Description of Selection Process:
The evaluation process included technical and commercial qualifications with award made to TEI as the total evaluated low
- 8 Dollar Value:
Total Dollar Value after execution of each revision is as follows:
Rev 0 [REDACTED], Rev 2 [REDACTED]
- 9 Contract Status:
Active
- 10 Term Begin:
12/12/08
- 11 Term End:
Open
- 12 Nature and Scope of Work:
P&L Heat Exchangers with 12-1-09 delivery for Units 1 & 6-1-10 delivery for Unit 2

Project Name: Extended Power Upgrade
Construction Costs and Carrying Costs on Construction Cost Balance
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY:

DOCKET NO.: 100000

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09
Witness: T. O. Jones

- 1 Contract No.:
PO # 105720
- 2 Major Task or Tasks Associated With:
FSL Fuels Study
- 3 Vendor Identity:
Aesa
- 4 Vendor Affiliation (specify "Direct" or "Indirect"):
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:
SSJ
- 6 Number of Bids Received:
SSJ
- 7 Brief Description of Selection Process:
SSJ
- 8 Dollar Value:
Original Order was issued at [REDACTED]. A series of purchase order revisions (pave 1 -12) have resulted in a revised dollar value of [REDACTED].
- 9 Contract Status:
Active
- 10 Term Begin:
9/12/2007
- 11 Term End:
open
- 12 Nature and Scope of Work:
Fuels Performance Study and Analysis

Project Name: Extended Power Uprate
Construction Costs and Carrying Costs on Construction Cost Balance
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 100069

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09
Witness: T. O. Jones

1 Contract No.:
PO # 114796

2 Major Task or Tasks Associated With:
Ultrasonic Flow Measuring System

3 Vendor Identity:
Cameron Technologies

4 Vendor Affiliation (specify "direct" or "indirect"):
Direct

*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

5 Number of Vendors Solicited:
SSJ

6 Number of Bids Received:
SSJ

7 Brief Description of Selection Process:
SSJ

8 Dollar Value:
SPO \$ [REDACTED]

9 Contract Status:
Active

10 Term Begin:
10/29/2008

11 Term End:
7/31/2012

12 Nature and Scope of Work:
Ultrasonic Flow Measuring System for PTM

Project Name: Extended Power Upgrade
Construction Costs and Carrying Costs on Construction Cost Balance
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 100009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09
Witness: T. O. Jones

1 Contract No.:
PO 114197

2 Major Task or Tasks Associated With:
Ultrasonic Flow Measuring System

3 Vendor Identific:
Cameron Technologies

4 Vendor Affiliation (specify "Direct" or "Indirect"):
Direct

*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

5 Number of Vendors Solicited:
03

6 Number of Bids Received:
03

7 Brief Description of Selection Process:
03

8 Dollar Value:
BPC [REDACTED]

9 Contract Status:
Awarded

10 Term Begin:
02/28/08

11 Term End:
Open

12 Nature and Scope of Work:
Ultrasonic Flow Measuring System for PTN

Project Name: Extended Power Upgrade
Construction Costs and Carrying Costs on Construction Cost Balance
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 100009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.
For the Year Ended 12/31/09
Witness: T. O. Jones

- 1 Contract No.:
PO # 4600521317
- 2 Major Task or Tasks Associated With:
Inductors
- 3 Vendor Identity:
Aeva
- 4 Vendor Affiliation (specify "direct" or "indirect"):
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:
3
- 6 Number of Bids Received:
3
- 7 Brief Description of Selection Process:
Competitive Selection
- 8 Dollar Value:
[REDACTED]
- 9 Contract Status:
Active
- 10 Term Begin:
September 8, 2009
- 11 Term End:
Open
- 12 Nature and Scope of Work:
Supply of inductors

Project Name: Extended Power Uprate
Construction Costs and Carrying Costs on Construction Cost Balance
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 100009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09
Witness: T. O. Jones

- 1 Contract No.:
PO # 128248
- 2 Major Task or Tasks Associated With:
Replacement Transformer Coolers
- 3 Vendor Identity:
ABB
- 4 Vendor Affiliation (specify "direct" or "indirect"):
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:
3
- 6 Number of Bids Received:
1
- 7 Brief Description of Selection Process:
Competitive Selection, Commercial and Technical Evaluation
- 8 Dollar Value:
[REDACTED]
- 9 Contract Status:
Active
- 10 Term Begin:
October 8, 2009
- 11 Term End:
Open
- 12 Nature and Scope of Work:
Replacement Transformer Coolers

Project Name: Extended Power Uprate
Construction Costs and Carrying Costs on Construction Cost Balance
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 100009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09
Witness: T. O. Jones

- 1 Contract No.:
PO # 126453
- 2 Major Task or Tasks Associated With:
Turbine Plant Cooling Water Heat Exchangers
- 3 Vendor Identity:
Joseph Oat Corporation
- 4 Vendor Affiliation (specify "direct" or "indirect"):
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:
3
- 6 Number of Bids Received:
3
- 7 Brief Description of Selection Process:
Competitive Selection, Commercial and Technical Evaluation
- 8 Dollar Value:
[REDACTED]
- 9 Contract Status:
Active
- 10 Term Begin:
November 5, 2009
- 11 Term End:
Open
- 12 Nature and Scope of Work:
Supply Turbine Plant Cooling Water Heat Exchangers

Project Name: Extended Power Uprate
Construction Costs and Carrying Costs on Construction Cost Balance
Final True-up Filing: Contracts Executed

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

COMPANY: FPL

DOCKET NO.: 100009

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, current contract status, the current term of the contract, and the current nature/scope of work.

For the Year Ended 12/31/09
Witness: T. O. Jones

- 1 Contract No.:
PTN PO # 127881
- 2 Major Task or Tasks Associated With:
Procedure Writers
- 3 Vendor Identity:
Absolute Consulting
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:
1
- 6 Number of Bids Received:
1
- 7 Brief Description of Selection Process:
SSJ
- 8 Dollar Value:
[REDACTED]
- 9 Contract Status:
Active
- 10 Term Begin:
December 22, 2009
- 11 Term End:
Open
- 12 Nature and Scope of Work:
Procedure Writers

34

**Project Name: New Nuclear
(Pre) Construction Costs and Carrying Costs on Construction Cost Balance
Final True-up Filing: Contracts Executed**

Schedule T-7

[Section 8](e)

FLORIDA PUBLIC SERVICE COMMISSION

EXPLANATION: For all executed contracts exceeding \$250,000, (including change orders), provide the contract number or identifier, status, original and current contract terms, original amount, amount expended as of the end of the prior year, amount expended in the year, estimated final contract amount, name of contractor and affiliations if any, method of selection including identification of justification documents, and description of work.

COMPANY: Florida Power & Light Company

For the Year Ended: 12/31/2009

DOCKET NO.: 100009-EI

Witness: Steven D. Scroggs

CONFIDENTIAL CONFIDENTIAL CONFIDENTIAL CONFIDENTIAL

(A)	(B)	(C)	(D)	(E)	(F)	(G)	(H)	(I)	(J)	(K)	
Line No.	Contract No.	Status of Contract	Original Term of Contract	Current Term of Contract	Original Amount	Actual Expended as of Prior Year End (2009)	Estimate of amount to be Expended in Current Year (2010)	Estimate of Final Contract Amount	Name of Contractor (and Affiliation if any)	Method of Selection and Document ID	Work Description
1	4500395492	Open- CO#19	2011	2011	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	Bechtel Power Corp	Comp Bid/ Single Source/ Predetermined Source	Engineering Services to Support Preparation of COLA and SCA and Response to post-submittal RA's.
2	4500404639	Open- CO#3	2011	2011					Westinghouse Electric Co	Sole Source/ Predetermined Source	Engineering Services to Support Preparation of COLA and Response to post-submittal RA's.
3	4500421409	Open- CO#4	2009	2010					Ecological Associates	Single Source	Aquatic biological characterization and assessment - Sea grass Survey & Report
4	4500430034	Open	2011	2011					Electric Power Research Institute	Single Source	Advanced Nuclear Technology; Near term deployment of Advanced Light Water Reactors
5	4500443122	Open	2009	2010					Eco Metrics, Inc.	Single Source	Environmental Consulting Services
6	4500447075	Closed	2009	2009					Optimal Geometric	Single Source	Right-of-way LIDAR Survey Turkey Point-Levee line
7	4500452285	Open- CO#2	2012	2012					BVZ Power Partners-Nuclear	Single Source/ Predetermined Source	Preliminary Engineering and Construction Planning for Turkey Point 6&7
8	4500477244	Open	2009	2009					HDR Engineering	Single Source	Aquifer Performance Testing Support
9	4500517162	Open	2009	2010					McNabb Hydrogeologic Consulting Inc	Single Source	Turkey Point 6&7 Post SCA Submittal and UIC Licensing Support
10	4500518180	Open	2009	2010					Golder Associates Inc	Single Source	Turkey Point 6&7 Post SCA Submittal Support
11	4500518167	Open- CO#1	2009	2010					Environmental Consulting and Technology Inc	Single Source/ Predetermined Source	Turkey Point 6&7 SCA Support

1 2 3 4 5 6 7 8 9 10 11 12

①

Project Name: New Nuclear
(Pre) Construction Costs and Carrying Costs on Construction Cost Balance
Final True-up Filing: Contracts Executed Details

[Section (B)(c)]

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: Florida Power & Light Company
DOCKET NO.: 100009-IE

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/09
Witness: Steven D. Scroggs

- 1 **Contract No.:**
4500395492
- 2 **Major Task or Tasks Associated With:**
COLA and SCA preparation and support
- 3 **Vendor Identify:**
Bechtel Power Corporation
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
- 5 **Number of Vendors Solicited:**
Two
- 6 **Number of Bids Received:**
Two
- 7 **Brief Description of Selection Process:**
Initial contract competitively bid; change orders #01-#11 issued single source; all subsequent change orders issued Predetermined Source
- 8 **Dollar Value:**
[REDACTED]
- 9 **Contract Status:**
Active- CO#19
- 10 **Term Begin:**
2007
- 11 **Term End:**
2011
- 12 **Nature and Scope of Work:**
Engineering Services to Support Preparation of COLA and SCA, including post-submittal support for RAI responses.

Project Name: New Nuclear
(Pre) Construction Costs and Carrying Costs on Construction Cost Balance
Final True-up Filing: Contracts Executed Details

[Section (B)(c)]

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION
COMPANY: Florida Power & Light Company
DOCKET NO.: 100008-EI

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

For the Year Ended 12/31/08
Witness: Steven D. Scroggs

Contract No.:
4500452285

Major Task or Tasks Associated With:
Preliminary Engineering and Construction Planning

Vendor Identity:
BVZ Power Partners- Nuclear

Vendor Affiliation (specify 'direct' or 'indirect'):
Direct

Number of Vendors Solicited:
One

Number of Bids Received:
One

Brief Description of Selection Process:
Single Source

Dollar Value:
[REDACTED]

Contract Status:
Active- CO#2

Term Begin:
2008

Term End:
2009

Nature and Scope of Work:
Preliminary Engineering and Construction Planning

Project Name: New Nuclear
(Pre) Construction Costs and Carrying Costs on Construction Cost Balance
Final True-up Filing: Contracts Executed Details

(Section 8)(c)

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

COMPANY: Florida Power & Light Company

For the Year Ended 12/31/09

DOCKET NO.: 100009-EI

Witness: Steven D. Scroggs

Contract No.:

4500518180

Major Task or Tasks Associated With:

Post SCA Submittal support

Vendor Identity:

Golder Associates, Inc.

Vendor Affiliation (specify 'direct' or 'indirect'):

Direct or indirect relationship with the vendor

Number of Vendors Solicited:

One

Number of Bids Received:

One

Brief Description of Selection Process:

Single source

Dollar Value:

[REDACTED]

Contract Status:

Active

Term Begin:

2009

Term End:

2009

Nature and Scope of Work:

Post SCA Submittal support

Project Name: New Nuclear
(Pre) Construction Costs and Carrying Costs on Construction Cost Balance
Final True-up Filing: Contracts Executed Details

[Section (8)(c)]

Schedule T-7A

FLORIDA PUBLIC SERVICE COMMISSION

EXPLANATION: Provide additional details of contracts executed in excess of \$1 million including, the nature and scope of the work, the nature of any affiliation with selected vendor, the method of vendor selection, brief description of vendor selection process, and current status of the contract.

COMPANY: Florida Power & Light Company

For the Year Ended 12/31/09

DOCKET NO.: 100009-EI

Witness: Steven D. Scroggs

Contract No.:
4500518167

Major Task or Tasks Associated With:
SCA Support

Vendor Identity:
Environmental Consulting and Technology, Inc.

Vendor Affiliation (specify 'direct' or 'indirect'):
Direct

Number of Vendors Solicited:
One

Number of Bids Received:
One

Brief Description of Selection Process:
Single source

Dollar Value:
[REDACTED]

Contract Status:
Active

Term Begin:
2009

Term End:
2010

Nature and Scope of Work:
SCA Support

Page 4 of 4

(4)

STATE OF FLORIDA

COMMISSIONERS:
NANCY ARGENZIANO, CHAIRMAN
LISA POLAK EDGAR
NATHAN A. SKOP
DAVID E. KLEMENT
BEN A. "STEVE" STEVENS III



OFFICE OF COMMISSION CLERK
ANN COLE
COMMISSION CLERK
(850) 413-6770

Public Service Commission

ACKNOWLEDGEMENT

DATE: March 23, 2010

TO: Jessica Cano, Florida Power & Light Company

FROM: Ruth Nettles, Office of Commission Clerk

RE: Acknowledgement of Receipt of Confidential Filing

This will acknowledge receipt of a CONFIDENTIAL DOCUMENT filed in Docket Number 100009 or, if filed in an undocketed matter, concerning Documens Numbers 01376-10 and 01375-10, filed on 3/1/10, and filed on behalf of Florida Power & Light Company. The document will be maintained in locked storage.

If you have any questions regarding this document, please contact Kim Peña, Records Management Assistant, at (850) 413-6393.

DOCUMENT NUMBER - DATE
2068 MAR 23 0
FPSC-COMMISSION CLERK

CAPITAL CIRCLE OFFICE CENTER • 2540 SHUMARD OAK BOULEVARD • TALLAHASSEE, FL 32399-0850
An Affirmative Action/Equal Opportunity Employer

PSC Website: <http://www.floridapsc.com>

Internet E-mail: contact@psc.state.fl.us