



Jessica Cano
 Principal Attorney
 Florida Power & Light Company
 700 Universe Boulevard
 Juno Beach, FL 33408-0420
 (561) 304-5226
 (561) 691-7135 (Facsimile)

May 3, 2010

VIA HAND DELIVERY

Ms. Ann Cole
 Division of the Commission Clerk and
 Administrative Services
 Florida Public Service Commission
 Betty Easley Conference Center
 2540 Shumard Oak Boulevard, Room 110
 Tallahassee, FL 32399-0850

RECEIVED FPSC
 10 MAY -3 PM 4:28
 COMMISSION CLERK

Re: Docket No. 100009-EI; Nuclear Power Plant Cost Recovery Clause

Dear Ms. Cole:

Enclosed for filing on behalf of Florida Power & Light Company ("FPL") are an original and seven (7) copies of its Request for Confidential Classification regarding confidential information contained in FPL's Exhibits TOJ-14 and SDS-9. The original includes Exhibit A through D. The seven (7) copies include Exhibits B through D only.

Exhibit A consists of the confidential documents, and all information that FPL asserts is entitled to confidential treatment has been highlighted. Exhibit B is an edited version of Exhibit A, in which the information FPL asserts is confidential has been redacted. Exhibit C consists of a justification table in support of FPL's Request for Confidential Classification. Exhibit D contains two affidavits in support of FPL's Request for Confidential Classification. Also included in this filing is a compact disc containing FPL's Request for Confidential Classification and Exhibit C only in Microsoft Word format.

Please contact me if you or your Staff has any questions regarding this filing.

- COM _____
- APA 1
- ECR 3 *CO*
- GCL 1
- RAD 1
- SSC _____
- ADM _____
- OPC _____
- CLK 1

Enclosures
 cc: Parties of Record (w/out enc.)

Sincerely,
Jessica Cano
 Jessica A. Cano

ATTACHMENTS
Req for CC, B, C, D
 DOCUMENT NUMBER-DATE DOCUMENT NUMBER-DATE
 03681 MAY-3 0 03682 MAY-3 0
 FPSC-COMMISSION CLERK FPSC-COMMISSION CLERK

BEFORE THE FLORIDA PUBLIC SERVICE COMMISSION

In re: Nuclear Power Plant)
Cost Recovery Clause)

Docket No. 100009-EI
Filed: May 3, 2010

**FLORIDA POWER & LIGHT COMPANY'S
REQUEST FOR CONFIDENTIAL CLASSIFICATION**

Pursuant to Section 366.093, Florida Statutes, and Rule 25-22.006, Florida Administrative Code, Florida Power & Light Company ("FPL") requests confidential classification of portions of Exhibit TOJ-14 to the pre-filed testimony of FPL witness Terry O. Jones and Exhibit SDS-9 to the pre-filed testimony of FPL witness Steven D. Scroggs. In support of its request, FPL states as follows:

1. FPL is filing contemporaneously with this request the petition, testimony and exhibits in support of its nuclear power plant cost recovery amount for the period January – December 2011. Certain portions of Exhibits TOJ-14 and SDS-9 contain confidential contractual data. Pursuant to Rule 25-22.006(4), Florida Administrative Code, FPL is filing this Request for Confidential Classification. .

2. The following exhibits are included with and made a part of this request:

a. Exhibit A consists of a copy of the confidential material on which all information that FPL asserts is entitled to confidential treatment has been highlighted

b. Exhibit B consists of a copy of the confidential material on which all information that FPL asserts is entitled to confidential treatment has been redacted.

c. Exhibit C is a table identifying the information highlighted in Exhibit A, together with references to the specific statutory bases for the claim of confidentiality and to the affidavit in support of the requested classification.

d. Exhibit D includes the affidavits of Terry Jones and Steven Scroggs in support of this request.

3. FPL submits that the highlighted information in Exhibit A is proprietary confidential business information within the meaning of Section 366.093(3), Florida Statutes. This information is intended to be and is treated by FPL as private, and its confidentiality has been maintained. Pursuant to Section 366.093, such information is entitled to confidential treatment and it is exempt from the disclosure provisions of the public records law. Thus, once the Commission determines that the information in question is proprietary confidential business information, the Commission is not required to engage in any further analysis or review such as weighing the harm of disclosure against the public interest in access to the information.

4. As the affidavits included in Exhibit D indicate, the information provided by FPL contains contractual data, the public disclosure of which would violate nondisclosure provisions of FPL's contracts with certain vendors and impair FPL's ability to contract for goods or services on favorable terms in the future. Such information is protected by Section 366.093(3)(d), Florida Statutes. This information is also competitively sensitive, and its disclosure could impair the business of FPL or its vendors. Such information is protected by Section 366.093(3)(e), Florida Statutes.

5. Upon a finding by the Commission that the information highlighted in Exhibit A, and referenced in Exhibit C, is proprietary confidential business information, the information should not be declassified for a period of at least eighteen (18) months and should be returned to FPL as soon as the information is no longer necessary for the Commission to conduct its business. *See* § 366.093(4), Fla. Stat.

WHEREFORE, FPL respectfully requests confidential classification of the material described herein.

Respectfully submitted,

Jessica A. Cano
Principal Attorney
Florida Power & Light Company
700 Universe Boulevard
Juno Beach, FL 33408
Telephone: (561) 304-5226
Facsimile: (561) 691-7135

By: Jessica Cano
Jessica A. Cano
Fla. Bar No. 0037372

**CERTIFICATE OF SERVICE
DOCKET NO. 100009-EI**

I HEREBY CERTIFY that a true and correct copy of FPL's Request for Confidential Classification (without attachments), was served by hand delivery* or U.S. Mail this 3rd day of May, 2010 to the following:

Anna Williams, Esq.*
Lisa Bennett, Esq.
Keino Young, Esq.
Division of Legal Services
Florida Public Service Commission
2540 Shumard Oak Blvd.
Tallahassee, Florida 32399-0850
LBENNETT@PSC.STATE.FL.US
KYOUNG@PSC.STATE.FL.US
ANWILLIA@PSC.STATE.FL.US

J. R. Kelly, Esq.
Charles Rehwinkel, Esq.
Joseph McGlothlin
Office of Public Counsel
c/o The Florida Legislature
111 West Madison Street, Room 812
Tallahassee, Florida 32399
mcglathlin.joseph@leg.state.fl.us
Kelly.jr@leg.state.fl.us
Rehwinkel.Charles@leg.state.fl.us

J. Michael Walls, Esq.
Carlton Fields Law Firm
P.O. Box 3239
Tampa, Florida 33601-3239
mwalls@carltonfields.com
Attorney for Progress

Dianne M. Triplett, Esq.
Progress Energy Florida
229 1st Avenue N PEF-152
St. Petersburg, Florida 33701
dianne.triplett@pgnmail.com
Attorney for Progress

Jon C. Moyle, Jr.
Vicki Gordon Kauhan
Keefe Anchors Gordon & Moyle, PA
118 North Gadsden Street
Tallahassee, Florida 32301
vkaufman@kagmlaw.com
jmoyle@kagmlaw.com
Attorneys for FIPUG

John W. McWhirter, Jr., Esq.
Davidson McWhirter, P.A.
PO Box 3350
Tampa, Florida 33601
jmcwhirter@mac-law.com
Attorney for FIPUG

R. Alexander Glenn, Esq.
John T. Burnett, Esq.
Progress Energy Service Company, LLC
P.O. Box 14042
St. Petersburg, Florida 33733-4042
john.burnett@pgnmail.com
alex.glenn@pgnmail.com
Attorneys for Progress

James W. Brew, Esq.
F. Alvin Taylor, Esq.
Brickfield, Burchette, Ritts & Stone, P.C.
1025 Thomas Jefferson Street, NW
Eighth Floor, West Tower
Washington, DC 20007-5201
jbrew@bbrslaw.com
ataylor@bbrslaw.com
Attorneys for PCS Phosphate

Randy B. Miller
White Springs Agricultural Chemicals, Inc.
Post Office Box 300
15843 Southeast 78th Street
White Springs, Florida 32096
RMiller@pcsposphate.com

Mr. Paul Lewis, Jr.
106 East College Ave., Suite 800
Tallahassee, Florida 32301-7740
paul.lewisjr@pgnmail.com

Captain Shayla L. McNeill
Air Force Legal Operations Agency (AFLOA)
Utility Litigation Field Support Center (ULFSC)
139 Barnes Drive, Suite 1
Tyndall AFB, FL 32403-5319
shayla.mcneill@tyndall.af.mil

By: *Jessica Cano*
Jessica A. Cano
Florida Bar No. 0037372

EXHIBIT B

St. Lucie and Turkey Point Upgrade Project

Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Estimated True-up Filing: All Contracts Executed in Excess of \$250,000

Schedule AE-7A

EXPLANATION: For all executed contracts exceeding \$250,000 (including change orders), provide the contract number or identifier, status,

(Section 8)(c)

original and current contract terms, original amount, amount expended as of the end of the prior year, amount expended in the year, estimated final contract amount, name of contractor and affiliates if any, method of selection including identification of justification documents, and a description of work.
Notes: Includes contracts through February 28, 2010. Does not include corporate blanket orders.

Witness: Terry O. Jones
For the Year Ended 12/31/2010

COMPANY: FPL
DOCKET NO.: 100009-EI

(A)	(B)	(C)	(D)	Confidential (E)	Confidential (F)	Confidential (G)	Confidential (H)	(I)	(J)	(K)	
Line No.	Contract No.	Status of Contract	Original Term of Contract	Current Term of Contract	Original Amount	Actual Expended as of Prior Year End (2009)	Estimate of amount to be Expended in Current Year (2010)	Estimated Final Contract Amount	Name of Contractor (and Affiliation if any)	Method of Selection and Document ID	Work Description
1	121869	Open	4/29/09 - open	4/29/09 - open	██████	██████	██████	██████	AAF MCQUAY	Competitive	Supply Normal Containment Coolers and Testing Services (PTN)
2	125098	Open	8/17/09 - open	8/17/09 - open	██████	██████	██████	██████	BRV Construction	Competitive	EPU Warehouse (PTN)
3	120769	Open	3/26/09 - open	3/26/09 - open	██████	██████	██████	██████	Calvert Company Inc	Competitive	Iso Phase Bus Duct Coolers and Testing Services (PSL)
4	124438	Open	7/17/09 - open	7/17/09 - open	██████	██████	██████	██████	Calvert Company Inc	Competitive	Iso Phase Bus Duct Coolers, Installation, Demolition and Testing Services (PTN)
5	121985	Open	4/24/09 - open	4/24/09 - open	██████	██████	██████	██████	Flowsolve Corp.	Competitive	Replacement Main Feedwater Pumps & Various Testing (PSL)
6	123137	Open	5/28/09 - open	5/28/09 - open	██████	██████	██████	██████	Flowsolve Corp.	Competitive	Main Feedwater Isolation Valves and Testing Services (PTN)
7	125454	Open	8/28/09 - open	8/28/09 - open	██████	██████	██████	██████	Flowsolve Corp.	Competitive	Replacement Heater Drain Pumps (PSL)
8	122154	Open	4/27/09 - open	4/27/09 - open	██████	██████	██████	██████	Siemens Energy Inc.	Competitive	Step-Up Transformer (PTN)
9	119078	Open	1/26/09 - open	1/26/09 - open	██████	██████	██████	██████	Westinghouse Electric Co.	OEM	NSSS Engineering Analysis and LAR (PTN)
10	119653	Open	2/17/09 - open	2/17/09 - open	██████	██████	██████	██████	Westinghouse Electric Co.	OEM	NSSS Engineering Analysis and LAR (PSL)
11	121947	Open	4/24/09 - open	4/24/09 - open	██████	██████	██████	██████	Westinghouse Electric Co.	OEM	New & Spent Fuel Criticality and Thermal Hydraulic Analysis (PTN)
12	119670	Open	2/18/09 - open	2/18/09 - open	██████	██████	██████	██████	Zachry Nuclear Engineering	Single Source	Project Engineering Support (PSL)
13	115297	Open	8/27/08 - open	8/27/08 - open	██████	██████	██████	██████	Areva	Single Source	RSG Design Review and LAR Work (PSL)
14	115338	Open	8/27/08 - open	8/27/08 - open	██████	██████	██████	██████	Areva	Single Source	RCS Design Review
15	115351	Open	8/29/08 - open	8/29/08 - open	██████	██████	██████	██████	SPX Corporation	OEM	Valve Rework (PTN)
16	105353	Open	10/02/07 - open	10/02/07 - open	██████	██████	██████	██████	Shaw Stone & Webster	Sole Source	Engineering Support
17	117809	Open	12/02/08 - open	12/02/08 - open	██████	██████	██████	██████	Bechtel	Competitive Bid	PTN-Eng. Proc. Const.
18	116088	Open	09/29/08 - open	09/29/08 - open	██████	██████	██████	██████	Siemens	Single Source	PSL - Low pressure turbine, exciter, exciter inst.
19	117820	Open	12/02/08 - open	12/02/08 - open	██████	██████	██████	██████	Bechtel	Competitive Bid	PSL-Eng. Proc. Const.
20	116090	Open	9/29/08 - open	9/29/08 - open	██████	██████	██████	██████	Siemens	Single Source	PTN - Turbine, generator/exciter upgrades & inst.
21	118328	Open	12/19/08 - open	12/19/08 - open	██████	██████	██████	██████	TEI	Competitive Bid	PTN - Cond Tubes
22	118206	Open	12/17/08 - open	12/17/08 - open	██████	██████	██████	██████	TEI	Competitive Bid	PTN - MSR's
23	118205	Open	12/17/08 - open	12/17/08 - open	██████	██████	██████	██████	TEI	Competitive Bid	PSL - MRS's
24	118241	Open	12/19/08 - open	12/19/08 - open	██████	██████	██████	██████	TEI	Competitive Bid	PTN - FWH's
25	112221	Open	4/22/08 - open	4/22/08 - open	██████	██████	██████	██████	Shaw - Stone & Webster	Single Source	PSL Licensing engineering and BOP Spec Development
26	112177	Open	4/22/08 - open	4/22/08 - open	██████	██████	██████	██████	Shaw - Stone & Webster	Single Source	PTN Licensing engineering and BOP Spec Development
27	117272	Open	11/13/08 - open	11/13/08 - open	██████	██████	██████	██████	American Crane & Equip.	Single Source	PSL - Gantry Crane
28	118224	Open	12/17/08 - open	12/17/08 - open	██████	██████	██████	██████	TEI	Competitive Bid	PSL - FWH's
29	115485	Open	9/03/08 - open	9/03/08 - open	██████	██████	██████	██████	Proto-Power	Single Source	Engineering services
30	118278	Open	12/19/08 - open	12/19/08 - open	██████	██████	██████	██████	TEI	Competitive Bid	PSL - TCW-HX's

1 2 3 4 5 6 7 8 9 10 11 12

1

**St. Lucie and Turkey Point Upgrade Project
Pre-Construction Costs and Carrying Costs on Construction Cost Balance**

Schedule AE-7A

Estimated True-up Filing: All Contracts Executed in Excess of \$250,000

[Section (8)(c)]

EXPLANATION: For all executed contracts exceeding \$250,000 (including change orders), provide the contract number or identifier, status,

original and current contract terms, original amount, amount expended as of the end of the prior year, amount expended in the year, estimated final contract amount, name of contractor and affiliations if any, method of selection including identification of justification documents, and a description of work.
Notes: Includes contracts through February 28, 2010. Does not include corporate blanket orders.

COMPANY: FPL

Witness: Terry O. Jones
For the Year Ended 12/31/2010

DOCKET NO.: 100009-EI

Confidential (E) Confidential (F) Confidential (G) Confidential (H) (I) (J) (K)

Line No.	Contract No.	Status of Contract	Original Term of Contract	Current Term of Contract	Original Amount	Actual Expended as of Prior Year End (2009)	Estimate of amount to be Expended in Current Year (2010)	Estimated Final Contract Amount	Name of Contractor (and Affiliation if any)	Method of Selection and Document ID	Work Description
31	105720	Open	9/12/07 - open	9/12/07 - open	██████	██████	██████	██████	AREVA	Single Source	Neutronics Analysis
32	116796	Open	10/29/08 - open	10/29/08 - open	██████	██████	██████	██████	Cameron	Single Source	PTN supply ultrasonic flow meter measuring system
33	116107	Open	9/29/08 - open	9/29/08 - open	██████	██████	██████	██████	Cameron	Single Source	PSL supply ultrasonic flow meter measuring system
34	114114	Open	7/03/08 - open	7/03/08 - open	██████	██████	██████	██████	Richard Sipoe	Single Source	PSL - PM support - staff augmentation
35	115036	Open	8/14/08 - open	8/14/08 - open	██████	██████	██████	██████	Babcock & Wilcox	Single Source	PSL - Steam gen. component design review
36	112228	Open	4/23/08 - open	04/23/08 - open	██████	██████	██████	██████	Westinghouse	Single Source	PTN - Steam gen. services for moisture carryover
37	113030	Open	5/20/08 - open	5/20/08 - open	██████	██████	██████	██████	FPL Seabrook	Single Source	FPLE personnel supporting FPL Upgrades
38	115391	Open	8/29/08 - open	8/29/08 - open	██████	██████	██████	██████	Numerical Applications Inc.	Single Source	Radiological Consequence Analysis for PSL
39	112987	Open	5/19/08 - open	5/19/08 - open	██████	██████	██████	██████	Numerical Applications Inc.	Single Source	Radiological Analysis for PTN
40	4500521317	Open	9/08/09 - open	9/08/09 - open	██████	██████	██████	██████	Areva	Competitive	Inductors (PTN)
41	126248	Open	10/08/09 - open	10/08/09 - open	██████	██████	██████	██████	ABB	Competitive	Replacement Transformer Coolers - PSL
42	126453	Open	11/05/09 - open	11/05/09 - open	██████	██████	██████	██████	Joseph Oat Corporation	Competitive	Cooling Water Heat Exchangers - PTN
43	127777	Open	12/08/09 - open	12/08/09 - open	██████	██████	██████	██████	High Bridge	Single Source	Estimating Services (PTN)
44	127881	Open	12/22/09 - Open	12/22/09 - Open	██████	██████	██████	██████	Absolute Consulting	Single Source	Procedure Writers (PTN)
45	123762	Open	6/25/09 - open	6/25/09 - open	██████	██████	██████	██████	Key Controls of Tampa	OEM	Control System Tuning and Dynamic Analysis (PTN)
46	118988	Open	01/22/09 - open	01/22/09 - open	██████	██████	██████	██████	Holtec	Competitive	Fuel Storage Criticality and related analysis (PSL 2)
47	118563	Open	1/14/2009 - open	1/14/2009 - open	██████	██████	██████	██████	Holtec	Competitive	Fuel Storage Criticality and related analysis (PSL 1)
48	118627	Open	7/28/09 - open	7/28/09 - open	██████	██████	██████	██████	Western Services	Competitive	NSSS Simulator Reactor Core Model Upgrade (PSL)
49	118844	Open	01/15/09 - open	01/15/09 - open	██████	██████	██████	██████	Western Services	Competitive	NSSS Simulator Reactor Core Model Upgrade (PTN)
50	125227	Open	10/13/09 - open	10/13/09 - open	██████	██████	██████	██████	Invensys Systems Inc	OEM	Feedwater Heater Instrumentation DCS
51	4800004520	Open	1/1/10-3/30/10	1/1/10-3/30/10	██████	██████	██████	██████	Pascor Pacific Switch Co.	Competitive	Switch Contract for PSL Switchyard

1 2 3 4 5 6 7 8 9 10 11 12

2

**St. Lucie and Turkey Point Upgrade Project
Pre-Construction Costs and Carrying Costs on Construction Cost Balance**

Schedule AE-7A

Estimated True-up Filing: All Contracts Executed in Excess of \$250,000

[Section (8)(c)]

EXPLANATION: For all executed contracts exceeding \$250,000 (including change orders), provide the contract number or identifier, status,

original and current contract terms, original amount, amount expended as of the end of the prior year, amount expended in the year, estimated final contract amount, name of contractor and affiliations if any, method of selection including identification of justification documents, and a description of work.
Notes: Includes contracts through February 28, 2010. Does not include corporate blanket orders.

COMPANY: FPL

Witness: Terry O. Jones
For the Year Ended 12/31/2010

DOCKET NO.: 100009-EI

(A) (B) (C) (D) Confidential (E) Confidential (F) Confidential (G) Confidential (H) (I) (J) (K)

Line No.	Contract No.	Status of Contract	Original Term of Contract	Current Term of Contract	Original Amount	Actual Expended as of Prior Year End (2009)	Estimate of amount to be Expended in Current Year (2010)	Estimated Final Contract Amount	Name of Contractor (and Affiliation if any)	Method of Selection and Document ID	Work Description
31	105720	Open	9/12/07 - open	9/12/07 - open	██████	██████	██████	██████	AREVA	Single Source	Neutronics Analysis
32	116796	Open	10/29/08 - open	10/29/08 - open	██████	██████	██████	██████	Cameron	Single Source	PTN supply ultrasonic flow meter measuring system
33	116107	Open	9/29/08 - open	9/29/08 - open	██████	██████	██████	██████	Cameron	Single Source	PSL supply ultrasonic flow meter measuring system
34	114114	Open	7/03/08 - open	7/03/08 - open	██████	██████	██████	██████	Richard Sipoe	Single Source	PSL - PM support - staff augmentation
35	115036	Open	8/14/08 - open	8/14/08 - open	██████	██████	██████	██████	Babcock & Wilcox	Single Source	PSL - Steam gen. component design review
36	112228	Open	4/23/08 - open	04/23/08 - open	██████	██████	██████	██████	Westinghouse	Single Source	PTN - Steam gen. services for moisture carryover
37	113030	Open	5/20/08 - open	5/20/08 - open	██████	██████	██████	██████	FPL Seabrook	Single Source	FPLE personnel supporting FPL Upgrades
38	115391	Open	8/29/08 - open	8/29/08 - open	██████	██████	██████	██████	Numerical Applications Inc.	Single Source	Radiological Consequence Analysis for PSL
39	112987	Open	5/19/08 - open	5/19/08 - open	██████	██████	██████	██████	Numerical Applications Inc.	Single Source	Radiological Analysis for PTN
40	4500521317	Open	9/08/09 - open	9/08/09 - open	██████	██████	██████	██████	Areva	Competitive	Inductors (PTN)
41	126248	Open	10/08/09 - open	10/08/09 - open	██████	██████	██████	██████	ABB	Competitive	Replacement Transformer Coolers - PSL
42	126453	Open	11/05/09 - open	11/05/09 - open	██████	██████	██████	██████	Joseph Oat Corporation	Competitive	Cooling Water Heat Exchangers - PTN
43	127777	Open	12/08/09 - open	12/08/09 - open	██████	██████	██████	██████	High Bridge	Single Source	Estimating Services (PTN)
44	127881	Open	12/22/09 - Open	12/22/09 - Open	██████	██████	██████	██████	Absolute Consulting	Single Source	Procedure Writers (PTN)
45	123762	Open	6/25/09 - open	6/25/09 - open	██████	██████	██████	██████	Key Controls of Tampa	OEM	Control System Tuning and Dynamic Analysis (PTN)
46	118988	Open	01/22/09 - open	01/22/09 - open	██████	██████	██████	██████	Holtec	Competitive	Fuel Storage Criticality and related analysis (PSL 2)
47	118563	Open	1/14/2009 - open	1/14/2009 - open	██████	██████	██████	██████	Holtec	Competitive	Fuel Storage Criticality and related analysis (PSL 1)
48	118627	Open	7/28/09 - open	7/28/09 - open	██████	██████	██████	██████	Western Services	Competitive	NSSS Simulator Reactor Core Model Upgrade (PSL)
49	118844	Open	01/15/09 - open	01/15/09 - open	██████	██████	██████	██████	Western Services	Competitive	NSSS Simulator Reactor Core Model Upgrade (PTN)
50	125227	Open	10/13/09 - open	10/13/09 - open	██████	██████	██████	██████	Invensys Systems Inc	OEM	Feedwater Heater Instrumentation DCS
51	4800004520	Open	1/1/10-3/30/10	1/1/10-3/30/10	██████	██████	██████	██████	Pascor Pacific Switch Co.	Competitive	Switch Contract for PSL Switchyard

1 2 3 4 5 6 7 8 9 10 11 12

2

**St. Lucie & Turkey Point Uprate Project
Pre-Construction Costs and Carrying Costs on Construction Cost Balance**

Schedule AE-7B

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

EXPLANATION: For all excuted contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity [Section (8)(c)]

vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FPL

Witness: Terry O. Jones
For the Year Ended 12/31/2010

DOCKET NO.: 100009-EI

- 1 **Contract No.:**
PTN PO 121869
- 2 **Major Task or Tasks Associated With:**
Supply Eight
(8) Normal
- 3 **Vendor Identity:**
AAF MCQUAY
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
4
- 6 **Number of Bids Received:**
2
- 7 **Brief Description of Selection Process:**
Competitive
selection with
- 8 **Dollar Value:**
[REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
April 29, 2009
- 11 **Term End:**
July 2, 2011, plus warranty period
- 12 **Nature and Scope of Work:**
Supply Eight (8) Normal
Containment Coolers and
provide Testing Services

**St. Lucie & Turkey Point Uprate Project
Pre-Construction Costs and Carrying Costs on Construction Cost Balance**

Schedule AE-7B

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

EXPLANATION: For all excuted contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity [Section (8)(c)]

vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FPL

Witness: Terry O. Jones
For the Year Ended 12/31/2010

DOCKET NO.: 100009-EI

- 1 **Contract No.:**
PTN PO 121869

- 2 **Major Task or Tasks Associated With:**
Supply Eight
(8) Normal

- 3 **Vendor Identity:**
AAF MCQUAY

- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

- 5 **Number of Vendors Solicited:**
4

- 6 **Number of Bids Received:**
2

- 7 **Brief Description of Selection Process:**
Competitive
selection with

- 8 **Dollar Value:**
[REDACTED]

- 9 **Contract Status:**
Active

- 10 **Term Begin:**
April 29, 2009

- 11 **Term End:**
July 2, 2011, plus warranty period

- 12 **Nature and Scope of Work:**
Supply Eight (8) Normal
Containment Coolers and
provide Testing Services

**St. Lucie & Turkey Point Uprate Project
Pre-Construction Costs and Carrying Costs on Construction Cost Balance**

Schedule AE-7B

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity (Section 8)(c) vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FPL

Witness: Terry O. Jones
For the Year Ended 12/31/2010

DOCKET NO.: 100009-EI

- 1 **Contract No.:**
PTN PO 125098
- 2 **Major Task or Tasks Associated With:**
EPU Project Storage
- 3 **Vendor Identity:**
BRV Construction
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
3
- 6 **Number of Bids Received:**
3
- 7 **Brief Description of Selection Process:**
Competitive selection with an technical and commercial evaluation process resulting in an
- 8 **Dollar Value:**
██████████
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
August 17, 2009
- 11 **Term End:**
May 4, 2010, plus warranty period
- 12 **Nature and Scope of Work:**
Design, Build, and Erect the PTN Warehouse

St. Lucie & Turkey Point Uprate Project
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Schedule AE-7B

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (8)(c)]

COMPANY: FPL

Witness: Terry O. Jones

DOCKET NO.: 100009-EI

For the Year Ended 12/31/2010

1 **Contract No.:**
PSL PO 120789

2 **Major Task or Tasks Associated With:**
Replacement IsoPhase
Bus Duct Coolers

3 **Vendor Identity:**
Calvert Company Inc.

4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor

5 **Number of Vendors Solicited:**
4

6 **Number of Bids Received:**
1

7 **Brief Description of Selection Process:**
Competitive selection
with an technical and

8 **Dollar Value:**
[REDACTED]

9 **Contract Status:**
Active

10 **Term Begin:**
March 26, 2009

11 **Term End:**
December 1, 2011, plus warranty period

12 **Nature and Scope of Work:**
Replacement IsoPhase
Bus Duct Coolers,
Technical installation
Support and Field
Testing.

St. Lucie & Turkey Point Uprate Project
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Schedule AE-7B

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

EXPLANATION: For all excuted contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity [Section (8)(c)]
vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value,
current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FPL

Witness: Terry O. Jones
For the Year Ended 12/31/2010

DOCKET NO.: 100009-EI

- 1 **Contract No.:**
PTN PO 124438
- 2 **Major Task or Tasks Associated With:**
Replacement Isolated Phase BusDuct
- 3 **Vendor Identity:**
Calvert Company Inc.
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor
- 5 **Number of Vendors Solicited:**
3
- 6 **Number of Bids Received:**
3
- 7 **Brief Description of Selection Process:**
Competitive selection with an technical
and commercial evaluation process
- 8 **Dollar Value:**
[REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
July 17, 2009
- 11 **Term End:**
January 15, 2011, plus warranty period
- 12 **Nature and Scope of Work:**
Replacement Isolated Phase BusDuct,
Demolition and Installation Services,
Evaluation, Testing and Engineering

Extended Power Uprate
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Schedule AE-7B

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (8)(c)]

COMPANY: FPL

Witness: Terry O. Jones
For the Year Ended 12/31/2010

DOCKET NO.: 100009-EI

1 Contract No.:
PSL PO 121885

2 Major Task or Tasks Associated With:
Replacement Main Feedwater Pumps

3 Vendor Identity:
Flowserv Corp.

4 Vendor Affiliation (specify 'direct' or 'indirect'):
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

5 Number of Vendors Solicited:
5

6 Number of Bids Received:
2

7 Brief Description of Selection Process:
Competitive selection with an technical and commercial evaluation process resulting in an award to Flowserv Corp.

8 Dollar Value:
[REDACTED]

9 Contract Status:
Active

10 Term Begin:
April 24, 2009

11 Term End:
January 2012, plus warranty period

12 Nature and Scope of Work:
Replacement Main Feedwater Pumps, spare parts and technical direction of installation.

5

St. Lucie & Turkey Point Uprate Project
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Schedule AE-7B

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity [Section (8)(c)]
vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value,
current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FPL

Witness: Terry O. Jones
For the Year Ended 12/31/2010

DOCKET NO.: 100009-EI

- 1 **Contract No.:**
PTN PO 123137
- 2 **Major Task or Tasks Associated With:**
Main Feedwater Isolation Valves
- 3 **Vendor Identity:**
Flowsolve Corp.
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor
- 5 **Number of Vendors Solicited:**
3
- 6 **Number of Bids Received:**
3
- 7 **Brief Description of Selection Process:**
Competitive selection with an
technical and commercial
- 8 **Dollar Value:**
[REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
May 28, 2009
- 11 **Term End:**
2011, plus warranty
- 12 **Nature and Scope of Work:**
Main Feedwater Isolation
Valves, Technical Field
Services, Testing,
Engineering and
Documentation

**St. Lucie & Turkey Point Uprate Project
Pre-Construction Costs and Carrying Costs on Construction Cost Balance**

Schedule AE-7B

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

EXPLANATION: For all excuted contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity [Section (8)(c)]
vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value,
current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FPL

Witness: Terry O. Jones
For the Year Ended 12/31/2010

DOCKET NO.: 100009-EI

- 1 **Contract No.:**
PSL PO 125454
- 2 **Major Task or Tasks Associated With:**
Replacement Heater Drain Pumps
- 3 **Vendor Identity:**
Flowsolve Corp.
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor
- 5 **Number of Vendors Solicited:**
3
- 6 **Number of Bids Received:**
3
- 7 **Brief Description of Selection Process:**
Competitive selection with an
technical and commercial
- 8 **Dollar Value:**
██████████
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
August 28, 2008
- 11 **Term End:**
December 2011, plus warranty
- 12 **Nature and Scope of Work:**
Replacement Heater Drain Pumps,
Spare Heater, Technical Direction

St. Lucie & Turkey Point Uprate Project
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Schedule AE-7B

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity
vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value,
current contract status, the current term of the contract, and the current nature/scope of work.

[Section 8](c)]

COMPANY: FPL

DOCKET NO.: 100009-EI

Witness: Terry O. Jones
For the Year Ended 12/31/2010

- 1 **Contract No.:**
PTN PO 122154
- 2 **Major Task or Tasks Associated With:**
Step-Up Transformers
- 3 **Vendor Identity:**
Siemens Energy Inc.
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
2
- 6 **Number of Bids Received:**
2
- 7 **Brief Description of Selection Process:**
Competitive selection with an technical and
commercial evaluation process resulting in an award
- 8 **Dollar Value:**
[REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
April 27, 2009
- 11 **Term End:**
August 2011, plus warranty
- 12 **Nature and Scope of Work:**
Uprate Step-Up Transformers from 850 MVA to 970
MVA

St. Lucie & Turkey Point Update Project
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Schedule AE-7B

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (8)(c)]

COMPANY: FPL

Witness: Terry D. Jones
For the Year Ended 12/31/2010

DOCKET NO.: 100009-EI

- 1 **Contract No.:**
PTN PD 119078
- 2 **Major Task or Tasks Associated With:**
NSSS Engineering Evaluation and LAR Analysis for PTN Units 3 & 4
- 3 **Vendor Identity:**
Westinghouse Electric Co.
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
1
- 6 **Number of Bids Received:**
1
- 7 **Brief Description of Selection Process:**
OEM
- 8 **Dollar Value:**
Orig. [REDACTED] Rev 1 reduces to [REDACTED]
Rev 2 increase to [REDACTED] (current contract amount)
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
January 26, 2009
- 11 **Term End:**
open
- 12 **Nature and Scope of Work:**
NSSS Engineering Evaluation
and LAR Analysis for PTN
Units 3 & 4

**St. Lucie & Turkey Point Uprate Project
Pre-Construction Costs and Carrying Costs on Construction Cost Balance**

Schedule AE-7B

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (8)(c)]

COMPANY: FPL

Witness: Terry O. Jones
For the Year Ended 12/31/2010

DOCKET NO.: 100009-EI

- 1 **Contract No.:**
PSL PD 119653
- 2 **Major Task or Tasks Associated With:**
NSSS Engineering Evaluation and LAR Analysis for PSL Units 1 & 2
- 3 **Vendor Identity:**
Westinghouse Electric Corp.
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor
- 5 **Number of Vendors Solicited:**
1
- 6 **Number of Bids Received:**
1
- 7 **Brief Description of Selection Process:**
OEM
- 8 **Dollar Value:**
Original [REDACTED] Rev. 1 reduces to [REDACTED] (current contract amount)
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
February 17, 2009
- 11 **Term End:**
open
- 12 **Nature and Scope of Work:**
NSSS Engineering Evaluation and LAR
Analysis for PSL Units 1 & 2

St. Lucie & Turkey Point Uprate Project
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule AE-7B

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (8)(c)]

COMPANY: FPL

Witness: Terry O. Jones
For the Year Ended 12/31/2010

DOCKET NO.: 100009-EI

- 1 **Contract No.:**
PO 115297 (PSL)
- 2 **Major Task or Tasks Associated With:**
Design Review for LAR (Steam Generator and Reactor Head)
- 3 **Vendor Identity:**
AREVA
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor
- 5 **Number of Vendors Solicited:**
1
- 6 **Number of Bids Received:**
1
- 7 **Brief Description of Selection Process:**
Single Source
- 8 **Dollar Value:**
Total Dollar Value after execution of each revision is as follows: Rev. 0 [redacted] Rev. 1 [redacted] Rev. 2 [redacted] Rev. 3 [redacted] Rev. 4 [redacted] Rev. 5 [redacted] Rev. 6 [redacted] Rev. 7 [redacted]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
27-Aug-08
- 11 **Term End:**
open
- 12 **Nature and Scope of Work:**
Design Review for LAR
(Steam Generator and Reactor Head)

Extended Power Upgrade
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Schedule AE-7B

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section 8)(c)]

COMPANY: FPL

Witness: Terry O. Jones
For the Year Ended 12/31/2010

DOCKET NO.: 100009-EI

- 1 Contract No.:
PO 115338
- 2 Major Task or Tasks Associated With:
Engineering Analysis
- 3 Vendor Identity:
AREVA
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:
1
- 6 Number of Bids Received:
1
- 7 Brief Description of Selection Process:
Single Source
- 8 Dollar Value:
Total Dollar Value after execution of each revision
is as follows: Rev. 0 [REDACTED] Rev 2 [REDACTED]
Rev. 3 [REDACTED] Rev 4 [REDACTED] Rev 7 [REDACTED]
Rev 8 [REDACTED] Rev 9 [REDACTED]
- 9 Contract Status:
Active
- 10 Term Begin:
August 27, 2008
- 11 Term End:
open
- 12 Nature and Scope of Work:
Design review for the Reactor Coolant system,
Control Rod Mechanism, EMA, CFD and BM

St. Lucie & Turkey Point Uprate Project
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule AE-7B

[Section (8)(c)]

EXPLANATION: For all excuted contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FPL

Witness: Terry O. Jones
For the Year Ended 12/31/2010

DOCKET NO.: 100009-E1

- 1 **Contract No.:**
PO # 105353
- 2 **Major Task or Tasks Associated With:**
Initial BOP Scoping Support for EPU
- 3 **Vendor Identity:**
Shaw Stone & Webster
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor
- 5 **Number of Vendors Solicited:**
1
- 6 **Number of Bids Received:**
1
- 7 **Brief Description of Selection Process:**
Sole Source
- 8 **Dollar Value:**
Total Dollar Value after execution of each revision is as follows: R0
R1 [REDACTED] R2 [REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
October 2, 2007
- 11 **Term End:**
Open
- 12 **Nature and Scope of Work:**
BOP Scoping Support (engineering) for the EPU Project

**St. Lucie & Turkey Point Uprate Project
Pre-Construction Costs and Carrying Costs on Construction Cost Balance**

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule AE-7B

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (8)(c)]

COMPANY: FPL

Witness: Terry O. Jones
For the Year Ended 12/31/2010

DOCKET NO.: 100009-EI

- 1 **Contract No.:**
PSL PO-117820
PTN PO 117809
- 2 **Major Task or Tasks Associated With:**
Provide Engineering, Procurement and Construction Services for PSL and PTN
- 3 **Vendor Identity:**
Bechtel
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
6
- 6 **Number of Bids Received:**
5
- 7 **Brief Description of Selection Process:**
Bidders were evaluated against predetermined technical and commercial
- 8 **Dollar Value:**
PSL [REDACTED]
PTN [REDACTED] (current contract amount)
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
PSL PO-117820 December 2, 2008
PTN PO 117809 December 2, 2008
- 11 **Term End:**
PSL & PTN 12/31/12
- 12 **Nature and Scope of Work:**
Bechtel's scope includes project management, design engineering, procurement and material handling services, work order planning, construction/implementation, project controls, quality assurance, quality control, radiation protection (alara), safety, security interface and other services as designated in the Contract documents.

St. Lucie & Turkey Point Uprate Project
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule AE-7B

[Section (B)(c)]

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FPL

Witness: Terry O. Jones

For the Year Ended 12/31/2010

DOCKET NO.: 100009-EI

- 1 **Contract No.:**
PC # 116088
- 2 **Major Task or Tasks Associated With:**
Turbine/Generator Uprate
- 3 **Vendor Identity:**
Siemens Power
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor
- 5 **Number of Vendors Solicited:**
SSJ
- 6 **Number of Bids Received:**
SSJ
- 7 **Brief Description of Selection Process:**
SSJ
- 8 **Dollar Value:**
BPC [REDACTED] (current contract amount)
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
9/29/2008
- 11 **Term End:**
3/31/2013
- 12 **Nature and Scope of Work:**
Engineering, Parts and Installation for PSL Turbine/Generator Uprate

St. Lucie & Turkey Point Uprate Project
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
Estimated True-up Filing: All Contracts Executed In Excess of \$1,000,000

Schedule AE-7B

[Section (B)(c)]

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FPL

Witness: Terry D. Jones
For the Year Ended 12/31/2010

DOCKET NO.: 100009-EI

- 1 **Contract No.:**
PO # 116090
- 2 **Major Task or Tasks Associated With:**
PTN Turbine Generator Uprate
- 3 **Vendor Identity:**
Siemens Power
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
SSJ
- 6 **Number of Bids Received:**
SSJ
- 7 **Brief Description of Selection Process:**
SSJ
- 8 **Dollar Value:**
[REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
9/29/2008
- 11 **Term End:**
3/31/2013
- 12 **Nature and Scope of Work:**
PTN Engineering, Parts and Installation for Turbine/Generator Uprate

St. Lucie & Turkey Point Uprate Project
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule AE-7B

[Section (8)(c)]

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FPL

Witness: Terry O. Jones
For the Year Ended 12/31/2010

DOCKET NO.: 100009-EI

- 1 **Contract No.:**
PO # 118328
- 2 **Major Task or Tasks Associated With:**
PTN Condenser Tube
Bundles for Unit 3 & 4
- 3 **Vendor Identity:**
Thermal Engineering
International (USA) Inc.
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor
- 5 **Number of Vendors Solicited:**
3
- 6 **Number of Bids Received:**
3
- 7 **Brief Description of Selection Process:**
The evaluation process included technical and commercial clarifications with award made to TEI as the total evaluated low bidder.
- 8 **Dollar Value:**
Original Contract [REDACTED] R1 Changed
Dollar Value to [REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
12/19/2008
- 11 **Term End:**
3-1-2011 plus warranty period
- 12 **Nature and Scope of Work:**
PTN Condenser Tube
Bundles with Unit 3 delivery 6-1-10 and Unit 4 delivery 12-1-

St. Lucie & Turkey Point Uprate Project
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule AE-7B

[Section (8)(c)]

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FPL

Witness: Terry O. Jones
For the Year Ended 12/31/2010

DOCKET NO.: 100009-EI

- 1 **Contract No.:**
PO # 118328
- 2 **Major Task or Tasks Associated With:**
PTN Condenser Tube
Bundles for Unit 3 & 4
- 3 **Vendor Identity:**
Thermal Engineering
International (USA) Inc.
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor
- 5 **Number of Vendors Solicited:**
3
- 6 **Number of Bids Received:**
3
- 7 **Brief Description of Selection Process:**
The evaluation process included technical and commercial clarifications with award made to TEI as the total evaluated low bidder.
- 8 **Dollar Value:**
Original Contract [REDACTED] R1 Changed
Dollar Value to [REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
12/19/2008
- 11 **Term End:**
3-1-2011 plus warranty period
- 12 **Nature and Scope of Work:**
PTN Condenser Tube
Bundles with Unit 3 delivery 6-1-10 and Unit 4 delivery 12-1-

St. Lucie & Turkey Point Uprate Project
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule AE-7B

[Section (8)(c)]

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FPL

Witness: Terry O. Jones
For the Year Ended 12/31/2010

DOCKET NO.: 100009-EI

- 1 **Contract No.:**
PO # 118206
- 2 **Major Task or Tasks Associated With:**
PTN MSR's for Units 3 & 4
- 3 **Vendor Identity:**
Thermal Engineering International (USA) Inc.
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
3
- 6 **Number of Bids Received:**
2
- 7 **Brief Description of Selection Process:**
The evaluation process included technical and commercial clarifications with award made to TEI as the total evaluated low bidder.
- 8 **Dollar Value:**
[REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
12/17/2006
- 11 **Term End:**
9-1-12 plus warranty period
- 12 **Nature and Scope of Work:**
PTN MSR's with 12-1-11 delivery for Units 3 & 6-1-12 delivery for Unit 4

TK

St. Lucie & Turkey Point Uprate Project
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule AE-7B

[Section (B)(c)]

EXPLANATION: For all excuted contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FPL

Witness: Terry O. Jones
For the Year Ended 12/31/2010

DOCKET NO.: 100009-EI

1 Contract No.:
PO # 118205

2 Major Task or Tasks Associated With:
PSL MSR's for Units 1 & 2

3 Vendor Identity:
Thermal Engineering International
(USA) Inc.

4 Vendor Affiliation (specify 'direct' or 'indirect'):
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

5 Number of Vendors Solicited:
3

6 Number of Bids Received:
2

7 Brief Description of Selection Process:
The evaluation process included technical and commercial clarifications with award made to TEI as the total evaluated low bidder.

8 Dollar Value:
Total Dollar Value after execution of each revision is as follows: Rev 0 [REDACTED] Rev 3 [REDACTED]

9 Contract Status:
Active

10 Term Begin:
12/17/2008

11 Term End:
10-1-11 plus warranty period

12 Nature and Scope of Work:
PSL MSR's with 7-1-11 delivery for Units 1 & 8-1-10 delivery for Unit 2

St. Lucie & Turkey Point Uprate Project
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule AE-7B

[Section (B)(c)]

EXPLANATION: For all excuted contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FPL

Witness: Terry O. Jones
For the Year Ended 12/31/2010

DOCKET NO.: 100009-EI

1 **Contract No.:**
PO # 118241

2 **Major Task or Tasks Associated With:**
PTN Feedwater Heaters for Units 3 &
4

3 **Vendor Identity:**
Thermal Engineering International
(USA) Inc.

4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor

5 **Number of Vendors Solicited:**
4

6 **Number of Bids Received:**
3

7 **Brief Description of Selection Process:**
The evaluation process included
technical and commercial
clarifications with award made to TEI
as the total evaluated low bidder.

8 **Dollar Value:**
[REDACTED] (current contract amount)

9 **Contract Status:**
Active

10 **Term Begin:**
12/19/2008

11 **Term End:**
3-1-11 plus warranty period

12 **Nature and Scope of Work:**
PTN Feedwater Heaters with 8-1-10
delivery for Unit 3 and 12-1-10
delivery for Unit 4

St. Lucie & Turkey Point Uprate Project
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule AE-7B

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity [Section (B)(c)]
vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value,
current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FPL

Witness: Terry D. Jones
For the Year Ended 12/31/2010

DOCKET NO.: 100009-EI

- 1 **Contract No.:**
PO # 112221
- 2 **Major Task or Tasks Associated With:**
Engineering Services
- 3 **Vendor Identity:**
Shaw Stone & Webster
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
SSJ
- 6 **Number of Bids Received:**
SSJ
- 7 **Brief Description of Selection Process:**
SSJ
- 8 **Dollar Value:**
Total Dollar Value after execution of each
revision is as follows: BPO Rev 0 Max Value [redacted]
Rev. 4 Max Value [redacted]
Rev. 7 Max Value [redacted]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
4/22/2008
- 11 **Term End:**
12/31/2012
- 12 **Nature and Scope of Work:**
PSL BOP Engineering

St. Lucie & Turkey Point Uprate Project
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule AE-7B

EXPLANATION: For all excuted contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (8)(c)]

COMPANY: FPL

Witness: Terry O. Jones

For the Year Ended 12/31/2010

DOCKET NO.: 100009-EI

- 1 **Contract No.:**
PO # 112177
- 2 **Major Task or Tasks Associated With:**
Engineering Services
- 3 **Vendor Identity:**
Shaw Stone &
Webster
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
SSJ
- 6 **Number of Bids Received:**
SSJ
- 7 **Brief Description of Selection Process:**
SSJ
- 8 **Dollar Value:**
Total Dollar Value after execution of
each revision is as follows: BPO
112177 established in the amount of
██████████ Rev 2 ██████████ Rev
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
5/2/2008
- 11 **Term End:**
open
- 12 **Nature and Scope of Work:**
Engineering for the
PSL Uprate Project

St. Lucie & Turkey Point Uprate Project
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule AE-7B

EXPLANATION: For all excuted contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity [Section (B)(c)]
vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value,
current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FPL

Witness: Terry O. Jones
For the Year Ended 12/31/2010

DOCKET NO.: 100009-EI

- 1 **Contract No.:**
PO 117272
- 2 **Major Task or Tasks Associated With:**
Gantry crane repair/modification
- 3 **Vendor Identity:**
American Crane & Equip.
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
1
- 6 **Number of Bids Received:**
1
- 7 **Brief Description of Selection Process:**
Sole Source/OEM
- 8 **Dollar Value:**
Total Dollar Value after execution of each revision is
as follows: Rev 0 [redacted] Rev 1 [redacted] Rev
[redacted] Rev 5 [redacted]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
11/13/2008
- 11 **Term End:**
12/31/2010
- 12 **Nature and Scope of Work:**
Complete modification of Unit 1 crane and update of
electrical components for Unit 2 crane

St. Lucie & Turkey Point Uprate Project
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule AE-7B

[Section (8)(c)]

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FPL

Witness: Terry O. Jones
For the Year Ended 12/31/2010

DOCKET NO.: 100009-EI

1 **Contract No.:**
PO # 118224

2 **Major Task or Tasks Associated With:**
PSL Feedwater Heaters for Units 1 & 2

3 **Vendor Identity:**
Thermal Engineering International (USA) Inc.

4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor

5 **Number of Vendors Solicited:**
4

6 **Number of Bids Received:**
3

7 **Brief Description of Selection Process:**
The evaluation process included technical and commercial clarifications with award made to TEI as the total evaluated low bidder.

8 **Dollar Value:**
Total Dollar Value after execution of each revision is as follows: Rev 0 [redacted] Rev 1 [redacted] Rev 3 [redacted]

9 **Contract Status:**
Active

10 **Term Begin:**
12/17/2008

11 **Term End:**
open

12 **Nature and Scope of Work:**
PSL Feedwater Heaters with 12-1-09 delivery for Units 1 & 6-1-10 delivery for Unit 2

St. Lucie & Turkey Point Uprate Project
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule AE-7B

[Section (B)(c)]

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FPL

Witness: Terry O. Jones
For the Year Ended 12/31/2010

DOCKET NO.: 100009-EI

- 1 **Contract No.:**
PO # 115485
- 2 **Major Task or Tasks Associated With:**
Eng. Services for NSSS,
BOP & Licensing Activities
- 3 **Vendor Identity:**
Proto-Power
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor
- 5 **Number of Vendors Solicited:**
SSJ
- 6 **Number of Bids Received:**
SSJ
- 7 **Brief Description of Selection Process:**
SSJ
- 8 **Dollar Value:**
[REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
9/3/2008
- 11 **Term End:**
Open
- 12 **Nature and Scope of Work:**
PTN Eng. Services for
NSSS, BOP and Licensing
Activities.

St. Lucie & Turkey Point Uprate Project
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule AE-7B

[Section (B)(c)]

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FPL

Witness: Terry O. Jones
For the Year Ended 12/31/2010

DOCKET NO.: 100009-EI

- 1 **Contract No.:**
PD # 118278
- 2 **Major Task or Tasks Associated With:**
PSL Heat Exchangers for Units 1 & 2
- 3 **Vendor Identity:**
Thermal Engineering International (USA)
Inc.
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor
- 5 **Number of Vendors Solicited:**
4
- 6 **Number of Bids Received:**
3
- 7 **Brief Description of Selection Process:**
The evaluation process included technical and commercial clarifications with award made to TEI as the total evaluated low bidder.
- 8 **Dollar Value:**
Total Dollar Value after execution of each revision is as follows: Rev 1 [REDACTED]
Rev 2 [REDACTED] Rev 3 [REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
12/19/2008
- 11 **Term End:**
Open
- 12 **Nature and Scope of Work:**
PSL Heat Exchangers with 12-1-09 delivery for Units 1 & 8-1-10 delivery for Unit 2

St. Lucie & Turkey Point Uprate Project
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule AE-7B

[Section (b)(c)]

EXPLANATION: For all excuted contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FPL

Witness: Terry O. Jones
For the Year Ended 12/31/2010

DOCKET NO.: 100009-EI

- 1 **Contract No.:**
PO # 105720
- 2 **Major Task or Tasks Associated With:**
PSL Fuels Study
- 3 **Vendor Identity:**
Areva
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
SSJ
- 6 **Number of Bids Received:**
SSJ
- 7 **Brief Description of Selection Process:**
SSJ
- 8 **Dollar Value:**
Original Order was issued at [REDACTED]
A series of purchase order revisions (revs 1 -14) have resulted in a revised dollar value of [REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
9/12/2007
- 11 **Term End:**
open
- 12 **Nature and Scope of Work:**
Fuels Performance Study and Analysis

St. Lucie & Turkey Point Uprate Project
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule AE-7B

[Section (8)(c)]

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FPL

Witness: Terry O. Jones
For the Year Ended 12/31/2010

DOCKET NO.: 100009-EI

- 1 **Contract No.:**
PO # 118796
- 2 **Major Task or Tasks Associated With:**
Ultrasonic Flow Measuring System
- 3 **Vendor Identity:**
Cameron Technologies
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor
- 5 **Number of Vendors Solicited:**
SSJ
- 6 **Number of Bids Received:**
SSJ
- 7 **Brief Description of Selection Process:**
SSJ
- 8 **Dollar Value:**
BPO [REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
10/29/2008
- 11 **Term End:**
7/31/2012
- 12 **Nature and Scope of Work:**
Ultrasonic Flow Measuring System for PTN

St. Lucie & Turkey Point Uprate Project
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule AE-7B

EXPLANATION: For all excuted contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (B)(c)]

COMPANY: FPL

Witness: Terry O. Jones
For the Year Ended 12/31/2010

DOCKET NO.: 100009-EI

1 Contract No.:
PO 116107

2 Major Task or Tasks Associated With:
Ultrasonic Flow Measuring
System

3 Vendor Identity:
Cameron Technologies

4 Vendor Affiliation (specify 'direct' or 'indirect'):
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor

5 Number of Vendors Solicited:
SSJ

6 Number of Bids Received:
SSJ

7 Brief Description of Selection Process:
SSJ

8 Dollar Value:
BPC

9 Contract Status:
Awarded

10 Term Begin:
9/29/2008

11 Term End:
Open

12 Nature and Scope of Work:
Ultrasonic Flow Measuring
System for PTN

St. Lucie & Turkey Point Uprate Project
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Schedule AE-7B

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

EXPLANATION: For all excuted contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity
vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value,
current contract status, the current term of the contract, and the current nature/scope of work.

[Section (B)(c)]

COMPANY: FPL

Witness: Terry O. Jones
For the Year Ended 12/31/2010

DOCKET NO.: 100009-EI

- 1 Contract No.:
PO # 4500521317
- 2 Major Task or Tasks Associated With:
Inductors
- 3 Vendor Identity:
Areva
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:
3
- 6 Number of Bids Received:
3
- 7 Brief Description of Selection Process:
Competitive Selection
- 8 Dollar Value:
[REDACTED]
- 9 Contract Status:
Active
- 10 Term Begin:
September 8, 2009
- 11 Term End:
Open
- 12 Nature and Scope of Work:
Supply of Inductors

St. Lucie & Turkey Point Uprate Project
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule AE-7B

[Section (B)(c)]

EXPLANATION: For all excuted contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FPL

Witness: Terry O. Jones

For the Year Ended 12/31/2010

DOCKET NO.: 100009-EI

- 1 **Contract No.:**
PO # 126248
- 2 **Major Task or Tasks Associated With:**
Replacement Transformer
Coolers
- 3 **Vendor Identity:**
ABB
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
3
- 6 **Number of Bids Received:**
1
- 7 **Brief Description of Selection Process:**
Competitive Selection,
Commercial and
Technical Evaluation
- 8 **Dollar Value:**
[REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
October 8, 2009
- 11 **Term End:**
Open
- 12 **Nature and Scope of Work:**
Replacement Transformer
Coolers

St. Lucie & Turkey Point Uprate Project
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule AE-7B

[Section (B)(c)]

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FPL

Witness: Terry O. Jones
For the Year Ended 12/31/2010

DOCKET NO.: 100009-EI

- 1 **Contract No.:**
PO # 126453
- 2 **Major Task or Tasks Associated With:**
Turbine Plant
Cooling Water
Heat Exchangers
- 3 **Vendor Identity:**
Joseph Dal
Corporation
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
3
- 6 **Number of Bids Received:**
3
- 7 **Brief Description of Selection Process:**
Competitive
Selection,
Commercial and
Technical
Evaluation
- 8 **Dollar Value:**
[REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
November 5, 2009
- 11 **Term End:**
Open
- 12 **Nature and Scope of Work:**
Supply Turbine
Plant Cooling
Water Heat
Exchangers

St. Lucie & Turkey Point Uprate Project
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule AE-7B

[Section (B)(c)]

EXPLANATION: For all excuted contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FPL

Witness: Terry O. Jones
For the Year Ended 12/31/2010

DOCKET NO.: 100009-EI

- 1 **Contract No.:**
PTN PO # 127881
- 2 **Major Task or Tasks Associated With:**
Procedure Writers
- 3 **Vendor Identity:**
Absolute Consulting
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor
- 5 **Number of Vendors Solicited:**
1
- 6 **Number of Bids Received:**
1
- 7 **Brief Description of Selection Process:**
SSJ
- 8 **Dollar Value:**
[REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
December 22, 2009
- 11 **Term End:**
Open
- 12 **Nature and Scope of Work:**
Procedure Writers

St. Lucie & Turkey Point Uprate Project
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule AE-7B


EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity [Section (B)(c)]
vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value,
current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FPL

Witness: Terry O. Jones
For the Year Ended 12/31/2010

DOCKET NO.: 100009-EI

- 1 **Contract No.:**
PO # 126227 (PTN)
- 2 **Major Task or Tasks Associated With:**
Feedwater Heater Instrumentation and DCS
- 3 **Vendor Identity:**
Invensys Systems Inc
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
1
- 6 **Number of Bids Received:**
1
- 7 **Brief Description of Selection Process:**
OEM
- 8 **Dollar Value:**
Total Dollar Value after each revision
as follows: Original order at [REDACTED]
R1 [REDACTED] R2 [REDACTED]
- 9 **Contract Status:**
Open
- 10 **Term Begin:**
13-Oct-09
- 11 **Term End:**
Open
- 12 **Nature and Scope of Work:**
Software Design, Development and Integrated System
Testing, Feedwater Heater Instrumentation DCS
Addition at PTN 3 & 4



**St. Lucie & Turkey Point Upgrade Project
Pre-Construction Costs and Carrying Costs on Construction Cost Balance**

Schedule P-7A

Estimated True-up Filing: All Contracts Executed in Excess of \$250,000

[Section 8](b)

EXPLANATION: For all executed contracts exceeding \$250,000, (including change orders), provide the contract number or identifier, status, original and current contract terms, original amount, amount expended as of the end of the prior year, amount expended in the year, estimated final contract amount, name of contractor and affiliations if any, method of selection including identification of justification documents, and a description of work.
Notes: Includes contracts through February 28, 2010. Does not include corporate blanket orders.

Witness: Terry G. Jones
For the Year Ended 12/31/2011

COMPANY: FPL
DOCKET NO.: 100009-E1

Line No.	Contract No.	Status of Contract	Original Term of Contract	Current Term of Contract	CONFIDENTIAL	CONFIDENTIAL	CONFIDENTIAL	CONFIDENTIAL	Name of Contractor (and Affiliation if any)	Method of Selection and Document ID	Work Description	
					(E)	(F)	(G)	(H)				
					Original Amount	Actual/ Estimate Expended as of Prior Year End (2010)	Estimate of amount to be Expended in Current Year (2011)	Estimated Final Contract Amount				
1	121869	Open	4/29/09 - open	4/29/09 - open	\$				AAF MCQUAY	Competitive	Supply Normal Containment Coolers and Testing Services (PTN)	
2	125068	Open	8/17/09 - open	8/17/09 - open	\$				BRV Construction	Competitive	EPU Warehouse (PTN)	
3	120769	Open	3/26/09 - open	3/26/09 - open	\$				Calvert Company Inc	Competitive	Iso Phase Bus Duct Coolers and Testing Services (PSL)	
4	124436	Open	7/17/09 - open	7/17/09 - open	\$				Calvert Company Inc	Competitive	Iso Phase Bus Duct Coolers, Installation, Demolition and Testing (PTN)	
5	121985	Open	4/24/09 - open	4/24/09 - open	\$				Flowserve Corp.	Competitive	Replacement Main Feedwater Pumps & Various Testing (PSL)	
6	123137	Open	5/28/09 - open	5/28/09 - open	\$				Flowserve Corp.	Competitive	Main Feedwater Isolation Valves and Testing Services (PTN)	
7	125454	Open	8/28/09 - open	8/28/09 - open	\$				Flowserve Corp.	Competitive	Replacement Heater Drain Pumps (PSL)	
8	122154	Open	4/27/09 - open	4/27/09 - open	\$				Siemens Energy Inc.	Competitive	Step-Up Transformer (PTN)	
9	119078	Open	1/26/09 - open	1/26/09 - open	\$				Westinghouse Electric Co.	OEM	NSSS Engineering Analysis and LAR (PTN)	
10	119653	Open	2/17/09 - open	2/17/09 - open	\$				Westinghouse Electric Co.	OEM	NSSS Engineering Analysis and LAR (PSL)	
11	121947	Open	4/24/09 - open	4/24/09 - open	\$				Westinghouse Electric Co.	OEM	New & Spent Fuel Criticality and Thermal Hydraulic Analysis (PTN)	
12	119670	Open	2/18/09 - open	2/18/09 - open	\$				Zachry Nuclear Engineering	Single Source	Project Engineering Support (PSL)	
13	115297	Open	8/27/08 - open	8/27/08 - open	\$				Areva	Single Source	RSG Design Review and LAR Work (PSL)	
14	115338	Open	8/27/08 - open	8/27/08 - open	\$				Areva	Single Source	RCS Design Review	
15	115351	Open	8/29/08 - open	8/29/08 - open	\$				SPX Corporation	OEM	Valve Rework (PTN)	
16	105353	Open	10/02/07 - open	10/02/07 - open	\$				Shaw Stone & Webster	Sole Source	Engineering Support	
17	117809	Open	12/02/08 - open	12/02/08 - open	\$				Bechtel	Competitive Bid	PTN-Eng. Proc. Const.	
18	116088	Open	09/29/08 - open	09/29/08 - open	\$				Siemens	Single Source	PSL - Low pressure turbine, exciter, exciter inst.	
19	117820	Open	12/02/08 - open	12/02/08 - open	\$				Bechtel	Competitive Bid	PSL-Eng. Proc. Const	
20	116090	Open	9/29/08 - open	9/29/08 - open	\$				Siemens	Single Source	PTN - Turbine, generator/exciter upgrades & inst.	
21	118328	Open	12/19/08 - open	12/19/08 - open	\$				TEI	Competitive Bid	PTN - Cond Tubes	
22	118206	Open	12/17/08 - open	12/17/08 - open	\$				TEI	Competitive Bid	PTN - MSR's	
23	118205	Open	12/17/08 - open	12/17/08 - open	\$				TEI	Competitive Bid	PSL - MRS's	
24	118241	Open	12/19/08 - open	12/19/08 - open	\$				TEI	Competitive Bid	PTN - FWH's	
25	112221	Open	4/22/08 - open	4/22/08 - open	\$				Shaw - Stone & Webster	Single Source	PSL Licensing engineering and BOP Spec Development	
26	112177	Open	4/22/08 - open	4/22/08 - open	\$				Shaw - Stone & Webster	Single Source	PTN Licensing engineering and BOP Spec Development	
27	117272	Open	11/13/08 - open	11/13/08 - open	\$				American Crane & Equip.	Single Source	PSL - Gantry Crane	
28	118224	Open	12/17/08 - open	12/17/08 - open	\$				TEI	Competitive Bid	PSL - FWH's	
29	115465	Open	9/03/08 - open	9/03/08 - open	\$				Proto-Power	Single Source	Engineering services	
30	118278	Open	12/19/08 - open	12/19/08 - open	\$				TEI	Competitive Bid	PSL - TCW-HX's	

1 2 3 4 5 6 7 8 9 10 11 12

①

St. Lucie & Turkey Point Uprate Project
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
Estimated True-up Filing: All Contracts Executed in Excess of \$250,000

[Section (b)(7)(C)]

Schedule P-7A

EXPLANATION: For all executed contracts exceeding \$250,000, (including change orders), provide the contract number or identifier, status, original and current contract terms, original amount, amount expended as of the end of the prior year, amount expended in the year, estimated final contract amount, name of contractor and affiliations if any, method of selection including identification of justification documents, and a description of work.
Notes: Includes contracts through February 28, 2010. Does not include corporate blanket orders.

Witness: Terry C. Jones
 For the Year Ended 12/31/2011


DOCKET NO.: 100009-EI

(A) (B) (C) (D) CONFIDENTIAL (E) CONFIDENTIAL (F) CONFIDENTIAL (G) CONFIDENTIAL (H) (I) (J) (K)

Line No.	Contract No.	Status of Contract	Original Term of Contract	Current Term of Contract	Original Amount	Actual/ Estimate Expended as of Prior Year End (2010)	Estimate of amount to be Expended in Current Year (2011)	Estimated Final Contract Amount	Name of Contractor (and Affiliation if any)	Method of Selection and Document ID	Work Description
31	105720	Open	9/12/07 - open	9/12/07 - open	\$ [REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	AREVA	Single Source	Neutronics Analysis
32	116796	Open	10/29/08 - open	10/29/08 - open	\$ [REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	Cameron	Single Source	PTN supply ultrasonic flow meter measuring system
33	116107	Open	9/29/08 - open	9/29/08 - open	\$ [REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	Cameron	Single Source	PSL supply ultrasonic flow meter measuring system
34	114114	Open	7/03/08 - open	7/03/08 - open	\$ [REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	Richard Sipos	Single Source	PSL - FM support - staff augmentation
35	115036	Open	8/14/08 - open	8/14/08 - open	\$ [REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	Babcock & Wilcox	Single Source	PSL - Steam gen. component design review
36	112228	Open	4/23/08 - open	04/23/08 - open	\$ [REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	Westinghouse	Single Source	PTN - Steam gen. services for moisture carryover
37	113030	Open	5/20/08 - open	5/20/08 - open	\$ [REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	FPL Seabrook	Single Source	FPLE personnel supporting FPL Uprates
38	115391	Open	8/29/08 - open	8/29/08 - open	\$ [REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	Numerical Applications Inc.	Single Source	Radiological Consequence Analysis for PSL
39	112987	Open	5/19/08 - open	5/19/08 - open	\$ [REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	Numerical Applications Inc.	Single Source	Radiological Analysis for PTN
40	4,501E+09	Open	9/08/09 - open	9/08/09 - open	\$ [REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	Areva	Competitive	Inductors (PTN)
41	125248	Open	10/06/09 - open	10/06/09 - open	\$ [REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	ABB	Competitive	Replacement Transformer Coolers - PSL
42	126453	Open	11/05/09 - open	11/05/09 - open	\$ [REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	Joseph Oat Corporation	Competitive	Cooling Water Heat Exchangers - PTN
43	127777	Open	12/08/09 - open	12/08/09 - open	\$ [REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	High Bridge	Single Source	Estimating Services (PTN)
44	127881	Open	12/22/09 - open	12/22/09 - open	\$ [REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	Abeokute Consulting	Single Source	Procedure Writers (PTN)
45	123762	Open	8/25/09 - open	8/25/09 - open	\$ [REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	Key Controls of Tampa	OEM	Control System Tuning and Dynamic Analysis (PTN)
46	118988	Open	01/22/09 - open	01/22/09 - open	\$ [REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	Holtec	Competitive	Fuel Storage Criticality and related analysis (PSL 2)
47	118563	Open	1/14/2009 - open	1/14/2009 - open	\$ [REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	Holtec	Competitive	Fuel Storage Criticality and related analysis (PSL 1)
48	118627	Open	7/26/09 - open	7/26/09 - open	\$ [REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	Western Services	Competitive	NSSS Simulator Reactor Core Model Upgrade (PSL)
49	118844	Open	01/15/09 - open	01/15/09 - open	\$ [REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	Western Services	Competitive	NSSS Simulator Reactor Core Model Upgrade (PTN)
50	126227	Open	10/13/08 - open	10/13/08 - open	\$ [REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	Invenys Systems Inc	OEM	Feedwater Heater Instrumentation DCS

1 2 3 4 5 6 7 8 9 10 11 12

2



St. Lucie & Turkey Point Uprate Project
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule P-7B

[Section (8)(c)]

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FPL

Witness: Terry O. Jones
For the Year Ended 12/31/2011

DOCKET NO.: 100009-EI

- 1 **Contract No.:**
PTN PO 121889
- 2 **Major Task or Tasks Associated With:**
Supply Eight
(8) Normal
- 3 **Vendor Identity:**
AAF MCQUAY
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
4
- 6 **Number of Bids Received:**
2
- 7 **Brief Description of Selection Process:**
Competitive
selection with
- 8 **Dollar Value:**
[REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
April 29, 2009
- 11 **Term End:**
July 2, 2011, plus warranty period
- 12 **Nature and Scope of Work:**
Supply Eight (8) Normal
Containment Coolers and
provide Testing Services

St. Lucie & Turkey Point Uprate Project
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule P-7B

[Section B)(c)]

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FPL

Witness: Terry O. Jones
For the Year Ended 12/31/2011

DOCKET NO.: 100009-EI

- 1 **Contract No.:**
PTN PO 125098
- 2 **Major Task or Tasks Associated With:**
EPU Project Storage
- 3 **Vendor Identity:**
BRV Construction
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
3
- 6 **Number of Bids Received:**
3
- 7 **Brief Description of Selection Process:**
Competitive selection with an technical and commercial evaluation process resulting in an
- 8 **Dollar Value:**
██████████
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
August 17, 2009
- 11 **Term End:**
May 4, 2010, plus warranty period
- 12 **Nature and Scope of Work:**
Design, Build, and Erect the PTN Warehouse

St. Lucie & Turkey Point Uprate Project
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule P-7B

[Section (b)(c)]

EXPLANATION: For all excuted contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FPL

Witness: Terry O. Jones
For the Year Ended 12/31/2011

DOCKET NO.: 100009-EI

1 **Contract No.:**
PSL PO 120789

2 **Major Task or Tasks Associated With:**
Replacement IsoPhase
Bus Duct Coolers

3 **Vendor Identity:**
Calvert Company Inc.

4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct*
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor

5 **Number of Vendors Solicited:**
4

6 **Number of Bids Received:**
1

7 **Brief Description of Selection Process:**
Competitive selection with an technical and commercial evaluation process resulting in an award to Calvert Company Inc.

8 **Dollar Value:**
[REDACTED]

9 **Contract Status:**
Active

10 **Term Begin:**
March 26, 2009

11 **Term End:**
December 1, 2011, plus warranty period

12 **Nature and Scope of Work:**
Replacement IsoPhase
Bus Duct Coolers.
Technical Installation
Support and Field Testing.

St. Lucie & Turkey Point Uprate Project
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule P-7B

[Section (B)(c)]

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FPL

Witness: Terry O. Jones
For the Year Ended 12/31/2011

DOCKET NO.: 100009-EI

- 1 **Contract No.:**
PTN PO 124436
- 2 **Major Task or Tasks Associated With:**
Replacement Isolated Phase BusDuct
- 3 **Vendor Identity:**
Calvert Company Inc.
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
3
- 6 **Number of Bids Received:**
3
- 7 **Brief Description of Selection Process:**
Competitive selection with an technical and commercial evaluation process resulting in an award to Calvert Company Inc.
- 8 **Dollar Value:**
[REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
July 17, 2009
- 11 **Term End:**
January 15, 2011, plus warranty period
- 12 **Nature and Scope of Work:**
Replacement Isolated Phase BusDuct, Demolition and Installation Services, Evaluation, Testing and Engineering

**St. Lucie & Turkey Point Uprate Project
Pre-Construction Costs and Carrying Costs on Construction Cost Balance**

Schedule P-7B

Estimated True-up Filing: All Contracts Executed In Excess of \$1,000,000

EXPLANATION: For all excuted contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (B)(c)]

COMPANY: FPL

Witness: Terry O. Jones

DOCKET NO.: 100009-EI

For the Year Ended 12/31/2011

- 1 **Contract No.:**
PSL PO 121985
- 2 **Major Task or Tasks Associated With:**
Replacement Main Feedwater Pumps
- 3 **Vendor Identity:**
Flowsolve Corp.
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
5
- 6 **Number of Bids Received:**
2
- 7 **Brief Description of Selection Process:**
Competitive selection with an technical and commercial evaluation process resulting in an award to Flowsolve Corp.
- 8 **Dollar Value:**
[REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
April 24, 2009
- 11 **Term End:**
January 2012, plus warranty period
- 12 **Nature and Scope of Work:**
Replacement Main Feedwater Pumps, spare parts and technical direction of installation.

St. Lucie & Turkey Point Uprate Project
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule P-7B

EXPLANATION: For all excuted contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (B)(c)]

COMPANY: FPL

Witness: Terry O. Jones
For the Year Ended 12/31/2011

DOCKET NO.: 100009-EI

- 1 **Contract No.:**
PTN PO 123137
- 2 **Major Task or Tasks Associated With:**
Main Feedwater Isolation Valves
- 3 **Vendor Identity:**
Flowsolve Corp.
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor
- 5 **Number of Vendors Solicited:**
3
- 6 **Number of Bids Received:**
3
- 7 **Brief Description of Selection Process:**
Competitive selection with an technical and commercial
- 8 **Dollar Value:**
[REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
May 28, 2009
- 11 **Term End:**
2011, plus warranty
- 12 **Nature and Scope of Work:**
Main Feedwater Isolation Valves, Technical Field Services, Testing, Engineering and Documentation

St. Lucie & Turkey Point Uprate Project
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule P-7B

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (8)(c)]

COMPANY: FPL

Witness: Terry O. Jones
For the Year Ended 12/31/2011

DOCKET NO.: 100009-EI

1 **Contract No.:**
PSL PO 125454

2 **Major Task or Tasks Associated With:**
Replacement Heater Drain Pumps

3 **Vendor Identity:**
Flowsolve Corp.

4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct

*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor

5 **Number of Vendors Solicited:**
3

6 **Number of Bids Received:**
3

7 **Brief Description of Selection Process:**
Competitive selection with an
technical and commercial

8 **Dollar Value:**
[REDACTED]

9 **Contract Status:**
Active

10 **Term Begin:**
August 28, 2009

11 **Term End:**
December 2011, plus warranty

12 **Nature and Scope of Work:**
Replacement Heater Drain Pumps,
Spare Heater, Technical Direction

St. Lucie & Turkey Point Uprate Project
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Schedule P-7B

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity [Section (B)(c)]
vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value,
current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FPL

Witness: Terry O. Jones
For the Year Ended 12/31/2011

DOCKET NO.: 100009-EI

- 1 **Contract No.:**
PTN PD 122154
- 2 **Major Task or Tasks Associated With:**
Step-Up Transformers
- 3 **Vendor Identity:**
Siemens Energy Inc.
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
2
- 6 **Number of Bids Received:**
2
- 7 **Brief Description of Selection Process:**
Competitive selection with an technical and commercial evaluation process resulting in an
- 8 **Dollar Value:**
[REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
April 27, 2009
- 11 **Term End:**
August 2011, plus warranty
- 12 **Nature and Scope of Work:**
Uprate Step-Up Transformers from 850 MVA to 970 MVA

St. Lucie & Turkey Point Uprate Project
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Schedule P-7B

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity [Section (8)(c)]
vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value,
current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FPL

DOCKET NO.: 100009-EI

Witness: Terry O. Jones
For the Year Ended 12/31/2011

1 Contract No.:
PTN PD 119078

2 Major Task or Tasks Associated With:
NSSS Engineering Evaluation and LAR Analysis for PTN Units 3 & 4

3 Vendor Identity:
Westinghouse Electric Co.

4 Vendor Affiliation (specify 'direct' or 'indirect'):
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor

5 Number of Vendors Solicited:
1

6 Number of Bids Received:
1

7 Brief Description of Selection Process:
OEM

8 Dollar Value:
Orig. [redacted] Rev 1 reduces to [redacted]
Rev 2 increase to [redacted] (current contract amount)

9 Contract Status:
Active

10 Term Begin:
January 26, 2009

11 Term End:
open

12 Nature and Scope of Work:
NSSS Engineering Evaluation
and LAR Analysis for PTN Units
3 & 4

St. Lucie & Turkey Point Uprate Project
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Schedule P-7B

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (B)(c)]

COMPANY: FPL

Witness: Terry O. Jones

DOCKET NO.: 100009-EI

For the Year Ended 12/31/2011

Contract No.:

PSL PO 119653

Major Task or Tasks Associated With:

NSSS Engineering Evaluation and LAR Analysis for PSL Units 1 & 2

Vendor Identity:

Westinghouse Electric Corp.

Vendor Affiliation (specify 'direct' or 'indirect'):

Direct

*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

Number of Vendors Solicited:

1

Number of Bids Received:

1

Brief Description of Selection Process:

OEM

Dollar Value:

Original [redacted] Rev. 1 reduces to [redacted] (current contract amount)

Contract Status:

Active

Term Begin:

February 17, 2009

Term End:

open

Nature and Scope of Work:

NSSS Engineering Evaluation and LAR Analysis for PSL Units 1 & 2

St. Lucie & Turkey Point Uprate Project
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Schedule P-7B

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity [Section (B)(c)]
vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value,
current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FPL

DOCKET NO.: 100009-EI

Witness: Terry O. Jones
For the Year Ended 12/31/2011

1 Contract No.:
PO 115297 (PSL)

2 Major Task or Tasks Associated With:
Design Review for LAR (Steam Generator and Reactor Head)

3 Vendor Identity:
AREVA

4 Vendor Affiliation (specify 'direct' or 'indirect'):
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

5 Number of Vendors Solicited:
1

6 Number of Bids Received:
1

7 Brief Description of Selection Process:
Single Source

8 Dollar Value:
Total Dollar Value after execution of each
revision is as follows: Rev. 0 [redacted] Rev. 1 [redacted]
Rev. 2 [redacted] Rev. 3 [redacted] Rev. 4 [redacted]
Rev. 5 [redacted] Rev. 6 [redacted] Rev. 7 [redacted]

9 Contract Status:
Active

10 Term Begin:
27-Aug-08

11 Term End:
open

12 Nature and Scope of Work:
Design Review for LAR
(Steam Generator and
Reactor Head)

Extended Power Uprate
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Schedule P-7B

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (8)(e)]

COMPANY: FPL

Witness: Terry O. Jones
For the Year Ended 12/31/2011

DOCKET NO.: 100009-EI

- 1 Contract No.:
PO 115338
- 2 Major Task or Tasks Associated With:
Engineering Analysis
- 3 Vendor Identity:
AREVA
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:
1
- 6 Number of Bids Received:
1
- 7 Brief Description of Selection Process:
Single Source
- 8 Dollar Value:
Total Dollar Value after execution of each revision is as follows: Rev. 0, Rev 2, Rev 3, Rev 6, Rev 7, Rev 8, Rev 9
- 9 Contract Status:
Active
- 10 Term Begin:
August 27, 2008
- 11 Term End:
open
- 12 Nature and Scope of Work:
Design review for the Reactor Coolant system, Control Rod Mechanism, EMA, CFD and BMA

**St. Lucie & Turkey Point Uprate Project
Pre-Construction Costs and Carrying Costs on Construction Cost Balance**

Schedule P-7B

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity [Section (8)(c)]
vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value,
current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FPL

Witness: Terry D. Jones
For the Year Ended 12/31/2011

DOCKET NO.: 100009-EI

- 1 **Contract No.:**
PO # 105353
- 2 **Major Task or Tasks Associated With:**
Initial BOP Scoping Support for EPU
- 3 **Vendor Identity:**
Shaw Stone & Webster
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor
- 5 **Number of Vendors Solicited:**
1
- 6 **Number of Bids Received:**
1
- 7 **Brief Description of Selection Process:**
Sole Source
- 8 **Dollar Value:**
Total Dollar Value after execution of
each revision is as follows: R0
R1 R2
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
October 2, 2007
- 11 **Term End:**
Open
- 12 **Nature and Scope of Work:**
BOP Scoping Support (engineering) for the EPU Project

St. Lucie & Turkey Point Uprate Project
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Schedule P-7B

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (8)(c)]

COMPANY: FPL

Witness: Terry O. Jones

DOCKET NO.: 100009-EI

For the Year Ended 12/31/2011

- 1 **Contract No.:**
PSL PO-117820
PTN PO 117809
- 2 **Major Task or Tasks Associated With:**
Provide Engineering, Procurement and Construction Services for PSL and PTN
- 3 **Vendor Identity:**
Bechtel
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
6
- 6 **Number of Bids Received:**
5
- 7 **Brief Description of Selection Process:**
Bidders were evaluated against predetermined technical and commercial
- 8 **Dollar Value:**
PSL [REDACTED]
PTN [REDACTED] (current contract amount)
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
PSL PO-117820 December 2, 2008
PTN PO 117809 December 2, 2008
- 11 **Term End:**
PSL & PTN 12/31/12
- 12 **Nature and Scope of Work:**
Bechtel's scope includes project management, design engineering, procurement and material handling services, work order planning, construction/implementation, project controls, quality assurance, quality control, radiation protection (alarms), safety, security interface and other services as designated in the Contract documents.

**St. Lucie & Turkey Point Uprate Project
Pre-Construction Costs and Carrying Costs on Construction Cost Balance**

Schedule P-7B

Estimated True-up Filing: All Contracts Executed In Excess of \$1,000,000

EXPLANATION: For all excuted contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (8)(c)]

COMPANY: FPL

Witness: Terry O. Jones

For the Year Ended 12/31/2011

DOCKET NO.: 100009-EI

- 1 **Contract No.:**
PC # 116088
- 2 **Major Task or Tasks Associated With:**
Turbine/Generator Uprate
- 3 **Vendor Identity:**
Siemens Power
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
SSJ
- 6 **Number of Bids Received:**
SSJ
- 7 **Brief Description of Selection Process:**
SSJ
- 8 **Dollar Value:**
BPO [REDACTED] (current contract amount)
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
9/29/2008
- 11 **Term End:**
3/31/2013
- 12 **Nature and Scope of Work:**
Engineering, Parts and Installation for PSL Turbine/Generator Uprate

St. Lucie & Turkey Point Uprate Project
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Estimated True-up Filing: All Contracts Executed In Excess of \$1,000,000

Schedule P-7B

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

(Section (B)(c))

COMPANY: FPL

Witness: Terry O. Jones
For the Year Ended 12/31/2011

DOCKET NO.: 100009-EI

- 1 **Contract No.:**
PO # 116090
- 2 **Major Task or Tasks Associated With:**
PTN Turbine Generator Uprate
- 3 **Vendor Identity:**
Siemens Power
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
SSJ
- 6 **Number of Bids Received:**
SSJ
- 7 **Brief Description of Selection Process:**
SSJ
- 8 **Dollar Value:**
[REDACTED] (current contract amount)
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
9/29/2008
- 11 **Term End:**
3/31/2013
- 12 **Nature and Scope of Work:**
PTN Engineering, Parts and Installation for Turbine/Generator Uprate

St. Lucie & Turkey Point Uprate Project
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule P-7B

[Section (B)(c)]

EXPLANATION: For all excuted contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FPL

Witness: Terry O. Jones
For the Year Ended 12/31/2011

DOCKET NO.: 100009-EI

- 1 **Contract No.:**
PO # 118328
- 2 **Major Task or Tasks Associated With:**
PTN Condenser Tube
Bundles for Unit 3 & 4
- 3 **Vendor Identity:**
Thermal Engineering
International (USA) Inc.
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor
- 5 **Number of Vendors Solicited:**
3
- 6 **Number of Bids Received:**
3
- 7 **Brief Description of Selection Process:**
The evaluation process
included technical and
commercial clarifications with
award made to TEI as the
total evaluated low bidder.
- 8 **Dollar Value:**
Original Contract [REDACTED] R1 Changed
Dollar Value to [REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
12/19/2008
- 11 **Term End:**
3-1-2011 plus warranty period
- 12 **Nature and Scope of Work:**
PTN Condenser Tube
Bundles with Unit 3 delivery 6-
1-10 and Unit 4 delivery 12-1-
10

St. Lucie & Turkey Point Uprate Project
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule P-7B

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity [Section (B)(c)]
vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value,
current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FPL

Witness: Terry O. Jones
For the Year Ended 12/31/2011

DOCKET NO.: 100009-EI

- 1 **Contract No.:**
PO # 118206
- 2 **Major Task or Tasks Associated With:**
PTN MSR's for Units 3 & 4
- 3 **Vendor Identity:**
Thermal Engineering International (USA) Inc.
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
3
- 6 **Number of Bids Received:**
2
- 7 **Brief Description of Selection Process:**
The evaluation process included technical and commercial clarifications with award made to TEI as the total evaluated low bidder.
- 8 **Dollar Value:**
[REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
12/17/2008
- 11 **Term End:**
9-1-12 plus warranty period
- 12 **Nature and Scope of Work:**
PTN MSR's with 12-1-11 delivery for Units 3 & 6-1-12 delivery for Unit 4

St. Lucie & Turkey Point Uprate Project
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule P-7B

[Section (8)(c)]

EXPLANATION: For all excuted contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FPL

Witness: Terry D. Jones
For the Year Ended 12/31/2011

DOCKET NO.: 100009-EI

- 1 **Contract No.:**
PC # 118205
- 2 **Major Task or Tasks Associated With:**
PSL MSR's for Units 1 & 2
- 3 **Vendor Identity:**
Thermal Engineering International
(USA) Inc.
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
3
- 6 **Number of Bids Received:**
2
- 7 **Brief Description of Selection Process:**
The evaluation process included technical and commercial clarifications with award made to TEI as the total evaluated low bidder.
- 8 **Dollar Value:**
Total Dollar Value after execution of each revision is as follows: Rev 0 [REDACTED] Rev 3 [REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
12/17/2008
- 11 **Term End:**
10-1-11 plus warranty period
- 12 **Nature and Scope of Work:**
PSL MSR's with 7-1-11 delivery for Units 1 & 8-1-10 delivery for Unit 2

St. Lucie & Turkey Point Uprate Project
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule P-7B

[Section (8)(c)]

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FPL

Witness: Terry O. Jones

For the Year Ended 12/31/2011

DOCKET NO.: 100009-EI

- 1 **Contract No.:**
PO # 118241
- 2 **Major Task or Tasks Associated With:**
PTN Feedwater Heaters for Units 3 &
4
- 3 **Vendor Identity:**
Thermal Engineering International
(USA) Inc.
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
4
- 6 **Number of Bids Received:**
3
- 7 **Brief Description of Selection Process:**
The evaluation process included
technical and commercial
clarifications with award made to TEI
as the total evaluated low bidder.
- 8 **Dollar Value:**
[REDACTED] (current contract amount)
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
12/19/2008
- 11 **Term End:**
3-1-11 plus warranty period
- 12 **Nature and Scope of Work:**
PTN Feedwater Heaters with 6-1-10
delivery for Unit 3 and 12-1-10
delivery for Unit 4

St. Lucie & Turkey Point Uprate Project
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule P-7B

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (8)(c)]

COMPANY: FPL

Witness: Terry O. Jones
For the Year Ended 12/31/2011

DOCKET NO.: 100009-EI

- 1 **Contract No.:**
PO # 112221
- 2 **Major Task or Tasks Associated With:**
Engineering Services
- 3 **Vendor Identity:**
Shaw Stone & Webster
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
SSJ
- 6 **Number of Bids Received:**
SSJ
- 7 **Brief Description of Selection Process:**
SSJ
- 8 **Dollar Value:**
Total Dollar Value after execution of each revision is as follows: BPO Rev 0 Max Value [REDACTED]
Rev. 4 Max Value [REDACTED]
Rev. 7 Max Value [REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
4/22/2008
- 11 **Term End:**
12/31/2012
- 12 **Nature and Scope of Work:**
PSL BOP Engineering

St. Lucie & Turkey Point Uprate Project
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule P-7B

[Section (B)(c)]

EXPLANATION: For all excuted contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FPL

Witness: Terry O. Jones
For the Year Ended 12/31/2011

DOCKET NO.: 100009-EI

- 1 **Contract No.:**
PO # 112177
- 2 **Major Task or Tasks Associated With:**
Engineering Services
- 3 **Vendor Identity:**
Shaw Stone &
Webster
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
SSJ
- 6 **Number of Bids Received:**
SSJ
- 7 **Brief Description of Selection Process:**
SSJ
- 8 **Dollar Value:**
Total Dollar Value after execution of
each revision is as follows: BPO
112177, established in the amount of
5, Rev 2 Rev
5
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
5/2/2008
- 11 **Term End:**
open
- 12 **Nature and Scope of Work:**
Engineering for the
PSL Uprate Project

St. Lucie & Turkey Point Uprate Project
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule P-7B

[Section (B)(c)]

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FPL

Witness: Terry O. Jones
For the Year Ended 12/31/2011

DOCKET NO.: 100009-EI

- 1 Contract No.:
PD 117272
- 2 Major Task or Tasks Associated With:
Gantry crane repair/modification
- 3 Vendor Identity:
American Crane & Equip.
- 4 Vendor Affiliation (specify 'direct' or 'indirect'):
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:
1
- 6 Number of Bids Received:
1
- 7 Brief Description of Selection Process:
Sole Source/OEM
- 8 Dollar Value:
Total Dollar Value after execution of each revision is as follows: Rev 0 [redacted] Rev 1 [redacted] Rev 2 [redacted] Rev 3 [redacted]
- 9 Contract Status:
Active
- 10 Term Begin:
11/13/2008
- 11 Term End:
12/31/2010
- 12 Nature and Scope of Work:
Complete modification of Unit 1 crane and update of electrical components for Unit 2 crane

St. Lucie & Turkey Point Uprate Project
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule P-7B

[Section (8)(c)]

EXPLANATION: For all excuted contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FPL

Witness: Terry O. Jones
For the Year Ended 12/31/2011

DOCKET NO.: 100009-EI

1 Contract No.:
PO #118224

2 Major Task or Tasks Associated With:
PSL Feedwater Heaters for Units 1 &
2

3 Vendor Identity:
Thermal Engineering International
(USA) Inc.

4 Vendor Affiliation (specify 'direct' or 'indirect'):
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor

5 Number of Vendors Solicited:
4

6 Number of Bids Received:
3

7 Brief Description of Selection Process:
The evaluation process included technical and commercial clarifications with award made to TEI as the total evaluated low bidder.

8 Dollar Value:
Total Dollar Value after execution of each revision is as follows: Rev 0
Rev 1 [REDACTED] Rev 3

9 Contract Status:
Active

10 Term Begin:
12/17/2008

11 Term End:
open

12 Nature and Scope of Work:
PSL Feedwater Heaters with 12-1-08 delivery for Units 1 & 6-1-10 delivery for Unit 2

St. Lucie & Turkey Point Uprate Project
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Schedule P-7B

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

EXPLANATION: For all excuted contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (B)(c)]

COMPANY: FPL

Witness: Terry O. Jones
For the Year Ended 12/31/2011

DOCKET NO.: 100009-EI

- 1 **Contract No.:**
PO # 115465
- 2 **Major Task or Tasks Associated With:**
Eng. Services for NSSS,
BOP & Licensing Activities
- 3 **Vendor Identity:**
Proto-Power
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor
- 5 **Number of Vendors Solicited:**
SSJ
- 6 **Number of Bids Received:**
SSJ
- 7 **Brief Description of Selection Process:**
SSJ
- 8 **Dollar Value:**
[REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
9/3/2008
- 11 **Term End:**
Open
- 12 **Nature and Scope of Work:**
PTN Eng. Services for
NSSS, BOP and Licensing
Activities.

St. Lucie & Turkey Point Uprate Project
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule P-7B

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (B)(c)]

COMPANY: FPL

Witness: Terry O. Jones
For the Year Ended 12/31/2011

DOCKET NO.: 100009-EI

1 **Contract No.:**

PC # 118278

2 **Major Task or Tasks Associated With:**

PSL Heat Exchangers for Units 1 & 2

3 **Vendor Identity:**

Thermal Engineering International (USA)
Inc.

4 **Vendor Affiliation (specify 'direct' or 'indirect'):**

Direct

*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

5 **Number of Vendors Solicited:**

4

6 **Number of Bids Received:**

3

7 **Brief Description of Selection Process:**

The evaluation process included technical and commercial clarifications with award made to TEI as the total evaluated low bidder.

8 **Dollar Value:**

Total Dollar Value after execution of each revision is as follows: Rev 1 [REDACTED]
Rev 2 [REDACTED] Rev 3 [REDACTED]

9 **Contract Status:**

Active

10 **Term Begin:**

12/19/2008

11 **Term End:**

Open

12 **Nature and Scope of Work:**

PSL Heat Exchangers with 12-1-09 delivery for Units 1 & 6-1-10 delivery for Unit 2

St. Lucie & Turkey Point Uprate Project
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule P-7B

EXPLANATION: For all excuted contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (8)(c)]

COMPANY: FPL

Witness: Terry O. Jones
For the Year Ended 12/31/2011

DOCKET NO.: 100009-EI

1 **Contract No.:**
PO # 105720

2 **Major Task or Tasks Associated With:**
PSL Fuels Study

3 **Vendor Identity:**
Areva

4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct

*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.

5 **Number of Vendors Solicited:**
SSJ

6 **Number of Bids Received:**
SSJ

7 **Brief Description of Selection Process:**
SSJ

8 **Dollar Value:**
Original Order was issued at [REDACTED]
A series of purchase order revisions (revisions 1 -14) have resulted in a revised dollar value of [REDACTED]

9 **Contract Status:**
Active

10 **Term Begin:**
9/12/2007

11 **Term End:**
open

12 **Nature and Scope of Work:**
Fuels Performance Study and Analysis

St. Lucie & Turkey Point Uprate Project
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule P-7B

[Section (8)(c)]

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FPL

Witness: Terry O. Jones

For the Year Ended 12/31/2011

DOCKET NO.: 100009-EI

- 1 **Contract No.:**
PO# 116796
- 2 **Major Task or Tasks Associated With:**
Ultrasonic Flow Measuring System
- 3 **Vendor Identity:**
Cameron Technologies
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor
- 5 **Number of Vendors Solicited:**
SSJ
- 6 **Number of Bids Received:**
SSJ
- 7 **Brief Description of Selection Process:**
SSJ
- 8 **Dollar Value:**
BPC [REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
10/29/2008
- 11 **Term End:**
7/31/2012
- 12 **Nature and Scope of Work:**
Ultrasonic Flow Measuring System for PTN

154

**St. Lucie & Turkey Point Uprate Project
Pre-Construction Costs and Carrying Costs on Construction Cost Balance**

Schedule P-7B

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (8)(c)]

COMPANY: FPL

Witness: Terry D. Jones
For the Year Ended 12/31/2011

DOCKET NO.: 100009-EI

- 1 **Contract No.:**
PO 116107

- 2 **Major Task or Tasks Associated With:**
Ultrasonic Flow Measuring System

- 3 **Vendor Identity:**
Cameron Technologies

- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor

- 5 **Number of Vendors Solicited:**
SSJ

- 6 **Number of Bids Received:**
SSJ

- 7 **Brief Description of Selection Process:**
SSJ

- 8 **Dollar Value:**
BPC

- 9 **Contract Status:**
Awarded

- 10 **Term Begin:**
9/29/2006

- 11 **Term End:**
Open

- 12 **Nature and Scope of Work:**
Ultrasonic Flow Measuring System for PTN

St. Lucie & Turkey Point Uprate Project
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule P-7B

EXPLANATION: For all excuted contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (8)(c)]

COMPANY: FPL

Witness: Terry O. Jones
For the Year Ended 12/31/2011

DOCKET NO.: 100009-EI

- 1 **Contract No.:**
PO # 4500521317
- 2 **Major Task or Tasks Associated With:**
Inductors
- 3 **Vendor Identity:**
Areva
- 4 **Vendor Affiliation (specify 'direct' or 'indirect');**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor
- 5 **Number of Vendors Solicited:**
3
- 6 **Number of Bids Received:**
3
- 7 **Brief Description of Selection Process:**
Competitive Selection
- 8 **Dollar Value:**
[REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
September 8, 2009
- 11 **Term End:**
Open
- 12 **Nature and Scope of Work:**
Supply of Inductors

St. Lucie & Turkey Point Uprate Project
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule P-7B

[Section (B)(c)]

EXPLANATION: For all excuted contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FPL

Witness: Terry O. Jones
For the Year Ended 12/31/2011

DOCKET NO.: 100009-EI

- 1 **Contract No.:**
PO # 126248
- 2 **Major Task or Tasks Associated With:**
Replacement Transformer
Coolers
- 3 **Vendor Identity:**
ABB
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor
- 5 **Number of Vendors Solicited:**
3
- 6 **Number of Bids Received:**
1
- 7 **Brief Description of Selection Process:**
Competitive Selection,
Commercial and
Technical Evaluation
- 8 **Dollar Value:**
[REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
October 8, 2009
- 11 **Term End:**
Open
- 12 **Nature and Scope of Work:**
Replacement Transformer
Coolers

St. Lucie & Turkey Point Uprate Project
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Schedule P-7B

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (B)(c)]

COMPANY: FPL

Witness: Terry O. Jones

DOCKET NO.: 100009-EI

For the Year Ended 12/31/2011

- 1 **Contract No.:**
PO # 126453
- 2 **Major Task or Tasks Associated With:**
Turbine Plant
Cooling Water
Heat Exchangers
- 3 **Vendor Identity:**
Joseph Oat
Corporation
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
3
- 6 **Number of Bids Received:**
3
- 7 **Brief Description of Selection Process:**
Competitive
Selection,
Commercial and
Technical
Evaluation
- 8 **Dollar Value:**
[REDACTED]
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
November 5, 2009
- 11 **Term End:**
Open
- 12 **Nature and Scope of Work:**
Supply Turbine
Plant Cooling
Water Heat
Exchangers

St. Lucie & Turkey Point Uprate Project
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule P-7B

[Section (B)(c)]

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FPL

Witness: Terry O. Jones
For the Year Ended 12/31/2011

DOCKET NO.: 100009-EI

- 1 **Contract No.:**
PTN PO # 127881
- 2 **Major Task or Tasks Associated With:**
Procedure Writers
- 3 **Vendor Identity:**
Absokute Consulting
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):**
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 **Number of Vendors Solicited:**
1
- 6 **Number of Bids Received:**
1
- 7 **Brief Description of Selection Process:**
SSJ
- 8 **Dollar Value:**
██████████
- 9 **Contract Status:**
Active
- 10 **Term Begin:**
December 22, 2009
- 11 **Term End:**
Open
- 12 **Nature and Scope of Work:**
Procedure Writers

St. Lucie & Turkey Point Uprate Project
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule P-7B

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity, vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.


[Section 8)(c)]

COMPANY: FPL

Witness: Terry O. Jones
For the Year Ended 12/31/2011

DOCKET NO.: 100009-EI

- 1 Contract No.:
PO # 126227 (PTN)
- 2 Major Task or Tasks Associated With:
Feedwater Heater Instrumentation and DCS
- 3 Vendor Identity:
Invensys Systems Inc
- 4 Vendor Affiliation (specify "direct" or "indirect"):
Direct
*This indicates the contractual arrangement. FPL has no direct or indirect corporate affiliation with the vendor.
- 5 Number of Vendors Solicited:
1
- 6 Number of Bids Received:
1
- 7 Brief Description of Selection Process:
OEM
- 8 Dollar Value:
Total Dollar Value after each revision
as follows: Original order at [REDACTED].
R1 [REDACTED], R2 [REDACTED].
- 9 Contract Status:
Open
- 10 Term Begin:
10/13/2009
- 11 Term End:
Open
- 12 Nature and Scope of Work:
Software Design, Development and Integrated
System Testing, Feedwater Heater Instrumentation
DCS Addition at PTN 3 & 4



Turkey Point Units 6&7
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
Estimated True-up Filing All Contracts Executed in Excess of \$250,000

Schedule AE-7A

EXPLANATION: For all executed contracts exceeding \$250,000, (including change orders), provide the contract number or identifier, status, original and current contract terms, original amount, amount expended as of the end of the prior year, amount expended in the year, estimated final contract amount, name of contractor and affiliates if any, method of selection including identification of justification documents, and a description of work.

(Section 8)(c)

COMPANY: FPL

Witness: Steven D. Scroggs
 For the Year Ended 12/31/2010

DOCKET NO.: 100009-EI

Line No.	Contract No.	Status of Contract	Original Term of Contract	Current Term of Contract	Confidential			Estimated Contract Amount	Name of Contractor (and Affiliation if any)	Method of Selection and Document ID	Work Description
					(E)	(F)	(G)				
					Original Amount	Actual Expended as of Prior Year End (2009)	Estimate of amount to be Expended in Current Year (2010)				
1	4900385492	Open-COF20	2011	2011					Bechtel Power Corp	Comp Bid/ Single Source/ Predetermined Source	Engineering Services to Support Preparation of COLA and SCA and Response to post-submittal RA's.
2	4900484639	Open-COF3	2011	2011					Westinghouse Electric Co	Single Source/ Predetermined Source	Engineering Services to Support Preparation of COLA and Response to post-submittal RA's.
3	4900421409	Open-COF4	2009	2010					Ecological Associates	Single Source	Aquatic biological characterization and assessment - Sea gull Survey & Report
4	4900425757	Open-COF2	2008	2010					HDR Engineering, Inc.	Comp Bid/ Single Source	Conceptual Engineering of Cooling Water Supply and
5	4900430634	Open	2011	2011					Electric Power Research Institute	Single Source	Advanced Nuclear Technology; Near term deployment of Advanced Light Water Reactors
6	4900443122	Open - Cof1	2009	2010					See Metrics, Inc.	Single Source	Environmental Consulting Services
7	4900517182	Open	2009	2010					McNabb Hydrogeologic Consulting Inc.	Single Source	Turkey Point 6&7 Post SCA Submittal and UIC Licensing Support
8	4900518168	Open	2009	2010					Chalder Associates Inc.	Single Source	Turkey Point 6&7 Post SCA Submittal Support
9	4900518167	Open-COF1	2009	2010					Environmental Consulting and Technology Inc.	Single Source/ Predetermined Source	Turkey Point 6&7 SCA Support
10	4900526448	Open	2009	2011					McNabb Hydrogeologic Consulting Inc.	Comp Bid	Turkey Point 6&7 UIC Subject Matter Expert Support
11	4900492222	Open - COF2	2009	2011					Jefferson Wells International	Comp Bid/ Single Source	New Nuclear audit

1 2 3 4 5 6 7 8 9 10 11 12

①



Turkey Point Units 6&7
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule AE-7B

[Section (8)(c)]

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

COMPANY: FPL

Witness: Steven D. Scroggs
For the Year Ended 12/31/2010

DOCKET NO.: 100009-EI

- 1 **Contract No.:** 4500395492
- 2 **Major Task or Tasks Associated With:** COLA and SCA preparation and support
- 3 **Vendor Identity:** Bachtel Power Corporation
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):** Direct
- 5 **Number of Vendors Solicited:** Two
- 6 **Number of Bids Received:** Two
- 7 **Brief Description of Selection Process:** Initial selection-Competitive Bid; Change Orders as either Single Source or Predetermined Source
- 8 **Dollar Value:** ██████████
- 9 **Contract Status:** Open- thru CO#20
- 10 **Term Begin:** 2007
- 11 **Term End:** 2011
- 12 **Nature and Scope of Work:** Engineering Services to Support Preparation of COLA and SCA, including post-submittal support for RAI responses

①

Turkey Point Units 6&7
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Schedule AE-7B

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (8)(c)]

COMPANY: FPL

Witness: Steven D. Scroggs
For the Year Ended 12/31/2010

DOCKET NO.: 100009-EI

- 1 **Contract No.:** 4500518160
- 2 **Major Task or Tasks Associated With:** Post SCA Submittal support
- 3 **Vendor Identity:** Golder Associates, Inc.
- 4 **Vendor Affiliation (specify 'direct' or 'indirect');** Direct
- 5 **Number of Vendors Solicited:** One
- 6 **Number of Bids Received:** One
- 7 **Brief Description of Selection Process:** Single Source Award
- 8 **Dollar Value:** [REDACTED]
- 9 **Contract Status:** Open
- 10 **Term Begin:** 2009
- 11 **Term End:** 2010
- 12 **Nature and Scope of Work:** Post SCA Submittal support

Turkey Point Units 6&7
Pre-Construction Costs and Carrying Costs on Construction Cost Balance

Schedule AE-7B

Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (8)(c)]

COMPANY: FPL

Witness: Steven D. Scroggs
For the Year Ended 12/31/2010

DOCKET NO.: 100009-EI

- 1 **Contract No.:** 4500518167
- 2 **Major Task or Tasks Associated With:** SCA Support
- 3 **Vendor Identity:** Environmental Consulting & Technology, Inc.
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):** Direct
- 5 **Number of Vendors Solicited:** One
- 6 **Number of Bids Received:** One
- 7 **Brief Description of Selection Process:** Initial Selection-Single Source Award; Change Orders as Predetermined Source
- 8 **Dollar Value:** ██████████
- 9 **Contract Status:** Open- thru CD#1
- 10 **Term Begin:** 2009
- 11 **Term End:** 2010
- 12 **Nature and Scope of Work:** SCA Support

3



Turkey Point Units 6&7
Pro-Construction Costs and Carrying Costs on Construction Cost Balance
Estimated True-up Filing: All Contracts Executed in Excess of \$250,000

Schedule P-7A

EXPLANATION: For all executed contracts exceeding \$250,000, (including change orders), provide the contract number or identifier, status, original and current contract terms, original amount, amount expended as of the end of the prior year, amount expended in the year, estimated final contract amount, name of contractor and affiliations if any, method of selection including identification of justification documents, and a description of work.

[Section (B)(6)]

COMPANY: FLORIDA POWER & LIGHT COMPANY

Witness: Steven D. Scroggs

DOCKET NO.: 100009-EI

For the Year Ended 12/31/2011

(A)	(B)	(C)	(D)	(E)	(F)	(G)	(H)	(I)	(J)	(K)	
Line No.	Contract No.	Status of Contract	Original Term of Contract	Current Term of Contract	Confidential Original Amount	Confidential Actual/ Estimate Expended as of Prior Year End (2010)	Confidential Estimate of amount to be Expended in Current Year (2011)	Confidential Estimated Contract Amount	Name of Contractor (and Affiliation if any)	Method of Selection and Document ID	Work Description
1	4500395482	Open- CO#20	2011	2011	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	Bechtel Power Corp	Comp Bid/ Single Source/ Predetermined Source	Engineering Services to Support Preparation of COLA and SCA and Response to post-submittal RAI's.
2	4500404638	Open- CO#3	2011	2011	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	Westinghouse Electric Co	Sole Source/ Predetermined Source	Engineering Services to Support Preparation of COLA and Response to post-submittal RAI's.
3	4500430034	Open	2011	2011	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	Electric Power Research Institute	Single Source	Advanced Nuclear Technology; Near term deployment of Advanced Light Water Reactors.
4	4500536449	Open	2009	2011	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	McNabb Hydrogeologic Consulting Inc	Comp Bid	Turkey Point 6&7 UIC Subject Matter Expert Support.

1 2 3 4 5 6 7 8 9 10 11 12

(1)



Turkey Point Units 6&7
Pre-Construction Costs and Carrying Costs on Construction Cost Balance
Estimated True-up Filing: All Contracts Executed in Excess of \$1,000,000

Schedule P-7B

EXPLANATION: For all executed contracts exceeding \$1,000,000, including change orders, provide the contract number or identifier, major tasks, vendor identity vendor affiliation if any, number of vendors solicited, number of bids received, brief description of vendor selection process, current dollar value, current contract status, the current term of the contract, and the current nature/scope of work.

[Section (8)(c)]

COMPANY: FLORIDA POWER & LIGHT COMPANY

Witness: Steven D. Scroggs

DOCKET NO.: 100009-E1

For the Year Ended 12/31/2011

- 1 **Contract No.:** 4500395482
- 2 **Major Task or Tasks Associated With:** COLA and SCA preparation and support
- 3 **Vendor Identity:** Bechtel Power Corporation
- 4 **Vendor Affiliation (specify 'direct' or 'indirect'):** Direct
- 5 **Number of Vendors Solicited:** Two
- 6 **Number of Bids Received:** Two
- 7 **Brief Description of Selection Process:** Initial selection-Competitive Bid; Change Orders as either Single Source or Predetermined Source
- 8 **Dollar Value:** ██████████
- 9 **Contract Status:** Open- thru CO#20
- 10 **Term Begin:** 2007
- 11 **Term End:** 2011
- 12 **Nature and Scope of Work:** Engineering Services to Support Preparation of COLA and SCA, including post-submittal support for RAI responses

(1)




EXHIBIT C

Exhibit C

Company: Florida Power and Light Company
Title: List of Confidential Documents for the May 3, 2010 Filing
Docket No. 100009-EI

Document	Description	No. of Pages	Conf. Y/N	Line No./Col. No.	Florida Statute 366.093 (3) Subsection	Affiant
1	Schedule AE-7A: 2010 Construction Costs and Carrying Costs on Construction Cost Balance, Contracts Executed, Extended Power Update (Exhibit TOJ-14)	2	Y	Pages 1-2 Columns 6-9	(d), (e)	Terry O. Jones
2	Schedule AE-7B: 2010 Construction Costs and Carrying Costs on Construction Cost Balance, Contract Executed Details, Extended Power Update (Exhibit TOJ-14)	34	Y	Pages 1-34 Line 8	(d), (e)	Terry O. Jones
3	Schedule P-7A: Construction Costs and Carrying Costs on Construction Cost Balance, Contracts Executed, Extended Power Update (Exhibit TOJ-14)	2	Y	Pages 1-2 Columns 6-9	(d), (e)	Terry O. Jones
4	Schedule P-7B: Construction Costs and Carrying Costs on Construction Cost Balance, Contracts Executed Details, Extended Power Update (Exhibit TOJ-14)	34	Y	Pages 1-34 Line 8	(d), (e)	Terry O. Jones
5	Schedule AE-7A: 2010 Preconstruction Costs and Carrying Costs on	1	Y	Page 1 Columns 6-9	(d), (e)	Steven D. Scroggs

Document	Description	No. of Pages	Conf. Y/N	Line No./Col. No.	Florida Statute 366.093 (3) Subsection	Affiant
	Construction Cost Balance, Contracts Executed, New Nuclear (Exhibit SDS-9)					
6	Schedule AE-7B: 2010 Preconstruction Costs and Carrying Costs on Construction Cost Balance, Contracts Executed Details, New Nuclear (Exhibit SDS-9)	3	Y	Pages 1-3 Line 8	(d), (e)	Steven D. Scroggs
7	Schedule P-7A: Preconstruction Costs and Carrying Costs on Construction Cost Balance, Contracts Executed, New Nuclear (Exhibit SDS-9)	1	Y	Page 1 Columns 6-9	(d), (e)	Steven D. Scroggs
8	Schedule P-7B: Preconstruction Costs and Carrying Costs on Construction Cost Balance, Contracts Executed Details, New Nuclear (Exhibit SDS-9)	1	Y	Page 1 Line 8	(d), (e)	Steven D. Scroggs



EXHIBIT D

BEFORE THE FLORIDA PUBLIC SERVICE COMMISSION

In re: Nuclear Power Plant Cost)
Recovery Clause)

DOCKET NO. 100009-EI

STATE OF FLORIDA)
)
PALM BEACH COUNTY)

AFFIDAVIT OF STEVEN D. SCROGGS

BEFORE ME, the undersigned authority, personally appeared Steven D. Scroggs who, being first duly sworn, deposes and says:

1. My name is Steven D. Scroggs. I am currently employed by Florida Power & Light Company ("FPL") as Senior Director, Project Development. I have personal knowledge of the matters stated in this affidavit.

2. I have reviewed Exhibit C and the documents that are included in FPL's Request for Confidential Classification concerning information provided with its Petition for Approval of Nuclear Power Plant Cost Recovery for Period January - December 2011, for which I am identified on Exhibit C as the affiant. The documents and materials that I have reviewed contain proprietary confidential business information, including contractual data. Disclosure of this information would violate FPL's contracts with its vendors, work to the detriment of FPL's competitive interests, impair the competitive interests of its vendors and/or impair FPL's efforts to enter into contracts on commercially favorable terms. To the best of my knowledge, FPL has maintained the confidentiality of these documents and materials.

3. Consistent with the provisions of the Florida Administrative Code, such materials should remain confidential for a period of not less than 18 months. In addition, they should be returned to FPL as soon as the information is no longer necessary for the Commission to conduct its business so that FPL can continue to maintain the confidentiality of these documents.

4. Affiant says nothing further.

Steven D. Scroggs


Steven D. Scroggs

SWORN TO AND SUBSCRIBED before me this 27 day of April 2010, by Steven D. Scroggs, who is personally known to me or who has produced _____ (type of identification) as identification and who did take an oath.

Valerie A. Hnasko

Notary Public, State of Florida

My Commission Expires: 5/29/12



BEFORE THE FLORIDA PUBLIC SERVICE COMMISSION

In re: Nuclear Power Plant Cost)
Recovery Clause)

DOCKET NO. 100009-EI

STATE OF FLORIDA)
)
PALM BEACH COUNTY)

AFFIDAVIT OF TERRY O. JONES

BEFORE ME, the undersigned authority, personally appeared Terry O. Jones who, being first duly sworn, deposes and says:

1. My name is Terry O. Jones. I am currently employed by Florida Power & Light Company ("FPL") as Vice President, Nuclear Power Uprate. I have personal knowledge of the matters stated in this affidavit.

2. I have reviewed Exhibit C and the documents that are included in FPL's Request for Confidential Classification concerning information provided with its Petition for Approval of Nuclear Power Plant Cost Recovery Amount for the Period January - December 2011, for which I am identified on Exhibit C as the affiant. The documents and materials that I have reviewed contain proprietary confidential business information, including contractual data. Disclosure of this information would violate FPL's contracts with its vendors, work to the detriment of FPL's competitive interests, impair the competitive interests of its vendors and/or impair FPL's efforts to enter into contracts on commercially favorable terms. To the best of my knowledge, FPL has maintained the confidentiality of these documents and materials.

3. Consistent with the provisions of the Florida Administrative Code, such materials should remain confidential for a period of not less than 18 months. In addition, they should be returned to FPL as soon as the information is no longer necessary for the Commission to conduct its business so that FPL can continue to maintain the confidentiality of these documents.

4. Affiant says nothing further.

Terry Jones


Terry O. Jones

SWORN TO AND SUBSCRIBED before me this 29 day of April 2010, by Terry O. Jones, who is personally known to me or who has produced personally known (type of identification) as identification and who did take an oath.

Annette L. Owens

Notary Public, State of Florida

My Commission Expires:



State of Florida



Public Service Commission

CAPITAL CIRCLE OFFICE CENTER • 2540 SHUMARD OAK BOULEVARD
TALLAHASSEE, FLORIDA 32399-0850

-M-E-M-O-R-A-N-D-U-M-

DATE: May 3, 2010
TO: Jessica Cano 700 Universe Blvd. Juno Beach, FL 33408
FROM: Diamond M. Williams, Office of Commission Clerk
RE: Acknowledgement of Confidential Filing in Docket Number 100009-EI

This will acknowledge receipt of a **CONFIDENTIAL DOCUMENT** filed in the above-referenced docket.

Document Number 03682-10 has been assigned to this filing, which will be maintained in locked storage.

If you have any questions regarding this document, please contact Kim Peña, Records Management Assistant, at (850) 413-6393.