



FILED 4/1/2025
DOCUMENT NO. 02484-2025
FPSC - COMMISSION CLERK

Attorneys and Counselors at Law
123 South Calhoun Street
P.O. Box 391 32302
Tallahassee, FL 32301

P: (850) 224-9115
F: (850) 222-7560

ausley.com

April 1, 2025

VIA: ELECTRONIC FILING

Mr. Adam J. Teitzman
Commission Clerk
Florida Public Service Commission
2540 Shumard Oak Boulevard
Tallahassee, Florida 32399-0850

Re: Storm Protection Plan Cost Recovery Clause
FPSC Docket No. 20250010-EI

Dear Mr. Teitzman:

Attached for filing in the above docket on behalf of Tampa Electric Company is the Prepared Direct Testimony of David Sweat and Exhibit No. CDS-1 "Tampa Electric Company, 2024 Storm Protection Plan Accomplishments."

Thank you for your assistance in connection with this matter.

Sincerely,

A handwritten signature in blue ink that reads "Malcolm N. Means".

Malcolm N. Means

MNM/bml
Attachment

cc: All Parties of Record (w/attachment)

CERTIFICATE OF SERVICE

I HEREBY CERTIFY that a true and correct copy of the foregoing Direct Testimony of David Sweat, filed on behalf of Tampa Electric Company, has been furnished by electronic mail on this 1st day of April 2025 to the following:

Daniel Dose
Jennifer Crawford
Shaw Stiller
Office of General Counsel
Florida Public Service Commission
Room 390L – Gerald L. Gunter Building
2540 Shumard Oak Boulevard
Tallahassee, FL 32399-0850
ddose@psc.state.fl.us
jcrawfor@psc.state.fl.us
sstiller@psc.state.fl.us
discovery-gcl@psc.state.fl.us

Walter Trierweiler
Charles Rehwinkel
Ms. Patricia A. Christensen
Mary Wessling
Octavio Ponce
Austin Watrous
Office of Public Counsel
111 West Madison Street, Room 812
Tallahassee, FL 32399-1400
Trierweiler.Walt@leg.state.fl.us
Rehwinkel.charles@leg.state.fl.us
christensen.patty@leg.state.fl.us
wessling.mary@leg.state.fl.us
ponce.octavio@leg.state.fl.us
watrous.austin@leg.state.fl.us

Matthew R. Bernier
Robert Pickels
Stephanie A. Cuello
Duke Energy Florida, LLC
106 E. College Avenue, Suite 800
Tallahassee, FL 32301-7740
matthew.bernier@duke-energy.com
Robert.pickels@duke-energy.com
stephanie.cuello@duke-energy.com
FLRegulatoryLegal@duke-energy.com

Kenneth A. Hoffman
Florida Power & Light Company
134 W. Jefferson Street
Tallahassee, FL 32301
ken.hoffman@fpl.com

Christopher T. Wright
David M. Lee
Florida Power & Light Company
700 Universe Boulevard
Juno Beach, FL 33408-0420
christopher.wright@fpl.com
david.lee@fpl.com

Jon C. Moyle, Jr.
Moyle Law Firm, P.A.
118 N. Gadsden Street
Tallahassee, FL 32301
jmoyle@moylelaw.com
mqualls@moylelaw.com

James W. Brew
Laura Wynn Baker
Sarah B. Newman
Stone Mattheis Xenopoulos & Brew, P.C.
1025 Thomas Jefferson Street, NW
Ste. 800 West
Washington, D.C. 20007-5201
jbrew@smxblaw.com
lwb@smxblaw.com
sbn@smxblaw.com

Dianne M. Triplett
Duke Energy Florida, LLC
299 First Avenue North
St. Petersburg, FL 33701
dianne.triplett@duke-energy.com

Mike Cassel
Florida Public Utilities Company
208 Wildlight Avenue
Yulee, FL 32097
mcassel@fpuc.com

Beth Keating
Gunster Law Firm
215 South Monroe St., Suite 601
Tallahassee, FL 32301
bkeating@gunster.com

Michelle Napier
Phuong Nguyen
Florida Public Utilities Company
1635 Meathe Drive
West Palm Beach, FL 33411
mnapier@fpuc.com
pnguyen@chpk.com

Peter J. Mattheis
Michael K. Lavanga
Joseph R. Briscar
Stone Law Firm
1025 Thomas Jefferson St., NW
Suite 800 West
Washington, DC 20007-5201
pjm@smxblaw.com
mkl@smxblaw.com
jrb@smxblaw.com



ATTORNEY



**BEFORE THE
FLORIDA PUBLIC SERVICE COMMISSION**

DOCKET NO. 20250010-EI

IN RE: STORM PROTECTION PLAN COST RECOVERY CLAUSE

TESTIMONY AND EXHIBIT

OF

C. DAVID SWEAT

FILED: April 1, 2025

1 **BEFORE THE FLORIDA PUBLIC SERVICE COMMISSION**

2 **PREPARED DIRECT TESTIMONY**

3 **OF**

4 **C. DAVID SWEAT**

5
6 **Q.** Please state your name, address, occupation, and employer.

7
8 **A.** My name is Cecil David Sweat. I am employed by Tampa
9 Electric Company ("Tampa Electric" or "company") as
10 Director Storm Protection Programs and Support Services. My
11 business address is 5321 Hartford St., Tampa, FL 33619.

12
13 **Q.** Please describe your duties and responsibilities in that
14 position.

15
16 **A.** My duties and responsibilities include the governance and
17 oversight of Tampa Electric's Storm Protection Plan ("SPP"
18 or "the Plan") development, implementation, and execution.
19 This includes leading the development of the Plan,
20 prioritization of projects within each of the programs,
21 development of project and program costs and overall
22 implementation and execution of the Plan.

23
24 **Q.** Please provide a brief outline of your educational
25 background and professional experience.

1 **A.** I have a bachelor's degree in Electrical Engineering and
2 a master's degree in Engineering Management from the
3 University of South Florida. I am a registered Professional
4 Engineer in the state of Florida. I have more than 40 years
5 of service with Tampa Electric working in the Substation,
6 Transmission, Distribution, Meter, Grid Operations, Safety,
7 Lighting, Vegetation Management, Skills Training,
8 Environmental, Project Management, Fleet, Warehouse,
9 Technical Services, Emergency Management and Renewable
10 Energy areas.

11
12 **Q.** What is the purpose of your testimony in this proceeding?
13

14 **A.** The purpose of my testimony is to present and support the
15 company's actual SPP costs and accomplishments achieved
16 from January 2024 through December 2024 for Commission
17 review and approval. My testimony will also provide a
18 description of each program, a summary of accomplishments,
19 and detail for the variances between the actual and
20 projected revenue requirements recovered through the
21 company's Storm Protection Plan Cost Recovery Clause
22 ("SPPCRC").

23
24 **Q.** Did you prepare any exhibits in support of your testimony?
25

1 **A.** Yes. Exhibit No. CDS-1, entitled "Tampa Electric Company,
2 2024 Storm Protection Plan Accomplishments" was prepared
3 under my direction and supervision.
4

5 **Distribution Lateral Undergrounding**
6

7 **Q.** Please provide a description of the Distribution Lateral
8 Undergrounding Program.
9

10 **A.** The Distribution Lateral Undergrounding Program converts
11 existing overhead distribution lateral facilities to
12 underground to increase the resiliency and reliability of
13 the distribution system serving the company's customers
14 during extreme weather events.
15

16 **Q.** How many Distribution Lateral Underground projects were
17 projected to be completed in 2024?
18

19 **A.** Tampa Electric projected to engineer 309 projects and
20 construct 190 projects in 2024.
21

22 **Q.** How many Distribution Lateral Underground projects did the
23 company complete in 2024?
24

25 **A.** Tampa Electric completed 96 engineering projects and 89

1 construction projects in 2024, which is detailed in my
2 Exhibit No. CDS-1, Table DLU.1.

3

4 **Q.** What contributed to the difference between planned and
5 completed projects?

6

7 **A.** A total of 499 projects were in progress and 185 projects
8 were completed in 2024. Projects in progress include
9 engineering and construction work carried over from
10 previous years and projects started in 2024. The amount of
11 work in progress was therefore greater than projects
12 originally scheduled for 2024 alone.

13

14 **Q.** What was the cost variance in the Distribution Lateral
15 Underground program in 2024?

16

17 **A.** The Distribution Lateral Underground program had a variance
18 of \$513,038 less than projected, which is detailed in the
19 company's Storm Protection Plan Cost Recovery Clause
20 ("SPPCRC") True-up file (Form A-4, line 7 and Form A-6,
21 line 1).

22

23 **Q.** Can you explain what contributed to this variance?

24

25 **A.** Yes. Restoration efforts following Hurricanes Helene and

1 Milton delayed the Distribution Lateral Underground program
2 for over three weeks while these restoration activities
3 were ongoing. Debris from the storms also hampered the
4 ability to begin underground work in certain areas, further
5 contributing to delays.

6
7 **Vegetation Management**

8
9 **Q.** Please provide a description of the Vegetation Management
10 ("VM") Program?

11
12 **A.** The VM Program involves the strategic planning and
13 maintenance of vegetation around power lines and electrical
14 infrastructure, ensuring the reliability and safety of the
15 system, preventing outages, and reducing outage duration
16 times. Tampa Electric's VM Program consists of five
17 initiatives.

- 18
19 • Four-year Cycle Distribution VM (Planned)
20 • Transmission VM (Planned)
21 • Reactive VM (Unplanned)
22 • Supplemental Distribution Circuit VM (Planned)
23 • Mid-Cycle Distribution VM (Planned)

24
25 **Q.** How many VM miles were projected to be completed in 2024?

1 **A.** Tampa Electric projected to complete the following miles:

2

3 • Four-Year Cycle VM: 1,534 miles

4 • Transmission VM: 525 miles

5 • Supplemental VM: 700 miles

6 • Mid-Cycle VM: 1,000 miles

7

8 **Q.** How many VM miles did the company complete in 2024?

9

10 **A.** Tampa Electric completed the following miles, which is
11 detailed in my Exhibit No. CDS-1, Tables VM.1, VM.2, VM.3,
12 and VM.5:

13

14 • Four-Year Cycle VM: 1,372 miles

15 • Transmission VM: 525 miles

16 • Supplemental VM: 461 miles

17 • Mid-Cycle WM: 1,008 miles

18

19 **Q.** What was the cost variance in the VM program in 2024?

20

21 **A.** The VM program had a revenue requirement variance of
22 \$5,650,987 less than projected, which is detailed in the
23 company's SPPCRC True-up file (Form A-4, lines 1.1, 1.2 and
24 1.3).

25

1 Q. Can you explain what contributed to this variance?

2

3 A. Yes. The primary contributor to the VM variance was the
4 contract default of one of Tampa Electric's vegetation
5 management contractors, resulting in fewer miles being
6 trimmed and consequently a reduction in spending.
7 Additionally, several weeks of storm restoration after
8 Hurricanes Milton and Helene led to fewer miles being
9 trimmed, reducing the spend for fourth quarter of 2024.

10

11 **Transmission Asset Upgrades**

12

13 Q. Please provide a description of the Transmission Asset
14 Upgrades Program.

15

16 A. The Transmission Asset Upgrades Program proactively and
17 systematically replaces the company's remaining wood
18 transmission poles with non-wood material.

19

20 Q. How many Transmission Asset Upgrade projects were projected
21 to be completed in 2024?

22

23 A. Tampa Electric projected 10 projects would be worked in
24 2024 that would upgrade 472 poles.

25

1 **Q.** How many Transmission Asset Upgrade projects did the
2 company complete in 2024?

3

4 **A.** Tampa Electric completed five projects in 2024. The total
5 number of poles upgraded were 428, which is detailed in my
6 Exhibit No. CDS-1, Table TAU.1. The poles upgraded are a
7 combination of projects carried over from previous years as
8 well as projects initiated in 2024.

9

10 **Q.** Are there instances when projects carry over into the
11 following year?

12

13 **A.** Yes. A single project for the Transmission Asset Upgrade
14 Program equates to one transmission circuit, which may
15 include anywhere from a few poles up to several hundred
16 poles. The pace of replacement is between 450 to 500 poles
17 per year and is comprised of poles from several projects.
18 Depending on factors such as permitting challenges, outage
19 constraints and resource availability, poles can be
20 upgraded during a project (circuit) already in progress or
21 another project that is readily available without
22 constraints.

23

24 **Q.** What was the cost variance in the Transmission Asset
25 Upgrades program in 2024?

1 **A.** The Transmission Asset Upgrades program had a variance in
2 revenue requirements of \$146,140 less than projected, which
3 is detailed in the company's SPPCRC True-up file (Form A-
4 4, line 2 and Form A-6, line 2).

5
6 **Q.** Can you explain what contributed to this variance?
7

8 **A.** Yes. Transmission Asset Upgrade contractors were called
9 upon to support Tampa Electric's and the Southeastern
10 Electric Exchange's restoration efforts following
11 Hurricanes Debby, Helene, and Milton. This led to a
12 reduction in the number of poles completed in 2024, which
13 in turn reduced spending for this program.
14

15 **Substation Extreme Weather Hardening**
16

17 **Q.** Please provide a description of the Substation Extreme
18 Weather Hardening Program.
19

20 **A.** The Substation Extreme Weather Hardening program hardens
21 and protects the company's substation assets that are
22 vulnerable to flooding or storm surge.
23

24 **Q.** How many Substation Extreme Weather Hardening projects were
25 projected to be completed in 2024?

1 **A.** Tampa Electric projected to complete two projects in 2024.

2

3 **Q.** How many Substation Extreme Weather Hardening projects did
4 the company complete in 2024?

5

6 **A.** Tampa Electric completed one project in 2024. The second
7 project that was scheduled to start in 2024 will be
8 completed in 2025.

9

10 **Q.** What was the cost variance in the Substation Extreme Weather
11 Hardening program in 2024?

12

13 **A.** The Substation Extreme Weather Hardening program had a
14 variance in revenue requirements of \$6,247 less than
15 projected, which is detailed in the company's SPPCRC True-
16 up file (Form A-4, line 3 and Form A-6, line 3).

17

18 **Q.** Can you explain what contributed to the variance?

19

20 **A.** Yes. The variance is due to delays in the receipt of
21 materials for the project, which pushed the project into
22 2025.

23

24

25

1 **Distribution Overhead Feeder Hardening**

2 **Q.** Please provide a description of the Distribution Overhead
3 Feeder Hardening Program.

4
5 **A.** The Distribution Overhead Feeder Hardening program includes
6 strategies to further enhance the resiliency and
7 reliability of the distribution network by hardening the
8 grid to minimize interruptions and reduce customer outage
9 counts during extreme weather events by implementing
10 distribution feeder strengthening and distribution feeder
11 sectionalizing and automation.

12
13 **Q.** How many Distribution Overhead Feeder Hardening projects
14 were projected to be completed in 2024?

15
16 **A.** Tampa Electric projected 79 Distribution Overhead Feeder
17 Hardening projects would be in progress during 2024.

18
19 **Q.** How many Distribution Overhead Feeder Hardening projects
20 did the company complete in 2024?

21
22 **A.** Tampa Electric completed the engineering design of 50
23 Distribution Overhead Feeder Hardening projects in 2024,
24 which is detailed in my Exhibit No. CDS-1, Table OVHF.1.
25 Operationally, the company worked on 23 distribution

1 projects and completed nine. These projects included 723
2 pole replacement/upgrades, nine three-phase reclosers and
3 51 single-phase reclosers. This work is detailed in my
4 Exhibit No. CDS-1, Table OVHF.2.

5
6 **Q.** What contributed to the difference between projected and
7 completed projects?

8
9 **A.** Restoration efforts following Hurricanes Helene and Milton
10 delayed the Distribution Overhead Feeder Hardening program
11 for over three weeks while these restoration activities
12 were ongoing.

13
14 **Q.** What was the cost variance in the Distribution Overhead
15 Feeder Hardening program in 2024?

16
17 **A.** The Distribution Overhead Feeder Hardening program had a
18 variance of \$335,229 less than projected, which is detailed
19 in the company's SPPCRC True-up file (Form A-4, line 4 and
20 Form A-6, line 4).

21
22 **Q.** Can you explain what contributed to the variance?

23
24 **A.** Yes. Hurricanes Helene and Milton required all available
25 resources to assist in the restoration efforts. This resulted

1 in a reduction in available time and resources to complete
2 the originally planned projects.

3

4 **Infrastructure Inspections**

5

6 **Q.** Please provide a description of the Infrastructure
7 Inspections Program.

8

9 **A.** The Infrastructure Inspections Program involves the
10 inspections performed on the company's transmission and
11 distribution infrastructure, including all wooden
12 distribution and transmission poles, transmission
13 structures, and substations, as well as the audit of all
14 joint use attachments.

15

16 **Q.** How many infrastructure inspections did the company project
17 to complete in 2024?

18

19 **A.** The company projected to complete the following number of
20 infrastructure inspections:

21

22 Distribution: 2024

23 Wood Pole: 35,625

24

25 Transmission: 2024

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25

Wood Pole/Groundline 124

Aerial Infrared Patrol, Ground Patrol and Substations inspections are performed on all circuits and substations multiple times throughout the year.

Q. How many infrastructure inspections did the company complete in 2024?

A. Tampa Electric completed the following infrastructure inspections in 2024:

| | |
|----------------------|-------------|
| <u>Distribution:</u> | <u>2024</u> |
| Wood Pole: | 36,789 |

| | |
|-------------------------|-----------------|
| <u>Transmission:</u> | <u>2024</u> |
| Wood Pole/Groundline: | 125 poles |
| Aerial Infrared Patrol: | 216 circuits |
| Ground Patrol: | 216 circuits |
| Substations: | |
| Distribution | 524 inspections |
| Transmission | 414 inspections |

Q. What was the cost variance in the Infrastructure Inspection program in 2024?

1 **A.** The Infrastructure Inspection program had a variance in
2 revenue requirements of \$216,347 less than projected, which
3 is detailed in the company's SPPCRC True-up file (Form A-
4 4, lines 5.1 and 5.2).

5
6 **Q.** Can you explain what contributed to the variance?

7
8 **A.** Yes. Distribution Infrastructure Inspection requirements
9 were refined in a new contract in 2024. This included the
10 removal of the comprehensive clearance assessment, visual
11 inspection of non-wood poles and photos of failed poles.
12 Tampa Electric determined that these activities are already
13 being accomplished in the company's existing processes and
14 are therefore duplicative. This contract refinement led to
15 lower than projected spend for this program.

16
17 **LEGACY STORM HARDENING INITIATIVES**

18
19 **Q.** What are the legacy storm hardening initiatives?

20
21 **A.** The legacy storm hardening initiatives are storm hardening
22 activities that were mandated by the Commission as
23 components of the company's prior storm hardening plan in
24 Commission in Order No. PSC-06-0351-PAA-EI.

25

1 **Q.** Are the legacy storm hardening initiatives the same for the
2 company's current 2022-2031 SPP as they were in the
3 company's most recent three-year Storm Hardening Plan that
4 was approved by the Commission in Order No. PSC-2019-0302-
5 PAA-EI on July 29, 2019?

6
7 **A.** Yes, they are the same.

8
9 **Q.** Does Tampa Electric recover all of the costs for the legacy
10 storm hardening initiatives through the SPPCRC?

11
12 **A.** No. Tampa Electric recovers the costs associated with the
13 following legacy storm hardening initiatives through the
14 SPPCRC:

- 15
16 • Distribution vegetation management
17 • Transmission vegetation management
18 • Distribution infrastructure inspections
19 • Transmission infrastructure inspections
20 • Transmission asset upgrades

21
22 **Q.** What are the other legacy storm hardening initiatives for
23 which costs are not recovered through the SPPCRC?

24
25 **A.** Costs associated with the following legacy storm hardening

1 initiatives are not recovered through the SPPCRC:
2

- 3 • Unplanned distribution vegetation management
- 4 • Unplanned transmission vegetation management
- 5 • Geographic Information System
- 6 • Post-Storm Data Collection
- 7 • Outage Data - Overhead and Underground Systems
- 8 • Increased Coordination with Local Governments
- 9 • Collaborative Research
- 10 • Disaster Preparedness and Recovery Plan
- 11 • Distribution Wood Pole Replacements

12
13 **COMMON STORM PROTECTION PLAN COSTS AND ACTIVITIES**

14
15 **Q.** Will you please provide a description of the Common SPP
16 costs?

17
18 **A.** Yes. The Common SPP costs represent those costs that cannot
19 be attributed to a specific SPP Program. They are made up
20 of an accumulation of incremental costs associated with
21 developing, implementing, managing, and administering all
22 of the SPP Programs.

23
24 **Q.** What was the cost variance in the Common SPP category in
25 2024?

1 **A.** The Common SPP category had a variance of \$100,821 less
2 than projected, which is detailed in the company's SPPCRC
3 True-up file (Form A-4, line 6).

4
5 **Q.** Can you explain what contributed to the variance?

6
7 **A.** Yes. The company experienced a lower amount of labor in
8 2024, due to a SPP manager position vacancy in the
9 Regulatory Affairs Department.

10

11 **SUMMARY**

12

13 **Q.** Please summarize your testimony.

14

15 **A.** Despite the challenges in 2024, such as hurricanes and
16 contractor issues, the company has demonstrated successful
17 accomplishments in each of its SPP Programs in 2024 with an
18 overall lower than projected level of spending.

19

20

21 **Q.** Does that conclude your testimony?

22

23 **A.** Yes

24

25



2024
STORM PROTECTION PLAN
ACCOMPLISHMENTS



Table of Contents

| | |
|--|-----------|
| Summary of 2024 Storm Protection Plan Accomplishments..... | 3 |
| Distribution Lateral Undergrounding..... | 4 |
| Vegetation Management..... | 5 |
| Distribution..... | 6 |
| Transmission..... | 9 |
| Transmission Asset Upgrades..... | 9 |
| Substation Extreme Weather Hardening..... | 10 |
| Distribution Overhead Feeder Hardening..... | 10 |
| Infrastructure Inspections..... | 13 |
| Wood Pole Inspection Program..... | 14 |
| Transmission Inspections..... | 17 |
| Pre-climb inspections..... | 18 |
| Substation Inspections..... | 19 |
| Joint-Use Pole Attachments Audits..... | 19 |
| Infrastructure Inspections Summary..... | 21 |
| Legacy Storm Hardening Initiatives..... | 21 |
| Geographic Information System..... | 21 |
| Post-Storm Data Collection and Forensic Analysis..... | 22 |
| Outage Data Differentiating Between Overhead and Underground Systems..... | 23 |
| Increase Coordination with Local Governments..... | 24 |
| Collaborative Research..... | 29 |
| Disaster Preparedness and Recovery Plan..... | 30 |
| Distribution Pole Replacements..... | 32 |
| Overhead to Underground Conversion of Interstate Highway Crossings...33 | 33 |
| Conclusion..... | 33 |

SUMMARY OF 2024

STORM PROTECTION PLAN ACCOMPLISHMENTS

Tampa Electric's Storm Protection Plan ("Plan" or "SPP") sets out a systematic and comprehensive approach to storm protection focused on Programs and Projects that provide the highest level of reliability and resiliency benefits for the lowest relative cost. The company believes that these activities will achieve the Florida Legislature's goals of "reducing restoration costs and outage times associated with extreme weather events and enhancing reliability" in a cost-efficient manner.

Tampa Electric's 2024 Storm Protection Annual Status Report covers the third full year of the company's 2022-2031 Storm Protection Plan, which provides a comprehensive approach to protect and strengthen its electric utility infrastructure to withstand extreme weather conditions as well as to reduce restoration costs and outage times in a practical, and cost-effective manner. Protecting and strengthening Tampa Electric's transmission and distribution electric utility infrastructure against extreme weather conditions can effectively reduce restoration costs and outage times and improve overall service reliability for customers. Tampa Electric received approval of its 2022-2031 Storm Protection Plan in Docket No. 20220048-EI, Order No. PSC-2022-0386A-FOF-EI, issued December 1, 2022 [DN 11809-2022].

Distribution Lateral Undergrounding

Tampa Electric's Distribution Lateral Undergrounding Program strategically undergrounds existing overhead lateral primary, lateral secondary and service lines.

The expected benefits from this Program are:

- Reducing the number and severity of customer outages during extreme weather events.
- Reducing the amount of system damage during extreme weather.
- Reducing the material and manpower resources needed to respond to extreme weather events.
- Reducing the number of customer complaints from the reduction in outages during extreme weather events.
- Reducing restoration costs following extreme weather events.

In addition to the many benefits that should be realized from distribution lateral undergrounding during extreme weather events, it will also provide additional blue-sky benefits such as:

- Reducing the number of momentary and prolonged unplanned outages.
- Reducing the number of customer complaints from outages.
- Improving customer reliability and power quality.

Table DLU.1 shows the number of distribution lateral undergrounding projects that were designed and constructed in 2024.

Table DLU.1 – 2024 Distribution Lateral Undergrounding

| 2024 Distribution Lateral Undergrounding | | |
|--|------------------|--------------------|
| | Projects Planned | Projects Completed |
| Engineering Design and Right of Way Obtainment | 309 | 96 |
| Construction | 190 | 89 |

Vegetation Management

Tampa Electric's Vegetation Management Program (“VMP”) combines a continuation of its existing filed and approved distribution and transmission VMP activities with three additional strategic vegetation management (“VM”) initiatives.

In 2024, Tampa Electric utilized approximately 39 contracted tree trim personnel to manage the company’s transmission tree trimming requirements. In addition, Tampa Electric’s Transmission Vegetation Management Program (“TVMP”) continues to comply with the North American Electric Reliability Corporation (“NERC”) standard for Transmission Vegetation Management FAC-003-5.

For 2024, Tampa Electric had 308 dedicated distribution tree trim personnel throughout the company’s seven service areas. These dedicated resources are broken out into two categories: proactive and reactive. The proactive resources are utilized for circuit VM activities and consist of 270 personnel. The reactive resources consist of 38 personnel and are employed for customer requested work and work orders associated with circuit improvement process.

Tampa Electric continued its efforts toward effective VM as part of a coordinated plan with local governments and communities. Tampa Electric’s Line Clearance Department and Regional Affairs Department hold periodic meetings with local governments and

communities related to VM activities, upcoming projects, and emergency recovery strategies. Tampa Electric's Regional Affairs Department is tasked with communicating with local and state government officials as well as residential and commercial customers on several topics, including vegetation management. The company's goal is to keep governmental officials aware and briefed on relevant issues regarding these topics while working with internal Tampa Electric departments to resolve vegetation management issues in and around the company's infrastructure in a timely and responsive manner.

During the fourth quarter of 2024, Tampa Electric submitted its renewal application to the National Arbor Day Foundation's Tree Line USA Program and received endorsement in the first quarter of 2025. This will be the sixteenth consecutive year Tampa Electric has received the National Arbor Day Foundation's prestigious Tree Line USA Program designation which recognizes the company for their commitment to proper tree care and environmental stewardship.

Distribution:

Distribution Four-Year Cycle: Tampa Electric manages the vegetation on the company's distribution system on a four-year cycle. This approach was approved by the Commission in Docket No. 20120038-EI, Order No. PSC 2012-0303-PAA-EI, issued June 12, 2012. The four-year cycle is flexible enough to allow the company to change circuit prioritization utilizing the company's reliability-based methodology. Table VM.1 below shows the number of Four-Year Cycle VM miles completed in 2024:

Table VM.1 – 2024 Distribution Four-Year Cycle

| 2024 Distribution Vegetation Management Four-Year Cycle (Miles Trimmed) | | | | | | | | |
|--|----------------------|------|-------|-------|-------|-------|-------|---------|
| 3rd Cycle, Year 4 | | | | | | | | |
| | Company Service Area | | | | | | | |
| | CSA | DCA | ESA | PCA | SHA | WSA | WHA | Total |
| 4-Year VM Miles Goal | 253.5 | 92.4 | 210.4 | 306.2 | 178.7 | 265.4 | 227.7 | 1,534.3 |
| 4-Year VM Miles Actual | 271.9 | 91.9 | 97.9 | 283.9 | 176.1 | 229.5 | 221.2 | 1,372.4 |

Supplemental Distribution Circuit VM: Tampa Electric initiated 700 miles of supplemental distribution circuit VM to enhance the current four-year distribution VM cycle to reduce the proximity between vegetation and electrical facilities. Circuit prioritization and selection was centered around storm resiliency and mitigating outage risk on those circuits most susceptible to storm damage. Table VM.2 below shows the number of miles of supplemental VM by Service Area that was conducted in 2024:

Table VM.2 – 2024 Supplemental Distribution Circuit VM

| 2024 Supplemental Vegetation Management (Miles Trimmed) | | | | | | | | |
|--|----------------------|-----|-------|-------|-------|------|-------|-------|
| | Company Service Area | | | | | | | |
| | CSA | DCA | ESA | PCA | SHA | WSA | WHA | Total |
| Supplemental Miles Goal | 134.9 | 7.8 | 126.9 | 99.3 | 120.8 | 78.9 | 135.1 | 703.7 |
| Supplemental Miles Actual | 102.6 | 7.7 | 47.7 | 136.2 | 62.0 | 56.0 | 48.4 | 460.6 |

Mid-Cycle Distribution VM: Tampa Electric initiated Mid-Cycle VM which is an inspection-based approach and is designed to identify and mitigate hazard trees and areas where vegetation cannot be controlled effectively following a four-year distribution VM cycle. In 2024, the company performed VM on 2,283 spans and

removed 1,333 hazard trees as part of the Mid-Cycle Initiative. Table VM.3 shows the number of miles of Mid-Cycle VM by Service Area that was conducted in 2024.

Table VM.3 – 2024 Mid-Cycle Distribution VM

| 2024 Mid-Cycle Distribution Vegetation Management (Miles Inspected) | | | | | | | | |
|--|----------------------|-----|-------|-------|------|-------|-------|---------|
| | Company Service Area | | | | | | | |
| | CSA | DCA | ESA | PCA | SHA | WSA | WHA | Total |
| Mid-Cycle Inspection Miles Goal | 158.5 | 0.0 | 104.2 | 354.4 | 37.8 | 101.7 | 251.5 | 1,008.1 |
| Mid-Cycle Inspection Miles Actual | 158.5 | 0.0 | 104.2 | 354.4 | 37.8 | 101.7 | 251.5 | 1,008.1 |

Reactive:

Tampa Electric supports internal and external customer requests through its reactive initiative. Customer requested work and work orders associated with circuit improvement process are the primary categories of reactive work. Work is tracked through the company’s work management software. Each work request (“WR”) is reviewed by Tampa Electric or contract staff. Those requiring trimming are issued to contract reactive crew. Table VM.4 shows the Reactive work requests reviewed and completed in 2024.

Table VM.4 – 2024 Reactive VM

| 2024 Reactive Vegetation Management (Work Requests) | | | | | | | | |
|--|----------------------|-----|-----|-----|-----|-------|-----|-------|
| | Company Service Area | | | | | | | |
| | CSA | DCA | ESA | PCA | SHA | WSA | WHA | Total |
| Reactive Work Requests Reviewed | 946 | 139 | 716 | 443 | 263 | 1,004 | 314 | 3,825 |
| Reactive Work Requests Trimmed | 383 | 70 | 350 | 223 | 161 | 395 | 157 | 1,739 |

Transmission:

Tampa Electric trims the company’s transmission lines utilizing a comprehensive VM strategy. The company operates four categories of transmission including 230kV, 138kV, 69kV, and 34kV. For circuits with voltages above 200kV, the company complies with Federal Energy Regulatory Commission (“FERC”) standard FAC-003-5. This standard imposes performance-based, risk-based, and competency-based requirements for VM on these circuits. Table VM.5 below shows the Transmission VM completed in 2024 compared to the annual goal:

Table VM.5 – 2024 Transmission VM

| 2024 Transmission Vegetation Management | | | | |
|---|---------------------------|-------------------------------|-----------------------------------|----------------------------|
| | Bulk Transmission (miles) | Non-Bulk Transmission (miles) | Right of Way Transmission (acres) | Total Transmission (miles) |
| Transmission VM Miles Goal | 275.4 | 250.0 | 10,034 | 525.4 |
| Transmission VM Miles Actual | 275.4 | 250.0 | 8,000 | 525.4 |

Transmission Asset Upgrades

The Transmission Asset Upgrades Program is the systematic and proactive replacement of all Tampa Electric’s remaining transmission wood poles with non-wood material. The company intends to complete this conversion from wood transmission poles to non-wood material poles during the timeframe of the 2022-2031 SPP. Tampa Electric has over 25,000 transmission poles and structures with approximately 1,350 circuit miles of transmission facilities. Table TAU.1 shows the number of transmission assets that were hardened in 2024.

Table TAU.1 – 2024 Transmission Asset Upgrades

| 2024 Transmission Asset Upgrades Structures Hardened / System Update | | |
|---|-------|--------|
| | Goal | Actual |
| Transmission Structures – Poles - Non SPP | N/A | 34 |
| Transmission Structures – Poles - SPP | 472 | 428 |
| Transmission System Hardened (Percentage) | 91.3% | 92.5% |

Substation Extreme Weather Hardening

Tampa Electric’s Substation Extreme Weather Hardening Program is designed to harden existing substations to minimize outages, reduce restoration times and enhance emergency response during extreme weather events. Hardening Projects within this program involve raising substation control enclosures and equipment, and, in some instances, relocation of substation equipment and modification to the designs of the company’s substations.

Tampa Electric projected to complete two projects in 2024. One project was completed in 2024, and the second project will be completed in 2025.

Distribution Overhead Feeder Hardening

Tampa Electric’s Distribution Overhead Feeder Hardening Program will strengthen the company’s distribution system to withstand increased wind-loading and harsh environmental conditions associated with extreme weather events. The Distribution Overhead Feeder Hardening Program will focus on increasing the resiliency and sectionalizing capabilities of the distribution electrical system to better withstand extreme weather and minimize outages, outage durations and affected customer counts through two primary enhancements: Distribution Feeder Strengthening and Distribution Feeder Sectionalizing and Automation. Table OVHF.1 below provides the

designed equipment for engineering and Table OVHF.2 provides the equipment that was installed.

Table OVHF.1 – 2024 Distribution Overhead Feeder Hardening Designed

| 2024 Distribution Overhead Feeder Hardening Designed Equipment | | | |
|---|-----------------------------|------------------------------------|-------------------------------------|
| Circuit Number | Pole Replacement / Upgrades | Three-Phase Recloser Installations | Single-Phase Recloser Installations |
| 13397 | 27 | 0 | 0 |
| 13117 | 50 | 5 | 0 |
| 13151 | 42 | 3 | 0 |
| 13153 | 24 | 3 | 0 |
| 13024 | 69 | 0 | 0 |
| 13610 | 49 | 3 | 4 |
| 13786 | 198 | 2 | 0 |
| 13948 | 116 | 3 | 0 |
| 13099 | 128 | 5 | 3 |
| 13236 | 56 | 0 | 0 |
| 13293 | 75 | 3 | 0 |
| 13370 | 70 | 3 | 2 |
| 13630 | 77 | 2 | 3 |
| 13853 | 72 | 0 | 0 |
| 13916 | 37 | 6 | 0 |
| 13918 | 36 | 0 | 0 |
| 13962 | 83 | 0 | 0 |
| 13826 | 64 | 1 | 0 |
| 13191 | 67 | 1 | 0 |
| 13094 | 75 | 1 | 0 |
| 13008 | 126 | 1 | 0 |
| 13024 | 94 | 5 | 0 |
| 13028 | 69 | 2 | 0 |
| 13039 | 91 | 4 | 0 |
| 13072 | 66 | 3 | 0 |
| 13077 | 85 | 5 | 0 |
| 13187 | 91 | 3 | 0 |
| 13226 | 50 | 4 | 0 |
| 13230 | 67 | 3 | 0 |
| 13292 | 72 | 2 | 0 |
| 13296 | 35 | 0 | 0 |
| 13299 | 42 | 5 | 0 |

| Circuit Number | Pole Replacement / Upgrades | Three-Phase Recloser Installations | Single-Phase Recloser Installations |
|----------------|-----------------------------|------------------------------------|-------------------------------------|
| 13311 | 92 | 2 | 0 |
| 13343 | 25 | 1 | 0 |
| 13364 | 9 | 1 | 0 |
| 13414 | 195 | 0 | 0 |
| 13417 | 65 | 3 | 0 |
| 13457 | 76 | 3 | 0 |
| 13685 | 70 | 7 | 0 |
| 13687 | 156 | 4 | 0 |
| 13737 | 56 | 4 | 0 |
| 13753 | 74 | 3 | 0 |
| 13754 | 45 | 2 | 0 |
| 13772 | 34 | 0 | 0 |
| 13892 | 47 | 6 | 0 |
| 13989 | 2 | 0 | 0 |
| 14014 | 20 | 1 | 0 |
| 14040 | 75 | 3 | 0 |
| 14042 | 69 | 4 | 0 |
| 14083 | 14 | 0 | 0 |
| Total | 3,427 | 122 | 12 |

Table OVHF.2 – 2024 Distribution Overhead Feeder Hardening Installed

| 2024 Distribution Overhead Feeder Hardening Installed Equipment | | | |
|--|-----------------------------|------------------------------------|-------------------------------------|
| Circuit Number | Pole Replacement / Upgrades | Three-Phase Recloser Installations | Single-Phase Recloser Installations |
| 13364 | 9 | 1 | 0 |
| 13691 | 35 | 0 | 0 |
| 13312 | 40 | 0 | 0 |
| 13772 | 34 | 0 | 20 |
| 13343 | 25 | 0 | 3 |
| 13226 | 46 | 0 | 0 |
| 13299 | 42 | 0 | 0 |
| 13892 | 47 | 7 | 0 |
| 13695 | 15 | 0 | 0 |
| 13737 | 27 | 0 | 0 |
| 13754 | 17 | 0 | 0 |
| 13187 | 11 | 0 | 0 |
| 13028 | 38 | 0 | 0 |
| 13008 | 38 | 0 | 0 |
| 14040 | 37 | 0 | 0 |
| 13230 | 50 | 0 | 0 |
| 14042 | 51 | 0 | 0 |
| 13077 | 28 | 0 | 0 |
| 14014 | 20 | 1 | 4 |
| 14083 | 14 | 0 | 0 |
| 13473 | 35 | 0 | 0 |
| 13417 | 28 | 0 | 0 |
| 13039 | 36 | 0 | 24 |
| Total | 723 | 9 | 51 |

Infrastructure Inspections

Tampa Electric’s Infrastructure Inspection Program is a comprehensive inspection Program that combines the existing Commission approved Storm Hardening Plan Initiatives of: Wood Pole Inspections, Transmission Structure Inspections, and the Joint Use Pole Attachment Audit.

Wood Pole Inspection Program: Tampa Electric's Wood Pole Inspection Initiative is part of a comprehensive program initiated by the FPSC for Florida investor-owned electric utilities to harden the electric system against severe weather.

This inspection program complies with Order No. PSC-2006-0144-PAA-EI, issued February 27, 2006, in Docket No. 20060078-EI which requires each investor-owned electric utility to implement an inspection program of its wooden transmission and distribution poles on an eight-year cycle based on the requirements of the NESC. Tampa Electric has approximately 321,000 distribution and lighting wood poles and 25,000 wood and non-wood transmission poles available for inspection for a total pole inspection population of approximately 346,000. Approximately 12.5 percent of the known system will be targeted for inspections annually although the actual number of poles may vary from year to year due to recently constructed circuits, de-energized circuits, reconfigured circuits, etc. This program provides a systematic identification of poles that require repair, reinforcement, or replacement to meet strength requirements of the NESC.

The wood pole inspections will be conducted on a substation circuit basis with a goal of inspecting the entire wood pole population every eight years. An average of 35,625 wooden distribution poles will be inspected annually with each pole receiving a visual inspection, a sound & bore procedure, and a groundline/excavation inspection (except for chromated copper arsenate "CCA" poles less than 16 years of age.)

Inspection Method and Procedure: Tampa Electric will utilize three basic inspection procedures for determining the condition of wooden poles. These procedures include a visual inspection, sound, and bore, and excavation when required.

Visual Inspection: An initial visual inspection shall be made on all poles from the ground line to the pole top to determine the condition of the pole before any additional inspection work is completed. The visual inspection shall include a

review of the pole condition itself and any attachments to the pole for conditions that jeopardize reliability and are in need of replacement, repair, or minor follow-up. After a pole passes the initial visual inspection, the balance of the required inspection methods will be performed.

Sound and Bore: After passing the visual inspection, the pole shall be sounded to a minimum height of seven feet above the ground line to locate any rotten conditions or pockets of decay inside the pole. Borings shall be made to determine the location and extent of internal decay or voids. All borings shall be plugged with preservative treated wooden dowels. After the pole has passed the sound and bore inspection, an excavation inspection will be performed, if required.

Excavation: For poles requiring excavation, the pole shall be excavated to a minimum depth of 18 inches below the ground line. Any external decay shall be removed to expose the remaining sound wood. The remaining pole strength shall be calculated.

For a pole in concrete or pavement where excavation is not possible, Tampa Electric will utilize a shell boring technique. This will consist of boring two 3/8-inch holes at a 60-degree angle to a depth of 16 to 18 inches below ground level. Upon withdrawing the drill bit, the technician will examine the condition of the wood shavings to determine whether decay is present. A "Shell Gauge" is used to determine the thickness of the shell, which is then used to calculate the pole strength. All borings shall be plugged as previously described.

Hardware Inspection: The inspector shall inspect all of Tampa Electric's guying, grounding provisions and hardware that is visible from the ground. Any deficiencies or problems will be corrected as directed or reported to Tampa Electric to correct.

Inspection and Treatment Labeling: After completion of the ground line inspection, an aluminum tag identifying the contractor and date of inspection shall be attached to the pole above the birthmark. Additionally, a tag shall be attached identifying any preservative treatments applied and the date of application.

Data Collection: The collected data shall be managed in a database and include information related to pole class, material, vintage, location, pole strength and any pole deficiencies that required follow-up actions, if any.

Inspection in Conjunction with Other Field Work: As part of day-to-day operations, operation personnel are at times required to climb poles to perform different types of field work. Prior to climbing any pole, personnel will assess the condition of the pole. This will include a visual check and may include sounding to determine pole integrity. This type of inspection will supplement the systematic inspection approach outlined in this pole inspection program.

Disposition of Poles: Poles with early-stage decay that do not require remediation to meet the NESC strength requirements shall be treated with an appropriate preservative treatment. Poles with moderate decay that have substantial sound wood shall be considered for reinforcement. Analysis shall be performed to determine if reinforcement will bring the deficient pole into compliance with the requirements of the NESC. If it is determined that the pole can be reinforced, the pole shall be treated with appropriate preservative treatment and may be reinforced or replaced if needed. Poles with advanced decay shall fail the inspection and be replaced.

Shared Poles: Tampa Electric supports the Commission's effort to establish pole inspection requirements on the owners of all utility poles. Tampa Electric will coordinate with third-party owners of utility poles that carry the company's facilities. With regard to the third-party's inspection process, the company will

rely upon the third-party's inspection requirements and share data requested by the third-party to be utilized in their inspection procedure. Tampa Electric will cooperate, as requested, in the work associated with pole replacement where joint use exists. Third-party poles are visually inspected and sounded for internal decay. Issues found are provided to the third-party owner for resolution.

Chromated Copper Arsenate Pole Inspections: In Docket No. 20080219-EI, Order No. PSC-2008-0615-PAA-EI, issued September 23, 2008, the FPSC approved a modification to Tampa Electric's Wood Pole Inspection Program involving chromated copper arsenate ("CCA") poles. Specifically, the modification requires CCA treated poles less than 16 years of age to be sound and selectively bored. Selective boring shall be performed on poles suspected of internal decay. Additionally, one percent of the annual number of CCA treated poles inspected less than 16 years of age shall be excavated to validate this inspection method. Finally, all CCA treated poles over 16 years of age shall be excavated.

Reporting: Tampa Electric includes the Annual Wood Pole Inspection Report with the company's Annual Reliability Performance Reports, by March 1st of each year in full accordance with the reporting requirements set forth in Docket No. 20070634-EI, Order No. PSC-2007-0918-PAA-PU, issued November 14, 2007.

Transmission Inspections: Tampa Electric's multi-pronged inspection approach for its transmission system supports a history of strong reliability performance. This approach includes the eight-year above ground structure inspection cycle, eight-year ground line wood inspection cycle, annual ground patrols, annual aerial infrared patrols, annual substation inspection cycle and the pre-climb inspection requirement. Tampa Electric also continually evaluates the appropriateness of its transmission structure inspection program to ensure that Tampa Electric can take advantage of any cost-effective storm hardening or reliability opportunities it finds.

Standardized reports are produced for each of the formal inspections. Deficiencies identified during the inspections are entered into a maintenance database. This maintenance database is used to prioritize and manage required remediation. Deficiencies identified during the pre-climb inspections are assessed by the on-site crew and reported to supervisory personnel for determination of corrective action.

Table TRA.1 shows the number of transmission inspections that were completed in 2024.

TRA.1 – 2024 Transmission Inspections

| 2024 Transmission Inspections | | |
|-------------------------------|----------------------------------|-----------------|
| Transmission Inspection Type | Number of Inspections (Circuits) | Number of Poles |
| Groundline | 17 | 125 |
| Ground Patrol | 216 | |
| Infrared Patrol | 216 | |

Pre-climb Inspections: Tampa Electric crews are required to inspect wooden transmission & distribution poles prior to climbing. As part of these inspections, the employee is required to visually inspect each pole prior to climbing and sound each pole with a hammer if deemed necessary. These pre-climbing inspections serve to provide an additional safety-oriented integrity check of poles prior to the employee ascending the pole and may also result in the identification of any structural deterioration issues.

Substation Inspections: Tampa Electric performs inspections of all distribution and transmission substations multiple times throughout the year. The substation inspections include visual inspection of the substation fence, equipment, structures, control buildings and the integrity of grounding system for all equipment and structures. Table Sub.1 below shows the number of distribution and transmission substation inspections that were completed in 2024:

Sub.1 – 2024 Substation Inspections

| 2024 Substation Inspections | | |
|-----------------------------|--------------------------|--------------------------|
| | Distribution Substations | Transmission Substations |
| Number of Inspections | 524 | 414 |

Joint-Use Pole Attachments Audits: Tampa Electric conducts comprehensive loading analyses to ensure the company’s poles with joint use attachments are not overloaded and meet the NESC or Tampa Electric Standards, whichever is more stringent. These loading analyses are a direct effort to lessen storm related issues on poles with joint use attachments. All current joint use agreements require attaching entities to apply for and gain permission to make attachments to Tampa Electric’s poles.

Due to the size of Tampa Electric’s service area and the number of poles the company has, there will always be the potential for unknown foreign attachments to exist on facilities which could place additional loading on a facility which may create an overload situation. To help mitigate these potential overload situations, all Tampa Electric joint use agreements have provisions that allow for periodic inspections and/or audits of all joint use attachments to the company’s facilities. In addition, all agreements have provisions that require the attaching party to build and maintain attachments within NESC guidelines or Tampa Electric specifications, whichever are more stringent. All of

Tampa Electric's existing joint use agreements require attaching parties to receive authorization from the company prior to making all attachments to its facilities.

In 2024, the company reviewed all known attachment records and verified that the company has joint use agreements with all attaching entities. Tampa Electric has a total of 40 attachment agreements with attaching entities and continues negotiations with others requesting permission to attach to Tampa Electric poles.

Tampa Electric had steady requests for permit applications in 2024. This increase was impacted by various government funding programs available to the broadband companies. The company's Joint Use Department processed 127 pole attachment applications that encompassed 4,700 poles. As a result, 279 distribution poles were identified to be overloaded due to joint use attachments and 140 poles were overloaded due to Tampa Electric's attachments. Out of the 4,700 poles that were assessed through the pole attachment application process which includes a comprehensive loading analysis, there were 957 poles found to have NESC violations due to joint use attachments and no poles with NESC violations due to Tampa Electric attachments. All poles with NESC violations were either corrected by adjustments to attachments, pole replacements or joint use entities' removal of the attachments in violation.

An effort was made by third party "attachers" in 2024 to notify Tampa Electric of poles planned for over-lashing. Over-lashing occurs when a joint use entity attaches to an existing attachment without prior Tampa Electric engineering and authorization.

Infrastructure Inspections Summary

The table below summarizes all of the 2024 Infrastructure Inspections.

| 2024 Infrastructure Inspections Summary | | |
|---|-----------|--------|
| | Projected | Actual |
| Joint Use Audit - Note 1 | | |
| Joint Use Inspections | As needed | 4,700 |
| Distribution | | |
| Wood Pole Inspections | 35,625 | 36,789 |
| Substation Inspections | All | 524 |
| Transmission | | |
| Wood Pole/Groundline Inspections | 124 | 125 |
| Ground Patrols (circuits) | All | 216 |
| Aerial Infrared Patrols (circuits) | All | 216 |
| Substation Inspections | All | 414 |

Note 1: The Joint Use audit was completed in the first quarter of 2020

Legacy Storm Hardening Initiatives

The final category of storm protection activities consists of legacy Storm Hardening Plan Initiatives that are well-established and steady state and for which the company did not propose any specific Storm Protection projects for inclusion in the company’s 2022-2031 SPP. Tampa Electric continues these activities because the company believes they continue to offer the storm resiliency benefits identified by the Commission in Order No. PSC-2006-0351-PAA-EI, which required the company to perform these activities. In addition, these initiatives are all integrated into the company’s ongoing operations.

Geographic Information System: Tampa Electric’s Geographic Information System (“GIS”) will continue to serve as the foundational database for all transmission, substation, and distribution facilities. Development and improvement of the GIS

continues. All new computing technology requests and new initiatives are evaluated with a goal to eliminate redundant, exclusive and difficult to update databases as well as to place emphasis on full integration with Tampa Electric's business processes. These evaluations further cement GIS as the foundational database for Tampa Electric's facilities.

In 2024, Tampa Electric continued to implement changes and enhancements to the company's GIS system. These changes included data updates, plus metadata and functionality changes, to closer align with business processes and improve user performance.

Post-Storm Data Collection and Forensic Analysis: Tampa Electric has an established process in place to gather the necessary data for forensic analysis following a Category One or greater storm that significantly impacts the company's service area. This data will be used to determine the root cause of equipment failure after a storm event.

From these reports, recommendations and possible changes will be made regarding engineering, equipment and construction standards and specifications. A hired third party of data collection specialists will patrol a representative sample of the damaged areas of the electric system following a major storm event and perform the data collection process. At a minimum, the following types of information will be collected:

- Pole/Structure – type of damage, size and type of pole, likely cause of damage.
- Conductor – type of damage, conductor type and size, likely cause of damage.
- Equipment – type of damage, overhead or underground, size, likely cause of damage.
- Hardware – type of damage, size, and likely cause of damage.

Third party engineering personnel will perform the forensic analysis of a representative sample of the data obtained to evaluate the root cause of failure and assess future

preventive measures where possible and practical. This may include evaluating the type of material used, the type of construction and the environment where the damage occurred including existing vegetation and elevations. Changes may be recommended and implemented if more effective solutions are identified by the analysis team.

In 2024, Tampa Electric's service areas were impacted by several Hurricanes. Hurricane Milton was the only one that was a Category One by the time it impacted the company's service area. A forensic analysis of 17 one-mile by one-mile grids, scattered throughout Tampa Electric's service territory, were assessed by a third party.

Outage Data Differentiating Between Overhead and Underground Systems:

Tampa Electric tracks and stores the company's outage data for overhead and underground systems in a single database called the Distribution Outage Database ("DOD"). The DOD is linked to and receives outage data from the company's EMS and OMS. The DOD tracks outage records according to cause and equipment type and can support the following functionality:

- Centralized capture of outage related data.
- Analysis and clean-up of outage-related data.
- Maintenance and adjustment to distribution outage database data.
- Automatic Generation and distribution of canned reliability reports.
- Generating ad hoc operational and managerial reports.

The DOD is further programmed to distinguish between overhead and underground systems and is specifically designed to generate distribution service reliability reports that comply with Rule 25-6.0455, F.A.C.

In addition to the DOD and supporting processes, the company's overhead and underground systems are analyzed for accurate performance. The company also has established processes in place for collecting post-storm data and performing forensic analysis to ensure the performance of Tampa Electric's overhead and underground systems are correctly assessed.

Increase Coordination with Local Governments: Tampa Electric representatives continue to focus on maintaining existing vital governmental contacts and participating on disaster recovery committees to collaborate on planning, protection, response, recovery and mitigation efforts. In addition, Tampa Electric representatives will continue to communicate and coordinate with local governments on vegetation management, search and rescue operations, debris clearing, and identification of critical community facilities. Tampa Electric will participate with local and municipal government agencies within its service area, as well as the Florida Division of Emergency Management (“FDEM”) and the Florida Public Service Commission (“FPSC”), in planning and facilitating joint storm exercises. In addition, Tampa Electric will continue to work with counties to educate vulnerable populations on preparedness activities.

In 2024, Tampa Electric’s Emergency Management Department (“EM”) communication efforts continued to focus on local and state governments and agencies for all emergency management missions. Tampa Electric participated in training and/or mock storm exercises with Hillsborough, Pasco, Pinellas, and Polk counties, as well as the City of Tampa. In addition, Tampa Electric conducted its own series of internal exercises focused on storm surge modeling, refining emergency response plans and the implementation of technology to enhance communication during storm restoration.

In 2024, community focused communications included pre-hurricane season news releases to all major media outlets that serve Tampa Electric customers. All releases were posted on Tampa Electric’s website. Hurricane guides were published in several major newspapers including the Tampa Bay Times, Centro (Spanish), and the Florida Sentinel Bulletin. In partnership with community stakeholders, Tampa Electric continued to promote its storm restoration video, Florida’s Special Needs Registration, as well as promoting where customers can find flood zones and evacuation zones through a bill onsert and on the Storm Center section on the company’s website. Yearly, Tampa Electric promotes information via customer bills on how to register with

the state for special needs assistance and where to find information on flood and evacuation zones.

Emergency Operations Centers (“EOC”) – Key Personnel Contact: In 2024, three named tropical weather events (Hurricanes Debby, Helene, and Milton) triggered various county and municipal agencies to activate their EOC at either full or partial activation levels to support emergency response activities. During Hurricane Debby, Tampa Electric representatives were partially or fully activated by some counties and municipalities in its service territory. For Hurricanes Helene and Milton, all County and municipal EOCs were fully activated. In addition, the State of Florida fully activated its EOC for these weather events.

The table below shows the activation levels for the tropical weather events by county or municipal EOC which covers Tampa Electric’s service area:

| EOC | Hurricane Debby | Hurricane Helene | Hurricane Milton |
|------------------------|------------------------|-------------------------|-------------------------|
| City of Oldsmar | Full | Full | Full |
| City of Plant City | --- | Full | Full |
| City of Tampa | Partial | Full | Full |
| City of Temple Terrace | --- | Full | Full |
| Hillsborough County | Full | Full | Full |
| Pasco County | --- | Full | Full |
| Pinellas County | Full | Full | Full |
| Polk County | --- | Full | Full |
| State of Florida | Full | Full | Full |

Tampa Electric continues to work with local, state, and federal governments to streamline the flow of information and incorporate lessons learned to restore electric service as quickly and as safely as possible. Prior to June 1st of each year, the company reviews and updates its Emergency Response Plan to ensure Tampa Electric representatives are fully trained to support EOC activation.

Staffing Practices at Local EOCs: Tampa Electric provides representatives to each of the four County EOCs within the company's service territory, including Hillsborough, Pasco, Pinellas, and Polk counties. In addition, depending upon the magnitude of the event, representatives are provided to the four municipalities (Cities of Oldsmar, Plant City, Temple Terrace, and Tampa), when requested. The number of liaisons provided is dependent upon various factors (e.g., seating capacity at the EOC, amount of damage, EOC operating hours, available personnel, etc.). Lastly, representatives are also provided to support the State of Florida EOC to support the State and the FPSC for power restoration issues.

The company's representatives who staff the EOCs have business acumen and experience in customer service and/or electric distribution. Since the EOC representative role is not a day-to-day job function, the company strives to maintain a balance of seasoned and less experienced representatives during both day and night operations in the EOC when possible. EOC representatives are trained to deal with both electric and gas issues.

Staffing hours at the EOC are dictated by each EOC's operational periods and are dependent upon the magnitude of the event. EOCs have and may require company representatives to report for duty before the onset of tropical storm force winds and ride-out the storm at the EOC with other Emergency Support Function ("ESF") personnel. Initially, EOCs may, at their discretion, operate 24 hours/day until the event is stabilized. To support the 24-hour cycle, company staffing hours at EOCs are generally two, 12-hour shifts based on the EOCs operational cycle and vary by County; however, the hours of operation may be adjusted based on EOC needs and resource availability to support emergency response.

This table shows the number of company representatives available to support EOC activation. The table does not represent the number of representatives on-site at the same time.

| Utility staffing practices at local EOCs | |
|---|--------------------------------|
| EOC in Service Territory | Number of Utility Staff |
| Hillsborough County | 6 |
| Polk County | 4 |
| City of Plant City | 3 |
| City of Tampa | 3 |
| City of Temple Terrace | 3 |
| Pasco County | 3 |
| City of Oldsmar | 2 |
| Pinellas County | 2 |

The role of the company's EOC representative is to facilitate and respond to critical community issues in support of life safety and power restoration efforts. The representatives are responsible for maintaining situational awareness and communicating any public safety issues or concerns to the company. In addition, the representatives work closely with other ESF liaisons to facilitate or coordinate any requests made by the company or in support of community citizens. The representatives will utilize all available "lifelines" to respond to requests which originate from the EOC or company personnel. Lastly, the EOC representative communicates outage updates and provides restoration status, as requested.

The company has representatives dedicated to each of the county and municipal EOCs within its service territory, therefore there it is unlikely for an EOC to not be staffed. In the remote situation where an EOC representative is unavailable, the local EOCs have contact information for their assigned EOC representatives, as well as the company's EM personnel, which can be called upon for assistance. In addition, the company's Regional Affairs Department personnel have established relationships throughout the communities served and are also available to provide support, as needed.

Assistance to Local Government: In 2024, Tampa Electric received requests from and deployed resources as follows: Hurricane Helene (Hillsborough County and Cities of Oldsmar and Temple Terrace) and Hurricane Milton (Hillsborough County and Cities of Oldsmar, Tampa, and Temple Terrace) for Search and Rescue Team assistance. In addition, resources were requested and provided to the City of Tampa to assist with debris clearing activities.

Tree Ordinances, Planting Guides and Trip Procedures: For 2025, the company's Manager of Line Clearance will continue to work with Tampa Electric's Regional Affairs staff to offer meetings with local government's staff on how Tampa Electric can best work with city staff in pre-storm and post-storm events and to better coordinate the company's tree trimming procedures with governmental ordinances.

Utility's Coordination of Critical Facilities with local governments: Tampa Electric works closely with County EM officials and other stakeholders throughout the year to identify and prioritize facilities deemed most critical to the overall health of the whole community (e.g., public health, safety, security, or national/global economy). Tampa Electric has discussions with EM officials through email and phone communications. The identification of public and private critical facilities during preparedness planning supports the goal of a coordinated and flexible restoration process for all critical infrastructure and is directly related to business continuity and continuity of the government. Critical facilities for municipalities are identified and incorporated into the respective County data.

The table below provides the dates that Tampa Electric had discussion with local governments during 2024 that involved critical facilities.

| Meetings with Local Government | | | | |
|---------------------------------------|---|---------------------------------|--|--|
| Entity | Date(s) | Topics | Pending Issues/ Follow-up items | Contact Information Provided to Local Authorities |
| Hillsborough County | 1/17/2024 1/24/2024 2/19/2024 2/23/2024 3/01/2024 3/15/2024 3/25/2024 | Critical Facility Discussion | N/A | Yes |
| Pasco County | 3/06/2024 3/27/2024 | Critical Facility Discussion | N/A | Yes |
| Pinellas County | 3/06/2024 3/08/2024 3/11/2024 | Critical Facility Discussion | N/A | Yes |
| Polk County | 3/06/2024 3/13/2024 3/22/2024 3/27/2024 | Critical Facility Discussion | N/A | Yes |

Collaborative Research: Tampa Electric will continue the company’s participation in collaborative research efforts with Florida’s other investor-owned electric utilities, several municipal utilities, and cooperatives to further the development of storm resilient electric utility infrastructure and technologies that reduce storm restoration costs and outages to customers.

This collaborative research is facilitated by the Public Utility Research Center (“PURC”) at the University of Florida. A steering committee comprised of one member from each

of the participating utilities provides the direction for research initiatives. Tampa Electric signed an extension of the memorandum of understanding with PURC in December 2018, effective January 1, 2019, for two years. The memorandum of understanding will automatically be extended for successive two-year terms on an evergreen basis until the utilities and PURC agree to terminate the agreement. Tampa Electric files the updated PURC Collaborative Research Report with the company's Storm Protection Plan Annual Status Report on June 1st of each year.

Disaster Preparedness and Recovery Plan: A key element in minimizing storm-caused outages is having a natural disaster preparedness and recovery plan. A formal disaster plan provides an effective means to document lessons learned, improve disaster recovery training, pre-storm staging activities, and post-storm recovery. The Commission's Order No. PSC-2006-0351-PAA-E1, issued on April 25, 2006, within Docket No. 20060198-E1 required each investor-owned electric utility to develop a formal disaster preparedness and recovery plan that outlines its disaster recovery procedures and maintain a current copy of its utility disaster plan with the Commission.

Tampa Electric will continue to be active in many ongoing activities to support the restoration of the system before, during and after storm activation. The company will continue to lead or support disaster preparedness and recovery plan activities such as planning, training, and working with other electric utilities and local government to continually refine and improve the company's ability to respond quickly and efficiently in any restoration situation.

Tampa Electric's EM plans address all hazards, including extreme weather events and are reviewed annually. Tampa Electric follows the policy set by TECO Energy for EM and Business Continuity which delineates responsibilities at the employee, company, and community levels.

Tampa Electric will also continue to plan, participate in, and conduct internal and external preparedness exercises, collaborating with government emergency

management agencies, at the local, state, and federal levels. Internal company exercises focus on testing lessons learned from prior exercises/activations, new procedures, and educating new team members on roles and responsibilities in the areas of incident command, operations, logistics, planning, and finance. The scope and type of internal exercises varies from year to year based on exercise objectives defined by a cross-functional exercise design team, following the Homeland Security Exercise and Evaluation Program (“HSEEP”). External preparedness exercises are coordinated by local, state, and federal governmental emergency management agencies and partners. Tampa Electric personnel participate in these exercises to test the company’s internal emergency response plans, including coordination with Emergency Support Functions (“ESF”) to maintain key business relationships at local Emergency Operation Centers (“EOC”). Like Tampa Electric, the exercise type (tabletop, functional or full-scale) and scope varies from year to year, and depending upon the emergency management agencies’ exercise objectives, Tampa Electric participants may or may not be included.

When requested, Tampa Electric participates in the State of Florida’s mock storm exercise with the FPSC, which may coincide with exercises conducted by Hillsborough, Pasco, Pinellas, and Polk counties. In addition, municipalities within Tampa Electric’s service area (Oldsmar, Plant City, Tampa, and Temple Terrace) may also host exercises and/or pre-storm season briefings. In 2024, Tampa Electric participated in training and/or mock storm exercises with Hillsborough, Pasco, Pinellas, and Polk counties, as well as the City of Tampa.

In 2024, Tampa Electric participated in the following disaster preparedness and recovery plan committees which included in-depth coordination with local, state, and federal emergency management agencies and partners:

- Principal member of the National Fire Protection Association (“NFPA”) 1660 – Committee on Emergency, Continuity, and Crisis Management
- Member of NFPA Technical Committee

- Member of the Edison Electric Institute (“EEI”) Business Continuity Leadership Team
- Member of the EEI Mutual Assistance Committee
- Member of the Electric Subsector Coordinating Council (“ESCC”) Leadership Working Group
- Member of the Local Mitigation Strategy (“LMS”)
- Member of Critical Facility Working Group to review restoration priorities
- Member of the Florida Statewide Mutual Aid Assistance (“MAA”) Working Group
- Member of the Southeastern Electric Exchange (“SEE”) Mutual Assistance Committee
- Member of the SEE Logistics Subcommittee
- Member of the SEE Vegetation Management Working Group
- Member of the Florida Emergency Preparedness Association (“FEPA”)
- Member of the FEPA WebEOC Working Group
- Member of the Association of Contingency Planners (“ACP”)
- Member of the International Association of Emergency Managers (“IAEM”)
- Member of the Disaster Recovery Institute (“DRI”) International
- Principal members of the “ASIS” International Society of Industrial Security

Tampa Electric continues to participate in internal and external preparedness exercises, collaborating with government emergency management agencies, at local, state, and federal levels.

Distribution Pole Replacements: Tampa Electric’s distribution pole replacement initiative starts with the company’s wood pole inspections and includes designing, utilizing conductors and/or supporting structures, and constructing distribution facilities that meet or exceed the company’s current design criteria for the distribution system. The company will continue to appropriately address all poles identified through its Infrastructure Inspection Program.

Overhead to Underground Conversion of Interstate Highway Crossings: The continued focus of this activity is to harden limited access highway crossings to prevent the hindrance of first responders, emergency vehicles and others due to fallen distribution lines blocking traffic. The restoration of downed overhead power lines over interstate highways can be lengthy due to heavy traffic congestion following a major storm. Tampa Electric's current preferred construction standard requires all distribution line interstate crossings to be underground. Therefore, the company initially converted several overhead distribution line crossings to underground on major interstate highways. Through 2024, a total of 19 distribution crossings have been converted. Any remaining distribution interstate highway crossings will be converted to underground as part of the company's SPP or when construction and/or maintenance activities present opportunities.

Conclusion

Tampa Electric's 2024 Storm Protection Annual Status Report illustrates the company's ongoing commitment to enhancing the resilience and reliability of its electric utility infrastructure. Through the strategic implementation of the 2022-2031 Storm Protection Plan, Tampa Electric aims to minimize restoration costs and outage times associated with extreme weather events, delivering improved service reliability to customers. By focusing on practical and cost-effective measures, the company continues to meet the Florida Legislature's objectives, ensuring that the electric grid remains robust and capable of withstanding future challenges.